


E. V. CONNETT

NJ
TE
24
NS
A41
1941

NJDOT RESEARCH LIBRARY



INDOT RESEARCH LIBRARY

ANNUAL REPORT

OF THE

NEW JERSEY STATE HIGHWAY

DEPARTMENT



FOR THE YEAR

1941

ANNUAL REPORT

OF THE

NEW JERSEY STATE LIBRARY

NEW JERSEY STATE HIGHWAY
DEPARTMENT



For Library Use Only
DO NOT CIRCULATE

FOR THE YEAR

1941

STATE OF NEW JERSEY
STATE HIGHWAY DEPARTMENT
TRENTON

Hon. Spencer Miller, Jr.,
State Highway Commissioner,
Trenton, New Jersey.

July 1, 1942.

Dear Commissioner Miller:

Submitted herewith is the report of the operations of the State Highway Department for the year 1941.

The work of the several Divisions of the Department are covered in the reports of each Division and are attached hereto. Commenting briefly on these reports, your attention is called to the following facts.

Construction Division

During 1941, construction work was in progress on 185.567 miles of various types of highway improvements, 62 stream bridges and culverts, 10 railroad grade separations, and 17 highway grade separations, the total value of work actually performed in 1941 being \$8,624,988.75.

Contracts covering 111.760 miles of highway construction, 25 stream bridges, 4 railroad grade separations, and 5 highway grade separations were completed in 1941; also, contracts under way covering 73.807 miles of highway construction, 37 stream bridges, 6 railroad grade separations, and 12 highway grade separations carried over into 1942.

Federal Aid and Preference Ratings: During the early months of 1941 the general policy of the Public Roads Administration (PRA) was to promote and give preference to matters pertaining to improvement of the strategic military network and access roads to military establishments and industries engaged in defense production. We proceeded in accordance with that policy.

Through the summer increasing uncertainty developed as to costs of labor and materials and the ability to obtain deliveries; contractors became hesitant to submit bids without definite priority ratings. The situation was acute when PRA issued a memorandum under date of September 2, 1941, outlining the general classifications of highway projects and preference ratings that would apply to those classifications. We began obtaining preference ratings the latter part of October for projects under contract and for those programmed, and during November the situation seemed well on the way to becoming entirely clarified.



State of New Jersey
Department of Transportation
Trenton

July 1, 1942.

Hon. Spencer Miller, Jr.,
State Highway Commissioner,
Trenton, New Jersey.

Dear Commissioner Miller:

Submitted herewith is the report of the operations of the
State Highway Department for the year 1941.

The work of the several Divisions of the Department are
covered in the reports of each Division and are attached hereto.
Commenting briefly on these reports, your attention is called
to the following facts:

Construction Division

During 1941, construction work was in progress on 188.267
miles of various types of highway improvements, 52 stream bridges
and culverts, 10 toll roads, 10 railroad grade separations,
and 10 highway grade separations. The total cost of these
improvements was \$1,000,000.00. The work was performed in 1941
on 11.750 miles of highway construction, 28 stream bridges,
5 railroad grade separations, and 5 highway grade separations.
Also, construction was completed in 1941; also, construction
was covering 13.807 miles of highway construction, 17 stream
bridges, 5 railroad grade separations, and 12 highway grade
separations carried over into 1942.

During the early
months of 1941 the general policy of the Public Roads Admin-
istration (PRA) was to promote and give preference to projects
pertaining to improvement of the interstate highway network and
access routes to military establishments and industries engaged
in defense production. We proceeded in accordance with this
policy.

Through the summer interesting uncertainty developed as to
costs of labor and materials and the ability to obtain delivery
of construction materials. The situation was acute when PRA issued
its priority ratings. The situation was acute when PRA issued
a memorandum under date of September 2, 1941, outlining the
general classifications of highway projects and preference rat-
ings that would apply to these classifications. We began op-
erating preference ratings the latter part of October for pro-
jects under contract and for those programmed, and during
November the situation was still on the way to becoming sta-
bly clarified.

STATE OF NEW JERSEY
STATE HIGHWAY DEPARTMENT
TRENTON

Hon. Spencer Miller, Jr.-----#2.

PRA issued a memorandum dated November 27, 1941, emphasizing the need of conserving critical materials by substitution of non-critical materials and deferment of non-essential projects, and stressed the desirability of selecting projects essential for defense. PRA's letter of November 29, 1941, advised that Preference Rating Certificates previously given to highway projects below A4 classification were not to be applied unless the individual projects were actually under contract by November 1, 1941. This, in effect, limited application of preference ratings to projects of military significance. A stop order was placed in effect by PRA on December 2, 1941, which limited consideration of projects for Federal financial participation to those certified by defense agencies as essential to the national defense.

The war broke upon us on December 7, 1941, and the whole highway improvement program became very confused. PRA's memorandum of December 29, 1941, rescinded approval previously given to Regular Federal Aid programs, and outlined procedure to be followed in submitting such projects for consideration individually. The outlook for 1942 was quite uncertain.

Engineering Assistance given to Federal Government:

Department engineers cooperated fully with Federal authorities throughout 1941 by attending many meetings called by the Army, Navy and other Federal agencies and giving the benefit of our judgment and experience in connection with engineering problems requiring solution. We also undertook surveys and preparation of plans for access roads to Picatinny Arsenal, the Bayonne Naval Dry Dock and Supply Base, and to Fort Dix. Surveys were also undertaken and plans prepared for road and drainage facilities desired by the military authorities inside Fort Dix, Fort Monmouth and Fort Hancock. The cost of the surveys and preparation of plans was financed by moneys allotted for the purpose by the Federal Government.

In case of access roads financed by the Federal Government, the Department has given comprehensive study to their location and design in relation to ultimate improvement of the State Highway System with a view to eventually benefitting by the investment, where possible, after the war emergency has passed.

STATE OF NEW JERSEY
STATE HIGHWAY DEPARTMENT
TRENTON

Hon. Spencer Miller, Jr.-----#3.

Standard Specifications: A new edition of the Standard Specifications was issued in 1941, and constitutes a revision of the 1935 Specifications. The new specifications contain the revisions and additions necessary to bring our work up to the requirements of accepted current practice. The general arrangement and sequence of subjects conforms with the recommendations of the Federal Public Roads Administration, and our procedure is now tied in more completely with the Specifications of the American Association of State Highway Officials.

Through the medium of the American Association of State Highway Officials, which is a national organization composed of representatives of the various State Highway Departments and the Public Roads Administration, standard specifications covering the highway industry as a whole have been developed and prepared during the past twenty years, for the purpose of promoting uniform practice in design and construction. This work is carried on through committees of specialists on which members of this Department are represented, and new editions are brought out periodically to conform with the latest developments in highway design and construction.

Traffic Studies: Study of traffic behavior on existing highways has been intensified in our efforts to improve our highway designs to allow for the normal reactions of the average person in the use thereof under all conditions of day and night driving. Steady progress has been made in the development of the data with respect to time losses, capacities, and accidents, particularly at intersections. Mathematical means of calculating time losses and capacities at traffic light controlled intersections have been devised for any set of conditions, and progress is being made in devising similar methods to calculate such data with respect to simple intersections, traffic circles, cloverleafs, and other special intersections. When formulas for this purpose have been completely developed it will be possible to more accurately determine the type of treatment best suited and most economical for any given intersection.

Considerable additional study has been given to the effect of lane widths and roadway widths in relation to capacity and safety on both single and dual highways. In the light of information already developed our recent policy has been to increase lane widths.

STATE OF NEW JERSEY
STATE HIGHWAY DEPARTMENT
TRENTON

Hon. Spencer Miller, Jr.-----#4.

Studies have been made as to the effect of openings in the centre islands on dual highways with particular regard to safety. The trend is to limit openings in centre islands and confine crossing traffic to locations where special provisions are available or can be designed for that purpose.

Reflecting Curb and Lane Separators: Cast-in-place scored white reflecting curb for islands was substituted largely for precast in 1941 because of the cost differential. Further tests and experimental installations were made to make the scored curb more effective. Special scored reflecting lane separators were developed for use in new pavement designs.

Interest in New Jersey reflecting curbs was aroused throughout the country, and many explanatory letters with data were sent to various public bodies at their request.

Highway Signs: In collaboration with the Maintenance Division, studies, tests, and experiments were undertaken to improve the visibility of our highway signs. Investigation revealed that the light striking the smooth surface on the letters causes glare, particularly at night, which makes them ineffective from certain positions. A new type of letter surface was devised consisting of a field of small pyramids especially designed to disperse the light and thus eliminate that condition.

Projects Division

Motor Vehicle Aid: For the year 1941, awards of contract and force account work were approved for the construction of 5.5 miles of surface pavement in the amount of \$116,932.18; for the construction of bridges, \$155,707.29; for gravel surfacing, \$18,366.79; and for drainage and repairs to County roads, \$32,745.36, a total of \$323,751.62.

Township and Borough Aid: During 1941, work was completed on 269.9 miles of roads in the amount of \$2,411,986.40, the State's share of which was \$2,065,501.96 or approximately 81%. Of this, 234.7 miles was surface construction.

During the year 347 projects were completed, 55 incompletd, and funds allotted for 127.

THE HISTORY OF THE UNITED STATES

The history of the United States is a story of growth and development. It begins with the first settlers who came to the New World in search of a better life. They found a land of opportunity and freedom, and they built a nation that has become a model for the world.

The early years of the United States were marked by the struggle for independence from Great Britain. The American Revolution was a turning point in the nation's history, as it established the United States as a sovereign state. The new government was founded on the principles of liberty and justice for all.

The United States has since grown into a powerful nation, with a rich cultural heritage and a strong economy. It has played a leading role in the world, and its influence is felt in every corner of the globe.

The history of the United States is a story of progress and achievement. It is a story of the people who have built this nation, and of the challenges they have overcome. It is a story of hope and dreams, and of the pursuit of a better life for all.

The United States is a land of opportunity and freedom. It is a land where every person has the chance to achieve their dreams and to make their mark on the world. The history of the United States is a testament to the power of the human spirit and to the strength of the American dream.

The United States is a nation of many peoples and many cultures. It is a nation that has grown and developed through the contributions of all its citizens. The history of the United States is a story of unity and diversity, and of the strength that comes from working together.

STATE OF NEW JERSEY
STATE HIGHWAY DEPARTMENT
TRENTON

Hon. Spencer Miller, Jr.-----#5.

The following tabulation shows the mileage of municipal roads completed with Township & Boro Aid funds since 1921.

<u>Year</u>		<u>Mileage</u>		<u>Year</u>		<u>Mileage</u>
1921	-	149.7		1932	-	167.9
1922	-	197.0		1933	-	192.5
1923	-	85.4		1934	-	216.8
1924	-	99.2		1935	-	172.1
1925	-	167.7		1936	-	188.2
1926	-	170.0		1937	-	252.9
1927	-	114.5		1938	-	246.1
1928	-	133.1		1939	-	240.9
1929	-	190.8		1940	-	195.3
1930	-	251.8		1941	-	234.7
1931	-	269.9				
				Total	-	3,936.5

During the past few years there have been occasions where there has been a question as to the use of these Township & Boro Aid Construction funds on projects, and action had to be taken in accordance with Chapter 362 P.L. 1938 wherein these funds could be used in accordance with the Statute.

The Township & Borough Aid Act provides for the "construction, grading and drainage of unimproved Township, Borough, Town, Village or City roads as provided in said Act." At the time the original act was passed in 1916, the word unimproved was certainly appropriate, but since that time there has been several hundred miles of roads constructed which are today becoming unsuitable for present-day traffic and have passed the stage where it would be economical to apply Township & Borough Aid Maintenance Funds.

A great number of questions would be clarified in the future if the Township & Borough Aid Act was amended to read "construction, reconstruction, grading and drainage of Township, Borough, Town, Village or City roads."

Township & Borough Aid Maintenance: There was submitted to the State Highway Commissioner for 1941 funds, schedules totaling an estimated \$523,655.28, of which the State's share was \$470,872.30. There was available under this Act, starting with 1941 funds, \$525,000. The amount obligated of the 1941 funds was \$448,355.70; the balance or \$22,516.60 was from unused funds of previous years. The Projects report shows a break-down of these figures by counties.

STATE OF NEW JERSEY
STATE HIGHWAY DEPARTMENT
TRENTON

Hon. Spencer Miller, Jr.-----#6.

The total amount of schedules (\$523,655.28) was for the maintenance of an estimated 681 miles of roads previously built with Township & Boro Aid Construction funds and represents an average cost of approximately \$769.00 per mile.

Maintenance Division

No Passing Zones: The establishment of "No Passing Zones" on highways and the marking of the same has been very generally accepted as a desirable procedure by practically all the States in the Union. At the present time the New Jersey Traffic Act does not provide for the establishment of such zones, their marking or the enforcement of the "No Passing" feature. The establishment of "No Passing Zones" is a valuable contribution to the safety of the traveling public. It is, therefore, recommended that the Legislature be asked to pass the necessary Legislation to permit the setting up and marking of such zones. It is unfortunate that at least one of our adjoining States has not adopted the National standard. On the whole, however, the opinion is that the New Jersey law should be in conformity with the National standard. It is further recommended that the National standard be followed in any Legislation enacted.

Elimination of Advertising Signs: On several occasions there have been sporadic attempts to eliminate advertising signs from the rights of way of State Highways, but at no time have our endeavors been entirely satisfactory. Many of our most heavily traveled sections of highways are literally lined with signs of all sorts and descriptions and the resulting appearance of the highways is decidedly objectionable. There are certain laws in existence which were designed to prevent this condition. It is, however, the opinion that these laws are principally observed in the breach thereof. If the State Highway Department were vested with the power of summary removal of signs from the rights of way of State Highways, a considerable contribution would be made toward the clearing up of this situation. It is possible that there may be objections to granting such powers to the Department. If there be such valid objections, it is recommended that some other equally satisfactory method be devised and the necessary laws enacted to bring about the elimination of the present forest of signs along the highways.

THE HISTORY OF THE

... ..

CHAPTER I

... ..

... ..

STATE OF NEW JERSEY
STATE HIGHWAY DEPARTMENT
TRENTON

Hon. Spencer Miller, Jr.-----#7.

Research Organization: At the present time the State Highway Department has no real research organization. Practically all Divisions of the Department are so engrossed with their regular duties that they have inadequate time to make a thorough and comprehensive study of matters requiring investigation. A number of projects could be outlined of sufficient importance, both from a construction and an economic standpoint, to warrant the expenditure of a considerable sum on exhaustive research. It is, therefore, recommended that consideration be given to setting up a research organization in the Department.

Electrical Division

The United States Army, Federal Agencies and Defense Plants are making numerous requests for the installation of traffic signals on the State Highway System and entrances to the various Army Camps or Defense Plants. When justified, these locations are given priority to the requests being received from municipalities for the installation of traffic signals. Thirty-two of these locations are now under consideration for installations to be made during 1942.

It is again recommended that a study be made by our Legal Division to determine whether we cannot insist on the right to install State-owned lighting equipment and circuits on all utility company poles on the State Highway Department right-of-way.

Equipment Division

The State owned equipment has been maintained in its usual excellent condition. In addition to the routine requirements involving service on, replacements and care of units, the Division engaged in 883 separate complete operations.

The purchase of additional Mack trucks during the year placed the Division in a position to assign many of these units to the snow removal program, replacing much of the slower solid type of equipment.

THE [illegible] OF [illegible]

[illegible text block]

[illegible text block]

[illegible text block]

[illegible text block]

STATE OF NEW JERSEY
STATE HIGHWAY DEPARTMENT
TRENTON

Hon. Spencer Miller, Jr.-----#8.

Laboratory Division

Attached to the report of the Laboratory Division, you will find an analysis showing the amounts and types of materials tested during the year. Among the more important items were 1,928,502 gallons of asphaltic oils and 649,400 barrels of Portland Cement.

Tables are attached showing the strengths secured in concrete pavement construction on State Highway and State Aid projects.

W. P. A. Work Relief Program

Under the State Highway Department-W. P. A. Work Relief Program, employment under the same varied from a high of 14,632 on January 27, to a low of 3,168 on November 24. Ninety-eight (98) projects were completed and seventy-two (72) projects continued into 1942.

Right of Way Division

The Report of the Right of Way Division for 1941 shows that the number of agreements approved, awards approved and net condemnations authorized total 638 in the aggregate sum of \$2,369,376.07. The actual amount paid out during the year 1941 on settled cases was \$2,542,902.61.

In addition to actually negotiating for the acquisition of properties needed, the Negotiating Bureau assisted the Construction Division in making preliminary estimates on various lines and also testified before Condemnation Commissioners and Juries.

Administration Division

The administrative work of the Department has been carried out in an efficient manner. The Auditing and Accounting, Purchase and Stores, Statistical, Personnel and other related units of the Division, performing a large volume of work during the year.

Respectfully submitted,

James Logan
State Highway Engineer.

THE ANTHROPOLOGY OF THE FUTURE

By
J. H. HENNESSY

THE ANTHROPOLOGY OF THE FUTURE is a book which will be read with interest by all who are concerned with the future of the human race. It is a book which will be read with interest by all who are concerned with the future of the human race. It is a book which will be read with interest by all who are concerned with the future of the human race.

THE ANTHROPOLOGY OF THE FUTURE is a book which will be read with interest by all who are concerned with the future of the human race. It is a book which will be read with interest by all who are concerned with the future of the human race. It is a book which will be read with interest by all who are concerned with the future of the human race.

THE ANTHROPOLOGY OF THE FUTURE

THE ANTHROPOLOGY OF THE FUTURE is a book which will be read with interest by all who are concerned with the future of the human race. It is a book which will be read with interest by all who are concerned with the future of the human race. It is a book which will be read with interest by all who are concerned with the future of the human race.

THE ANTHROPOLOGY OF THE FUTURE

THE ANTHROPOLOGY OF THE FUTURE is a book which will be read with interest by all who are concerned with the future of the human race. It is a book which will be read with interest by all who are concerned with the future of the human race. It is a book which will be read with interest by all who are concerned with the future of the human race.


THE ANTHROPOLOGY OF THE FUTURE is a book which will be read with interest by all who are concerned with the future of the human race. It is a book which will be read with interest by all who are concerned with the future of the human race. It is a book which will be read with interest by all who are concerned with the future of the human race.

THE ANTHROPOLOGY OF THE FUTURE

THE ANTHROPOLOGY OF THE FUTURE is a book which will be read with interest by all who are concerned with the future of the human race. It is a book which will be read with interest by all who are concerned with the future of the human race. It is a book which will be read with interest by all who are concerned with the future of the human race.

THE ANTHROPOLOGY OF THE
FUTURE

THE ANTHROPOLOGY OF THE
FUTURE



NEW JERSEY STATE HIGHWAY DEPT.


ORGANIZATION CHART

January 1, 1942.

————— MAIN LINES OF AUTHORITY.

----- COORDINATION.

For Detailed Division Organizations
See Individual Charts.



NEW JERSEY STATE HIGHWAY DEPT.

ORGANIZATION CHART

January 1, 1942.

MAIN LINES OF AUTHORITY.


COORDINATION.

For Detailed Division Organizations
See Individual Charts

ANNUAL REPORT
OF THE
CONSTRUCTION DIVISION
NEW JERSEY STATE HIGHWAY
DEPARTMENT



FOR THE YEAR
1941



• LEGEND •

———— RESPONSIBILITY
 - - - - - COORDINATION

NEW JERSEY STATE HIGHWAY DEPT.
 CONSTRUCTION DIVISION
 ORGANIZATION

1941

STATE OF NEW JERSEY
STATE HIGHWAY DEPARTMENT
TRENTON

Annual Report - 1941
Construction Division

TS/FC

December 31, 1941.

Mr. James Logan
State Highway Engineer
Trenton, New Jersey

Dear Sir:

The Annual Report covering activities of the Construction Division for the calendar year 1941 is herewith respectfully submitted.

During 1941, construction work was in progress on 185.567 miles of various types of highway improvements, 62 stream bridges and culverts, 10 railroad grade separations, and 17 highway grade separations, the total value of work actually performed in 1941 being \$8,624,988.75.

The above includes work performed in 1941 on the following:

1. 79.013 miles of State Highway construction, 15 stream bridges, 2 railroad grade separations, and 5 highway grade separations that were started previous to 1941 and finished during 1941.
2. 30.123 miles of State Highway construction, 15 stream bridges and 5 highway grade separations that were started previous to 1941, the completion of which will carry over into 1942.
3. 12.229 miles of State Highway construction and 1 stream bridge that were started and completed in 1941.
4. 35.728 miles of State Highway construction, 16 stream bridges, 3 railroad grade separations, and 7 highway grade separations that were started in 1941 and will carry over into 1942.
5. 20.518 miles of secondary road construction, 9 stream bridges, and 2 railroad grade separations on secondary roads that were completed in 1941; and 7.956 miles of secondary road construction, 6 stream bridges and 3 railroad grade separations on secondary roads that will carry over into 1942.

1000

1000

1000

1000

1000

1000

1000

1000

1000

Mr. Logan

12/31/41

Second

From the above it is to be noted that contracts covering 111.760 miles of highway construction, 25 stream bridges, 4 railroad grade separations, and 5 highway grade separations were completed in 1941; also, that contracts under way covering 73.807 miles of highway construction, 37 stream bridges, 6 railroad grade separations, and 12 highway grade separations will carry over into 1942.

The above is all more particularly shown in detail on tabulations immediately following this letter.

Federal Aid and Preference Ratings

During the early months of 1941 the general policy of the Public Roads Administration (PRA) was to promote and give preference to matters pertaining to improvement of the strategic military network and access roads to military establishments and industries engaged in defense production. We proceeded in accordance with that policy.

Through the summer increasing uncertainty developed as to costs of labor and materials and the ability to obtain deliveries; contractors became hesitant to submit bids without definite priority ratings. The situation was acute when PRA issued a memorandum under date of September 2, 1941, outlining the general classifications of highway projects and the preference ratings that would apply to those classifications. We began obtaining preference ratings the latter part of October for projects under contract and for those programmed, and during November the situation seemed well on the way to becoming entirely clarified.

PRA issued a memorandum dated November 27, 1941, emphasizing the need of conserving critical materials by substitution of non-critical materials and deferment of non-essential projects, and stressed the desirability of selecting projects essential for defense. PRA's letter of November 29, 1941, advised that Preference Rating Certificates previously given to highway projects below A4 classification were not to be applied unless the individual projects were actually under contract by 11/1/41. This, in effect, limited application of preference ratings to projects of military significance. A stop order was placed in effect by PRA on December 2, 1941, which limited consideration of projects for Federal financial participation to those certified by defense agencies as essential to the national defense.

The war broke upon us on December 7, 1941, and the whole highway improvement program became very confused. PRA's memorandum of December 29, 1941, rescinded approval previously given to Regular Federal Aid programs, and outlined procedure to be followed in submitting such projects for consideration individually. The outlook for 1942 was quite uncertain.

Engineering Assistance given to Federal Government

Department engineers cooperated fully with Federal authorities throughout 1941 by attending many meetings called by the Army, Navy and other Federal agencies and giving the benefit of our judgment and experience in connection with engineering problems requiring solution. We also undertook surveys and preparation of plans for access roads to Picatinny Arsenal, the Bayonne Naval Dry Dock and Supply Base, and to Fort Dix. Surveys were also undertaken and plans prepared for road and drainage facilities desired by the military authorities inside Fort Dix, Fort Monmouth and Fort Hancock. The cost of the surveys and preparation of plans was financed by moneys allotted for the purpose by the Federal Government.

In case of access roads financed by the Federal Government, the Department has given comprehensive study to their location and design in relation to ultimate improvement of the State Highway System with a view to eventually benefitting by the investment, where possible, after the war emergency has passed.

Special Activities

In addition to the major functions of carrying on surveys, design, preparation of plans, and construction engineering and inspection covering new work, the following activities of this Division merit special mention.

Standard Specifications

A new edition of the Standard Specifications was issued in 1941, and constitutes a revision of the 1935 Specifications. The new specifications contain the revisions and additions necessary to bring our work up to the requirements of accepted current practice. The general arrangement and sequence of subjects conforms with the recommendations of the Federal Public Roads Administration, and our procedure is now tied in more completely with the Specifications of the American Association of State Highway Officials.

Through the medium of the American Association of State Highway Officials, which is a national organization composed of representatives of the various State Highway Departments and the Public Roads Administration, standard specifications covering the highway industry as a whole have been developed and prepared during the past twenty years, for the purpose of promoting uniform practice in design and construction. This work is carried on through committees of specialists on which members of this Department are represented, and new editions are brought out periodically to conform with the latest developments in highway design and construction.

Traffic Studies

Study of traffic behavior on existing highways has been intensified in our efforts to improve our highway designs to allow for the normal reactions of the average person in the use thereof under all conditions of day and night driving. Steady progress has been made in the development of the data with respect to time losses, capacities, and accidents, particularly at intersections. Mathematical means of calculating time losses and capacities at traffic light controlled intersections have been devised for any set of conditions, and progress is being made in devising similar methods to calculate such data with respect to simple intersections, traffic circles, cloverleaves, and other special intersections. When formulas for this purpose have been completely developed it will be possible to more accurately determine the type of treatment best suited and most economical for any given intersection.

Considerable additional study has been given to the effect of lane widths and roadway widths in relation to capacity and safety on both single and dual highways. In the light of information already developed our recent policy has been to increase lane widths.

Studies have been made as to the effect of openings in the center islands on dual highways with particular regard to safety. The trend is to limit openings in center islands and confine crossing traffic to locations where special provisions are available or can be designed for that purpose.

Research

Research has been continued in our constant endeavor to more completely discover the causes of deterioration and structural failures in road pavements and to develop ways and means to combat them, as well as to improve

features of design and methods of construction to produce a better or more economical product and to make our facilities more effective to expedite traffic movements in a safer manner.

As it became acutely evident during 1941 that increasing scarcities would exist in certain road building materials, studies were immediately commenced to determine practical substitute designs that would not require or would minimize the use of critical materials.

Extensive studies, tests, and experiments were carried on during the year particularly in connection with the following subjects:-

Stresses in Early Life of Concrete Pavements:

Certain influences causing failures determined and means developed to minimize stresses destructive to newly laid concrete such as is caused by temperature changes. Tests undertaken to determine the effect of various types of curing materials with respect to temperature change. Extensive studies and tests made to determine frictional resistance to expansion and contraction of pavement slabs constructed on subgrades of various kinds of materials.

Sub-base

Intensive study and experimentation was undertaken with respect to subsoils underlying our pavements to determine the extent to which various materials do or do not provide insulation against frost action and offer a safeguard from the destructive forces of frost heaving. Also, the reaction of various underlying materials, when saturated, to the pumping action of traffic. Our knowledge of this subject and of suitable sub-base materials has been materially increased.

Steel Reinforcement:

Tests made to more fully determine the efficiency of steel mats as now used to reinforce concrete pavements.

Crack Survey:

Undertaken in various parts of State and analyses and comparisons made to more fully determine influence, as related to the formation of cracks, of conditions on the ground, design, methods of construction, and conditions under which pavements were installed.

Reflecting Curb and Lane Separators:

Cast-in-place scored white reflecting curb for islands was substituted largely for precast in 1941 because of the cost differential. Further tests and experimental installations were made to make the scored curb more effective. Special scored reflecting lane separators were developed for use in new pavement designs.

Interest in New Jersey reflecting curbs was aroused throughout the country, and many explanatory letters with data were sent to various public bodies at their request.

Joint Structure:

The performance of the modern joint designs developed by this Department and used in recent years has been closely watched and compared, and means devised and tested to improve certain features which have been sources of trouble.

Highway Signs:

In collaboration with the Maintenance Division, studies, tests, and experiments were undertaken to improve the visibility of our highway signs. Investigation revealed that the light striking the smooth surface on the letters causes glare, particularly at night, which makes them ineffective from certain positions. A new type of letter surface was devised consisting of a field of small pyramids especially designed to disperse the light and thus eliminate that condition.

Statewide Highway Planning Survey:

The investment in this project paid early dividends during the critical days of 1941 as the Department was prepared to promptly contribute to the defense and war effort by furnishing to the War Department and State defense agencies urgently needed maps and information pertaining to roads and the physical development of New Jersey.

The Survey was commenced in 1938 under an agreement dated April 19, 1938, with the United States Bureau of Public Roads, Department of Agriculture (now Public Roads Administration, Federal Works Agency.) It has been financed by a minimum amount of State funds supplemented largely by Federal funds.

The work has been directed by Department employees with extensive assistance by W.P.A. workers assigned under an agreement with the Work Projects Administration.

The work of the Survey is divided into three major divisions: Road Inventory, Financial Survey, and Traffic Survey.

The Road Inventory comprises a complete detailed inventory of all roads and bridges in the State and their classification under urban streets and thoroughfares, township and other rural roads, county roads, State highways, Federal Aid highways, and United States highways, together with the state of physical and cultural development of the State at large. This information is contained on large scale maps, known as "Base Maps," which in addition to road data show railroads and stations, airports and airway beacons, streams, dams, reservoirs, navigation facilities, political sub-divisions, military establishments, public buildings and institutions, utility plants, radio stations, sewage disposal plants, pumping stations, hotels, churches, schools and colleges, fire houses and forest ranger stations, hospitals, cemeteries, farms and rural dwellings, business establishments, rural industrial plants, mines and quarries, parks and other recreational facilities, and scenic or historic sites.

All information obtained in the field during the three previous years was analyzed and recorded during 1941, and various tabulations of this data are now available.

Maps of seven counties were completed in 1941, bringing to thirteen the number of counties completed. Maps of the remaining eight counties are in various stages of completion and are expected to be completed during 1942. These maps are drafted on a scale of a mile to 4 inches, and are reduced for distribution to a scale of a mile to 2 inches. A State road map is also being prepared on a scale of 2 miles to an inch.

Because of the complete and accurate nature of the information contained on these maps their distribution has been restricted to government and other eligible agencies for the duration of the war.

The Financial Survey is designed to reveal what groups pay for the various classifications of roads and streets and the extent of their use by those respective groups. Also, the relative parts of the various forms of taxation which go to road and street building and maintenance.

Mr. Logan

12/31/41

Eighth

All the field information for the Motor Vehicle Allocation and Road Use Study was obtained during 1940, and that data is in course of being analyzed and tabulated.

The Road Life Study of the State Highway System has been practically completed and the information given on straight line diagrams showing the construction by stages, dates of construction, type and width of pavement, and the cost.

A study was made of the financial reports of the State and political sub-divisions for the year 1938, taken as a sample year, to determine the source of all revenues and how expended. The expenditures have been classified under: Highways and Streets, Public Welfare, Education, and General Government. Tabulations have been made showing the findings in detail. Highway revenues and expenditures have been kept up-to-date.

The Traffic Survey was undertaken in 1940 to determine the density of traffic, and types and specifications of vehicle using the various classifications of highway, together with the commodities transported by the various types of commercial vehicle.


The field work for the Traffic Density Study was completed in February 1941, and the information has been compiled. The data is being analyzed and adjusted for the purpose of showing it graphically on county and State maps.

The field work for the Loadometer Study of commercial vehicles to determine weights, dimensions, tire sizes, axle spacing, capacities, and commodities carried was completed in February 1941, and this information has been analyzed and recorded.

General

All in all 1941 was a year of extreme uncertainty with the problems of normal operation multiplied because of conditions brought about by the war. However, I am glad to advise that the personnel of the Construction Division responded admirably in coping with changing conditions and increasing difficulties occasioned thereby.

Respectfully submitted



C. F. Bedwell
Construction Engineer

SUMMARY OF NEW CONSTRUCTION
BY
NEW JERSEY STATE HIGHWAY DEPARTMENT
DURING 1941

MILEAGE AND TYPES OF PAVEMENT					NUMBER OF BRIDGES			VALUE OF WORK ACTUALLY PERFORMED DURING 1941				
REINF. CONCRETE	BIT. CONC. OR ASPHALT	GRAVEL OR MACADAM	GRADING	TOTALS	STREAM BRIDGES	GRADE SEPARATIONS		ROAD WORK	STREAM BRIDGES	GRADE SEPARATIONS		TOTALS
						RAILROAD	HIGHWAY			RAILROAD	HIGHWAY	
I.	STATE HIGHWAY WORK AWARDED PREVIOUS TO 1941 WHICH WAS COMPLETED IN 1941.											
50.108	2.323	7.165	19.417	79.013	15	2	5	\$1,200,411.33	\$78,840.16	\$11,725.81		\$1,290,977.30
II.	STATE HIGHWAY WORK AWARDED PREVIOUS TO 1941 WHICH CARRIED INTO 1942.											
11.634			18.489	30.123	15		5	2,477,831.57	206,715.18		\$176,055.40	2,860,602.15
III.	STATE HIGHWAY WORK AWARDED AND COMPLETED IN 1941.											
8.116	0.572	3.364	0.177	12.229	1			906,388.02	15,821.54			922,209.56
IV.	STATE HIGHWAY WORK AWARDED IN 1941 WHICH CARRIED INTO 1942.											
28.695	0.899		6.134	35.728	16	3	7	1,847,695.51	265,002.04	83,155.97	213,379.20	2,409,232.72
V.	FEDERAL PROJECTS ON SECONDARY ROADS:											
	STARTED PREVIOUS TO 1941 AND COMPLETED IN 1941.											
3.046	3.730	4.941		11.717	2	1		86,021.84		18,591.70		104,613.54
	STARTED PREVIOUS TO 1941 AND CARRIED INTO 1942.											
	RAILROAD XING PROTECTION											
	STARTED AND COMPLETED IN 1941.											
1.949	6.039	0.813		8.801	7	1		323,620.20	122,195.20	164,758.25		610,573.65
	STARTED IN 1941 AND CARRIED INTO 1942.											
	2.196	5.760		7.956	6	3		110,330.63	90,381.50	223,935.74		424,647.87
103.548	15.759	22.043	44.217	185.567	62	10	17	\$6,954,431.06	\$778,955.62	\$502,167.47	\$389,434.60	\$8,624,988.75

NEW JERSEY STATE HIGHWAY DEPARTMENT
CONSTRUCTION DIVISION
CONTRACTS AWARDED PREVIOUS TO 1941

ROUTE	SECTION	LOCATION	COUNTY	TYPES OF PAVEMENT - MILEAGE				TOTAL MILEAGE	ADJUSTED CONTRACT AMOUNTS			AMT. COMPLETED PREVIOUS TO 1941	AMOUNT COMPLETED IN 1941	AMOUNT TO BE COMPLETED IN 1942	DIST.
				CONC.	BIT.CON.	GRAVEL	GRADING		ROAD	BRIDGE	TOTAL				
1 S3 S3 4	9B 1A 1B 41	DANFORTH AVE. - HUDSON COUNTY BLVD. ROUTE 2 - ROUTE 3 (PARTIAL DUAL PAVING) EMBANKMENT APPROACHES TO VIADUCT GORDONS CORNER - BROWNTOWN	HUDSON BERGEN BERGEN MONMOUTH) MIDDLESEX)	1.461 1.461 2.800 2.355	1.069		0.379	1.061 1.461 0.379 5.155	\$54,854.02 220,095.11 201,301.00 336,411.11		\$54,854.02 220,095.11 201,301.00 396,450.92	\$9,474.21	\$45,379.81 197,941.27 196,910.04 34,543.61	\$22,153.84 4,390.96	N N N S
4 6 6 6 6	43 8A & 8B 9 9 8 & 9	MARMORA - BEESLEYS POINT LEXINGTON AVENUE - VALLEY ROAD (DUAL PAVING) UNION AVENUE - VALLEY ROAD (DUAL) WATER MAIN RELOCATION BRIDGES - ROUTE S3, VALLEY ROAD, MOUNTAIN AVE. AND LOWER NOTCH ROAD	CAPE MAY PASSAIC PASSAIC PASSAIC PASSAIC	1.923 3.131			2.476	1.923 3.131 2.476 2.476 2.476	43,330.11 500,583.37 238,937.75 88,242.49 230,520.50	53,283.48 17,233.15	43,330.11 553,866.35 256,170.90 88,242.49 436,092.10	42,100.00 16,025.65 214,846.98 51,651.71 432,501.79	1,230.11 525,242.65 33,514.76 36,590.78 3,590.31	12,598.55 7,809.16	S N N N N
6 6 6	11 11A 11B&12A	TROY BROOK - PASSAIC RIVER (DUAL GRADING) TROY BROOK - PINE BROOK (DUAL PAVING) RELOCATION AT PASSAIC RIVER (DUAL PAVING)	MORRIS MORRIS) ESSEX) ESSEX) PASSAIC)	2.754 0.270 0.909 0.097			2.585	2.585 3.024 1.006	133,959.53 366,823.00 105,078.06		133,959.53 366,823.00 105,078.06	132,315.58 345,462.10 103,634.77	1,643.95 21,360.90 1,443.29		N N N
6 6 23 23	12 13 8B 12E	PASSAIC RIVER BRIDGE DENVILLE - COBBS CORNER (DUALIZED) LEHIGH & NEW ENGLAND R.R. OVERPASS, SUSSEX REVISION OF CIRCLE, PECK'S CORNER	MORRIS MORRIS SUSSEX MORRIS	2.735 0.515 0.515 0.105				2.735 0.515 0.515 0.105	360,736.29 18,832.42 108,119.40 16,013.48	141,763.87 13,832.42 117,366.53	141,763.87 374,568.71 225,485.93 16,013.48	139,806.07 348,774.19 167,611.81 12,724.00	1,957.80 25,794.52 67,874.12 3,289.48		BR N N N
25 S26 * 25 25 25	4C & 5C 1B 5B & 6B 5 8E	ADAMS STATION - PLAINFIELD AVE. (DUALIZED) PLAINFIELD AVENUE - ROUTE 35 (DUALIZED) SHOULDER PAVING, DAYTON RAHWAY - ELIZABETH (WIDENING)	MIDDLESEX MIDDLESEX MIDDLESEX UNION	6.019 6.313 0.644 2.337	0.499 0.035 0.644			6.518 6.348 0.644 2.337	729,794.12 574,179.28 23,568.39 89,482.11		729,794.12 574,179.28 23,568.39 89,482.11	598,200.00 502,106.47 23,568.39 80,642.00	131,594.12 72,072.31 23,568.39 8,840.11		S S S N
25 25 25	30 30C 32	PASSAIC RIVER BRIDGE (STRUCTURAL STEEL) PASSAIC RIVER BRIDGE (DECK & APPROACHES) NECK LANE - PORT ST., NEWARK (GRADING)	HUD. & ESS. HUDSON) ESSEX) ESSEX) UNION)	0.445 0.445			2.873 0.404	0.890 3.277	109,355.20 388,672.41	1,089,423.35 138,110.98	1,089,423.35 247,466.18 388,672.41	1,071,420.31 242,527.10 334,932.11	18,003.04 4,939.08 53,740.30		BR BR N
25 **28 28 28 28	33 22 23 24 25	DEANS - CRANBURY (DUAL GRADING) LEBANON RELOCATION (DUAL GRADING) ANNANDALE RELOCATION (DUAL GRADING) VAN SYCKLES CORNER - WHITE HOUSE (DUAL GRAD.) WHITE HOUSE - NORTH BRANCH (DUAL GRADING)	MIDDLESEX HUNTERDON HUNTERDON HUNTERDON HUNTERDON) SOMERSET)	6.253 2.850 1.752 3.453 2.214 2.213			6.253 2.850 1.752 3.453 4.427	169,694.09 85,288.12 230,830.35 174,517.30 191,769.36	43,024.70	169,694.09 85,288.12 273,855.55 174,517.30 198,681.08	160,650.00 74,300.00 188,374.70 18,650.00 85,511.72	9,044.09 10,988.12 188,374.70 92,020.00 99,834.79	85,480.85 63,847.30	S S S S S	
28 28-29 29 29 29 **29	26 1 2D 2E 3B,1C,2C 6A	NORTH BRANCH - SOMERVILLE (DUAL GRADING) MORRIS AVENUE - RAHWAY RIVER (DUALIZED) RAHWAY RIVER - WESTFIELD AVENUE (DUALIZED) PUBLIC SERVICE RAILWAY - MORRIS AVE. (DUALIZED) S. MAIN ST., LAMBERTVILLE (DUALIZED)	SOMERSET UNION UNION UNION HUNTERDON	2.745 1.472 2.574 0.697			2.841	2.841 2.745 1.472 2.574 0.697	83,118.77 357,714.09 283,842.39 314,550.99 162,152.19	48,767.61 113,584.05	83,118.77 406,481.70 397,426.44 314,550.99 169,225.19	48,900.00 5,969.63 385,278.85 42,900.40 1,750.00	34,218.77 394,428.52 385,278.85 42,900.40 167,475.19	6,083.55 12,147.69	S N N N S
S31 33-35 35-4N 35 35	4 1 1 12B&13B 14B	BRANCHVILLE RELOCATION ROUTE 33 - ASBURY AVENUE (GRADING) WEST LONG BRANCH CONNECTION (GRADING) SMITH ST. - GREEN ST. (WIDENING) SO. APPROACH TO RARITAN RIVER BRIDGE	SUSSEX MONMOUTH MONMOUTH MIDDLESEX MIDDLESEX	1.520 0.331 2.949	0.076		2.799 2.799 1.611 2.949	1.520 2.799 2.013 2.949	250,390.26 198,753.09 171,691.49 84,524.92 13,443.62	25,597.68 6,788.01	275,987.94 198,753.09 178,479.50 84,524.92 13,443.62	263,864.29 54,300.00 36,866.20 83,500.00 10,850.00	12,123.65 123,800.00 141,613.30 1,024.92 2,593.62	20,653.09	N S S S S
39 S41 44 44	1B,10A 2A, 3A 8 8	WHITE HORSE - BORDENTOWN (DUALIZED) ROUTE 38 - KRESSON (DUALIZED) BRIDGEPORT BYPASS RACCOON CREEK BRIDGE	BURLINGTON) MERCER) BURLINGTON GLOUCESTER GLOUCESTER	2.246 0.579 6.980 1.015				2.825 6.980 1.015	295,203.30 481,979.12 81,422.23	52,432.81	347,636.11 481,979.12 81,422.23 318,024.22	10,816.74 477,820.00 77,500.00 311,601.25	285,416.07 4,159.12 3,922.23 6,422.97	51,403.30	S S S BR
44 44 46 49 54	9 10 16 1	WESTVILLE - PIERCE'S CORNER (GRADING) BRIDGEPORT - NORTONVILLE RACCOON CREEK BRIDGE SOUTH DENNIS RELOCATION HAMMONTON - BUENA (W.P.A.)	GLOUCESTER GLOUCESTER GLOUCESTER CAPE MAY ATLANTIC	2.873 1.147		7.165	3.203	2.873 1.147 7.165	208,006.95 34,742.22 36,850.53 60,027.91 298,621.43	21,791.00 294,342.61 36,850.53 224,536.98 68,294.85	229,797.95 294,342.61 36,850.53 190,927.91 366,916.28	32,430.00 261,912.61 35,337.82 33,609.07 188,166.78	159,091.00 261,912.61 1,512.71 33,609.07 178,749.50	70,706.95	S S BR S S
FAS FAS FAS FAS FAS	7C(1) 14B(1) 18A(1) 156C(1) 24A(1)	ALLAMUCHY-HACKETTSTOWN ROAD, SEC. 2 STOCKTON-FLEMINGTON ROAD, SEC. 2 PITTSBORO-JUTLAND ROAD, SEC. 2 MONMOUTH ROAD, SEC. 3 P-R S.L. OVERPASS, FRANKLIN AVE., BERLIN RAILROAD CROSSING PROTECTION	WARREN HUNTERDON HUNTERDON OCEAN CAMDEN	3.007 2.390 1.340 0.017 0.022	2.390 1.340	4.635 0.306		3.007 2.390 1.340 0.328	155,925.59 49,201.52 21,865.39 36,227.60 22,260.71 34,722.88	2,209.70	158,135.29 49,201.52 21,865.39 42,386.08 55,721.55 34,722.88	144,223.57 4,715.00 20,400.00 37,228.58 16,129.54 25,616.26	13,911.72 44,486.52 1,465.39 5,157.50 39,592.41 2,131.96	6,974.66	N S S S S BR
STATE HIGHWAY PROJECTS COMPLETED IN 1941				50.108	2.323	7.165	19.417	79.013	\$6,081,504.76	\$2,255,212.13	\$8,336,716.89	\$7,045,739.59	\$1,290,977.30		
STATE HIGHWAY PROJECTS CARRIED INTO 1942				11.634			16.489	30.123	\$3,400,175.99	\$425,323.37	\$3,825,499.36	\$594,287.50	\$2,860,602.15	\$370,609.71	
SECONDARY PROJECTS COMPLETED IN 1941				3.046	3.730	4.941		11.717	\$285,480.81	\$41,829.42	\$327,310.23	\$222,696.69	\$104,613.54		
SECONDARY PROJECTS CARRIED INTO 1942									\$34,722.88		\$34,722.88	\$25,616.26	\$2,131.96	\$6,974.66	
GRAND TOTAL				64.788	6.053	12.106	37.906	120.853	\$9,801,884.44	\$2,722,364.92	\$12,524,249.36	\$7,868,340.04	\$4,258,321.95	\$377,584.37	

* TO ADJUST COSTS OF WORK COMPLETED BY MAINTENANCE DIVISION IN 1940
** INCLUDES ADDITIONAL COMPENSATION APPROPRIATED BY 1942 LEGISLATURE

NEW JERSEY STATE HIGHWAY DEPARTMENT
CONSTRUCTION DIVISION
CONTRACTS AWARDED IN 1941

ROUTE	SEC.	LOCATION	COUNTY	TYPE OF PAVEMENT - MILEAGES				TOTAL MILEAGE	ADJUSTED CONTRACT AMOUNTS			AMOUNT COMPLETED IN 1941	AMOUNT TO COMPLETE IN 1942	DIST.
				CONCRETE	BIT. CONC.	GRAVEL	GRADING		ROAD	BRIDGE	TOTAL			
1 2 S3 S3 S3	6B 1 1C 3	N. Y. S & W R R OVERPASS, FAIRVIEW HILLSIDE AV-TERRACE AV, HASBROUCK HTS. ERIE R.R. & BERRYS CREEK VIADUCT EMBANKMENT APPROACH TO VIADUCT VALLEY RD - PASSAIC AV, CLIFTON (GRADING)	BERGEN BERGEN BERGEN BERGEN PASSAIC	0.110 ROADSIDE IMPROVEMENT				0.110 0.177 3.155	10,804.25 11,758.39 15,077.09 200,491.83	61,597.45 689,539.50	72,401.70 11,758.39 689,539.50 15,077.09 200,491.83	4,932.90 11,758.39 15,077.09 161,335.63	67,468.80 689,539.50 39,156.20	BR. N BR. N N
4 4 4 4 6	1B 41A 42A 21A	SOUTH AMBOY - CHEESEQUAKE (DUALIZED) GORDON'S CORNER - BROWNTOWN CHEESEQUAKE - BROWNTOWN CONNECTION TO SOMERS PT. CIRCLE DENVER RELOCATION (DUAL PAVING)	MIDDLESEX MON.&MID. MIDDLESEX ATLANTIC MORRIS	2.761 3.146 0.738 1.082				2.761 5.148 3.146 0.738 1.082	317,795.36 21,742.83 336,891.80 72,703.06 230,030.64	44,949.25 111,469.49 94,855.21	362,744.61 21,742.83 448,361.29 72,703.06 324,885.85	165,693.50 8,952.63 422,794.49 72,703.06 314,291.81	197,051.11 12,790.20 25,566.80 10,594.04	S S S S N
25 25 25 25	7B 26C 30 33A	RAHWAY - WOODBRIDGE (WIDENING) ROBBINSVILLE - HIGHTSTOWN REMOVAL OF OLD PASSAIC RIVER BRIDGE DEANS - CRANBURY (DUAL PAVING)	UNION MIDDLESEX MERCER ESSEX+HUD. MIDDLESEX	1.026 1.895 CENTER ISLAND CURBING 6.377				2.921 6.377	151,294.01 73,785.38 667,739.48	 87,753.28 180,966.20	151,294.01 73,785.38 87,753.28 848,705.68	147,354.10 73,785.38 87,665.53 803,966.20	3,939.91 87.75 44,739.48	N S BR. S
25 28 28 28 28-24	34 22A 24A&25A 25B&26A 2	NEWARK VIADUCT (EMBANKMENT WIDENING) LEBANON RELOCATION (DUAL PAVING) WHITE HOUSE RELOCATION (DUAL PAVING) NORTH BRANCH RELOCATION (DUAL PAVING) STRAW CHURCH - ROUTE 24	ESSEX HUNTERDON HUNTERDON SOMERSET WARREN	2.846 1.782 2.200 ROADSIDE IMPROVEMENT			2.012	2.012 2.846 1.782 2.200	209,200.26 438,056.81 296,966.45 511,636.00 7,771.95	 47,533.56	209,200.26 485,590.37 296,966.45 511,636.00 7,771.95	94,022.03 7,771.95	115,178.23 485,590.37 296,966.45 511,636.00	N S S S S
33-35 35 35 35-4N 38	1A&2 38 38A 1A 3A	ANDERSONS CORNER - ASBURY AV. CIRCLE CHEESEQUAKE CREEK BRIDGE MORGAN - LAURENCE HARBOR (DUALIZE) W. LONG BRANCH CONNECTION (PAVING) IMPROVING INTERSECTIONS NEAR MT. HOLLY	MONMOUTH MIDDLESEX MIDDLESEX MONMOUTH BURLINGTON	2.039 0.760 1.269 1.090 0.292	0.760 0.572		0.967	3.766 1.269 1.662 0.292	216,717.80 481,168.89 76,381.79 28,017.15	942,893.70	216,717.80 942,893.70 481,168.89 76,381.79 28,017.15	134,300.00 63,923.90 76,381.79 28,017.15	82,417.80 878,969.80 481,168.89	S BR. S S S
38 S41 43&47 44	4 3B&4A 10&9 12	ROUTE 34 TO ROUTE 35 KRESSON - BERLIN (DUALIZED) LINDENWOLD & HURFFVILLE DRAINAGE PENNSVILLE - HOOK ROAD	MONMOUTH BURLINGTON CAMDEN CAM. & GLOU. SALFM	0.032 5.964 1.980		3.364		3.364 5.996 1.980	197,243.47 423,649.74 9,255.20 134,527.70	15,821.54	213,065.01 423,649.74 9,255.20 134,527.70	213,065.01 423,649.74 134,527.70	9,255.20	S S S S
45 45 47 54	17 8 1	NEWTON CR. BRIDGE NORTH APPROACH BIG TIMBER CR. BRIDGE NORTH APPROACH MALAGA BRANCH BRIDGE OVERPASS OF ROUTE 42	CAMDEN CAMDEN GLOUCESTER ATLANTIC	0.182 0.139	0.139			0.182 0.139	9,369.50 26,633.91	48,428.25 36,115.20 9,774.48 59,273.58	57,797.75 62,749.11 9,774.48 59,273.58	57,797.75 62,749.11 9,774.48 59,273.58	57,797.75 62,749.11 9,774.48 59,273.58	S S BR. BR.
FAS FAS FAS FAS FAS	23A(2) 40A(1) 41A(1) 42A(1) 43A(1)	FEDERAL PROJECTS (SECONDARY ROADS) CUTHBERT ROAD EXTENSION OLD YORK ROAD LAUREL LAKE BRIDGE LAMBERTVILLE - BAPTISTOWN RD., SEC. 5 BRUNSWICK PIKE ROAD, SECT. 1	CAMDEN BURLINGTON CAMDEN HUNTERDON HUNTERDON	1.524 3.199 2.840		5.760		1.524 5.760 3.199 2.840	71,215.06 37,231.10 79,361.03 84,298.75	 30,241.55	71,215.06 37,231.10 30,241.55 79,361.03 84,298.75	71,215.06 32,550.00 30,241.55 79,361.03 84,298.75	4,681.10	S S BR. S S
FAS FAS FAS FAS FAS	45A(1) 47A(1) 48A(1) 50A(1) 52B(1)	WILEY ROAD, SECTION 2 RACCOON CR. BRIDGE & APPROACHES KINGWOOD - BYRAM ROAD SECTION 5 51A(1), 52A(1) - (3 BRIDGES) CHURCH BRIDGE #1116	SALEM GLOUCESTER HUNTERDON SALFM SALEM	 0.187 1.199	0.187	0.712		0.712 0.187 1.199	15,014.30 16,984.50 41,326.95	23,187.80 50,266.00 62,534.30 6,231.55	38,202.10 67,250.50 62,534.30 6,231.55	38,202.10 50,729.40 62,534.30 6,231.55	16,521.10 41,326.95	S BR. S BR. BR.
FAS FAGM FAGM FAGM FAGS	55A(1) 6B(1) 30-(1) 31-(1) 27A(1)	56A(1), 57A(1), 58A(1), (5 BRIDGES) P-R S. L. - HADDON AVENUE, BERLIN D. L. & W. - DANFORTH ROAD, MADISON D. L. & W. - RIVERVIEW DR., TOTOWA C. R. R. N. J. - WEST AVE. SEWAREN	BURLINGTON CAMDEN MORRIS PASSAIC MIDDLESEX	0.425 0.170 0.300 0.340	0.170 0.300 0.340	0.101		0.526 0.170 0.300 0.340	73,731.06 22,096.14 43,381.83 63,443.99	69,253.09 164,758.25 46,236.34 125,827.93 143,889.94	69,253.09 238,489.31 68,332.48 169,212.76 207,333.93	45,142.10 238,489.31 68,013.13 52,668.05 175,545.19	24,110.99 319.35 116,544.71 31,788.74	BR. S BR. BR. BR.
		STATE HIGHWAY PROJECTS COMPLETED IN 1941		8.116	0.572	3.364	0.177	12.229	906,388.02	15,821.54	922,209.56	922,209.56		
		STATE HIGHWAY PROJECTS CARRIED INTO 1942		28.695	0.899		6.134	35.728	4,270,322.72	2,415,149.15	6,685,471.87	2,409,232.72	4,276,239.15	
		SECONDARY PROJECTS COMPLETED IN 1941		1.949	6.039	0.813		8.801	323,620.20	286,953.45	610,573.65	610,573.65		
		SECONDARY PROJECTS CARRIED INTO 1942			2.196	5.760		7.956	224,467.51	435,473.30	659,940.81	424,647.87	235,292.94	
		GRAND TOTAL		38.760	9.706	9.937	6.311	64.714	5,724,798.45	3,153,397.44	8,878,195.89	4,366,663.80	4,511,532.09	

* A N N U A L R E P O R T *

Y E A R 1941.

S T A T E H I G H W A Y D E P A R T M E N T

N O R T H E R N D I S T R I C T

C. A. Burn,

District Engineer.

Annual Report,
Northern District.

Mr. C. F. Bedwell,
Construction Engineer,
Trenton, N. J.

Dear Sir:

I am submitting herewith the Annual Report of the
Northern Construction District for the year 1941.

Yours very truly,



C. A. Burn,
DISTRICT ENGINEER.

MJC

* ORGANIZATION CHART *

Northern Construction District 1941.

District Office

C.A. Burn,
Dist. Engineer

F.W. Tooker,
Office Engr.

F.W. Bird,
Div. Auditor

Hgt. M. Hennessy,
Sr. Clk. Stenog.

Mary J. Craig,
Sr. Clk. Stenog.

Helen Glickman
Clerk

Joseph Cortese
Div. Chauffeur

Field Offices

F.E. Beck, Res. Engr.
Rt. 6, Sec. 8A & 8B,
Rt. 6, Sec. 13

R.M. Beck, Field Engr.
Rt. 25, Sec. 34,
Rt. 29, Sec. 2D

J.H. Driscoll, Sr. C.E.
All WPA Projects

W.A. Kays, Sr. C.E.
Rt. 25, Sec. 8E
Rt. 25, Sec. 32
Rt. 29, Sec. 2E

S.W. Maulbeck, Res. Engr.
Rt. 25, Sec. 7B & 30C,
Rt. 29, Sec. 3B, 1C & 2C
C.R.R. of N.J. West Ave., Sewaren

A.A. Paul, Sr. C.E.
Rt. 2, Sec. 6B,
Rt. 6, Sec. 11, 11A,
Rt. 6, Sec. 11B & 12A,
Rt. 6, Sec. 21A,
Rt. 23, Sec. 12E
D.L.&W. R.R. Danforth Rd., Madison

David Pettigrew, Res. Engr.
Rt. 1, Sec. 9B,
Rt. 1, N.Y.S.&W. R.R., Fairview
Rt. S3, Sec. 1A, 1B, 1C

Maurice Radus, S. C.E.
Rt. S-3, Sec. 3,
Rt. 6, Sec. 8 & 9, 4 Bridge App.
Rt. 6, Sec. 9
Rt. 6, Sec. 9, Water Conduits

C.E. Vanderhoof, Sr. C.E.
Rt. 23, Sec. 8B,
Rt. S31, Sec. 4,
Allamuchy-Hackettstown Rd. Sec. 2,
D.L.&W. R.R. Riverview Dr., Totowa

CONSTRUCTION PROJECTS COMPLETED IN 1941

CONTRACTS LET IN 1938.

<u>Route</u>	<u>Section</u>	<u>Local Name</u>
6	11	Troy Brook to Passaic River, Grading

CONTRACTS LET IN 1939.

6	8 & 9	Road Work at Four Bridges
6	11-A	Troy Brook to Bloomfield Avenue
25	32	Port Street to Neck Lane
S-31	4	Branchville Relocation

CONTRACTS LET IN 1940.

1	9-B	Danforth Ave., Hudson Co. Boulevard at 63rd St.
6	9	Water Conduit Relocation
6	11B & 12A	Relocation at Pine Brook Bridge
6	13	Parsippany-Troy Hill
23	8B	L. & N.E. Railroad Grade Crossing Elimination
23	12E	Traffic Circle Revision at Peck's Corner
25	8E	East Grand Ave., Elizabeth Traffic Circle
25	30C	Passaic River Bridge & Approaches
29	3B, 1C & 2C	Public Service Railway to Morris Avenue


County Road, Sec. 2	Allamuchy-Hackettstown Rd.
---------------------	----------------------------

CONTRACTS LET IN 1941.

2	6-B	Hillside Ave. to Terrace Ave., Roadside Improvement
S3	1-C	Approach to Viaduct over Erie Railroad Grading

NORTHERN CONSTRUCTION DISTRICT - CONTRACTS COMPLETED IN 1941.

				Type of Pavement & Mileage				
Route	Section	Local Name	County	Reinf. Conc.	Bit. Conc. Total	Adjusted Con- tract Amount	Amount Completed in 1938,1939 & 1940	Amount Completed in 1941
CONTRACTS LET IN 1938								
6	11	Troy Brook-Passaic River	Morris	Grading	Only	133,959.53	132,315.58	1,643.95
CONTRACTS LET IN 1939								
6	8 & 9	Road Work at Four Bridges	Passaic	(0.96) 0.19	(0.36) (1.32) On Ramps 0.19	230,520.50	226,930.19	3,590.31
6	11A	Troy Brook to Bloomfld Ave.	Morris & Essex	2.93	2.93	366,823.00	345,462.10	21,360.90
25	32	Port St. to Neck Lane	Essex & Union	Grading	Only	388,672.41	334,932.11	53,740.30
S31	4	Branchville Relocation	Sussex	1.52 4.64	1.52 4.64	250,390.26 1,236,406.17	238,266.61 1,145,591.01	12,123.65 90,815.16
CONTRACTS LET IN 1940								
1	9B	Danforth Av.,Hudson Co.Blvd.	Hudson		1.07 1.07	54,854.02	9,474.21	45,379.81
6	9	Reconstructing Water Conduits	Passaic	No Paving		88,242.49	51,651.71	36,590.78
6	11B,12A	Relocation at Pine Brook Bridge	Mor.&Essex	0.95	0.95	105,078.06	103,634.77	1,443.29
6	13	Parsippany-Troy Hills	Morris	2.74	2.74	360,736.29	334,941.77	25,794.52
23	8B	L. & N.E.R.R. Grade Separation	Sussex	0.45	0.45	108,119.40	51,971.09	56,148.31
23	12E	Traffic Cir.Rev.,Peck's Corner	Morris	0.11	0.11	16,013.48	12,724.00	3,289.48
25	8E	E.Grand Ave.,Elizabeth Traf.Cir.	Union	2.34	2.34	89,482.11	80,642.00	8,840.11
25	30C	Passaic Riv. Bridge & App.	Hud.&Essex	0.89	0.89	109,355.20	108,131.95	1,223.25
29	3B,1C& 2C	P.S.Elec.Railwy to Morris Av.	Union	2.57 10.05	2.57 11.12	314,550.99 1,246,432.04	271,650.59 1,024,822.09	42,900.40 221,609.95
County State Aid.								
FAS-8C (1)Sec.2		Allamuchy-Hackettstown	Warren	3.01	3.01	155,925.59	142,013.87	13,911.72
CONTRACTS LET IN 1941								
2	6B	Hillside Ave. to Terrace Ave.	Bergen	Planting		11,758.39		11,758.39
S3	1C	Easterly Approach to Viaduct	Bergen	Grading	Only	15,077.09		15,077.09
						26,835.48		26,835.48



UNCOMPLETED CONTRACTS CARRIED INTO 1942

CONTRACTS LET in 1939.

<u>Route</u>	<u>Section</u>	<u>Local Name</u>	<u>Percentage Completed</u>
6	9	Union Avenue to Valley Road	96.7

CONTRACTS LET IN 1940.

S-3	1A	Route 3 to Route 2	89.9
6	8A & 8B	Lexington Ave.-Valley Road	97.6
29	2D	Morris Ave. to Rahway River	98.3

CONTRACTS LET IN 1941.

1	Overpass N.Y. S. & W. Railroad Bridge Approaches	5.6
S3	1B Approaches to Erie Railroad Overpass, Grading	97.0
S3	3 Valley Road to Passaic Ave., Grading	80.7
6	21A Denville Relocation, Paving	95.7
25	7B Widening Rahway to Woodbridge	97.3
25	34 Embankment Widening, Grading	45.0
29	2E Rahway River to Westfield Ave.	95.8
<u>Grade Crossing Eliminations on Other Than State Highways.</u>		
D.L. & W. Railroad, Danforth Rd., Madison		99.6
D.L. & W. R.R. Riverview Drive, Totowa		30.7
C.R.R. of N.J. West Ave., Sewaren		51.2

THE UNIVERSITY OF CHICAGO

1900

1901

1902

1903

1904

1905

1906

1907

1908

1909

1910

1911

1912

1913

1914

1915

1916

1917

1918

1919

1920

1921

1922

1923

1924

1925

1926

1927

1928

1929

1930

1931

1932

1933

1934

1935

1936

1937

1938

1939

1940

1941

NORTHERN CONSTRUCTION DISTRICT - PROJECTS UNCOMPLETED AT THE END OF 1941

				Type of Pavement & Mileage					
Route	Section	Local Name	County	Reinf. Conc.	Bit. Conc.	Total	Adjusted Con- tract Amount	Amount Completed to Dec. 31, 1941	Amount Carried into 1942
CONTRACTS LET IN 1939									
6	9	Union Ave. to Valley Road	Passaic	Grading	& Drainage		238,937.75	231,128.59	7,809.16
CONTRACTS LET IN 1940									
S3	1A	Route 3 to Route 2	Bergen	1.46		1.46	220,095.11	197,941.27	22,153.84
6	8A,8B	Lexington Ave.-Valley Road	Passaic	2.97		2.97	500,583.37	487,984.82	12,598.55
29	2D	Morris Ave. to Rahway River	Union	2.75		2.75	357,714.09	351,630.54	6,083.55
				7.18		7.18	1,078,392.57	1,037,556.63	40,835.94
CONTRACTS LET IN 1941									
1		Widening (verpass,N.Y.S.&N. R.R. App.	Bergen	0.11		0.11	10,804.25	826.60	9,977.65
S3	1B	Approaches Erie R.R.Overpass	Bergen	Grading			201,301.00	196,910.04	4,390.96
S3	3	Valley Road to Passaic Ave.	Passaic	Grading			200,491.83	161,335.63	39,156.20
6	21A	Denville Relocation	Morris	1.06		1.06	230,030.64	220,063.77	9,966.87
25	7B	widening Rahway & Woodbridge Union	Middlesex	2.92		2.92	151,294.01	147,354.10	3,939.91
25	34	Embankment Widening	Essex	Grading			209,200.26	94,022.03	115,178.23
29	2E	Rahway River to Westfield Ave.	Union	1.47		1.47	283,842.39	271,694.80	12,147.59
				5.56		5.56	1,286,964.38	1,092,206.97	194,757.41
Grade Crossing Eliminations Not on State Highways.									
FAGS 27A (1)		C.R.R. of N.J. West Ave.,Sewaren	Middlesex	0.34		0.34	63,443.99	32,485.29	30,958.70
FAGM 30 (C)		D.L.& W.R.R. Danforth Ave.,Madison	Morris	0.17		0.17	22,096.14	21,776.79	319.35
FAGM 31 (1)		D.L.& W.R.R. Riverview Dr.,Totowa	Passaic	0.30		0.30	43,384.83	18,028.55	25,356.28
				0.81		0.81	128,924.96	72,290.63	56,634.33

SUMMARY OF ROAD CONSTRUCTION PERFORMED IN THE NORTHERN DISTRICT ON THE
NEW JERSEY STATE HIGHWAY SYSTEM DURING 1941

	Pavement & Mileage			Contract Value of Work Performed in 1941
	Rein. Conc.	Bit. Conc.	Total	
CONTRACT WORK STARTED IN 1938 - COMPLETED IN 1941	Grading			1,643.95
" " " " 1939 - " " 1941	4.64		4.64	90,815.13
" " " " 1940 - " " 1941	10.05	1.07	11.12	221,609.95
COUNTY STATE AID WORK - 1940 - " " 1941	3.01		3.01	13,911.72
CONTRACT WORK STARTED IN 1941 - " " 1941	Grading - Planting			26,835.48
" " " " 1939 - UNCOMPLETED 1941	Grading - Drainage			34,514.76
" " " " 1940 - " " 1941	7.18		7.18	873,933.06
" " " " 1941 - " " 1941	5.56		5.56	1,092,206.97
GRADE CROSS. ELIM. WORK STARTED IN 1941 - UNCOMPLETED 1941		0.81	0.81	72,290.63
TOTALS ---	30.44	1.88	32.32	2,427,761.68



ROUTE #1, OVERPASS AT N.Y.S. & W. RR at Fairview,

Bergen County.

Bridge and Approaches Fed. Aid Proj. SN-FAGM-144 B (1) ON

General Contractor:	J. P. Burns.
Bidding Company:	Seaboard Surety Co.
Resident Engineer:	David Pettigrew.

Length of Project:	578.4 ft. -0 .109 miles.
Length, Type & Depth of pavement:	515 s.y. of 10" RC Road Pav. Surface, 212 s.y. of Bridge Approach Slabs
Right of Way:	66 feet.

Plans and Specifications approved by S.H.C.	July 17, 1941.
Contract awarded:	June 24, 1941.
Date contract executed:	July 18, 1941.
Contract date for starting work:	Aug. 2, 1941.
Date work actually started:	Aug. 4, 1941.
Contract time for completion:	120 working days.
Time used to date:	27 " "
Percentage completed to date:	5.6%

Total amount of contract (including bridge)	72,401.70
Amount of contract (Road work):	10,804.25
Amount completed to date: (Total Rd. & Br.)	4,084 .60
Amount to be completed:	68,317.10

At present the bridge is narrow and is on the important Route #1, which connects the area near the George Washington Bridge to the southern part of Hudson County. It is proposed to widen the bridge on the east side to eliminate the bottle-neck at this location. The contract awarded on June 24th, 1941 but due to the Defense Program it was impossible to get steel on time so very little has been done this year. At present the Contractor is constructing foundations for the Bridge abutments and piers. On Road items, only 7.8% has been done. On Bridge items only 5.3% has been done.

ROUTE 1, SECTION 9-B

Danforth Ave. to Hudson Co. Blvd. at 63rd St.
Bayonne and Jersey City, Hudson Co.

WPA Proj. 1014-9-37 P52

General Contractor:	J.P. Burns
Bonding Company:	Seaboard Surety Co.
Resident Engineer:	David Pettigrew

Length of Project:	5642 Ft. - 1.069 Mi.
Length of WPA Project:	" "
Grading, Drainage & Paving	3" Penetration with 1" A or T Top
	232+49 to 281+65 40' Pavement 10' Shoulders
	281+65 to 288+79 40' " 10' Sidewalks
Right of Way:	120 Ft., 80 Ft., 60 Ft.

Plans and Specifications Approved by S.H.C.:	July 31, 1940
Date Contract Awarded:	September 10, 1940
Date Contract Executed:	September 14, 1940
Contract Date for Starting:	September 28, 1940
Date Work Actually Started:	September 25, 1940
Contract Time for Completion:	80 Working Days
Extensions:	12 " "
Time Consumed:	92 " "
Date of Completion:	July 23, 1941
Total Man-hours of Contract:	72,127
Total Man-hours Consumed:	60,793
Percentage Man-hours Used:	84%
Accepted by S.H.C.:	October 8, 1941

Original Amount of Contract:	\$51,943.27
Reductions:	424.31
Extras & Supplementals:	3,335.06
Revised Contract Amount, Final:	54,854.02

This section is from Danforth Ave. (Route 1) to Hudson County Boulevard at 63rd Street, Bayonne. The borrow, excavation and drainage structures were constructed during the latter months of 1940. During the winter months no work was done. Work resumed in the Spring of 1941, the pavement consisting of 5" Macadam Foundation, 3" Penetration with a 1" Type "A" Top Surface was completed on July 23, 1941. This was a WPA Project and gave work to an average of 80 men daily.

ROUTE 2, SECTION 6-B,

Roadside Improvement, Hillside Ave. to Terrace Ave.
Bergen County

F.A. Proj. 87A (2) & 87C (2).

General Contractor:	Meadow Brook Nurseries, Inc.
Bonding Company:	Royal Indemnity Co.
Resident Engineer:	A.A. Paul

Length of Project:	3745 l.f. - 0.709 mi.
Length of F.A.Proj. 87-A (2):	2494.0 l.f. - 0.472 mi.
Length of F.A.Proj. 87-C (2):	1251.0 l.f. - 0.237 mi.

Plans & Specifications Approved by S.H.C.	June 3rd, 1941
Date Contract Awarded:	July 1st, 1941
Date Contract Executed:	July 15th, 1941
Contract Date for Starting Work:	August 7th, 1941
Date Work Actually Started:	July 29th, 1941
Contract Time for Completion:	60 Working Days after Sept. 1, 1941.
Total Working Days Used:	38 Working Days
Date Contract Completed:	December 3, 1941
Accepted by State Highway Commissioner:	January 6th, 1942.

Total Amount of Original Contract:	\$12,387.48
Amount of Extra Work:	4.40
Amount of Reductions:	633.49
Adjusted Contract Amount, Final:	11,758.39

This project begins at a point on Route 2 about 240 ft. \pm south of Hillside Ave. and extends in a northerly direction along Route 2 to a point 550 ft. \pm north of Terrace Ave.

The work consists of planting the slopes and island areas in the Route 2 - Route 6 and Terrace Ave. Grade Separations with shade trees, small and flowering trees, shrubs and vines.

The areas of the islands outside the limits of the plant beds were rough graded to eliminate numerous depressions caused by peat fires and were topsoiled and seeded.

Work on the rough grading was started on July 29, 1941, and proceeded together with the topsoiling and seeding, until September 15, 1941, when it was necessary to shut down until the deciduous trees and shrubs became dormant.

Work on the planting operation was resumed on October 23, 1941, and the entire contract was finally completed on December 3, 1941.

ROUTE S-3 SECTION 1-A, Paving Rt.2 to Rt.3,

Bergen County.

Non Federal Aid

Last Rutherford & Rutherford.

General Contractors:	LaFera-Grecco Cont. Co.
Bonding Company:	Standard Accident Ins.Co.
Resident Engineer:	David Pettigrew.

Length of Project:	7716 ft. - 1.461 miles.
Grading, drainage & Pavement:	48' 10" R.C. Pav. 6' island, 10' improved should. 120' total graded width, 38' & 20' of 10" R.C. Pav. on ramps.
Right of way:	120 feet.

Plans and Specifications approved by S.H.C.	July 31, 1940.
Date contract awarded:	Aug. 20, 1940.
Date contract executed:	Aug. 23, 1940.
Contract date for starting:	Sept. 19, 1940.
Date work actually started:	Sept. 3, 1940.
Contract time for completion:	120 working days
Extensions:	36 " "
Time consumed to date:	146 $\frac{1}{2}$ " "

Original contract amount:	223,155.83
Extras & Supplementals to date:	4,851.09
Reductions to date:	7,911.81
Revised contract amount to date:	220,095.11
Amount completed to date:	197,941.27
Amount to be completed:	22,153.84
Percentage completed:	89.93%

All of this construction work is across the Hackensack meadow lands. Work on this contract was started Sept. 3, 1940 and 25.2% was done during that year, including concrete pavement and excavation from a point west of the Erie R.R. to a point to the west near Meadow Road in Rutherford. At present this contract is practically completed, the only items to be done are some wire rope railing, topsoiling & seeding. It is proposed to do most of this work in the Spring of 1942.

ROUTE S-3, SECTION 1-B

Approaches to Viaduct over Berry's Creek,
East Rutherford & Rutherford, N. J.
Bergen County

Non Federal Aid

General Contractor:	S.J. Groves & Sons
Bonding Company:	Royal Indemnity Company
Resident Engineer:	David Pettigrew

Length of Project:	2000 ft. - 0.379 mi.
Grading:	100 ft. wide - average
Right of Way:	120 ft.

Plans and Specifications approved by S.H.C.	December 6, 1940
Date Contract Awarded:	December 27, 1940
Date Contract Executed:	January 2, 1941
Contract Date for Starting:	February 10, 1941
Date Work Actually Started:	February 14, 1941
Contract Time for Completion:	100 Working Days
Extensions:	130 " "
Working Days Consumed:	216 $\frac{1}{2}$ " "
Percent Completed to Date:	97%

Total Amount of Original Contract:	\$135,941.00
Extras & Supplementals to Date:	78,310.00
Reductions to Date:	12,950.00
Revised Contract Amount to Date:	201,301.00
Amount Completed to Date:	196,910.04
Amount to be Completed:	4,390.96

This Contract was for the embankment approaches to viaduct over Berry's Creek and Erie Railroad and is across part of the Hackensack Meadows. The intention was to excavate the meadow silt or mud to a clay line and backfill with borrow material.

As the work progressed it was found that the fill material permeated into the clay and also caused mud-waves which reached a distance of about 400 ft. each side of the centerline. On the north side it completely filled a mosquito ditch located 350 ft. from the centerline. This ditch was later relocated 550 ft. from the centerline.

West and adjacent to the Erie Railroad tracks was a large ditch which drained an area to the north, wherein is located the Sewerage Disposal Plant for Woodridge, Carlstadt and East Rutherford; also, this ditch is the outlet for all the mosquito ditches in this area. As the fill operations progressed it was found that the pushed material was filling this ditch; also that the Erie Mainline Tracks showed a slight movement. To relieve the pressure on the Erie tracks and keep this ditch open it was decided to excavate the pushed material from the ditch by crane and trucks. Construction of this section started February, 1941, and operations continued throughout the summer months. It was first assumed that fill operations would be completed July 4, 1941, but due to

ROUTE S-3, SECTION 1-B

numerous settlements of the fill, where at one time we had a direct settlement of about 15 feet, and constant smaller settlements, the fill operations continued through the year. Due to fill settlements and pushed material on each side, it was necessary to place an additional 120,000 cubic yards of Borrow Excavation over the contract amount.

At present this work is 95% to 98% completed and it is proposed in the early months of next year to clean the Berry's Creek Channel and excavate the end of the fill so that the proposed Viaduct over the Erie Railroad can be constructed.

ROUTE S-3, SECTION 1-C

East Approaches to Berry's Creek Viaduct, Completion
of Embankment, East Rutherford, N.J.

Bergen County

Non Federal Aid

General Contractor:	Mazzoni Construction Co., Inc.
Bonding Company:	Aetna Casualty & Surety Co.
Resident Engineer:	David Pettigrew

Length of Project:	934 Feet, 0.177 Miles
Grading:	Placing of Embankment to Grade
Right of Way:	120 Feet

Plans and Specifications Approved by S.H.C.:	April 2, 1941
Date Contract Awarded:	April 29, 1941
Date Contract Executed:	May 5, 1941
Contract Date for Starting:	May 22, 1941
Date Actually Started:	May 15, 1941
Contract Time for Completion:	30 Working Days
Time Consumed:	26 Working Days
Date of Completion:	July 7, 1941
Accepted by S.H.C.:	July 15, 1941

Total Amount of Contract (Original):	\$15,309.29
Total Reduction:	232.20
Revised Contract Amount; Final:	15,077.09

This Section was necessitated because of a change in grade, made by the Bridge Department, of the proposed viaduct over the main line of the Erie Railroad and Berry's Creek. The Contract had only one item, Borrow, and was placed on the end of the fill East of the Erie Railroad.

The Contract amount was 35,603 cu.yds. of Borrow and 35,063 cu.yds. was placed.

ROUTE S-3, SECTION 3

Valley Road to Passaic Avenue
In the City of Clifton and the County of Passaic

W.P.A. 1027-16-60 P-55

General Contractor:	Santaniello Bros.
Bonding Company:	Aetna Casualty & Surety Co.
Engineer in Charge:	Maurice Radus

Length of Project:	16,450.32' - 3.115 miles
Lengths, Types & Depths of Pavements:	
	<u>Main Highway</u> Grading Only
	<u>Ramps & Intersections:</u> Grading Only
Widths:	Earth & Rock Cuts: 94' Present.
	Earth & Rock Cuts: 118' Future.
Right of Way is 180' Plus Slope Rights:	Wider at Ramps & Intersections.
Shoulders:	10' & 5' Graded Only. Under future porous material earth and red shale.

Plans & Specifications Approved by S.H.C.:	January 14, 1941
Date Contract Awarded:	March 4, 1941
Date Contract Executed:	March 10, 1941
Contract Date for Starting Work:	March 21, 1941
Date Work Actually Started:	March 27, 1941
Contract Time for Completion:	160 Working Days
Extensions Granted:	2 Working Days
Total Working Days Used to Date:	124 Working Days
Percentage Completed to Date:	80.67 Percent

Total Amount of Original Contract:	\$199,456.90
Amount of Extras & Supplementals:	1,034.93
Amount of Reductions:	None
Adjusted Contract Amount:	200,491.83
Amount of Contract Completed to Date:	161,335.63
Amount of Contract to be Completed:	39,156.20
Manhours in Original Contract:	295,033
Manhours Used to December 31, 1941	124,100

This Section begins east of Valley Road in the City of Clifton at Route 6, and runs in a southeasterly direction over new right-of-way and terminates at the westerly side of Passaic Avenue in the City of Clifton. This highway will cross under Grove Street, over Broad Street, under Hepburn Road, over Bloomfield Avenue and over the Newark Branch of the Erie Railroad. No work is to be done at these locations under this contract, but contracts for bridges at these locations will be let at some future date. The Contractor began clearing site and stripping topsoil in the spring and followed through with earth and rock excavation and placing fills with borrow. Drainage work was started as soon as possible. All earth and rock excavation is now completed. The Contractor is now engaged in drainage work and trimming and topsoiling slopes. Weather permitting, the Contractor intends to carry on operations all winter.

ROUTE 6, SECTIONS 8 & 9

Four Bridges -- Roadway Work

Overpass at Lower Notch Road. Underpass at Mountain Ave. Overpass at Valley Road. Overpass at Route S-3 Westbound. In the Township of Little Falls, Boro of West Paterson, City of Clifton. Passaic County.

P.W.A. Project No. N.J. 1365 3F

General Contractor:	Geo. M. Brewster & Son, Inc.
Bonding Company:	U.S. Guarantee Co.
Sub-Contractor: Curb and Sidewalk.	Frapaul Construction Co.
Engineer in Charge: Roadwork.	Maurice Radus.

Length of Project:	Four Bridge Sites and Connecting Ramps and Streets.
Type of Pavement:	6001 Feet of 10" Reinf. Conc.Pavt. 100 Feet of 18" R.C.Bridge App. Slabs. 187 Feet of FABC-1 on 7" Mac.Found. 1691 Feet of FABC-1 on 7" Bit.Pen. Macadam.

Plans and Specifications approved by S.H.C.	March 21, 1939.
Date Contract Awarded:	April 18, 1939.
Date Contract Executed:	April 20, 1939.
Contract Date for Starting Work:	April 24, 1939.
Date Actually Started, Road Work:	April 26, 1939.
Contract Time for Completion: Bridges & Road Work:	250 Calendar Days.
Extensions Granted: Road Work:	105 Working Days.
Working Days Used on Extension; Road Work:	84 Working Days.
Date of Completion:	May 26, 1941.
Accepted by S.H.C.	June 3, 1941.

Original Contract Amount; Bridges and Road Work:	\$314,404.32
Original Contract Amount; Bridges:	186,413.55
Original Contract Amount; Road Work:	127,990.77
Extra Work & Supplemental Agreements; Road Work:	107,436.35
Reductions; Road Work:	4,906.62
Adjusted Final Contract Amount; Road Work:	230,520.50

A complete description of this contract was given in the 1939 Annual Report. Work was resumed in 1940 and carried on at various intervals during the year to stop on Nov. 9, 1940. Work was again resumed on April 4, 1941, and carried on to completion on May 26, 1941, when all curbing, re-seeding, top-soiling and incidental work was finished.

ROUTE 6, SECTIONS 8-A & 8-B

Lexington Avenue - Valley Road,
City of Clifton

Passaic County

F.A. Project 131-G (2)

General Contractor:	LaFera-Grecco Contracting Co.
Bonding Company:	Standard Accident Insurance
Resident Engineer in Charge:	F.E. Beck

Length of Project:	16,534.29 Feet - 3.131 Miles
Federal Aid Length of Project:	16,007.72 Feet - 3.031 Miles
Lengths, Types & Depths of Pavement:	15,341.72 - 10" R.C.
	250 18" Br.App. Slabs
	526.57 Bridges(Existing)
	326 Existing Pavement (Center Island Construction)
	<u>16,534.29'</u>
Ramps & Intersections:	Variable
Center Island:	6'-19.5' in Width
Right of Way 116' & Slope rights. Wider	at ramps and intersections.
Shoulders:	1700' Improved 10' & variable.
Subgrade:	Sand, Clay & Red Sandstone
Main Highway	24'- 32' Concrete

Plans and Specifications Approved by S.H.C.	September 24, 1940
Date Contract Awarded:	October 15, 1940
Date Contract Executed:	October 18, 1940
Contract Date for Starting Work:	November 7, 1940
Date Actually Started	November 18, 1940
Contract Time for Completion:	140 Working Days
Extensions:	21 Working Days
Total Days Used to December 31, 1941:	150 Working Days
Percent Completed to December 31, 1941:	97.6%

Amount of Total Contract:	\$538,800.00
Amount of Bridge Items:	53,173.50
Amount of Contract (Road)	485,626.50
Amount of Reductions:	1,711.92
Amount of Extras:	16,668.79

Drainage items were cleaned up during winter months. On this project to eliminate ice hazard from melting snow it was decided to dish center island, install basins therein where there were cross drains available and also to construct each roadway with a crown.

Paving operations started April 21st, and were carried on without interruption until completion September 13th. A 34-E Paver was used permitting batches of 9 bags (instead of the usual 7) in the paving operations which increased production. In the Spring the Contractor will have to rake, fertilize and seed topsoil areas in island areas.

ROUTE 6, SECTION 9,

Union Avenue to Valley Road

In the Borough of Totowa, Township of Little Falls, Borough of
West Paterson and City of Clifton. County of Passaic.

W.P.A. 1014-16-42 P-28.

General Contractor:	Santaniello Bros.
Bonding Company:	Aetna Casualty & Surety Co.
Engineer in Charge:	Maurice Radus

Length of Project:	13,075.39' - 2.476 Mi.
Length, Types & Depths of Pavements:	Main Highway. Grading and Drainage.
Ramps & Intersections:	Grading & Drainage with the exception of Lower Notch Road which is relocated and paved for a distance of 1120 Ft. with 7" Pen. Macadam Pavement.
Widths:	Rock Cuts Graded 118'-128'. Earth Cuts & Fills Graded 126' - 136'
R.O.W. is 150' Plus Slope Rights:	Wider at Ramps & Intersections.
Shoulders:	Graded 10'
Subgrade:	Earth, Clay, Trap Rock & Red Sandstone.

Plans & Specifications approved by S.H.C.	September 6, 1939
Date Contract Awarded:	October 13, 1939
Date Contract Executed:	October 17, 1939
Contract Date for Starting Work:	November 5, 1939
Date Work Actually Started:	October 30, 1939
Contract Time for Completion:	240 Working Days
Extensions Granted:	140 Working Days
Total Working Days Used to Date:	379 Working Days
Percentage Completed to Date:	96.71 Percent.
Manhours in Original Contract:	638,809
Total Manhours Used:	665,262
Semi-Final Acceptance by State Highway Commissioner:	January 6, 1942

Total Amount of Original Contract (Incl. Bridges):	\$249,419.50
Minus Bridges:	16,493.50
Total Amount of Original Contract: (Road Items)	232,925.69
Amount of Extras & Supplementals:	6,056.06
Amount of Reductions:	44.00
Adjusted Contract Amount:	238,937.75
Amount of Contract Completed to Date:	231,128.59
Amount of Contract to be Completed:	7,809.16

A complete description of this contract was given in the 1939 Annual Report. Contractor continued operations on drainage, grading, topsoiling and clean up. Work was completed in December, 1941. Some retopsoiling and reseedling will have to be done in the Spring of 1942.

The manhours of W.P.A. Labor allocated to this Project were expended as of October 16, 1941. In view of the fact that the Project had not been completed at that time the Contractor is finishing the remaining items of work with his own forces and has filed a claim to cover cost of same.

ROUTE 6, SECTION 9.

Valley Road, Clifton - Little Falls Station

Relocation and Reconstruction of Newark and Passaic Valley Water Mains at McBride Avenue, Lower Notch Road and Notch Road in the Township of Little Falls and the Borough of West Paterson.

Passaic County.

Non Federal Aid.

General Contractor:	Santaniello Bros.
Bonding Company:	Aetna Casualty & Surety Co.
Engineer in Charge:	Maurice Radus

Length of Project:	Three Locations as Listed Above.
Types and Sizes of Water Mains: Final Lengths:	1209 Ft. 42" Elec. Welded Steel
	1047.5 Ft. 48" " " "
	1569.5 Ft. 51" " " "

Plans and Specifications Approved by S.H.C.	April 4, 1940
Date Contract Awarded:	May 28, 1940
Date Contract Executed:	June 4, 1940
Contract Date for Starting Work:	Sept. 9, 1940
Date Actually Started:	Sept. 11, 1940
Contract Time for Completion:	90 Working Days
Extensions Granted:	8 Working Days
Working Days Used:	98 Working Days
Date of Completion:	July 1, 1941
Accepted by S.H.C.	July 15, 1941

Total Amount of Original Contract:	\$85,663.30
Extra Work and Supplemental Agreements:	4,103.87
Reductions:	1,524.78
Adjusted Contract Amount: Final.	88,242.49

A complete description of this contract was given in the 1940 Annual Report. Work was carried on throughout the winter months and water main pipe work was completed February 20, 1941. Construction of manholes, vaults and other incidental work continued to completion on July 1, 1941.

ROUTE 6, SECTION 11

Troy Brook to Passaic River
In the Townships of Parsippany - Troy Hills and Montville,
Morris County

Fed.Aid Proj. 88-D

General Contractor:	Gray Construction Company
Bonding Company:	U.S. Fidelity & Guaranty Co.
Sub-Contractors:	None
Resident Engineer:	A.A. Paul

Length of Project:	13,650 ft. - 2.585 Mi.
Length of Fed.Aid Proj. 88-D	13,030 ft. - 2.468 Mi.
Type of Pavement:	None, Grading & Drainage Only.
Width:	Graded: 80'
	Right-of-Way 120'
Subgrade:	Sand & Gravel

Plans & Specifications Approved by S.H.C.	December 7, 1937
Date Contract Awarded:	January 11, 1938
Date Contract Executed:	January 26, 1938
Contract Date for Starting Work:	February 5, 1938
Date Work Actually Started:	January 19, 1938
Contract Time for Completion:	130 Working Days after May 1, 1938
Extensions Granted:	26 Working Days
Total Working Days Used:	156 Working Days
Date Contract Completed:	June 18, 1941
Accepted by State Highway Commissioner:	July 8, 1941

Total Amount of Original Contract:	\$125,626.64
Amount of Extra & Supplemental Work:	11,327.58
Amount of Reductions:	2,994.69
Adjusted Contract Amount, Final:	133,959.53

A complete description of this Project was given in the 1938 Annual Report. The Project was completed in 1939 with the exception of an amount equivalent to \$0.05 per square yard which was retained to cover the cost of reseeding the areas where the grass failed to grow due to extremely dry hot weather.

It was decided to do this work at the completion of the paving contract on Route 6, Section 11-A, and the reseeding was finally completed on June 18, 1941.

ROUTE 6, SECTION 11-A

Troy Brook to Bloomfield Avenue,
In the Townships of Parsippany, Troy Hills,
Montville and Caldwell
Morris and Essex Counties

F.A. Project 88-D (2)

General Contractor:	Gray Construction Co.
Bonding Company:	Seaboard Surety Co.
Sub-Contractors:	Pasquale Camillo
Bonding Company:	Globe Indemnity Co.
Resident Engineer:	A.A. Paul

Length of Project incl. Bridges:	15,966.67 l.f. - 3.024 mi.
" " " excl. "	15,465.19 l.f. - 2.929 mi.
Length of F.A. Project 88-D (2):	13,759.12 l.f. - 2.605 mi.
Pavement: Length, Type, Depths:	

Main Highway.

14,758.22 ft. of 10" R.C. Pavement Surface
250.00 " " 18" R.C. Bridge Approach Slabs
595.00± " Bridges
<u>15,603.22 ft. Total</u>

Intersections.

1560 ft. ± of 7" Hot Application Penetration Macadam Pavement
375 ft. ± of 10" R.C. Pavement Surface

Widths: Pavement: Main Highway - 40 Ft., 64 ft. and 22 ft. Eastbound,
26 ft. westbound on Bloomfield Ave. Grade Separation.
Intersections- 15 ft., 20 ft., 24 ft., 30 ft.

Graded Widths: 80 ft. to 120 ft.

Right of Way: 120 ft. plus variable additional width at
Bloomfield Ave. Intersection and Grade
Separation.

Shoulders: Improved Shoulders 8" average thickness, 2 ft. wide on each side
of the centerline island and 10 ft. wide on each side of the
pavement.

Subgrade: Sand and Gravel
18" layer of bankrun gravel throughout the Project.

Plans and Specifications Approved by S.H.C.:	February 3, 1939
Date Contract Awarded:	February 27, 1939
Date Contract Executed:	March 14, 1939
Contract Date for Starting Work:	April 3, 1939
Date Work Actually Started:	April 20, 1939
Contract Time for Completion	140 Working Days after May 1, 1939
Extensions Granted:	54 " "
Total Working Days Used:	192 " "
Date Contract Completed:	June 18, 1941
Accepted by State Highway Commissioner:	July 8, 1941

ROUTE 6, SECTION 11-A

Total Amount of Original Contract:	\$360,119.68
Amount of Extra & Supplemental Work:	17,293.65
Amount of Reductions:	10,590.33
Adjusted Contract Amount, Final:	366,823.00

A complete description of this Project was given in the 1939 Annual Report. The Contractor was compelled to discontinue work on January 13, 1941, due to cold weather during the winter leaving the completion of the grading, topsoiling and seeding, precast concrete curb, Type RS, and concrete center island pavement to be completed in the spring.

Work was resumed on March 31, 1941, and the contract was finally completed on June 18, 1941.

ROUTE 6, SECTIONS 11-B & 12-A

Paving, Relocation at Pine Brook Bridge
In the Townships of Montville and Caldwell,
Morris & Essex Counties

F.A. Project 88-A (3)

General Contractor:	Joseph Nesto & Co.
Bonding Company:	Standard Accident Insurance Co.
Sub-Contractors: Drainage-	Cestone & Fastiggi Contg. Co., Inc.
Curb & Center Island Pavement:	Frapaul Construction Co., Inc.
Resident Engineer:	A.A. Paul

Length of Project incl. Bridges:	5316.24 lin.ft. - 1.006 miles
" " " excl. "	5032.27 " " 0.953 "
Length of F.A. Proj. 88-A (3):	5316.24 " " 1.006 "

Pavement: Length, Type, Depths.

Main Highway

4982.27 ' of 10" R.C. Pavement Surface
532.00' of 8" Plain Conc. Pavement Surface
50.00' of 18" R.C. Bridge Approach Slabs
283.97' Bridges
5848.24' Total

Intersections

480.0' of 10" R.C. Pavement Surface
91.0' of 8" Plain Conc. Pavement Surface

Widths: Pavement: Main Highway 40', 54', 32' and 22' on Route 6
Westbound, and 26' and 22' on Route 6 Eastbound.
Intersections - 20'
Graded Widths - 120'
Right of Way 103', 110', 120' plus variable
additional width at Bloomfield Ave. Grade Separation
and intersection at existing Route 6.

Shoulders: Improved Shoulders 8" average thickness, 2'
wide on each side of the center line island and 10'
wide on each side of the pavement.

Subgrade: Clay and gravel, small quantity of sand.

Plans & Specifications Approved by S.H.C.	January 23, 1940
Date Contract Awarded:	February 20, 1940
Date Contract Executed:	February 29, 1940
Contract Date for Starting Work:	March 22, 1940
Date Work Actually Started:	April 1, 1940
Contract Time for Completion:	100 Working Days after April 30, 1940
Extensions Granted:	None
Total Working Days Used:	97 Working Days
Date Contract Completed:	May 21, 1941
Accepted by State Highway Commissioner:	May 27, 1941

ROUTE 6, SECTIONS 11-B & 12-A

Total Amount of Original Contract:	\$104,108.46
Amount of Extra & Supplemental Work:	1,248.24
Amount of Reductions:	278.64
Adjusted Contract Amount, Final:	105,078.06

A complete description of this project was given in the 1940 Annual Report. All items of construction were completed before it was necessary for the Contract- or to shut down for the winter on January 13, 1941, with the exception of a small quantity of excavation, the seeding of the topsoiled areas, sodding and Federal Project marker posts.

Work was resumed on these items on April 25, 1941, and the contract was finally completed on May 21, 1941.



ROUTE 6, SECTION 13.

Parsippany - Troy Hills Township
Mountain Lakes Boro, Denville Township
Morris County

Fed.Aid Proj. 88-E(1)

General Contractor:	LaFera-Grecco Contracting Co.
Bonding Company:	Standard Accident Insurance Co.
Resident Engineer:	F.E. Beck

Length of Project:	14,939.64 Ft. - 2.829 Mi.
Length of F.A. Project:	14,939.64 Ft. - 2.829 Mi.

Dualization of Present Road:

Pavement Length, Type & Depths:

14,443.59 Ft. of 10" R.C. Pavement Surface

496.05 Ft. of 7" Pen. Macadam Runoff

14,939.64 Ft. Total.

Widths:

Main Highway 40 Ft. & 44 Ft.

Intersections 32 Ft.

Graded Widths 80 Ft. to 90 Ft.

Right of Way 100 Ft. - 107 Ft.

Shoulders: Improved Shoulders 8" average thickness, 2 Ft. wide either side of Center Island and 10 Ft. wide on outside of concrete pavement.

Subgrade: Gravel, Sand.

Curbs: 6762 Ft. of Precast Concrete Curb, Type RS
9500 Ft. White Concrete Vertical Curb, Type RV
1183 Ft. Plain White Concrete Vertical

Plans & Specifications Approved by S.H.C.	December 18, 1939
Date Contract Awarded:	January 5, 1940
Date Contract Executed:	January 11, 1940
Contract Date for Starting Work:	February 2, 1940
Date Work Actually Started:	January 15, 1940
Contract Time for Completion:	150 Working Days
Extensions Granted:	21 Working Days
Total Working Days Used:	171 Working Days
Date Work Completed:	June 25, 1941
Accepted by the State Highway Commissioner:	July 15, 1941

Total Amount of Original Contract:	\$356,999.99
Less Bridge:	13679.00
Original Contract Amount (Road):	343,320.99
Total Amount Reductions:	3,242.02
Total Amount Extras:	20,657.32
Adjusted Contract Amount (Final Road)	360,736.29

Early in April operations were resumed to construct Westbound Roadway under D.L. & W. R.R., a short portion of which the Contractor was unable to finish the previous season. This short section was entirely completed in early May.

ROUTE 6, SECTION 21-A

Paving, Denville Relocation in the Township of Denville Morris County

Non Federal Aid.

General Contractor:	Union Bldg. & Const. Corp.
Bonding Company:	American Bonding Co.
Sub-Contractors:	None
Resident Engineer:	A.A. Paul

Length of Project incl. Bridges:	5714.01 l.f. - 1.082 mi.
" " " excl. "	5581.94 l.f. - 1.057 mi.

Pavement: Length, Type, Depths.

Main Highway

6080' of 10" R.C. Pavement Surface
 100' of 18" R.C. Bridge Approach Slabs
 156' of Bridges
 560' of 1" Bitum.Conc. Pavt., Type A on 3" Modified Pen.
 Macadam Intermediate Course and 4" Plain Macadam Found.
 (Half width of road Sta. 222+60 to Sta. 228+20)
6986' Total

Intersections & Ramps

1596' of 10" R.C. Pavement Surface
 709' of 2" Bit. Conc. Pavt., Type FABC-1 on 8" R.C. Pavt.
 Foundation.
 174' of 1" Bitum. Conc. Pavt., Type A on 3" Modified Penet.
 Macadam Intermediate Course, and 4" Plain Macadam Found.
2479' Total

Widths: Pavement: Main Highway - 44', 54', 58' and 64' with variable
 widths at the Route 5-N Grade Separation and intersections.
 Intersections & Ramps: 20', 30'.

Graded Widths: 100', 110', variable.

Right-of-Way: 120' plus additional width at the Route 5-N
 Grade Separation and at intersections.

Shoulders: Improved Shoulders 8" average thickness 10' wide on each
 side of the main highway where intersections or grade
 separations are not involved. Large quantity also
 placed in driveways.

Subgrade: Sand & Gravel.
 8" layer of bank run gravel subbase material throughout
 the project.

Plans & Specifications Approved by S.H.C.	March 8th, 1941
Date Contract Awarded:	June 17th, 1941
Date Contract Executed:	June 24th, 1941
Contract Date for Starting Work:	July 24th, 1941
Date Work Actually Started:	June 30th, 1941
Contract Time for Completion:	120 Working Days
Extensions Granted to Date:	9 " "
Total Working Days Used to Date:	108 " "
Percent Completed to Date:	95.67%

ROUTE 6, SLUCTION 21-A

Total Amount of Original Contract:	\$316,524.21
Less Bridges:	94,646.63
Amount of Original Contract, Road:	221,877.58
Amount of Extra & Supplemental Work to Date:	9,096.60
Amount of Reductions to Date;	943.54
Adjusted Contract Amount:	230,030.64
Amount Completed to Date:	220,063.77
Amount to be Completed:	9,966.87

This project begins at a point on existing Route 6 about 250 feet west of Wallace Ave. and extends in an easterly direction through the Township of Denville to the intersection at Ridgewood Drive.

It is constructed on new right-of-way and is designed to by-pass the business section of Denville thereby eliminating considerable traffic congestion particularly during the summer months. The right-of-way was acquired during the construction of the grading contract on Route 6, Section 21, with the exception of two parcels at the westerly end of the job where the proposed access road to Picatinny Arsenal will join this section.

The work being performed consists of completion of the grading previously constructed on Route 6, Section 21, construction of concrete pavement on a bank-run gravel subbase, concrete curbing, drainage, improved shoulders, wire rope railing and incidental work.

A large bridge over Route 5-N, a bridge over Den Brook on Route 6, and an extension of the existing bridge over Den Brook on Route 5-N were included in the contract and are now completed.

Work on the drainage was started on June 30, 1941, and the grading operation on July 19, 1941.

The concrete pavement was started on August 13, 1941, and finally completed on November 11, 1941.

Some delay was caused by a major change in the design of the westerly end of the project to agree with the proposed construction of the access road to Picatinny Arsenal and it was necessary to shut down the paving operation from September 28, 1941 to October 16, 1941, partly because of this change and partly because of the difficulty of obtaining structural steel for the bridges.

Due to the unusually mild weather prevailing during the fall and winter, the Contractor has not as yet been compelled to discontinue his work and is at present constructing concrete curb and sidewalk.

It is expected that the pavement can be opened to traffic some time during January, 1942, if weather conditions permit.

ROUTE 23, SECTION 8-B

Lehigh & New England Grade Crossing Elim. near Sussex

Sussex County

Fed.Aid Proj. FAGH 82-A (2)

General Contractor:	Ell Dorer Contracting Co. & Jannarone Contracting Co.
Bonding Company:	Massachusetts Bonding & Insurance
Engineer in Charge:	C.E. Vanderhoof

Length of Project:	2718.73' - 0.515 Mi.
Length, Type & Depth of Pavement:	
2400 lin.ft. Divided Highway	48' - 9" R.C. Pavement
1851 sq.yds. Bit.Conc.Pavt. at Intersections & Crossovers, variable width.	
Width of Pavement:	20-54-64 Feet
Graded Width:	48-84 Feet
Right of Way Width:	120 Feet
Shoulders:	Improved 10 Feet Wide

Plans and Specifications Approved by S.H.C.	April 28, 1940
Contract Awarded:	July 1, 1940
Contract Executed:	July 9, 1940
Contract Starting Date:	July 29, 1940
Work Actually Started:	July 17, 1940
Contract Time for Completion:	180 Working Days
Total Working Days Used:	171 Working Days
Date of Completion:	October 20, 1941
Accepted by State Highway Commissioner:	November 6, 1941

Original Contract Amount:	\$234,968.81
Less Amount of Bridge:	120,046.28
Original Amount of Road Contract:	114,922.53
Amount of Reductions:	9,014.79
Amount of Extras & Supplementals:	2,211.66
Adjusted Amount of Road Contract, Final:	108,119.40

This Project was described in the 1940 Annual Report. Placing of borrow in the approach embankments continued throughout the winter, weather permitting, and were completed so that concrete pavement operations were started on May 21, 1941, and completed June 27, 1941.

Due to delay in excavating Papakating Creek work was not completed until October 20, 1941.

ROUTE 23, SECTION 12-E
Revision of Traffic Circle at Peck's Corner,
Pompton Plains in the Township of Pequannock,
Morris County

Non Federal Aid.

General Contractor:	Union Bldg. & Constr. Corp.
Bonding Company:	American Bonding Co.
Resident Engineer:	A.A. Paul

Length of Project: 557 l.f. - 0.105 mi.
Pavement: Length, Type, Depths.

Main Highway
557 l.f. of 9" R.C. Pavement Surface

Intersections
250 l.f. of 9" R.C. Pavement Surface

Widths: Pavement: Main Highway - 32' on southbound roadway only
Intersections - 20' and variable.
Graded Widths: Variable in Traffic Circle
Right-of-Way: Variable, Project lies entirely within
existing right-of-way.

Shoulders: None/
Subgrade: Sand & Gravel.

Plans & Specifications Approved by S.H.C.	September 4, 1940
Date Contract Awarded:	October 15, 1940
Date Contract Executed:	October 24, 1940
Contract Date for Starting Work:	November 7, 1940
Date Work Actually Started:	October 21, 1940
Contract Time for Completion:	40 Working Days
Extensions Granted:	None
Total Working Days Used:	28 $\frac{1}{2}$ Working Days
Date Contract Completed:	May 19, 1941
Accepted by State Highway Commissioner:	May 27, 1941

Total Amount of Original Contract:	\$ 16,188.54
Amount of Extra & Supplemental Work:	173.71
Amount of Reductions:	348.77
Adjusted Contract Amount, Final:	16,013.48

A complete description of this Project was given in the 1940 Annual Report. Work was discontinued on Dec. 21, 1940, because of cold weather and was resumed on April 28, 1941. The principal items completed during the Spring of 1941, consisted of topsoiling and seeding and construction of various types of curb.

ROUTE 25, SECTION 7-B, (Widening)

East Grand Avenue, Rahway to Woodbridge Cloverleaf

Townships of Rahway and Woodbridge, Union and Middlesex Counties

Non Federal Aid.


General Contractor:	Thomas Gallo
Bonding Company:	Standard Accident Insurance Co.
Resident Engineer:	S.W. Maulbeck

Length of Project:	15,422.61 lin.ft. or 2.921 miles
Length, Type & Depth of Pavement:	
10" R.C. Pavement:	5.0' wide 2,157' each side.
	7.0 " 339 " "
	10.5 " 2,769 replacement
	12.0 " 6,054 left side
	12.5 " 1,148 " "
	12.5 " 6,397 right side
	13.0 " 424 left side
	13.5 " 709 right side
	13.5 " 255 left side
8" R.C. Foundation:	5' to 12" 642 right & left
Widths Paved:	5'-7'-10.5'-12'-12.5'-13'-13.5'
Subgrade:	Clayey Loam
Widths Graded:	10'-15'-25'-30'

Plans & Specifications Approved by S.H.C.:	April 29, 1941
Contract Awarded:	May 20, 1941
Date Contract Executed:	May 27, 1941
Contract Date for Starting Work:	June 15, 1941
Date Work Actually Started:	June 10, 1941
Contract Time for Completion:	100 Working Days
Extensions Granted:	5 " "
Adjusted Time for Completion:	105 " "
Working Days Used to Dec. 31, 1941:	95 " "
Working days Remaining:	10 " "
Completed to Date:	97.33%

Total Amount of Original Contract:	\$152,239.60
Amount of Extras to Date:	11,720.39
Amount of Reductions to Date:	12,842.38
Revised Contract Amount(Semi-Final)	151,294.01
Amount of Work Completed:	147,354.10
Amount of Work to be Completed in 1942:	3,939.91

This Project consists of widening existing concrete pavement of 49.5' minimum on each side to obtain a minimum width of 74.0', together with curb construction. This provides a minimum of 32.0' each side of an island of a minimum width of 6.0', except at the Rahway River and the Pennsylvania Railroad Bridges where the width remains 50.0' or 24.0' roadway each side of a 2.0' island. The safety island is continuous throughout contract except at street intersections and important driveways.




ROUTE 25, SECTION 7-B, Widening.

Due to the exceedingly heavy traffic on this Project transit-mix concrete was specified. No detour being provided contract calls for two lanes of traffic on each side of safety island to be open to traffic except when actual concrete operations were in progress. The subgrade being of a water-bearing clayey loam, longitudinal stone drains were provided along entire Project together with lateral drains.

Concrete pavement operations started July 15, 1941, and were completed December 5, 1941.

The major item to be completed in 1942, is the topsoiling and seeding of slopes and shoulders.



ROUTE 25, SECTION 8-E

East Grand Avenue to Elizabeth Circle
Cities of Rahway and Linden, Union County

WPA Project 1014-20-31 P-44

General Contractor:	N.J. Asphalt & Paving Co.
Bonding Company:	Aetna Casualty & Surety Co.
Resident Engineer:	W.A. Kays

Length of Project:	12338 Ft. - 2.337 Mi.
Length of W.P.A. Project:	12338 Ft. - 2.337 Mi.
Length & Width	2.337 Mi. 80 Ft. Wide & 20 Ft.
Right of Way:	100 Ft.

Plans & Specifications Approved by S.H.C.	April 9, 1940
Date Contract Awarded:	May 28, 1940
Date Contract Executed:	June 6, 1940
Contract Date for Starting:	July 6, 1940
Date Work Actually Started:	July 9, 1940
Contract Time for Completion:	90 Working Days
Extensions Granted:	None
Adjusted Time for Completion:	90 Working Days
Time Consumed to Date:	88 Working Days
Contract Completed:	June 3, 1941
Accepted by State Highway Commissioner:	June 10, 1941
Total Manhours in Contract:	75152
Total Manhours Added:	2257.5
Total Manhours Reduced:	2478.5
Adjusted Manhours:	74930
Total Manhours Consumed:	74123

Original Contract Amount:	\$81,380.03
Amount of Extra & Supplemental Work:	8,881.99
Amount of Reductions:	779.91
Adjusted Amount of Contract to Date:	89,482.11
Value of Work Completed to Date:	89,482.11

This Project was described in the 1940 Annual Report. It consisted mainly of the removal of the stone shoulders and replacing them with 10" R.C. Pavement and Curb. This widening gives two 32 foot roadways throughout the job.

The contract was practically completed in 1940 but due to the cold weather the area back of curb could not be properly graded. The Contractor agreed to return in the spring and topsoil and seed these areas. This work was completed June 3rd, 1941.

ROUTE 25, SECTION 30-C

Passaic River Bridge Deck and Approaches

Newark and Kearny - - Hudson and Essex Counties

Non Federal Aid

General Contractor:	LaFera-Grecco Contracting Co.
Bonding Company:	Standard Accident Insurance Co.
Resident Engineer:	S.W. Maulbeck

Length of Project:	4534.9 Lin.Ft. or 0.859 Miles
Length, Type & Depth of Pavement:	10" R.C. Pavement 30 Ft. Wide - 618 Ft.
	34 " " 3000 "
	44 " " 1300 "
	<u>4918 "</u>
	18" Br.App.Slabs 44 " " 50 "
	8" Conc.Found. Variable
Widths Paved:	30 Ft., 34 Ft., 44 Ft.
Widths Graded:	40 Ft., 60 Ft., 50 Ft., 100 Ft.

Plans & Specifications Approved by S.H.C.:	June 4, 1940
Contract Awarded:	June 25, 1940
Date Contract Executed:	June 28, 1940
Contract Date for Starting Work:	July 11, 1940
Date Work Actually Started:	July 11, 1940
Contract Date for Completion:	December 1, 1940
Extensions Granted:	3 Working Days
Extensions Granted:	To Early Spring of 1941
Contract Completed:	May 11, 1941
Accepted by State Highway Commissioner:	May 27, 1941

Total Amount of Original Contract (Incl.Bridge):	\$244,000.00
" " " " " (Road):	105,889.02
Total Amount of Extras:	5,424.62
" " " Reductions:	1,958.44
Revised Contract Amount, Final Road:	109,355.20

Contract for this Project being let in 1940 is described in report for that year. Work carried over and completed in 1941 consisted of seeding slopes and shoulders and also laying precast curb and island pavement at Doremus Avenue and Jacobus Avenue which could not be done until Bridge was completed and traffic routed over same.

THE HISTORY OF THE

REIGN OF KING CHARLES THE FIRST

IN THE YEAR 1649

BY JOHN BURNET

IN TWO VOLUMES

LONDON

Printed by J. Sturges, at the Angel in St. Dunstons Church-yard

1724

Price 1s. 6d.

By the Author

At the Angel in St. Dunstons Church-yard

1724

Printed by J. Sturges

at the Angel in St. Dunstons Church-yard

1724

Price 1s. 6d.

By the Author

At the Angel in St. Dunstons Church-yard

1724

Printed by J. Sturges

at the Angel in St. Dunstons Church-yard

1724

Price 1s. 6d.

By the Author

At the Angel in St. Dunstons Church-yard

1724

Printed by J. Sturges

at the Angel in St. Dunstons Church-yard

1724

Price 1s. 6d.

ROUTE 25, SECTION 32

Port Street to Neck Lane,
Newark and Elizabeth, Essex and Union Counties.

W.P.A. Project 1014-7-9 P-22 Essex County
1014-20-14 P-23 Union County

General Contractor:	Santaniello Bros.
Bonding Company:	Aetna Casualty & Surety
Resident Engineer:	W.A. Kays

Length of Project:	17,302 Ft. - 3.277 Miles
Length of W.P.A. Project:	17,302 Ft. 3.277 Miles
Grading Contract (Widening)	
Length & Width:	3.277 Mi. 96 to 270' Wide
Right of Way	186 Feet

Plans & Specifications Approved by S.H.C.	May 10, 1939
Date Contract Awarded:	June 13, 1939
Date Contract Executed:	June 13, 1939
Contract Date for Starting:	July 15, 1939
Date Work Actually Started:	July 10, 1939
Contract Time for Completion:	200 Working Days
Extensions Granted:	150 Working Days
Adjusted Time for Completion:	350 Working Days
Time Consumed to Date:	335 $\frac{1}{2}$ Working Days
Date Work Was Completed:	May 19, 1941
Contract Accepted by State Highway Commissioner:	May 27, 1941
Total Manhours in Contract:	690,065
Total Manhours Added:	129,332
Adjusted Manhours	819,397
Total Manhours Consumed:	754,295

Original Contract Amount:	\$336,242.90
Amount of Extras & Supplementals:	57,982.71
Amount of Reductions:	5,553.20
Adjusted Amount of Contract, Final:	388,672.41

This Project was started July 10th, 1939, and was described in the 1939 and 1940 Annual Reports.

During the construction of this section, test holes were dug in fills that had been made outside the original roadway embankment. A large portion of these fills were found to be garbage dumps. These tests showed that a bad state of decomposition existed throughout these areas and it was decided that this material would be undesirable under the proposed roadways. Therefore, the Contractor was ordered to remove this garbage and replace it with Borrow Excavation. A large portion of these refuse dumps were 10 to 12 feet in depth. Other areas within the limits of the proposed roadways were found to be garbage dumps, namely, Sta. 498 to Sta. 506 on the north side, Sta. 549 to Sta. 570 on the northwest side, Sta. 560 to 570 on the southeast side, and from Sta. 574 to Sta. 611 on the northwest side. In December, 1940, the Contractor was directed to proceed with the removal of refuse from these areas and replace it with Borrow Excavation as had been done at other locations.

ROUTE 25, SECTION 32

The last mentioned section was partly muck excavation approximately 25 feet wide and carried to hard bottom so as to give a stable fill outside the existing embankment for the support of the proposed roadway.

This work was completed May 19th, 1941.

ROUTE 25, SECTION 34,

Foundry St. to Port St., City of Newark, Essex County.

W.P.A. Project P-57.

General Contractors:	International Excavating Co.
Bonding Company:	Travellers Indemnity Co.
Engineer in Charge:	R.H. Beck

Plans and Specifications Approved by S.H.C.	March 18, 1941
Date Contract Awarded:	June 10, 1941
Date Contract Executed:	June 20, 1941
Contract Time for Starting:	July 21, 1941
Date Actually Started:	July 25, 1941
Contract Time for Completion:	120 Working Days
Extensions Granted:	14 Working Days
Adjusted Time for Completion:	134 Working Days
Working Days Used to Date:	105 Working Days
Working Days Remaining in Contract:	29 Working Days
Percentage Completed to Date:	45%

Length of Project:	10,625 lin.ft. or 2.012 Miles
Type of Work:	(Construction of Roadway Embankment)
Widths:	Fills Graded 66 Feet
	Intersections Graded to Various
	Widths as Required.

Right of Way Width varies between 360 Feet and 60 Feet.

Total Amount of Original Contract:	\$199,578.00
Extra Work:	10,497.76
Reductions:	875.50
Adjusted Contract Amount:	209,200.26
Amount of Contract Completed to Date:	94,022.03
Amount of Contract to be Completed:	115,178.23

This Project consists of the construction of roadway embankment at six different locations between Port St. and Pulaski Skyway an over all length of 2.012 miles in the City of Newark and is preliminary to the ultimate construction of viaducts and bridges to comprise a relief highway for Route 25 between the above stated limits. This work has been set up as a W.P.A. Project. 109,560 manhours has been allotted, but with a reduction and extra we are now allotted 115,165 manhours for the completion of it. To date approximately 33,000 manhours have been expended in placing 171,400 cubic yards of embankment material. The construction progress has been somewhat less than the theoretical, because of the lack of Right of Way limiting the working areas. One location at Roanoke Street was made available at the time contract work was started on July 25, 1941. The second parcel west of Delancy St. was made available Aug. 5, 1941, and two additional parcels, Port St. and Foundry St. were made available on Nov. 3, 1941. The parcel east of Delancy St. was made available to the Contractor Dec. 9, 1941 and City property west of Wilson Ave. is still in the process of Right of Way negotiation.

ROUTE 29, SECTION 2-D

Morris Avenue to Rahway River, Union County

Federal Aid Project 178-C (1)

General Contractors:	LaFera-Grecco Contracting Co.
Bonding Company:	Standard Accident Ins. Co.
Engineer in Charge:	R.M. Beck

Length of Project: 14,492 l.f. - 2.745 miles
Length of F.A. Project: 14,322 l.f. - 2.713 miles
Length, Width, Type and Depth of Pavement:
10" R.C. Pavement.

8506 l.f.	24' wide Westbound Roadway
3735 l.f.	24' " Connections between east and westbound
845 l.f.	30' " East and westbound ramps
950 l.f.	12' " to 33' widening on north and south sides
2800 l.f.	5' " to 32' average 22' widening on south side
<u>16836 l.f.</u>	

10" Plain Concrete Pavement. 252 l.f. average width 7'

18" R.C. Bridge Approach Slab. 100 l.f. 30' wide
50 l.f. 34' wide
150 l.f. Total

2" FABC-1 on 8" R.C. Foundation Pavement.
7526 lin.ft. 9' average width, Intersections.
860 " " 16' wide- Turnoffs
8386 " " Total

1" Bit.Conc. Type A on 7" Mod.Pen."ac.Base.
115 lin.ft. - Varied Width at Intersections.

8" R.C. Pavement Surface.
1466 lin.ft. 40' wide Rosemont Ave. Relocation
610 " " 30' wide Rosemont Ave. Relocation (Connections)

Right of Way Widths:

Westbound Roadway 74 feet
Eastbound Roadway 75 feet
Rosemont Ave. Relocation 60 feet

Right of Way varies between 95' and 240' between Morris Ave. and Rosemont Ave.
Between Rosemont Ave. and Station 338+0, R.O.W. varies between 75' and 110',
widening out at intersections.

Graded Widths:

Westbound Roadway 60 feet
Double Roadway between Rosemont Ave. and Station 338+0,
graded width varies between 70 feet and 100 feet.

ROUTE 29, SECTION 2-D

<u>Improved Shoulders:</u>	10' wide, average depth 8"
<u>Subgrade:</u>	Gravel

Plans and Specifications Approved by S.H.C.:	July 23, 1940
Date Contract Awarded:	October 15, 1940
Date Contract Executed:	October 18, 1940
Contract Date for Starting Work:	November 7, 1940
Date Actually Started:	December 14, 1940
Contract Time for Completion:	140 Working Days
Extensions Granted:	7 Working Days
Adjusted Time for Completion:	147 Working Days
Days Used to Date:	139 $\frac{1}{2}$ Working Days
Days Remaining:	7 $\frac{1}{2}$ Working Days
Completed to Date:	98.30%

Total Amount of Contract (Including Bridge):	\$401,000.00
Total Amount of Contract (Road):	351,855.16
Reductions:	758.62
Extras:	6,617.55
Adjusted Amount of Contract (Road):	357,714.09
Amount Completed to Date:	351,630.54
Amount to be Completed:	6,083.55

This Project was fully described in the 1940 Report. The work under the contract has been completed during the year. A small amount will be retained from the final estimate to cover area of seeding which will require reseeding during the Spring of 1942.

ROUTE 29, SECTION 2-E

Townships of Springfield and Mountainside, Union County

Federal Aid Project 178-D (1)

General Contractor:	Franklin Contracting Co.
Bonding Company:	Standard Accident Insurance Co.
Resident Engineer:	W.A. Kays

Length of Project: 7775 lin.ft. - 1.472 miles

Main Highway:

7658.4 lin.ft.	10" R.C. Pavement Surface 20' to 40' wide
100 " "	18" R.C. Bridge Approach Slabs 30' to 32' wide
108.6 " "	Bridges
7867 " "	Total

Springfield Avenue:

1073.6 lin.ft.	10" R.C. Pavement Surface 42' wide
50.0 " "	18" R.C. Bridge Approach Slabs 42' wide
126.4 " "	Bridge
1250 " "	Total

Cross-overs.

1483 lin.ft.	10" R.C. Pavement Surface 24' wide
--------------	------------------------------------

Main Pavement at Intersections.

3718 lin.ft.	8" R.C. Base with FABC-1 Surface 10' to 20' wide
--------------	--

Ramps.

4276 lin.ft.	10" R.C. Pavement Surface 20' to 30' wide
--------------	---

Shoulders.

Improved Shoulders (Stone) 8" Average Thickness 10' wide each side of pavt.

Subgrade.

Gravel (8" depth)

Plans and Specifications Approved by S.H.C.:	November 19, 1940
Date Contract Awarded:	December 23, 1940
Date Contract Executed:	January 10, 1941
Contract Date for Starting Work:	February 3, 1941
Date Actually Started: Road Work:	February 4, 1941
Contract Time for Completion:	140 working days
Extensions granted:	2 " "
Total Working Days Used to Date:	119 " "
Percentage Completed to Date:	95.8 " "

Total Amount of Original Contract (Incl. Bridges):	\$399,285.29
" " Bridges	113,584.05
Total Amount of Original Contract (Road Items)	285,701.24
Extra Work and Supplemental Agreements:	12,370.87
Reductions:	14,229.72
Adjusted Contract Amount (Road Items)	283,842.39
Amount of Contract Completed to Date:	271,694.80
Amount of Contract to Complete:	12,147.59

ROUTE 29, SECTION 2-E

This project which extends from the Rahway River to Westfield Avenue, Mountainside is the conversion of this section into a dual highway by utilizing the existing pavement as the eastbound roadway and constructing the westbound roadway at the east end of the contract about 235 feet north of the old right of way thereby not disturbing existing houses and business places on the old road.

These widely separated roadways converge to a central section where a grade separation was constructed carrying South Springfield Avenue over Route 29. In this area the existing 29 foot pavement was widened 10 feet to 20 feet on each side and a center island, 4 to 6 feet in width, constructed. At the westerly end of the project is a grade separation where the westbound roadway is carried over northbound Westfield Avenue.

The new alignment of the westbound roadway required the construction of a bridge over the Rahway River and a 10 foot culvert at the relocation of a brook just west of the Rahway River.

Between this culvert and Hillside Avenue the property owner had constructed field drains due to a wet condition. In order to have these drains function properly where the highway crossed them, the storm sewer through this area was constructed as a combination drain and the field drains were connected with it.

The new construction gives two roadways with a width of 21.5 to 32 feet of concrete pavement, the narrower widths having a 10 foot improved shoulder except at intersections where an 8" base with FABC top was constructed to make it full width paving.

Gravel subbase material 8" deep was used under all pavement that was built on new alignment and stone drains were constructed along all areas where the existing pavement was widened.

Due to the fact that this section of highway will be lighted the precast sloping curb was changed to poured in place sloping curb, thereby making a considerable saving in cost.

The construction of this section is completed with the exception of some curb at islands, concrete steps, headwalls, guardrail and topsoiling and seeding that could not be completed due to cold weather.

ROUTE 29, SECTIONS 3B, 1C & 2C (widening)

Public Service Electric Railroad to Morris Avenue.
Hillside & Union Townships, Union County

Federal Aid Project 178 B (1).

General Contractor:	Franklin Contracting Company
Bonding Company:	Standard Accident Insurance Co.
Sub-contractor: (Excav., Borrow, Subbase & Removal of Conc. Pavement)	Louis Zimmerman
Bonding Company:	Glen Falls Indemnity
Resident Engineer:	S.W. Maulbeck

Length of Project:	13,589.13 lin.ft. or 2.574 miles
Length, Type & Depth of Pavement:	
10" R.C. Pavement	10' wide - 4460 feet each side
	15' " - 872 " " "
	20' " - 582 " " "
	30' " - 3535 " " "
	40' " - 770 " " "
	50' " - 295 " " "
	<u>10269</u> " "
10" P.C. Pavement:	10' " 82 " "
8" R.C. Pavt. Foundation	5' to 20' wide 2790 feet
18" Br.App. Slabs	30' wide - 100 "
	40' " - 50 "
	50' " - 50 "
2" Bit. Conc. Pavement FA-BC-1, 5' to 20' wide -	2790 feet
Widths Paved:	5'-10'-15'-20'-30'-40'-50'
Widths Graded:	45'-50'-60'-75'-100'

Plans & Specifications Approved by S.H.C.	Jan. 23, 1940
Contract Awarded:	Feb. 20, 1940
Dated Contract Executed:	Mar. 1, 1940
Contract Date for Starting Work:	Mar. 22, 1940
Date Work Actually Started:	Mar. 13, 1940
Contract Time for Completion:	130 Working Days After 4-30-40
Extensions Granted:	10 $\frac{1}{2}$ " "
Total Working Days Used:	140 $\frac{1}{2}$ " "
Work Completed:	July 10, 1941
Accepted by State Highway Commissioner:	July 29, 1941

Total Amount of Original Contract:	\$313,852.53
Total Amount of Extras:	14,578.21
Total Amount of Reductions:	13,879.75
Adjusted Contract Amount (Final):	314,550.99

Contract for this Project being let in 1940, is described in report for that year. Work carried over and completed in 1941, consisted of completion of Hilldale Place and Vauxhall Road Approaches to Bridges.

ROUTE S-31, SECTION 4

Branchville Relocation, Sussex County

Federal Aid Project 101-C (1)

General Contractor:	Salmon Bros., Inc.
Bonding Company:	Standard Accident Insurance Co.
Engineer in Charge:	C.E. Vanderhoof

Length of Project:	1.516 miles - 8003.55'
Length, Type & Depth of Pavement:	
3150 lin.ft. Divided Highway	40 ft.- 9" R.C. Pavement
900 lin.ft. Single "	30 ft.- 9" R.C. Pavement
3850 lin.ft. Single "	20 ft.- 9" R.C. Pavement
With 2599 sq.yds. of Plain Concrete at	
Crossovers from single to divided highway 8" thick.	
7" Bit. Conc. Pavt. - 345 lin.ft.	20 ft. wide at Newton Road
7" " " " 600 " "	20 " " " Morris Avenue
7" " " " 590 " "	20 " " " Lake Kemah Road
Width of Pavement:	20, 30 & 40 Feet.
Graded Width:	88 to 120 Feet.
R.O.W. Width:	120 Feet.
Shoulders:	Improved 10 Ft. Wide

Plans and Specifications Approved by S.H.C.	June 27, 1939
Contract Awarded:	July 18, 1939
Contract Executed:	July 31, 1939
Contract Starting Date:	August 21, 1939
Work Actually Started:	July 25, 1939
Contract Time for Completion:	150 Working Days
Extensions Granted:	16 " "
Adjusted Time for Completion:	166 " "
Total Working Days Used:	139.5 " "
Date of Completion:	April 28, 1941
Accepted by State Highway Commissioner:	May 13, 1941

Original Contract Amount:	\$257,510.50
Less Amount of Bridge:	22,741.00
Original Amount of Road Contract:	234,769.50
Amount of Reductions:	9,009.92
Amount of Extras & Supplementals:	24,630.68
Adjusted Amount of Road Contract, Final:	250,390.26

This Project was described in the 1939 Annual Report. All work was completed in 1940 with the exception of fertilizing and seeding a part of the topsoiled areas, this work being completed in April of this year.

ALLAMUCHY - HACKETTSTOWN ROAD, SECTION 2

Warren County

U.S. Public Works Project FAS-7C (1)

General Contractor:	Union Bldg. & Const. Co.
Bonding Company:	American Bonding Company
Sub-Contractor, Guard Rail:	Amodeo & Van Ostenbridge
Engineer in Charge:	C.E. Vanderhoof

Length of Project:	17,268.6 Ft. - 3.271 Mi.
Length, Type and Depth of Pavement:	
Sta. 129+0 to 230+0	10,100 Ft. 8" R.C. Pavement
Sta. 230+0 to 288+0	5,800 Ft. 8" R.C. Pavement
Sta. 288+0 to 301+68.6	1,368.6 Ft. 8" Bit. Surface Treated Gravel
Width of Pavement:	
Sta. 129+0 to 230+0	20 Ft.
Sta. 230+0 to 288+0	40 Ft.
Sta. 288+0 to 301+68.6	30 Ft.
Graded Width:	34 Ft. to 40 Ft.
Right of Way Width:	66 Ft.
Shoulders:	Earth 7 Ft. Wide

Plans and Specifications Approved by S.H.C.	February 6, 1940
Contract Awarded:	March 28, 1940
Date Contract Executed:	April 3, 1940
Contract Date for Starting Work:	May 1, 1940
Actually Started:	April 25, 1940
Contract Time for Completion:	140 Working Days
Total Working Days Used:	135 $\frac{1}{2}$ " "
Date of Completion:	July 19, 1941
Accepted by State Highway Commissioner:	July 29, 1941

Original Contract Amount:	\$161,019.93
Less Amount of Bridge:	2,204.54
Original Amount of Road Contract:	158,815.39
Amount of Extra Work:	1,054.09
Amount of Reductions:	3,943.89
Adjusted Amount of Road Contract, Final:	155,925.59

This Project was described in the 1940 Annual Report. Work carried over and completed in 1941, consisted of topsoiling and seeding, construction of guard rail and field fence and the oiling of gravel pavement.

D.L. & W. R.R. Grade Crossing Elimination
Danforth Road, Madison, in the Borough of Madison
Morris County

F.A. Project FAGM 30 (1)

General Contractor:	F.F. Baker
Bonding Company:	Seaboard Surety Co.
Sub-Contractors:	None
Resident Engineer:	A.A. Paul

Length of Project incl. Bridge:	1050 l.f. - 0.199 mi.
" " " excl. "	911.5 l.f. - 0.173 mi.
Length of F.A. Proj. FAGM 30 (1)	1050 l.f. - 0.199 mi.
Pavement: Length, Type, Depths:	

	<u>Main Highway</u>
911.5' of 2" Bit. Conc. Pavt., Type A on 6" Bit. Pen. Mac. Found.	
138.5' Bridge	
<u>1050.0</u> Total	

	<u>Intersections</u>
110' of 2" Bit. Conc. Pavt., Type A on 6" Bit. Pen. Mac. Found.	

Widths: Pavement: Main Highway- Beginning of Project to 8+50-30'.
8+50 to 10+00 30' to 27'.

Intersections - 30'

Graded Widths: Beginning of Project to Beech Ave. -47'
Beech Ave. to end of Project- Variable.

Right-of-way: 50' plus slope easements.

Shoulders: None

Subgrade: Sand & Gravel

8" Layer of Bankrun Gravel Subbase Throughout the
Project.

Plans & Specifications Approved by S.H.C.	February 25, 1941
Date Contract Awarded:	April 1, 1941
Date Contract Executed:	April 11, 1941
Contract Date for Starting Work:	May 2, 1941
Date Work Actually Started:	May 1, 1941
Contract Time for Completion:	130 Working Days
Extensions Granted to Date:	1 " "
Total Working Days Used to Date:	124 " "
Date Contract Completed, semi-final:	December 8, 1941
Percentage Completed to Date:	99.6%
Accepted by State Highway Commissioner, Semi-Final:	January 13, 1942.

Total Amount of Original Contract:	\$69,994.66
Less Bridge:	47,595.43
Amount of Original Contract, Road:	22,399.23
Amount of Extra & Supplemental Work to Date:	294.90
Amount of Reductions to Date:	597.99
Adjusted Contract Amount, Semi-Final:	22,096.14
Amount to be Retained on Semi-Final Estimate:	319.35

D.L.& W. R.R. Grade Crossing Elimination
Danforth Road, Madison, in the Borough of Madison

This Project begins at a point in Danforth Road 185'+ southwest of Fairwood Road, extends along Danforth Road in a northeasterly direction to the intersection of Rose Ave. and lies entirely within the Borough of Madison.

The work performed under this contract consists of the construction of a bridge over the tracks of the D.L. & W. Railroad thereby eliminating a dangerous grade crossing and includes the construction of the necessary approach road.

The principal items of construction on this roadway consist of Borrow, 2" Bit. Conc. Pavement, Type A on a 6" Bituminous Penetration Macadam Foundation with Plain Concrete Curbs and Sidewalk, Drainage and Wire Rope Railing.

Work on the drainage was started on May 1, 1941, and the embankment was started on August 4, 1941. The paving was started on Nov. 10, 1941, and completed on Nov. 29, 1941.

Considerable delay was experienced in the road work due to the difficulty in obtaining steel for the bridge as no embankment could be placed until the abutments were completed.

All items of construction on this project have been completed with the exception of the fertilizing and seeding and a small quantity of top-soiling. These items will be completed in the Spring of 1942, and have been retained on the semi-final estimate. The pavement was opened to traffic the morning of Dec. 6, 1941.

D.L. & W. Railroad, Grade Crossing Elimination

Riverview Drive, Totowa, Passaic County

Federal Aid Project No. FAGM 31 (1)

General Contractor:	Franklin Contracting Co.
Bonding Company:	Maryland Casualty Co.
Engineer in Charge:	C.E. Vanderhoof

Length of Project:	1565 ft. - 0.296 mi.
Length, Type and Depth of Pavement:	1565 ft. 2" Bit. Conc. on 6" Pen. Mac. Foundation
	400 ft. 6" Pen. Mac. Pavt.
Widths:	Riverview Drive, Pavement 30'
	Graded 50'
	Vreeland Ave. Pavement 20'
	Graded 30'

Plans and Specifications Approved by S.H.D.	June 24, 1941
Date Contract Awarded:	July 25, 1941
Date Contract Executed:	July 30, 1941
Contract Date for Starting Work:	August 15, 1941
Date Actually Started Work:	August 14, 1941
Contract Time for Completion:	150 Working Days
Time Consumed to Date:	68 $\frac{1}{2}$ " "

Original Contract Amount:	\$171,352.76
Less Amount of Bridge:	127,967.93
Original Amount of Road Contract:	43,384.83
No Extras or Reductions to Date:	- - -
Value of Work Completed to Date:	18,028.55
Percentage of Work Completed to Date:	30.70%

This Project eliminated a grade crossing over the D.L. & W. Railroad at Totowa, Passaic County.

The Major portion of this Project is the bridge construction, the road work consisting mainly of the approach fills with a bituminous pavement surface.

The Vreeland Avenue Relocation fill and pavement have been completed permitting the diversion of traffic from Riverview Drive and work is progressing on the approach fills as bridge construction will permit.

Grade Crossing Elimination at Central R.R. of N.J.,
West Avenue, Sewaren, Woodbridge Township,
Middlesex County

Federal Aid Project FAGS 27 A (1)

General Contractor:	Hogan-Gaul Construction Co.
Bonding Company:	Indemnity Insurance Co. of North America.
Sub-Contractor: (Borrow)	Cantelope & Devino, Inc.
Resident Engineer:	S.W. Maulbeck

Length of Project:	1,821.8 lin.ft. or 0.345 Mi.
Length, Type & Depth of Pavement:	
7" Hot Application Pen. Mac. Pavt. with	
2" Bit. Conc. Type "A" Top	42 ft. Wide - 1,616 ft.
3" Hot Application Pen. Mac. Pavt. on	
4" Macadam Foundation	36 ft. " - 332 ft.
	20 ft. " - 31 ft.
Widths Paved:	20 ft.- 36 ft. - 42 ft.
Widths Graded:	20 ft.- 36 ft. - 100 ft.- 120 ft.

Plans & Specifications Approved by S.H.C.	February 14, 1941
Contract Awarded:	March 25, 1941
Date Contract Executed:	April 4, 1941
Contract Date for Starting Work:	April 27, 1941
Date Work Actually Started:	May 13, 1941
Contract Time for Completion:	150 Working Days
Time Used to Dec. 31, 1941:	127 " "
Time Remaining:	23 " "
Completed to Date:	51.20%

Original Amount of Contract (Incl. Bridge)	\$209,980.63
Original Amount of Contract (Road Only)	63,165.07
Amount of Reductions to Date:	148.40
Amount of Extras to Date:	427.32
Revised Contract Amount to Date:	63,443.99
Amount of Work Completed to Date:	32,485.29
Amount of Work to be Completed in 1942:	30,958.70

This Project consists of the elimination of an existing crossing at grade of the Central R.R. of N.J. by elevating and relocating a portion of West Ave. thereby carrying West Ave. over the tracks of the railroad on a structural steel bridge.

The road work consists of the construction of the approach embankment which is to be paved with penetration macadam pavement on a 8" bank run gravel subgrade topped off by a 2" bituminous concrete pavement, Type A, together with concrete curb.

The Major items to be completed in 1942 are constructing bituminous concrete pavement, on a penetration macadam base, completing embankments and concrete curb, constructing wire rope guard rail, topsoiling and seeding slopes and bituminous penetration macadam sidewalks.

Yearly Report - 1941
Southern Construction
District

HDR:MM

March 4, 1941

Mr. C. F. Bedwell
Construction Engineer
Trenton, New Jersey

Dear Sir:

There is submitted herewith the yearly report of the Southern Construction District for the year 1941.

Your attention is called to tables and charts showing the strengths secured in concrete pavement construction during this season.

Respectfully submitted,

A handwritten signature in dark ink, appearing to read "H. D. Robbins". The signature is written in a cursive style with a large, prominent "H" and "R".

H. D. Robbins
District Engineer

Route 4
Connection to Somers Point Traffic Circle
State Project

City of Somers Point	Atlantic County
General Contractor:	Monihan Contracting Company
Bonding Company:	Fidelity & Deposit Co. of Md.
Resident Engineer:	E. M. Gillette
Length of Project:	.7384 miles
Pavement:	9" R.C., single 20'
Shoulders:	Av. 7½" 10' wide
Graded:	40' for present road and 60+additional for future dualing
Right of Way:	Variable 90' to 220'
Bids Received:	4-4-41
Date of Contract:	5-29-41
Contract Date for Starting:	6-10-41
Completion Time	50 Working Days
Contract Completed:	53 Working Days
Work Accepted by Commissioner:	
Amount of Original Contract:	\$68,552.11
Extra Work:	\$4,370.59
Final Cost:	\$72,703.06
Amount Completed in 1941	72,703.06

This project, constructed during the summer of 1941, consisted of about half a mile of paved roadway on new alignment, connecting Route 4 with the Somers Point Traffic Circle, and is the final link in connecting Ocean City with the State Highway System. The twenty-foot concrete pavement was laid as half of a future dual highway, and the intersection with Route 4 is of the "Pretzel" type, and paved with bituminous pavement. A complete drainage system was required, consisting of 4200 lineal feet of pipe, 37 manholes and inlets, and a box culvert.

Work on the project went forward without any serious difficulty, and was greatly facilitated by the use of experienced men on such items of work as bituminous paving, reflecting and plain curb, and box culvert, as well as on the concrete pavement.

Route 4, Section 1B (Paving)
South Amboy to Cheesequake
State Project

City of So. Amboy
Boro of Sayreville
Madison Township

Middlesex County

General Contractor:
Bonding Company:
Resident Engineer:

C. F. Malanka & Son, Inc.
Standard Accident Ins. Co.
J. E. Dederick, H. T. Kinnevy

Length of Project:
Pavement:

2.761 miles
9" R.C. single 22' width with
2' conc gutter & curb, adjacent
to island

Shoulders:
Graded:

Av 7½" Gravel 8' wide
32' single width with 16' & 17'
island adjacent to existing
40' roadway 20' sidewalk spaces
120'

Right of Way: (Widths)

Bids Received: 5-16-41

Contract Awarded: 5-20-41

Date of Contract: 5-27-41

Contract Date for Starting: 7-15-41

Date Started: 7-15-41

Completion time:

120 Working Days

Time used to 12-31-41:

81½ Working Days

Amount of Original Contract:

\$ 317,795.36 (Road)

Amount of Adjusted Contract to 12-31-41

317,795.36

Amount completed to Dec. 31, 1941:

146,515.75

The encased steel beam, 2-39' span, bridge over Bordentown Av., is included in this contract at a bid of \$44,949.25. It is about 41% completed 12-31-41.

This section to Cheesequake had previously been widened with grading of the second stage area on the right in 1938 under a W.P.A. man-hour contract. The present contract provides for conversion to paved dual highway, overpassing Bordentown Ave., to the Cheesequake junction of Route 4 Alternate to Matawan and Route 34 and the recently opened Route 4 Relocation to Adelphia, Lakewood and lower Jersey Shore resorts.

This contract calls for the paving of the right or southbound side with 24' of 9" R.C. pavement and 8' gravel shoulder and widen the existing 20' concrete pavement on the left or northbound side to 22' width with a 10' gravel shoulder. Completed construction will provide 32' widths of travelled way with 16' to 17' center island throughout. Between Sta. 57 & 69 the full 32' widths are paved, curb to curb. At Sta. 60+50, Route 4 will overpass Bordentown Ave. with a dual width Beam Encasement structure under this contract.

Paving operations were started on Oct. 6th and continued steadily until Dec. 18th with completion of the 12' and 10' lanes, Ernston Road intersection on the Right and all narrow lanes and crossovers from Sta. 126 to the end at Cheesequake and Section 42A. No paving has been done at the Bordentown Ave. relocation and ramp approaches.

This job will remain active throughout the winter. An early Spring resumption is planned to complete the concrete pavement remaining.

Route 4 Relocation, Section 41
Gordon's Corner-Browntown
Federal Project # 181B(1)

Madison, Marlboro & Manalapan Townships	Middlesex & Monmouth Counties
General Contractor:	Franklin Contracting Co.
Bonding Company:	Standard Accident Ins. Co.
Resident Engineer:	J.E. Dederick
Length of Project:	5.155 miles
Pavement:	9" R. C. single 20' width
Shoulders:	Ave. 7½" Gravel 10' wide
Graded:	40' with 5' & 10' walk space
Right of Way:	120' & 140'
Bids Received: 12-29-39	Contract Awarded: 1-5-40
Date of Contract: 1-11-40	
Contract Date for starting: 1-24-40	Date started: 1-22-40
Completion time: 140 Working Days	Extensions: 6 W. Days
Contract Completed 146 Working Days (Date)	6-9-41
Work Accepted by Commissioner:	7-8-41
Amount of Original Contract	\$325,984.86 Road
Extra Work: \$ 12,728.75	Reductions: \$2,302.50
Final Cost: 336,411.11	
Amount Completed in 1941:	\$34,543.61

Four stream bridges and a bridge over Rt. 4 for a county road at Sta. 488+ were included in this contract. The cost of these bridges were as follows: Sta. 448+45, 8' span R.C. Box Culvert \$4,228.62; Sta. 467+93 8' R.C. Box Culvert \$3,885.29; Sta. 488+13, 43' Encased I Beam \$23,570.76; Sta. 645+60, 12' R.C. \$10,462.42 and Sta. 656+60, 30' span R.C. \$17,892.80

This is a link of the relocated Route 4 between Cheesequake and Adelphia, by-passing Freehold Borough, and extends northward from the portion now completed to Gordon's Corner and, for the most part, over undeveloped territory to Browntown. This relocation project now completed affords a fast and direct route out of the Metropolitan area to Lakewood and lower Jersey Shore resorts.

This project provides first stage construction on the left of a planned dual highway. Midway, at Hawkin's Corner, the 120' width right-of-way widens to one of 140' for the balance of the way. At Sta. 488 Route 4 is carried under the Union Mills Road by an underpass provided for in this contract. The alignment for approximately 3 miles absorbs an existing gravel roadway and for the other 2 miles traverses new terrain of marshy woodland.

This 5 mile link of relocated Route 4 between Gordon's Corner and Browntown was completed in all its major features by December 1940. As the concrete pavement and gravel shoulders were not completed until late December, frost conditions caused a winter shut-down of all major operations with only work on guard rail and washboard continuing. On April 7, 1941 work was resumed on the shaping of slopes and grading of topsoil areas and after 3 miles were ready, topsoiling and seeding started on May 4. Bituminous Concrete Pavement, Type "A" at intersections was completed on May 21 and all other work on June 9, 1941.

Excellent workmanship on the grading and sloping and skilled raking and sowing produced a fine job of landscaping and a very satisfactory spring grass growth.

Route 4 Relocation, Section 41

Route 4, Section 41A
Gordon's Corner to Browntown
(Roadside Improvement)
Federal Project # SN-FAP 181B(2)

Madison, Marlboro & Manalapan Townships	Middlesex & Monmouth Counties
General Contractor:	Grandview Nurseries
Bonding Company:	U. S. Fidelity-Guaranty Co.
Resident Engineer:	J. E. Dederick
Length of Project:	5.148 miles
Right of Way:	120' & 140'
Bids Received:	10-3-41
Date of Contract:	10-31-41
Contract Date for starting:	11-19-41
Completion time	40 Working Days
Time used to	12-31-41
Amount of Original Contract:	\$21,742.83
Amount of Adjusted Contract to 12-31-41	\$21,742.83
Amount completed to Dec. 31, 1941	\$ 8,952.63

To improve the appearance and better protect the slopes, a contract for the Roadside Improvement of the 5 miles of Route 4, Section 41 from Gordon's Corner to Browntown provided for the planting of 602 deciduous trees, 540 small and flowering trees, 14 Austrian Pines, 2526 shrubs all at designated locations and 21000 Honeysuckle plants on selected slopes. Work carried speedily and with excellent procedure until cold weather in early Jan. 1942 caused postponement of planting until early spring. Practically all tree and honeysuckle holes have been excavated and topsoiled and 767 balled and bagged trees planted. Locations and tree selections and approvals are made by the Landscape Division and field construction inspection, reports and estimates by the Construction Division forces.

Route 4, Section 42A
Cheesequake to Browntown, Paving.
Federal Aid Project # 181 C (1)

Madison Township:	Middlesex County
General Contractor:	Jannarone Contracting Co.
Bonding Company:	Massachusetts Bonding & Insurance Co.
Resident Engineer:	J. E. Dederick
Length of Project:	3.146 miles
Pavement:	9" R. C. 20' wide with 2-32' widths separated by a 16' island for dual connection at Cheesequake end & Route S 28 overpass
Shoulders:	Av 7½" gravel 10' wide
Graded:	40' single width with 40' & 60' graded (previous contract) for future dualing, 15 and 20' sidewalk spaces.
Right of Way:	120 & 140'
Bids Received: 12-27-40	Contract Awarded: 1-7-41
Date of Contract 1-13-41	
Contract Date for Starting: 1-24-41	Date Started: 3-4-41
Completion time and extensions to 12-31-41: 120+30 W. Days or 150 W.D.	
Time used to 12-31-41:	137 Working Days
Amount of Original Contract:	\$ 345,713.24
Amount of Adjusted Contract to 12-31-41:	\$ 336,891.80
Amount completed to Dec. 31, 1941:	311,325.00
Bridges included in this contract cost as follows:	
Route 4 Alternate to Matawan over Route 4 Northbound 85'6" span encased thru girder	\$ 38,573.33
Route 4 over S28 at Browntown encased beams 2-38'-2" span	\$ 57,978.18
8' span x5' concrete box Culvert at Tenants Brook	\$ 3,216.38
and a similar one at the Branch of tenants Brook	\$ 6,971.73
The concrete slab bridge at Warne's Brook cost	\$ 4,731.87

This section, slightly over 3 miles long, is the final link of relocated Route 4 from Cheesequake to Adelphia, and when the 9" R.C. pavement was completed here, curb placed, highway lighting and traffic signs installed, the entire Relocated Route 4 project, started in 1937 was opened to the traveling public on Dec. 24, 1941. That portion of old Route 4, passing from Cheesequake through Matawan, Marlboro and Freehold to Adelphia, is now designated as Route 4 Alternate. The newly opened relocated portion, over new territory, affords a faster and more direct route out of the Metropolitan Area over the new Edison Bridge to South Amboy, and by-passing Freehold to Adelphia, Lakewood and lower Jersey Shore resorts.

The grading and drainage work having been completed in 1940 by WPA forces, this 1941 program paving contract was to provide at the Cheesequake end a connection to the dual highway widening now being performed under the Section 1B contract and to connect with section, 41 at Brownton. Paving was finally started July 7 and all concrete pavement was completed on October 21st. Work continue on grading and shaping, curb construction and topsoiling until Dec. 23 when all work, except that on guard rail, ceased for the winter.

Route 4, Section 42A (Paving)

Route 4, Section 43
Marmora-Beesley's Point
WPA Project #1016-5-23 P-26

Upper Township	Cape May County
General Contractor:	The Highway Corporation
Bonding Company:	Actna Casualty & Surety Company
Resident Engineer:	E. M. Gillette
Length of Project:	1.923 miles
Pavement	9" R.C. 20' wide
Shoulders:	Av. 7½" Gravel 10' wide
Graded:	40' to 56' with 10' to 13' and variable side walks
Right of Way:	66' & 80'
Bids Received:	10-6-39
Contract Awarded:	10-31-39
Date of Contract:	11-3-39
Contract Date for starting:	11-16-39
Date Started:	1- 2-40
Completion Time:	100 Working Days
Extensions	4 Working Days
Contract Completed	102½ Working Days (Date) 1-6-41
Work Accepted by Commissioner	1-14-41
Amount of Original Contract	\$38,976.78
Extra Work:	\$6,778.12
Reductions	\$2424.79
Final Cost:	\$43,330.11
Amount Completed in 1941	1,250.11

This work was completed in 1940 with the exception of some seeding and guard rail work. The guard rail was completed early in January and the seeding was completed later in the spring by an arrangement with the Landscape Div. to supervise the W.P.A. labor.

(See 1940 Report)



Route 25(Rt.1(1917),Section 5)
Drainage & Shoulder Paving Thru Dayton
WPA Project #1016-12-50 P-54

South Brunswick Township	Middlesex County
General Contractor:	Utility Construction Company
Bonding Company:	Standard Accident Insurance Co.
Resident Engineer:	J. W. Hiller & H. A. Hartmann
Length of Project:	0.644 miles
Shoulders:	7" thick variable width-4" macadam, 2" penetration with 1" bit conc. top
Graded:	variable to 40'
Bids Received:	10-11-40
Date of Contract:	11-12-40
Contract Date for Starting:	11-20-40
Contract Awarded:	11-4-40
Date Started:	12-10-40
Completion time:	90 Working Days
Extensions:	30 W. Days
Total 120 Working Days	
Contract Completed:	120 Working Days
Work Accepted by Commissioner:	(Date) 11-13-41
	11-17-41
Amount of Original Contract:	\$ 23,969.98
Reductions:	1,136.10
Extra Work:	734.51
Final Cost:	23,568.39
Amount Completed in 1941:	23,568.39

The paving of shoulders with bituminous concrete and the construction of a drainage system on this section of highway was a long needed improvement, both from the standpoint of the highway system and that of the local community thru which the highway passes.


Clearing & grubbing was started December 10, 1940 by the State Highway Dept., in cooperation with the Works Progress Administration. The improvement supplied work for men at a time when many were unemployed. All labor and a portion of the materials used were supplied by the Works Progress Administration. Supervision of the work and the remainder of the materials used were supplied by the contractor.

The work was constructed during heavy traffic conditions, with little traffic delay.

Route 25 Section 5B & 6B Widening
Port Reading RR to Plainfield Av
Federal Aid # 95 H(2) & 95G (2)

Raritan & Woodbridge Townships	Middlesex County
General Contractor:	N. J. State Highway Maintenance Div.
Resident Engineer:	A. C. Ely
Length of Project:	6.348 miles
Pavement:	10" R. C. 10' wide
Shoulders:	7½" x 5½' wide improved
Graded:	30' dual with 12' center island
Right of Way:	100' wide
Date for Starting: 12-1-38	Date Started: 12-16-38
Completion time:	160 Working Days
Contract Completed: 7-3-40	157 Working Days used
Work Accepted by Commissioner:	7-16-40
Amount of Original Estimate:	\$ 507,513.86 (Road)
Extra Work:	29,039.62
Reductions:	34,447.01
Amount of Adjusted Estimate:	502,106.47 (Road)
Actual cost of completed work to 12-31-41	\$574,179.28
Actual amount charged in 1941	\$ 1120.60
Actual amount completed 1939 & 1940 and not reported in summary	<u>\$70,952.21</u> \$ 72,072.81
Bridge items are included in above actual costs.	

This section of widening was completed in 1940. This report is to properly adjust actual costs. For further details see report for 1940.



Route 25 Section 26C
Robbinsville to Hightstown (Curbing)

East & West Windsor &
Washington Township

Mercer County

General Contractor:

Maintenance Div. of State
Highway Dept.

Resident Engineer:

A. C. Ely

Length of Project:

4.333 miles

Shoulders:

1" Type A. Bit. Paving placed on 2' reshaped
improved stone shoulders adjacent to the new
center island curb. The island cross overs
are similarly paved on macadam foundation.

Project Started: 3-27-41

Project Completed: 10-17-41

Amount of Original Construction Work Order:

\$ 65,941.00

Amount Cost of Construction Reported:

\$ 73,785.38

This contract was given to the Maintenance Division of the
New Jersey State Highway Department in the form of a construction
Work Order dated 1-27-41.

The work consisted of constructing scored curb, poured in
place together with the paving of adjacent areas and cross overs
with Bituminous Concrete, Type A.

The curb work progressed rapidly and satisfactorily as did
the necessary preparation for the Bituminous Concrete paving. The
Topsoil and Seeding item was promptly attended to. However due to
various delays the actual paving with the Bituminous Concrete took
the better part of the summer and was not finished until
September 1941.

This was the first extensive job where the new type of
scored curb (8" x 15"), poured in place on a soil foundation was used.

THE UNIVERSITY OF CHICAGO

DEPARTMENT OF THE HISTORY OF ARTS

THE UNIVERSITY OF CHICAGO
DEPARTMENT OF THE HISTORY OF ARTS
THE UNIVERSITY OF CHICAGO
DEPARTMENT OF THE HISTORY OF ARTS

THE UNIVERSITY OF CHICAGO
DEPARTMENT OF THE HISTORY OF ARTS
THE UNIVERSITY OF CHICAGO
DEPARTMENT OF THE HISTORY OF ARTS

THE UNIVERSITY OF CHICAGO
DEPARTMENT OF THE HISTORY OF ARTS
THE UNIVERSITY OF CHICAGO
DEPARTMENT OF THE HISTORY OF ARTS

THE UNIVERSITY OF CHICAGO
DEPARTMENT OF THE HISTORY OF ARTS
THE UNIVERSITY OF CHICAGO
DEPARTMENT OF THE HISTORY OF ARTS

THE UNIVERSITY OF CHICAGO
DEPARTMENT OF THE HISTORY OF ARTS
THE UNIVERSITY OF CHICAGO
DEPARTMENT OF THE HISTORY OF ARTS
THE UNIVERSITY OF CHICAGO
DEPARTMENT OF THE HISTORY OF ARTS

THE UNIVERSITY OF CHICAGO
DEPARTMENT OF THE HISTORY OF ARTS
THE UNIVERSITY OF CHICAGO
DEPARTMENT OF THE HISTORY OF ARTS

Route 25, Section 33
Deans to Cranbury (Grading)
WPA Project 1016-12-40 P-30

Cranbury & So. Brunswick Townships	Middlesex County
General Contractor:	Villa Contracting Co., Inc.
Bonding Company:	The Metropolitan Casualty Ins. Co. of N. Y.
Resident Engineer:	J. W. Hiller
Length of Project:	6.253
Graded:	51', 87' & 97' for future dual roadway
Right of Way:	120' & 140'
Bids Received: 9-29-39	Contract Awarded: 10-24-39
Date of Contract: 10-27-39	
Contract Date for Starting: 11-3-39	Date Started: 11-14-39
Completion time: 200 Working Days	Extensions: 24 Working Days
Contract Completed: 224 Working Days	(Date) 4-15-41 Total 224
Work Accepted by Commissioner:	4-22-41
Amount of Original Contract:	\$ 153,770.64
Reductions:	8,385.19
Extra Work:	24,308.64
Final Cost:	169,694.09
Amount Completed in 1941	9,044.09

This project, except on the southerly end for $2\frac{1}{2}$ miles, is over new alignment, by-passing East of Dayton and overpassing the P.R.R.

Considerable ditching and wet excavation were necessary on the northerly end where the new alignment passes thru a swamp area.

Due to the delay in improvement by W.P.A. to Big Ditch it was necessary to raise the grade of the portion of our drainage system in this area.

Most of this work was completed in 1940 except a small amount of drain pipe, ditching and clean up which was done early in the spring of 1941.

Route 25, Section 33A
Deans to Cranbury (Paving)
Federal Project # SN-FAP 123C (2)

Cranbury & So. Brunswick Townships	Middlesex County
General Contractor:	Geo. M. Brewster & Son, Inc.
Bonding Company:	Aetna Casualty & Surety Co.
Resident Engineer:	H. A. Hartmann & A. C. Ely
Length of Project:	6.377 miles
Pavement:	10" R. C. Dual 20' & 32' width
Shoulders:	Av. 8" depth improved, 5' & 10' wide.
Graded:	35' & 33' dual widths separated by islands 20' & 33' and 4' resp. 6', 15' & 20' graded walks 120' & 140'
Right of Way:	
Bids Received: 12-30-40	Contract Awarded: 1-7-41
Date of Contract: 1-14-41	
Contract Date for Starting: 1-24-41	Date Started: 1-18-41
Completion time and extensions to 12-31-41: 140+11 W. Days Total 151	
Time used to 12-31-41: 145 W. Days	
Amount of Original Contract:	\$670,590.00 (Road)
Amount of Adjusted Contract to 12-31-41	\$ 667,739.48
Amount completed to Dec. 31, 1941:	\$ 623,000.00
Five Bridges completed in this contract cost as follows:	
Lawrence Brook 40' span encased steel beams	\$ 45,650.26
Big Ditch 18' span R. C.	\$ 17,686.07
Jamesburg Road 52' span encased steel beams	\$ 35,564.09
Freehold & Jamesburg R R 2-56 span & 1-45' 7" middle span encased steel beams	\$ 79,049.67
Branch of Cranbury Brook Ext. 12' span R. C.	\$ 3,016.11

The work consisted of constructing five bridges, including an overpass of the Freehold & Jamesburg RR Co and another overpass of the County Road to Jamesburg together with over 6 miles of dual paving.

This is one of the 1st bulk cement jobs we have supervised with more or less difficulties. Satisfaction could be obtained if the cement was cooler and the cement bin & boxes were properly designed.

The concrete was mixed with a 34E dual power and spread with a mechanical spreader.

All precast curb was changed to scored curb that was cast in place at a saving in price.

The roadway is on new alignment for about 4 miles. It was opened to traffic Dec. 27, 1941 and is functioning satisfactorily.

The work remaining is seeding, fertilizing, curb, guard soil and clean up.

Route S26, Section 1B &
Route 25, Sections 4C & 5C
Adams Station to Plainfield Avenue
Federal Aid Projects 95E(3), 95F(2) & 95H(3)

City of New Brunswick and

No. Brunswick & Raritan Townships

Middlesex County

General Contractor:

N.J. State Highway Maint. Div.

Resident Engineer:

A. C. Ely

Length of Project: 6.518 miles (includes Raritan River Br.
.361 mi.)

Pavement: 10" R. C. Widening to provide dual highways
30' to 37' wide with variable center
island 2' to 12'
George's Road Circle at Rt. 25 & S26 paved
minimum width of 26' with curbs.
Raritan River Bridge converted to 2-24'
roadways with 24" Center Island Curb

Shoulders: Average 7 $\frac{1}{2}$ " x 6.6' Improved

Graded: 50' to 80'

Right of Way: 100'

Date for Starting: 9-7-39

Date Started: 9-7-39

Completion time: 180 Working Days Extensions: 28 W. Days Total 208

Contract Completed: 203 $\frac{1}{2}$ W. Days (Date) June 3, 1941

Work Accepted by Commissioner: July 29th as of June 3, 1941

Amount of Original Estimate: \$ 652,834.77 (incl. br. items)

Extra Work: 128,250.74

Reductions: 152,729.64

Amount of Adjusted Estimate: 628,355.87

Actual Cost of work to 12-31-41		\$ 729,794.12	Incl.
Actual amount completed in 1941	\$ 12,623.13) Bridge
Actual amount completed 1939 & 1940) Items
and not reported in summary	118,970.99	131,594.12	

These sections complete the dualing of Route 25 & Route 26 between Trenton and Jersey City.


Work on Section 5C, Raritan River Bridge to Plainfield Avenue was pushed with the result that all work on this section except Safety Island and Topsoiling & Seeding was completed in 1939. Full width paving was constructed throughout this section with curb.

1939 work on the remaining sections, Raritan River Bridge to Adams Station, was limited to excavation and Drainage. This was completed in 1940 together with paving, islands, etc.

The main features of this work are the Traffic Circle at George's Road Intersection (Rt. 25-S26 intersection). Safety Island Construction, Pavement Moving, similar to preceding section, and the installation of subbase under all new pavement construction.

The work completed in 1941 was principally seeding on S26 and George's Road Circle and general cleaning up.

Route S26, Section 1B &
Route 25, Sections 4C & 5C



Route 28-24 Conn. Link, Section 2
Roadside Improvement
Straw Church to Route 24
Federal Project # SN-FAP 179A(3) & 32A(3)


Lopatcong, Greenwich & Pohatcong Townships		Warren County
General Contractor:	Grandview Nurseries	
Bonding Company:	U.S. Fidelity & Guaranty Co.	
Resident Engineer:	E. C. Benoist	
Length of Project:	1.766 miles	
Right of Way:	120'	
Bids Received:	4-9-41	Contract Awarded: 4-10-41
Date of Contract:	4-18-41	
Contract Date for Starting:	5-13-41	Date Started: 8-20-41
Completion Time:	30 Working Days	
Contract Completed:	30 Working Days	(Date) 12-1-41
Work Accepted by Commissioner:		1-13-42
Amount of Original Contract:	\$ 8,138.15	
Reductions:	418.90	
Extra Work:	52.70	
Final Cost:	7,771.95	

This contract consisted of the planting of trees, shrubs etc. on islands and slopes which were constructed and topsoiled and seeded under a general road contract in 1940.

This job was awarded late in the spring but due to the advanced dry, hot season, the planting was deferred until fall.

There were 549 evergreen and deciduous trees planted together with 2171 shrubs and vines along connecting link Section 2 from Straw Church to Route 24, and along Route 24.

The actual planting was started on Sep. 11 and completed in Nov. 1941, and the total contract completed on Dec. 1, 1941.



Route 28, Section 22
Lebanon Relocation (Grading)
Annandale-Van Syckles Corner
WPA State Project #1016-10-17 P-31

Clinton Township & Lebanon Boro	Hunterdon County
General Contractor:	Samuel Colacurcio, Inc.
Bonding Company:	The Aetna Casualty & Surety Co.
Resident Engineer:	L. T. McCormick
Length of Project:	2.85 miles
Graded:	120' with 10' walk space each side (50' depressed center island space with 35' roadway each side)
Right of Way:	160'-163'
Bids Received:	9-29-39
Date of Contract:	10-17-39
Contract Date for Starting:	10-27-39
Contract Awarded:	10-13-39
Date Started:	10-30-39
Completion time:	150 W. Days
Contract Completed:	135 W. Days
Work Accepted by Commissioner:	
Amount of Original Contract:	\$ 87,526.56
Extra Work:	9,220.76
Reductions:	16,670.40
* Total Cost allowed to date:	80,076.92
Amount Completed in 1941:	5,776.92
* Disposition of additional claims by contractor, and of deduction of \$6,213.57 for WPA man-hours used in excess of specified allotment remains to be determined.	

This is the first section of the reconstruction of Route 28 from Clinton to Somerville. This section by-passes the Boro of Lebanon on the North, eliminating the hazardous traffic condition created by the narrow pavement in the business section of the town.


This contract was for the grading, drainage and topsoiling for a dual roadway under the Highway's W.P.A. program. Progress was poor due to the slowness of the contractor in starting excavation in 1939 before freezing weather set in. The W.P.A. labor on this contract was fairly efficient, although progress was slow due to unfavorable weather during the time of the contract.

Work was completed during 1940 except the cleaning up of the job.

Route 28, Section 22A
Lebanon Relocation (Paving)
State Project

Clinton Township	Hunterdon County
General Contractor:	Jannarone Contracting Company
Bonding Company:	Massachusetts Bonding & Ins. Co.
Resident Engineer:	L. T. McCormick
Length of Project:	2.846 miles
Pavement:	10" R.C. dual 23' width
Shoulders:	Av. 8" Improved 4' & 10' wide
Graded:	37' dual width, 48' and variable center island, 9' & 13' walk spaces
Right of Way:	160'
Bids Received:	12-5-41
Date of Contract:	12-19-41
Contract Date for Starting	12-31-41
Completion time:	120 Working Days
Amount of Original Contract:	\$ 438,056.81 (Road)

It is expected this work will get under way for paving early in the Spring. The grading of this section was done under a previous contract.



Route 28, Section 23 (Grading)
Clinton Point to C.R.R. Bridge at Annandale
State Project

Clinton Township	Hunterdon County		
General Contractor:	Samuel Colacurcio, Inc.,		
Bonding Company:	Aetna Casualty & Surety Co.		
Resident Engineer:	L. T. McCormick		
Length of Project:	1.752 miles		
Graded:	2-30' to 45' roadways with 50' to 70' center island and 18' to 20' walk space each side.		
Right of Way:	158' to 200'		
Bids Received:	12-27-40	Contract Awarded:	12-27-40
Date of Contract:	1-3-41		
Contract Date for Starting:	1-17-41	Date Started:	2-11-41
Completion time to 12-31-41:		150 Working Days	
Extensions:		20 Working Days	
Time used to 12-31-41		187 Working Days	
Amount of Original Contract:	\$232,329.15 (Road)		
Amount of Adjusted Contract to 12-31-41:	\$230,830.85		
Amount completed to Dec. 31, 1941:	\$145,350.00		

This contract also includes a 30' span R. C. Arch Bridge 218' long which cost \$ 43,024.70

The contract provides for grading and drainage of a full 158' and 160' Right of Way from Clinton Point to the C.R.R. bridge at Annandale on Route 28.

The grading provides for a grade separation of Route 30 and Route 28 at Clinton Point with the necessary bridges, etc., to be built under a future contract. There is one bridge, an arch culvert over Beaver Brook, now completed on this contract. Most of this job is across new Right of Way with about three thousand feet paralleling Route 28 East of Annandale.

Work was started on clearing site and grading operations got under way at the end of March and were continued with the required rate of progress until early in July when the job was 50% complete.

Grading equipment was gradually withdrawn from the job and work proceeded at a slower rate of progress until the last week in December when the actual amount of work completed was about 69% as compared to the required progress of 100%.

The main items still to be completed are solid rock limestone and borrow excavation, and topsoil and seeding.

Route 28, Section 23(Grading)

Route 28, Section 24 (Grading)
Van Syckles Corner to White House
State Project


Clinton & Readington Townships	Hunterdon County
General Contractor:	C. T. Burket
Bonding Company:	National Surety Corporation
Resident Engineer:	L. T. McCormick
Length of Project:	3.453 miles
Graded:	2-35' roadways with 20' walk spaces & 50' center island space except along existing roadway the walk space is 13' and the center island space 60'
Right of Way:	160'
Bids Received:	9-20-40
Contract Awarded:	9-20-40
Date of Contract:	9-30-40
Contract Date for Starting:	10-4-40
Date Started:	11-29-40
Completion time:	150 Working Days
Time used to 12-31-41	113 Working Days
Amount of Original Contract:	\$ 173,317.30
Amount of Adjusted Contract to 12-31-41	\$174,517.30
Amount completed to Dec. 31, 1941	110,670.00
Amount completed in 1941	92,020.00

This section of the reconstruction of Route 28 extends from Van Syckles Corner, East of Lebanon to White House. The larger part of this section follows the existing Right of Way which has been widened to secure a minimum width of 160 feet. This section by-passes part of White House on the South, eliminating the present traffic hazard at this location.

This contract is for grading, drainage and top-soiling in preparation for paving in the future.

The contract is now 63% complete. Progress on this section has been slow due to the same contractor having the adjoining section on which he has been concentrating, and removal of equipment to defense airport jobs.

This contract should be completed by June 1, 1942.



Route 28, Section 25 (Grading)
White House-North Branch
State Project

Readington & Branchburg Townships	Hunterdon & Somerset Counties
General Contractor:	C. T. Burket
Bonding Company:	National Surety Corporation
Resident Engineer:	L. T. McCormick
Length of Project:	4.427 miles
Graded:	2-35' roadways with 50' center island and 10' to 20' walk spaces.
Right of Way:	160'
Bids Received:	9-6-40
Date of Contract:	9-23-40
Contract Date for Starting:	9-24-40
Contract Awarded:	9-10-40
Date Started:	9-26-40
Completion Time:	150 Working Days
Contract Semi-Completed:	119½ Working Days (Date)
Work Semi-finally accepted by Commissioner:	12-1-41
	12-16-41
Amount of Original Contract:	\$ 202,375.61 (Road)
Reductions:	10,766.25
Extra Work:	160.00
Semi-final Cost	191,769.36
Amount Completed to 12-1-41	178,434.79
Amount Completed in 1941	99,834.79

A 6' R.C. Box Culvert Cattle Pass Bridge is included in this contract and cost \$6,811.72

This section of the reconstruction of Route 28 extends from White House to the Raritan River at North Branch. Part is over new Right of Way, the remainder along the existing Right of Way which has been widened to give a minimum width of 160 feet. This section by-passes on the South, both White House at the West end of the section, and North Branch at the East end, eliminating the present traffic hazards in these two towns.

This contract is for grading, drainage and top-soiling in preparation for paving in the future.


The contract is now complete with the exception of general cleanup. Progress at the start was exceptionally good due to efficient supervision and operation of the LeTourneau carryalls and Tournapulls. However, the contractor removed most of his equipment to defense airport jobs, slowing up progress on this contract.

Route 28, Section 24A & 25A
Whitehouse Relocation, Paving
State Project

Clinton & Readington Townships	Hunterdon County
General Contractor:	Franklin Contracting Company
Bonding Company:	Standard Accident Ins. Co.
Resident Engineer:	L. T. McCormick
Length of Project:	1.782 miles
Pavement:	10" R.C. dual 23' widths.
Shoulders:	Av. 8" thick 4' and 10' wide improved.
Graded:	2-37' dual widths with 48' center island and 19' walk spaces.
Right of Way:	160'
Bids Received:	12-12-41
Date of Contract:	12-30-41
Contract Date for Starting:	1-14-42
Completion time:	100 Working Days
Amount of Original Contract:	\$ 296,966.45

It is expected this work of paving a graded Right of Way will get under way in the Spring as soon as the ground will permit.

This contract will eliminate the dangerous traffic passing thru a narrow built-up residential district of White House.




Route 28, Section 25B & 26A
North Branch Relocation, Paving
State Project

Branchburg Township	Somerset County
General Contractor:	Francis A. Canuso & Son
Bonding Company:	Standard Accident Ins. Co.
Resident Engineer:	L. T. McCormick
Length of Project:	2.20 miles
Pavement:	10" R.C. dual 23' & 35' widths.
Shoulders:	Av. 8" thick 2' 4' & 10' wide.
Graded:	35' & 37' dual widths with 50' and 48' center islands respectively
Right of Way:	160'
Bids Received:	12-19-41
Date of Contract:	12-30-41
Contract Date for Starting:	1-14-42
Completion time:	120 Working Days
Amount of Original Contract:	\$ 511,636.00

This contract provides for the paving on a graded Right of Way eliminating the State Highway thru North Branch by-passing to the south on a line from Fiddlers Elbow intersecting Route 28 East of the Raritan River. The river bridge and bridge over Station Road will be built under a separate contract.

This paving contract is expected to start as soon as ground permits in the Spring.

Route 28, Section 25B & 26A



Route 28, Section 26 &
Route 28-29 Conn., Section 1 (Grading)
North Branch to Somerville
WPA Project 1016-18-34 P-37

Bridgewater Township	Hunterdon County Somerset
General Contractor:	Villa Contracting Co., Inc.,
Bonding Company:	Metropolitan Casualty Ins. Co. of N. Y.
Resident Engineer:	L.T. McCormick
Length of Project:	2.841 miles
Graded:	2-37' roadways with 48' center island & 9' to 19' walk space each side.
Right of Way:	160'±
Bids Received: 1-5-40	Contract Awarded: 1-29-40
Date of Contract: 2-2-40	
Contract Date for Starting 2-14-40	Date Started: 3-26-40
Completion Time: 140 Working Days	Extensions: 5 Working Days Total 145 W. Days
Contract Completed: 120 Working Days (Date)	7-25-41
Work Accepted by Commissioner:	11-25-41
Amount of Original Contract:	\$ 106,021.78
Reductions:	25,943.40
Extra Work:	3,040.39
Final Cost:	83,118.77
Amount Completed in 1941:	34,218.77


This section of the reconstructed Route 28, between Somerville and Clinton, extends from the Raritan River at North Branch to the intersection of Routes 29 & 31 at Somerville. It is entirely over new right of way, 160 feet minimum width, by-passing North Branch on the South, eliminating the hazardous traffic condition in this town.

This contract was for grading, drainage and top-soiling under the Highway's W.P.A. program.

Progress was poor due to the late date on which the contractor started his excavation. The W.P.A. labor performed their share of the work in a very satisfactory manner.

This contract, 72% complete, was terminated 7-15-41, due to the inability of the W.P.A. to supply sufficient men to adequately carry on the work.

Route 28, Section 26 &
Route 28-29 Conn., Section 1
(Grading)



Route 29, Section 6A
South Main St., Lambertville
WPA Project 1016-10-24 P-53

City of Lambertville and
W. Amwell Township

Hunterdon County

General Contractor:	Geo. M. Brewster & Son, Inc.
Bonding Company:	The Aetna Casualty & Surety Co.
Resident Engineer:	Carl Teegen

Length of Project: 0.697 miles

Pavement: 9" R. C. 2-30' roadways separated by 4'
center island.

Shoulders: (None)

Graded: 2-30' roadways with 4' center islands &
8' walk space each side

Right of Way: 80'

Bids Received: 11-15-40

Contract Awarded: 12-4-40

Date of Contract: 12-4-40

Contract Date for Starting: 12-19-40 Date Started: 12-17-40

Completion time: 120 W. Days

Extensions: 12 W. Days Total: 132

Contract Completed: 116 W. Days

11-8-41

Work Accepted by Commissioner:

12-9-41

Amount of Original Contract: \$ 128,245.96 (Road)

Extra Work: 41,563.15

Reductions: 19,993.92

Total Cost allowed to date for Road: 149,815.19 (Disposition of
additional claims by contractor remains to be determined).

An 8' span R. C. slab bridge was included in this contract and cost
\$ 7,073.00

This project is to widen the approach to Lambertville at the junction of Main Street and Route 29. Work was started in January 1941 by W P A forces on excavation and drainage structures. Work on these items was carried on until April 1941, when it became evident that the W P A could not supply the contractor with sufficient labor to properly prosecute the work. By mutual agreement the W P A withdrew, after completing approximately 12% of the contract, and the State agreed to reimburse the contractor for all subsequent labor hire in lieu of W P A labor. The contract was completed with contract labor only.

Route 33-35 Conn. Section 1
Rt. 33 at Anderson's Cor. to Asbury Ave. at Wayside Rd.
State Project

Shrewsbury & Neptune Townships	Monmouth County
General Contractor:	Thomas Gallo
Bonding Company:	Standard Accident Ins. Co.
Resident Engineer:	V. E. Markle
Length of Project:	2.799 miles
Pavement:	8" Gravel 35' & 40' wide with 20' of treated surface.
Shoulders:	5' & 10' of above that is untreated.
Graded:	2-35' or 40' roadways with 20' & variable center islands.
Right of Way:	140' & variable at intersections.
Bids Received:	9-6-40 Contract Awarded: 9-11-40
Date of Contract:	9-14-40
Contract Date for Starting:	9-19-40 Date Started: 9-19-40
Completion time to 12-31-41:	150 Working Days Extensions: 34 W. Days or 184 Total
Time used to 12-31-41:	156 Working Days
Amount of Original Contract:	\$ 197,718.67
Amount of Adjusted Contract to 12-31-41	198,753.09
Amount completed to Dec. 31, 1941	178,100.00
Amount completed in 1941	123,800.00

The bridges were completed by Weldon Contracting Company in the first contract on this section.


This project was designed as an entrance to Asbury Park from the North and West which would avoid the congested traffic conditions prevailing at the intersection of Route 33 and Route 4N, a condition which in addition to the conflicting lanes of heavy traffic at this intersection is further complicated by the railroad crossing just West of Route 4N.

The contract consists of heavy grading, drainage and gravel surface.

An extension of 34 days was granted due to the awarding of a contract for concrete pavement in June 1941 and which necessitated a change in the plans of the contractor for the seeding and clean-up of this job.

Good progress on the excavation items was accomplished by the use of four large capacity grading units of 16 and 20 Cu. Yd. size. At this writing the contract is approximately 90% complete with 178000 Sq. yds. seeding and final clean-up, the only uncompleted work to be done in the Spring of 1942.

The Right of Way was graded for a dual roadway, one side of which was graveled. The other side was top soiled and seeded.



Route 33-35 Conn., Section 1A (Paving) & 2 Grading)
Anderson's Corner to R 35 Traffic Circle

Shrewsbury & Neptune Townships	Monmouth County
General Contractor:	Jannarone Contracting Co.
Bonding Company:	Massachusetts Bonding & Ins.Co.
Resident Engineer:	V. E. Markle
Length of Project:	3.766 miles
Pavement:	9" R.C. Single 23' wide
Shoulders:	Av. 7 $\frac{1}{2}$ " Gravel 10' wide
Graded:	In previous contract for 2-35' or 40' dual roadways
Right of Way:	140' & variable at intersections
Bids Received: 6-13-41	Contract Awarded: 6-17-41
Date of Contract: 6-23-41	
Contract Date for Starting: 8-20-41	Date Started: 10-3-41
Completion time:	100 Working Days
Time used to 12-31-41	43 $\frac{1}{2}$ Working Days
Amount of Original Contract:	\$216,717.80
Amount of Adjusted Contract to 12-31-41	216,717.80
Amount completed to Dec. 31, 1941:	154,300.00

This project consists of the paving of the newly graded entrance to Asbury Park Via a cutoff from Route 33 at Anderson's Corner to Asbury Ave. and the grading for the widening along Asbury Avenue from Bowne Road to the Asbury Ave. Traffic Circle.

Clearing and grading operations were started on Oct. 3rd and the paving was started on Oct. 23rd and was completed on Dec. 1st. Good progress on the paving operation was secured by means of two 27E Ransome Mixers in tandem, one pouring the bottom of slab and the other placing the top. This enabled the contractor to finish the concrete pavement before the starting of cold weather. The Pavement was laid in one 11' and one 12' slab.

Work was started on the Macadam Foundation Course on Oct. 8th at The Route 33 Intersection and was completed in this area on Dec. 5th. The Type "T" was furnished and placed by the Tar Asphalt Service Co., of New Brunswick, starting at this intersection on Oct. 29th and completing on Dec. 9th. The remaining intersections were not started due to the lateness of the season.

Highway lighting at intersections and signs, etc. were installed on the 2.8 mile section from Route 33 to Asbury Ave., and the roadway was opened for traffic on Dec. 23rd.

Grading and drainage operations are expected to continue throughout the Winter from Bowne Road to the Asbury Ave. Traffic Circle.

Route 33-35 Conn., Section 1A
(Paving) & 2 Grading)

Route 35, Section 12B & 13B
Smith St. to Green Street Shoulder Paving
WPA Project 1016-12-45 P-45


Woodbridge Township	Middlesex County		
General Contractor:	Franklin Contracting Company		
Bonding Company:	Standard Accident Insurance Co.		
Resident Engineer:	Harry A. Hartmann		
Length of Project:	2.949 miles		
Pavement:	9" R. C. 2' & 10' widths		
Graded:	2-32' Roadway with 16' center island and 20' walk space each side except at underpasses at L.V. R.R. & New Brunswick Ave. where Center island is 6' and 2' walks each side.		
Right of Way:	120'		
Bids Received:	5-3-40	Contract Awarded:	5-28-40
Date of Contract:	6-4-40		
Contract Date for Starting:	6-13-40	Date Started:	7- 9-40
Completion Time:	70 Working Days	Extensions:	20 W. Days 90 Total
Contract Completed:	88 $\frac{1}{2}$ Working Days (Date)		5-8-41
Work Accepted by Commissioner:			5-13-41
Amount of Original Contract:	\$ 63,416.15		
Reductions:	1,219.46		
Extra Work:	22,328.23		
Final Cost:	84,524.92		
Amount Completed in 1941:	1,024.92		

This section consists mainly of paving existing gravel shoulders with 9" reinforced concrete pavement. Two ten foot concrete lanes and a gravel shoulder in each direction, separated by a sixteen foot center island, had been constructed under a previous contract.

The contract time of completion was revised to ninety (90) days, due to a change order which involved the addition of two traffic lanes between New Brunswick Ave. and the Lehigh Valley Railroad, the 24 foot traveled way in either direction being inadequate.

This contract was completed in 1940 except some sod curb and clean up which was done early in spring of 1941.

The improvement eliminates costly maintenance of gravel shoulders and drainage structures, adds to the cleanliness of the highway, and increases the traffic capacity of the main artery of travel from the Metropolitan area to the shore resorts.



Route 35, Section 14B
Roadside Improvement
South Approach to Raritan River Bridge
Federal Project 128D(1)

Boro of Sayreville	Middlesex County
General Contractor:	Grandview Nurseries
Bonding Company:	Indemnity Insurance Co. of N. America
Resident Engineer:	Harry A. Hartmann
Length of Project:	0.752 miles
Right of Way:	110'-210'±
Bids Received: 9-20-40	Contract Awarded: 10-1-40
Date of Contract: 10-7-40	
Contract Date for Starting: 11-8-40	Date Started: 10-24-40
Completion Time: 50 Working Days	
Contract Completed: 40 Working Days	(Date) 5-1-41
Work Accepted by Commissioner:	5-13-41
Amount of Original Contract:	\$ 13,997.02
Reductions:	554.40
Extra Work:	0
Final Cost:	13,443.62
Amount Completed in 1941:	2,593.62

This section of highway was constructed early in 1940, under a previous contract, and is a link in the Perth Amboy By-Pass, a part of the main route from the Metropolitan area to the shore resorts.

This project is comprised for the most part of the planting of young trees and shrubbery, and the topsoiling to a depth of two inches and the seeding of the circle. The planting is finished & topsoil placed. The seeding was completed in the early spring of 1941.

Serving the dual purpose of beautifying the area in which used, and also of holding slopes from wash-outs, roadside improvement is proving of real worth in highway construction and maintenance.

Route 35, Section 38A
Morgan-Laurence Harbor
State Project

Boro of Sayreville
& Madison Township

Middlesex County

General Contractor:	Weldon Contracting Company
Bonding Company:	Seaboard Surety Company
Resident Engineer:	H. A. Hartmann

Length of Project: 1.269 miles

Pavement: 9" R. C. single 27' width and 32' dual widths.

Ramp: 2 $\frac{1}{2}$ " Bit Conc. on 7" Pen. Mac. 30' wide

Shoulders: Av. 7 $\frac{1}{2}$ " Gravel 10' wide.

Graded: 57' with 16' center island along existing pavement;
2-32' widths with 4' center island. Ramps 30' wide.
Sidewalks 9' to 15' wide.

Right of Way: 114' and 115 $\frac{1}{2}$ ' and variable

Bids Received: 11-21-41 Contract Awarded: 11-25-41

Date of Contract: 11-28-41

Contract Date for Starting: 12-12-41 Date Started: 12-26-41

Completion time: 200 Working Days Beg. 5-1-42

Amount of Original Contract: \$ 481,168.89

Amount of Adjusted Contract to 12-31-41 \$ 481,168.89

Amount completed to Dec. 31, 1941: 0

This project provides for extending the dual pavement from Morgan to the Laurence Harbor side of Cheesequake Creek. A new bridge and viaduct across Cheesequake Creek and adjacent low land is under construction in a separate contract. A contract is yet to be made for the construction of a new bridge over the N.Y. and Long Branch RR.

Work has only started on building the necessary turf dykes in preparation for pumping the wet excavation.

Route 35-4N Conn., Section 1
West Long Branch Connection
State Project

Shrewsbury Township	Monmouth County
General Contractor:	Jannarone Contracting Co.
Bonding Company:	Massachusetts Bonding & Ins. Co.
Resident Engineer:	V.E. Markle
Length of Project:	2.018 miles
Pavement:	9" R.C. 26'-40' wide on R 35 Circle 8" Gravel 43' wide and 7" Pen. Mac. Base with 2" Bit. Conc. Surface, variable widths at intersections.
Shoulders:	8" & 10' Gravel
Graded:	Dual 40' widths, with 40' center island space & 20' walk spaces, variable at intersections
Right of Way:	160'
Bids Received:	9-6-40
Date of Contract:	9-13-40
Contract Date for Starting:	9-24-40
Completion Time:	100 Working Days
Contract Completed:	100 Working Days
Work Accepted by Commissioner:	12-9-41
Amount of Original Contract:	\$184,336.03 (Road)
Extra Work:	7,549.87
Reductions:	20,111.53
Final Cost:	\$171,691.49 after deduction of \$82.88 for deficiency in weight of material in FABC-1 pavement.
Amount Completed in 1941:	\$134,891.49
A 10' span R. C. Box Culvert is included in this contract and cost \$6,788.01	

This project was built on a new Right of Way extending Easterly from a traffic circle constructed as a part of this project at Route 35 and Locust Road, one mile South of Eatontown to Broadway, West Long Branch, near the Northerly limits of that Borough.

The Fall and Winter months (1940-41) were utilized for clearing the site of heavy timber and brush, wet excavation, drainage installations and excavation and borrow.

The traffic circle at Route 35 was paved with standard 9" Reinforced Concrete pavement. The remainder of the project was graded for a dual roadway and a 43' graveled roadway was constructed on the West Bound Lane. This gravel surface was utilized as a subbase course in the construction of a R. C. pavement built under a separate contract awarded before the completion of work on this project.

The concrete pavement at the Route 35 Traffic Circle was started on April 18th and completed on May 16th. The entire pavement surface was fully opened for traffic on May 24th. This was made possible by the liberal use of additional bags of cement for high early strength.

Route 35-4N Conn., Section 1

Route 35-4N, Section 1A (Paving)
West Long Branch Connection
State Project

Eatontown & West
Long Branch Boros

Monmouth County

General Contractor:
Bonding Company:
Resident Engineer:

Franklin Contracting Co.
Standard Accident Ins. Co.
V. E. Markle

Length of Project:

1.662 miles

Pavement:

9" R. C. single 23' width; at intersections 2" Bit.
Conc. on 7" Pen. Mac. Foundation, variable width.

Shoulders:

Av. 7½" Gravel 10' wide

Graded:

43' and variable thru intersections

Right of Way:

160'

Bids Received: 6-6-41

Contract Awarded: 6-10-41

Date of Contract: 6-16-41

Contract Date for Starting: 7-10-41

Date Started: 8-14-41

Completion time:

70 Working Days

Contract Completed: 48 Working Days (Date)

11-15-41

Work Accepted by Commissioner:

11-25-41

Amount of Original Contract:

\$ 78,050.15

Extra Work:

361.85

Reductions:

2,030.21

Final Cost:

76,381.79

This project extends Easterly from the Traffic Circle at Route 35 and Locust Road South of Eatontown to Broadway, West Long Branch.

Construction of the project was not started until Aug. 14th due to a delay in the delivery of the welded wire mats for the reinforcing of the concrete pavement.

The concrete pavement was started on Sept. 17th and was completed on October 17th. The aggregates for the concrete pavement were batched at the Bennett & Schock, Inc. plant at Brielle and trucked to the work. The gravel surface placed under a former contract was used as a subbase course and new gravel was used to bring the shoulders to pavement grade.

The construction of the foundation macadam and the bituminous concrete pavement was started on Oct. 23rd and the work on those two items was completed on Nov. 10th. A mechanical spreader was used for the bituminous concrete and satisfactory results were obtained.

Route 35-4N, Section 1A (Paving)

Route 38 Section 3A
Pine St & Madison Av. Int's - Mt. Holly
State Project

Lumberton & Mt. Holly Townships	Burlington County
General Contractor:	Maintenance Div.- State Highway Dept.
Resident Engineer:	A. C. Ely
Length of Project:	.292 miles
Pavement:	9" R. C. 18' widening and variable width at above intersections
Graded:	56' single
Right of Way:	110'
Date Started: 6-16-41 .	Date Completed: 9-10-41
Actual Cost of Construction Reported: \$ 28,017.15	

This contract was given to the Construction Division of the Maintenance Division of the New Jersey State Highway Department in the form of a work order, in the summer of 1941, work beginning 6-16-41.

The work consisted of adding additional ten foot and 8 foot lanes on the northerly side of existing pavement in the vicinity of Madison Avenue and Pine Street at Mt. Holly. Curbing and other incidental work was included.

The work was very slow and the new paving was not opened to traffic until 8-9-41.

Route 38, Section 4
Route 34 - Route 35
Grading & Temporary Pavement
State Project

Wall Township	Monmouth County
General Contractor:	Robert W. Cleveland & Co.
Bonding Company:	The Fidelity & Casualty Co. of N. Y.
Resident Engineer:	J. W. Hiller
Length of Project:	3.364 miles
Pavement:	8" treated gravel single 20' width.
Shoulders:	8" x 10' gravel
Graded:	122' with 10' sidewalk spaces
Right of Way:	180' and 30' each side outside of slope lines.
Bids Received: 4-4-41	Contract Awarded: 4-8-41
Date of Contract: 4-8-41	
Contract Date for Starting: 4-30-41	Date Started: 4-16-41
Completion Time: 140 W. Days	Extensions: 8 W. Days 148 Total
Contract Completed: 144½ Working Days (Date)	12-2-41
Work Accepted by Commissioner:	12-9-41
Amount of Original Contract:	\$ 194,075.25 (Road)
Extra Work:	12,314.47
Reductions:	9,146.25
Final Cost:	197,243.47 (Road)
A 20' span R.C. Slab bridge is included in this contract and cost \$ 15,821.54.	

This project was a grading and drainage contract with temporary gravel pavement placed 40' wide on the northerly half of the roadway. The Maintenance Div. treated 20' of this gravel pavement with lignin binder thus leaving 10' gravel shoulders each side. The intersections were paved with Bituminous Concrete type "T" 1" thick. This was placed on a Penetration Macadam Foundation 3" thick which in turn was placed on a foundation of 8" gravel.

A strip 30' wide outside of slope lines was acquired for extra Right of Way so that it could be used for beautification later.

Route 38, Section 4
Route 34 - Route 35

Route 39, Sections 1B & 10A (Paving)
Rt. 25 near Bordentown to White Horse
State Project

<u>Bordentown & Hamilton Townships</u>	<u>Burlington & Mercer Counties</u>
General Contractor:	Joseph Nesto & Co.
Bonding Company:	Standard Accident Ins. Co.
Resident Engineer:	John J. Timmons
Length of Project:	2.825 miles
Pavement:	9" R. C. 20' to 35' dual width on new alignment
Shoulders:	Ave. 7½" gravel 5' & 10' wide
Graded:	2-35' roadways with 16' & variable center islands and 10' to 20' walks each side.
Right of Way:	119' to 126'
Bids Received: 10-11-40	Contract Awarded: 10-15-40
Date of Contract: 10-18-40	
Contract Date for Starting: 10-29-40	Date Started: 11-22-40
Completion time: 120 Working Days	Extensions: 5 W. Days Total 125 W.D.
Time used to 12-31-41:	108 Working Days
Amount of Original Contract:	\$291,959.80 (Road)
Amount of Adjusted Contract to 12-31-41	295,203.30
Amount completed to Dec. 31, 1941	243,800.00
Amount completed during 1941	240,700.00

The widening of the bridge over Crosswicks Creek consisting of 2-73' spans of R. C. is included in this contract and cost \$52,432.81

The work performed under this contract consisted of excavation, construction of Reinforced Concrete Pavement Paralleling existing Concrete Pavement, and incidental work. Traffic is being detoured under Existing Railroad Bridge to temporary Pavement at the location of a future underpass bridge of the P.R.R. at Mile Hollow. At the North end of the project at White Horse, plans to construct a traffic circle were abandoned due to incomplete acquisition of property. A temporary pavement carries traffic at this site.

The paving is completed except at the locations mentioned above. Also some curb work, seeding and clean up remain to be done in the spring of 1942.

Route 39, Section 1B & 10A (Paving)

Route S41, Section 2A & 3A
Route 38 to Kresson
Federal Project #183A(1)

Mt. Laurel Township	Burlington County
General Contractor:	S.J. Groves & Sons Co.
Bonding Company:	Royal Indemnity Co.
Resident Engineer:	J. H. Gerecke
Length of Project:	6.98 miles
Pavement:	9" R. C. 20' Dual
Shoulders:	Av. 7½" Gravel 5' & 10' wide
Graded:	2-35' roadways with 16' center island and 20' walk each side and variable
Right of Way:	126'
Bids Received: 1-5-40	Contract Awarded: 1-12-40
Date of Contract: 1-17-40	
Contract Date for Starting: 2-1-40	Date Started: 3-25-40
Completion Time:	140 Working Days
Contract Completed: 135½ Working Days	(Date) 4-7-41
Work Accepted by Commissioner:	6-3-41
Amount of Original Contract:	\$ 482,103.18
Reductions:	6,823.17
Extra Work:	6,699.11
Final Cost:	481,979.12
Amount Completed in 1941:	4,159.12

This project is the first section of Route S41 to be dualled. The Tacony-Palmyra Bridge connects with White Horse Pike for Shore Points over this route.

Northern and Western Philadelphia motorists in recent years have developed a preference for this route due to it's freedom from urban congestion. The capacity of the former single highway had become badly taxed especially on Holidays and week ends.

The work on this contract was completed in 1940 except some topsoiling and seeding which was done in the spring of 1941.

Route S-41, Section 3B & 4A Widening
Kresson - Route 43
Federal Aid # 183 B (1)

Voorhees & Berlin Townships
& Boro of Berlin

Burlington & Camden Counties

General Contractor:
Bonding Company:
Resident Engineer:

Francis A. Canuso & Son
Standard Accident Insurance Co.
J. H. Gerecke

Length of Project:

5.996 miles

Pavement:

9" R.C. 10 & 20' single, 20', 40' and
variable dual widths

Shoulders:

Av. 7½" Gravel 5' & 10' wide

Graded:

35' dual widths with 16' center island. 2' island
at R.R. Underpass with 27' dual pavement

Right of Way:

126' and variable

Bids Received: 12-30-40

Contract Awarded: 1-7-41

Date of Contract: 1-11-41

Contract Date for Starting: 1-24-41

Date Started: 1-21-41

Completion Time:

140 Working Days

Contract Completed: 140 Working Days (Date) 11-24-41

Work Accepted by Commissioner:

12-9-41

Amount of Original Contract:

\$ 424,278.58 (Road)

Total Cost based on data available to date: \$ 423,649.74 (Road)

At sta. 670+80 the existing bridge was extended 38'-10". It is 16' span R.C. slab bridge. This extension cost \$7,380.26. The Maintenance Dept. costs for moving 18,976 sq. yds. of existing concrete pavement is \$55,146.27. The average movement was 29.47' feet per sq. yd.

This contract provided for the dualizing of the old concrete pavement between Kresson and Route 43.

The traffic circle at Berlin was partially reconstructed and service piping installed. From the traffic circle to Route 43, the 3rd and 4th existing slabs were moved to the new location. This work was done by the State Maintenance Department, the contractor following and completing the work after the slab moving and jacking operation. Of this slab moving that portion in the curve approaching the Pennsylvania Reading Railway underpass was super elevated to a maximum of 9 inches.

Speed in completion was considerably impeded by the delayed presence of buildings along the Right of Way.

Route 43, Section 10 & Route 47, Section 9
Drainage Improvements
Lindenwold & Hurffville
State Project

Camden & Gloucester Counties	
General Contractor:	C. & T. Construction Company
Bonding Company:	Standard Accident Ins. Co.
Resident Engineer:	J. H. Gerecke
Bids Received:	11-7-41
Contract Awarded:	11-13-41
Date of Contract:	11-26-41
Contract Date for Starting:	12-3-41
Date Started:	1-23-42
Completion time:	40 Working Days
Amount of Original Contract:	\$ 9,255.20

This contract provides for about 500' of storm drains and incidental oppurtenances to relieve two locations of poor surface drainage.

Route 43, Section 10 & Route
47, Section 9

Route 44, Section 8
Bridgeport By-Pass
Federal Aid Project 122E(1)

Logan Township	Gloucester County
General Contractor:	Versaggi Bros. Const. Co.
Bonding Company:	Standard Accident Ins. Co.
Resident Engineer:	N. F. Rigor
Length of Project:	1.015 miles
Pavement:	9" R. C. 20' wide except Raccoon Creek Bridge which is dual 24' widths with 4' island
Shoulders:	Average 7½"x10' Gravel
Graded:	40'-52'
Right of Way:	120'
Bids Received: 6-2-39	Contract Awarded: 6-6-39
Date of Contract:	6-12-39
Contract date for starting: 6-24-39	Date started: 6-23-39
Completion time:	140 Working Days
Contract Completed: 140 Working Days	(Date) 1-15-41
Work Accepted by Commissioner:	1-28-41
Amount of Original Contract:	\$ 84,752.93
Extra Work:	1,770.01
Reductions:	5,100.71
Total Cost to date:	81,422.23 (Disposition of
claims by contractor remain to be determined).	
Amount Completed in 1941:	\$ 3,922.23

The bridge over Raccoon Creek was under separate contract with F. A. Canuso & Son and cost \$317,861.50

This project is the initial stage of construction of a dual highway over a new 120' right of way by-passing entirely the town of Bridgeport, Gloucester County, and, by relocating a new vertical lift bridge (under separate contract), eliminating a dangerous curved bridge approach which was the scene of many serious accidents.

That portion of the project from East of the town to the intersection with Route S44 (Bridgeport-Chester Ferry Connection) was opened to traffic under semi-final acceptance October 31, 1939.

The remainder of the project was delayed by the construction of the bridge over Raccoon Creek.

One side of this bridge was completed by the middle of June 1940 when the road work on the approaches was started so that one-half of the new bridge was opened for traffic July 17th. During the fall and early winter the bridge and approaches were completed so that it was fully opened to traffic on December 28, 1940.

The guard rail & clean-up were completed in January 1941.

Route 44, Section 9 (Grading)
Westville-Pierce's Corner
State Project

West Deptford Township	Gloucester County
General Contractor:	Santaniello Bros.
Bonding Company:	Aetna Casualty & Surety Co.
Resident Engineer:	M. P. McDole

Length of Project:	3.203 miles
Graded:	2-35' roadways with 6', 7' & 30' Center Island and 10' to 20' walk space
Right of Way:	140'

Bids Received:	11-29-40	Contract Awarded:	12-23-40
Date of Contract:	12-24-40		
Contract Date for Starting:	1-9-41	Date Started:	2-3-41
Completion time and extensions to 12-31-41:	140+0 Working Days		
Time used to 12-31-41:	187 Working Days		

Amount of Original Contract:	\$ 208,754.95 (Road)
Amount of Adjusted Contract to 12-31-41:	208,006.95
Amount completed to Dec. 31, 1941:	137,300.00

A 12' span R.C. Box Culvert over Hessian Run is included in this contract at a bid price of \$ 21,791.00.
To supply water to residents of Verga whose wells were alleged to be drained by making the cut for the underpass, the Maint. Dept. spent \$ 1,062.70 for a temporary water line.

This road, known locally as "Crown Point Road", was one of the colonial thoroughfares and is a most important artery serving the many manufacturing, oil and munitions industries located adjacent to the Delaware River, south of the City of Camden. This road also serves much interstate traffic consisting of the heavy trucking and tourists vehicles crossing the river by the several ferries located at Pennsville, Pennsgrove and Bridgeport in order to by-pass the congested cities of Wilmington, Chester and Philadelphia on journeys to points north and east.

The right of way widening was accomplished by adding, through purchase, a seventy-four (74) foot wide strip along and adjacent to the four (4) rod right of way laid out in year 1812. A new alignment of slightly more than one mile thru Verga permits of underpassing Hessian Avenue and overpassing Red Bank Avenue, two important County roads.

This project is designed for the grading with necessary drainage of a dual highway having two traffic lanes each, with 35 feet clear width between curbs and being separated by a 30' wide center island. The present construction provides for grading one half of road on widened right of way and grading for full width on new location. The traffic lanes are graded seventeen (17) inches below high side of proposed concrete pavement; this will provide for sub-base placement preparatory to final paving.

The contract will not be completed until Spring of 1942.

Route 44, Section 10 (Paving)
Bridgeport-Nortonville
State Project

Logan Township	Gloucester County
General Contractor:	S. J. Groves & Sons Co.
Bonding Company:	Royal Indemnity Co.
Resident Engineer:	Norman F. Rigor
Length of Project:	2.873 miles
Pavement:	9" R.C. 20' & 35' wide
Shoulder	Ave. 7 $\frac{1}{2}$ " Gravel 5' & 10' wide
Graded:	Dual 35' roadways with 6', 15' & variable center islands and 10' & 20' walk spaces
Right of Way:	126'
Bids Received:	9-13-40
Date of Contract:	9-19-40
Contract Date for Starting:	10-4-40
Completion time:	140 Working Days
Contract Completed:	134 $\frac{1}{2}$ Working Days
Work Accepted by Commissioner:	
Amount of Original Contract:	\$ 283,132.19 (Road)
Extra Work:	893.02
Reductions:	24,424.82
Final Cost:	259,600.39
Amount Completed in 1941:	227,170.39

A 9' span and a 20' span R.C. slab bridges were included in this contract and cost--9' span \$6,196.28, 20' span \$12,951.22.

This project consists of widening to a dual highway the Raccoon Creek causeway.

From there only the right or south bound lane was graded and paved, the left or north bound macadam remaining in use.

Grading was carried thru the winter and spring so that paving could be started April 29, 1941 and was completed June 6, 1941 in time for summer traffic.

Route 44, Section 12
Pennsville-Hook Road
State Project

Lower Penns Neck Township	Salem County
General Contractor:	Versaggi Bros. Const. Co.
Bonding Company:	Standard Accident Ins. Co.
Resident Engineer:	Norman F. Rigor
Length of Project:	1.98 miles
Pavement:	9" R. C. single 20' wide
Shoulders:	Av. 7½" Gravel 10' wide
Graded:	46' single
Right of Way:	49.5' & 65.5'
Bids Received: 11-7-41	Contract Awarded: 11-7-41
Date of Contract: 11-24-41	
Contract Date for Starting: 12-3-41	Date Started: 1-5-42
Completion time:	80 Working Days
Amount of Original Contract:	\$ 134,527.70

This section of the road between Pennsville and Salem will be graded and paved during 1942.

Work is now under way on the drainage items.

Route 45, Newton Creek
Bridge Approach Structure
State Project

Haddon Township	Camden County
General Contractor:	Eisenberg Construction Co.
Bonding Company:	Maryland Casualty Co.
Resident Engineer:	J. H. Gerecke
Length of Project:	.182 miles
Pavement:	18" R.C. single width 56' wide for Br. App. Slabs and 10" R.C. 8' wide placed each side existing 40' pavement.
Graded:	56' with 12' sidewalks
Right of Way:	80'
Bids Received:	12-5-41
Date of Contract:	12-18-41
Contract Date for Starting:	12-31-41
Completion time:	75 Working Days
Amount of Original Contract:	\$ 9,369.50 (Road)

The existing timber approach structure is to be replaced with a concrete and steel structure. It is about 100' long.

Approach slabs are to be constructed each side of the bridge and the existing pavement is to be widened by placing 8' concrete slabs each side with new curb & guard rail.

Route 45, Newton Creek

Route 45 Approach Structure
Route 47 Storm Drain at Big Timber Creek
State Project

Brooklawn Boro	Camden County
General Contractor:	Eisenberg Const. Co.
Bonding Company:	Maryland Casualty Co.
Resident Engineer:	M. P. McDole
Length of Project:	.139 miles
R 45 Pavement:	2" Bit. Conc. top on 3 "Penetration macadam on minimum depth of 4" macadam foundation.
Graded:	R45-47' wide with 16 $\frac{1}{2}$ ' sidewalks
Right of Way:	80' on R 45
Bids Received:	12-5-41
Date of Contract:	12-18-41
Contract Date for Starting:	1-14-42
Completion time:	120 Working Days
Amount of Original Contract:	\$ 26,633.91

This contract will provide for a new approach structure on Route 45 Brooklawn side of Big Timber Creek Bridge. Also provision is made for the installation of about 700' of large drain pipe on Route 47 Brooklawn approach to Big Timber Creek Bridge.

It is expected work will get under way as soon as materials are secured.

Route 45 Approach Structure
Route 47 Storm Drain at Big
Timber Creek

Route 49, Section 16
South Dennis Relocation, Inc. Bridge over P-R.S.L.
Federal Project FAGH 96B(1)

Dennis Township	Cape May County.		
General Contractor:	Harry Eisenberg, Inc.		
Bonding Company:	Continental Casualty Co.		
Resident Engineer:	D. H. Johnston		
Length of Project:	1.147 miles		
Pavement:	9" R.C. 20' & dual 26' widths		
Shoulders:	Av. 7½" Gravel single 10' width		
Graded:	40' and 2-26' roadways with variable island width and 6' & 10' walk spaces		
Right of Way:	126'		
Bids Received:	7-12-40	Contract Awarded:	7-23-40
Date of Contract:	7-27-40		
Contract Date for Starting:	8-15-40	Date Started:	7-25-40
Completion time:	140 Working Days		
Contract Completed:	139½ Working Days (Date)		6-19-41
Work Accepted by Commissioner:	7-1-41		
Amount of Original Contract:	\$ 167,532.24		
Extra Work:	2,128.40		
Reductions:	5,151.57		
Final Cost:	164,509.07		
Amount Completed in 1941	33,609.07		

The bridge over P-R.S.L. included in this contract cost \$60,027.91

This project consists of the construction of a concrete bridge over the Penna.-Reading Seashore Line at South Dennis and the approaches thereto. It eliminates two grade crossings, one of which was on the southerly portion of Route 49. The junction of Routes 49 and S-49 was relocated and a modern intersection constructed, with 26' wide traffic lanes of 9" reinforced concrete pavement and curbed throughout. The southerly portion for a distance of 2800 feet is 20 ft. wide as is the existing pavement of this route.

While no outstanding construction features were involved, it seems worthy of mention that the speed of construction was such that the project was 88% completed in approximately one half of the contract time, which was made possible because of competent work of the subcontractor on the bridge construction and the use of modern and up to date dirt moving equipment used in the construction of the approaches.

The work done during 1941 was concrete paving on the bridge approaches, precast and cast-in-place Conc. curb, the topsoiling and seeding and general clean-up.

Route 54, Section 1
2nd Road, Hammonton to Landisville Road, Buena
WPA Project 1016-1-50 P-40

Buena Vista Township	Atlantic County
General Contractor:	Maint. Div., State Hwy. Dept.
Resident Engineer:	T. P. Pierce
Length of Project:	7.165 miles
Shoulders:	Existing 5' shoulders widened to 10' & 11' -6" along existing SCO gravel road.
Graded:	40' roadway with 20' walk space on outside.
Right of Way:	126'

Contract Date for Starting: 3-7-40 Date Started: 3-11-40
Construction Cost to December 31, 1941 for Department
Labor, Material and Equipment - Road - \$ 298,621.43
- Bridge - 20,168.16
Construction Costs for 1941 - Road - \$ 121,145.83
Construction Costs for 1941 - Bridge - 16,278.32
Estimated Construction Cost for Paving (exclusive of W.P.A. Labor
Cost) \$ 357,262.95

The 12' Box Culvert at Hospitality Creek, the bridge over Great Egg Harbor River and several smaller structures are included in this project.

The final phase in the construction of this contract was started on February 4, 1941 with the removal of wet excavation in the vicinity of the Egg Harbor River Bridge location. It was backfilled with good gravel and sand. The new bridge location necessitated the relocation of Egg Harbor river channel for a distance of about 470'. This delay in the approach to the Rt. 42

This section of road includes the approaches to the Rt. 42 overpass and consists of two two-way ramps South-east of the center line of Rt. 54, Sec. 1. However, since the existing 12th Street (R54) must be used for travel, the fill was not completed. The depth of the fill varies from 3' to about 27'. It was thoroughly compacted and has not, as of this date, shown signs of settlement although much erosion has taken place.

The WPA forces were discontinued on Nov. 26th, thus this project is not yet complete. Some excavation was not removed in the vicinity of the Bell Telephone Bldg. in order not to interfere with traffic safety. This will no doubt be done when the road is paved with concrete.

A 2-47' 8" span steel & Concrete bridge over R 42 has been awarded under separate contract to Eisenberg Const. Co. for \$ 59,273.58 (See 1940 Report)

Brunswick Pike Road, Section 1
Federal Aid Project F.A.S. 43A (1)

West Amwell Township	Hunterdon County		
General Contractor:	Edward H. Ellis, Inc.		
Bonding Company:	Standard Accident Ins. Co.		
County Engineer:	Frank W. Bohren		
Resident Engineer:	Carl Teegen		
Length of Project:	2.84 miles		
Pavement:	18' wide 1" Bit. Conc. (type "A") on penet. mac. base 2" thick & mac. Founda. 4" thick.		
Shoulders:	earth 6' wide		
Graded:	30' wide		
Right of Way:	66'		
Bids Received:	7-11-41	Contract Awarded:	8-11-41
Date of Contract:	8-22-41		
Contract Date for Starting:	9-6-41	Date Started:	8-19-41
Completion Time:	100 Working Days		
Contract Completed:	49½ Working Days (Date) 12-31-41		
Awaiting Acceptance and Final Costs from County.			
Amount of Original Contract:	\$ 86,644.75		
Adjusted Contract Amount to 12-31-41:	84,298.75		
Estimated Amount Completed in 1941:	84,298.75		

This project provides access to the Delaware River Bridge
at Lambertville for east and west traffic.

Subbase material was used where found necessary and Drainage
structures were constructed to eliminate water hazards.

Brunswick Pike Road, Section 1

Cuthbert Road Extension
Federal Aid Project F.A.S. 23A (2)

Haddon, Delaware & Pennsauken Townships	Camden County		
General Contractor:	Francis A. Canuso & Son		
Bonding Company:	Standard Accident Ins. Co.		
County Engineer:	S. H. Taylor		
Resident Engineer:	J. H. Gerecke		
Length of Project:	1.524 miles		
Pavement:	11' width of 8" R.C., Pavt. each direction		
Shoulders:	Earth width 7 feet (by WPA)		
Graded:	29' dual widths with 4' to 24' center island and 30' to 36' single width		
Right of Way:	50, 80' & 100'		
Bids Received:	7-1-41	Contract Awarded:	7-25-41
Date of Contract:	7-31-41	Date Started:	8-25-41
Contract Date for Starting:	8-6-41		
Completion time:	70 Working Days		
Contract Completed:	62 $\frac{1}{2}$ Working Days (Date)	12-1-41	
Work Accepted by Commissioner:		12-23-41	
Amount of Original Contract:	\$ 70,714.40		
Extra Work:	1,133.99		
Reductions:	633.33		
Final Cost:	71,215.06		

This project serves as a belt line connecting Collingswood, Haddon Township, Delaware Township, Merchantville and crossing State Highway Route 38 and Route 40.

A circle at Chapel Ave. in Merchantville distributes traffic at this point.

Cuthbert Road Extension

Franklin-Union Ave., Gr. Elimination
Pa.-Reading S.L. - West Berlin
Federal Project FAGM 24A(1)

Berlin Boro and Township	Camden County
General Contractor:	Eisenberg Construction Co.
Bonding Company:	Maryland Casualty Co.
Resident Engineer	Wilson Sharpe
Length of Project:	.328 miles
Pavement:	8" Treated Gravel 30' wide & 6' surface treated gravel walks.
Graded:	30' wide with 6'-10' walks each side
Right of Way:	Max. 162'±
Bids Received:	10-4-40
Date of Contract:	10-25-40
Contract Date for Starting:	11-1-40
Completion time:	110 Working Days
Contract Completed:	108 Working Days
Work Accepted by Commissioner:	(Date) 7-9-41 11-17-41
Amount of Original Contract:	\$ 22,047.23 Road
Extra Work:	624.58
Reductions:	411.10 Road
Final Cost:	22,260.71 Road
Amount Completed in 1941:	21,000.71 Road

The 3 - 38' 0-1-16" span I Beam Bridge over the Pa. -Reading S. L. East of Franklin Ave. is included in this contract at a cost of \$ 33,461.24

Due to the contour of the ground where the overpass crosses the railroad, most of the embankment is adjacent the bridge and in order to make the embankment correctly, the abutments and piers of the bridge had to be completed. This was done and the embankment started Dec. 23, 1940 and completed early in Spring of this year.

Gravel pavement was placed from June 25th to June 27th and later this gravel was surface treated SCO

Franklin-Union Ave., Gr. Elimination

Grade Crossing Elimination
over PA-Reading Seashore Lines
E. of Haddon Ave. Berlin
Federal Aid Projects F.A.G.M. 6B(1)
26A(2)

Berlin Township	Camden County		
General Contractor:	Eisenberg Construction Co.		
Bonding Company:	Maryland Casualty Co.		
Resident Engineer:	Wilson Sharpe		
Length of Project:	0.526 miles		
Pavement:	9" Reinf. Conc. Pavt. 20' to 30' wide and 8" treated gravel 30' wide		
Shoulders:	8" Surface treated Gravel Pavt. L-17' wide R-7' wide		
Graded:	44' & 30' wide		
Right of Way:	49½' & 50' wide		
Bids Received:	12-20-40	Contract Awarded:	1-7-41
Date of Contract:	1-10-41		
Contract Date for Starting:	1-24-41	Date Started:	2-5-41
Completion time:	160 Working Days		
Contract Completed:	159 Working Days (Date)		12-1-41
Work Accepted by Commissioner:			1-13-42
Amount of Original Contract:	\$ 71,987.14 (Road)		
Extra Work:	2,308.51		
Reductions:	564.59		
Final Cost:	73,731.06 (Road)		

One 6 span, Deck I-Beam and Thru. Plate Girder Bridge over Railroad, concrete deck, integral wearing surface, was included in this contract at a cost of \$ 165,239.76. This figure includes the cost of a separate overhead foot bridge at old crossing.

This project improved the entrance to Berlin-Haddonfield Road eliminating a dangerous railroad crossing and expediting traffic on Route 43.

An elevated pedestrian foot bridge was constructed over the original grade crossing site.

Grade Crossing Elimination
over PA-Reading Seashore Lines,
E. of Haddon Ave. Berlin

Kingwood-Byram Road Sec. 5
from Graff's Corner toward Byram
Federal Project F.A.S. 48A (1)

Kingwood Township	Hunterdon County
General Contractor:	Louis Sodi
Bonding Company:	Standard Accident Ins. Co.
Resident Engineer:	Carl Teegen - Co. Engr. Frank W. Bohren
Length of Project: (1.767 org.)	1.199 miles (revised) *
Pavement:	3" Bit Conc. on 4" Mac. Foundation 18' wide
Shoulders:	earth 5' wide
Graded:	28'
Right of Way:	50'
Bids Received:	11-14-41
Date of Contract:	12-22-41
Contract Date for Starting:	2-2-42
Completion time:	90 Working Days (beg 5-1-42)
Amount of Original Contract:	\$ 58,691.55
Amount of Adjusted Contract to 12-31-41:	\$ 41,326.95 *
* The contract items were reduced so that the funds allocated would be sufficient.	

The improvement of a portion of this secondary road between Kingwood and Byram will be started as soon as materials arrive and weather is suitable.

Lambertville-Baptistown Road, Sec. 5
Federal Aid Project F.A.S. 42A (1)

Kingwood & Delaware Townships	Hunterdon County		
General Contractor:	J. P. Burns		
Bonding Company:	Seaboard Surety Co.		
County Engineer:	Frank W. Bohren		
Resident Engineer:	Carl Teegen		
Length of Project:	3.199 miles		
Pavement:	1" Bit. Conc. top (type 'A') on 2" pen. mac. on 4" Mac. Founda. 18' wide		
Shoulders:	Earth 5' wide		
Graded:	28' single width		
Right of Way:	49½'		
Bids Received:	4-25-41	Contract Awarded:	4-29-41
Date of Contract:	5-19-41		
Contract Date for Starting:	6-4-41	Date Started:	7-1-41
Completion Time:	120 W. Days	Extensions:	4 W. Days
Contract Completed:	115½ W. Days	(Date)	12-31-41
Awaiting Acceptance and Final Costs from County.			
Amount of Original Contract:		\$	81,116.43
Adjusted Contract Amount to 12-31-41			79,361.03
Estimated Amount Completed in 1941:			79,361.03

This project was an old macadam pavement 9 feet wide and in very poor condition.

The construction of this project consisted of bit. conc. surface 18 feet wide on a penetration macadam foundation with subbase material under the pavt. at locations necessary to eliminate subsurface water, thereby stabilizing the depth of the pavt.

Drainage facilities were greatly improved as well as steep grades and sharp curves greatly reduced.

Lambertville-Baptistown Road,
Sec. 5

Monmouth Road, Sec. #3
Burlington Co. Line to Prospertown
Federal Project FAS 156C (1)

Plumstead & Upper Freehold Townships	Monmouth & Ocean Counties
General Contractor:	Franklin Contracting Co.
Bonding Company:	Standard Accident Ins. Co.
County Engineer:	H. C. Shinn
Resident Engineers:	V.E. Markle, F.I. Shoemaker & D. H. Johnston
<hr/>	
Length of Project:	4.652 miles
Pavement:	6" Gravel 30' single width
Graded:	30'
Right of Way:	66'
<hr/>	
Bids Received:	8-25-39
Date of Contract:	9-22-39
Contract Date for Starting:	10-7-39
Completion time:	140 Working Days
Contract Completed:	148 Working Days
Work Accepted by Commissioner:	2-25-41
<hr/>	
Amount of Original Contract:	\$ 31,421.70 (Road)
Extra Work:	5,220.00
Reductions:	1,729.59
Final Cost:	34,912.11 (Road)
Amount Completed in 1940 and not previously reported	\$ 3,842.11
Amount Completed in 1941 by Ocean Co.	\$ 1,315.49
Four timber bridges were included in this contract and cost	\$31,259.74

Little progress was made on this contract during 1939, and most of the work was done during 1940. Only scraping remained to be done on Nov. 28, 1940. This was arranged by the contractor to be done by the County forces in 1941 when weather permitted.

The Ocean County forces also arranged to do some extra drainage items by force account. These items appeared necessary after the contractor had completed his work. The cost of this extra drainage is \$ 1315.49.

Old York Road, Hedding to Crosswicks-Chesterfield Road
Federal Aid Project FAS 40A (1)

Chesterfield & Mansfield Townships	Burlington County		
General Contractor:	Joseph Lafferty		
Bonding Company:	Aetna Casualty & Surety Co.		
Township Engineer:	Edward K. Bryant		
Resident Engineer:	D. H. Johnston		
Length of Project:	5.760 miles		
Pavement:	6" Surf. Treated Gravel 20' wide		
Shoulders:	5' earth on each side		
Graded:	30' single width		
Right of Way:	66'		
Bids Received:	June 20, 41	Contract Awarded:	July 18, 1941
Date of Contract:	July 30-41		
Contract Date for Starting:	8-12-41	Date Started:	8-18-41
Completion time:	110 Working Days	Extensions:	2 Working Days
		Total	112
Working days used to 12-31-41			69 $\frac{1}{2}$
Amount of Original Contract:	\$ 36,413.60		
Amount Completed to 12-31-41:	\$ 32,550.00		

This project consists of grading and improving, with a 20' wide oil treated gravel surface, a township dirt road located in the farming district of Burlington county, which when completed will act as a feeder to State Highway Routes #25 and #39. The open fall weather permitted all the work to be completed with the exception of the application of oil which will be put on next Spring.

Old York Road, Hedding to Crosswicks
Chesterfield Road

Pittstown-Jutland Road, Sec. #2
Pittstown-Clinton Rd. to Cook's Cross Road
Federal Project FAS 18A(1)

Union Township	Hunterdon County
General Contractor:	L. M. V. Trimmer
Bonding Company:	Standard Accident Ins. Co.
County Engineer:	Frank Bohren
Resident Engineer:	Carl Teegen
Length of Project:	1.34 miles
Pavement:	3" Pen. Macadam on 4" Mac. Foundation 18' single width
Shoulders:	5' earth
Graded:	28'
Right of Way:	33'
Bids Received:	6-21-40
Date of Contract:	7-15-40
Contract Date for Starting:	7-16-40
Completion time:	75 W. Days
Contract Completed:	7-3-41 in 75 Working Days + 58½ calendar days
Work Accepted by Commissioner:	8-5-41
Contract Awarded:	7-1-40
Amount of Original Contract:	\$ 21,876.46
Extra Work:	580.66
Reductions:	591.73
*Final Cost:	21,865.39
Amount Completed in 1941:	1,465.39
* Disposition of deduction of \$ 1170.00 for liquidated damages remain ^s to be determined.	

This section was a narrow dirt road, hardly passable in bad weather. The improvements in this project consisted of widening, easing grades, elimination of bad curves, adequate drainage and the construction of a Penetration Macadam Pavement, 18 feet wide with 5 feet of shoulders on each side.

At locations where the subsoil was unsuitable, a subbase material was constructed under the macadam pavement. With the completion of this project, the road from Pittstown to Jutland will be improved for the entire distance, and will provide a highway to Jutland from the East.

Most of the work on this project was done in 1940, except some slopes, ditching and final clean-up completed in 1941.

Raccoon Creek Bridge & Approaches
Woodbury-Auburn Road At Swedesboro
Federal Project # FAS 47A (1)

Logan Township	Gloucester County
General Contractor:	Edward H. Ellis, Inc.
Bonding Company:	Standard Accident Insurance Co.
Resident Engineer:	Norman F. Rigor
Length of Project:	0.187 miles
Pavement:	8" Reinf. Conc. Pavt. & 7" Penet. Mac. Pavt. 40' & variable width.
Graded:	40' & variable single width with 5' walk space each side.
Right of Way:	66' & 96' wide
Bids Received:	6-13-41
Date of Contract:	7-18-41
Contract Date for Starting:	7-24-41
Completion time:	130 Working Days
Time used to 12-31-41	93 $\frac{1}{2}$ Working Days
Amount of Original Contract:	\$ 16,984.50 (Road)
Amount of Adjusted Contract to 12-31-41	16,984.50 (Road)
Amount completed to Dec. 31, 1941	5,490.00 (Road)

One Longitudinal beam encased in concrete bridge 40' wide, having 3' @ 33' and 1' @ 52' spans over Raccoon Creek is included in this contract at a bid price of \$50,266.00.

This project consists of replacing a narrow single span bridge, with a bridge 40' wide having 5' sidewalk on each side and reconstructing approaches each end of the new bridge.


Raccoon Creek Bridge & Approaches
Woodbury-Auburn Road
at Swedesboro

Stockton-Flemington Road, Sec. #2
Sand Brook to Sergeantsville
Federal Project FAS 14B(1)

Delaware Township	Hunterdon County
General Contractor:	Gray Construction Co.
Bonding Company:	Seaboard Surety Co.
County Engineer:	Frank W. Bohren
Resident Engineer:	Carl Teegen
Length of Project:	2.39 miles
Pavement:	1" Bit. Conc. Type A Surface on 2" Pen. Macadam on 4" Mac. Foundation, single 18' width.
Shoulders:	5' earth shoulders
Graded:	28'
Right of Way:	66'
Bids Received:	9-20-40
Date of Contract:	10-15-40
Contract Date for Starting:	10-29-40
Completion Time:	90 Working Days
Contract Completed:	89½ Working Days (Date) 9-23-41
Work Accepted by Commissioner:	Jan. 20, 1942
Amount of Original Contract:	\$ 49,064.39
Total Cost to Date:	49,201.52 (Dispositions of claim for extra work remains to be determined)
Amount Completed in 1941:	44,486.52

The Stockton-Flemington Road is an important county highway leading from the bridge over the Delaware River at Stockton to Routes 29, 30, & 12 at Flemington. Section #2, from Sand Brook to Sergeantsville, was formerly paved with a narrow macadam pavement 12 feet wide and no shoulders. The Pavement was very rough and inadequate drainage caused many breaks in the surface. This project provided for a Bituminous concrete pavement 18 feet wide with 5 feet of shoulders on each side to replace this worn out pavement. Adequate drainage is provided, and together with the construction of subbase material under the new pavement at locations where the subgrade is unstable, pavement failures due to drainage should be eliminated. Through Sergeantsville the highway had been narrowed by the existence of retaining walls paralleling the road. These retaining walls were reconstructed back far enough to provide a 28' roadway and to allow for the construction of 4' sidewalks through the town. Drainage was completed during 1940-41 winter and the excavation and paving done during spring & summer.

Stockton-Flemington Road, Sec. #2



Wiley Road, Section #2
Federal Aid Project FAS 45A (1)

Lower Penns Neck Township	Salem County
General Contractor:	Joseph Lafferty
Bonding Company:	Aetna Casualty & Surety Company
Resident Engineer:	Harry H. Skinner, Co. Engr., & M. H. Boss
Length of Project:	0.712 miles
Pavement:	6" Gravel 20' & 30' widths
Shoulders:	3' Earth
Graded:	26' & 36' single widths
Right of Way:	66'
Bids Received:	February 28, 1941
Date of Contract:	April 5, 1941
Contract Date for Starting:	April 15, 1941
Completion time:	80 Working Days
Contract Completed:	65½ Working Days
Work Accepted by Commissioner:	(Date) Aug. 7, 1941 Aug. 26, 1941
Amount of Original Contract:	\$ 16,034.90 Road
Reductions	1,020.60
Final Cost:	15,014.30 Road
Amount Completed in 1941:	15,014.30

An encased I Beam bridge with 2-22' spans, was included in this contract at Game Creek at a cost of \$ 23,187.80

This project was constructed by Federal and County funds. The Roadway, 20 and 30 feet in width of 6" untreated gravel, is constructed as follows: The 20' width is along the existing side road. The 30' width is over new alignment.

The project was built under State supervision with engineering and inspection furnished by the County of Salem.

N.J. State Highway Department, Southern District
Contracts Awarded Previous to 1941 and Carried into 1941
Road Work Only

R & S	Location	Co.	Type of Paving & Mileage					Adjusted Cont.Amt.	Completed Prev.1941	Completed in 1941	Completed in 1942
			Conc.	Bit.C.	Grav.	Graded	Misc.				
			5.155					5.155	\$336411.11	\$301867.50	\$34543.61
*4-41	Gord.Cer.-Browntown	Midd. & Mon.	1.923					1.923	43330.11	42100.00	1230.11
4-43	Marmora-Beesoley's Pt.	C.May						.644	23568.39		23568.39
25(1-5)	Dayton, Drain. & Shld. Int.	Midd.		.644				.644			
25-33	Doans to Cranbury	Midd.				6.253		6.253	169694.09	160650.00	9044.09
25-5B & 6B	Port Reading R.R. to)										
	Plainfield Ave. Widening	Midd.	6.313	.035				6.348	574179.28	502106.47	72072.81
*S26-1B &)	Adams Station to										
25-4C&5C)	Plainfield Av., Widening	Midd.	6.019	.499				6.518	729794.12	598200.00	131594.12
28-22	Lebanon Relocation	Hunt.				2.850		2.850	80076.92	74300.00	5776.92
*28-23	Clinton Pt.-C.R.R. Br.	Hunt.				1.752		1.752	230830.85		145350.00
28-24	Van Syckles Cor.-Wh.Hse.	Hunt.				3.453		3.453	174517.30	18650.00	92020.00
*28-25	White House-No.Branch	Hunt & Som.				4.427		4.427	191769.36	78600.00	99834.79
28-26 &)	North Branch-										
28-29	Conn.-1) Somerville	Som.				2.841		2.841	83118.77	48900.00	34218.77
*29-6A	So. Main St., Lambertville	Hunt.	.697					.697	149815.19		149815.19
33-35	Conn.-1, Rt.33-Asbury Ave.	Mon.				2.799		2.799	198753.09	54300.00	123800.00
35-12B&13B	Smith-Green St. Shld.	Midd.	2.949					2.949	84524.92	83500.00	1024.92
35-14B	So. Appr. to Raritan R.Br.	Midd.					.752I	.752	13443.62	10850.00	2593.62
*35-4N-1	West Long Branch Conn.	Mon.	.331	.076	1.611			2.018	171691.49	36800.00	134891.49
*39-1B&10A	Rt.25-White Horse Burl.&Mor.	Burl.	2.825					2.825	295203.30	3100.00	240700.00
S41-2A & 3A	Rt.38-Kresson	Glouc.	1.000					1.015	81422.23	77500.00	3922.23
44-8	Bridgeport-By-Pass	Glouc.				3.203		3.203	208006.95		137300.00
*44-9	Westville-Pierces Cor.	Glouc.	2.873					2.873	259600.39	32430.00	227170.39
*44-10	Bridgeport-Nortonville	Glouc.	1.147					1.147	164509.07	130900.00	33609.07
*49-16	So. Dennis Relocation	C.May	1.147					1.147	164509.07	130900.00	33609.07
*54-1	Hammonton-Buena	Atlantic				7.165		7.165	298621.43	177475.60	121145.83
*Gr.Elim.E.of	Franklin Av.W.Berlin	Candon			.328			.328	22260.71	1260.00	21000.71
*Monmouth Road,	Section 3	Mon. & Ocean	.017		4.603		.032W	4.652	36227.60	31070.00	5157.60
Pittstown-Jutland	Rd., Sec.2	Hunt		1.340				1.340	21865.39	20400.00	1465.39
Stockton-Flomington	Rd. " 2	Hunt.		2.390				2.390	49201.52	4715.00	44486.52
Totals			38.229	4.984	9.341	31.944	.799	85.297	5174416.32	2967494.57	1901495.69
											305426.06

I - Roadside Improvement
S - Steel Lift Span
W - Wood Bridge Deck

* Bridge items included in contract.

THE [illegible] OF [illegible]

[illegible] [illegible] [illegible] [illegible]

[illegible] [illegible] [illegible] [illegible]

[illegible] [illegible] [illegible] [illegible]

[illegible] [illegible] [illegible] [illegible]

[illegible] [illegible] [illegible] [illegible]

[illegible] [illegible] [illegible] [illegible]

[illegible] [illegible] [illegible] [illegible]

[illegible] [illegible] [illegible] [illegible]

[illegible] [illegible] [illegible] [illegible]

[illegible] [illegible] [illegible] [illegible]

[illegible] [illegible] [illegible] [illegible]

N. J. State Highway Department, Southern District
Contracts Awarded in 1941
Road Work Only

R & S	Location	County	Type of Paving & Mileage				Total	Adjusted	Am't. Con-	Am't. to Com-
			Conc.	B. Conc.	Gravel	Misc.		Cont. Amt.	Ploted 1941	Ploto in 1942
*4-1B	S. Amboy - Choesequako	Midd.	2.761				2.761	\$317795.36	\$146515.75	\$171279.61
4-11A	Gordon's Corner-Browntown	Midd. & Mon.				5.148 I	5.148	21742.83	8952.63	12790.20
*4-42A	Choesequako-Browntown	Midd.	3.146				3.146	336891.80	311325.00	25566.80
4	Conn. to Somers Pt. Traffic Circle	Atlantic	.738				.738	72703.06	72703.06	
25-26C	Robbinsville-Hightstown	Morcer				4.333 C	4.333	73785.38	73785.38	
*25-33A	Deans to Cranbury	Midd.	6.377				6.377	667739.48	623000.00	44739.48
28-24	Sec. 2 Straw Church-Rt. 24	Warren				1.766 I	1.766	7771.95	7771.95	
*28-22A	Lobanon Relocation	Hunt.	2.846				2.846	438056.81		438056.81
28-24A&25A	Whitohouse Relocation	Hunt.	1.782				1.782	296966.45		296966.45
28-25B & 26A	No. Branch Relocation	Som.	2.200				2.200	511636.00		511636.00
33-35C.-1/2	Ind. Cor.-Rt. 35 Circle	Mon.	2.039	.760		.967G	3.766	216717.80	134300.00	32417.80
35-38A	Morgan-Laurence Harbor	Midd.	1.269				1.269	481168.89		481168.89
35-4N-1A	West Long Branch Conn.	Mon.	1.090	.572			1.662	76381.79	76381.79	
38-3A	Pine & Madison Int. Mt. Holly	Burl.	.292				.292	28017.15	28017.15	
*38-4	Rt. 34 to Rt. 35	Mon.			3.364		3.364	197243.47	197243.47	
*S41-3B&4A	Krosson-Rt. 43	Burl. & Cam.	5.996				5.996	423649.74	423649.74	
43-10	& Drainage at Linden	Cam. &)						9255.20		9255.20
47-9	wold & Hurffville	Glouc.)								134527.70
44-12	Pennsville-Hook Rd.	Salem	1.980				1.980	134527.70		9369.50
*45	Newton Creek Bridge Approach. Struct.	Camdon	.182				.182	9369.50		26633.91
*45	Appr. & 47 Drain At Big Timber Creek	Camdon		.139			.139	26633.91		
Brunswick Pike Road, Section 1		Hunt.		2.840			2.840	84298.75	84298.75	
Guthbert Road Extension		Camdon	1.524				1.524	71215.06	71215.06	
*Grade Elin. E. of Haddon Ave. Berlin		Camdon	.425		.101		.526	73731.06	73731.06	
Kingwood-Byram Rd., Section 5		Hunt.		1.199			1.199	41326.95		41326.95
Lambertville-Baptistown, Sec. 5		Hunt.		3.199			3.199	79361.03	79361.03	
Old York Road		Burl.			5.760		5.760	37231.10	32550.00	4681.10
*Raccoon Creek Bridge Approaches		Glouc.		.187			.187	16984.50	5490.00	11494.50
*Wiloy Road, Section 2		Salem		.712			.712	15014.30	15014.30	
			21.242	8.206	9.037	12.214	65.694	4767217.02	2465306.12	2301910.90

I - Roadside Improvement
C - Curb

*Bridge items included in contract
G - Grading

SUMMARY OF CONSTRUCTION
PERFORMED DURING 1941 BY
NEW JERSEY STATE HIGHWAY DEPARTMENT
SOUTHERN DISTRICT
ROAD WORK ONLY

<u>Reinforced Concrete</u>	<u>Bituminous Concrete</u>	<u>Gravel</u>	<u>Grading</u>	<u>Roadside Improvement</u>	<u>Miscellaneous</u>	<u>Total Mileage</u>	<u>Contract Value Performed</u>
<u>1. State Highway Work Awarded Previous to Jan. 1, 1941 - Finished in 1941</u>							
35.387	1.254	1.611	11.944	.752	.015S	50.963	\$ 869,234.85
<u>2. State Highway Work Awarded Previous to Jan. 1, 1941 - Carried into 1942</u>							
2.825		2.799	20.000			25.624	960,150.62
<u>3. State Highway Work Awarded and Completed in 1941</u>							
8.116	.572	3.364		1.766	4.333C	18.151	879,552.54
<u>4. State Highway Work Awarded in 1941 and Carried into 1942</u>							
24.582	.899		.967	5.148		31.596	1,224,093.38
<u>5. Federal Projects on Secondary Roads</u>							
1.966	11.155	11.504			.032W	24.657	433,770.42
72.876	13.880	19.278	32.911	7.666	4.580	150.991	4,366,801.81
							Totals

S - Steel Lift Span
W - Wood Bridge Deck
C - Curb

AVERAGE COMPRESSIVE STRENGTH
OF CORES FROM R. C. PAVEMENT LAID IN 1941
SOUTHERN DISTRICT

Rt.&Sec.	Contractor	Cement	Coarse Aggregate	Fine Aggregate	Reg. 28 Day Cores		Test Slab Cores		Remarks
					Dist. Off. #	Lab. #	Dist. Off. #	Lab. #	
					Av.	Av.	Av.	Av.	
4-1	Monihan		Warner	Somers					9" R.C. 27E
Somers	Contracting		Company	Point					7 bags, S.P.
Point	Co.			Sand					
Traffic		Keystone		Co.	7 7158	7 7158	6 8399	6 7754	Curcrete
Circle				Average	7 7158	7 7158	6 8399	6 7754	
4-1B	C.F. Malanka	Lehigh	New York	Seaboard	12 7440	12 7414		6 7007	7 bags
	&	Edison	Trap	Sand	13 6090	13 6090	6 6567	6 6321	9" R.C. 27E
	Sons	Dragon	Rock	&	7 6637	7 6766		6 6653	S.P.
		Penn-Dixie	Co.	Gravel	1 7638	1 7638		6 6844	Curcrete
				Average	33 6744	33 6741	6 6567	24 6707	
4-42A	Jannarone	Atlas	Bound		21 6048			5828	7 bags 9" RC
	Contracting	Dragon	Brook	Dallenback	11 3104		12 6098	6 6471	8 bags 27E
	Co.	Keystone	Stone	Sand	14 3650			7231	7 bags S.P.
		Nazareth		Co.	10 6712			6630	8 bags
		Whitehall			20 5127		12 5290	5716	7 bags Curc.
				Average	76 6012	76 6124	24 5693	36 6265	
25-33A	G.M. Brewster	National			165 6112		30 6007	6 6000	8 bags 34EDF
	& Son, Inc.	Nazareth			2 7695			6 7470	10" R.C. Curc.
				Average	167 6131	167 6131	30 6007	12 6735	Bulk Cement
29-6A	G.M. Brewster	National	Lambertville	United	19 5790	19 5485	6 6787	6 6211	9" R.C. Curc.
	& Son, Inc.		Stone	Sd & G1					8 bags 27ESP
				Average	19 5790	19 5485	6 6787	6 6211	

Average Compressive Strength of Cores from
R.C. Pavement Laid in 1941

Continued from previous sheet

Southern District

Rt.&Sec.	Contractor	Cement	Coarse Aggregate	Fine Aggregate	Reg. 28 Day Cores				Test Slab Cores				Remarks
					Dist.		Lab.		Dist.		Lab.		
					#	Av.	#	Av.	#	Av.	#	Av.	
33-35	Jannarone	Allentown			2	7017	2	6927					9" R.C.
Conn. 1A	Contracting	Atlas	Bennett	Bennett	14	6283	14	6283	6	6782	6	6655	7 bags
& 2	Co.	Dragon	&	&	6	6725	6	6725	6	6840	6	5924	27E S.P.
		Edison	Schock	Schock	5	5756	5	5756			6	5080	Curcrete
		Keystone	Sd.&Gl.	Sd. & Gl.	5	6648	5	6648			6	6992	
				Average	32	6381	32	6386	12	6810	24	6162	
35-4N-1	Jannarone	Atlas	Bennett &	Bennett &	13	6957	13	6957	18	7055	6	6733	9"R.C. 7 bags
	Contracting		Schock	Schock					3	7063			8 bags 27E
	Co.		Sd.&Gl.	Sd.&Gl.									Curcrete S.P.
				Average	13	6957	13	6957	21	7056	6	6733	
35-4N-1A	Franklin		Bennett	Bennett &									
	Contr.	Lehigh	& Schock	Schock	11	6848	11	6848			6	6701	8 bags 9"R.C.
	Co.	Lehigh			4	7631	4	7631			6	7077	7 bags Curc.
				Average	15	7057	15	7057			12	6889	27E.S.P.
39-1B-10A	Nesto	Allentown	United	United	1	6636							
	Contr.	Dragon	Sd.&Gl.	Sd.&Gl.	18	6849			12	7151	6	7388	7 bags
	Co.	Edison	Co.	Co.	4	5073					6	5204	
		Hercules			2	5014							
		Lehigh			1	6170							
		Lone Star			14	6725			6	6217	6	6951	Curcrete
		Saylor			13	6931					6	6490	
		Keystone							6	6391			
				Average	53	6616	53	6581	24	6727	24	6508	27E.S.P.
541-3B-4A	F.A.Canuso	Lehigh	Warner	Atlantic	44	6779	44	6779			6	7299	7 bags 27ESP.
	&	Lehigh	Co.	States	10	7295	10	7295	6	6906	6	7353	8 bags 34EP.
	Sons			Constr.									Bull Cement
				Co.									
		Lehigh	Warren		35	7326	35	7326	27	7600	12	7733	8 bags 34EP
			Sd.&Gl.Co.										Curcrete
				Average	89	7041	89	7048	33	7470	24	7530	

Average Compressive Strength of Cores from
R.C. Pavement Laid in 1941

Continued+

Southern District

Rt.&Sec.	Contractor	Cement	Coarse Aggregate	Fine Aggregate	Reg. 28 Day Cores				Test Slab Cores				Remarks
					Dist.		Lab.		Dist.		Lab.		
					Off.	Av.	Off.	Av.	Off.	Av.	Off.	Av.	
44-10	S. J. Groves & Company	Alpha Allentown Edison Edison Hercules Lehigh Penn-Dixie	Warner Company	Wenonah Sd.&Gl.Co. Penn Jersey Sd.&Gl.Co. Wenonah Sd.&Gl.Co.	8 6683 7 6933 5 6353 2 5483 7 5896 7 7030 8 6100			6 7021 9 6953 6 5991 6 6261 6 6755 6 5990	6 6397 12 6801 6 6073 6 6379 6 6261 6 6755 6 5990	8 bags 8 bags 8 bags 7 bags 8 bags 8 bags 8 bags	9" R.C. 27 E D Paver. Curcrete		
49-16	Harry Eisenberg Inc.	Allentown	Warner Company	Natural Sd.&Gl.Co. Average	2 7148 2 7148		6 7157 6 7157	6 7136 6 7136	7 bags Curcrete	27ES.P. 9" R.C.			
Cuthbert Rd.Ext.	F. A. Canuso & Sons	Lehigh	Warner Company	Norcross Sand Co. Average	 26 7291 26 7291		 12 7348 12 7348	6 8092 6 8092	7 bags 8" R.C. Curcrete 27 E.S.P.				
Haddon Ave. Grade Elim. P-R.S.L.	Eisenberg Const. Co.	Atlas Saylor	Warner Company	Commercial Sand & Gl. Co. Average	 4 6215 3 6235 7 6226		 6 6763 6 7216 12 6990	 9" R.C. Curcrete	7 bags	27 E.S.P.			

Average Compressive Strength of Cores from
R.C. Pavement Laid in 1941

Continued-

Southern District

		Reg. 28 Day Cores				Test Slab Cores				
		Dist.		Dist.		Dist.		Dist.		
		Off.		Lab.		Off.		Lab.		
		#	Av.	#	Av.	#	Av.	#	Av.	Remarks
Yearly Average	- 8" R. C. Pavement	26	7291	26	7177	12	7348	6	8092	7 bags
	9" " " "	390	6566	390	6564	159	6847	228	6614	7 & 8 bags
	10" " " "	167	6131	167	6130	30	6007	12	6735	8 bags
	9" & 10" R.C.Pavement	557	6436	557	6436	189	6713	240	6621	7 & 8 bags
	8"-9"-10"R.C.Pavement	583	6479	583	6479	201	6751	246	6656	7 & 8 bags
Yearly Average of all Cement used during 1941										
	Allentown	12	6943			15	7034	18	6913	
	Alpha	8	6683			6	7021	6	6397	
	Atlas	52	6353			27	6995	24	6495	
	Edison	29	5895			12	6279	30	5811	
	Dragon	42	6624			30	6667	30	6563	
	Keystone	26	6786			12	7395	18	7326	
	Hercules	9	5700					6	6261	
	Lehigh	150	7181			45	7438	48	7098	
	Lone Star	14	6725			6	6217	6	6951	
	National	184	6079			36	6137	12	6105	
	Nazareth	12	6875					12	7050	
	Penn-Dixie	9	6271					12	6417	
	Saylor	16	6801					12	6853	
	Whitehall	20	5127			12	5290	12	5716	

Note:

S.P. - Single Drum Paver

D.P. - Dual Paver

ANNUAL REPORT - 1941

BRIDGE DIVISION

For the year 1941, the organization of the Bridge Division consisted of an average of 63 employees.

The personnel is classified as follows:

- 1 - Bridge Engineer
- 1 - Chief Draftsman
- 3 - Senior Bridge Designers
- 9 - Bridge Designers
- 3 - Structural Draftsman
- 4 - Bridge Detailers
- 5 - Resident Engineers
- 33 - Bridge Inspectors
- 1 - Auditor
- 1 - Principle Clerk-Stenographer
- 2 - Stenographers

During the past year contracts for the construction of bridges or other structures were awarded as follows:

Highway and Stream Bridges on State Highways.....	25
Highway and Stream Bridges not on State Highways.....	12
R.R. Grade Crossing Separations On State Highways.....	1
R.R. Grade Crossing Separations Not on State Highways. :	3
County Bridges.....	13
	<u>54</u>

Plans and specifications for the railroad grade separations, prepared by the Railroad Companies, were checked by this Division and field supervision was exercised by our forces.

The plans and specifications for the 13 contracts on County Highways involving structures, which were built with State Aid from Motor Vehicle Funds and 12 Contracts on County Highways, which were built under the F.A.S. Program, were checked and the construction supervised by this Division. There were 3 contracts for structures on County Highways let in 1940 and completed in 1941.

There were also 28 bridges on State Highways and 2 Railroad Grade Separations not on State Highways contracted for in 1940 but completed in 1941.

The distribution of the contracts on State Highways awarded in 1941 including railroad crossings is given by routes in the following tabulation:

<u>Route</u>	<u>No. of Structures.</u>
#1	1
S-3	1
4	1
4&35	2
6	3
18	1
25	1
28	5
35	1
38	1
45	1
45 & 47	1
47	1
54	4
56	2

In addition to the above, there were under construction during 1941, 3 railroad bridges and 12 stream bridges not on State Highways, and 13 on County Highways, built with Motor Vehicle Aid and 38 bridges which were awarded before 1941 making a total of 92 structures under construction during the past year.

The work during 1940, has been divided into the following seven classes:

1. Bridge contracts on State Highways let in 1939 and under construction in 1941:

	Adjusted Con- tract amount.	Val. of Wk. Done previ- ous to 1941	Val. of Wk. Done During 1941	Val. of Wk. to be done in 1942
Highway Bridges	<u>\$1,549,211.44</u>	<u>\$1,522,827.63</u>	<u>\$26,383.81</u>	0
R.R.Gr.Separations	0	0	0	0
	<u>\$1,549,211.44</u>	<u>\$1,522,827.63</u>	<u>\$26,383.81</u>	0

2. Bridge Contracts on State Highways let in 1940 and under construction in 1941:

Highway Bridges	<u>\$773,427.81</u>	<u>\$192,065.49</u>	<u>\$ 581,362.32</u>	0
R.R,Grade Separations	<u>196,416.20</u>	<u>105,640.72</u>	<u>90,775.48</u>	0
	<u>\$969,844.01</u>	<u>\$297,706.21</u>	<u>\$672,137.80</u>	0

3. Bridge Contracts not on State Highways let in 1940 and under construction in 1941:

Highway Bridges	0	0	0	0
R.R. Grade Separations	<u>\$198,219.49</u>	<u>\$14,869.54</u>	<u>\$183,349.95</u>	0
	<u>\$198,219.49</u>	<u>\$14,869.54</u>	<u>\$183,349.95</u>	0

4. Bridge Contracts using Motor Vehicle Aid Let in 1940 and under construction in 1941:

Highway Bridges	<u>\$12,138.15</u>	<u>\$6,751.25</u>	<u>\$5,386.90</u>	0
-----------------	--------------------	-------------------	-------------------	---

5. Bridge Contracts on State Highways let during 1941:

Highway Bridges	<u>\$3,515,106.12</u>	0	<u>\$347,519.01</u>	<u>\$3,167,587.11</u>
R.R,Grade Separations	<u>61,597.45</u>	0	<u>4,106.30</u>	<u>57,491.15</u>
	<u>\$3,576,703.57</u>	0	<u>\$351,625.31</u>	<u>\$3,225,078.26</u>

6. Bridge contracts not on State Highways let during 1941:

Highway & Stream Brs.	<u>\$241,714.29</u>	0	<u>\$212,576.70</u>	<u>\$29,137.59</u>
R.R,Grade Separations	<u>315,954.21</u>	0	<u>223,935.74</u>	<u>92,018.47</u>
	<u>\$557,668.50</u>		<u>\$436,512.44</u>	<u>\$121,156.06</u>

7. Bridge contracts using motor Vehicle Aid let during 1941:

Highway Bridges:	<u>\$260,999.67</u>	0	<u>\$221,459.62</u>	<u>\$39,540.05</u>
------------------	---------------------	---	---------------------	--------------------

[The page contains extremely faint, illegible text, likely bleed-through from the reverse side. The text is organized into several paragraphs, with some lines appearing as bulleted lists or numbered items. The overall structure suggests a formal document or report.]

BRIDGES ON STATE HIGHWAYS LET IN 1939 AND UNDER CONSTRUCTION IN 1941.

Rt. No.	Sec.	Local Name	Adjusted Contract Price	Value of Work Done in 1939	Value of Work done in 1940	Value of Work done in 1941.	Starting Date	Date Completed.
6	12	Passaic River	\$141,763.87	\$24,419.00	\$115,387.07	\$1,957.80	10/24/39	7/7/41
25		Passaic River-Struct. Steel	1,089,423.35	0	1,071,420.31	18,003.04	5/1/40	3/1/41
44	8	Raccoon Creek	318,024.22	138,966.00	172,635.25	6,422.97	7/31/39	1/8/41
			<u>\$1,549,211.44</u>	<u>\$163,385.00</u>	<u>\$1,359,442.63</u>	<u>\$26,383.81</u>		

Route #6, Sec. #12

Sta. 13+10

County	Morris
Municipality	Montville Township
Local Name	Passaic River Bridge
Federal Aid Project No.	88-A(2)
Type of Structure	Concrete abutments and piers, concrete deck on encased I beams.
Width of Roadway on Bridge	2 @ 32'
Width of Sidewalk	2 @ 6'-2" to 7'-3"+
Length of Spans	4 Spans - 1 @ 66.83'; 2 @ 67.55' 1 @ 67.92
Length of Bridge Deck on ϕ of Roadway	283.50'
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Gray Construction Company
Inspector in Charge of Work	H. R. Gabriel
Bonding Company	Seaboard Surety Company
Official Starting Date	11/6/39
Work Started	10/24/39
Working days specified	150
Date of Completion	7-7-41
Engineer's Estimate of Cost	\$178,575.00
Contract Price	\$144,844.00
Adjusted Contract Price	\$141,763.87
Value of Work Done in 1939	\$ 24,419.00
Value of Work done in 1940	\$115,387.07
Value of Work Done in 1941	\$ 1,957.80

Route #25, Sec. #3C-B

County	Hudson & Essex
Municipality	Newark & Kearny
Project	Structural Steel for approaches and lift span.
Local Name	Passaic River Bridge
Width of Roadway on Bridge	2 @ 24' (4'-0" Island
Width of Sidewalk " "	2 @ 6'-0"
Width of Roadway Under Bridge	1 @ 60'-0"±; 1 @ 56'-0"
Width of Sidewalk " "	4 @ 6'-0"±
Length of Spans	Lift Span 5@ 2@ 8@ 4@ 328'-0± 76'± 110'± 79'± 78'±
Length of Bridge Deck on ø of Roadway	2273.5
Contractor	American Bridge Company
Inspector in Charge of Work	A. E. Lee
Bonding Company	U.S. Fidelity & Guaranty Company
Official Starting Date	12/8/39
Work Started	5/1/40
Working days specified	450 Cal. Days
Date of Completion	3/1/41
Contract Price	\$1,099,505.62
Engineer's Estimate of Cost	\$1,314,726.50
Adjusted Contract Price	\$1,089,423.35
Value of work done in 1940	\$1,071,420.31
Value of work done in 1941	\$ 18,003.04

Route #44, Sec. #8

Sta. 727+0

County

Gloucester

Municipality

Boro of Bridgeport

Local Name

Raccoon Creek Bridge

Federal Project

122-E(1)

Type of Structure

Vertical lift draw span

Width of Roadway on Bridge

2 @ 24' 1-4' Island

Width of Sidewalk " "

2 @ 6'

Length of Spans

2 @ 37' 20 39' 1 @ 85'-8"

Length of Bridge Deck on ϕ of Roadway

235.16'

Deck Covering

Steel grids on draw span

Concrete on approach spans

Concrete on piles

Type of Foundation

F. A. Canuso & Son

Contractor

C. D. Weller

Inspector in Charge of Work

Standard Accident Insur. Co.

Bonding Company

7/5/39

Official Starting Date

7/31/39

Work Started

225

Working days specified

1/8/41

Date of Completion

\$306,422.45

Engineer's Estimate of Cost

\$323,177.40

Contract Price

\$318,024.22

Adjusted Contract Price

\$138,966.00

Value of Work Done in 1939

\$172,635.25

Value of Work Done in 1940

\$ 6,422.97

Value of Work Done in 1941

HIGHWAY BRIDGE CONTRACTS ON STATE HIGHWAYS LET IN 1940 AND UNDER CONSTRUCTION IN 1941.

Route Sect.	Local Name		Contract Amt.	Adjusted Contract Amount	Value of Wk. Done in 1940	Value of Wk. Done in 1941	Work Started	Date or % Completed
#4 * 42-A	Overpass at Route #28	181-C-1	\$57,749.85	\$57,976.18	0	\$57,976.18	3/4/41	9/3/41
4 * 42-A	Warnes Brook	181-C-1	5,028.07	4,731.87	0	4,731.87	4/15/41	9/3/41
4 * 42-A	Tenants Brook	181-C-1	3,538.54	3,216.38	0	3,216.38	5/12/41	9/3/41
4 * 42-A	Branch of Tenants Brook	181-C-1	6,655.20	6,971.73	0	6,971.73	3/24/41	9/3/41
4 * 42 A	Rt. 4 No. Bd. over Rt. 4 So. Bd.	181-C-1	37,689.85	38,573.33	0	38,573.33	5/12/41	9/3/41
6 * 8-A	Pedestrian Underpass	131-G(2)	9,373.10	9,254.45	0	9,254.45	2/11/41	7/14/41
6 * 8-A	Piaget Ave.	131-G(2)	43,800.40	44,029.03	0	44,029.03	1/8/41	8/1/41
25 * 33A	Cranbury Brook	SN.123-C(2)	2,616.00	3,016.11	0	3,016.11	6/12/41	11/13/41
25 * 33A	Jamesburg Rd. Overpass	SN 123-C(2)	35,288.00	35,564.09	0	35,564.09	1/23/41	12/19/41
25 * 33A	Lawrence Brook	SN 123-C(2)	45,504.40	45,650.26	0	45,650.26	1/13/41	12/19/41
25 * 33A	Big Ditch	SN 123-C(2)	17,841.30	17,686.07	0	17,686.07	1/3/41	12/19/41
25 30B	Passaic River Bridge Deck		138,110.98	138,551.76	134,395.15	4,156.61	7/18/40	2/15/41
28 * 23	Beaver Brook Sta. 115+38		40,954.50	43,024.70	0	43,024.70	4/7/41	12/11/41
29 * 2-E	So. Springfield Ave. Underpass	SN178D(1)	52,647.45	52,647.45	0	52,647.45	7/7/41	12/12/41
29 * 2-E	Rahway River	SN 178-D(1)	28,277.00	28,277.00	0	28,277.00	1/13/41	7/31/41
29 * 2-E	Branch Rahway River	SN 178-D(1)	6,383.15	6,383.15	0	6,383.15	1/13/41	4/3/41
29 * 2-E	Overpass Westfield Ave.	SN 178-D(1)	26,276.45	26,276.45	0	26,276.45	12/23/40	12/11/41
29 * 2-D	W. Branch Elizabeth River	178-C(1)	4,919.59	4,919.59	0	4,919.59	6/19/41	8/7/41
29 * 2-D	Rosemont Avenue	178-C(1)	44,225.25	43,848.02	0	43,848.02	4/21/41	12/9/41
29 * 6-A	Small Stream	W.P.A. P-53	7,000.00	7,073.00	1,750.00	5,323.00	12/16/40	9/18/41
35-4N * 1	Franklin Park Lake		6,619.40	6,788.01	66.20	6,721.81	11/7/40	4/3/41
39 * 1B&10A	Crosswicks Creek Bridge Widening		55,134.35	52,432.81	7,716.74	44,716.07	11/22/40	8/8/41
41 * 3A& 4A	Kresson Lake Ext.	183-B(1)	6,817.35	7,380.26	0	7,380.26	1/21/41	8/26/41
44 * 9	Hessian Run		21,791.00	21,791.00	0	21,791.00	6/26/41	12/10/41
44 * 10	Big Birch Creek		11,364.00	12,951.22	0	12,951.22	1/21/41	4/24/41
44 * 10	Little Birch Creek		6,024.00	6,196.28	2,108.40	4,087.88	12/16/40	3/7/41
45	Raccoon Creek Sta. 1085+65		36,059.00	36,850.53	35,337.82	1,512.71	9/23/40	4/25/41
54 1	Br. of Hospitality Cr. WPA P-40 Sta. 354+57		11,367.08	11,367.08	10,691.18	675.90	9/23/40	2/8/41
* = Int. Road Contract			\$769,055.26	\$773,427.81	\$192,065.49	\$581,362.32		

Route #4, Sec. #42-A

Sta. 302+95.6

County	Middlesex
Municipality	Madison Township
Local Name	Overpass at Rt. #28
Federal Aid Project No.	181-C(1)
Type of Structure	Conc. Abuts. & Pier-Encased I beam deck
Width of Roadway on Bridge	68'
Width of Sidewalk " "	2 @ 6'-9"
Width of Roadway Under Bridge	58'-0"
" " Sidewalk " "	2 @ 6'-0"
Length of Spans	2 @ 38'-2"
Length of Bridge Deck on ϕ of Roadway	80'-4"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Jannarone Contracting Co.
Inspector in Charge of Work	M. L. Vail
Bonding Company	Massachusetts Bonding & Insurance Company
Official Starting Date	2/3/41
Work Started	3/4/41
Working days specified	120
Date of Completion	9/3/41
Engineer's Estimate of Cost	\$59,407.90
Contract Price	\$57,749.85
Adjusted Contract Price	\$57,976.18

REMARKS:

IN ROAD CONTRACT.

THE UNIVERSITY OF CHICAGO
LIBRARY

THE UNIVERSITY OF CHICAGO
LIBRARY
100 EAST 57TH STREET
CHICAGO, ILL. 60637
TEL. 773-936-5000
FAX 773-936-5001
WWW.CHICAGO.EDU
LIBRARY@CHICAGO.EDU

Route #4, Sec. #42-A

Sta. 252+71

County	Middlesex
Municipality	Madison
Local Name	W _a rn _e s Brook
Federal Project No.	181-C(1)
Type of Structure	Reinf. Conc. Abut & deck
Width of Roadway on Bridge	48'-9"
Width of Sidewalk " "	2 @ 6'-0"
Length of Spans	14'-0" clear
Length of Bridge Deck on % of Roadway	17'-6"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Jannarone Contracting Co.
Inspector in Charge of Work	M. L. Vail
Bonding Company	Massachusetts Bonding & Insurance Company
Official Starting Date	2/3/41
Work Started	4/15/41
Working days specified	120
Date of Completion	9/3/41
Engineer's Estimate of Cost	\$5,117.00
Adjusted Contract Price	\$4,731.87
Contract Price	\$5,028.07

REMARKS:

IN ROAD CONTRACT.

1911

1912

1913

1914

1915

1916

1917

1918

1919

1920

1921

1922

1923

1924

1925

1926

1927

1928

1929

1930

1931

1932

1933

1934

1935

1936

1937

1938

1939

1940

1941

1942

1943

1944

1945

1946

1947

1948

1949

1950

1951

1952

1953

1954

1955

1956

1957

1958

1959

1960

1961

1962

1963

1964

1965

1966

1967

1968

1969

1970

1971

1972

1973

1974

1975

1976

1977

1978

1979

1980

1981

1982

1983

1984

1985

1986

1987

1988

1989

1990

1991

1992

1993

1994

1995

1996

1997

1998

1999

2000

2001

2002

2003

2004

2005

2006

2007

2008

2009

2010

2011

2012

2013

2014

2015

2016

2017

2018

2019

2020

2021

2022

2023

2024

2025

2026

2027

2028

2029

2030

2031

2032

2033

2034

2035

2036

2037

2038

2039

2040

2041

2042

2043

2044

2045

2046

2047

2048

2049

2050

2051

2052

2053

2054

2055

2056

2057

2058

2059

2060

2061

2062

2063

2064

2065

2066

2067

2068

2069

2070

2071

2072

2073

2074

2075

2076

2077

2078

2079

2080

2081

2082

2083

2084

2085

2086

2087

2088

2089

2090

2091

2092

2093

2094

2095

2096

2097

2098

2099

2100

2101

2102

2103

2104

2105

2106

2107

2108

2109

2110

2111

2112

2113

2114

2115

2116

2117

2118

2119

2120

2121

2122

2123

2124

2125

2126

2127

2128

2129

2130

2131

2132

2133

2134

2135

2136

2137

2138

2139

2140

2141

2142

2143

2144

2145

2146

2147

2148

2149

2150

2151

2152

2153

2154

2155

2156

2157

2158

2159

2160

2161

2162

2163

2164

2165

2166

2167

2168

2169

2170

2171

2172

2173

2174

2175

2176

2177

2178

2179

2180

2181

2182

2183

2184

2185

2186

2187

2188

2189

2190

2191

2192

2193

2194

2195

2196

2197

2198

2199

2200

2201

2202

2203

2204

2205

2206

2207

2208

2209

2210

2211

2212

2213

2214

2215

2216

2217

2218

2219

2220

2221

2222

2223

2224

2225

2226

2227

2228

2229

2230

2231

2232

Route #4, Sec. #42-A

Sta. 258+70

County	Middlesex
Municipality	Madison Township
Local Name	Tenants Brook
Federal Project No.	181-C(1)
Type of Structure	Concrete Box Culvert
Width of Roadway on Bridge	50'
Length of Spans	8'-0" Clear
Length of Bridge Deck on ϕ of Roadway	10'-0"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Jannarone Contracting Co.
Inspector in Charge of Work	M. L. Vail
Bonding Company--	Massachusetts Bonding & Insurance Company
Official Starting Date	2/3/41
Work Started	5/12/41
Working days specified	120
Date of Completion	9/3/41
Engineer's Estimate of Cost	\$3,364.00
Contract Price	\$3,538.54
Adjusted Contract Price	\$3,216.38

REMARKS: IN ROAD CONTRACT.

1. The first part of the paper is devoted to a review of the literature on the topic of the role of the state in the development of the economy. It is found that the state has played a significant role in the development of the economy in many countries, particularly in the case of developing countries. The state has been able to mobilize resources, provide infrastructure, and create a favorable environment for investment and growth.

4

Route #4, Sec. #42

Sta. 290+51

County	Middlesex
Municipality	Madison Township
Local Name	Branch of Tenants Brook
Federal Project No.	181-C(1)
Type of Structure	Concrete Box Culvert
Width of Roadway on Bridge	50'
Length of Spans	8'-0" clear
Length of Bridge Deck on ϕ of Roadway	10'-0"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Jannarone Contracting Co.
Inspector in Charge of Work	M. L. Vail
Bonding Company	Massachusetts Bonding & Insurance Co.
Official Starting Date	2/3/41
Work Started	3/24/41
Working days specified	120
Date of Completion	9/3/41
Engineer's Estimate of Cost	\$6,481.00
Contract Price	\$6,655.20
Adjusted Contract Price	\$6,971.73

REMARKS:

IN ROAD CONTRACT.

Route #4, Section #42-A

Sta. 171+50

County	Middlesex
Local Name	Rt. 4 No. Bound over Rt. 4
Federal Project No.	So. Bound 181-C(1)
Type of Structure	Conc. Abuts - Thru girder & Conc. encased deck beams.
Width of Roadway on Bridge	24'
Width of Sidewalk on Bridge	1 @ 2'-0"; 1 @ 6'-0"
Width of Roadway Under Bridge	32'-0"
" " Sidewalk " "	1 @ 2'-9" and 1 @ 6'-4"
Length of Spans	84' - 4-1/2"
Length of Bridge Deck on ϕ of Roadway	91' - 6-1/2"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Jannarone Contracting Co.
Inspector in Charge of Work	M. L. Vail
Bonding Company	Mass. Bonding & Insur. Co.
Official Starting Date	2/3/41
Work Started	5/12/41
Working days specified	120
Date of Completion	9/3/41
Engineer's Estimate of Cost	\$39,610.25
Contract Price	\$37,689.85
Adjusted Contract Price	\$38,573.33

REMARKS:

IN ROAD CONTRACT.

1871

1871

1871

1871

1871

1871

1871

1871

1871

1871

1871

Route #6, Sec. #8-A

Sta. 270+21

County	Passaic
Municipality	Clifton
Local Name	Pedestrian Underpass
Federal Aid Project No.	131-G(2)
Type of Structure	Reinf. Conc. Box
Width of Roadway on Bridge	16'-0" Island; 1 @ 42'
	1 @ 54'-6"
Width of Sidewalk " "	1 @ 10'-6"; 1 @ 11'-0"
Width of Sidewalk Under Bridge	5'-0"
Length of Spans	6'-0" Clear
Length of Bridge Deck on ϕ of Roadway	8'-0"
Deck Covering	Earth fill
Type of Foundation	Concrete
Contractor	LaFerra-Grecco Contracting Co.
Inspector in Charge of Work	H. R. Gabriel
Bonding Company	Standard Accident Insur.Co.
Official Starting Date	11/8/40
Work Started	2/11/41
Working days specified	140
Date of completion	7/14/41
Engineer's Estimate of Cost	\$10,472.75
Contract Price	\$9,373.10
Adjusted Contract Price	\$9,254.45

REMARKS: LET WITH ROAD CONTRACT.

Route #6, Sec. #8-A & 8-B

Sta. 277+0

County	Passaic
Municipality	Clifton
Local Name	Piaget Ave.
Federal Aid Project No.	131-G(2)
Type of Structure	Conc. abutments-Slab with encased I Beams.
Width of Roadway on Bridge	2 @ 26'-0" 6'-0" Island
Width of Sidewalk " "	1 @ 6'-0"
Width of Roadway Under Bridge	2 @ 15'-0" 2'-0" Island
" " Sidewalk " "	1 @ 2'-0"; 1 @ 6'-0"
Length of Spans	40'-0" clear
Length of Bridge Deck on ϕ of Roadway	60'-10"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	LaFerra-Grecco Contract.Co.
Inspector in Charge of Work	H. R. Gabriel
Bonding Company	Standard Accident Insur.Co.
Official Starting Date	11/8/40
Work Started	1/8/41
Working days specified	140
Date of Completion	8/1/41
Engineer's Estimate of Cost	\$47,861.42
Contract Price	\$43,800.40
Adjusted contract price	\$44,029.03

1. The first part of the report

2. The second part of the report

3. The third part of the report

4. The fourth part of the report

5. The fifth part of the report

6. The sixth part of the report

7. The seventh part of the report

8. The eighth part of the report

9. The ninth part of the report

10. The tenth part of the report

11. The eleventh part of the report

12. The twelfth part of the report

13. The thirteenth part of the report

14. The fourteenth part of the report

15. The fifteenth part of the report

16. The sixteenth part of the report

17. The seventeenth part of the report

18. The eighteenth part of the report

19. The nineteenth part of the report

20. The twentieth part of the report

21. The twenty-first part of the report

22. The twenty-second part of the report

23. The twenty-third part of the report

24. The twenty-fourth part of the report

25. The twenty-fifth part of the report

26. The twenty-sixth part of the report

27. The twenty-seventh part of the report

28. The twenty-eighth part of the report

29. The twenty-ninth part of the report

30. The thirtieth part of the report

31. The thirty-first part of the report

32. The thirty-second part of the report

33. The thirty-third part of the report

34. The thirty-fourth part of the report

35. The thirty-fifth part of the report

36. The thirty-sixth part of the report

37. The thirty-seventh part of the report

38. The thirty-eighth part of the report

39. The thirty-ninth part of the report

40. The fortieth part of the report

41. The forty-first part of the report

42. The forty-second part of the report

43. The forty-third part of the report

44. The forty-fourth part of the report

45. The forty-fifth part of the report

Route #25, Sec. #33-A

Sta. 659+67

County	Middlesex
Municipality	Boro of Cranbury
Local Name	Cranbury Brook
Federal Aid Project No.	SN 123-C(2)
Type of Structure	Conc. Abut. Slab & floor
Width of Roadway on Bridge	1 @ 34' 1 @ 45' 11' Island
Length of Spans	12'-0" clear
Length of Bridge Deck on ϕ of Roadway	14'-6"
Deck Covering	Earth Fill
Type of Foundation	Concrete
Contractor	Geo. M. Brewster & Son, Inc.
Inspector in Charge of Work	M. L. Vail
Bonding Company	Aetna Casualty & Surety Co.
Official Starting Date	2/3/41
Work Started	6/12/41
Working Days Specified	120
Date of Completion	11/13/41
Engineer's Estimate of Cost	\$2,954.00
Contract Price	\$2,616.00
Adjusted Contract Price	\$3,016.11

REMARKS:

LET WITH ROAD CONTRACT.

Route #25, Sec. #33-A

Sta. 444+27.34

County	Middlesex
Municipality	South Brunswick Township
Local Name	Jamesburg Road Overpass
Federal Aid Project No.	SN 123-C(2)
Type of Structure	Conc. Abuts. Slab with I beams encased
Width of Roadway on Bridge	2 @ 32' 4'-0" Island
Width of Sidewalk " "	2 @ 6'-1-1/2"
Width of Roadway Under Bridge	40'-0"
" " Sidewalk " "	2 @ 6'-0"
Length of Spans	52'-0" clear
Length of Bridge Deck on ϕ of Roadway	58'-5"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Geo. M. Brewster & Son, Inc.
Inspector in Charge of Work	M.L. Vail
Bonding Company	Aetna Casualty & Surety Co.
Official Starting Date	2/3/41
Work Started	1/23/41
Working days specified	120
Date of Completion	12/19/41
Engineer's Estimate of Cost	\$47,716.30
Contract Price	\$35,288.00
Adjusted Contract Price	\$35,564.09

REMARKS:

LET WITH ROAD CONTRACT.

Route #25, Sec. #33-A

Sta. 323+63

County	Middlesex
Municipality	So. Brunswick Twp.
Local Name	Lawrence Brook
Federal Aid Project No.	SN 123-C(2)
Width of Roadway on Bridge	2 @ 35'-0" 30'-0" Island
Width of Sidewalk " "	1 @ 18'-9" 1 @ 18'-8"
Length of Spans	40'-0" clear
Length of Bridge Deck on % of Roadway	46'-3"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Geo. M. Brewster & Son, Inc.
Inspector in Charge of Work	M. L. Vail
Bonding Company	Aetna Casualty & Surety Co.
Official Starting Date	2/3/40
Work Started	1/13/41
Working days specified	120
Date of Completion	12/19/41
Engineer's Estimate of Cost	\$55,491.00
Contract Price	\$45,504.40
Adjusted Contract Price	\$45,650.26

REMARKS:

LET WITH ROAD CONTRACT.

Route #25, Sec. #33-A

Sta. 367+72

County	Middlesex
Municipality	So. Brunswick Twp.
Local Name	Big Ditch
Federal Aid Project No.	S.N. 123-C(2)
Type of Structure	R. C. Walls & slab
Width of Roadway on Bridge	2 @ 20'-0" 30'-0" Island
Length of Spans	18'-0" clear
Length of Bridge Deck on ϕ of Roadway	27'-0"
Deck Covering	Earth Fill
Type of Foundation	Concrete
Contractor	Geo. M. Browster & Son, Inc.
Inspector in Charge of Work	M. L. Vail
Bonding Company	Aetna Casualty & Surety Co.
Official Starting Date	2/3/41
Work Started	1/3/41
Working days specified	120
Date of Completion	12/19/41
Engineer's Estimate of Cost	\$20,011.00
Contract Price	\$17,841.30
Adjusted Contract Price	\$17,686.07

REMARKS:

LET WITH ROAD CONTRACT.

Route #25, Section #30-B

County	Essex & Hudson
Local Name	Passaic River Bridge Deck
Type of Structure	Steel Vortical Lift
Width of Roadway on Bridge	2 @ 24'-0" 4'-0" Island
Width of Sidewalk " "	2 @ 7'-10"
Length of Spans	1 @ 366'-6" ±; 2 @ 126'-0" ±
	17 @ 81'-6" ±
Length of bridge deck on % of Roadway	2005'-0"
Deck Covering	Conc. & open grid.
Type of Foundation	Concrete and piles
Contractor	LaForra-Grocco Contracting Co
Inspector in Charge of Work	A. E. Lee
Bonding Company	Standard Accident Insur.Co.
Official Starting Date	7/26/40
Work Started	7/18/40
Date of Completion Specified	12/1/40
Date of Completion	2/15/41
Engineer's Estimate of Cost	\$158,275.70
Contract Price	\$138,110.98
Adjusted Contract Price	\$138,551.76
Value of Work Done in 1940	\$134,395.15
Value of work done in 1941	\$ 4,156.61

Route #28, Sec. #23

Sta. 115+38.5

County

Hunterdon

Local Name

Beaver Brook

Type of Structure

Barrel Arch

Width of Roadway on Bridge

2 @ 35'-0" 50' Island

Length of Spans

28'-0" @ Springing Line

Deck Covering

Earth fill

Type of Foundation

Concrete

Contractor

Samuel Colacurcio Inc.

Inspector in Charge of Work

H.R. Gabriel

Bonding Company

The Aetna Casualty & Surety
Company

Official Starting Date

1/27/41

Work Started

4/7/41

Working days specified

150

Date of Completion

12/11/41

Engineer's Estimate of Cost

\$51,497.00

Contract Price

\$40,954.50

Adjusted Contract Price

\$43,024.70

REMARKS:

LET WITH ROAD CONTRACT.

Route #29, Sec. #2-E

Sta. 469+50.91

County	Union
Municipality	Springfield Township
Local Name	So. Springfield Ave. Underpass
Federal Aid Project No.	SN 178-D(1)
Width of Roadway on Bridge	Conc. Abuts & Pier Encased I beam deck
Width of Sidewalk " "	2 @ 20' 2'-0" Island
Width of Roadway Under Bridge	2 @ 6'-0"
" " Sidewalk " "	2 @ 31'-6" 6'-0" Island
Length of Spans	2 @ 7'-0"
Length of Bridge Deck on ϕ of Roadway	2 @ 58' 9-3/8"
Deck Covering	127' 3-1/2"
Type of Foundation	Concrete
Contractor	Concrete
Inspector in Charge of Work	Franklin Contracting Co.
Bonding Company	A. E. Lee
Official Starting Date	Standard Accident Insur. Co.
Work Started	2/3/41
Working days specified	7/7/41
Date of Completion	140
Contract Price	12/12/41
Adjusted contract price	\$52,647.45
	\$52,647.45

REMARKS: LET WITH ROAD CONTRACT.

THE HISTORY OF THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

BY

JOHN ADAMS

AND

JOHN F. ADAMS

OF THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

THE

REPUBLIC OF THE UNITED STATES

OF AMERICA

IN

Route #29, Sec. #2-E

Sta. 421+28

County	Union
Municipality	Union & Springfield Twp.
Local Name	Rahway River
Federal Aid Project No.	S.N. 178-D(1)
Type of Structure	Concrete Frame
Width of Roadway on Bridge	44'-0" clear
Width of Sidewalk " "	2 @ 7'-0"
Length of Spans	48'-0" clear
Length of Bridge Deck on ϕ of Roadway	54'-0"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Franklin Contracting Co.
Inspector in Charge of Work	A. E. Leo
Bonding Company	Standard Accident Insurance Company
Official Starting Date	2/3/41
Work Started	1/13/41
Working days specified	140
Date of Completion	7/31/41
Contract Priced	\$28,277.00
Adjusted contract price.	\$28,277.00

REMARKS:

LET WITH ROAD CONTRACT.

Route #29, Sec. #2-E

Sta. 425+37

County	Union
Municipality	Springfield Township
Local Name	Branch of Rahway River
Federal Aid Project No.	S.N. 178-D(1)
Type of Structure	R. C. Box Culvert
Width of Roadway on Bridge	44'-0"
Width of Sidewalk " "	2 @ 7'-0"
Length of Spans	10'-0" clear
Length of Bridge Deck on ϕ of Roadway	13'-0"
Deck Covering	Earth fill
Type of Foundation	Concrete
Contractor	Franklin Contracting Co.
Inspector in Charge of Work	A. E. Lee
Bonding Company	Standard Accident Insur. Co.
Official Starting Date	2/3/41
Work Started	1/13/41
Working days specified	140
Date of Completion	4/3/41
Contract Price	\$6,383.15
Adjusted contract price	\$6,383.15

REMARKS:

LET WITH ROAD CONTRACT.

Route #29, Sec. #2-E

Sta. 491+76.71

County

Union

Municipality

Mountainside Boro

Local Name

Overpass Westfield Ave.

Federal Aid Project No.

178D(1)

Type of Structure

Conc. Abuts. - Slab with
Encased I beams

Width of Roadway on Bridge

32'-0"

Width of Sidewalk " "

2 @ 6'-6" +

Width of Roadway Under Bridge

26'-0"

" " Sidewalk " "

1 @ 6'-0" ±; 1 @ 7'-0" ±

Length of Spans

54'-0" + c to c bearing

Length of Bridge Deck on ϕ of Roadway

55'-0"

Deck Covering

Concrete

Type of Foundation

Concrete

Contractor

Franklin Contracting Co.

Inspector in Charge of Work

A. E. Lee

Bonding Company

Standard Accident Insur. Co.

Official Starting Date

2/3/41

Work Started

12/23/40

Working days specified

140

Date of Completion

12/11/41

Contract Price

\$26,276.45

Adjusted Contract Price

\$26,276.45

REMARKS:

LET WITH ROAD CONTRACT.

11

100

Route #29, Sec. #2-D

Sta. 364+75

County	Union
Municipality	Union Township
Local Name	W.Branch Elizabeth River
Federal Aid Project No.	178-C(1)
Type of Structure	Conc. Box Culvert
Width of Roadway on Bridge	44'-0"
Length of Spans	7'-0" clear
Length of Bridge Deck on ϕ of Roadway	13'-0"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	LaFerra-Grecco Contracting
Inspector in Charge of Work	A. E. Lee Company
Bonding Company	Standard Accident Insur.Co.
Official Starting Date	11/8/40
Work Started	6/19/41
Working days specified	140
Date of Completion	8/7/41
Engineer's Estimate of Cost	\$5,512.50
Contract Price	\$4,919.59
Adjusted Contract price	\$4,919.59

REMARKS:

LET WITH ROAD CONTRACT.

Route #29, Sec. #2-D

County	Union
Municipality	Union Township
Local Name	Rosemont Ave.
Federal Aid Project No.	178-C(1)
Type of Structure	Conc. Abut. Encased I beam deck.
Width of Roadway on Bridge	2 @ 30'-0" with 22'-0" open between roadways.
Width of Sidewalk " "	1 @ 8'-1-1/2" 1 @ 8'-6"
Width of Roadway Under Bridge	40'-0"
" " Sidewalk " "	2 @ 10'-0"
Length of Spans	61'-0" clear
Length of Bridge Deck on ϕ of Roadway	64'-4"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	LaFerrra-Grecco Contracting Company.
Inspector in Charge of Work	A. E. Lee
Bonding Company	Standard Accident Insur. Co.
Official Starting Date	11/8/40
Work Started	4/21/41
Working days specified	140
Date of Completion	12/9/41
Engineer's Estimate of Cost	\$46,536.13
Contract Price	\$44,225.25
Adjusted Contract Price	\$43,848.02

REMARKS:

LET WITH ROAD CONTRACT.

[Faint text in left column, top section]	[Faint text in right column, top section]
[Faint text in left column, middle section]	[Faint text in right column, middle section]
[Faint text in left column, lower middle section]	[Faint text in right column, lower middle section]
[Faint text in left column, bottom middle section]	[Faint text in right column, bottom middle section]
[Faint text in left column, near bottom section]	[Faint text in right column, near bottom section]
[Faint text in left column, bottom section]	[Faint text in right column, bottom section]

Route #29, Sec. #6-A

Sta. 352+20

County	Hunterdon
Municipality	Lambertville
Local Name	Small Stream
Federal Aid Project No.	W.P.A. P 53
Type of Structure	Conc. Abut. & slab
Width of Roadway on Bridge	2 @ 29' 6" Island
Width of Sidewalk " "	1 @ 4'-0"
Length of Spans	8'-0" clear
Length of Bridge Deck on ϕ of Roadway	19'-0"
Deck Covering	Earth fill
Type of Foundation	Concrete
Contractor	Geo. M. Brewster & Son, Inc.
Inspector in Charge of Work	H. R. Gabriel
Bonding Company	The Aetna Casualty & Surety Company
Official Starting Date	12/30/40
Work Started	12/16/40
Working days specified	120
Date of Completion	9/18/41
Engineer's Estimate of Cost	\$8,321.75
Contract Price	\$7,000.00
Adjusted Contract Price	\$7,073.00
Value of Work Done in 1940	\$1,750.00
Value of Work done in 1941	\$5,323.00

REMARKS:

LET WITH ROAD CONTRACT.

Route #35 - LN Conn., Sec. #1

Sta. 102+40.44

County

Monmouth

Local Name

Franklin Park Lake

Type of Structure

Conc. Box Culvert

Width of Roadway on Bridge

2 @ 35' 25'-0" Island

Width of Sidewalk " "

2 @ 15'-0"

Length of Spans

10'

Length of Bridge Deck on ϕ of Roadway

12'-2"

Deck Covering

Concrete slab on earth fill

Type of Foundation

Concrete

Contractor

Jannarone Contracting Co.

Inspector in Charge of Work

M. L. Vail

Bonding Company

Mass. Bonding & Insur. Co.

Official Starting Date

10/4/40

Work Started

11/7/40

Working days specified

120

Date of Completion

4/3/41

Engineer's Estimate of Cost

\$7,528.00

Contract Price

\$6,619.40

Adjusted Contract Price

\$6,788.01

Value of Work Done in 1940

\$ 66.20

Value of work done in 1941

\$6,721.81

REMARKS:

LET WITH ROAD CONTRACT.

Route #39, Sec. 1B & 10A

Sta. 1406+31

County	Burlington & Mercer
Municipality	Near Bordentown
Local Name	Widening Crosswicks Creek Bridge
Type of Structure	Conc. Abutments & Pier- Encased I beam Deck
Width of Roadway on Bridge	35'-0"
Width of Sidewalk " "	1 @ 6'-10-1/2"
Length of Spans	2 @ 76'-0"
Length of Bridge Deck on ϕ of Roadway	152'-0"
Deck Covering	Concrete
Type of Foundation	Concrete & Timber Piles
Contractor	Joseph Nesto & Company
Inspector in Charge of Work	M. L. Vail
Bonding Company	Standard Accident Insur. Co.
Official Starting Date	11/8/40
Work Started	11/22/40
Working days specified	120
Date of Completion	8/8/41
Engineer's Estimate of Cost	\$57,852.98
Contract Price	\$55,134.35
Adjusted Contract Price	\$52,432.81
Value of Work Done in 1940	\$ 7,716.74
Value of Work to be done in 1941	\$44,716.07

REMARKS:

LET WITH ROAD CONTRACT.

Route #S-41, Sec. #3-A

Sta. 670+84

County	Camden & Burlington
Municipality	Vorhees & Evesham Townships
Local Name	Kresson Lake Extension
Federal Aid Project No.	183-B(1)
Type of Structure	Conc. Abuts. & deck slab
Width of Roadway on Bridge	20' (new)
Width of Sidewalk " "	15'-0" (new)
Length of Spans	16'-0" clear
Length of Bridge Deck on ϕ of Roadway	25'-0"
Deck Covering	Earth Fill
Type of Foundation	Conc. on Timber Piles
Contractor	Francis A. Canuso & Son
Inspector in Charge of Work	P. McCullough
Bonding Company	Standard Accident Ins. Co.
Official Starting Date	2/3/41
Work Started	1/21/41
Working days specified	140
Date of Completion	8/26/41
Engineer's Estimate of Cost	\$5,656.45
Contract Price	\$6,817.35
Adjusted Contract Price	\$7,380.26

REMARKS:

LET WITH ROAD CONTRACT.

Route #44, Sec. #9

Sta. 151+17

County	Gloucester
Municipality	West Depthford Township
Local Name	Hessian Run
Type of Structure	Conc. Box Culvert
Width of Roadway on Bridge	2 @ 35' 30'-0" Island
Length of Spans	12'-0" clear
Length of Bridge Deck on ϕ of Roadway	27'-9"
Type of Foundation	Conc. on timber piles
Deck Covering	Earth Fill
Contractor	Santinello Bros.
Inspector in Charge of Work	C. D. Weller
Bonding Company	The Aetna Casualty & Surety Company
Official Starting Date	1/20/40
Working days specified	140
Work Started	6/26/41
Date of Completion	12/10/41
Engineer's Estimate of Cost	\$18,263.00
Contract Price	\$21,791.00
Adjusted contract price	\$21,791.00

REMARKS:

LET WITH ROAD CONTRACT.

Route #14, Sec. #10

Sta. 824+14

County	Gloucester
Municipality	Logan Township
Local Name	Big Birch Creek
Type of Structure	Conc. Abutments & Deck
Width of Roadway on Bridge	35'-0"
Length of Spans	20'-0" clear
Length of Bridge Deck on ϕ of Roadway	24'-0"
Deck Covering	Concrete slab & earth fill
Type of Foundation	Concrete & Timber Pile
Contractor	S. J. Groves & Sons Co.
Inspector in Charge of Work	C. D. Weller
Bonding Company	Royal Indemnity Co.
Official Starting Date	10/14/40
Work Started	1/21/41
Working days specified	140
Date of Completion	4/24/41
Engineer's Estimate of Cost	\$8,292.50
Contract Price	\$11,364.00
Adjusted Contract Price	\$12,951.22

REMARKS: LET WITH ROAD CONTRACT.

Route #44, Sec. #10

Sta. 820+73.5

County	Gloucester
Municipality	Logan Twp.
Local Name	Little Birch Creek
Type of Structure	Conc. Abutments and Deck
Width of Roadway on Bridge	35'-0"
Length of Spans	9'-0" Clear
Length of Bridge Deck on ϕ of Roadway	12'-0"
Deck Covering	Concrete slab on Earth Fill
Type of Foundation	Concrete
Contractor	S. J. Groves & Sons Company
Inspector in Charge of Work	C. D. Weller
Bonding Company	Royal Indemnity Company
Official Starting Date	10/14/40
Work Started	12/16/40
Working days specified	140
Date of Completion	3/7/41
Engineer's Estimate of Cost	\$4,276.50
Contract Price	\$6,024.00
Adjusted Contract Price	\$6,196.28
Value of Work Done in 1940	\$2,108.40
Value of Work to be done in 1941	\$4,087.88

REMARKS: LET WITH ROAD CONTRACT.

Route #45

Sta. 1085+65

County	Gloucester
Municipality	Mullica Hill
Local Name	Raccoon Creek
Project	(Reconstruction)
Type of Structure	Conc. Abutments-Encased I Beam Deck
Width of Roadway on Bridge	40'-0"
Width of Sidewalk " "	2 @ 6'-2"
Length of Spans	40'-0"
Length of Bridge Deck on ϕ of Roadway	43'-10"
Deck Covering	Concrete
Type of Foundation	Concrete on Timber Piles
Contractor	Eisenberg Construction Co.
Inspector in Charge of Work	P. McCullough
Bonding Company	Maryland Casualty Co.
Official Starting Date	9/14/40
Work Started	9/23/40
Working days specified	50
Date of Completion	4/25/41
Engineer's Estimate of Cost	\$42,138.00
Contract Price	\$36,059.00
Adjusted Contract Price	\$36,850.53
Value of Work Done in 1940	\$35,337.82
Value of work to be done in 1941	\$ 1,512.71

Route #54, Sec. #1

Sta. 354+57

County	Atlantic
Municipality	Buena Vista Township
Local Name	Branch of Hospitality Creek
Federal Aid Project	W.P.A. P-40
Type of Structure	Concrete Abut. & Slab
Width of Roadway on Bridge	16'-0" Island; 2@ 35'-0"
Width of Sidewalk " "	2 @ 14'-0"; 14'-0" Edge
	Gravel to parapet.
Length of Spans	12'-0" clear
Length of Bridge Deck on ϕ of Roadway	17'-10"
Deck Covering	Earth Fill
Type of Foundation	Concrete
Contractor	Maintenance Div.
Inspector in Charge of Work	None
Work Started	Sept. 13, 1940
Date of Completion	Feb. 8, 1941
Adjusted Contract Price	\$11,367.08
Value of Work Done in 1940	\$10,691.18
Value of Work done in 1941	\$ 675.90

RAILROAD BRIDGES ON STATE HIGHWAYS LET IN 1940 AND COMPLETED IN 1941.

Route	Sec.	Local Name	Contract Price	Adjusted Contract Price	Value of Work done in 1940	Value of Work done in 1941	Starting Date	Date of Completion
#23	8-B	L. & N.E. RR. Papakating Creek Sta. 31+90	\$120,046.28	\$117,366.53	\$105,640.72	\$11,725.81	7/15/40	9/4/41
#25	33-A	Freehold & Jamesburg R.R. Station 472+95	76,923.40	79,049.67	0	79,049.67	4/21/41	12/19/41
			\$196,969.68	\$196,416.20	\$105,640.72	\$90,775.48		

THE UNIVERSITY OF CHICAGO

1911

1912

1913

1914

1915

1916

1917

1918

1919

1920

1921

Route #23, Sec. #8-B

Sta. 31+90

County	Sussex
Municipality	Wantage Township
Local Name	L. & N.E. R.R. Papakating Cr.
Federal Aid Project No.	FAGH 82-A(2)
Type of Structure	Open Conc. Abut & Piers I Beam & Girder Encased Deck.
Width of Roadway on Bridge	2 @ 24' 6'-0 Island
Width of Sidewalk " "	2 @ 6'-2"
Width of Roadway Under Bridge	Stream & R.R. Track
Length of Spans	1 @ 55'; 1 @ 62'-6"; 1 @ 105'
	1 @ 52' All C-C Brgs.
Length of Bridge Deck on ϕ of Roadway	278'-0" \pm
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Jannarone Contracting Co. & Ell-Dorer Contracting Co.
Inspector in Charge of Work	H. R. Gabriel
Bonding Company	Mass. Bonding & Insurance Co.
Official Starting Date	7/29/40
Work Started	7/15/40
Working days specified	180
Date of Completion	9/4/41
Engineer's Estimate of Cost	\$116,535.95
Contract Price	\$120,046.28
Adjusted Contract Price	\$117,366.53
Value of Work Done in 1940	\$105,640.72
Value of Work done in 1941	\$11,725.81

...

100

100

[illegible]

... ..

100

1900

... ..

2

10

10

(continued)

100

100

12

Route #25, Sec. #33-A

Sta. 472+95

County	Middlesex
Municipality	So. Brunswick Twp.
Local Name	Freehold & Jamesburg R.R.
Federal Aid Project No.	S.N. 123-C(2)
Type of Structure	Open Conc. Abut. & Piers I Beam Encased Deck.
Width of Roadway on Bridge	2 @ 32' 4'-0" Island
Width of Sidewalk " "	2 @ 6'-0"
Width of Roadway Under Bridge	12'-2" c to c Double Track Roadbed.
Length of Spans	2 @ 42'-0" \pm ; 1 @ 34'-1" \pm clear.
Length of Bridge Deck on ϕ of Roadway	164'-8-1/4"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Geo. M. Brewster & Son, Inc.
Inspector in Charge of Work	M. L. Vail
Bonding Company	Mass. Bonding & Insur. Co.
Official Starting Date	2/3/41
Work Started	4/21/41
Working days specified	120
Date of Completion	12/19/41
Engineer's Estimate of Cost	\$89,030.25
Contract Price	\$76,923.40
Adjusted Contract Price	\$79,049.67

RAILROAD BRIDGES NOT ON STATE HIGHWAYS LET IN 1940 AND COMPLETED IN 1941.

<u>Project</u>	<u>Local Name</u>	<u>Contract Price</u>	<u>Adjusted Contract Price</u>	<u>Value of Work Done in 1940</u>	<u>Work done in 1941</u>	<u>Starting Date</u>	<u>Date of Completion.</u>
FAGM 24-A(1)	Overpass P.R.S.S.L. East of Franklin Ave. (Berlin Boro & Twp)	\$33,043.43	\$33,461.24	\$14,869.54	\$18,591.70	11/4/40	5/17/41
FAGM 6-B(1)	Overpass P.R.S.S.L. Haddon Avenue (Berlin Boro & Twp)	\$163,584.10	\$164,758.25	0	\$164,758.25	2/5/41	12/2/41
		\$196,627.53	\$198,219.49	\$14,869.54	\$183,349.95		

Grade Crossing Elimination

F.A.G.M. 24-A(1)

County	Camden
Municipality	Berlin Boro and Township
Project	Grade Crossing Elimination
Local Name	Overpass P.R. Seashore Line East of Franklin Ave.
Federal Aid Project No.	FAGM 24-A(1)
Type of Structure	Open Conc. Abut. & Piers Conc. Slab on I Beams
Width of Roadway on Bridge	30'
Width of Sidewalk " "	2 @ 6'-0"
Width of Roadway Under Bridge	Double Track Roadbed
Width of Sidewalk " "	-
Length of Spans	3 @ 38'-4" along ϕ highway
Length of Bridge Deck on ϕ of Roadway	118'-0" +
Deck Covering	Conc. Wearing Surface
Type of Foundation	Concrete
Contractor	Eisenberg Construction Co.
Inspector in Charge of Work	M. L. Vail
Bonding Company	Maryland Casualty Co.
Official Starting Date	11/11/40
Work Started	11/14/40
Working days specified	110
Date of Completion	5/17/41
Engineer's Estimate of Cost	\$27,972.85
Contract Price-Bridge items	\$33,043.43
Adjusted Contract Price	\$33,461.24
Value of Work Done in 1940	\$14,869.54
Value of Work done in 1941	\$18,591.70

FAGM 6-B(1)

HADDON AVE. OVERPASS

STA. 25+0

County	Camden
Municipality	Berlin Boro & Township
Project	Grade Crossing Elimination
Local Name	Overpass P.R.Seashore Lines Haddon Avenue
Federal Aid Project No.	FAGM6-B(1)
Type of Structure	Open Conc.Abut. & Piers Thru Girder Conc. Deck on I Beams.
Width of Roadway on Bridge	44'-0"
Width of Sidewalk " "	End spans 1 @ 7'-8" Gen.Span 1 @ 5'-0"
Width of Roadway Under Bridge	Double Track Roadbed
Length of Spans	2 @ 43'-6"; 2 @ 72'-4"; 2 @ 93'-5"; 1 @ 14'-6"
Length of Bridge Deck on ϕ of Roadway	433'-0"
Deck Covering	Conc. Wearing Surface
Type of Foundation	Reinf. Concrete
Contractor	Eisenberg Construction Co.
Inspector in Charge of Work	C. D. Weller
Bonding Company	Maryland Casualty Co.
Official Starting Date	2/3/41
Work Started	2/5/41
Working days specified	160
Date of Completion	12/2/41
Engineer's Estimate of Cost	\$158,926.50
Contract Price	\$163,584.10
Adjusted Contract Price	\$164,758.25

MOTOR VEHICLE AID BRIDGES LET BY THE STATE IN 1940 AND COMPLETED IN 1941.

County	Local Name	Contract Price	Adj. Contr. Price	Value of Work Done in 1940	Value of Work in 1941	Starting Date	Date Completed
Cumberland	Parvins Br. Bridge So. E. Boulevard	\$3,844.00	\$3,838.35	Not Started	\$3,838.35	12/7/40	3/24/41
"	Parvins Br. Bridge So. W. Boulevard	3,338.00	3,384.75	\$3,304.62	80.13	10/14/40	3/20/41
"	Parvins Br. Bridge East Ave.	4,923.75 <u>\$12,105.75</u>	4,915.05 <u>\$12,138.15</u>	3,446.63 <u>\$6,751.25</u>	1,468.42 <u>\$5,386.90</u>	10/21/40	3/21/41

South East Boulevard
Sta. 3+0
Cumberland County

County	Cumberland
Municipality	Landis
Local Name	Parvins Branch Br. on Southeast Boulevard.
Type of Structure	Conc. Box Culvert
Width of Roadway on Bridge	30'-0"
Width of Sidewalk " "	2 @ 5'-0"
Length of Spans	12'-0"
Length of Bridge Deck on ϕ of Roadway	14'-0"
Deck Covering	Gravel
Type of Foundation	Concrete
Contractor	Hill & Fox
Inspector in Charge of Work	P. McCullough
Bonding Company	Glenn Falls Indemnity Company
Official Starting Date	12/7/40
Work Started	Jan. 13, 1941
Working days specified	65
Date of Completion	3/24/41
Contract Price	\$3,844.00
Adjusted Contract Price	\$3,838.35
Value of Work done in 1941	\$3,838.35

REMARKS: STATE'S SHARE \$2,000.00

So. West Boulevard.

Sta. 3+0
Cumberland County

County	Cumberland
Municipality	Landis
Local Name	Parvins Branch Br. (S.W. Boulevard)
Type of Structure	Conc. Box Culvert
Width of Roadway on Bridge	30'-0"
Width of Sidewalk " "	2 @ 5'
Length of Spans	12'-0"
Length of Bridge Deck on ϕ of Roadway	14'-0"
Deck Covering	Gravel
Type of Foundation	Concrete
Contractor	C. Fiske Campbell
Inspector in Charge of Work	P. McCullough
Bonding Company	U. S. Casualty
Official Starting Date	Oct. 9, 1940
Work Started	Oct. 14, 1940
Working days specified	65
Date of Completion	3/20/41
Contract Price	\$3,338.00
Adjusted contract price	\$3,384.75
Value of Work Done in 1940	\$3,304.62
Value of Work done in 1941	\$ 80.13

1891

10

1

10

10

1

1

1

10

10

5

1

10

10

18

East Avenue,
Station 2+90
Cumberland County.

County	Cumberland
Municipality	Landis
Local Name	Parvins Branch Bridge(East Ave.)
Type of Structure	Conc. Box Culvert
Width of Roadway on Bridge	30'-0"
Width of Sidewalk " "	2 @ 5'-0"
Length of Spans	12'-0"
Length of Bridge Deck on ϕ of Roadway	19'-0"
Deck Covering	Gravel
Type of Foundation	Concrete
Contractor	C. Fiske Campbell
Inspector in Charge of Work	P. McCullough
Bonding Company	U. S. Casualty Company
Official Starting Date	10/21/40
Work Started	Nov. 27, 1940
Working days specified	65
Date of Completion by 12/31/40	3/21/41
Contract Price	\$4,923.75
Adjusted Contract Price	\$4,915.05
Value of Work Done in 1940	\$3,446.63
Value of Work . done in 1941	\$1,468.42

• 1911-12

• 1912-13

• 1913-14

• 1914-15

• 1915-16

• 1916-17

• 1917-18

• 1918-19

• 1919-20

• 1920-21

• 1921-22

• 1922-23

• 1923-24

• 1924-25

• 1925-26

• 1926-27

• 1927-28

• 1928-29

• 1929-30

• 1930-31

• 1931-32

• 1932-33

• 1933-34

• 1934-35

• 1935-36

• 1936-37

• 1937-38

• 1938-39

• 1939-40

• 1940-41

• 1941-42

• 1942-43

• 1943-44

• 1944-45

• 1945-46

• 1946-47

• 1947-48

• 1948-49

• 1949-50

• 1950-51

• 1951-52

• 1952-53

• 1953-54

• 1954-55

• 1955-56

• 1956-57

• 1957-58

• 1958-59

• 1959-60

• 1960-61

• 1961-62

• 1962-63

• 1963-64

• 1964-65

• 1965-66

• 1966-67

• 1967-68

• 1968-69

• 1969-70

• 1970-71

• 1971-72

• 1972-73

• 1973-74

• 1974-75

• 1975-76

• 1976-77

• 1977-78

• 1978-79

• 1979-80

• 1980-81

• 1981-82

• 1982-83

• 1983-84

• 1984-85

• 1985-86

• 1986-87

• 1987-88

• 1988-89

• 1989-90

• 1990-91

• 1991-92

• 1992-93

• 1993-94

• 1994-95

• 1995-96

• 1996-97

• 1997-98

• 1998-99

• 1999-00

• 2000-01

• 2001-02

• 2002-03

• 2003-04

• 2004-05

• 2005-06

• 2006-07

• 2007-08

• 2008-09

• 2009-10

• 2010-11

• 2011-12

• 2012-13

• 2013-14

• 2014-15

• 2015-16

• 2016-17

• 2017-18

• 2018-19

• 2019-20

• 2020-21

• 2021-22

• 2022-23

• 2023-24

• 2024-25

• 2025-26

• 2026-27

• 2027-28

• 2028-29

• 2029-30

• 2030-31

• 2031-32

• 2032-33

• 2033-34

• 2034-35

• 2035-36

• 2036-37

• 2037-38

• 2038-39

• 2039-40

• 2040-41

• 2041-42

• 2042-43

• 2043-44

• 2044-45

• 2045-46

• 2046-47

• 2047-48

• 2048-49

• 2049-50

CONTRACTS ON STATE HIGHWAYS LET IN 1941.

Route Section No.	Local Name	Contract Price	Adjusted Contract Price	Value of Work Done in 1941	Starting Date	Date or % Completed
** S3	1	Erie Railroad & Berry Creek Viaduct	\$689,539.50	\$689,539.50	0	6-20-41 0
** 4	1B	Overpass at Bordentown Avenue	44,949.25	44,949.25	\$19,177.75	7-25-41 42%
* 4&35	11B	Overpass at Oak Street	53,010.30	53,010.30	0	Not Started 0
* 4&35	11B	Pedestrian Tunnel at Oak Street	13,095.00	13,095.00	0	Not Started 0
* 6	21A	Den Brook	27,340.68	27,649.07	27,649.07	7/25/41 12/4/41
* 6	21A	Den Brook Bridge Extension	4,292.90	4,491.12	4,491.12	7/25/41 12/4/41
* 6	21A	Overpass at Route 5N	63,013.05	62,715.02	62,087.85	7/25/41 99%
* 18	1	Branch of Deep Run	16,148.50	16,148.50	0	Not Started 0
** 25	30	Removal of Old Passaic River Bridge	86,493.20	87,753.28	87,665.53	3/12/41 99.9%
* 28	22A	So. Branch of Rockaway River	17,175.09	17,175.09	0	5/1/42 0
* 28	22A	Cattlepass	8,766.81	8,766.81	0	5/1/42 0
* 28	22A	So. Branch of Rockaway Creek	21,591.66	21,591.66	0	5/1/42 0
** 28	25	Overpass at Station Road	62,272.00	62,272.00	0	2/2/42 0
** 28	26	North Branch of Raritan River	201,229.20	201,229.20	0	2/2/42 0
** 35	38	Cheesequake Creek Bridge	942,893.70	942,893.70	63,923.90	10/6/41 6.8%
* 38	4	Wreck Pond Bridge	15,827.00	15,821.54	15,821.54	5/10/41 9/11/41
* 45		Newton Creek Bridge	48,428.25	48,428.25	0	1/10/42 0
* 45&47	17	Reconstruction of Big Timber Creek Bridge	36,115.20	36,115.20	0	Not Started
** 47	8	Malaga Branch Bridge	9,832.50	9,774.48	9,774.48	8/21/41 10/9/41
** 54	1	Great Egg Harbor River	33,066.86	33,066.86	33,066.86	2/4/41 11/18/41
** 54	1	Branch of Pennypot Creek Sta. 223+84	12,878.49	12,878.49	12,878.49	4/11/41 11/13/41
** 54	1	Branch of Pennypot Creek Sta. 214+98.9	10,982.42	10,982.42	10,982.42	6/3/41 11/13/41
** 54	1	Overpass at Route #42	59,273.58	59,273.58	0	1/30/42 0
* 56		Venice Lagoon	98,911.20	98,911.20	0	1/30/42 0
* 56		Beach Thorofare	936,574.60	936,574.60	0	1/30/42 0
			\$3,513,700.94	\$3515,106.12	\$347,519.01	

* = Let with Road Contract 14 15
 ** = Let Separate 14 10
 Total - 25 25

Route #S-3, Sec. #1

County
Municipality

Bergen
Rutherford

Local Name
Type of Structure
Width of Roadway on Bridge
Width of Sidewalk " "
Length of Spans
Length of Bridge Deck on ϕ of Roadway
Deck Covering
Type of Foundation
Contractor
Inspector in Charge of Work
Bonding Company
Official Starting Date
Work Started
Working days specified
Engineer's Estimate of Cost
Contract Price

Erie Railroad & Berry Creek Viaduct
Deck Beams on Concrete Piers
2 @ 38'-0" Isl. 4'-0"
2 @ 4'-0"
2 @ 63'-0"; 8 @ 72'-0"
734'-6-1/2"
Concrete
Concrete on timber and steel piles
Fehlhaber Pilé Co., Inc.
H. R. Gabriel, Resident Engineer
The Aetna Casualty & Surety Co.
June 20, 1941
Not started in 1941
275 Working Days
\$737,609.00
\$689,539.50

REMARKS: Work of the contract has been delayed due to instability
of approach embankments.

Route #4, Sec. #1-B
Sta. 60+49.34

Bordentown Ave. Overpass

County
Municipality

Middlesex
Sayreville

Local Name
Type of Structure
Width of Roadway on Bridge
Width of Sidewalks " "
Width of Roadway Under Bridge
Width of Sidewalk " "
Length of Spans
Length of Bridge Deck on ϕ of Roadway
Deck Covering
Type of Foundation
Contractor
Inspector in Charge of Work
Bonding Company
Official Starting Date
Work Started
Working days specified
Percent of Completion by 12/31/41
Engineer's Estimate of Cost
Contract Price
Adjusted Contract Price
Value of Work Done in 1941
Value of Work to be done in 1942

Overpass at Bordentown Ave.
Encased I Beam
2 @ 32'-0"; Isl. 4'-0"
2 @ 6'-0"
2 @ 24'-0"; Isl. 7'-0"
2 @ 6'-0"
1 @ 33'-2"; 1 @ 33'-9"
81'-18"
Concrete
Concrete
C. F. Malanka & Sons Inc.
M.L. Vail, Resident Engr.
Standard Accident Insurance Co.
July 25, 1941
August 28, 1941
120 W.Ds.
42%
\$59,498.70
\$44,949.25
\$44,949.25
\$19,177.75
\$25,771.50

Route #4&35, Sec. #11-B
Sta. 177+96.11

Municipality	Sayreville
Local Name	Overpass at Oak Street
Type of Structure	Longitudinal Steel Deck Beams
Width of Roadway on Bridge	1 @ 30'-0"
Width of Sidewalks " "	2 @ 6'-0"
Width of Roadway Under Bridge	2 @ 32'-0", Isl. 16'-0"
Width of Sidewalk " "	2 @ 6'-0"
Length of Spans	2 @ 44'-6"
Length of Bridge Deck on ϕ of Roadway	101'- 7-1/4"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Hogan-Gaul Construction Co.
Work Started	Not Started
Engineer's Estimate of Cost	\$52,337.85
Contract Price	\$53,010.30
Value of Work to be done in 1942	\$53,010.30

Bridge was included in Roadway Contract.

* * * * *

Route #4 & 35, Sec. 11-B
Sta. 171+34.30

Municipality	Sayreville
Local Name	Pedestrian Tunnel at Oak St.
Type of Structure	Concrete Box
Width of Roadway on Bridge	2 @ 32'-0" Isl. @ 16'-0"
Width of Sidewalk " "	None
Length of Span	1 @ 6'-0"
Length of Bridge Deck on ϕ of Roadway	7'-8"
Deck Covering	Embankment and Roadway Pavement
Type of Foundation	Concrete
Contractor	Hogan-Gaul Construction Co.
Work Started	Not Started
Engineer's Estimate of Cost	\$12,180.50
Contract Price	\$13,095.00
Value of Work to be done in 1942	\$13,095.00

Bridge was included in Roadway Contract.

THE HISTORY OF THE
CITY OF BOSTON

From the first settlement of the
English in 1630 to the present time
the city of Boston has been the seat
of a government of the people. The
people have been the authors of their
own laws, and have been the
guardians of their own liberties. The
city has been the center of the
Revolution, and the seat of the
first government of the United States.
The city has been the seat of the
first government of the United States.
The city has been the seat of the
first government of the United States.

THE HISTORY OF THE
CITY OF BOSTON

From the first settlement of the
English in 1630 to the present time
the city of Boston has been the seat
of a government of the people. The
people have been the authors of their
own laws, and have been the
guardians of their own liberties. The
city has been the center of the
Revolution, and the seat of the
first government of the United States.
The city has been the seat of the
first government of the United States.
The city has been the seat of the
first government of the United States.

Route #6, Sec. #21-A
Sta. 27+29
Denville Relocation

County	Morris
Local Name	Denville Relocation
Type of Structure	Den Brook
Width of Roadway on Bridge	Concrete Encased I Beam
Width of Sidewalks " "	2 @ 32'-0"; Island @ 20'-0"
Length of Spans	2 @ 8'-0"
Length of Bridge Deck on ϕ of Roadway	1 @ 35'-0"
Deck Covering	39'-2"
Type of Foundation	Concrete
Contractor	Concrete
Inspector in Charge of Work	Union Building & Construction Co.
Bonding Company	H.R. Gabriel, Resident Engr.
Official Starting Date	American Bonding Company
Work Started	July 25, 1941
Working days specified	June 27, 1941
Date of Completion	120 Working Days
Engineer's Estimate of Cost	Dec. 4, 1941
Contract Price	\$30,468.75
Adjusted Contract Price	\$27,340.68
Value of Work Done in 1941	\$27,649.07

Included in Road Contract.

Route #6, Sec. #21A
Sta. 10+70

County	Morris
Municipality	Denville Township
Local Name	Denville Relocation
Type of Structure	Den Brook Bridge Extension
Width of Roadway on Bridge	Reinforced Concrete Slab -2" F.A.B.C-1
Width of Sidewalks " "	36'-0"
Length of Spans	2 @ 6'-0"
Length of Bridge Deck on ϕ of Roadway	1 @ 21'-0"
Deck Covering	24'-0"
Type of Foundation	Concrete & 2" F.A.B.C-1
Contractor	Concrete
Inspector in Charge of Work	Union Building & Construction Co.
Bonding Company	H. R. Gabriel, Resident Engr.
Official Starting Date	American Bonding Co.
Work Started	July 25, 1941
Working days specified	August 1, 1941
Date of Completion	120 W.Ds.
Engineer's Estimate of Cost	Dec. 4, 1941
Contract Price	\$4,602.00
Adjusted Contract Price	\$4,292.90
Value of Work Done in 1941	\$4,491.12

INCLUDED IN ROAD CONTRACT.

1940

10

[illegible]

10

200

1990

100

1. The first group of people who are interested in the study of the history of the world are the historians. They are people who are interested in the past and who want to know what happened in the world. They study the past in order to learn from it and to understand the present. They write books and articles about the past and they teach in schools and universities.

100

10-10-1964

... 65

100

1910

10

Route #6, Sec. #21-A

Station 249+10

Denville Relocation

County
Municipality

Morris
Denville Township

Local Name

Denville Relocation
Overpass at Route 5N

Type of Structure
Width of Roadway on Bridge
Width of Sidewalks " "
Width of Roadway Under Bridge
Width of Sidewalk " "
Length of Spans
Length of Bridge Deck on ϕ of Roadway
Deck Covering
Type of Foundation
Contractor
Inspector in Charge of Work
Bonding Company
Official Starting Date
Work Started
Working days specified
Date of Completion
Percent of Completion by 12/31/41
Engineer's Estimate of Cost
Contract Price
Adjusted Contract Price
Value of Work Done in 1941
Value of Work to be done in 1942

Encased I Beams
2 @ 29'-0"
2 @ 6'-0"
2 @ 26'-0"
2 @ 6'-0"
1 @ 36'-0"; 1 @ 38'-0"
93' 7-1/2"
Concrete
Concrete
Union Building & Construction Co.
H. R. Gabriel, Resident Engr.
American Bonding Company
July 25, 1941
July 7, 1941
120 Working Days
1/22/42
99%
\$69,427.50
\$63,013.05
\$62,715.02
\$62,087.85
\$ 627.17

INCLUDED IN ROAD CONTRACT.

Route #18, Sec. #1

Sta. 504+53

County	Middlesex
Municipality	Madison
Local Name	Old Bridge to Route #4 Branch of Deep Run
Type of Structure	Reinf. Conc. Arch
Width of Roadway on Bridge	2 @ 37'-0" Isl. 48'-0"
Width of Sidewalk " "	2 @ 10'-0"
Length of Spans	1 - 12'-0" Arch
Length of Bridge Deck on ϕ of Roadway	None
Deck Covering	Embankment & Roadway Pavement
Type of Foundation	Concrete
Contractor	Weldon Contracting Co.
Work Started	Not started
Engineer's Estimate of Cost	\$13,943.50
Contract Price	\$16,148.50

Bridge included in Roadway Contract.

1890

1891

1892

1893

1894

1895

1896

1897

1898

Route #25, Sec. #30
Removal of Old Passaic Rv. Bridge

Project	Removal of Old Passaic River Bridge.
County	Essex & Hudson
Municipality	Newark & Kearny
Type of Foundation	Concrete on Piles
Contractor	General Contracting & Engineering Co.
Inspector in Charge of Work	A. E. Lee, Resident Engineer
Bonding Company	Seaboard Security Co.
Official Starting Date	March 12, 1941
Work Started	March 12, 1941
Working days specified	90 Calendar Days
Percent of Completion by 12/31/41	99.9%
Engineer's Estimate of Cost	\$101,795.00
Contract Price	\$ 86,493.20
Adjusted Contract Price	\$ 87,753.28
Value of Work Done in 1941	\$ 87,665.53
Value of Work to be done in 1942	87.75

REMARKS:

Contract consisted of the removal of the substructure and superstructure of the old bridge.

Route #28, Sec. #22-A
Sta. 240+00

County	Hunterdon
Municipality	Lebanon
	Lebanon Relocation - Annandale to Van Syckle's Corner
Local Name	So. Branch of Rockaway River
Type of Structure	Reinf. Concrete Slab
Width of Roadway on Bridge	2 @ 23'-0"; Isl. @ 48'-0"
Width of Sidewalks " "	2 @ 9'-0"
Length of Span	1 @ 20'-0"
Length of Bridge Deck on ϕ of Roadway	27'-0"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Jannarone Contracting Co.
Inspector in Charge of Work	A. E. Lee, Resident Engr.
Bonding Company	Massachusetts Bonding & Insur. Co.
Official Starting Date	May 1, 1942
Work Started	Not started in 1941
Working days specified	120 Working Days
Engineer's Estimate of Cost	\$23,332.50
Contract Price	\$17,175.09

REMARKS:

BRIDGE WAS INCLUDED IN ROADWAY CONTRACT.

Journal of Management Studies, 19(1), 67-80.

Route #28, Sec. #22-A
Station 269+00

County	Hunterdon
Municipality	Lebanon
	Lebanon Relocation-Annandale to
	VanSyckle's Corner.
Local Name	Cattle Pass
Type of Structure	Box Culvert
Width of Roadway on Bridge	2 @ 37'-0"; Isl. 48'-0"
Width of Sidewalk " "	2 @ 5'-0"
Length of Span	8'-0"
Deck Covering	Embankment & Roadway Pavement
Type of Foundation	Concrete
Contractor	Jannarone Contracting Co.
Inspector in Charge of Work	A. E. Lee, Resident Engineer
Bonding Company	Massachusetts Bonding & Insur. Co.
Official Starting Date	May 1, 1942
Work Started	Not started in 1941
Working days specified	120
Engineer's Estimate of Cost	\$10,055.75
Contract Price	\$ 8,766.81

REMARKS: Bridge was included in roadway contract.

Route #28, Sec. #22-A
Sta. 306+23.8

County	Hunterdon
Municipality	Lebanon
	Lebanon Relocation - Annandale to
	Vansyckle's Corner
Local Name	S.Br. Rockaway Creek
Type of Structure	Reinf. Concrete Slab
Width of Roadway on Bridge	2 @ 37'-0"; Isl. 48'-0"
Width of Sidewalk " "	None
Length of Span	1 @ 20'-0"
Length of Bridge Deck on ϕ of Roadway	23'-0"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Jannarone Contracting Co.
Inspector in Charge of Work	A.E. Lee, Resident Engr.
Bonding Company	Massachusetts Bonding & Insur. Co.
Official Starting Date	May 1, 1942
Work Started	Not started in 1941
Working days specified	120 W.Ds.
Engineer's Estimate of Cost	\$27,107.00
Contract Price	\$21,591.66

REMARKS: LET WITH ROAD CONTRACT.

1000 1000 1000

1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000

1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000

1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000

1000 1000 1000
1000 1000 1000
1000 1000 1000

1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000

1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000
1000 1000 1000

1000 1000 1000
1000 1000 1000
1000 1000 1000

Route #28, Sec. #25
Sta. 722+05.57

County	Somerset
Municipality	Branchville Township
Local Name	Overpass at Station Road
Type of Structure	Longitudinal Steel Beams Deck Span
Width of Roadway on Bridge	2 @ 35'-0"; Isl. 50'-0"
Width of Sidewalks " "	1 @ 6'-3"; 1 @ 2'-8"
Width of Roadway Under Bridge	1 @ 40'-0"
Width of Sidewalk " "	2 @ 6'-0"
Length of Spans	1 @ 52'-0"
Length of Bridge Deck on ϕ of Roadway	58'-10-3/4"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractpr	Ell-Dorer Contracting Co.
Inspector in Charge of Work	H. R. Gabriel, Resident Engr.
Bonding Company	American Surety Co. of N.Y.
Official Starting Date	2/2/42
Work Started	Not started in 1941
Working days specified	150
Engineer's Estimate of Cost	\$64,274.95
Contract Price	\$62,272.00

Route #28, Sec. #26
Sta. 730+86

County	Somerset
Municipality	Bridgewater Township
Local Name	Bridge over North Br. Raritan River
Type of Structure	Concrete Arch
Width of Roadway on Bridge	2 @ 35'-0"; Isl. 50'-0"
Width of Sidewalk " "	2 @ 6'-0"
Length of Spans	2 @ 58'-0"; 1 @ 64'-0"
Deck Covering	Fill and Roadway Pavement
Type of Foundation	Concrete
Contractor	Ell-Dorer Contracting Co.
Inspector in Charge of Work	H. R. Gabriel, Resident Engr.
Bonding Company	American Surety Co. of N.Y.
Official Starting Date	Feb. 2, 1942
Work Started	Not started in 1941
Working days specified	150
Engineer's Estimate of Cost	\$246,589.70
Contract Price	\$201,229.20

1. The first of these is the fact that the
2. Government has not been able to
3. maintain a consistent policy
4. in regard to the treatment of
5. the Chinese in the Far East.
6. The second is the fact that the
7. Government has not been able to
8. maintain a consistent policy
9. in regard to the treatment of
10. the Japanese in the Far East.
11. The third is the fact that the
12. Government has not been able to
13. maintain a consistent policy
14. in regard to the treatment of
15. the Koreans in the Far East.
16. The fourth is the fact that the
17. Government has not been able to
18. maintain a consistent policy
19. in regard to the treatment of
20. the Manchus in the Far East.

Route #35, Sec. #38

County	Middlesex
Municipality	Sayreville and Madison
Local Name	Cheesequake Creek Bridge
Type of Structure	Bascule Draw and Deck Beam Approaches
Width of Roadway on Bridge	2 @ 32'-0"; Isl. 4.0'
Width of Sidewalk " "	2 @ 6.0'
Length of Spans	1 @ 50' Basc.; 1@ 76'-4"; 1@59'-11"; 6 @ 70'-4"
Length of Bridge Deck on ϕ of Roadway	713'-0"
Deck Covering	Steel Grid on Draw Span-Concrete on others
Type of Foundation	Concrete on Piles
Contractor	Fehlhaber Pile Company, Inc.
Inspector in Charge of Work	C. L. Appleton, Resident Engr.
Bonding Company	The Aetna Casualty Surety Co.
Official Starting Date	October 6, 1941
Work Started	Nov. 10, 1941
Working days specified	275 W.Ds.
Percent of Completion by 12/31/41	6.8%
Engineer's Estimate of Cost	\$921,123.90
Contract Price	\$942,893.70
Adjusted Contract Price	\$942,893.70
Value of Work Done in 1941	\$ 63,923.90
Value of Work to be done in 1942	\$878,969.80

Route #38, Sec. #4
Sta. 436+90

County	Monmouth
Municipality	Wall Township
Local Name	Route #34 to Route #35
Type of Structure	Wreck Pond Bridge
Width of Roadway on Bridge	Reinf. Concrete Slab.
Width of Sidewalk " "	142.0
Length of Spans	None
Length of Bridge Deck on ϕ of Roadway	1 @ 20'-0"
Deck Covering	23'-0"
Type of Foundation	Concrete
Contractor	Concrete
Inspector in Charge of Work	Robert W. Cleveland & Co.
Bonding Company	M. L. Vail, Resident Engr.
Official Starting Date	The Fidelity & Casualty Co. of N.Y.
Working days specified	May 10, 1941
Date of Completion	140 W.Ds.
Engineer's Estimate of Cost	Sept. 11, 1941
Contract Price	\$18,594.00
Adjusted Contract Price	\$15,827.00
	\$15,821.54

REMARKS: BRIDGE LET WITH ROADWAY CONTRACT.

1. 1990年12月25日，在“九七”香港回归前，香港各界人士纷纷发表文章，讨论香港回归后的前途。其中，不少文章都提到，香港回归后，将实行“一国两制”，保持香港的繁荣和稳定。

Route #45

County	Camden County
Municipality	Haddon Township
Local Name	Reconstruction of Approach Structure
Type of Structure	Newton Creek Bridge Reconstruction
Width of Roadway on Bridge	Concrete T Beams on Steel Pile Bents
Width of Sidewalk " "	56'-0"
Length of Spans	1 @ 12'-0"
Length of Bridge Deck on ϕ of Roadway	1 @ 27'-0"; 1 @ 15'-0"; 3 @ 21'-0"
Deck Covering	100.40'
Type of Foundation	Concrete
Contractor	Steel Piles
Bonding Company	Eisenberg Construction Company
Inspector in Charge of Work	Maryland Casualty Company
Official Starting Date	C. D. Weller
Work Started	January 10, 1942
Working days specified	Not started in 1941
Engineer's Estimate of Cost	75 Working Days
Contract Price	\$47,526.75
	\$48,428.25

REMARKS: Reconstruction of roadway approaches included in contract but not included in costs listed above.

Rt. #45, & 47, Sec. #17 Storm Drain

County	Camden
Municipality	Brooklawn Boro
Local Name	Construction of Big Timber Creek Bridge
Type of Structure	Deck Girders on steel pile bents
Width of Roadway on Bridge	1 @ 47'-0"
Width of Sidewalks " "	2 @ 11'-8"
Length of Span	1 @ 58'-0"
Length of Bridge Deck on ϕ of Roadway	59' - 8-3/4"
Deck Covering	Concrete
Type of Foundation	Concrete on steel piles
Contractor	Eisenberg Construction Co.
Inspector in Charge of Work	C.D.Weller, Resident Engineer
Bonding Company	Maryland Casualty Co.
Work Started	Not started in 1941
Working days specified	120
Engineer's Estimate of Cost	\$40,587.50
Contract Price	\$36,115.20

REMARKS: Roadway work was included in the contract but is not included in above costs.

At the time of the
the following items
were found in the
the following items
the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

the following items

Route #47, Sec. #8
Malaga Branch Bridge.

County	Gloucester
Municipality	Franklin Township
Local Name	Malaga Branch Bridge
Type of Structure	Box Culvert
Width of Roadway on Bridge	64'-0"
Width of Sidewalk " "	None
Length of Spans	1 @ 12'-0"
Length of Bridge Deck on ϕ of Roadway	None
Deck Covering	Earth Fill
Type of Foundation	Concrete
Contractor	Hill & Fox
Inspector in Charge of Work	C.D. Weller, Resident Engr.
Bonding Company	Glen Falls Indemnity Co.
Official Starting Date	July 21, 1941
Work Started	July 14, 1941
Working days specified	80 W.Ds.
Date of Completion	Oct. 9, 1941
Engineer's Estimate of Cost	\$8,615.00
Contract Price	\$9,832.50
Adjusted Contract Price	\$9,774.48

Route #54, Sec. #1
Sta. 288+75

County	Atlantic
Municipality	Folsom Borough
Local Name	Great Egg Harbor River
Type of Structure	Encased I Beam
Width of Roadway on Bridge	40'-0"
Width of Sidewalks " "	1 @ 2'-6" 1 @ 6'-0"
Length of Spans	1 @ 35'-0"
Length of Bridge Deck on ϕ of Roadway	41'-4-3/4"
Deck Covering	Concrete
Type of Foundation	Concrete on Piles
Contractor	Maintenance Division
Inspector in Charge of Work	Patrick McCullough, Inspector
Work Started	2/4/41
Date of Completion	11/18/41
Cost of Construction	\$33,066.86
State's Share	\$11,575.11

REMARKS: Bridge was constructed by the W.P.A. under supervision of Maintenance Division.

Route #54, Sec. #1
Sta. 223+84

County	Atlantic
Municipality	Folsom Borough
Local Name	Branch of Pennypot Creek
Type of Structure	Reinfor. Conc. Slab
Width of Roadway on Bridge	38'-0"
Width of Sidewalks " "	1 @ 3'-0"; 1 @ 6'-0"
Length of Spans	1 @ 20'-0"
Length of Bridge Deck on ϕ of Roadway	23'-0"
Deck Covering	Concrete
Type of Foundation	Concrete on Piles
Contractor	Maintenance Division
Work Started	4/14/41
Date of Completion	11/13/41
Cost of Construction	\$12,878.49
State's Share	\$3,835.90

REMARKS: Bridge was constructed by the W.P.A. under supervision of Maintenance Division.

Route #54, Sec. #1
Sta. 214+98.9

County	Atlantic
Municipality	Hammonton
Local Name	Branch of Pennypot Creek
Type of Structure	Reinf. Conc. Slab
Width of Roadway on Bridge	38'-0"
Width of Sidewalks " "	1 @ 3'-0"; 1 @ 6'-0"
Length of Spans	1 @ 14'-6"
Length of Bridge Deck on ϕ of Roadway	17'-0"
Deck Covering	Concrete
Type of Foundation	Concrete on Piles
Contractor	Maintenance Division
Work Started	6/3/41
Date of Completion	11/13/41
Cost of Construction	\$10,982.42
State's Share	\$ 3,013.83

REMARKS: Bridge was constructed by the W.P.A. under supervision of Maintenance Division.

[Faint, illegible handwritten notes]

Route #54, Sec. #1
Sta. 299+92.20

County	Atlantic
Municipality	Folsom
Local Name	Overpass at Route #42
Type of Structure	Longitudinal Steel Deck Beams
Width of Roadway on Bridge	2 @ 26'-0"; Isl. 4'-0"
Width of Sidewalk " "	2 @ 6'-3"
Width of Roadway Under Bridge	2 @ 35'-0" Isl. 7'-0"
Width of Sidewalk " "	2 @ 10'-3"
Length of Spans	2 @ 47'-8"
Length of Bridge Deck on ϕ of Roadway	100'-11"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Eisenberg Construction Co.
Inspector in Charge of Work	Patrick McCullough, Inspector
Bonding Company	Maryland Casualty Co.
Official Starting Date	1/30/42
Work Started	Not started in 1941
Working days specified	100
Engineer's Estimate of Cost	\$59,228.83
Contract Price	\$59,273.58

Route #56,
Venice Lagoon
Absecon Boulevard

County	Atlantic
Municipality	Atlantic City
Type of Structure	Concrete Pile Trestle
Width of Roadway on Bridge	2 @ 35'-0"; Isl. 4'-0"
Width of Sidewalks " "	2 @ 6'-0"
Length of Spans	9 @ 20'-4"
Length of Bridge Deck on ϕ of Roadway	183'-0"
Deck Covering	Concrete
Type of Foundation	Concrete Piles and Timber Piles at Abutments.
Contractor	Ole Hansen
Inspector in Charge of Work	M. L. Vail, Resident Engineer
Bonding Company	Fidelity & Deposit Co.
Official Starting Date	1/30/42
Work Started	Not started in 1941
Working days specified	250
Engineer's Estimate of Cost	\$114,317.60
Contract Price	\$ 98,911.20

REMARKS: Roadway work included in contract but not in above costs.

Route #56,
Beach Thorofare

County	Atlantic
Municipality	Atlantic City
Local Name	Absecon Boulevard Beach Thorofare
Type of Structure	Bascule Draw Span and Deck Beam Approaches.
Width of Roadway on Bridge	2 @ 35'-0"; Isl. 4'-0"
Width of Sidewalk " "	2 @ 8'-6"
Length of Spans	Base: 1 @ 60'-0"; 2 @ 68'-0"; 1 @ 69'-0"; 1 @ 66'-4"; 2 @ 48'-0"
Length of Bridge Deck on ϕ of Roadway	474'-11"
Deck Covering	Steel Grid: on Draw Span-Concrete on others. Concrete on piles
Type of Foundation	Ole Hansen
Contractor	M.L. Vail, Resident Engr.
Inspector in Charge of Work	Fidelity & Deposit Co.
Bonding Company	1/30/42
Official Starting Date	Not started in 1941
Work Started	250
Working days specified	\$989,417.85
Engineer's Estimate of Cost	\$936,574.60
Contract Price	

REMARKS: Roadway work included in contract but not in above costs.

RAILROAD BRIDGES ON STATE HIGHWAYS LET IN 1941

<u>Route</u>	<u>Section</u>	<u>Local Name</u>	<u>Contract Price</u>	<u>Adjusted Contract Price</u>	<u>Value of Wk. Starting Date</u> <u>done in 1941</u>	<u>Date</u>	<u>Date or % Completed</u>
#1	9-B	Overpass of N.Y.S. & W. Railroad	\$61,597.45	\$61,597.45	\$4,166.30	8/4/41	7%

Route #1, Sec. #9-B

Sta. 19+94.32

County

~~Hudson~~ Bergen

Municipality

Boro of Fairview

Local Name

Overpass at N.Y.S. & W.R.R.

Federal Aid Project No.

FAGM 144B(1)

Type of Structure

Encased, continuous I Beam

Width of Roadway on Bridge

2 @ 24'-0"; 1 Isl. @ 2'-0"

Width of Sidewalks " "

1 @ 2'-0"; 1 @ 4'-10"

Length of Spans

1 @ 35'-2"; 1 @ 32'-0"; 1 @ 22'-1"

Length of Bridge Deck on ϕ of Roadway

98' 2-1/2"

Deck Covering

Concrete

Type of Foundation

Concrete

Contractor

J. P. Burns

Inspector in Charge of Work

H. R. Gabriel

Bonding Company

Seaboard Surety Co.

Official Starting Date

8/4/41

Work Started

8/4/41

Working days specified

120

Percent of Completion by 12/31/41

7

Contract Price

\$61,597.45

Adjusted Contract Price

\$61,597.45

Value of Work Done in 1941

\$ 4,106.30

Value of Work to be done in 1942

\$57,491.15

REMARKS: Contract bridge items \$61,597.45
Road Items..... \$10,804.25

1-10-1914

1-11-1914

1-12-1914

1-13-1914

1-14-1914

1-15-1914

1-16-1914

1-17-1914

1-18-1914

1-19-1914

1-20-1914

1-21-1914

1-22-1914

BRIDGE CONTRACTS NOT ON STATE HIGHWAYS LET DURING 1941 (F.A.S. PROGRAM)

[illegible]

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100	101	102	103	104	105	106	107	108	109	110	111	112	113	114	115	116	117	118	119	120	121	122	123	124	125	126	127	128	129	130	131	132	133	134	135	136	137	138	139	140	141	142	143	144	145	146	147	148	149	150	151	152	153	154	155	156	157	158	159	160	161	162	163	164	165	166	167	168	169	170	171	172	173	174	175	176	177	178	179	180	181	182	183	184	185	186	187	188	189	190	191	192	193	194	195	196	197	198	199	200	201	202	203	204	205	206	207	208	209	210	211	212	213	214	215	216	217	218	219	220	221	222	223	224	225	226	227	228	229	230	231	232	233	234	235	236	237	238	239	240	241	242	243	244	245	246	247	248	249	250	251	252	253	254	255	256	257	258	259	260	261	262	263	264	265	266	267	268	269	270	271	272	273	274	275	276	277	278	279	280	281	282	283	284	285	286	287	288	289	290	291	292	293	294	295	296	297	298	299	300	301	302	303	304	305	306	307	308	309	310	311	312	313	314	315	316	317	318	319	320	321	322	323	324	325	326	327	328	329	330	331	332	333	334	335	336	337	338	339	340	341	342	343	344	345	346	347	348	349	350	351	352	353	354	355	356	357	358	359	360	361	362	363	364	365	366	367	368	369	370	371	372	373	374	375	376	377	378	379	380	381	382	383	384	385	386	387	388	389	390	391	392	393	394	395	396	397	398	399	400	401	402	403	404	405	406	407	408	409	410	411	412	413	414	415	416	417	418	419	420	421	422	423	424	425	426	427	428	429	430	431	432	433	434	435	436	437	438	439	440	441	442	443	444	445	446	447	448	449	450	451	452	453	454	455	456	457	458	459	460	461	462	463	464	465	466	467	468	469	470	471	472	473	474	475	476	477	478	479	480	481	482	483	484	485	486	487	488	489	490	491	492	493	494	495	496	497	498	499	500	501	502	503	504	505	506	507	508	509	510	511	512	513	514	515	516	517	518	519	520	521	522	523	524	525	526	527	528	529	530	531	532	533	534	535	536	537	538	539	540	541	542	543	544	545	546	547	548	549	550	551	552	553	554	555	556	557	558	559	560	561	562	563	564	565	566	567	568	569	570	571	572	573	574	575	576	577	578	579	580	581	582	583	584	585	586	587	588	589	590	591	592	593	594	595	596	597	598	599	600	601	602	603	604	605	606	607	608	609	610	611	612	613	614	615	616	617	618	619	620	621	622	623	624	625	626	627	628	629	630	631	632	633	634	635	636	637	638	639	640	641	642	643	644	645	646	647	648	649	650	651	652	653	654	655	656	657	658	659	660	661	662	663	664	665	666	667	668	669	670	671	672	673	674	675	676	677	678	679	680	681	682	683	684	685	686	687	688	689	690	691	692	693	694	695	696	697	698	699	700	701	702	703	704	705	706	707	708	709	710	711	712	713	714	715	716	717	718	719	720	721	722	723	724	725	726	727	728	729	730	731	732	733	734	735	736	737	738	739	740	741	742	743	744	745	746	747	748	749	750	751	752	753	754	755	756	757	758	759	760	761	762	763	764	765	766	767	768	769	770	771	772	773	774	775	776	777	778	779	780	781	782	783	784	785	786	787	788	789	790	791	792	793	794	795	796	797	798	799	800	801	802	803	804	805	806	807	808	809	810	811	812	813	814	815	816	817	818	819	820	821	822	823	824	825	826	827	828	829	830	831	832	833	834	835	836	837	838	839	840	841	842	843	844	845	846	847	848	849	850	851	852	853	854	855	856	857	858	859	860	861	862	863	864	865	866	867	868	869	870	871	872	873	874	875	876	877	878	879	880	881	882	883	884	885	886	887	888	889	890	891	892	893	894	895	896	897	898	899	900	901	902	903	904	905	906	907	908	909	910	911	912	913	914	915	916	917	918	919	920	921	922	923	924	925	926	927	928	929	930	931	932	933	934	935	936	937	938	939	940	941	942	943	944	945	946	947	948	949	950	951	952	953	954	955	956	957	958	959	960	961	962	963	964	965	966	967	968	969	970	971	972	973	974	975	976	977	978	979	980	981	982	983	984	985	986	987	988	989	990	991	992	993	994	995	996	997	998	999	1000	1001	1002	1003	1004	1005	1006	1007	1008	1009	1010	1011	1012	1013	1014	1015	1016	1017	1018	1019	1020	1021	1022	1023	1024	1025	1026	1027	1028	1029	1030	1031	1032	1033	1034	1035	1036	1037	1038	1039	1040	1041	1042	1043	1044	1045	1046	1047	1048	1049	1050	1051	1052	1053	1054	1055	1056	1057	1058	1059	1060	1061	1062	1063	1064	1065	1066	1067	1068	1069	1070	1071	1072	1073	1074	1075	1076	1077	1078	1079	1080	1081	1082	1083	1084	1085	1086	1087	1088	1089	1090	1091	1092	1093	1094	1095	1096	1097	1098	1099	1100	1101	1102	1103	1104	1105	1106	1107	1108	1109	1110	1111	1112	1113	1114	1115	1116	1117	1118	1119	1120	1121	1122	1123	1124	1125	1126	1127	1128	1129	1130	1131	1132	1133	1134	1135	1136	1137	1138	1139	1140	1141	1142	1143	1144	1145	1146	1147	1148	1149	1150	1151	1152	1153	1154	1155	1156	1157	1158	1159	1160	1161	1162	1163	1164	1165	1166	1167	1168	1169	1170	1171	1172	1173	1174	1175	1176	1177	1178	1179	1180	1181	1182	1183	1184	1185	1186	1187	1188	1189	1190	1191	1192	1193	1194	1195	1196	1197	1198	1199	1200	1201	1202	1203	1204	1205	1206	1207	1208	1209	1210	1211	1212	1213	1214	1215	1216	1217	1218	1219	1220	1221	1222	1223	1224	1225	1226	1227	1228	1229	1230	1231	1232	1233	1234	1235	1236	1237	1238	1239	1240	1241	1242	1243	1244	1245	1246	1247	1248	1249	1250	1251	1252	1253	1254	1255	1256	1257	1258	1259	1260	1261	1262	1263	1264	1265	1266	1267	1268	1269	1270	1271	1272	1273	1274	1275	1276	1277	1278	1279	1280	1281	1282	1283	1284	1285	1286	1287	1288	1289	1290	1291	1292	1293	1294	1295	1296	1297	1298	1299	1300	1301	1302	1303	1304	1305	1306	1307	1308	1309	1310	1311	1312	1313	1314	1315	1316	1317	1318	1319	1320	1321	1322	1323	1324	1325	1326	1327	1328	1329	1330	1331	1332	1333	1334	1335	1336	1337	1338	1339	1340	1341	1342	1343	1344	1345	1346	1347	1348	1349	1350	1351	1352	1353	1354	1355	1356	1357	1358	1359	1360	1361	1362	1363	1364	1365	1366	1367	1368	1369	1370	1371	1372	1373	1374	1375	1376	1377	1378	1379	1380	1381	1382	1383	1384	1385	1386	1387	1388	1389	1390	1391	1392	1393	1394	1395	1396	1397	1398	1399	1400	1401	1402	1403	1404	1405	1406	1407	1408	1409	1410	1411	1412	1413	1414	1415	1416	1417	1418	1419	1420	1421	1422	1423	1424	1425	1426	1427	1428	1429	1430	1431	1432	1433	1434	1435	1436	1437	1438	1439	1440	1441	1442	1443	1444	1445	1446	1447	1448	1449	1450	1451	1452	1453	1454	1455	1456	1457	1458	1459	1460	1461	1462	1463	1464	1465	1466	1467	1468	1469	1470	1471	1472	1473	1474	1475	1476	1477	1478	1479	1480	1481	1482	1483	1484	1485	1486	1487	1488	1489	1490	1491	1492	1493	1494	1495	14
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	----

CHURCH BRIDGE NO. 1116

Salem County.

County	Salem
Municipality	Daretown
Local Name=	Church Bridge No. 1116
Federal Aid Project No.	FAS 52-B(1)
Type of Structure	Concrete Box Culvert
Width of Roadway on Bridge	33'-8"
Width of Sidewalk " "	None
Length of Spans	1 @ 11'-0"
Length of Bridge Deck on ϕ of Roadway	13'-0"
Deck Covering	Gravel Fill over R.C. Slab
Type of Foundation	Concrete on Piles
Contractor	Jos. W. Rogers
Inspector in Charge of Work	P. McCullough
Bonding Company	Standard Accident Insurance Co.
Official Starting Date	3/15/41
Work Started	3/11/41
Working days specified	60
Date of Completion	5/22/41
Percent of Completion by Dec. 31, 1941	100
Engineer's Estimate of Cost	\$5,647.24
Contract Price	\$5,691.70
Adjusted Contract Price	\$6,231.55
Value of Work Done in 1941	\$6,231.55

THE HISTORY OF THE
CITY OF BOSTON

FROM THE FIRST SETTLEMENT
TO THE PRESENT TIME

BY
JOHN H. COLEMAN

VOLUME I

BOSTON
PUBLISHED BY
J. B. LEECH, 15 N. STATE ST.
1857

GAME CREEK BRIDGE

F.A.S. 45-A(1)

UPPER PENNS NECK TWP.

County	Salem
Municipality	Upper Penns Neck Twp.
Local Name	Wiley Road, Section #2 Game Creek Bridge
Federal Aid Project No.	F.A.S. 45A(1)
Type of Structure	R.C.Abuts, Conc.Box Beams & R.C.Slab
Width of Roadway on Bridge	40
Length of Spans	2 @ 22-0' clear.
Length of Bridge Deck on ϕ of Roadway	51-0"
Deck Covering	Gravel Fill on R.C.Slab
Type of Foundation	Concrete on Piles
Contractor	Jos. Lafferty
Inspector in Charge of Work	P. McCullough
Bonding Company	The Aetna Casualty & Surety Co.
Official Starting Date	4/25/41
Work Started	4/21/41
Working days specified	80
Date of Completion	7/25/41
Engineers Estimate of Cost	\$20,998.30
Contract Price	\$23,630.20
Adjusted Contract Price	\$23,187.80
Value of Work Done in 1941	\$23,187.80

RACCOON CREEK BRIDGE

F.A.S. 47A(1)

County	Gloucester
Municipality	Swedesboro
Local Name	Raccoon Creek Bridge & Approaches
Federal Aid Project No.	FAS 47A(1)
Type of Structure	Conc. Pile Bent, Enc. Is & R.C. Slab
Width of Roadway on Bridge	40'-0
Width of Sidewalk " "	2 @ 5'-0"
Length of spans	3 @ 33'-0"; 1 @ 52'-0 C.C.Bents
Length of Bridge Deck on ϕ of Roadway	154'-0±
Deck Covering	Concrete
Type of Foundation	Conc. Pile Bent
Contractor	Edward H. Ellis Inc.
Inspector in Charge Of Work	C. D. Weller
Bonding Company	Standard Accident Insurance Co.
Official Starting Date	8/4/41
Work Started	7/30/41
Working days specified	130
% of Completion by 12/31/41	90%
Engineer's Estimate of Cost	\$54,868.25
Contract Price	\$50,266.00
Adjusted Contract Price	\$50,266.00
Value of Work Done in 1941	\$45,239.40
Value of work to be done in 1942	\$ 5,026.60

THE UNIVERSITY OF CHICAGO

LIBRARY

1900

1901

1902

1903

1904

1905

1906

1907

1908

1909

1910

1911

1912

1913

1914

1915

1916

1917

1918

1919

1920

1921

1922

1923

1924

1925

1926

1927

1928

1929

1930

1931

1932

1933

1934

1935

D 3.6 COPANY BRIDGE

Federal Proj. FAS 55-A(1)

County	Burlington
Project	Reconstruction of Copany Bridge d3.6 on Burlington-Fort Dix Road
Local Name	d 3.6 Copany Bridge
Federal Aid Project No.	FAS 55-A(1)
Type of Structure	Reinf. Conc. Abuts. I Beams & R.C. Deck
Width of Roadway on Bridge	30'-0"
Width of Sidewalk " "	None
Length of Spans	1 @ 48.51'
Length of Bridge Deck on ϕ of Roadway	51'-0" \pm
Deck Covering	Concrete
Type of Foundation	Concrete & Piles
Contractor	Hill Construction Co.
Inspector in Charge of Work	P. McCullough
Bonding Company	Glen Falls Indemnity Co.
Official Starting Date	6/16/41
Work Started	7/22/41
Working days specified	100
Date of Completion	1/29/42
Percent of Completion by 12/31/41	99.8
Engineers Estimate of Cost	\$22,268.77
Contract Price	\$19,941.00
Adjusted Contract Price	\$23,165.95
Value of work done in 1941	\$23,119.61
Value of Work to be Done in 1942	46.34

PENSAUKEN CREEK BRIDGE

F.A.S. 57A(1)

County	Burlington
Project	Reconstruction of Bridge C4.72 on Harnsport-Evesboro Road
Local Name	C 4.72 Pensauken Creek
Federal Aid Project No.	FAS 57A(1)
Type of Structure	Croosoted Timber Structure
Width of Roadway on Bridge	14'-8" overall
Width of Sidewalk on Bridge	None
Length of Spans	11'-8"
Length of Bridge Deck on ϕ of Roadway	14'-0"±
Deck Covering	Dreosoted Timber
Type of Foundation	Croosoted Timber Piles
Contractor	Hill Construction Co.
Inspector in Charge of Work	P. McCullough
Bonding Co.	Glen Falls Indemnity Co.
Official Starting Date	6/16/41
Work Started	8/26/41
Working days specified	100
Date of Completion	10/9/41
Percent of Completion by Dec. 31, 1941	100
Engineers Estimate of Cost	\$5,625.95
Contract Price	\$4,207.96
Adjusted Contract Price	\$4,392.91
Value of Work Done in 1941	\$4,392.91

F.A.S. 58A(1)
D 4.85 So.Br. Rancocas Creek

County	Burlington
Project	Reconstruction of Bridge D4.85 on Masonville- Lumberton Road
Local Name	D 4.85 So.Br. Rancocas Creek
Federal Aid Project No.	F.A.S. 58A(1)
Type of Structure	Creosoted Timber Structure
Width of Roadway on Bridge	31'-4"
Width of Sidewalk on Bridge	None
Length of Spans	18'-8"
Length of Bridge Deck on ϕ of Roadway	20'-8" \pm
Deck Covering	Creosoted Timber
Type of Foundation	Creosoted Timber Piles
Contractor	Hill Construction Co.
Inspector in Charge of Work	P. McCullough
Bonding Company	Glen Fall Indemnity Co.
Official Starting Date	6/6/41
Work Started	9/15/41
Working days specified	100
Date of Completion	11/31/41
Percent of Completion by Dec.31,1941	100
Engineers Estimate of Cost	\$9,115.40
Contract Price	\$7,388.06
Adjusted Contract Price	\$8,276.06
Value of Work Done in 1941	\$8,276.06

1. The first part of the paper is devoted to a discussion of the general principles of the theory of the structure of the atom.

2. The second part of the paper is devoted to a discussion of the general principles of the theory of the structure of the atom.

3. The third part of the paper is devoted to a discussion of the general principles of the theory of the structure of the atom.

4. The fourth part of the paper is devoted to a discussion of the general principles of the theory of the structure of the atom.

5. The fifth part of the paper is devoted to a discussion of the general principles of the theory of the structure of the atom.

D4.89 Brook to So.Br. of
Rancocas Creek

F.A.S. 59A(1)

County	Burlington
Project	Lumberton-Vincentown Road
Local Name	D4.89 Brook to So.Br. of Rancocas Creek.
Federal Aid Project No.	F.A.S. 59A(1)
Type of Structure	Multiplate Corrugated Metal Arch on Concrete Abutments.
Width of Roadway on Bridge	40'-0"
Width of Sidewalk on Bridge	2 @ 5'-0" Graded
Width of Roadway Under Bridge	-
Length of Spans	15'-9"
Length of Br. Deck on ϕ of Roadway	20'-0"±
Deck Covering	Earth Fill - Gravel Surface
Type of Foundation	Conc. on Timber Piles
Contractor	Hill Construction Co.
Inspector in Charge of Work	P. McCullough
Bonding Co.	Glen Fall Indemnity Co.
Official Starting Date	6/16/41
Work Started	6/30/41
Working days specified	100
Date of Completion	8/12/41
Percent of Completion by 12/31/41	100
Engineer Estimate of Costs	\$7,579.20
Contract Price	\$6,569.00
Adjusted Contract Price	\$8,609.25
Value of Work Done in 1941	\$8,609.25

F 4.4 Rancocas Creek

Federal Proj. F.A.S. 56A(1)

County	Burlington
Project	Reconstruction of Bridge F4.4 on New Lisbon-Fort Dix Road
Local Name	F4.4 Rancocas Creek
Federal Aid Project No.	FAS 56A(1)
Type of Structure	Conc. Abuts. I Beam & R.C. Deck
Width of Roadway on Bridge	36'-0"
Width of Sidewalk on Bridge	2 @ 5.0
Length of Spans	1 @ 45'-0"
Length of Br. Deck on ϕ of Roadway	47.50'±
Deck Covering	Concrete
Type of Foundation	Conc. & Piles
Contractor	Hill Construction Co.
Inspector in Charge of Work	P. McCullough
Bonding Company	Glen Fall Indemnity Co.
Official Starting Date	6/16/41
Work Started	12/29/41
Working days specified	100
Percent of Completion by 12/31/41	3%
Engineers Estimate of Cost	\$28,847.18
Contract Price	\$24,808.92
Adjusted Contract Price	\$24,808.92
Value of Work Done in 1941	\$ 744.27
Value of work to be Done in 1942	\$24,064.65

DEEP RUN BRIDGE #1030

F.A.S. 50A(1)

County	Salom
Municipality	Alloway, N.J.
Local Name	Deep Run Bridge #1030
Federal Aid Project No.	F.A.S. 50A(1)
Type of Structure	R.C.Aubts, 5 I Beams; 2 Encased I; Reinf. Concrete slab.
Width of Roadway on Bridge	30'-0"
Width of Sidewalk on Bridge	None
Length of Spans	1 @ 25'-0" clear
Length of Br. Deck on ϕ of Roadway	29'-0"
Deck Covering	Gravel fill on R. C. Slab
Type of Foundation	Conc. on Piles
Contractor	Delta Construction Co.
Inspector in Charge of Work	P. McCullough
Bonding Company	Standard Accident Insurance Co.
Official Starting Date	6/16/41
Work Started	6/23/41
Working days specified	100
Date of Completion	10/31/41
Percent of Completion by 12/31/41	100
Engineers Estimate of Cost	\$15,266.00
Contract Price	\$21,047.60
Adjusted Contract Price	\$21,704.00
Value of work Done in 1941	\$21,704.00

F.A.S. 51A(1)

Effts Bridge #1097

Salem County

County	Salem
Municipality	Alloway Township
Federal Aid Project No.	F.A.S. 51A(1)
Type of Structure	R.C. Abuts. 5 I's, 2 Encased I's, R.C. Slab.
Width of Roadway on Bridge	30'-0"
Width of Sidewalk on Bridge	None
Length of Spans	1 @ 25' clear.
Length of Br. Deck on ϕ of Roadway	29'-0"
Deck Covering	Gravel on R.C. Slab
Type of Foundation	Concrete on Piles
Contractor	Delta Contracting Co.
Inspector in Charge of Work	P. McCullough
Bonding Company	Standard Accident Insurance Co.
Official Starting Date	6/16/41
Work Started	8/5/41
Working days specified	100
Date of Completion	10/31/41
Percent of Completion by 12/31/41	100
Engineers Estimate of Costs	\$15,242.00
Contract Price	\$20,939.60
Adjusted Contract Price	\$22,342.48
Value of work done in 1941	\$22,342.48

DARETOWN MILL POND BRIDGE #1121

Salem County


F.A.S. 52-A(1)

County	Salem
Municipality	Upper Pittsgrove, N.J.
Local Name	Daretown Mill Pond Bridge #1121
Federal Aid Project No.	F.A.S. 52A(1)
Type of Structure	R.C. Box Culvert
Width of Roadway on Bridge	30'-0"
Width of Sidewalk on Bridge	None
Length of Spans	18'-0"; 12'-6" High
Length of Bridge Deck on / of Roadway	21-0
Deck Covering	Gravel Fill on R.C. Slab.
Type of Foundation	Concrete on Piles
Contractor	Delta Contracting Co.
Inspector in Charge of Work	P. McCullough
Bonding Company	Hartford Accident & Indemnity Co.
Official Starting Date	6/16/41
Work Started	5/26/41
Working days specified	100
Date of Completion	9/30/41
Percent of Completion by 12/31/41	100
Engineers Estimate of Costs	\$16,030.61
Contract Price	\$16,989.66
Adjusted Contract Price	\$18,487.82
Value of Work done in 1941	\$18,487.82

F.A.S. 41A(1)

Laurel Lake. No.Br. Timber Creek

County	Camden
Municipality	Stratford
Local Name	Laurel Lake - No.Br. Timber Creek
Federal Aid Project No.	F.A.S. 41-A(1)
Type of Structure	Ridgid Frame
Width of Roadway on Bridge	34'-0"
Width of Sidewalk on Bridge	2 @ 8'-0"
Length of Spans	1 @ 30'-0"
Length of Bridge Deck on ϕ of Roadway	35'-0"
Deck Covering	Concrete
Type of Foundation	Conc. on Wood Plank platform on Piles
Contractor	Eisenberg Construction Co.
Inspector in Charge of Work	C. D. Weller
Bonding Company	Maryland Casualty Co.
Official Starting Date	7/15/41
Working days specified	65
Date of Completion	11/19/41
Percent of Completion by 12/31/41	100
Engineers Estimate of Cost	\$39,084.68
Contract Price	\$31,245.08
Adjusted Contract Price	\$30,241.55
Value of Work done in 1941	\$30,241.55



R.R. GRADE CROSSING ELIMINATIONS NOT ON STATE HIGHWAYS LET IN 1941.

<u>LOCAL NAME</u>	<u>CONTRACT PRICE</u>	<u>ADJUSTED CONTRACT PRICE</u>	<u>VALUE OF WORK DONE IN 1941</u>	<u>STARTING DATE</u>	<u>DATE OR % COMPLETED.</u>
West Ave., Sewaren, N. J.	\$146,815.56	\$143,889.94	\$143,059.90	4/28/41	99.4%
Danforth Road, Madison, N. J.	47,595.43	46,236.34	46,236.34	5/5/41	12/4/41
Riverview Drive, Totowa, N. J.	<u>127,967.93</u> \$322,378.92	<u>125,827.93</u> \$ 315,954.21	<u>34,639.50</u> \$223,935.74	8/18/41	28%

THE UNIVERSITY OF CHICAGO

PHYSICS DEPARTMENT

RECEIVED

1954

1954

1954

Federal Project FAGS 27A(1)

County	Middlesex
Municipality	Sewaren
Project	Central Railroad Bridge
Local Name	West Ave. Grade Crossing Elimination
Federal Aid Project No.	FAGS 27A(1)
Type of Structure	Girder -& Encased Floor Beams
	Reinf. Slab.
Width of Roadway on Bridge	42'-0"
Width of Sidewalk " "	2 @ 6'-9-1/2"
Length of Spans	1 @ 72'-0"; 1 @ 64'-1-1/2";
	1 @ 42'-10"
Length of Bridge Deck on ϕ of Roadway	176'-2"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	Hogan-Gaul Construction Co.
Inspector in Charge of Work	A. E. Lee
Bonding Company	Indemnity Insurance Co. of N. Am.
Official Starting Date	4/28/41
Work Started	4/22/41
Working days specified	100
Percent of Completion by 12/31/41	99.4
Contract Price	\$146,815.56
Adjusted Contract Price	\$143,889.94
Value of Work Done in 1941	\$143,059.90
Value of Work to be done in 1942	\$ 830.04

REMARKS: Contract Bridge items \$143,889.94
 Road items 63,165.07

Fed. Project FAGM 30C(1)

County	Morris
Municipality	Madison
Local Name	Danforth Road over D.L. & W. RR
Federal Proj.	FAGM 30C(1)
Type of Structure	Encased I Beam
Width of Roadway on Bridge	1 @ 30'-0"
Width of Sidewalk " "	2 @ 5'-0"
Length of Spans	1 @ 47'-0"; 1 @ 41'-3-1/4"; 1 @ 36'-2-1/2"
Length of Bridge Deck on ϕ of Roadway	138' 6-1/2"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	F. F. Baker
Inspector in Charge of Work	H. R. Gabriel
Bonding Company	Seaboard Surety Co.
Official Starting Date	5/5/41
Work Started	5/1/41
Working days specified	130
Date of Completion	12/4/41
Percent of Completion by 12/31/41	100%
Contract Price	\$47,595.43
Adjusted Contract Price	\$46,236.34
Value of Work Done in 1941	\$46,236.34
REMARKS: Contract bridge items	\$47,595.43
Road Items	\$22,399.23

1. The first part of the paper is devoted to a general discussion of the problem of the existence of solutions of the system of equations

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

where f, g, h are continuous functions of x, y, z and satisfy certain conditions. It is shown that under these conditions the system has a unique solution for any initial conditions.

2. In the second part of the paper the author considers the problem of the stability of the solutions of the system of equations

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

where f, g, h are continuous functions of x, y, z and satisfy certain conditions. It is shown that under these conditions the system has a unique solution for any initial conditions.

3. In the third part of the paper the author considers the problem of the stability of the solutions of the system of equations

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

where f, g, h are continuous functions of x, y, z and satisfy certain conditions. It is shown that under these conditions the system has a unique solution for any initial conditions.

4. In the fourth part of the paper the author considers the problem of the stability of the solutions of the system of equations

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

$$\frac{dx}{dt} = f(x, y, z), \quad \frac{dy}{dt} = g(x, y, z), \quad \frac{dz}{dt} = h(x, y, z),$$

FEDERAL PROJECT FAGM 31(1)

Passaic County.

County	Passaic
Municipality	Totowa, N.J.
Project	Riverview Drive over D.L. & W. R.R.
Local Name	Riverview Drive Grade Crossing Elimination.
Federal Aid Project No.	FAGM 31(1)
Type of Structure	1 Girder Span; 6 I-Beam, Conc. Slab
Width of Roadway on Bridge	1 @ 30'
Width of Sidewalk " "	2 @ 5'-0"
Length of Spans	1 @ 98.0'; 4 @ 51.25'; 2 @ 29.84'
Length of Bridge Deck on ϕ of Roadway	377.80'
Deck Covering	Concrete
Type of Foundation	Concrete on Piles
Contractor	Franklin Contracting Co.
Inspector in Charge of Work	H. R. Gabriel
Bonding Company	Maryland Casualty Co.
Official Starting Date	August 18, 1941
Work Started	September 22, 1941
Working days specified or	150
Percent of Completion by 12/31/41	28
Contract Price	\$127,967.93
Adjusted Contract Price	\$125,827.93
Value of Work Done in 1941	\$ 34,639.50
Value of Work Done in 1942	\$ 91,188.43

THE HISTORY OF THE

REPUBLIC OF THE UNITED STATES

OF THE

REPUBLIC

OF THE

REPUBLIC

OF THE

REPUBLIC

OF THE

REPUBLIC

OF THE

REPUBLIC

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

OF THE

Motor Vehicle Aid Bridges Let By the State in 1941

County		Contract Price	Adj. Contract Price	Value of Wk Done in 1941	Starting Date	Date or % Completed
Burlington	Bridge B 4.70	\$24,650.10	\$24,650.10		12/7/41	None
Cumberland	Cake Road Bridge over Harrow Run	2,949.92	3,104.42	\$3,104.42	3/15/41	6/12/41
"	Center District Road over Harrow Run	3,817.40	3,753.90	3,753.90	4/7/41	7/10/41
"	Hoffman's Mill West Creek Culverts	7,217.84	7,396.15	7,396.15	7/21/41	11/11/41
"	Little Robin Branch	10,258.10	12,027.00	3,006.75	12/6/41	25%
"	Walters Road Bridge over Cohansey Stream	14,671.10	14,671.10	14,671.10	6/7/41	11/13/41
"	Washington Street Bridge over Cohansey Stream	54,499.30	56,276.30	55,713.54	7/7/41	99%
Essex	New Dutch Lane over Deepavaal Brook	27,392.00	27,392.00	27,392.00	2/11/41	7/18/41
Gloucester- Salem.	DuBois Bridge #493 over Oldmans Creek	22,823.11	24,179.36	24,179.36	5/31/41	12/10/41
Morris	Reconstruction of Bridge at McEwans	18,955.36	19,243.15	19,243.15	3/18/41	6/3/41
Passaic	Reconstruction of LaRue Bridge over Clinton Brook.	10,444.92	10,445.38	10,445.38	7/12/41	10/9/41
Salem	So. Main St. Bridge over Salem Creek & Approaches.	42,802.29	40,170.99	40,170.99	7/7/41	12/12/41
Somerset	Dead River Bridge	17,689.82	17,689.82	12,382.88	7/7/41	70%
		\$258,171.26	260,999.67	\$221,459.62		

1. The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that every entry, no matter how small, should be carefully documented to ensure the integrity of the financial data.

2. The second part of the document outlines the procedures for conducting regular audits. It states that audits should be performed at least once a year to identify any discrepancies or errors in the accounting system.

3. The third part of the document describes the various methods used to collect and analyze financial data. It includes a detailed explanation of the different types of financial statements and how they are prepared.

4. The fourth part of the document discusses the role of the accounting department in the overall management of the organization. It highlights the importance of providing timely and accurate financial information to the management team.

5. The fifth part of the document provides a summary of the key findings and recommendations from the audit. It includes a list of specific areas where improvements can be made to the accounting system.

6. The sixth part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that every entry, no matter how small, should be carefully documented to ensure the integrity of the financial data.

7. The seventh part of the document outlines the procedures for conducting regular audits. It states that audits should be performed at least once a year to identify any discrepancies or errors in the accounting system.

8. The eighth part of the document describes the various methods used to collect and analyze financial data. It includes a detailed explanation of the different types of financial statements and how they are prepared.

9. The ninth part of the document discusses the role of the accounting department in the overall management of the organization. It highlights the importance of providing timely and accurate financial information to the management team.

10. The tenth part of the document provides a summary of the key findings and recommendations from the audit. It includes a list of specific areas where improvements can be made to the accounting system.

Cake Road bridge over
Harrow Run

County	Cumberland
Municipality	Upper Deerfield Township
Type of Structure	Culvert on Piles
Width of Roadway on Bridge	31'-0" Face to Face of Guard Rail.
Width of Sidewalk " "	None
Length of Spans	1 @ 10' 6' High
Length of Bridge Deck on ϕ of Roadway	12'-0"
Deck Covering	Gravel Fill on Conc. Slab
Type of Foundation	Concrete on Timber Piles
Contractor	Hill & Fox
Inspector in Charge of Work	P. McCullough
Bonding Company	Glen Fall Indemnity Co.
Official Starting Date	3/15/41
Work Started	3/31/41
Working days specified	65
Date of Completion	6/12/41
Engineer's Estimate of Cost	\$3,435.30
Contract Price	\$2,949.92
Adjusted Contract Price	\$3,104.42
Value of Work Done in 1941	\$3,104.42

Bridge B 4.70
Burlington County

County	Burlington
Municipality	Chester Township
Project	Moorestown-Haddonfield Road
Local Name	Bridge B 4.70
Type of Structure	2 Span multiplate Arch.
Width of Roadway on Bridge	30'
Length of Spans	2 @ 21'-0"
Length of Bridge Deck on ϕ of Roadway	50'-0"
Deck Covering	Fill and Bit. Surface treated Gravel.
Type of Foundation	Conc. on Piles
Contractor	Frank J. Hill Jr.
Inspector in Charge of Work	P. McCullough
Bonding Company	Glen Fall Indemnity Co.
Official Starting Date	Dec. 7, 1941
Work Started	Not
Working days specified	70
Engineer's Estimate of Cost	\$27,860.15
Contract Price	\$24,650.10
Adjusted Contract Price	\$24,650.10
Value of Work Done in 1941	0
Value of work to be done in 1942	\$24,650.10

2010

[illegible]

(Continued)

Leesburg-Belle Plain Road
Cumberland County

Project	Leesburg-Belle Plain Road
County	Cumberland
Local Name	Hoffmans Mill, West Creek
Type of Structure	Culvert
Width of Roadway on Bridge	Twin culvert
Width of Sidewalk " "	30'
Length of Spans	None
Length of Bridge Deck on ϕ of Roadway	2 - 10' each
Deck Covering	23'-0"
Type of Foundation	Gravel on Conc. Slab
Contractor	Concrete on Piles
Inspector in Charge of Work	Hill & Fox
Bonding Company	P. McCullough
Official Starting Date	Glen Falls Indemnity Company
Work Started	7/21/41
Working days specified	9/15/41
Date of Completion	65
	11/11/41
Engineer's Estimate of Cost	\$6,259.50
Contract Price	\$7,217.84
Adjusted Contract Price	\$7,396.15
Value of Work Done in 1941	\$7,396.15

Upper Deerfield Township
Center District Rd. over Horror Run

County	Cumberland
Municipality	Upper Deerfield Township
Local Name	Center District Rd. over Horror
Type of Structure	Culvert Run.
Width of Roadway on Bridge	30' - 34' overall
Length of Spans	10' - Height 6'
Length of Bridge Deck on ϕ of Roadway	12'-0"
Deck Covering	Gravel Surface & Fill on Conc. Slab.
Type of Foundation	Concrete on Timber Piles
Contractor	Hill & Fox
Inspector in Charge of Work	P. McCullough
Bonding Company	Glen Falls Indemnity Co.
Official Starting Date	4/7/41
Work Started	5/19/41
Working days specified	65
Date of Completion	7/10/41
Engineer's Estimate of Cost	\$3,993.80
Contract Price	\$3,817.40
Adjusted Contract Price	\$3,753.90
Value of Work Done in 1941	\$3,753.90

THE HISTORY OF THE
CITY OF NEW YORK

FROM THE FIRST SETTLEMENT
TO THE PRESENT TIME

1

BY J. C. CALVERT

1854

NEW YORK:

W. H. ALLEN, 10 NASSAU ST.

1854

NEW YORK:

W. H. ALLEN, 10 NASSAU ST.

1854

NEW YORK:

W. H. ALLEN, 10 NASSAU ST.

1854

NEW YORK:

W. H. ALLEN, 10 NASSAU ST.

1854

NEW YORK:

W. H. ALLEN, 10 NASSAU ST.

1854

NEW YORK:

W. H. ALLEN, 10 NASSAU ST.

1854

NEW YORK:

1854

NEW YORK:

1854

NEW YORK:

1854

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

1854

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

NEW YORK:

Little Robin Branch
Cumberland County

County	Cumberland
Municipality	Landis Township
Project	Mill Road
Local Name	Little Robin Branch
Type of Structure	Concrete slab
Width of Roadway on Bridge	30'
Width of Sidewalk " "	2 @ 5'-0" Graded Gravel
Length of Spans	1 @ 20'
Length of Bridge Deck on ϕ of Roadway	24
Deck Covering	Gravel Surface & Fill on Concrete slab
Type of Foundation	Concrete
Contractor	Hill & Fox
Inspector in Charge of Work	C. D. Weller
Bonding Company	Glen Falls Indemnity Company
Official Starting Date	12/6/41
Work Started	11/24/41
Working days specified	65
Percent of Completion by 12/31/41	25
Engineer's Estimate of Cost	\$12,027.00
Contract Price	\$10,258.10
Adjusted Contract Price	\$12,027.00
Value of Work Done in 1941	\$ 3,006.75
Value of Work to be done in 1942	\$ 9,020.25

THE UNIVERSITY OF CHICAGO

PHYSICS DEPARTMENT

1950-1951

RESEARCH REPORT

1950-1951

RESEARCH REPORT

1950-1951

1. Introduction
2. Experimental Setup
3. Results
4. Discussion
5. Conclusion

1. Introduction
2. Experimental Setup
3. Results
4. Discussion
5. Conclusion

1. Introduction
2. Experimental Setup
3. Results
4. Discussion
5. Conclusion

Walters Road Bridge
over Cohansey Stream

County	Cumberland
Municipality	Bridgeton
Local Name	Walters Road Bridge over Cohansey Stream.
Type of Structure	Conc. slab on concrete piles
Width of Roadway on Bridge	30'
Width of Sidewalk on Bridge	None
Length of Spans	3 @ 25'
Length of Bridge Deck on ϕ of Roadway	78'
Deck Covering	Concrete
Type of Foundation	Concrete Piles
Contractor	Joseph W. Rogers
Inspector in Charge of Work	P. McCullough
Bonding Company	Standard Accident Insur.Co.
Official Starting Date	6/7/41
Work Started	5/26/41
Working days specified	90
Date of Completion	11/13/41
Percent of Completion by 12/31/41	100
Engineer's Estimate of Cost	\$14,767.60
Contract Price	\$14,671.10
Adjusted Contract Price	\$14,671.10
Value of Work Done in 1941	\$14,671.10

REMARKS: Final quantities not submitted to date from
County Engineer.

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

1000

Washington Street Bridge
over Cohansey Stream

County	Cumberland
Municipality	Bridgeton
Local Name	Washington Street Bridge over Cohansey Stream
Type of Structure	Rigid Frame
Width of Roadway on Bridge	30'
Width of Sidewalk " "	2 @ 5.0'
Length of Spans	3 spans, 1@ 70' and 2 spans each 25'-0"
Length of Bridge Deck on ϕ of Roadway	128'-0"
Deck Covering	Concrete
Type of Foundation	Concrete on wood piles
Contractor	C. Fiske Campbell
Inspector in Charge of Work	C. D. Weller
Bonding Company	U. S. Casualty Company
Official Starting Date	7/7/41
Work Started	7/8/41
Working days specified	90
Percent of Completion by 12/31/41	99
Engineer's Estimate of Cost	\$56,280.35
Contract Price	\$54,499.30
Adjusted Contract Price	\$56,276.30
Value of Work Done in 1941	\$55,713.54
Value of Work to be done in 1942	\$ 562.76

THE HISTORY OF THE
CITY OF BOSTON

By

JOHN

W. L. G.

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

JOHN

DuBois Bridge #493

County	Salem & Gloucester
Municipality	Pilesgrove
Project	Woodstown-Harrisonville Road
Local Name	DuBois Bridge #493 over Oldmans Creek
Type of Structure	Conc. Slab on 5 I Beams; 2 Encased I Beams
Width of Roadway on Bridge	30' over-all 36'
Width of Sidewalk " "	None
Length of Spans	30'
Length of Bridge Deck on ϕ of Roadway	34'
Deck Covering	Gravel over Reinf. Conc. Slab
Type of Foundation	Conc. on Piles
Contractpr	C. Fiske Campbell
Inspector in Charge of Work	P. McCullough
Bonding Company	United States Casualty Co.
Official Starting Date	5/31/41
Work Started	6/6/41
Working days specified	90
Date of Completion	12/10/41
Engineer's Estimate of Cost	\$25,744.41
Contract Price	\$22,823.11
Adjusted Contract Price	\$24,179.36
Value of Work Done in 1941	\$24,179.36

New Dutch Lane over Deepavaal Brook

County	Essex
Municipality	Caldwell Township
Local Name	New Dutch Lane over Deepavaal Brook.
Type of Structure	Conc. slab on wood pile bent and Wood Pile bulkhead
Width of Roadway on Bridge	40'-0" 43'-6" overall
Length of Spans	2 @ 19'-3"
Length of Bridge Deck on ϕ of Roadway	39'-6"
Deck Covering	Concrete
Type of Foundation	Pile Bents
Contractor	Gray Construction Co.
Inspector in Charge of Work	A. E. Lee
Bonding Company	Seaboard Surety Co.
Official Starting Date	2/11/41
Work Started	4/17/41
Working days specified	75
Date of Completion	7/18/41
Engineer's Estimate of Cost	\$32,692.00
Contract Price	\$27,392.00
Adjusted Contract Price	\$27,392.00
Value of Work Done in 1941	\$27,392.00

REMARKS:

Final calculation not received from County Engineer.

LARUE BRIDGE
PASSAIC COUNTY

Municipality	West Milford
County	Passaic
Local Name	Reconstruction of LaRue Bridge over Clinton Brook
Type of Structure	Encased I Beam
Width of Roadway on Bridge	30'
Width of Sidewalk " "	None
Length of Spans	1 @ 35'
Length of Bridge Deck on ϕ of Roadway	38'-7"
Deck Covering	Concrete
Type of Foundation	Concrete
Contractor	F. J. Wright
Inspector in Charge of Work	H. R. Gabriel
Bonding Company	National Surety Co.
Official Starting Date	7/12/41
Work Started	6/24/41
Working days specified	80
Date of Completion	10/9/41
Engineer's Estimate of Cost	\$8,290.53
Contract Price	\$10,444.92
Adjusted Contract Price	\$10,445.38
Value of Work Done in 1941	\$10,445.38

Reconstruction -bridge at McEwans.

County	Morris
Municipality	Whippany
Project	Reconstruction of bridge at McEwans.
Type of Structure	Encased I Beam, Conc. Slab
Width of Roadway on Bridge	40' -Overall 50'
Width of Sidewalk " "	2 @ 4'-3"
Length of Spans	64'-0"
Length of Bridge Deck on ϕ of Roadway	69'-0"
Deck Covering	Concrete with 1" wearing surface.
Type of Foundation	Concrete
Contractor	F. F. Baker
Inspector in Charge of Work	H. R. Gabriel
Bonding Company	Seaboard Surety Co.
Official Starting Date	3/18/41
Work Started	3/3/41
Working days specified	100
Date of Completion	6/3/41
Engineer's Estimate of Cost	\$18,791.14
Contract Price	\$18,955.36
Adjusted Contract Price	\$19,243.15
Value of Work Done in 1941	\$19,243.15

Salem County.

County	Salem
Municipality	Woodstown
Project	South Main St. bridge over Salem Creek and Approaches.
Type of Structure	Conc. Slab on 13 I Beams and 2 Encased I Beams.
Width of Roadway on Bridge	40' Over-all 58'
Width of Sidewalk " "	2 @ 8'
Length of Spans	2 @ 22'
Length of Bridge Deck on ϕ of Roadway	52'-0"
Deck Covering	Concrete
Type of Foundation	Reinforced Concrete on Piles
Contractor	Joseph W. Rogers
Inspector in Charge of Work	Patrick McCullough
Bonding Company	Standard Accident Insurance Co.
Official Starting Date	7/7/41
Work Started	6/30/41
Working Days Specified	110
Date of Completion	12/12/41
Engineer's Estimate of Cost	\$45,149.09
Contract Price	\$42,802.29
Adjusted Contract Price	\$40,170.99
Value of Work Done in 1941	\$40,170.99

DEAD RIVER BRIDGE
SALEM COUNTY.

County	Sommerset
Municipality	Bernards and Warren
Local Name	Dead River Bridge
Type of Structure	Encased I Beam
Width of Roadway on Bridge	30'-0"
Width of Sidewalk " "	None
Length of Spans	1 @ 47' 3-1/2
Length of Bridge Deck on ϕ of Roadway	54'
Deck Covering	Concrete
Type of Foundation	Concrete on Piles
Contractor	The Hoffman Constr. Co.
Inspector in Charge of Work	A. E. Lee
Bonding Company	Great American Indemnity Co.
Official Starting Date	7/7/41
Work Started	8/4/41
Working days specified	50
Percent of Completion by 12/31/41	70
Engineer's Estimate of Cost	\$17,091.44
Contract Price	\$17,689.82
Adjusted Contract Price	\$17,689.82
Value of Work Done in 1941	\$12,382.88
Value of work to be done in 1942	\$ 5,306.94

GRADE CROSSING PROTECTION PROJECTS.

Paid for with Federal Funds.

COMPLETED IN 1937

Federal Aid Project WPGM 71-E Flash Light Signals, Flemington Branch
Central Railroad of N.J. on Rt. #31 at Somerville,
Somerset County.

Cost of Project..... \$1,985.70
Date of Completion..... 6/19/37

COMPLETED IN 1939

Federal Aid Project FAGM-1 Flash Light Signals and Crossing Gates
West Shore Railroad (N.Y.C. R.R.Lessee) at Old Hook Road.
Closter Boro, Bergen County.

Cost of Project..... \$7,845.00
Date of Completion..... 1/12/39

Federal Aid Project FAGM-2 Flash Light Signals, West Shore Railroad
(N.Y.C.R.R.Lessee) at Durie Ave., Closter and
Haworth Boros, Bergen County.

Cost of Project..... \$8,082.00
Date of Completion..... 9/26/39

COMPLETED IN 1940

Federal Aid Project FAGS 35(1) Flash Light Signals, Lehigh and Hudson
River Ry. at Prices Grade Crossing, Vernon Twp.
Sussex County.

Cost of Project..... \$1,792.62
Completed..... 12/24/40

Federal Aid Project FAGS 36(1) Flash Light Signals, Lehigh and Hudson
River Ry. at Mulford Grade Crossing, Andover Twp.
Sussex County.

Cost of Project..... \$2,373.85
Date of Completion..... 12/24/40

1. The first part of the report is devoted to a general survey of the situation in the country.

2. The second part of the report is devoted to a detailed analysis of the economic situation.

3. The third part of the report is devoted to a detailed analysis of the social situation.

4. The fourth part of the report is devoted to a detailed analysis of the political situation.

5. The fifth part of the report is devoted to a detailed analysis of the cultural situation.

6. The sixth part of the report is devoted to a detailed analysis of the international situation.

7. The seventh part of the report is devoted to a detailed analysis of the military situation.

8. The eighth part of the report is devoted to a detailed analysis of the foreign relations.

9. The ninth part of the report is devoted to a detailed analysis of the internal security.

10. The tenth part of the report is devoted to a detailed analysis of the future prospects.

11. The eleventh part of the report is devoted to a detailed analysis of the conclusions.

12. The twelfth part of the report is devoted to a detailed analysis of the recommendations.

13. The thirteenth part of the report is devoted to a detailed analysis of the annexes.

14. The fourteenth part of the report is devoted to a detailed analysis of the bibliography.

COMPLETED IN 1940

Federal Aid Project FAGS 37(1) Flash Light Signals, Lehigh and Hudson
River Railway at Tranquillity Grade Crossing, Green Twp.,
Sussex County.

Cost of Project..... \$1,541.31
Date of Completion..... 12/24/40

Federal Aid Project FAGM 26A(1). Flash Light Signals, Pennsylvania Reading
Seashore Lines at Harkers Lane, Boro of Berlin, Camden County.

Cost of Project..... \$3,981.48
Date of Completion..... 11/18/40

COMPLETED IN 1941

Federal Aid Project FAGM 25A(1) OFF Flash Light Signals, Pennsylvania
Reading Seashore Lines at Heights Ave., West Berlin, Boro
of Berlin, Camden County.

Cost of Project..... \$2,131.96
Date of Completion..... 7/12/41

TO BE COMPLETED IN 1942

Federal Aid Project FAGS 34(1) Flash Light Signals and Crossing Gates,
Pennsylvania Railroad at Park Ave., Pensauken Twp.,
Camden County.

Cost of Project (Estimated)..... \$6,974.66
Date of Completion..... 2/26/42

ANNUAL REPORT
OF THE
PROJECTS DIVISION
NEW JERSEY STATE HIGHWAY
DEPARTMENT



FOR THE YEAR
1941



NEW JERSEY STATE HIGHWAY DEPARTMENT
PROJECTS DIVISION
ANNUAL REPORT
1 9 4 1

STATE OF NEW JERSEY
STATE HIGHWAY DEPARTMENT
TRENTON

Projects Division
Annual Report - 1941

F.E.Harris/GC

MEMORANDUM TO MR. REED:

March 17, 1942

Herewith is presented yearly report showing the status of Motor Vehicle Aid and Township & Borough Aid for the year ending December 31st, 1941.

MOTOR VEHICLE AID

For the year 1941 the State Highway Commissioner approved awards of contract and force account work for the construction of 5.48 miles of surface pavement, a total amount of \$116,932.18; for construction of bridges, a total amount of \$155,707.29; for construction of gravel surface, a total amount of \$18,366.79 and for drainage and repairs to county roads, a total amount of \$32,745.36, making a grand total for work not involving W.P.A. funds of \$323,751.62. Of this amount \$40,482.07 represents work done by force account on three (3) projects.

In addition to the above, other contracts and force account work in conjunction with the W.P.A. were approved for an amount of \$329,897.87.

For the year there was a total of twenty-three (23) projects approved, two (2) of which W.P.A. funds were allotted on.

TOWNSHIP & BOROUGH AID (Construction Fund)

During 1941 work was completed on 269.97 miles of municipal roads at a final construction cost of \$2,411,986.40, the State's share of which was \$2,065,501.96 or approximately 81%.

Of the above figures a certain amount of construction funds has been applied to surface treatment work on municipal roads previously constructed with Township & Borough Aid funds or straight municipal W.P.A. work. The mileage of surface treatment work only is about one half of that in 1940 due to the increase in the Township & Borough Aid Maintenance funds which was applicable for the year 1941; the mileage for 1940 being 53.1 and for 1941 it was 29.6, which is included in the completed mileage given above. The total cost of the surface treatment work was \$38,826.19, of which the State's share was \$32,719.68. Also included in the completed mileage given was 5.59 miles of grading and drainage work at a total cost of \$64,547.05, of which the State's share was \$57,605.92. The apparent high cost per mile for this grading and drainage work is due to two exceptional projects, one of .73 mile costing \$24,575.25 in Essex County for the construction of an outlet road to a Defense Plant and a difficult one in Somerset County where there was a great quantity of rock excavation being of such a nature when excavated and broken up that no foundation was used in the construction of the surface under a later contract. In addition to these \$6,221.27 was used in repairing drainage damage caused by storm of September 1940; no mileage is quoted for this repair work. Out of the 269.97 miles shown as completed, 234.72 miles was actual surface construction.

The total amount of Township & Borough Aid funds paid by the State during the year 1941 was \$2,146,937.42. Of this amount \$70,056.95 or approximately 3.2% was paid as the State's share of engineering and \$11,378.51 was paid for the acquiring of rights of way.

Of the total of 402 projects involved for 1941, 42 were in conjunction with the W.P.A., 37 of these 42 being completed and five (5) uncompleted as of Dec. 31, 1941.

During 1941 there was completed about 86% of the projects on which work was started.

During the year there was completed 347 Twp. & Boro Aid projects; 55 uncompleted and 127 projects on which funds have been allotted for their construction at a total cost estimated at \$803,485.98, the State's share of which is estimated at \$723,137.73.

100-100000-100000

100-100000-100000

100-100000-100000

100-100000-100000

100-100000-100000

100-100000-100000

100-100000-100000

100-100000-100000

100-100000-100000

The following tabulation shows a comparison by types of mileages completed in 1941 and 1940:

Type	1941 Mileage					1940 Mileage				
	Twns.	Boros	Towns	Vils.	Cities:	Twns.	Boros	Towns	Vils.	Cities
Gravel	98.18	9.39	-	-	2.93	77.21	13.32	-	-	-
Gravel, Bit. Sur. Tr.	25.14	14.44	-	-	.62	27.99	9.28	-	-	.15
Bit. Surf. Treat.	16.07	11.94	-	-	1.65	25.38	19.78	6.03	-	1.91
Gravel, Cal. Chloride	13.64	.98	-	-	-	10.41	-	-	-	-
Bit. Penet. Macadam	13.36	8.69	.59	.23	-	9.92	6.91	1.23	-	-
Bituminous Concrete	1.51	4.17	1.58	-	12.37	1.19	5.11	.47	-	8.64
Type A or T	10.81	8.35	1.38	-	-	6.45	5.28	1.27	-	-
Reinforced Concrete	1.65	1.44	.92	-	-	1.12	1.62	1.11	-	-
Tar Soil Stab.	1.04	-	-	-	-	1.12	-	-	-	-
Macadam Foundation	.42	-	-	-	-	-	-	-	-	-
Sheet Asphalt	-	-	1.31	-	-	-	-	-	-	-
Storm Drain	-	.80	.95	-	-	.42	.39	-	-	.36
Grading & Drainage	2.52	.90	-	-	-	-	.41	-	-	-
Gravel, Lig. Binder	-	-	-	-	-	5.52	-	-	-	-
Totals ..	184.34	61.10	6.73	.23		17.57	166.73	62.10	10.11	11.06

TOWNSHIP & BOROUGH AID (DIRT ROAD FUND)

Title 27 Chapter 15 of the Revised Statutes provides that \$50,000 of the \$125,000 of Township & Borough Aid funds available in each county may be used by the Boards of Freeholders for the maintenance and repair of unimproved municipal roads. All of the counties except two have requested these funds for 1942. As a part of this report there is a sheet entitled "Township & Borough Aid Applications Submitted for 1942 Funds", which sheet contains a column showing the requests for 1942 Dirt Road Funds. The total amount requested is \$950,000, an increase of \$25,000 over the amount requested and paid to the counties from the 1941 funds.

TOWNSHIP & BOROUGH AID MAINTENANCE

Under the Township & Borough Aid Maintenance Act there was submitted to the State Highway Commissioner for 1941 funds, schedules totalling an estimated cost of \$523,655.28, of which the State's share was \$470,872.30. There was available under this Act, starting with the 1941 funds, \$525,000. The amount obligated of the 1941 funds was \$448,355.70; the balance or \$22,516.60 was from unused funds of previous years. As a part of this report there is a sheet showing the break-down of these figures by counties.

The total amount of schedules (\$523,655.28) was for maintenance of an estimated 681 miles of roads previously built with Twp. & Boro Aid Construction funds and represents an average cost of approximately \$769. per mile.

The following tabulation shows the mileage of municipal roads that has been completed with Twp. & Boro Aid funds since the year 1921, no mileage figures being available for the years prior to 1921.

Year	Mileage	Year	Mileage	Year	Mileage	Year	Mileage	Year	Mileage
1921 -	149.702	1925 -	167.687	1929 -	190.840	1933 -	192.490	1937 -	252.850.
1922 -	197.000	1926 -	170.000	1930 -	251.830	1934 -	216.770	1938 -	246,100
1923 -	85.380	1927 -	114.480	1931 -	269.900	1935 -	172.110	1939 -	240,930
1924 -	99.220	1928 -	133.100	1932 -	167.860	1936 -	188.250	1940 -	195.320
								1941 -	234.720
Grand Total -3,936.539									

During the past few years there has been several occasions where it was questionable as to the use of these Twp. & Boro Aid Construction funds on projects and action had to be taken in accordance with Chapter 362 P.L.1938 wherein these funds could be used in accordance with the Statute.

The Township & Borough Aid Act provides for the "construction, grading and drainage of unimproved Township, Borough, Town, Village or City roads as provided in said Act". At the time the original act was passed in 1916, the word unimproved was certainly appropriate but since that time there has been several hundred miles

page 3.

of roads constructed which are today becoming unsuitable for present-day traffic and have passed the stage where it would be economical to apply Township & Borough Aid Maintenance Funds.

I believe that a great number of questions would be clarified in the future if the Township & Borough Aid Act was amended to read "construction, reconstruction, grading and drainage of Township, Borough, Town, Village or City roads".

Respectfully submitted,



Projects Engineer

CHAPTER I

The first part of the book is devoted to a general survey of the history of the subject, and to a discussion of the various theories which have been advanced to explain the origin of the human mind.

The second part of the book is devoted to a detailed examination of the various theories which have been advanced to explain the origin of the human mind, and to a discussion of the evidence in support of each of them.

The third part of the book is devoted to a detailed examination of the various theories which have been advanced to explain the origin of the human mind, and to a discussion of the evidence in support of each of them.

The fourth part of the book is devoted to a detailed examination of the various theories which have been advanced to explain the origin of the human mind, and to a discussion of the evidence in support of each of them.

The fifth part of the book is devoted to a detailed examination of the various theories which have been advanced to explain the origin of the human mind, and to a discussion of the evidence in support of each of them.

NEW JERSEY STATE HIGHWAY DEPARTMENT
Projects Division
1941 Apportionment

1941

APPORTIONMENT OF MOTOR VEHICLE AID FUND TO COUNTIES

New Jersey Population by Counties-1940 Census

County Areas - - - 1930 Revision

December 5, 1940

County	1941 County Road Mileage	% of Total Mileage	Population 1940	% of Total Population	County Area in Square Miles	% of Total Area	Average % of County Road Mileage, Area, & Population	Apportionment of \$6,000,000.00	Apportionment of \$ 735,000.00	TOTAL \$6,000,000.00 735,000.00 6,735,000.00
Atlantic	332.680	5.443	124,066	2.982	610.310	7.421	5.282	316,920.00	35,000.00	351,920.00
Bergen	472.561	7.732	409,646	9.847	246.170	2.993	6.857	411,420.00	35,000.00	446,420.00
Burlington	463.540	7.584	97,013	2.332	827.120	10.057	6.658	399,480.00	35,000.00	434,480.00
Camden	274.250	4.487	255,727	6.147	226.325	2.752	4.462	267,720.00	35,000.00	302,720.00
Cape May	171.240	2.802	28,919	0.695	450.910	5.483	2.994	179,640.00	35,000.00	214,640.00
Cumberland	542.900	8.899	73,184	1.759	674.330	8.199	6.286	377,160.00	35,000.00	412,160.00
Essex	176.430	2.887	837,340	20.128	129.720	1.577	8.197	491,820.00	35,000.00	526,820.00
Gloucester	380.120	6.219	72,219	1.736	340.625	4.142	4.032	241,920.00	35,000.00	276,920.00
Hudson	59.142	0.968	652,040	15.674	60.480	0.735	5.792	347,520.00	35,000.00	382,520.00
Hunterdon	193.020	3.158	36,766	0.884	439.120	5.339	3.127	187,620.00	35,000.00	222,620.00
Mercer	171.132	2.800	197,318	4.743	227.900	2.771	3.438	206,280.00	35,000.00	241,280.00
Middlesex	299.222	4.895	217,077	5.218	324.440	3.945	4.686	281,160.00	35,000.00	316,160.00
Monmouth	332.250	5.436	161,238	3.876	534.040	6.493	5.268	316,080.00	35,000.00	351,080.00
Morris	266.630	4.362	125,732	3.022	480.190	5.839	4.408	264,480.00	35,000.00	299,480.00
Ocean	516.680	8.453	37,706	0.906	754.810	9.178	6.179	370,740.00	35,000.00	405,740.00
Passaic	231.110	3.781	309,353	7.436	198.650	2.415	4.544	272,440.00	35,000.00	307,440.00
Salem	338.591	5.540	42,274	1.016	389.370	4.734	3.763	225,780.00	35,000.00	260,780.00
Somerset	202.190	3.308	74,390	1.788	305.020	3.709	2.935	176,100.00	35,000.00	211,100.00
Sussex	291.850	4.776	29,622	0.712	535.310	6.509	3.999	239,940.00	35,000.00	274,940.00
Union	143.985	2.356	328,344	7.893	104.940	1.276	3.842	230,520.00	35,000.00	265,520.00
Warren	251.460	4.114	50,181	1.206	364.650	4.433	3.251	195,060.00	35,000.00	230,060.00
TOTALS	6111.983	100.000	4,160,165	100.000	8,224.440	100.000	100.000	6,000,000.00	735,000.00	6,735,000.00

NEW JERSEY STATE HIGHWAY DEPARTMENT
Projects Division

1942 Apportionment

October 3, 1941

1942
APPORTIONMENT OF MOTOR VEHICLE AID FUND TO COUNTIES

New Jersey Population by Counties-1940 Census

County Areas - - - 1930 Revision

County	1942 County Road Mileage	% of Total Mileage	Population 1940	% of Total Population	County Area in Square Miles	% of Total Area	Average % of County Road Mileage, Area, & Population	Apportionment of \$6,000,000.00	Apportionment of \$ 735,000.00	TOTAL \$6,000,000.00 735,000.00 6,735,000.00
Atlantic	332.970	5.380	124,066	2.982	610.310	7.421	5.261	315,660.00	35,000.00	350,660.00
Bergen	470.770	7.606	409,646	9.847	246.170	2.993	6.815	408,900.00	35,000.00	443,900.00
Burlington	463.540	7.489	97,013	2.332	827.120	10.057	6.626	397,560.00	35,000.00	432,560.00
Camden	283.130	4.574	255,727	6.147	226.335	2.752	4.491	269,460.00	35,000.00	304,460.00
Cape May	171.780	2.775	28,919	0.695	450.910	5.483	2.984	179,040.00	35,000.00	214,040.00
Cumberland	552.320	8.923	73,184	1.759	674.330	8.199	6.294	377,640.00	35,000.00	412,640.00
Essex	176.180	2.846	837,340	20.128	129.720	1.577	8.184	491,040.00	35,000.00	526,040.00
Gloucester	381.230	6.159	72,219	1.736	340.625	4.142	4.012	240,720.00	35,000.00	275,720.00
Hudson	96.394	1.557	652,040	15.674	60.480	0.735	5.989	359,340.00	35,000.00	394,340.00
Hunterdon	195.420	3.157	36,766	0.884	439.120	5.339	3.127	187,620.00	35,000.00	222,620.00
Mercer	168.059	2.715	197,318	4.743	227.900	2.771	3.410	204,600.00	35,000.00	239,600.00
Middlesex	298.322	4.820	217,077	5.218	324.440	3.945	4.661	279,660.00	35,000.00	314,660.00
Monmouth	335.120	5.414	161,238	3.876	534.040	6.493	5.261	315,660.00	35,000.00	350,660.00
Morris	271.010	4.379	125,732	3.022	480.190	5.839	4.413	264,780.00	35,000.00	299,780.00
Ocean	529.320	8.552	37,706	0.906	754.810	9.178	6.212	372,720.00	35,000.00	407,720.00
Passaic	231.110	3.734	309,353	7.436	198.650	2.415	4.528	271,680.00	35,000.00	306,680.00
Salem	342.316	5.531	42,274	1.016	389.370	4.734	3.760	225,600.00	35,000.00	260,600.00
Somerset	203.060	3.281	74,390	1.788	305.020	3.709	2.926	175,560.00	35,000.00	210,560.00
Sussex	292.100	4.719	29,632	0.712	535.310	6.509	3.980	238,800.00	35,000.00	273,800.00
Union	143.985	2.326	328,344	7.893	104.940	1.276	3.832	229,920.00	35,000.00	264,920.00
Warren	251.460	4.063	50,181	1.206	364,650	4.433	3.234	194,040.00	35,000.00	229,040.00
TOTALS	6,189.596	100.000	4,160,165	100.000	8,224.440	100.000	100.000	\$6,000,000.00	\$735,000.00	\$6,735,000.00

NEW JERSEY

COUNTY APPROPRIATIONS - 1941

FOR ROADS AND BRIDGES AND BONDS AND INTEREST FOR SAME
(NOT INCLUDING STATE FUNDS)
(PER QUESTIONNAIRE)

COUNTY	MAINTENANCE & REPAIRS		CONSTRUCTION OR RECONSTRUCTION		W.P.A.		BONDS & INTEREST		TOTAL (not incl. Bonds & Interest)	TOTAL
	Roads	Bridges	Roads	Bridges	Roads	Bridges	Roads	Bridges		
ATLANTIC	-0-	-0-	-0-	-0-	3,981.38	2,462.43	90,015.50	102,374.50	6,443.81	198,833.81
BERGEN	286,996.99	77,285.93	110,050.00	102,450.00	(A) -0-	(A) -0-	(B) 486,609.00	-0-	576,782.92	1,063,391.92
BURLINGTON	-0-	-0-	106,131.63	255,896.70	-0-	-0-	-0-	-0-	362,028.33	362,028.33
CAMDEN	83,391.51	15,000.00	98,013.67	56,231.34	(A) -0-	(A) -0-	834.47	-0-	252,636.52	253,470.99
CAPE MAY	23,363.49	13,304.20	115,412.01	32,914.20	8,365.20	-0-	170,900.00	41,600.00	193,359.10	405,859.10
CUMBERLAND	-0-	-0-	-0-	-0-	-0-	-0-	-0-	-0-	-0-	-0-
ESSEX	181,764.89	15,193.24	228,375.22	26,005.74	10,636.06	-0-	(B) 364,139.53	-0-	461,975.15	826,114.68
GLOUCESTER	16,227.07	11,710.05	-0-	19,998.43	572.93	2,810.66	8,478.75	-0-	51,319.14	59,797.89
HUDSON	1,302,266.12	84,975.54	-0-	-0-	-0-	-0-	(B) 500,643.43	-0-	1,387,241.66	1,387,885.09
HUNTERDON	-0-	-0-	1,827.05	-0-	(C) 6,950.45	-0-	(D) 33,139.51	-0-	8,777.50	41,917.01
MERCER	-0-	39,000.00	92,344.46	65,847.84	3,640.69	13,839.36	438,935.18	188,400.08	214,672.35	842,007.61
MIDDLESEX	58,884.65	32,000.00	55,000.00	22,000.00	20,000.00	-0-	(B) 296,402.51	-0-	187,884.65	484,287.16
MONMOUTH	148,943.00	111,800.00	125,000.00	142,000.00	13,867.10	-0-	340,533.75	90,088.75	541,510.10	972,132.60
MORRIS	130,244.60	12,000.00	-0-	-0-	-0-	-0-	(B) 125,723.70	-0-	142,244.60	267,968.30
OCEAN	48,413.74	17,657.65	72,793.92	13,421.45	-0-	-0-	841.39	-0-	152,286.76	153,128.15
PASSAIC	100,000.00	54,141.00	-0-	-0-	-0-	-0-	(B) 553,756.00	-0-	154,141.00	707,897.00
SALEM	-0-	-0-	15,652.98	98,508.79	-0-	-0-	-0-	-0-	114,161.77	114,161.77
SOMERSET	30,000.00	30,000.00	-0-	-0-	-0-	-0-	(B) 80,000.00	-0-	60,000.00	140,000.00
SUSSEX	(E) 28,322.84	-0-	(F) 7,147.87	-0-	-0-	-0-	(B) 11,690.24	-0-	35,470.71	47,160.95
UNION	101,743.01	6,535.04	-0-	26,625.00	-0-	-0-	521,812.31	-0-	134,903.05	656,715.36
WARREN	4,705.04	-0-	-0-	-0-	7,000.00	-0-	-0-	-0-	11,705.04	11,705.04
TOTALS	2,545,166.95	520,602.65	1,027,748.81	861,899.49	75,013.81	19,112.45	4,024,455.27	422,463.33	5,049,544.16	9,496,462.76

- (A) - WPA work included in Maintenance and Construction Accounts. Per letter from Mr. Thier dated 1/16/42.
(B) - Bridge Bonds combined with Road Bonds.
(C) - Includes Road Equipment.

Projects Division
Feb. 17, 1942

- (D) - Includes Highway Lighting.
(E) - Road & Bridge Maintenance lumped.
(F) - Maintenance & Construction lumped.

NEW JERSEY
COUNTY APPROPRIATIONS - 1940
FOR ROADS AND BRIDGES AND BONDS AND INTEREST FOR SAME
(NOT INCLUDING STATE FUNDS)
(PER QUESTIONNAIRE)

COUNTY	MAINTENANCE & REPAIRS		CONSTRUCTION OR RECONSTRUCTION		W.P.A.		BONDS & INTEREST		TOTAL (not incl. Bonds & Interest)	TOTAL
	Roads	Bridges	Roads	Bridges	Roads	Bridges	Roads	Bridges		
ATLANTIC	-0-	-0-	-0-	-0-	25,000.00	-0-	120,057.50	87,605.00	25,000.00	232,662.50
BERGEN	266,200.00	69,160.00	80,586.45	138,663.55	(A)	(A)	B-532,640.00	(B)	554,610.00	1,087,250.00
BURLINGTON	45,000.00	25,000.00	37,000.00	-0-	-0-	11,803.73	-0-	-0-	118,803.73	118,803.73
CAMDEN	62,275.96	17,076.27	-0-	-0-	25,148.12	12,325.88	47,743.52	-0-	116,826.23	164,569.75
CAPE MAY	2,071.88	24,320.33	124,235.46	-0-	-0-	-0-	B-146,895.00	(B)	150,627.67	297,522.67
CUMBERLAND	39,391.79	-0-	-0-	-0-	-0-	-0-	-0-	-0-	39,391.79	39,391.79
ESSEX	114,116.52	54,371.63	171,394.26	62,955.84	-0-	-0-	413,638.08	65,370.89	402,838.25	881,847.22
GLOUCESTER	12,872.55	6,864.12	-0-	7,073.04	-0-	-0-	10,646.25	-0-	26,809.71	37,455.96
HUDSON	1,210,953.18	79,621.24	-0-	-0-	-0-	-0-	B-397,037.81	-0-	1,290,574.42	1,687,612.23
HUNTERDON	C - 4,994.83	-0-	7,972.32	-0-	-0-	-0-	69,979.50	-0-	12,967.15	82,946.65
MERCER	-0-	39,000.00	109,503.60	76,667.42	-0-	-0-	385,314.00	130,880.00	225,171.02	741,365.02
MIDDLESEX	71,500.00	32,000.00	182,000.00	50,000.00	20,000.00	-0-	282,105.01	78,277.51	355,500.00	715,882.52
MONMOUTH	118,146.43	115,904.50	60,000.00	854,000.00	51,132.90	-0-	357,178.75	91,606.25	1,199,183.83	1,647,968.83
MORRIS	130,444.44	12,000.00	-0-	-0-	-0-	-0-	34,615.00	-0-	142,444.44	177,059.44
OCEAN	40,463.99	31,546.50	-0-	-0-	-0-	-0-	-0-	-0-	72,010.49	72,010.49
PASSAIC	100,000.00	45,741.00	-0-	-0-	43,000.00	20,000.00	B-680,181.25	-0-	208,741.00	888,922.25
SALEM	17,623.00	15,000.00	-0-	-0-	-0-	-0-	-0-	22,429.87	32,623.00	55,052.87
SOMERSET	35,000.00	30,000.00	-0-	-0-	-0-	-0-	B-105,000.00	-0-	65,000.00	170,000.00
SUSSEX	22,542.54	-0-	10,354.03	-0-	-0-	-0-	-0-	-0-	32,896.57	32,896.57
UNION	102,367.01	12,742.06	5,215.48	9,617.29	-0-	-0-	B-540,103.55	-0-	129,941.84	670,045.39
WARREN	-0-	-0-	1,241.46	-0-	-0-	-0-	-0-	-0-	1,241.46	1,241.46
TOTALS	2,395,964.12	610,347.65	789,503.06	1,198,977.14	164,281.02	141,129.61	4,123,135.22	476,169.52	5,203,202.60	9,802,507.34

- (A) - WPA expenditures included in Maintenance and Construction Accounts. Per letter from Mr. Thier dated 1/9/41.
(B) - Bridge Bonds combined with Road Bonds.
(C) - Road Equipment and Highway Lighting Payments.

Projects Division
Feb. 11, 1941

MOTOR VEHICLE AID

PLANS APPROVED, CONTRACTS AWARDED OR PRICE AGREEMENTS APPROVED JANUARY 1st, 1941 to DECEMBER 31st, 1941

Name of Road or Bridge	Type Surface	Type Found.	Length	Method of Construction	State's Allotment	(1) Contract Amt.	W.P.A. Cost Only
						(2) Final Cost	
						(3) Estimated Cost	

BURLINGTON COUNTY

Cramers Farm, Friendship Bogs, Ives Branch Bridges	Creosoted Timber	-	-	Force Acct.	\$ 8,806.83	\$ 8,806.83 (2)	
---	------------------	---	---	-------------	-------------	-----------------	--

CAMDEN COUNTY

Various Rds. County Wide No. 7 (5-B) Bridges	Furnishing work & supplies for bridge work	-	-	FA-WPA	1,389.33	2,299.87 (2)	\$542,330.00
---	---	---	---	--------	----------	--------------	--------------

CAPE MAY COUNTY

North Wildwood Road	Gravel	-	2.19	Contract	11,000.00	13,395.68 (2)	
---------------------	--------	---	------	----------	-----------	---------------	--

CUMBERLAND COUNTY

Cohansey Stream Br. on Walters Rd.	Concrete	Pile	-	Contract	14,359.62	14,359.62 (2)	
Harrow Run Bridge on Center Dis- trict Road	Concrete	-	-	"	3,753.90	3,753.90 (2)	
Little Robin Branch Bridge on Mill Road	Concrete Slab	-	-	"	10,258.10	10,258.10 (1)	
West Creek Culverts on Leesburg- Belle Plain Road	Double Concrete Box Culvert	-	-	"	7,216.84	7,395.15 (2)	

HUDSON COUNTY

Various Roads, County Wide	Various Repairs	-	-	FA-WPA	556,485.32	327,598.00 (3)	361,855.00
Various Roads Repaired	Sheet Asphalt	-	-	Contract	17,740.00	16,958.94 (2)	

HUNTERDON COUNTY

Readington-Dreahook Rd. (No. 21)	Type A or T	Macadam	1.08	Contract	12,615.13	32,205.88 (3)	
----------------------------------	-------------	---------	------	----------	-----------	---------------	--

MORRIS COUNTY

* Dover-Millbrook Rd. (Morris St.)	Reinf. Concrete	-	.53	Contract	35,000.00	39,901.50 (3)	
------------------------------------	-----------------	---	-----	----------	-----------	---------------	--

PASSAIC COUNTY

LaRue Bridge over Clinton Brook	Concrete	-	-	Contract	10,445.38	10,445.38 (2)	
Union Valley Rd. Bridge No. 4	"	-	-	"	6,734.41	6,482.00 (3)	
Union Valley Rd. Bridge No. 5	" & Steel	-	-	"	8,913.06	12,086.10 (3)	

SALEM COUNTY

Coleman Road	Gravel	-	1.66	Contract	8,000.00	4,971.11 (2)	
DuBois Bridge #493 over Old Mans Crk.	Concrete	-	-	"	1,500.00	24,179.36 (2)	

(continued on sheet 2)

* Plans to be revised for change in Type of Surface.

Motor Vehicle Aid (continued sheet #2)

Name of Road or Bridge	Type Surface	Type Found.	Length	Method of Construction	State's Allotment	(1)Contract Amt.	W.P.A. Cost Only
						(2)Final Cost	
						(3)Estimated Cost	
Salem County continued							
Griffith Street	Bit.Concrete	Macadam	.23	Contract	\$ 8,728.50	\$ 8,728.50 (2)	
Hancock's Bridge-Salem Rd.	" "	"	1.65	"	4,000.00	13,586.98 (2)	
South Main St.Bridge #448 over Salem Creek	Concrete	Pile	-	"	4,000.00	40,251.03 (2)	
SOMERSET COUNTY							
Dead River Bridge #258 on Martinsville-Lib.Cor.Rd.	I-Beam	Pile	-	Contract	17,000.00	17,689.82 (1)	
SUSSEX COUNTY							
ROSS' Corner-Hamburg Rd. No.45 B.S.T.mixed-in- place		Gravel	.69	Force Acct.	15,786.42	15,786.42 (2)	
WARREN COUNTY							
Broad Street Extension	Reinf.Conc.	-	.05	Contract	7,000.00	6,620.50 (2)	
Straw Tavern-Stewartsville #38	Bit.Pen.Mac.	Macadam	1.94	Force Acct.	15,888.82	15,888.82 (2)	
GRAND TOTALS			10.02		\$786,621.66	\$653,649.49	\$ 904,185.00

COUNTY W.P.A. EQUALIZING PROJECTS 1941 (No State Aid Funds)

(All work done or being done by Force Account)

Name of Road or Bridge	Type Surface	Length	Width	Sponsor Funds	Federal Funds	Total Funds	Status of Work
<u>ATLANTIC COUNTY</u>							
Brigantine Blvd. & Huron Ave.	Bit. Concrete	.95	20'	\$ 3,436.00	\$ 24,015.00	\$ 27,451.00	Not Started
Stream Clearance	Stream Clearance	10.10	-	31,581.00	278,673.00	310,254.00	Under Const.
Stream Clearance County Wide	"	-	-	7,486.00	125,679.00	133,165.00	"
<u>BURLINGTON COUNTY</u>							
Fort Dix Access Roads	Type T & Gravel, BST	47.90	30-40'	56,001.00	796,017.00	852,018.00	Under Const.
<u>CAPE MAY COUNTY</u>							
Cape May Naval Sta. Access Rds.	Bit. Concrete	1.36	20'	7,616.00	152,337.00	159,953.00	Under Const.
GRAND TOTALS		60.31		\$ 106,120.00	1,376,721.00	1,482,841.00	

TOWNSHIP & BOROUGH AID ROADS COMPLETED JANUARY 1st, 1941 to DECEMBER 31st, 1941

Municipality	Name of Road	Type	Mileage	Method of Construction	State's Share of Const.	Engr.	*Final Cost of Const. without W.P.A. Funds	Total Cost Without W.P.A. Funds
<u>ATLANTIC COUNTY</u>								
Absecon City	Bayview Drive	Bit.Surf.Tr.	1.65	Contract	\$ 2,000.00	-	\$ 2,463.76	\$ 2,463.76
" "	Huron, Delaware & South West St.	Bit.Conc.	.30	"	4,390.81	81.00	4,878.68	4,968.68
Brigantine City	Ocean & Bayshore Aves.	Bit.Conc.	.58	"	8,035.63	156.60	8,928.48	9,102.48
Buena Vista Twp.	Willow Ave. & Various Sts.	Gravel	6.16	FA-WPA	6,500.00	-	7,770.58	7,770.58
Egg Harbor City	Bremen, Shelling & Antwerp Aves.	"	1.35	Force Acct.	3,498.39	-	3,887.10	3,887.10
Egg Harbor Twp.	Blackman Rd, Rob't. Best Rd., Tunis & Various Sts.	Bit.Surf.Tr.	5.53	Contract	5,942.66	-	6,602.96	6,602.96
" " "	Brenta Ave. & Various Sts.	Gravel	3.60	FA-WPA	6,681.25	1,233.00	7,817.11	9,187.11
" " "	Schoolhouse Road	Bit.Surf.Tr.	.99	Force Acct.	1,775.64	-	1,978.37	1,978.37
Hamilton Twp.	Weymouth-Elwood Sec.2, Ave."B", Jackson & Weymouth-Mizpah Rds.	Gravel	4.39	FA-WPA	4,958.25	1,540.80	5,509.17	7,221.17
Hammonton Town	Pine Rd. Outlet Ditch for Storm Sewer	Storm Drain	.95	Force Acct.	397.08	-	441.20	441.20
Linwood City	Oak Ave. Sec.2 & Laurel Ave.	Bit.Conc.	.42	Contract	7,051.25	113.40	8,261.12	8,387.12
" "	Seaview, Cambridge & Various Sts.	" "	2.58	FA-WPA	7,000.00	-	9,967.95	9,967.95
Longport Boro	15th, 17th, 16th & 26th Aves.	" "	.31	Contract	4,235.40	83.70	4,706.00	4,799.00
Margate City	Monmouth Ave. Sec.2 & Essex Ave.	" "	.64	"	8,863.47	-	9,943.56	10,136.46
Northfield City	Fuac Ave. & Northfield Plaza	" "	.42	"	7,112.88	87.12	7,903.20	8,029.20
Pleasantville Cy.	Reading Ave. & Bayview Ave.	" "	.69	"	10,659.60	186.30	11,844.00	12,051.00
Somers Point Cy.	New Jersey Av. Sec.2 & Johnson Av.	" "	.28	"	4,500.00	-	5,111.40	5,111.40
Ventnor City	Winchester Av. Sec.2 & Wyoming Av.	" "	.48	"	7,483.18	129.06	8,820.80	8,964.20
Weymouth Twp.	12th Ave. & 13th Ave. Sec.2	Gravel	1.20	FA-WPA	1,000.00	-	2,320.25	2,320.25
Totals ..			32.52		\$102,085.49	\$3,610.98	\$119,155.69	\$ 123,389.99
<u>BERGEN COUNTY</u>								
Bergenfield Boro	East Clinton Ave.	Bit.Pen.Mac.	.24	Contract	3,100.00	-	4,171.48	4,409.48
Cliffside Park Bo.	Cecelia Ave. Sec.2	" " "	.16	C-WPA	2,025.32	140.40	2,433.88	2,589.88
East Paterson Bo.	Boulevard Sec.2	" " "	.43	"	2,835.46	277.27	3,150.51	3,458.59
Fort Lee Boro	Whitemans Street Sec.#2	" " "	.16	Contract	2,392.27	146.70	2,658.08	2,821.08
Hillsdale Boro	Hillsdale Ave.	" " "	.37	"	6,002.01	297.99	6,668.90	7,000.00
Hohokus Boro	Edgewood Drive	" " "	.20	"	2,257.08	37.56	2,507.87	2,695.96
Oradell Boro	Summit Ave. Storm Sewer	Storm Drain	.15	Force Acct.	900.00	-	1,141.33	1,141.33
Ramsey Boro	Shadyside Road Sec.2	Bit.Pen.Mac.	.37	Contract	5,628.75	298.07	6,254.17	6,585.36
Ridgewood Village	East Glen Ave.	" " "	.23	C-WPA	3,958.24	-	4,398.05	4,398.05
River Vale Twp.	Sand Road	" " "	.25	Contract	4,379.58	221.40	4,866.20	5,112.20
Rutherford Boro	Carmita Avenue	" " "	.38	FA-WPA	3,900.00	-	11,145.87	11,525.87

(Continued on sheet #2)

TOWNSHIP & BOROUGH AID ROADS COMPLETED JANUARY 1st, 1941 to DECEMBER 31st, 1941 (continued sheet #2)

Municipality	Name of Road	Type	Mileage	Method of Construction	State's Share of Const.	Engr.	Final Cost of Const. without W.P.A.Funds	Total Cost Without W.P.A.Funds
<u>Bergen County continued</u>								
Saddle River Bo.	Ackerman Ave.	Bit.Pen.Mac.	.47	Contract	\$ 5,567.66	425.70	\$ 6,186.29	\$ 6,659.29
Tenafly Boro	Front Street	" " "	.41	C-WPA	5,732.53	369.00	6,368.93	6,778.93
" "	Railroad Avenue	" " "	.44	"	4,500.00	-	5,143.97	5,555.49
Waldwick Boro	Monroe Street	" " "	.28	Contract	1,750.00	-	3,709.02	3,709.02
Washington Twp.	Glen Ave. Paving	" " "	.63	"	8,282.17	567.00	9,202.41	9,832.41
Totals ...			5.17		\$ 63,211.07	\$ 2781.09	\$ 80,006.96	\$ 84,272.94

BURLINGTON COUNTY

Beverly City	Putnam, Magnolia, 3rd, Manor & Spruce Sts.	Gravel	1.58	Contract	3,600.00	-	4,246.74	4,879.94
Chester Twp.	Spruce & E. Linwood Aves.	"	.89	FA-WPA	4,127.07	-	4,585.63	4,585.63
Delanco Twp.	Union, Cedar & Delaware Aves.	" , B.S.T.	.46	Contract	4,497.04	414.00	5,207.91	5,667.91
Delran Twp.	Creek Road	" "	1.68	"	6,735.51	673.55	7,483.90	8,232.29
" "	Creek Road Sec.1 Gutters	Bit.Conc.	.38	"	1,392.30	-	1,547.00	1,547.00
Evesham Twp.	Evesboro-Medford Rd.	Gravel	1.00	"	3,202.53	360.00	3,558.37	3,958.37
Medford Twp.	Taunton Lakes Rd. Sec.2 Ext.	"	.36	Force Acct.	898.02	-	997.80	997.80
Mount Laurel Tp.	Elbo Lane Rd. Sec.1	"	1.36	Contract	3,000.00	-	3,777.50	4,321.50
No. Hanover Twp.	Paulson Road	"	1.02	"	4,625.48	368.64	5,139.42	5,549.02
Palmyra Boro	Spring Garden St.	Gravel, BST	.76	FA-WPA	3,000.00	-	3,341.97	3,645.57
Pemberton Twp.	Birmingham-No. Pemberton Sec.2	Gravel	.87	Contract	5,662.49	178.93	6,291.65	6,677.65
Shamong Twp.	Pipers Corner Rd. Sec.2	Gravel, Ca. Cl.	.75	"	3,411.56	290.74	3,790.62	4,158.18
Tabernacle Twp.	Hedgerhouse Road	Gravel	1.06	"	2,289.62	381.60	2,544.02	2,968.02
Washington Twp.	Lower Bank & River Rd.	"	1.67	"	3,565.99	334.01	3,962.29	4,630.29
Willingboro Twp.	Park Road Sec.2	Gravel, BST	.50	Force Acct.	1,479.92	20.08	1,644.35	1,844.35
Totals ..			14.34		\$ 51,487.53	3021.55	58,119.17	63,663.52

CAMDEN COUNTY

Gibbsboro Boro	So. United States Ave.	Gravel, Ca. Cl.	.98	Contract	3,744.90	255.10	4,161.00	4,577.10
Gloucester Twp.	Buffalo Road	Gravel	1.40	Force Acct.	1,041.22	-	1,156.91	1,156.91
Gloucester Twp.	Lower Landing Road	Gravel, BST	2.58	FA-WPA	5,562.80	928.80	6,180.89	7,212.89
Gloucester Twp.	Turnerville-Erial Rd.	Gravel	1.95	Contract	4,431.58	702.00	4,923.98	5,703.98
Haddon Twp.	Vesper, Onieda Sec.2 & Saginaw Av.	Bit. Conc.	.21	"	4,613.04	191.70	5,474.08	5,687.08
Haddonfield Boro	Elm, E. Summit Sec.2 & Spruce St.	Bit. Pen. Mac.	.40	"	7,323.70	360.00	8,540.65	8,940.65
" "	Haddon Ave. Sec. #2	Bit. Conc.	.30	"	6,298.29	80.46	6,998.10	7,087.50
Laurel Spgs. Boro	Park Ave. & Various Sts.	Bit. Surf. Tr.	6.21	FA-WPA	5,424.58	435.60	6,027.31	6,511.31
Magnolia Boro	East Atlantic Ave. Sec.1	Bit. Pen. Mac.	.35	Contract	10,139.31	312.30	11,756.62	12,103.62
Merchantville Bo.	Maple Ave. Sec.3	Reinf. Conc.	.37	"	26,818.54	330.30	30,860.99	31,227.99

(continued on sheet 3)

TOWNSHIP & BOROUGH AID ROADS COMPLETED JANUARY 1st, 1941 to DECEMBER 31st, 1941 (continued sheet #3)


Municipality	Name of Road	Type	Mileage	Method of Construction	State's Share of Const.	Engr.	Final Cost of Const. without W.P.A.Funds	Total Cost Without W.P.A.Funds
<u>CAMDEN COUNTY Continued</u>								
Oaklyn Boro	Clinton Ave. Underpass (Sewer)	Storm Dr.	.35	FA-WPA	\$ 4,192.78	-	\$ 4,192.78	\$ 4,192.78
Pennsauken Twp.	Myrtle Avenue	Reinf. Conc.	.10	Contract	4,061.84	86.40	4,513.16	4,609.16
Winslow Twp.	Chews Landing Road	Gravel, BST	1.98	FA-WPA	5,782.38	517.62	6,424.86	7,216.06
	Totals ..		17.18		\$ 89,434.96	\$ 4200.28	\$ 101,211.33	\$ 106,227.03
<u>CAPE MAY COUNTY</u>								
Avalon Boro	1st Ave. & Avalon Ave.	Gravel	1.20	Contract	3,498.55	-	3,887.28	3,887.28
Cape May City	Maryland, New York & Trenton Av.	Bit. Conc.	.97	"	15,061.96	262.44	16,735.51	17,027.11
Middle Twp.	Pierces Point Rd.	Gravel	.88	FA-WPA	1,287.04	212.96	1,430.04	1,780.44
No. Wildwood City	3rd, New Jersey, 12th, 15th, etc.	Bit. Conc.	1.05	Contract	14,683.50	283.50	16,315.00	16,630.00
Ocean City	Beach Rd., Ocean Rd, 6th, etc.	" "	1.35	"	17,881.00	-	20,321.56	20,321.56
Sea Isle City	40th, 45th, 32nd, 36th, Pleasure Aves., N & S 41st Sts.	" "	.39	"	5,334.91	-	5,927.68	5,927.68
Stone Harbor Boro	99th Street	" "	.48	"	8,500.00	-	10,502.27	10,502.27
Wildwood City	Cedar, Oak, Wildwood, Baker & New Jersey Aves.	" "	.82	"	9,000.00	221.40	14,985.00	15,231.00
Woodbine Boro	Adams Avenue	" "	.13	"	2,000.00	-	2,433.75	2,433.75
	Totals ..		7.27		\$ 77,246.96	\$ 980.30	\$ 92,538.09	\$ 93,741.09
<u>CUMBERLAND COUNTY</u>								
Commercial Twp.	Berrytown Rd. & Brown St. Sec. 2	Gravel	.75	Force Acct.	2,996.78	-	3,329.75	3,329.75
" "	Snow Hill Rd. Sec. 1	"	.60	" "	2,193.49	-	2,437.21	2,437.21
Deerfield Twp.	Cedar Street	"	.80	" "	2,897.30	-	3,219.22	3,219.22
" "	Maple Street	"	.50	" "	1,980.00	-	2,222.00	2,222.00
" "	Mulberry & Poplar Sts.	"	.38	" "	1,597.45	-	1,774.95	1,774.95
Downe Twp.	Garrison Avenue	"	.40	" "	2,113.88	-	2,348.75	2,348.75
" "	Lore's Mill Road	"	1.30	" "	4,043.79	-	4,493.09	4,493.09
" "	Pennsylvania & Bayview Aves.	"	.15	" "	1,069.88	-	1,188.75	1,188.75
" "	Turkey Point Rd. Sec. 3	"	1.30	" "	4,499.01	-	4,998.90	4,998.90
Fairfield Twp.	Back Neck School House Rd.	"	1.00	" "	3,147.30	-	3,497.00	3,497.00
" "	Fairton-Millville Rd. Sec. 1	"	1.60	" "	4,497.12	-	4,996.80	4,996.80
" "	" " " " 2	"	1.50	" "	4,044.74	-	4,494.15	4,494.15
" "	" " " " 3	"	.90	" "	3,477.46	-	3,863.84	3,863.84
Greenwich Twp.	Miller-Stow Creek Wharf Rd.	"	.60	" "	3,149.69	-	3,499.65	3,499.65
" "	Wheaton Island Rd.	"	.80	" "	3,597.33	-	3,997.03	3,997.03
Hopewell Twp.	Perry Road	"	1.10	" "	3,386.11	-	3,762.34	3,762.34

(continued on sheet 4)

TOWNSHIP & BOROUGH AID ROADS COMPLETED JANUARY 1st, 1941 to DECEMBER 31st, 1941 (continued sheet #4)

Municipality	Name of Road	Type	Mileage	Method of Construction	State's Share of Const.	Engr.	Final Cost of Const. without W.P.A. Funds	Total Cost Without W.P.A. Funds
<u>Cumberland County continued</u>								
Landis Twp.	East Park Avenue	Bit. Conc.	.46	Contract	\$ 7,423.42	124.74	\$ 11,675.95	\$ 11,814.55
" "	New Pear Street	" "	.46	"	6,660.85	123.12	7,400.94	7,537.74
Lawrence Twp.	Sorantino Road	Gravel	.19	Force Acct.	789.72	-	877.47	877.47
Maurice River Tp.	Taylor Road Sec.1	"	1.20	" "	4,267.40	-	4,741.56	4,741.56
Stow Creek Twp.	Cook Road	"	1.17	" "	3,501.05	-	3,890.06	3,890.06
Vineland Boro	Plum St. & New Pear St.	Bit. Conc.	.53	Contract	8,002.84	-	11,156.94	11,156.94
Totals ..17.69					\$ 79,336.61	247.86	\$ 93,866.35	\$ 94,141.75
<u>ESSEX COUNTY</u>								
Bloomfield Town	Glenwood Ave. & Prospect St.	Bit. Conc.	.95	Contract	36,318.25	-	40,353.61	40,353.61
Caldwell Twp.	New Dutch Lane (Grading)	Grading	.73	"	21,397.72	-	24,575.25	24,575.25
" "	" " " (Paving)	Bit. Pen. Mac.	.73	"	14,460.03	-	16,066.70	16,066.70
Cedar Grove Twp.	Ozone Ave. Sec.2	" " "	.23	C-WPA	4,610.62	438.65	5,122.91	5,610.30
Irvington Town	Myrtle Ave. Sec.2	Bit. Conc.	.34	Contract	5,821.96	-	6,468.85	6,468.85
Montclair Town	Claremont Ave. Sec.2	Bit. Pen. Mac.	.59	"	26,282.28	-	29,202.53	29,202.53
W. Caldwell Boro	Hillside Ave., Waverly Place & Elmwood Terrace	Type A	.53	"	8,491.32	477.00	9,434.80	9,964.80
West Orange Town	Harrison Avenue	Bit. Conc.	.29	"	17,443.26	-	19,381.40	19,381.40
Totals ... 4.39					\$ 134,825.44	915.65	\$ 150,606.05	\$ 151,623.44
<u>GLOUCESTER COUNTY</u>								
Clayton Boro	Broad Street	Bit. Conc.	.53	Contract	8,911.08	78.92	9,901.20	10,060.20
Deptford Twp.	Salina Road Sec.1	Gravel	1.00	Force Acct.	3,600.00	-	4,001.10	4,001.10
" "	" " " 2	"	1.60	" "	2,400.00	-	2,666.75	2,666.75
E. Greenwich Twp.	Somers, Weatherby, Academy, etc.	" BST	.90	" "	3,934.93	-	4,372.14	4,372.14
Franklin Twp.	Victoria Ave. Sec.4	Gravel	1.60	" "	4,270.00	-	4,744.45	4,744.45
" "	Weymouth Rd. Sec.2	"	.50	" "	1,620.00	-	1,817.35	1,817.35
" "	Williamstown Road	"	1.65	" "	4,500.00	-	5,001.85	5,001.85
Glassboro Boro	Jefferson Ave. & Boulevard	Bit. Surf. Tr.	.66	" "	303.26	-	336.95	336.95
" "	Railroad, Victoria & Var. Sts.	Gravel	1.63	" "	4,500.00	-	5,000.00	5,000.00
Greenwich Twp.	North Delaware St.	"	.18	" "	700.00	-	777.77	777.77
" "	N. Market, Casperson, Newell Place & Vine St.	"	.40	" "	2,478.60	-	2,754.00	2,754.00
" "	Swedesboro Rd., Hudson St. etc.	"	1.05	" "	4,485.87	-	4,984.30	4,984.30
Harrison Twp.	Back Creek Rd. Sec.1	"	1.20	" "	4,299.39	-	4,777.10	4,777.10
" "	Walters Road	"	.90	" "	3,239.86	-	3,599.85	3,599.85
Mantua Twp.	Golf Club Rd.	"	.50	" "	1,350.00	-	1,503.18	1,503.18

(Continued on sheet 5)



TOWNSHIP & BOROUGH AID ROADS COMPLETED JANUARY 1st, 1941 to DECEMBER 31st, 1941 (Continued sheet #5)

Municipality	Name of Road	Type	Mileage	Method of Construction	State's Share of Const.	Engr.	Final Cost of Const. without W.P.A. Funds	Total Cost Without W.P.A. Funds
<u>Gloucester County Continued</u>								
Mantua Twp.	Jackson Road	Gravel	2.40	Force Acct.	\$ 3,450.00	-	\$ 3,837.15	\$ 3,837.15
Monroe Twp.	Janvier Road	"	1.90	" "	4,500.00	-	5,001.90	5,001.90
National Park Boro	Oak Ave. & Chestnut St.	"	.40	" "	1,999.26	-	2,221.40	2,221.40
Newfield Boro	Weymouth Rd., Hazel, Oaklyn & Maple Aves.	Gravel, BST	1.10	" "	3,999.72	-	4,444.13	4,444.13
Paulsboro Boro	Thompson Ave., Vanneman Ave. & Blvd.	Gravel	.40	" "	1,440.00	-	1,602.10	1,602.10
Pitman Boro	Alcyon Blvd, Esplanade, Edsam, Oak Crest & Highland Ter.	Bit. Conc.	.54	Contract	7,568.38	130.68	10,166.45	10,311.66
So. Harrison Twp.	Crispin Road	Gravel	.55	Force Acct.	4,499.78	-	4,999.75	4,999.75
Washington Twp.	Fish Pond Ru., John Irvin & Various Rds.	Drainage	-	" "	3,671.53	-	4,079.48	4,079.48
" "	Park, Lake & Central Aves.	Gravel	.72	FA-WPA	2,062.92	259.06	2,292.13	2,579.97
Wenonah Boro	Cherry St. & Poplar St.	"	.63	Force Acct.	2,998.62	-	3,331.80	3,331.80
West Deptford Twp.	Elbourne, Lafayette, Francis, Tatum & Woodland Aves.	Gravel, BST	1.35	" "	4,699.53	-	5,221.70	5,221.70
" "	First Avenue	Gravel	.31	Contract	4,370.74	-	4,856.38	5,166.38
Westville Boro	Birch, Oak & High Sts.	"	.44	Force Acct.	1,500.00	-	1,672.25	1,672.25
" "	4th & 5th Sts.	Gravel, BST	.39	" "	598.40	-	672.60	672.60
" "	Harvard, Cedar, Locust, Avon, 3rd & 6th Sts.	" "	1.06	" "	4,000.00	-	4,482.45	4,482.45
Woodbury City	Cooper Street	Bit. Conc.	.99	Contract	7,654.48	267.84	8,504.98	8,802.58
Woodbury Hgts. Bo.	Maple, Barlow, Park, Poplar, etc.	Gravel	.85	Force Acct.	3,822.17	-	4,246.85	4,246.85
Woolwich Twp.	Back Creek Rd. Sec. 1	Gravel	.85	" "	2,969.82	-	3,299.80	3,299.80
" "	" " " " 2	"	.70	" "	2,519.33	-	2,799.25	2,799.25
" "	" " " " 3	"	.30	" "	859.86	-	955.40	955.40
Totals..					30.18	\$119,777.53	736.50 \$134,925.95	\$ 136,125.59
<u>HUDSON COUNTY</u>								
East Newark Boro	Third Street	Reinf. Conc.	.17	Contract	17,000.00	-	20,688.94	22,420.58
Guttenburg Town	26th St. (Now 70th St.)	Sheet Asph.	.21	C-WPA	13,689.68	1,341.59	15,251.76	16,742.41
" "	70th St. Sec. 2	" "	.25	Contract	17,754.39	1,686.66	19,727.10	21,601.17
North Bergen Twp.	Broadway	Reinf. Conc.	.36	C-WPA	46,995.00	3,005.00	56,040.42	60,456.41
Secaucus Town	Center Avenue	Sheet Asph.	.85	C-WPA	61,637.82	4,622.83	68,486.46	73,622.94
" "	5th Street	Reinf. Conc.	.18	Contract	10,310.35	-	13,658.35	15,007.79
" "	Maple Street	" "	.19	"	16,303.83	1,586.37	18,115.37	19,878.00
" "	Minnie Place	" "	.14	"	10,027.73	998.76	11,141.92	12,251.66

(continued on sheet 6)

TOWNSHIP & BOROUGH AID ROADS COMPLETED JANUARY 1st, 1941 to DECEMBER 31st, 1941 (Continued sheet #6)

Municipality	Name of Road	Type	Mileage	Method of Construction	State's Share of Const.	Engr.	Final Cost of Const. without W.P.A.Funds	Total Cost Without W.P.A.Fund
<u>Hudson County Continued</u>								
West New York Town	Park Avenue	Reinf. Conc.	.22	Contract	\$ 33,773.94	2,955.22	\$ 37,526.60	\$ 40,810.18
" " "	16th St. Sec. 2 (Now 60th St.)	" "	.19	C-WPA	23,355.41	2,218.76	25,950.46	28,415.75
	Totals ..		2.76		\$250,848.15	18,415.19	286,587.38	311,206.89
<u>HUNTERDON COUNTY</u>								
Clinton Twp.	Annandale-High Bridge Rd.	Bit. Pen. Mac.	.51	Contract	7,940.44	397.02	8,822.71	9,763.84
" " "	" " " Sec. 2	" " "	.67	"	8,717.16	435.85	9,685.73	10,170.01
" " "	Cokesbury-Califon Rd.	" " "	.30	"	4,022.58	189.96	4,469.53	4,693.00
Delaware & Raritan Tps.	Ringoos-Croton Sec. 4	" " "	.59	"	8,466.63	508.00	9,407.36	9,971.80
Franklin Twp.	Pittstown-Baptistown Rd.	" " "	1.30	FA-WPA	150.00	-	167.12	167.12
" " "	River Road	Type A	.51	Contract	9,523.71	459.90	10,581.90	11,092.90
Lebanon Twp.	Glen Gardner-Woodglen Sec. 3	Bit. Pen. Mac.	.61	"	8,123.45	406.17	9,026.06	9,477.36
" " "	" " " " 4	" " "	.59	"	8,715.41	436.85	9,707.85	10,193.24
Tewksbury Twp.	Cokesbury-Califon Rd. Sec. 1	" " "	.20	"	5,000.00	-	5,586.94	5,784.94
Union Twp.	Clinton-Tunisons Cor. Sec. 2	" " "	.49	"	8,731.30	442.80	9,843.32	10,335.32
" " "	" " " " 3	" " "	.30	"	4,589.41	229.48	5,099.35	5,354.32
" " "	Pattensburg-Norton Rd.	" " "	.47	"	7,445.66	372.29	8,272.96	8,686.61
	Totals ..		6.54		\$ 81,425.75	3,878.32	90,670.83	95,690.46
<u>MERCER COUNTY</u>								
East Windsor Twp.	Etra-Monmouth County Line	Tar Soil Stab.	.79	Force Acct.	3,000.00	-	3,599.90	3,599.90
Hightstown Boro	Maxwell Ave. Sec. 1	Bit. Pen. Mac.	.16	" "	3,600.00	-	4,045.67	4,045.67
" " "	" " " 2	" " "	.23	" "	4,000.00	-	4,444.44	4,444.44
Hopewell Boro	Model Ave. Sec. 2	Type A	.13	Contract	6,248.62	118.80	8,618.06	8,750.06
Hopewell Twp.	Hopewell-Wertsville Sec. 3	Bit. Pen. Mac.	.79	"	11,125.22	74.78	12,361.35	13,153.35
" " "	Moore's Sta.-Ackers Cor. Sec. 4	" " "	.29	"	6,778.72	260.10	7,531.91	8,689.90
Lawrence Twp.	Princeton Turnpike Sec. 3	" " "	.78	FA-WPA	10,000.00	-	11,175.64	11,175.64
Pennington Boro	West Welling Ave.	Type A	.15	Contract	6,802.88	133.20	8,770.68	8,918.68
Princeton Boro	Green, Quarry, Maclean, Lytle & Witherspoon Sts.	Bit. Conc.	.80	FA-WPA	7,000.00	-	8,653.57	8,653.57
Princeton Twp.	Princeton Pike Sec. 2	Bit. Pen. Mac.	.59	Contract	7,778.73	531.00	8,643.03	9,233.03
" " "	" " " 3	" " "	.36	"	8,815.23	324.00	9,794.70	10,154.70
West Windsor Twp.	Alexander Road	" " "	.26	"	6,323.85	238.50	7,137.50	7,402.50
" " "	" " " Sec. 2	" " "	.31	"	8,140.45	279.00	9,044.94	9,355.94
" " "	Reed-Dey Road Sec. 2	Tar Soil Stab.	.25	Force Acct.	1,200.00	-	1,333.33	1,333.33
	Totals ..		5.89		\$ 90,813.70	1,959.38	\$105,154.72	108,910.71

TOWNSHIP & BOROUGH AID ROADS COMPLETED JANUARY 1st, 1941 to DECEMBER 31st, 1941 (Continued sheet #7)

Municipality	Name of Road	Type	Mileage	Method of Construction	State's share of Const.	Engr.	Final Cost of Const. without W.P.A.Funds	Total Cost Without W.P.A.Funds
<u>MIDDLESEX COUNTY</u>								
Cranbury Twp.	Wyckoff Mills Rd.	Gravel	1.71	Contract	\$ 6,078.24	607.82	\$ 6,753.60	\$ 7,428.96
Metuchen Boro	Lake Avenue	Type T	.32	"	4,500.00	-	7,345.48	7,345.48
Middlesex Boro	Mountain Ave. Sec. 2, Wellington Street & Marlborough Ave.	Bit. Pen. Mac.	.59	"	21,000.00	-	24,456.92	24,456.92
Monroe Twp.	Union Valley-Applegarth Road	Gravel	1.87	"	7,633.61	763.37	8,481.80	9,329.98
Piscataway Twp.	West 4th Street Sec. #2	Type T	.54	"	9,491.54	488.70	10,546.16	11,089.16
Plainsboro Twp.	Scotts Cor.-Monmouth Jct. Sec. 2	" "	.45	"	14,584.44	405.90	16,204.93	16,655.93
So. Brunswick Twp.	Cottageville-Fresh Ponds Sec. 3	" "	.49	"	7,829.89	442.80	8,699.88	9,191.88
" "	New Road (South) Sec. 2	Type A	1.08	"	15,060.83	769.83	16,734.26	17,589.62
" "	"	" T	.20	"	4,154.88	180.00	4,616.53	4,816.53
So. Plainfield Bo.	Delmore Avenue	Totals	.. 7.25		\$ 90,333.43	3,658.42	103,839.56	107,904.46
<u>MONMOUTH COUNTY</u>								
Atlantic Twp.	Montrose Road (Grading)	Grading	1.79	Force Acct.	1,860.04	321.84	2,066.71	2,424.31
" "	" " (Paving)	Gravel	1.79	Contract	2,722.05	321.84	3,024.50	3,382.10
Atl. Highlands Bo.	East Highland Avenue	Gravel, BST	.63	Force Acct.	1,500.00	-	1,860.35	1,860.35
" " "	Prospect Ave. & 8th Ave.	" "	.80	" "	1,500.00	-	1,867.05	1,867.05
Avon-by-the-Sea Bo.	4th & West End Aves.	Bit. Surf. Tr.	.40	Contract	1,060.00	72.00	1,177.78	1,257.78
" " " "	5th Avenue	Gravel, BST	.35	FA-WPA	1,500.00	-	2,493.55	2,742.90
Belmar Boro	A, B, C, Surf & Various Sts.	" "	3.47	"	5,901.14	-	10,545.43	10,545.43
" "	5th, 8th & 13th Aves.	Type A	1.68	Contract	4,818.08	181.92	5,880.73	6,132.73
Bradley Beach Bo.	Madison Ave. & Central Ave.	Gravel, BST	1.17	"	2,833.25	166.75	3,701.76	4,009.76
Deal Boro	Roosevelt Avenue	Bit. Surf. Tr.	.45	Force Acct.	521.21	-	927.73	927.73
Eatontown Boro	Villa Place	" " "	.22	" "	630.28	-	1,016.50	1,016.50
Howell Twp.	Hulick-Peskin Rd.	Gravel, BST	2.00	" "	3,000.00	-	3,998.89	3,998.89
" "	Lippincott Rd.	Gravel	.60	" "	1,000.00	-	1,474.40	1,474.40
Interlaken Boro	Buttermere Ave.	Gravel, BST	.43	Contract	1,972.73	27.27	2,191.92	2,411.11
Keyport Boro	Loppatatong, W. 1st, & Var. Sts.	" "	.85	Force Acct.	2,120.00	-	2,471.30	2,471.30
" "	Prospect, E. Front & Var. Sts.	" "	1.06	Contract	7,911.40	-	10,492.38	10,492.38
Manalapan Twp.	Craig Rd.	" "	.83	Force Acct.	1,500.00	-	1,958.27	1,958.27
Manasquan Boro	Stockton Ave., N. Main St., Wyckoff Ave. & 2nd Ave.	Type A	1.10	Contract	4,000.00	-	4,708.91	4,708.91
Matawan Boro	Broad Street	Bit. Surf. Tr.	.38	Force Acct.	978.29	-	1,086.99	1,086.99
Middletown Twp.	Old Woman's Hill Rd.	Gravel, BST	.38	Contract	6,289.61	341.10	6,988.46	7,367.46
Millstone Twp.	Bairds Cor.-Sweetman's Lane Sec. 1	" "	.50	Force Acct.	2,310.68	189.32	2,567.42	2,824.16
" "	Ely Cor.-Eilers Cor. Rd. & Clarksburg-Red Valley Rd.	Gravel	1.00	" "	2,500.00	-	2,969.55	2,969.55

TOWNSHIP & BOROUGH AID ROADS COMPLETED JANUARY 1st, 1941 to DECEMBER 31st, 1941 (Continued sheet #8)

TOWNSHIP & PORTAGE AL ROADS COMPLETED JANUARY 1ST, 1941 TO DECEMBER 31ST, 1941 (Continued Page 7)									
Municipality	Name of Road	Type	Mileage	Method of Construction	State's share of Const.	Engr.	Final Cost of Const. without W.P.A. Funds	Total Cost Without W.P.A. Funds	
Monmouth County Continued									
Neptune Twp.	9th Ave. Sec. 2, 10th & 11th Av.	Type A	1.30	Contract	\$ 3,972.19	175.50	\$ 4,724.74	\$ 4,919.74	
" "	Pine Brook-Hamilton Rd.	Gravel, BST	.20	Force Acct.	630.00	-	726.13	726.13	
" "	7th, 8th, Ridge & 9th Aves.	Type A	1.91	Contract	4,500.00	-	5,179.83	5,751.93	
Ocean Twp.	Bendermere Ave.	Gravel, BST	.44	"	6,000.00	-	6,683.39	6,683.39	
Oceanport Boro	Port-au-Peck Ave. Sec. 1 & 2	" "	1.00	"	2,000.00	-	2,581.66	2,581.66	
Raritan Twp.	Hazlet Ave. & Union Ave.	Bit. Surf. Tr.	1.60	Force Acct.	2,000.00	-	2,283.97	2,283.97	
Sea Girt Boro	Beacon Blvd. Sec. 2, Chicago, Brooklyn Blvd. & Ocean Ave.	Gravel, BST	.47	Contract	1,713.38	169.20	1,980.35	2,168.35	
" " "	Boston Blvd. & Brook'n. Blvd. Sec. 2	Bit. Su. Tr.	1.00	Force Acct.	2,286.62	-	3,764.20	3,764.20	
Shrewsbury Twp.	Cranberry Brook-Wayside Rd.	Bit. Surf. Tr.	1.00	" "	1,500.00	-	1,673.70	1,673.70	
" "	Pine Brook-Hamilton Rd. Sec. 2	" " "	1.65	" "	2,430.00	-	2,899.91	2,899.91	
South Belmar Boro	17th Avenue	Type A	.35	Contract	1,000.00	-	1,516.94	1,516.94	
Spr. Lake Hgts. Bo.	Lake, 7th, Railroad Av. & Var. Sts.	Bit. Su. Tr.	.95	Force Acct.	1,000.00	-	1,178.13	1,178.13	
" " " "	Old Mill Rd. & Mercer Ave.	Bit. Surf. Tr.	.33	" "	390.03	-	433.37	433.37	
Upper Freehold Twp.	Red Valley-Imlays Hill Rd.	Gravel, Ca. Cl.	.68	Contract	4,798.94	245.52	5,332.16	5,604.96	
Wall Twp.	Marconi Rd. & Old Mill Rd.	Gravel, BST	2.09	FA-WPA	4,500.00	-	7,164.79	7,999.99	
" "	Sea Girt Ave.	" "	1.57	"	4,000.00	-	4,472.31	4,472.31	
Totals ..					38.42	\$101,149.92	2,212.26	128,066.16	132,588.74
MORRIS COUNTY									
Chester Twp.	South Road Sec. 1	Type A	.16	Contract	6,788.82	144.00	7,543.13	7,703.13	
Denville Twp.	Savage Rd.-Morris Ave. Sec. 1	" "	.43	"	9,000.00	-	13,480.80	13,480.80	
Harding Twp.	Basking Ridge-New Vernon Sec. 4	" "	.20	"	7,648.69	184.05	8,698.55	8,903.05	
Jefferson Twp.	Sparta-Newfoundland Sec. 3	Bit. Pen. Mac.	.53	"	8,702.17	477.00	9,669.08	10,199.08	
" "	" " " 4	" " "	.50	"	11,357.23	451.80	12,619.14	13,121.14	
Morris Twp.	Western Ave. Sec. 1	Type A	.52	"	11,235.27	464.40	12,483.63	12,999.63	
Passaic Twp.	Long Hill Rd. Sec. 2	" "	.36	"	8,804.65	195.35	9,782.94	10,000.00	
Randolph Twp.	Randolph Avenue	Mac. Found.	.42	"	4,894.25	379.26	5,438.05	5,859.45	
" "	" " (Drainage)	Fr. Drain		Force Acct.	726.49	-	872.22	872.22	
Washington Twp.	Long Valley-Fairmount Sec. 5	Bit. Pen. Mac.	.42	Contract	6,266.36	378.90	6,962.62	7,383.62	
Totals ..					3.54	\$ 75,423.93	2,674.76	87,550.16	90,522.12
OCEAN COUNTY									
Barnegat City Bo.	6th Street	Gravel	.25	Force Acct.	1,000.00	-	1,111.65	1,111.65	
Beach Haven Boro	Amber St., Pelham & Penna. Ave.	"	.35	" "	3,409.51	90.49	3,788.35	4,091.42	
Beachwood Boro	Lookout Street	"	.32	" "	3,500.00	-	3,908.18	3,908.18	
Berkeley Twp.	Brown & Layton Ave. & Lawshe Dr.	"	.58	" "	1,796.79	-	1,996.43	1,996.43	
" "	Lewis Ave. Sec. 2 & Anglesea Av.	"	.40	" "	1,703.21	-	1,892.46	1,892.46	

TOWNSHIP & BOROUGH AID ROADS COMPLETED JANUARY 1st, 1941 to DECEMBER 31st, 1941 (Continued sheet #9)

Municipality	Name of Road	Type	Mileage	Method of Construction	State's share of Const.	Engr.	Final Cost of Const. without W.P.A. Funds	Total Cost Without W.P.A. Funds
<u>Ocean County continued</u>								
Brick Twp.	Mandalay Rd. Sec. 2, Summit,							
	Midaval & Myrtle Aves.	Gravel	.92	Force Acct.	\$ 3,499.39	-	\$ 3,888.21	\$ 3,888.21
" "	Silverton Rd. & Mercer Ave.	"	.57	" "	2,312.30	-	2,569.22	2,569.22
Dover Twp.	Batchelor Street	"	.75	" "	3,761.60	-	4,179.55	4,179.55
" "	Dickinson Ave.	"	.33	" "	1,341.05	-	1,490.05	1,490.05
" "	Grover Rd. & Foster Rd.	"	.46	" "	2,943.00	-	3,270.54	3,270.54
" "	Spruce, Orchard, Horner, Grant & Berry Sts.	Gravel, BST	.63	" "	4,320.00	226.80	4,800.16	5,052.16
Eaglewood Twp.	Willetts Ave. & John St.	Gravel	.31	" "	1,190.92	-	1,323.24	1,323.24
Harvey Cedars Bo.	Burlington & Harvest Aves.	"	.19	Contract	1,784.10	173.70	1,982.34	2,175.34
Jackson Twp.	Prosperstown-Lakehurst Rd. Sec. 3	"	.68	Force Acct.	2,737.62	222.60	3,146.63	3,393.96
Lavallette Boro	Bond Ave. & Brown Ave. (Drain.)	Storm Dr.		" "	1,927.61	-	2,141.79	3,558.21
Little Egg Har. Tp.	Otis Bog Rd. Sec. 2	Gravel	.47	" "	3,196.00	-	3,551.11	3,551.11
" " " "	Stafford Forge Rd. Sec. 1	"	.30	" "	1,500.00	-	1,666.75	1,666.75
" " " "	" " " " 2	"	.11	" "	580.00	-	644.88	644.88
Manchester Twp.	Broadway Blvd. Sec. 2 & Morningside	Gravel	.72	" "	3,000.00	-	3,983.83	3,983.83
Ocean Twp.	Bonita Rd. Sec. 2, Forest Dr.,							
	Oak Knoll & Breaker St.	Gravel	.47	" "	2,500.00	-	2,779.05	2,779.05
Ocean Gate Boro	Cape May Avenue	Gravel, BST	.41	" "	1,556.72	-	1,729.69	1,729.69
Pine Beach Boro	Penna. Ave. Sec. 2, Lincoln Monument,							
	Merion & Buhler Sts.	Gravel	.78	" "	3,498.56	-	3,887.29	3,887.29
Plumsted Twp.	Hawkin Road Sec. 2	"	.85	" "	2,895.54	-	3,217.30	3,217.30
" " " "	" " " " 3	"	.61	" "	1,554.73	-	1,728.55	1,728.55
Point Pleasant Bo.	Rue Cambone, Rue Rivoli,							
	Beach Blvd. & Various Sts.	Gravel, BST	.93	" "	3,611.65	-	4,012.94	4,012.94
Ship Bottom-Beach	3rd, 9th, 5th Sts. Barnegat							
Arlington Boro	Ave. & 11th St.	Gravel	.53	" "	2,999.76	-	3,333.07	3,333.07
So. Toms River Boro	Mill Street	"	.42	" "	1,759.82	-	1,987.46	1,987.46
Stafford Twp.	Stafford Ave.	Gravel, BST	.20	" "	945.24	-	1,050.27	1,050.27
Surf City Boro	6th, North 1st, 20th & 21st Sts.	Gravel	.70	Contract	2,341.28	234.13	2,601.42	2,861.56
	Totals		14.24		\$ 69,166.40	947.72	77,662.41	80,334.37
<u>PASSAIC COUNTY</u>								
Bloomingtondale Boro	Elizabeth Street	Bit. Pen. Mac.	.07	Contract	\$ 4,000.00	-	6,183.94	6,183.94
Haledon Boro	Mountain Av. & Verein St.	Type A	.14	"	3,105.83	126.00	4,005.43	4,145.43
Hawthorne Boro	5th Avenue	" "	.20	"	7,500.00	-	11,097.43	11,097.43
" " " "	" " Sec. 2	" "	.36	"	4,584.22	-	7,047.33	7,047.33

(continued on sheet 10)

TOWNSHIP & BOROUGH AID ROADS COMPLETED JANUARY 1st, 1941 to DECEMBER 31st, 1941(Continued sheet #10)

TOWNSHIP & BOROUGH				ROADS COMPLETED JANUARY 1st, 1941 TO DECEMBER 31st, 1941			TOWNSHIP & BOROUGH		
Municipality	Name of Road	Type	Mileage	Method of Construction	State's share of Const.	Engr.	Final Cost of Const.without W.P.A. Funds	Total Cost Without W.P.A.Funds	
Passaic County Continued									
Little Falls Twp.	Muller Pl.,Arlington St.,								
	Strickland & Taylor Aves.	Bit.Pen.Mac.	.34	Contract	\$ 7,060.01	268.68	\$ 7,844.45	\$ 8,181.45	
North Haledon Bo.	Suncrest Av.,Manor Rd.&Walray Av.	Type A	.62	"	9,664.30	558.00	14,413.86	15,033.86	
Pompton Lakes Bo.	Colfax Ave. Sec.2	Bit.Pen.Mac.	.45	"	7,921.03	405.00	8,801.14	9,251.14	
Prospect Park Bo.	Hopper St.,Fairview&Brown Av.	Type A	.30	C-WPA	6,069.63	274.50	7,208.69	7,513.69	
Ringwood Boro	Cupsaw Avenue	Bit.Pen.Mac.	.37	Contract	7,550.00	-	9,314.70	9,680.70	
" "	Mohawk Trail Sec.#2	" " "	.27	C-WPA	4,622.16	247.50	5,135.73	5,410.73	
" "	Summit Rd. & Mohawk Trail	" " "	.29	"	6,730.51	265.50	7,478.34	7,773.34	
Totowa Boro	Garfield Pl.& Redmond St.	" " "	.21	Contract	2,293.17	191.70	2,547.95	2,760.95	
" "	Hobart Ave.Sec.2(Storm Sewer)	Storm Dr.	.30	FA-WPA	2,144.19	-	2,382.43	2,382.43	
" "	Tracy Ave.&Hobart Ave.Sec.2(Pav.)	Bit.Pen.Mac.	.42	Contract	7,723.42	-	9,760.05	10,177.05	
West Milford Twp.	West Brook Road	Bit.Pen.Mac.	.32	"	4,814.69	287.10	5,349.66	5,668.66	
" Paterson Bo.	Passaic Ave.& Ryle Park Ave.	Type A	.42	"	4,493.98	378.00	6,950.18	7,370.18	
Totals ..					5.08	\$ 90,277.14	3,001.98	115,521.31	119,678.31

SALEM COUNTY

Alloway Twp.	Emmel Road	Bit.Surf.Tr.	1.70	Force Acct.	1,567.17	-	1,741.30	1,741.30
" "	Lacey Road	Gravel,BST	2.39	Contract	7,375.03	950.37	8,194.48	9,150.48
" "	Timberman Road	Gravel,Ca.Cl.	1.77	"	4,973.36	636.84	5,525.96	6,233.56
" "	Waterworks Road	Gravel	.75	Force Acct.	2,514.60	-	2,794.00	2,794.00
Elsinboro Twp.	Sinnickson Landing Rd.Sec.2	"	1.26	C-WPA	33,079.36	1,130.39	36,754.48	38,010.48
" "	" " "(SluiceConst)Drainage			Force Acct.	720.00	-	800.00	800.00
Lower Alloways Crk.Twp.	Poplar Street	Gravel,Ca.Cl.	1.25	Contract	3,697.45	451.80	4,108.28	4,610.28
Lower Penns Neck Tp.	Harvard Road	Gravel	1.05	Force Acct.	4,500.00	-	5,009.20	5,009.20
" " " "	Kansas Road	Gravel,Ca.Cl.	.62	Contract	4,500.00	-	5,903.14	6,493.45
Mannington Twp.	Du Bois Road	Gravel	1.00	Force Acct.	3,599.46	-	3,999.40	3,999.40
" " " "	" " " Sec.2	"	.76	" "	1,800.00	-	2,007.95	2,007.95
Penns Grove Boro	Maryland Ave.	"	.30	" "	3,000.00	-	3,355.60	3,355.60
" " " "	Pearl & Justice Sts.	Bit.Conc.	.13	Contract	2,351.83	115.20	2,730.14	2,858.14
Pilesgrove Twp.	Yorktown-Mannington Rd.	Gravel	1.15	Force Acct.	4,116.11	-	4,573.45	4,573.45
Pittsgrove Twp.	Palatine-Husted Sta.Rd.	Gravel,Ca.Cl.	1.34	Contract	5,235.45	523.55	5,916.77	6,498.49
" " " "	State Park-Willow Grove Sec.2	Gravel	2.18	C-WPA	4,432.26	784.07	4,053.54	4,924.74
Quinton Twp.	New Bridge Rd.	Gravel,Ca.Cl.	1.77	Contract	6,821.14	682.11	7,579.04	8,336.94
Salem City	Fenwick & Morrison Aves.	Gravel,BST	.40	Force Acct.	1,365.27	-	1,518.01	1,518.01
" "	Pledger Street	" "	.22	" "	1,080.00	-	1,200.39	1,200.39
" "	Wesley St. & 7th St.	Bit.Conc.	.41	Contract	4,705.78	243.14	6,509.80	6,779.95

(continued on sheet 11)

TOWNSHIP & BOROUGH ROAD ROADS COMPLETED JANUARY 1st, 1941 to DECEMBER 31st, 1941 (Continued sheet #11)

Municipality	Name of Road	Type	Mileage	Method of Construction	State's share of Const.	Engr.	Final Cost of Const. without W.P.A. Funds	Total Cost Without W.P.A. Funds
<u>Salem County Continued</u>								
Upper Penns Neck Tp.	Arbor Lane, Garden Lane & Manor Ave.	Gravel	.43	Force Acct.	\$ 2,358.00	-	\$ 2,638.00	\$ 2,638.00
"	"	"	"	"	"	"	"	"
"	"	"	"	"	"	"	"	"
"	"	"	"	"	"	"	"	"
Upper Pittsgrove Tp.	Chestnut Island Rd. Sec.1	Gravel	1.00	"	4,500.00	-	5,001.28	5,001.28
"	"	"	.35	"	3,528.06	-	3,920.07	3,920.07
Woodstown Boro	Mill St., E. Millbrook Ave. Sec.1 & Ashbrook Ave.	Bit. Conc.	.42	Contract	1,170.14	-	1,300.15	1,300.15
		Totals	..23.16		4,670.67	377.10	5,330.67	5,749.67
					\$117,661.14	5,894.57	132,465.10	139,504.98
<u>SOMERSET COUNTY</u>								
Bedminster Twp.	Burnt Mills-Pluckemin Rd. Sec.4	Type T	.34	Contract	11,597.42	314.00	12,886.02	14,706.02
Bernards Twp.	Martinsville-Liberty Cor. Sec.5	Type A	.68	"	14,151.93	609.30	15,724.37	19,581.37
Bridgewater Twp.	North Bridge St.	Type T	.37	"	9,857.44	332.39	10,952.71	11,322.03
"	"	Type T	.58	"	11,848.54	524.90	13,248.69	13,831.91
"	"	Type T	.27	"	4,599.78	243.36	5,110.87	5,381.27
Hillsborough Twp.	New Center-Schoolhouse Rd. Sec.3	Type T	.48	"	12,000.00	-	29,164.41	29,646.41
Somerville Boro	West Cliff St. Sec.1	Type T	.47	"	11,921.78	423.00	13,299.17	13,769.17
So. Bound Brook Bo.	Madison St. & Lewis Ave.	Type T	.36	"	7,000.00	-	7,851.64	8,212.64
Warren Twp.	Mount Horeb Rd. Sec.1	Type A	.90	"	11,727.61	218.86	13,030.68	13,273.85
Watchung Boro	Crossway-Valley Rd. Sec.4 (Surface)	Type A	.90	"	14,774.23	225.77	16,415.81	17,072.64
"	"	Grad. & Drain	.90	"				
		Totals	... 5.35		\$109,478.73	2,891.58	137,684.37	146,797.31
<u>SUSSEX COUNTY</u>								
Andover Twp.	Springdale-Fredon Rd.	Gravel	.30	Force Acct.	\$ 700.00	-	795.47	795.47
Byram Twp.	Amity-Mohawk Sec.3	"	.85	Contract	4,271.37	394.62	4,745.97	5,184.43
"	Old Stanhope Rd.	"	1.20	"	4,397.08	398.80	4,885.65	5,328.76
Fredon Twp.	Fredon-Springdale Sec.1 (Surf. Tr.)	Bit. Sur. Tr.	.80	Force Acct.	721.49	-	801.65	801.65
Green Twp.	Dark Moon Rd.	Gravel	.20	"	1,190.71	-	1,323.01	1,323.01
Hamburg Boro	Linwood Ave. & Oak St.	Bit. Pen. Mac.	.26	Contract	10,621.31	230.40	12,711.45	12,967.45
Hampton Twp.	Myrtle Grove-Lake Kemah Sec.2 & Mecca Lake Rd.	Gravel	.72	"	3,997.10	394.51	4,441.22	4,879.57
Hopatcong Boro	Brooklyn-Stanhope Rd. Sec.1 & 2	Bit. Pen. Mac.	.71	"	10,299.11	636.30	11,443.46	12,160.46
Lafayette Twp.	Sunset Inn-Lime Crest Rd.	Gravel	1.14	"	4,820.68	451.93	5,346.31	5,858.45
Sandyston Twp.	Bevans River Rd. Sec.1	"	.50	Force Acct.	4,497.63	-	4,999.37	4,999.37
"	"	"	.30	"	1,750.82	-	1,955.36	1,955.36
"	"	"	.60	"	2,500.00	-	2,840.39	2,840.39
"	"	"	.50	"	1,659.91	-	1,844.34	1,844.34
"	"	"	1.20	"	4,000.00	-	4,462.30	4,462.30
"	Ridge Road Sec.4	"		"				
"	Ridge Road Sec.5	"		"				
"	Shaytown Cemetery Rd.	"		"				

(Continued on sheet 12)

TOWNSHIP & BOROUGH AID ROADS COMPLETED JANUARY 1st, 1941 to DECEMBER 31st, 1941 (Continued sheet #12)

Municipality	Name of Road	Type	Mileage	Method of Construction	State's share of Const.	Engr.	Final Cost of Const. without W.P.A. Funds	Total Cost Without W.P.A. Funds
<u>Sussex County Continued</u>								
Sparta Twp.	Lime Crest Rd. Sec.2	Gravel	.57	Contract	\$ 4,041.54	404.15	4,490.60	4,939.66
Stillwater Twp.	Hampton-Mt.Benevolence Rd.	"	.81	"	3,706.29	370.63	4,118.10	4,770.01
" "	Ridge Road	"	.75	Force Acct.	3,938.93	-	4,376.59	4,376.59
Vernon Twp.	Moe Tavern Rd.(Surf.Treat.)	Bit.Surf.Tr.	2.00	" "	1,307.88	-	1,453.20	1,453.20
" "	Sand Hill Road	Gravel	.75	" "	4,346.51	-	4,829.46	4,829.46
" "	" " (Surf.Treat.)	Bit.Surf.Tr.	.80	" "	880.57	-	978.41	978.41
Totals			14.96		\$73,648.93	3,281.34	82,842.31	86,748.34
<u>UNION COUNTY</u>								
Cranford Twp.	Lincoln Ave. Sec.3	Type A	.26	Contract	6,476.28	-	11,748.21	11,748.21
Hillside Twp.	North Union Ave.	Reinf.Conc.	.31	"	13,500.00	-	15,640.38	15,949.38
" "	Sweetland Ave.	" "	.23	"	9,000.00	-	10,019.23	10,245.23
Roselle Park Bo.	Valley Rd.& Beachwood Ave.	" "	.43	"	14,852.73	387.00	16,509.03	16,939.03
Scotch Plains Twp.	Westfield Ave.	" "	.21	"	11,087.15	187.20	12,319.05	12,527.05
Union Twp.	Vaux Hall Rd. Sec.4	" "	.44	"	22,477.82	22.18	24,975.35	25,411.35
Westfield Town	4th Ave. & So.Chestnut Ave.	Type A	.46	"	16,354.89	-	19,103.75	19,103.75
Totals ...			2.34		\$ 93,748.87	596.38	110,315.00	111,924.00
<u>WARREN COUNTY</u>								
Blairist'n.&Hardwick Twps.	New Road	Gravel,Ca.Cl.	.89	Contract	14,190.21	699.18	15,766.90	21,393.77
Frelinghuysen Twp.	Dark Moon Road Sec.1 & 2	" " "	1.87	"	11,337.35	775.44	12,597.06	14,508.66
Liberty Twp.	Mountain Lakes-Gr.Meadows	Sec.4 " " "	1.74	"	11,995.38	833.37	13,328.20	14,906.42
Mansfield Twp.	Mt.Bethel Road Sec.3	Gravel,BST	.84	"	6,307.57	440.77	7,008.41	7,498.16
Phillipsburg Town	Lock St. & Logan St.	Type A	.92	"	10,950.00	-	12,700.75	12,700.75
Pohatcong Twp.	Alpha-Carpentersv'l.Rd.,Sussex							
" "	St.,March Blvd.,N.J.& Pa.Av.	Gravel,BST	1.70	Force Acct.	4,000.00	-	4,169.85	4,169.85
" "	Still Valley-War.Glen-Bloomsb'y.	" " "	1.40	" "	3,285.61	-	3,651.79	3,651.79
Washington Boro	Broad Street	Reinf.Conc.	.47	Contract	27,022.91	427.50	37,272.60	37,747.60
Washington Twp.	Murderers Bridge Rd.	Gravel,BST	.91	"	6,336.14	386.90	7,040.15	7,470.04
White & Oxford Tps.	Races Comer-Oxford Rd.	Gravel,Ca.Cl.	.96	"	8,695.11	587.68	9,661.79	11,014.77
Totals ...			11.70		\$ 104,120.28	4,150.84	123,197.50	135,061.81
GRAND TOTALS . 269.97					\$2,065,501.96	70,056.95	2,411,986.40	2,520,057.85

* Final Cost does not include Engineering and Right of Way. State's share of Right of Way shown on separate sheet.

LEGEND (Method of Construction) FA-WPA is work performed by force account and C-WPA is work performed by contract with State, Municipal and Federal Funds in cooperation with the Works Progress Administration.

STATE'S SHARE OF RIGHT OF WAY
ON
TWP. & BORO AID ROADS COMPLETED JANUARY 1st, 1941 to DECEMBER 31st, 1941

<u>County</u>	<u>Municipality</u>	<u>Name of Road</u>	<u>State's Share</u>
Hunterdon	Clinton Twp.	Annandale-High Bridge Road	\$ 450.00
Somerset	Bedminster Twp.	Burnt Mills-Pluckemin Rd. Sec. #4	1,332.00
"	Bernards Twp.	Martinsville-Liberty Corner Sec. #5	2,862.00
Sussex	Stillwater Twp.	Hampton-Mt. Benevolence Rd.	207.09
Warren	Blairstown & Hardwick Twp.	New Road	4,365.39
"	Frelinghuysen Twp.	Dark Moon Road Secs. 1 & 2	945.00
"	Liberty Twp.	Mt. Lakes-Great Meadows Rd. Sec. 4	587.03
"	White & Oxford Twp.	Races Corner-Oxford Rd.	630.00
			<hr/>
			Total ...\$11,378.51

THE
JOURNAL
OF
THE
ROYAL
ANTHROPOLOGICAL
INSTITUTE

VOL. 11
PART 1
1911

CONTENTS

1911

TOWNSHIP & BOROUGH AID ROADS UNDER CONSTRUCTION DECEMBER 31st, 1941

Municipality	Name of Road	Type	Estimated Mileage	Paved Width	Method of Construction	State Funds	Federal Funds	State and Municipal Funds
<u>ATLANTIC COUNTY</u>								
Hammonton Town	Oak Rd. & 14th Street	Gravel	1.97 Mi.	20'	F.Acct.-WPA	\$3,500.00	\$ 3,888.88	\$21,701.00
<u>BERGEN COUNTY</u>								
Pendix Boro	Industrial Avenue	Mac.Found.	0.92 Mi.	20'	Contract	7,200.00	8,000.00	
Cliffside Park Bo.	Lafayette Avenue	Bit.Pen.Mac.	0.14 "	20'	"	3,600.00	4,000.00	
Glen Rock Boro	Radburn Road	" " "	0.34 "	20'	F.Acct.-WPA	3,600.00	4,000.00	24,554.00
Oakland Boro	East Oakland Ave.	Gravel	0.70 "	20'	" " "	2,000.00	2,222.22	44,717.00
Saddle River Boro	Fifth Street	Bit.Pen.Mac.	0.53 "	20'	Contract	6,300.00	7,000.00	
Wyckoff Twp.	Grandview Ave.	" " "	0.35 "	20&30'	"	9,500.00	10,555.55	
<u>BURLINGTON COUNTY</u>								
Bass River Twp.	West Greenbush Road	Gravel	1.41 Mi.	20'	Force Acct.	3,100.00	3,444.44	
Chester Twp.	Woodlawn & Center Aves.	Gravel,Ca.Cl.	1.30 "	20'	Contract	12,700.00	14,111.10	
Fieldsboro Boro	Delaware Ave.	Gravel	0.35 "	20'	"	4,417.58	4,908.48	
Florence Twp.	Knickerbocker Road	Type A	1.30 "	3 to 30'	"	16,750.00	18,611.11	
Hainesport and Lumberton Twps.	New Road	Gravel,BST	2.17 "	20'	Contract-WPA	6,300.00	7,000.00	27,007.00
Tabernacle Twp.	Hedgerhouse Road Sec.#2	" "	0.73 "	20'	Contract	3,500.00	3,888.88	
<u>CAMDEN COUNTY</u>								
Winslow Twp.	Old Chews Landing Road	Gravel	0.73 Mi.	20'	Force Acct.	6,000.00	6,666.67	
<u>CAPE MAY COUNTY (None)</u>								
<u>CUMBERLAND COUNTY</u>								
Deerfield Twp.	Kenyon Ave. Sec.#2	Gravel	1.00 Mi.	20'	Force Acct.	3,330.00	3,700.00	
Downe Twp.	Shaw's Mill Road	"	0.90 "	20'	" "	4,050.00	4,500.00	
<u>ESSEX COUNTY</u>								
Essex Fells Boro	Rensselaer Rd.Sec.2& Hillbury Rd.	Type HA	0.51 Mi.	25'	Contract	15,000.00	16,666.66	
Montclair Town	Claremont Avenue	Bit.Pen.Mac.	0.94 "	32to40'	F.Acct.-WPA	21,000.00	23,333.33	36,690.00
<u>GLOUCESTER COUNTY</u>								
Logan Twp.	Beckett Rd. Sec.#1	Gravel	1.10 Mi.	20'	Force Acct.	4,000.00	4,444.44	
" "	" " " #2	"	0.55 "	20'	" "	2,000.00	2,222.22	
Monroe Twp.	Radix Road	"	1.00 "	20'	" "	2,520.00	2,800.00	
Swedesboro Boro	Second St. & Lake Ave.	"	0.34 "	20'	" "	2,700.00	3,000.00	

TOWNSHIP & BOROUGH AID ROADS UNDER CONSTRUCTION DECEMBER 31st, 1941 (continued sheet #2)

Municipality	Name of Road	Type	Estimated Mileage	Paved Width	Method of Construction	State Funds	State and Municipal Funds	Federal Funds
<u>HUDSON COUNTY</u>								
Kearny Town	Hackensack Ave. & Third St.	Bit. Conc.	0.82 Mi.	20'	Contract	\$ 25,000.00	\$ 27,777.77	
<u>HUNTERDON COUNTY</u> (None)								
<u>MERCER COUNTY</u>								
Princeton Boro	Westcott Rd. & Library Place	Type A	0.63 Mi.	26to29'	Contract	4,500.00	5,000.00	
<u>MIDDLESEX COUNTY</u>								
Dunellen Boro	Prospect Ave. Sec.#3	Reinf. Conc.	0.30 Mi.	20'	Contract	11,000.00	12,222.21	
<u>MONMOUTH COUNTY</u>								
Bradley Beach Boro	Bradley Blvd. & Beach Ave.	Gravel, BST	1.04 Mi.	20'	Contract	2,500.00	2,777.77	
Middletown Twp.	Atlantic Ave. (E. Keansburg)	Gravel, Ca. Cl.	1.55 "	20'	Force Acct.	6,000.00	6,666.67	
Neptune City Boro	Hawthorne, Avondale & Various Sts.	Gravel, BST	2.05 Mi.	20'	Contract	6,000.00	6,666.66	
Wall Twp.	Manasquan River Br.-Glendola Rd.	" "	1.01 "	20'	"	4,500.00	5,000.00	
<u>MORRIS COUNTY</u>								
Rockaway Boro	Franklin Avenue	Type A	0.45 Mi.	20'	Contract	9,000.00	10,000.00	
<u>OCEAN COUNTY</u>								
Berkeley Twp.	Beach Ave. & Bar Harbor Ave.	Gravel	0.50 Mi.	20'	Force Acct.	2,385.00	2,650.00	
Brick Twp.	Altier Ave., Harris St. & Central Ave.	"	0.36 "	20'	" "	1,687.65	1,875.16	
Dover Twp.	Lillie Rd. & Bash Rd.	"	0.65 "	20'	" "	2,727.00	3,030.00	
Jackson Twp.	Third Street	"	0.66 "	20'	" "	3,500.00	3,888.88	
Little Egg Harbor Twp.	Gail Road Sec.#2	"	0.34 "	20'	" "	2,037.50	2,263.89	
" " "	" Stafford Forge Rd. Sec.#3	"	0.56 "	20'	" "	2,686.50	2,985.00	
Long Beach Twp.	Beach Ave. Sec.#2	"	0.57 "	20'	" "	4,000.00	4,444.44	
Manchester Twp.	Schoolhouse Road Sec.#2	"	0.80 "	20'	" "	3,000.00	3,333.33	
Pine Beach Boro	Washington Ave. & Avon Ave.	"	0.55 "	20'	" "	3,000.00	3,333.33	
Point Pleasant Bo.	Ellison Ave.	"	0.13 "	20'	" "	830.25	922.50	
" " "	Passaic, Front, Estell & Layton Aves.	"	0.62 "	20'	" "	2,169.75	2,410.83	
Point Pleas. Bch. Bo.	Chicago Ave. & Princeton Ave.	"	0.42 "	20'	" "	3,000.00	3,333.33	
Union Twp.	Howardsville Road Sec.#3	"	0.81 "	20'	" "	4,000.00	4,444.44	

TOWNSHIP & BOROUGH AID ROADS UNDER CONSTRUCTION DECEMBER 31st, 1941 (Continued sheet #3)

Municipality	Name of Road	Type	Estimated Mileage	Paved Width	Method of Construction	State Funds	Federal Funds
<u>PASSAIC COUNTY</u>							
No.Haledon Boro	Linda Vista Ave.	Bit.Pen.Mac.	0.39 Mi.	20&30'	Contract	\$ 9,123.17	\$ 10,136.85
Wayne Twp.	Indian Road Sec.#4	" " "	0.44 "	20to30'	"	10,905.68	12,117.41
West Milford Twp.	West Brook Road Sec.#2	" " "	0.34 "	20'	"	8,500.00	9,444.44
<u>SALEM COUNTY (None)</u>							
<u>SOMERSET COUNTY (None)</u>							
<u>SUSSEX COUNTY</u>							
Green Twp.	Shotwell Road	Gravel	0.30 Mi.	18'	Force Acct.	2,500.00	2,777.77
Hardyston Twp.	Big Spring Road	"	0.89 "	18'	Contract	6,500.00	7,222.22
Hopatcong Boro	Brooklyn-Stanhope Sec.#3	Bit.Pen.Mac.	0.55 "	18'	"	10,000.00	11,111.11
Newton Town	Trinity Street	" " "	0.29 "	30'	"	10,000.00	11,111.11
Vernon Twp.	Highland Lakes-Canisteer Rd.	Gravel	0.85 "	18'	Force Acct.	4,000.00	4,444.44
Walpack Twp.	River Road Secs.3 & 4	"	1.88 "	18'	Contract	23,900.00	26,555.54
Wantage Twp.	Mt.Salem-Unionville Rd.Sec.1&2	"	1.13 "	18'	"	16,000.00	17,777.77
" "	Quarryville-Wolfpit Road	"	1.13 "	18'	"	8,500.00	9,444.44
<u>UNION COUNTY (None)</u>							
<u>WARREN COUNTY</u>							
Oxford Twp.	Races' Corner-Oxford Rd.Sec.#2	Gravel,BST	0.82 Mi.	20'	Contract	11,666.62	12,962.90
GRAND TOTALS						43.11	\$ 368,186.70 \$ 409,096.19 \$ 154,689.00

TOWNSHIP & BOROUGH AID APPLICATIONS APPROVED BUT WORK NOT STARTED DECEMBER 31st, 1941

Municipality	Name of Road	Type	Estimated Mileage	Paved Width	Method of Construction	State Funds	State and Municipal Funds	Federal Funds
<u>ATLANTIC COUNTY</u>								
Buena Vista Twp.	Flower Street Drainage	Storm Drain	0.46 Mi.		Force Acct.	\$ 7,156.12	\$ 7,951.24	
Egg Harbor City	Arago Street	Bit.Conc.	0.19 "	20'	Contract	2,700.00	3,000.00	
Hammonton Town	15th St. & 2nd Road	Gravel	1.95 "	20'	"	5,000.00	5,555.55	
Mullica Twp.	Elwood-Weekstown Rd.Sec.#2	"	3.97 "	20'	F.Acct.-WPA	4,900.00	5,444.43	\$44,632.00
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	
<u>BERGEN COUNTY</u>								
Hohokus Twp.	Miller Road	Bit.Pen.Mac.	0.35 Mi.	20'	Contract	4,500.00	5,000.00	
Little Ferry Boro	Franklin Street	" " "	0.29 "	20'	Contract-WPA	3,000.00	3,333.33	6,971.00
Maywood Boro	Spring Valley Road Sec.#2	Sheet Asph.	0.57 "	20'	Contract	6,300.00	7,000.00	
Moonachie Boro	Henry Street	Bit.Pen.Mac.	0.26 "	18'	"	2,700.00	3,000.00	
Oakland Boro	West Oakland Avenue	" " "	1.14 "	20'	"	6,300.00	7,000.00	
Ridgefield Boro	Elm Ave.Sec.2,N.Y.St.&Ray Ave.	" " "	0.48 "	30'	"	9,000.00	10,000.00	
So.Hackensack Twp.	Chestnut Ave.Sec.#2	" " "	0.54 "	20'	"	8,100.00	9,000.00	
Tenafly Boro	Front Street Sec.#2	" " "	0.17 "	20'	"	2,700.00	3,000.00	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	
<u>BURLINGTON COUNTY</u>								
Beverly City	Bridge,Parker & Oak Sts.	Gravel,BST	0.35 Mi.	20'	Contract	1,800.00	2,000.00	
Bordentown City	West Street	Reinf.Conc.	0.15 "	24'	"	5,000.00	5,555.55	
Chesterfield Twp.	Old York Road Sec.#1	Gravel,BST	1.43 "	20'	"	3,600.00	4,000.00	
" "	Old York Road Sec.1A & 3	" "	1.90 "	20'	"	3,500.00	3,888.88	
Cinnaminson Twp.	Lenola Road	Gravel	1.15 "	20'	"	3,500.00	3,888.88	
Delran Twp.	Alden Ave.,Frederick & Rowland	Gravel,Ca.Cl.	0.58 "	20'	"	4,000.00	4,444.44	
Evesham Twp.	Evesboro-Medford Rd. Sec.2	Gravel,BST	2.30 "	20'	"	10,000.00	11,111.11	
Hainesport Twp.	Various Streets	Gravel	1.15 "	20'	"	3,600.00	4,000.00	
Mansfield Twp.	Old York Road Sec.#2	Gravel,BST	2.20 "	20'	"	9,247.58	10,275.08	
Medford Twp.	Masonville Road	" "	1.50 "	20'	"	2,700.00	3,000.00	
New Hanover Twp.	New Jersey,Front&Pennsylvania Av.	Bit.P.Mac.	0.50 "	20'	"	1,050.00	1,166.66	
Pemberton Twp.	Birmingham-No.Pemberton Sec.3	Gravel	0.63 "	20'	"	3,600.00	4,000.00	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	
<u>CAMDEN COUNTY</u>								
Audubon Boro	Wyoming Avenue	Bit.Conc.	0.90 Mi.	30-34'	Contract	10,000.00	11,111.11	
Barrington Boro	Wood Avenue	Gravel,Ca.Cl.	0.64 "	20'	"	3,540.00	3,933.33	

(continued on sheet 2)

TOWNSHIP & BOROUGH AID APPLICATIONS APPROVED BUT WORK NOT STARTED DECEMBER 31st, 1941 (continued sheet #2)

Municipality	Name of Road	Type	Estimated Mileage	Paved Width	Method of Construction	State Funds	State and Municipal Funds	Federal Funds
--------------	--------------	------	-------------------	-------------	------------------------	-------------	---------------------------	---------------

Camden County, continued

Collingswood Boro	City Line Ave. & 2nd St.	Reinf. Conc.	0.04 Mi.	20'	Contract	\$ 7,280.00	\$ 8,088.88	
Gloucester City	King Street	" "	0.24 "	20-23'	"	6,750.00	7,500.00	
Laurel Springs Bo.	East Atlantic Ave. Sec. #1	Bit. Pen. Mac.	0.55 "	20-23'	"	10,005.47	11,117.19	
Mt. Ephraim Boro	Centre & 6th Aves.	" " "	0.31 "	20'	"	6,460.00	7,177.77	
Oaklyn Boro	Sylvan Ave. (Kendal Blvd.)	Reinf. Conc.	0.08 "	20'	"	4,000.00	4,444.44	
Pennsauken Twp.	Union Avenue	Bit. Pen. Mac.	0.79 "	20'	"	15,590.00	17,322.22	
Waterford Twp.	Tremont Avenue	Gravel, BST	1.20 "	20'	"	3,000.00	3,333.33	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

CAPE MAY COUNTY

Wildwood Crest Bo.	Crocus Rd. & Forgetmenot Rd.	Bit. Conc.	0.38 Mi.	27'	Contract	2,000.00	2,222.22	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

CUMBERLAND COUNTY

Stow Creek Twp.	Seventh Day Mill Rd.	Gravel	1.10 Mi.	20'	Force Acct.	2,250.00	2,500.00	
Upper Deerfield Tp.	Boyd Fox Rd. Sec. #2	"	0.64 "	20'	Contract	3,400.00	3,777.77	
Vineland Boro	Peach Street	Bit. Conc.	1.00 "	26'	"	9,000.00	10,000.00	
" "	Plum Street	" "	1.00 "	28'	"	10,000.00	11,111.11	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

ESSEX COUNTY

Belleville Town	Greylock Parkway	Reinf. Conc.	0.29 Mi.	20'	Contract	9,000.00	10,000.00	
Caldwell Boro	Prospect Street	Bit. Pen. Mac.	0.45 "	20-30'	"	9,000.00	10,000.00	
Cedar Grove Twp.	Sherman Avenue	" " "	0.42 "	30'	"	3,950.73	4,389.70	
Livingston Twp.	Sycamore Avenue	" " "	0.80 "	24'	"	9,000.00	10,000.00	
Maplewood Twp.	Burnett Ave. Widening Sec. 2	Reinf. Conc.	0.19 "	20'	"	10,948.21	12,164.68	
" "	Valley Street	" "	0.08 "	22'	"	5,000.00	5,555.56	
Millburn Twp.	Hobart Avenue	Type A or T	0.80 "	30'	"	17,872.41	19,858.23	
No. Caldwell Boro	Grandview Place	Bit. Conc.	0.13 "	30'	"	4,500.00	5,000.00	
Nutley Town	Joerg Avenue	Bit. Pen. Mac.	0.23 "	30'	Force Acct.	1,800.00	2,000.00	
West Caldwell Boro	Woodrow Place & Park Ave.	Type A	0.28 "	30'	Contract	15,000.00	16,666.66	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

TOWNSHIP & BOROUGH AID APPLICATIONS APPROVED BUT WORK NOT STARTED DECEMBER 31st, 1941 (continued sheet #3)

Municipality	Name of Road	Type	Estimated Mileage	Paved Width	Method of Construction	State Funds	State and Municipal Funds	Federal Funds
--------------	--------------	------	-------------------	-------------	------------------------	-------------	---------------------------	---------------

GLOUCESTER COUNTY

Elk Twp.	Glassboro-Ferrell Rd.	Gravel	0.25 Mi.	20'	Force Acct.	\$ 1,000.00	\$ 1,111.11	
So. Harrison Twp.	Richwood-Harrisonville Sec. 2&3	"	1.30 "	20'	" "	4,500.00	5,000.00	
Washington Twp.	Salina Road Sec. #1	"	1.30 "	20'	" "	4,320.00	4,800.00	
" "	Salina Rd. & Salina-Cross Keys Rd.	"	1.54 "	20'	Contract	3,030.00	3,366.66	
West Deptford Tp.	Center Street	"	0.45 "	20'	Force Acct.	2,000.00	2,222.22	
Woodbury City	Railroad Avenue	Bit. Conc.	0.31 "	30'	Contract	11,077.68	12,308.53	
" "	Tatum Street	Bit. Pen. Mac.	0.09 "	26'	"	1,690.00	1,877.77	
Woodbury Hgts. Bo.	W. Jersey Sec. 2, Park & Maple Aves.	Gravel	0.26 "	20'	"	675.00	750.00	
Woolwich Twp.	High Street	"	0.40 "	20'	Force Acct.	1,440.00	1,600.00	
Dedicated 1942 Funds, not yet allotted to individual projects						125,000.00	138,888.88	

HUDSON COUNTY

North Bergen Twp.	Dell Avenue	Reinf. Conc.	0.44 Mi.	30'	Contract	10,000.00	11,111.11	
Dedicated 1942 Funds, not yet allotted to individual projects						125,000.00	138,888.88	

HUNTERDON COUNTY

Bloomsbury Boro	High Street, Valley & Gardner St.	A or T	1.23 Mi.	18-20'	Contract	2,000.00	2,222.22	
Frenchtown Boro	Ridge Road	Type A	0.33 "	18'	"	6,918.12	7,686.79	
Kingwood Twp.	Kingwood-Byram Sec. 5&6	Bit. Pen. Mac.	2.50 "	18'	"	20,500.00	22,777.77	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

MERCER COUNTY

East Windsor Twp.	Cranbury Crossroad	Gravel, BST	1.00 Mi.	20'	Contract	3,000.00	3,333.33	
Ewing Twp.	7th Street	Mac. Found.	0.29 "	20'	Force Acct.	8,100.00	9,000.00	
Hamilton Twp.	Klockner Road	Bit. Pen. Mac.	1.00 "	20'	Contract	8,100.00	9,000.00	
Hopewell Boro	Model Ave. Sec. #3	Type A or T	0.09 "	26'	"	4,500.00	5,000.00	
Lawrence Twp.	Princeton Turnpike Sec. #4	Bit. Pen. Mac.	0.34 "	20'	"	8,100.00	9,000.00	
Washington Twp.	Robbinsville Sharon Sec. 8	" " "	0.39 "	18'	"	9,000.00	10,000.00	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

MIDDLESEX COUNTY

Carteret Boro	Hudson, Chrome, Cooke & Pershing Av.	Bit. Conc.	1.19 Mi.	30-36'	Contract	5,000.00	5,555.55	
Cranbury Twp.	Cranbury Sta.-Wyckoffs Mill Rd.	Gravel, BST	1.00 "	20'	"	2,250.00	2,500.00	
E. Brunswick Twp.	Dutch Road	Type A or T	2.00 "	20'	"	8,000.00	8,888.88	
Monroe Twp.	Cranbury Sta.-Wyckoffs Mill Rd.	Gravel, BST	1.00 "	20'	"	2,250.00	2,500.00	

(continued on sheet 4)

Municipality	Name of Road	Type	Estimated Mileage	Paved Width	Method of Construction	State Funds	State and Municipal Funds	Federal Funds
Middlesex County continued								
Raritan Twp.	New Dover Road Sec.#1	Type A or T	0.75 Mi.	20'	Contract	\$ 4,500.00	\$ 5,000.00	
Sayreville Boro	Deerfield Road	" " " "	0.75 "	20'	"	12,400.00	13,777.77	
" "	Deerfield Road Sec.#2	" " " "	0.38 "	20'	"	6,600.00	7,333.33	
So.Brunswick Twp.	Cottageville-Fresh Pond Sec.4	" " " "	1.00 "	20'	"	8,200.00	9,111.11	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

MONMOUTH COUNTY

Atlantic Twp.	Montrose Road (B.S.T.)	Bit.Su.Tr.	1.79 Mi.	20-26'	Contract	1,644.12	1,826.80	
Avon-by-the-Sea Bo.	Third Avenue	Gravel	0.35 "	20'	"	368.00	408.89	
Belmar Boro	Eighth Street Sec.#2	Gravel,BST	0.59 "	20'	"	5,000.00	5,555.55	
Brielle Boro	Ashley Ave.Sec.2&Rankin Rd.Sec.2	Gravel	0.42 "	30-33'	"	2,000.00	2,222.22	
Freehold Twp.	W.Freehold-Georgia Schoolhouse Sec.3	"	0.50 "	20'	Force Acct.	1,500.00	1,666.66	
Interlaken Boro	Windermere Ave.	Gravel,BST	0.64 "	20'	Contract	2,000.00	2,222.22	
Spring Lake Boro	Newark,Tuttle & Monroe Aves.	Bit.Sur.Tr.	1.15 "	20'	"	2,000.00	2,222.22	
Dedicated 1942 funds, not yet allotted to individual projects						75,000.00	83,333.33	

MORRIS COUNTY

Morris Plains Boro	Malapardis Road	Type A or T	0.41 Mi.	30'	Contract	6,000.00	6,666.66	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

OCEAN COUNTY

Beachwood Boro	Capstan Avenue	Gravel	0.57 Mi.	20'	Force Acct.	2,000.00	2,222.22	
Berkeley Twp.	Louis Ave. Sec.#3	"	0.80 "	20'	Contract	1,071.00	1,190.00	
Berkeley Twp.	9th Ave. & Main St.(Holly Park)	"	0.30 "	20'	Force Acct.	1,044.00	1,160.00	
Eagleswood Twp.	Homestead Avenue	"	0.23 "	20'	" "	1,200.00	1,333.33	
Harvey Cedars Boro	Middlesex Avenue	"	0.08 "	20'	Contract	1,500.00	1,666.66	
Lacey Twp.	Parker Ave.,Thropp Ave., Lanoka-Lacey Rd.	"	0.60 "	20'	Force Acct.	3,000.00	3,333.33	
Ocean Gate Boro	Lakewood Avenue	Gravel,BST	0.50 "	20'	Contract	3,000.00	3,333.33	
Plumsted Twp.	Nash Rd.,Terrace Ave. & Ice Plant Road	Gravel	0.80 "	20'	Force Acct.	3,500.00	3,888.88	
Pt.Pleasant Bch.Bo.	Chicago Ave. Sec.#2	"	0.21 "	20'	" "	2,500.00	2,777.77	
Seaside Hgts.Boro	Extension West Central Ave.	"	0.13 "	20'	" "	800.00	888.88	
Ship Bot.-Bch.Arlington Boro	11th Street	"	1.11 "	20'	Contract	3,000.00	3,333.33	
Tuckerton Boro	Cox & Pharo Aves.	"	1.17 "	20'	"	1,000.00	1,111.11	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

TOWNSHIP & BOROUGH AID APPLICATIONS APPROVED BUT WORK NOT STARTED DECEMBER 31st, 1941 (continued sheet #5)

Municipality	Name of Road	Type	Estimated Mileage	Paved Width	Method of Construction	State Funds	State and Municipal Funds	Federal Funds
--------------	--------------	------	-------------------	-------------	------------------------	-------------	---------------------------	---------------

PASSAIC COUNTY

Prospect Park Bo.	Brown Ave. Sec.#2	Sheet Asph.	0.25 Mi.	36'	Contract	\$ 8,000.00	\$ 8,888.88	
Totowa Boro	McKenny, Bogert, Lincoln & Young Av.	Type A	0.46 "	20-30'	"	8,000.00	8,888.88	
Wayne Twp.	Hardwick Lane	Bit. Pen. Mac.	0.26 "	20'	"	6,500.00	7,222.22	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

SALEM COUNTY

Elmer Boro	Barton Ave. & Penn St.	Gravel	0.30 Mi.	20'	Force Acct.	2,000.00	2,222.22	
Penns Grove Boro	South Smith Avenue	Bit. Conc.	0.30 "	20'	Contract	1,250.00	1,388.88	
Pittsgrove Twp.	Elmer-Greenville Rd.	Gravel, Ca. Cl.	1.55 "	20'	"	4,500.00	5,000.00	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

SOMERSET COUNTY

Bernards Twp.	Martinsville-Liberty Cor. Sec. 6	Type AorT	0.48 Mi.	20'	Contract	8,000.00	8,888.88	
Franklin Twp.	Cedar Grove Lane Sec. 1	" "	0.26 "	20'	"	7,000.00	7,777.77	
Green Brook Twp.	Gold Street	Type T	0.20 "	20'	"	4,000.00	4,444.44	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

SUSSEX COUNTY

Branchville Boro	Kemah Lake Road	Bit. Sur. Tr.	0.12 Mi.	20'	Contract	3,000.00	3,333.33	
Byram Twp.	Old Stanhope Road Sec. 2	Gravel	1.00 "	18'	"	5,000.00	5,555.55	
Frankford Twp.	County Farm Road Sec. #2	"	1.80 "	18'	"	7,000.00	7,777.77	
" "	Plains Road Secs. 2 & 3	"	2.92 "	18'	"	16,000.00	17,777.77	
Franklin Boro	Davis Road	"	2.75 "	18'	"	8,000.00	8,888.88	
Fredon Twp.	Fredon-Springdale Rd. Sec. #3	"	1.50 "	18'	"	6,300.00	7,000.00	
Green Twp.	Huntsville-Springdale Rd.	"	1.50 "	18'	"	5,000.00	5,555.55	
" "	Shotwell Road Sec. #2	"	0.15 "	18'	Force Acct.	1,309.29	1,454.77	
Hampton Twp.	Paulinskill Lake-West Shore Rd.	"	1.00 "	18'	Contract	5,000.00	5,555.56	
Lafayette Twp.	Statesville Quarry Rd.	"	1.50 "	18'	"	4,000.00	4,444.44	
Montague Twp.	New Road Sec. #4	"	1.00 "	18'	"	5,000.00	5,555.55	
Sparta Twp.	Old Stanhope Road Sec. 1 & 2	"	2.46 "	18'	"	12,500.00	13,888.88	
Sussex Boro	Lake Shore Drive	Gravel, BST	0.30 "	20'	Force Acct.	3,000.00	3,333.33	
Walpack Twp.	River Road Sec. #5	Gravel	1.80 "	18'	Contract	6,100.00	6,777.77	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

TOWNSHIP & BOROUGH AID APPLICATIONS APPROVED BUT WORK NOT STARTED DECEMBER 31st, 1941 (continued sheet #6)

Municipality	Name of Road	Type	Estimated Mileage	Paved Width	Method of Construction	State Funds	State and Municipal Funds	Federal Funds
--------------	--------------	------	-------------------	-------------	------------------------	-------------	---------------------------	---------------

UNION COUNTY

Mountainside Boro	New Providence Road	Bit.Pen.Mac.	0.75 Mi.	20'	Contract	\$ 2,500.00	\$ 2,777.77	
New Providence Boro	Elkwood Avenue	Type A or T	1.05 "	20'	"	18,000.00	20,000.00	
Roselle Park Boro	Colfax Avenue	Reinf.Conc.	0.41 "	20-30'	"	11,000.00	12,222.22	
Scotch Plains Twp.	Westfield Ave.Sec.#2	" "	0.53 "	30'	"	14,400.00	16,000.00	
Union Twp.	Oakland Avenue	" "	0.19 "	20'	"	7,200.00	8,000.00	
" "	Vaux Hall Road Sec.#5	" "	0.20 "	20-30'	"	16,300.00	18,111.11	
Westfield Town	East Broad Street	Type A or T	0.29 "	30'	"	8,100.00	9,000.00	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

WARREN COUNTY

Hardwick Twp.	Sunset Lake Road	Gravel	1.00 Mi.	20'	Contract	3,600.00	4,000.00	
Knowlton Twp.	Walnut Cor.-Blairstown Line	"	2.25 "	20'	"	9,000.00	10,000.00	
Dedicated 1942 Funds, not yet allotted to individual projects						75,000.00	83,333.33	

Totals (not including 1942 Dedicated Funds)	101.21	\$ 723,137.73	\$ 803,485.98	\$51,603.00
Totals of Dedicated 1942 Funds		1,675,000.00	1,861,111.03	-
GRAND TOTALS	101.21	\$2,398,137.73	2,664,597.01	\$51,603.00

County	Total Amount of Schedule	TOWNSHIP & BOROUGH AID MAINTENANCE		Total State Share Obligated
		State's Share from 1941 Funds	State's Share from previous years funds	
Atlantic	\$ 27,777.78	\$ 25,000.00	-	\$ 25,000.00
Bergen	28,318.33	25,000.00	\$ 486.50	25,486.50
Burlington	29,167.00	25,000.00	1,250.30	26,250.30
Camden	27,777.77	25,000.00	-	25,000.00
Cape May	27,777.78	25,000.00	-	25,000.00
Cumberland	3,150.00	2,835.00	-	2,835.00
Essex	-	-	-	-
Gloucester	31,411.54	25,000.00	2,852.90	27,852.90
Hudson	-	-	-	-
Hunterdon	30,094.37	25,000.00	2,084.94	27,084.94
Mercer	27,777.77	25,000.00	-	25,000.00
Middlesex	25,277.77	22,750.00	-	22,750.00
Monmouth	29,466.66	25,000.00	1,519.99	26,519.99
Morris	27,777.77	25,000.00	-	25,000.00
Ocean	28,997.65	25,000.00	1,097.88	26,097.88
Passaic	30,566.93	25,000.00	2,510.24	27,510.24
Salem	29,388.81	25,000.00	1,449.93	26,449.93
Somerset	33,295.00	25,000.00	4,965.50	29,965.50
Sussex	27,777.78	25,000.00	-	25,000.00
Union	32,553.80	25,000.00	4,298.42	29,298.42
Warren	25,300.77	22,770.70	-	22,770.70
Totals ..	\$523,655.28	\$ 448,355.70	\$ 22,516.60	\$ 470,872.30

REC. PITULATION (Sheet #1)

MOTOR VEHICLE AID PLANS APPROVED, CONTRACTS AWARDED OR PRICE AGREEMENTS APPROVED JAN. 1st, 1941 to DEC. 31st, 1941

Type	Mileage	State's Allotment	Contract Amount, Final Cost or Estimated Cost	W.P.A. Cost Only
Bridges	-	\$ 94,377.47	\$ 158,007.16	\$ 542,330.00
Sheet Asphalt	-	17,740.00	16,958.94	-
Various Repairs	-	556,485.32	327,598.00	361,855.00
Gravel	3.85	19,000.00	18,366.79	-
Type A or T	1.08	12,615.13	32,205.88	-
Bituminous Concrete	1.88	12,728.50	22,315.48	-
Reinforced Concrete	.58	42,000.00	46,522.00	-
Bit. Surf. Tr. Mixed in place	.69	15,786.42	15,786.42	-
Bituminous Penet. Macadam	1.94	15,888.82	15,888.82	-
Grand Totals ..	10.02	\$786,621.66	\$ 653,649.49	\$904,185.00

TOWNSHIP & BOROUGH AID ROADS COMPLETED JANUARY 1st, 1941 to DECEMBER 31st, 1941

Type	Mileage	State's Share of		Right of Way	Final Cost of Const. without W.P.A. Funds	Total Cost Without WPA Funds	*Total Cost W.P.A. Pro- jects only
		Construction	Engineering				
Gravel	110.50	\$386,208.84	\$ 12,314.05	207.09	\$ 432,673.61	\$ 448,893.56	\$ 294,963.70
Gravel, Bit. Surf. Treated	41.54	146,155.65	5,452.53	-	173,599.73	181,698.04	191,883.44
Bituminous Surface Treat.	28.32	32,719.68	507.60	-	38,826.19	39,390.19	44,581.52
Gravel, Calcium Chloride	14.62	83,400.85	5,981.33	6,527.42	93,670.92	108,336.58	-
Bituminous Penet. Macadam	22.87	384,552.42	12,857.72	450.00	444,101.78	462,684.77	153,927.82
Bituminous Concrete	19.63	278,630.02	3,337.42	-	329,839.65	333,841.30	62,316.04
Type A or T	20.54	312,359.44	8,823.66	4,194.00	391,097.07	407,017.20	16,813.49
Reinforced Concrete	4.01	286,587.25	12,204.69	-	335,231.85	353,897.16	135,352.60
Tar Soil Stabilization	1.04	4,200.00	-	-	4,933.23	4,933.23	-
Macadam Foundation	.42	4,894.25	379.26	-	5,438.05	5,859.45	-
Sheet Asphalt	1.31	93,081.89	7,651.08	-	103,465.32	111,966.52	137,021.35
Storm Drain	1.75	9,561.66	-	-	10,299.53	11,715.95	34,474.80
Grading & Drainage	3.42	38,031.99	547.61	-	43,057.77	44,072.20	-
Drainage	-	5,118.02	-	-	5,751.70	5,751.70	-
Grand Total	269.97	\$2,065,501.96	70,056.95	11,378.51	2,411,986.40	2,520,057.85	1,071,334.76

* See tabulation Twp. & Boro Aid Roads Completed for projects constructed with W.P.A. on which \$673,432.12 Federal Funds were expended.

1. The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that proper record-keeping is essential for the transparency and accountability of the organization. This section also outlines the various methods used to collect and analyze data, ensuring that the information is reliable and up-to-date.

2. The second part of the document focuses on the implementation of these record-keeping practices. It details the specific steps involved in setting up a robust system, including the selection of appropriate software and the training of staff. This section also addresses the challenges that may arise during the implementation process and provides strategies to overcome them.

3. The third part of the document discusses the ongoing monitoring and evaluation of the record-keeping system. It highlights the need for regular audits and reviews to ensure that the system remains effective and efficient. This section also provides guidance on how to use the collected data to inform decision-making and improve organizational performance.

4. The fourth part of the document concludes with a summary of the key findings and recommendations. It reiterates the importance of maintaining accurate records and provides a clear roadmap for the future. This section also includes a list of references and a glossary of terms used throughout the document.

RECAPITULATION (Sheet #2)

TOWNSHIP & BOROUGH AID ROADS UNDER CONSTRUCTION DECEMBER 31st, 1941

Type	Estimated Mileage	State's Share	State and Municipal Share	Federal Share
Gravel	23.20	\$ 134,041.23	\$ 148,934.66	\$ 66,418.00
Gravel, Bit.Surf.Treated	7.82	34,466.62	38,296.21	27,007.00
Gravel, Calcium Chloride	2.85	18,700.00	20,777.77	-
Reinforced Concrete	.30	11,000.00	12,222.21	-
Bituminous Penetration Macadam	4.31	92,528.85	102,809.80	61,244.00
Type A or T	2.89	45,250.00	50,277.77	-
Bituminous Concrete	.82	25,000.00	27,777.77	-
Macadam Foundation	.92	7,200.00	8,000.00	-
Grand Totals	43.11	\$ 368,186.70	\$ 409,096.19	\$ 154,669.00

TOWNSHIP & BOROUGH AID APPLICATIONS APPROVED BUT WORK NOT STARTED DECEMBER 31st, 1941 (and dedicated 1941 funds not yet allotted to individual projects).

Type	Estimated Mileage	State's Share	State and Municipal Share	Federal Share
Gravel	46.29	\$ 163,507.29	\$ 181,674.61	\$ 44,632.00
Gravel, Bit.Surf.Treated	15.91	54,347.58	60,386.16	-
Gravel, Calcium Chloride	2.77	12,040.00	13,377.77	-
Bituminous Surface Treatment	3.06	6,644.12	7,382.35	-
Reinforced Concrete	2.84	106,878.21	118,753.55	-
Bituminous Penetration Macadam	12.61	149,546.20	166,162.40	6,971.00
Type A or T	10.76	145,090.53	161,211.62	-
Bituminous Concrete	5.40	55,527.68	61,697.40	-
Sheet Asphalt	.82	14,300.00	15,888.88	-
Macadam Foundation	.29	8,100.00	9,000.00	-
Storm Drain	.46	7,156.12	7,951.24	-
Sub-totals	101.21	\$ 723,137.73	\$ 803,485.98	\$ 51,603.00
Dedicated 1942 Funds not yet allotted to individual projects	-	1,675,000.00	1,861,111.03	-
Grand Totals ..	101.21	\$ 2,398,137.73	\$ 2,664,597.01	\$ 51,603.00

TOWNSHIP & BOROUGH AID APPLICATIONS SUBMITTED FOR 1942 FUNDS

<u>County</u>	<u>Number of Applications</u>	<u>Mileage</u>	<u>Estimated Cost</u>	<u>State's Share Requested</u>	<u>Dirt Road Fund Requested</u>	<u>State's Share Available</u>
Atlantic	25	47.11	\$ 188,643.19	\$ 169,778.87	\$ 50,000.00	\$ 125,000.00
Bergen	46	18.60	497,460.37	447,714.33	50,000.00	125,000.00
Burlington	49	68.80	354,225.78	318,803.20	50,000.00	125,000.00
Camden	38	34.57	286,466.67	257,820.00	50,000.00	125,000.00
Cape May	14	15.39	167,490.44	150,741.40	50,000.00	125,000.00
Cumberland	20	18.82	126,855.56	114,170.00	50,000.00	125,000.00
Essex	16	12.17	483,553.33	435,198.00	50,000.00	125,000.00
Gloucester	54	73.68	384,348.16	345,913.34	-	125,000.00
Hudson	23	8.74	714,611.11	643,150.00	-	125,000.00
Hunterdon	25	40.13	793,777.78	714,400.00	50,000.00	125,000.00
Mercer	16	13.65	331,522.22	298,370.00	50,000.00	125,000.00
Middlesex	19	19.93	222,411.11	200,170.00	50,000.00	125,000.00
Monmouth	38	54.14	275,352.67	247,817.40	50,000.00	125,000.00
Morris	29	18.93	405,297.33	364,767.60	50,000.00	125,000.00
Ocean	32	27.49	149,750.00	134,775.00	50,000.00	125,000.00
Passaic	32	12.66	291,892.22	262,703.00	50,000.00	125,000.00
Salem	31	28.61	247,945.56	223,151.00	50,000.00	125,000.00
Somerset	22	17.88	395,543.33	355,989.00	50,000.00	125,000.00
Sussex	31	38.47	296,333.33	266,700.00	50,000.00	125,000.00
Union	9	4.61	209,500.00	188,550.00	50,000.00	125,000.00
Warren	16	24.95	255,200.00	229,680.00	50,000.00	125,000.00
Totals	585	599.33	\$ 7,073,180.16	\$6,370,362.14	\$950,000.00	\$2,625,000.00

ANNUAL REPORT

OF THE

MAINTENANCE DIVISION


NEW JERSEY STATE HIGHWAY
DEPARTMENT



FOR THE YEAR

1941






LEGEND
 ——— RESPONSIBILITY
 - - - - - COORDINATION

NEW JERSEY STATE HIGHWAY DEPT.
 MAINTENANCE DIVISION
 ORGANIZATION

1941



STATE OF NEW JERSEY
STATE HIGHWAY DEPARTMENT
TRENTON

ANNUAL REPORT OF SUPERINTENDENT OF MAINTENANCE
FOR
FISCAL YEAR FROM JANUARY 1, 1941 TO DECEMBER 31, 1941

I beg to submit herewith the Annual Report of the Maintenance Division for the fiscal year 1941. In accordance with the procedure followed for several years back, the major portion of the report is being submitted in the form of tables showing, in condensed form, certain pertinent information in connection with the work of the Division. Also, following our former procedure, the numbers and titles of the tables submitted correspond to the numbers and titles of similar tables in previous reports, so that direct comparisons may be made between the information in this report and the previous tables back to the year 1929.

The mileage status of the State Highway System as of December 31, 1941 and certain other miscellaneous information is shown in Table No. 1. It will be noted that there is a slight increase in the mileage under maintenance. There is, however, a reduction in the mileage under construction and a very slight increase in the total length of the system as of the same date. These changes reflect the taking over of new alignment and the abandonment of old alignment. The mileage of Institutional Roads and Approaches remains the same as a year ago. It will be noted that both types of permits show a small reduction from the previous year.

Table No. 2 shows the mileage of the various types of pavement under maintenance as of December 31, 1941. It seems pertinent to point out the fact that the total mileage in this table does not, as usual, correspond to the mileage shown in Table No. 1. This discrepancy is caused by the fact that particularly on a number of dual highways, the

pavement is not the same on each half of the dual highway. All necessary corrections for such duplications in mileage have been made in Table No. 1, so that the correct total mileage of the system is indicated in that table. It will be noted, however, that where there are duplications in mileage in Table No. 2, the same have been indicated by foot notes. All classifications show some change from the previous year.

Table No. 3 is a schedule of the major operations carried on by the Division. W. P. A. Projects put into operation during the year had a project value of \$582,859.00, which, it will be noted, is less than one-third the value of similar projects for the year 1940. During the year Division forces completed the dualization of the last link of State Highway Routes S-26 and 25 in the vicinity of New Brunswick under the Federal Aid program. The Division also cooperated with the contractor on State Highway Route S-41 near Berlin in the dualization of that route. The Maintenance Division's portion of the work consisted of slab moving and the banking of certain pavement which had been originally constructed without banking. While previous work of this type had involved principally tangent alignment and single slabs, this work involved a considerable amount of curvature and the movement of two slabs over a considerable portion of the section involved. These slabs were moved a maximum of thirty-six feet. In spite of the new elements involved, the work appears to have been highly successful. It will be noted that there is a material reduction in the amount of guard rail constructed during the year. This reflects to a considerable extent the end of a cycle in such reconstruction work.

In Table No. 4 there are shown the principal items of materials used in carrying out the work of the Division. Concrete aggregates, cement, brick and various types of drain and culvert pipe all show a material reduction. This unquestionably reflects the reduction in construction work and in the W. P. A. Program. Bulk bitumens show a very large increase. This reflects a considerably expanded program of treatments on gravel shoulders in the southern part of the State. This program has for its purpose the conservation of gravel and also the preservation of the shoulders in a more satisfactory condition for traffic under any and all conditions. Experience indicates that the treatment of shoulders is a material aid in preventing erosion during heavy storms.

Table No. 5 is an analysis of road maintenance costs by route, type of pavement and class of work. This table is always one of the most interesting tables in the whole report. It should be noted that in making up the average costs, only those sections of highway have been included which were under maintenance of the entire year. Your attention is drawn to the fact that there was a slight decrease in the cost of normal surface maintenance, with a small increase in the cost of shoulder and right of way maintenance. It will be noted, however, that both extraordinary shoulder and guard rail maintenance show a marked decrease. The total average cost per mile for all classes of maintenance shows a material decrease for the year.

ORGANIZATION

There were no material changes in organization during the year.

BRIDGES

Contracts having been awarded for the reconstruction of the northerly approaches to the Big Timber Creek and the Main Branch of Newton Creek on State Highway Route #45 and for the reconstruction of the Cheesequake Creek Bridge at Morgan, three of the most troublesome bridges, from a maintenance standpoint, will have been eliminated from our schedule. There are still a number of bridges which require attention when conditions are favorable. One of these is the Maurice River Bridge on State Highway Route #49 at Millville. Some major work should be done on the draw span of the Island Heights Bridge if it is not possible to reconstruct this draw span at a higher elevation and of a more adequate width. The Woodbury Creek Bridge on State Highway Route #44 is also light and totally inadequate as to width. The reconstruction of this bridge will, I believe, proceed, under normal conditions, with the work of dualizing State Highway Route #44 in that vicinity.

SNOW REMOVAL

The snow removal program for the 1940-1941 season involved a mileage of 1,607.261 miles, while the program for the 1941-1942 season called for 1,641.791 miles. With the addition of new sanding and cinder-ing equipment our program for this type of work was very materially enlarged. Considerable snow fell during the Winter and there was a very considerable amount of icy weather, with the result that the snow removal and ice control costs for the 1941-1942 season were the highest on record. The skid proofing operations will probably never be entirely satisfactory to some portion of the traveling public, due to the fact that there are some motorists who expect ideal driving conditions regardless of weather conditions. On the whole, however, it is my opinion that our snow removal and ice control operations have, in general, met with the approval of the motoring public.

SIGNS AND MARKINGS

Only a minor portion of our sign work for the year consisted of the erection of new signs and markers. Our sign forces practically completed the sand blasting and refinishing of existing signs. The maintenance of signs is, however, a continuous operation just the same as is the maintenance of pavement surfaces. During the year it became necessary to give serious consideration to the use of substitute materials, owing to the shortage of metals by reason of defense requirements for these metals. It has been determined that for the duration of the emergency it will be necessary to use wood or other temporary materials for both signs and posts.

There was a decided increase in the length of traffic line painted during the year. The unit cost per foot, based on a six inch line, for the year 1941 was \$0.0087613, as compared to a cost of \$0.00833844 for the year 1940. It will be noted that this shows a slight increase, which is unquestionably primarily due to a large increase in the cost of material, as the cost for supervision, labor and equipment shows a material reduction in cost.

LANDSCAPING

As has been the case for the last few years, there has been an increase in the amount of landscaping work done during the year; several new construction jobs having been completed and turned over for maintenance. It is unfortunate that some of the work done in previous years has developed objectionable features, so that plans are being prepared for the revamping of some of the work already done in order to eliminate these features.

RECOMMENDATIONS

The establishment of "No Passing Zones" on highways and the marking of the same has been very generally accepted as a desirable procedure by practically all the States in the Union. At the present time the New Jersey Traffic Act does not provide for the establishment of such zones, their marking or the enforcement of the "No Passing" feature. It is my opinion that the establishment of "No Passing Zones" is a valuable contribution to the safety of the traveling public. It is, therefore, my earnest recommendation that the Legislature be asked to pass the necessary Legislation to permit the setting up and marking of such zones. It is unfortunate that at least one of our adjoining States has not adopted the National standard. On the whole, however, I am of the opinion that the New Jersey law should be in conformity with the National standard. It is my further recommendation that the National standard be followed in any Legislation enacted.

While New Jersey's standards in connection with the top soiling and seeding of slopes and rights of way outside of the graded widths are, in my opinion, higher than those of many other jurisdictions, I feel that there is still decided room for improvement. The experience of the Maintenance Division seems to indicate that there is considerable need for a revision of our slope angle. Far too much of the work is being done on an arbitrary one and one-half to one slope, without due consideration for the nature of the soil involved. The result is that the Maintenance Division is, in many cases, faced with the necessity for major repair work during the first year or two on account of the instability of the slopes. It is my further firm belief that the Department's requirements as to the time of fertilizing and seeding are

not sufficiently stringent. Far too much seeding is, in my opinion, being done when the weather conditions are clearly unfavorable. As a consequence, the results obtained are unsatisfactory, and excessive maintenance costs are involved in making good the resulting deficiencies. We have a number of stretches where honeysuckle has been used on the slopes and the results have been outstandingly successful. It would appear to me that these results warrant more general use of such planting. It is, therefore, my recommendation that more careful consideration be given to slope angles and that the requirements as to the time of fertilizing and seeding be tightened up in such a way as to eliminate the present unsatisfactory results. It is my further recommendation that serious consideration be given to the use of more ground cover planting, such as honeysuckle.

During the past few years the Department has been involved in the dualization of a number of stretches of heavy duty highways. For various reasons, the width of shoulder has, in a number of cases, been reduced from a width of ten feet or more to a width of only five feet. It is my opinion that a shoulder width of five feet is decidedly inadequate on a heavy duty highway for several reasons. In the first place, a five foot width is inadequate to permit even a passenger vehicle to pull completely off the paved surface when stopping for any reason whatever. In the second place, a five foot width does not provide sufficient width on which to store snow after heavy storms, with the result that it is necessary to pile up the snow on the sidewalk or permit it to encroach upon the normal traveled paved width. It is, therefore, my recommendation that, if at all reasonably possible, a minimum shoulder width of ten feet be provided on heavy duty highways.

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...

...the ... of ...


...the ... of ...

...the ... of ...

On several occasions there have been sporadic attempts to eliminate advertising signs from the rights of way of State Highways, but at no time have our endeavors been entirely satisfactory. Many of our most heavily traveled sections of highways are literally lined with signs of all sorts and descriptions and the resulting appearance of the highways is decidedly objectionable. There are certain laws in existence which were designed to prevent this condition. It is, however, my opinion that these laws are principally observed in the breach thereof. I am of the opinion that if the State Highway Department were vested with the power of summary removal of signs from the rights of way of State Highways, a considerable contribution would be made toward the clearing up of this situation. It is possible that there may be objections to granting such powers to the Department. If there be such valid objections, it would then be my recommendation that some other equally satisfactory method be devised and the necessary laws enacted to bring about the elimination of the present forest of signs along the highways.

At the present time the State Highway Department has no real research organization. Practically all Divisions of the Department are so engrossed with their regular duties that they have inadequate time to make a thorough and comprehensive study of matters requiring investigation. I could personally outline a number of projects which are, in my opinion, of sufficient importance, both from a construction and an economic standpoint, to warrant the expenditure of a considerable sum on exhaustive research. It is, therefore, my recommendation that consideration be given to setting up a research organization in the Department.

Respectfully submitted,



Alex. W. Muir
Superintendent of Maintenance



T A B L E N O. 1

1 9 4 1

Total State Highways Under Maintenance	1,628.2454
Total Under Construction	<u>51.9540</u>
Total State Highway System	<u>1,680.1994</u>
Institutional Approaches and Interior Roads Under Maintenance	195.450

G E N E R A L

Service Station and Miscellaneous Permits	678
Opening and Pole Permits	1,220

TABLE NO. 2 - 1941

SCHEDULE OF MILEAGES OF HIGHWAYS UNDER MAINTENANCE AS OF DECEMBER 31, 1941

Route:	Miles	Miles	Miles	Miles	Miles	Miles	Miles	Miles
	*1:			*1:		*1:		*1:
1	17.884			5.155	0.090	0.422	0.476	24.027
S1	3.058			0.087				3.145
S1A	2.091							2.091
2	25.925					0.276		26.201
3	7.819				0.3363	0.015		8.1703
S3	0.763				0.049			0.812
4	125.251		14.052	17.586	0.308		1.371	158.568
S4	1.565							1.565
S4B							10.609	10.609
5	3.470			0.284				3.754
S5					0.691			0.691
6	61.662			8.544		0.507	0.505	71.218
S6	0.932			0.867				1.799
7	1.223			3.8971		0.190		5.3101
8	23.830				0.124			23.954
10	19.189			3.797	0.043	1.201		24.230
12	9.530				1.250			10.780
13E	0.029		0.107					0.136
21	1.980			3.097	0.087			5.164
22	0.147							0.147
23	46.305	6.115		0.040	0.082		2.650	55.192
24	24.730			7.164		0.231		32.125

*1 0.794 G.Wash.Bridge App.; 1.424 Dual Hwy; 0.287 Elevated Hwy. *2 10.911 Dual Hwy. *3 0.653 Parallel Hwy. *4 5.198 Under Construction. *5 5.545 Resurfaced Conc.; 3.087 Under Const.; 3.631 Part Dual; 4.255 Dual Hwy. *6 0.761 Parallel Hwy; 3.558 Under Const.; 3.807 Resurf.Conc.; 13.977 Dual Hwy; 6.203 Part Dual. *7 0.373 Parallel Hwy. *8 10.788 Dual Hwy. *9 9.123 Dual Hwy; 2.743 Part Dual; 5.742 Shalo Base. *10 1.593 Under Construction.

TABLE NO. 2 - 1941

SCHEDULE OF MILEAGES OF HIGHWAYS UNDER MAINTENANCE AS OF DECEMBER 31, 1941

Route:	Milos	Miles	Milos	Miles	Milos	Miles	Milos	Miles
S24	10.465			0.401	0.149			11.015
	*11:			*11:	*11:	*11:	*11:	*11
25	80.362			23.005	0.255	4.973	0.779	109.374
S25	0.453							0.453
	*12:							*12
26	23.612			0.687				24.299
	*13:							*13
S26	1.549							1.549
				*14:				*14
27	16.854			25.008		1.140	1.400	44.402
	*15:			*15:				*15
28	50.617			6.220				56.837
S28	8.174				0.275			8.449
	*16:			*16:				*16
29	46.144			0.668				46.812
29A	2.997						0.852	3.849
30	47.467	0.131		0.172	0.500			48.270
				*17				*17
31	48.115	3.458		3.287	1.200			56.060
	*18:							*18
S31	14.570	2.300	2.600	0.048	0.201			19.719
				*19				*19
31A				0.387				0.387
				*20:				*20
32	9.838			10.912				20.750
	*21:			*21:				*21
33	33.932			4.231				38.163
34	25.883			0.097				25.980
	*22:			*22:				*22
35	51.594			15.083	0.437		1.795	68.909
	*23:							*23
36	16.118						0.240	16.358

*11 13.195 Parallel Hwy; 2.928 Parallel Hwy. Resur.Conc.; 2.648 Ramps; 0.830 Overhead Roadway; 6.207 U.C. 35.691 Dual Hwy; 2.565 Part Dual Hwy; 6.696 Dual Hwy U.C.; 3.478 High Level Via. 0.422 Elevated Hwy. *12 20.587 Dual Hwy. *13 1.549 Dual Hwy. *14 4.899 Resur.Conc. *15 14.287 Parallel Hwy; 2.491 Resur. Conc.; 13.146 U.C.; 3.679 Conn.Links; 2.192 U.C. *16 21.266 Dual Hwy; 5.369 Part Dual Hwy; 0.585 El.Hwy. *17 2.500 Resur.Conc. *18 1.500 Part Dual Hwy. *19 Dual Hwy. *20 2.393 Resur.Conc. *21 1.690 Parallel Hwy; 3.793 Part Dual Hwy.; 1.665 Resur.Conc. 4.005 U.C. *22 0.431 Parallel Hwy; 1.012 U.C.; 5.203 Dual Hwy; 4.349 Part Dual Hwy. *23 1.202 Parallel Hwy; 3.555 Dual Hwy.

SCHEDULE OF MILEAGES OF HIGHWAYS UNDER MAINTENANCE AS OF DECEMBER 31, 1941

*24 1.741 Dual Hwy. *25 5.615 Dual Hwy. *26 1.057 Parallel Hwy U.C.
*27 3.052 Parallel Hwy; 8.201 Dual Hwy. *28 3.296 Parallel Hwy; 5.391
Dual Hwy. *29 31.599 Gravel Widening. *30 2.846 Parallel Hwy; 1.980 U.C.;
3.203 Parallel Hwy U.C. *31 0.418 Resurf. Conc. *32 1.063 Conc. Widening.
*33 4.791 Parallel Hwy; 2.764 Dual Hwy; 1.000 Resurf. Conc. *34 0.155
Parallel Hwy. *35 0.644 Taken Over for Construction.

T A B L E N O. 2 - 1941

SCHEDULE OF MILEAGES OF HIGHWAYS UNDER MAINTENANCE AS OF DECEMBER 31, 1941

	:	:	:	:	Sh.Asph.:	:	Stone	:	Brick,Earth:	Total
	:	Concrete:	Macadam:	Gravel:	Bit.Con.:	Bit.Mac.:	Block	:	Asph.Block	: under
	:	under	: under	: under	: under	: under	: under	:	New R.O.W.	:Mainten-
	:	Mainten-	:Mainte-	:Maint-	:Mainten-	:Mainten-	:Mainten-	:	Misc. Under:	ance
	:	ance	: nance	:enance:	ance	: ance	: ance	:	Maintenance:	
Route	:	Miles	: Miles	:Miles	: Miles	: Miles	: Miles	:	Miles	: Miles
50	:	25.141	:	:	0.200	:	:	:	:	25.341
51	:	0.342	:	4.824:	:	:	:	:	:	5.166
Misc.	:	1.905	:	:	1.010	:	1.325	:	0.876	5.116
Total Hwy:	:	:	:	:	:	:	:	:	:	:
System Un-	:	:	:	:	:	:	:	:	:	:
der Maint.:	1366.323:	15.779	:	59.347:	225.6031:	13.4713	:	8.955	:	24.567 :1714.0454
Inst.	:	:	:	:	:	:	:	:	:	:
App.	:	0.663:	:	4.927:	3.250	:	8.960	:	:	17.800
Inst.	:	:	:	:	:	:	:	:	:	:
Int.	:	1.500:	4.900	:61.450:	35.930	:	42.920	:	30.950	:177.650
Inst.	:	:	:	:	:	:	:	:	:	:
Total	:	2.163:	4.900	:66.377:	39.180	:	51.880	:	30.950	:195.450
Grand	:	:	:	:	:	:	:	:	:	:
Total	:	1368.486:	20.679	:125.724:	264.7831:	65.3513	:	8.955	:	55.517 :1909.4954

				Detours:
nes	Gravel	W. P. A.	Misc.	Main-
et	Surfacing:	Projects	Paving	tained
2"	Sq. Yds.:	Value	Sq.Yds.:	Miles
7,704:	:	:	:	:
1,056:	:	:	:	:
8,448:	:	:	:	:
6,532:	:	:	:	:
4,816:	:	:	:	:
:	:	:	335	:
3,638:	:	:	:	:
3,168:	:	:	:	:
:	:	:	:	:
2,112:	:	:	:	:
:	:	:	:	:
6,470:	:	:	:	:
:	:	:	:	:
0,560:	:	:	45	:
100:	:	:	:	:
4,952:	:	:	:	:
3,168:	:	:	:	:
:	:	:	:	:
2,144:	:	:	:	:
:	:	:	:	:
5,344:	:	:	:	:
3,696:	:	:	52	:
6,832:	:	:	:	:
6,832:	:	:	:	:
:	:	:	:	:
3,290:	:	:	:	:
:	:	:	:	:
6,960:	:\$	23,815.00	:	:
2,176:	:	:	:	:
0,560:	:	:	:	:
32,002:	:	:	:	:
:	:	:	:	:

Inst. : 30,910.820:	:	:	:	:	:
Misc. :	:	:	:	:	:
Totals: 84,036.602:	1,076.800:	27,644	:13,726:	62,670	: 281 :1,297

... ..

TABLE NO. 3 - MAJOR OPERATIONS CARRIED ON DURING THE YEAR 1941

TABLE NO. 3 - MAJOR OPERATIONS CARRIED ON DURING THE YEAR 1941																															
:Con- : Macadam :		: : : : :		: : : : :		: : : : :		: Wood Signs : : Route : Bridge : Reflector;		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :					
:struc-:Bit. Mac.:Concrete:Sewers &:Shoulders :Guard Rail:Metal Signs &:Wooden : Erected : Stop : Markers : Activities : Mud : Signals :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :			
:tion :Surfacing:Surface : Drains :Resurfaced:Constretn :Posts Erected:Posts :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :	
Route	:Jobs	:Sq. Yds.	:Sq. Yds.:Lin. Ft.:	Sq. Yds. :	Lin. Ft. :	:Signs :Posts	:Erected:Plain:Button:Signs	:N.J.:U.S.:Maj:Min:Paint:Sq.Yds.:	Erected :	: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :		: : : : :			
1	:	:	:	184	:	:	22 : 23 :	7 : 29 : 3 :	3 : 1 : 58 :	1 : 2 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-1	:	:	:	:	:	:	2 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-1A	:	:	:	:	:	:	3 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
2	:	:	:	110	:	:	24 : 21 :	6 : 15 : 5 :	10 : 2 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
3	:	:	:	:	:	:	6 : 10 :	:	12 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-3	:	:	:	:	:	:	3 : 6 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
4	:	:	:	1,125	:	:	625 : 305 : 111 :	77 : 65 : 54 :	126 : 108 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-4	:	:	:	:	:	:	:	:	4 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-4B	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
5	:	:	:	:	:	:	3 : 1 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-5	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
6	:	:	:	20	:	:	245 : 181 :	5 : 17 : 1 :	84 : 9 : 10 :	2 : 21 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-6	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
7	:	:	:	:	:	:	1 : 2 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
8	:	:	:	145	:	:	8 : 3 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
10	:	:	:	:	:	:	19 : 5 :	:	2 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
12	:	:	:	50	:	:	2 :	:	2 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
13E	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
21	:	:	:	:	:	:	4 : 1 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
22	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
23	:	:	:	200	:	:	28 : 10 :	:	9 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
24	:	:	:	66	:	:	4 : 1 :	:	9 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-24	:	:	:	:	:	:	7 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
25	:	:	:	540	:	:	128 : 2,829 :	332 :	334 : 144 :	14 : 111 :	7 :	143 : 27 :	9 : 1 : 22 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-25	:	:	:	:	:	:	8 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
26	:	:	:	:	:	:	15 : 9 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-26	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
27	:	:	:	65	:	:	206 : 215 :	:	7 : 3 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
28	:	:	:	350	:	:	6,250 : 52 : 19 :	:	14 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-28	:	:	:	:	:	:	5 : 1 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
29	:	:	:	268	:	:	17,255 : 294 : 121 :	1 : 47 : 2 :	34 : 21 : 18 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
29A	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
30	:	:	:	228	:	:	20 : 7 :	1 : 5 :	22 : 4 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
31	:	:	:	:	:	:	6,220 : 39 : 13 :	:	10 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-31	:	:	:	:	:	:	45 : 26 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
31A	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
32	:	:	:	:	:	:	15 : 1 :	1 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
33	:	:	:	:	:	:	34 : 9 :	67 : 2 :	57 : 7 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
34	:	:	:	:	:	:	7 : 4 :	:	1 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
35	:	:	:	157	:	:	352 : 332 :	:	1,580 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
36	:	:	:	:	:	:	13 : 3 :	:	6 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
37	:	:	:	:	:	:	7 : 7 :	4 : 2 :	20 : 25 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
38	:	:	:	:	:	:	20 : 29 :	33 : 43 :	8 : 24 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
39	:	:	:	:	:	:	8 : 6 :	24 : 1 :	5 : 3 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
40	:	:	:	:	:	:	600 : 13 : 19 :	:	11 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-40	:	:	:	:	:	:	:	:	5 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
41	:	:	:	:	:	:	3 :	:	28 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
41	:	:	:	:	:	:	68 : 5 :	:	9 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-41	:	:	:	:	:	:	12,000 :	170 :	12 : 6 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
42	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
43	:	:	:	403	:	:	1,472 :	:	78 : 28 : 23 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
44	:	:	:	:	:	:	51 : 18,000 :	:	90 : 18 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-44	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
45	:	:	:	:	:	:	328 : 316 :	:	6,328 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
46	:	:	:	:	:	:	:	:	9,000 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
47	:	:	:	:	:	:	285 :	:	19 : 19 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
48	:	:	:	:	:	:	506 : 19,200 :	:	16 : 14 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
49	:	:	:	:	:	:	348 : 74 :	:	51 : 34 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
S-49	:	:	:	:	:	:	:	:	2 :	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:	:		
50	:	:	:	:	:	:	2 : 2 :																								

*Project approved
1940 - Started 1941*Modified penetra-
tion



			Drain & Culvert	Guard Rail	Wood	Sign
			Pipe--All Sizes	Rail	Cable	
Routes:	Tons	Crushed Stone : Slag : Tons	Feet	Posts	Feet	Piling: Posts
1	2,353.01		2,282	1,057		30
S1	120.527		878		31,020	
S1A	35					
2	3,218.09			2,233		27
3	1,285.00			418		10
S3	150.00					6
4	2,025.50		1,736	10		188
S4						
S4A						
5	65.795					1
6	3,738.16			1,348		186
S6						
7	13.60		28			2
8	309.60			20		3
10	1,764.65			79		5
12	1,354.585	290	758			
21	135.48					1
22						
23	4,318.60		45	174		10
24	211.30		368			1
S24	899.90					
25	6,251.10		135	47	840	158
26	1,056.90					9
27	1,378.90		3,088			3
28	1,235.475		17			19
S28	175.35			1,766		1
29	4,369.85		292			122
30	1,924.75		1,575	1,504		8
31	3,785.45		1,692	4		13
S31	1,235.25			1,880		26
32	1,335.00					2
33	403.55					76
34	120.00			959		4
35	612.41		352	449		92
36	237.945		20	10		3
37						11
38						62
39	208.20		385			30
40	125.40		1,726	399		19
S40			348			
41	80					
S41	82.45					5
42	304.15		36	1,003	7,810	47
43	595.25		294			6
44	643.10	219.4	24			23
45	576.85		184			20
46	100.15					22
47	127.60					3
48	962.75		1,778			19
49	86.40		4,234	93	20,900	15
S49			56			38
50	18.65					
51	93.90	567.5		34		18
54						
Inst.	33,910.825					
Misc.						
Totals:	84,036.602	1,076.5	27,644	13,726	62,670	281
						1,297



TABLE #4 - MATERIAL REPORT - 1941

Routes:	Broken : Stone : Tons	Crushed : Slag : Tons	Road : Gravel : Yards	Concrete : Gravel : Tons	Sand : Tons	Bitumen Surface: Treatment-&Pene- tration-Gallons	Lignin : Binder : Gallons	Bitumen Cold Pa and Joint Fillers : Gallons	h:Bit. Concrete: and Sheet : Asphalt-Tons	Paving:Cement: Blocks: Bags	Lumber: Board : Feet	Paint : Gallons	Calcium: Chloride: Tons	Cinders: Yards	Common: Brick : Feet	Drain & Culvert: Pipe--All Sizes: Feet	Guard: Posts: Feet	Guard Rail: Cable : Feet	Wood : Piling: Posts	Sign : Posts	
1	2,353.01				131.31			10,203		1,714	5,043		51	1,263	15,700	2,282	1,057			30	
S1	120.527							378					13	200	2,000	878		31,020			
S1A	35							270					13								
2	3,218.09				35	46,567		6,706		220			77	1,612			2,233			27	
3	1,285.00				4	8,081		3,910		3			45	667			418			10	
S3	150.00								20											6	
4	2,025.50		10,179	359.4	232.55	47,775	105,823	39,342	514	1,500	2,555	59,049	65	1,517		1,736	10			188	
S4						4,230															
S4A			49			9,913															
5	65.795				18			1,737			297		29	703						1	
6	3,738.16		930		15.8	5,211		10,962		71	534		223	2,866			1,348			186	
S6													6								
7	13.60				6					85			13	140	2,000	28				2	
8	309.60		414			15,678		857	250	80			37,50				20			3	
10	1,764.65					1,928		2,126		66	267		74,50	2,622			79			5	
12	1,354.585	290			19	16,292		7,349		148			13	218	1,000	758					
21	135.48							1,798			2,854		14	180						1	
22								52													
23	4,318.60		1,324		30.3	25,078		6,157		670	176		179,50	3,098		45	174			10	
24	211.30		1,558		34.45			5,308	48	325	336		65,25	1,100	8,000	368				1	
S24	899.90		26			13,281		7,364		5	292		8	30							
25	6,251.10		7,324		1,197.65	39,578		47,017	1,710	1,675	16,265	6,103	119	2,443		135	47	840		158	
26	1,056.90		108			1,217		6,829		254	2,427		10	562						9	
27	1,378.90		112	15	133.35	11,004		12,979	1,410	880	7,586		18	569	37,800	3,088				3	
28	1,235.475		1,036		86.85	13,278		15,929	442	317	423		33	1,002		17				19	
S28	175.35							2,812					6	203			1,766			1	
29	4,369.85			16	47.75	31,884		29,493	95	722	3,039		58	1,643		292				122	
30	1,924.75		954	12	18.60	3,561		8,628		1,035	88		39	374		1,575	1,504			8	
31	3,785.45		331		15.60			11,430		180	6,747		106	1,584		1,692	4			13	
S31	1,235.25		924		42	55,704		3,474		279	142		22,50				1,880			26	
32	1,335.00							3,048					44,75	242						2	
33	403.55		2,135			29,143		7,922	6		50		17	266						76	
34	120.00		2,312			19,326	90,552	3,160		175			12	140			959			4	
35	612.41		4,925		166.40	52,715	41,675	18,731		600	207	8,368	27	371		352	449			92	
36	237.945		1,094		76.6	55,468		5,405		970	100		5	36	800	20	10			3	
37			3,008			13,558	22,093	7,305	75	10	79,224		53	33						11	
38			1,020	1,428.07	545.07	16,550	86,993	2,008		8,050	5		5	55						62	
39	208.20		1,601	5	2.50	10,621	44,419	6,005		103	6,090		3	34		385				30	
40	125.40		5,505		125.60	23,138	181,031	5,240		375	384		17		8,000	1,726	399			19	
S40			6,687					674		10			9			348					
41	80		199			12,430	31,944	3,301		23			5	25							
S41	82.45		3,797		56.65	14,233	59,953	2,075		8,325	9,944		5	55						5	
42	304.15		2,964		76.90	40,158	16,683	7,175		600	14,943		21	50	800	36	1,003	7,810	47	6	
43	595.25		3,298	55.3	208,325			14,263	469	3,424	6,841		20,50			294				23	
44	643.10	219.44	1,438		9.40	50,399		6,187	257	65	2,441		12	60		24				20	
45	576.85		6,894	52.6	42.10	74,876	24,086	9,083	125	225	1,016	1,335	19	250		184				22	
46	100.15		535			25,236	34,191	3,679					10	30						3	
47	127.60		6,815	193	133.55	236,003		12,625	45	1,450	72		16	155	19,500	1,778				19	
48	962.75		1,519	116,495	93,735	125,778	28,209	13,295	860	1,435	17,325		17		21,500	4,234	93	20,900		15	
49	86.40		1,342	135,388	69	20,878	24,724	9,801		400	678	4,407	9		3,000	56			5	38	
S49			595			41,024		2,810		8			1								
50	18.65		429			56,924		4,155					4				34			18	
51	93.90	567.52		32		16,812		4,011													
54				1,269,513	615,818						7,043	39,059			30,000	3,793			229		
Inst.	33,910.825		15,042	16	2,219.90	503,118		15,936	7,972		1,954		87,50		12,000	1,520	239	2,100			
Misc.												70,927									
Totals	84,036.602	1,076,960	98,423	3,705,766	6,512,658	1,788,648	792,376	411,004	14,298	4,400	61,478	285,991	70,927	1,758.00	26,398	162,100	27,644	13,726	62,670	281	1,297

Schedule # 9-A

EXTRAORDINARY REPAIRS:


E-5 Resurfacing, rebuilding, heavy patching - main pavement.

E-6 Rebuilding paved shoulders.

E-7 Rebuilding drains, new ditch

E-8 Replacing guard rails and fences.

[illegible]





ANALYSIS OF 1941 ROAD MAINTENANCE COSTS BY ROUTE, TYPE OF PAVEMENT AND CLASS OF WORK

ORDINARY MAINTENANCE:

M-1 Work on surface - travelled width

M-2 Work on paved shoulders

M-3 Work on drains, ditches, unpaved shoulders

M-4 Work on Guard Rails and fences

Const.-Cost incurred on jobs not maintained for FULL year.

EXTRAORDINARY REPAIRS:

E-5 Resurfacing, rebuilding, heavy patching - main pavement

E-6 Rebuilding paved shoulders

E-7 Rebuilding drains, new ditching, rebuilding unpaved shoulders

E-8 Replacing guard rails and fences

Rt.	Class of Work	CONCRETE		BITUMINOUS CONCRETE STONE BASE		BITUMINOUS CONCRETE CONCRETE BASE		STONE BLOCK		MACADAM		GRAVEL		BITUMINOUS MACADAM		BRICK		DIRT, CINDERS, ETC.		T O T A L	
		TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE
23	Miles	45.996				0.040				6.459				0.082				2.650		55.227	
	M-1	3,598.65	78.23							9,289.17	1,438.17			87.65	1,068.90			4,408.76	1,663.68	17,384.23	314.78
	M-3	13,337.54	289.97			7.67	191.75			1,083.51	167.75			22.31	272.07			659.10	248.72	16,109.93	273.59
	M-4	2,659.42	57.82			2.77	69.25			160.64	24.87			30.62	373.41			102.17	38.55	2,955.62	53.52
	M-5	3,784.03	82.27																	3,784.03	68.52
	M-7	7,437.59	161.70																	7,437.59	134.67
	M-8	2,497.54	54.30											292.79	3,570.62					2,790.33	50.52
	Const.																				
Total	33,314.57	724.29			10.44	261.00			10,533.32	1,630.79			433.37	5,285.00			5,170.03	1,950.95	49,461.73	895.60	
24	Miles	24.730		2.299		4.865		0.231						433.37	5,285.00			5,170.03	1,950.95	49,461.73	895.60
	M-1	3,516.18	142.18	679.95	295.76	300.57	61.78	80.17	347.06											4,576.87	142.47
	M-2	67.10	2.72			453.53	93.22													520.63	16.22
	M-3	7,249.02	293.13	398.58	173.37	847.95	174.30	60.24	260.78											8,555.79	266.33
	M-4	1,369.17	55.36																	1,369.17	42.62
	M-5	1,851.63	74.87	27.67	12.04	110.21	22.65													1,989.61	61.93
	M-7	3,967.90	160.45	369.96	160.92	1,889.32	388.35													6,227.18	193.84
	Const.																				
Total	18,021.00	728.71	1,476.16	642.09	3,601.58	740.30	140.41	607.84											23,239.15	723.40	
S-24	Miles	10.465				0.401								0.149						11.015	
	M-1	1,392.88	133.10			30.74	76.66							277.25	1,860.73					1,700.87	164.42
	M-2	7,964.73	761.08																	7,964.73	723.08
	M-3	3,678.50	341.95																	3,578.50	324.87
	M-4	511.74	48.90																	511.74	46.46
	M-7	549.58	52.52																	549.58	49.89
	Const.																				
	Total	13,997.43	1,337.55			30.74	76.66							277.25	1,860.73					14,305.42	1,298.72
25	Miles	80.436		16.665		6.738		4.973						0.255						109.067	
	M-1	13,397.89	166.57	4,835.62	290.17	2,878.78	427.25	3,906.05	785.45					358.85	1,407.25					25,377.19	232.68
	M-2	3,243.95	40.33	10.94	.66	223.52	33.17													3,478.41	31.89
	M-3	80,696.99	1,003.24	6,893.93	413.68	8,599.88	1,276.33	10,199.19	2,050.92					76.78	301.10					106,466.77	976.15
	M-4	2,158.99	26.84	365.32	21.92			406.31	81.70					37.96	148.86					2,968.58	27.22
	M-5	27,931.41	347.25	66.35	3.98	2,979.39	442.17							230.99	905.84					31,208.14	286.14
	M-7	21,106.50	262.40	3,597.24	215.85	789.16	117.12													25,492.90	233.73
	M-8	210.59	2.62			613.58	91.06													824.17	7.56
Const.	864.44																		864.44		
Total	149,610.76	1,849.25	15,769.40	946.26	16,084.31	2,387.10	14,511.55	2,918.07					704.58	2,763.05					196,680.60	1,795.37	
26	Miles	25.161				0.687														25.848	
	M-1	4,218.29	167.65			262.82	382.56													4,481.11	173.36
	M-2	672.71	26.74																	672.71	26.03
	M-3	18,184.86	722.74			191.06	278.11													18,375.92	710.92
	M-4	481.30	19.13																	481.30	18.62
	M-5	3,509.96	139.50																	3,509.96	135.79
	M-7	4,641.80	184.48																	4,641.80	179.58
	Const.																				
Total	31,708.92	1,260.24			453.88	660.67													32,162.80	1,244.30	
27	Miles	18.205		0.821		24.236		1.140												44.402	
	M-1	4,305.23	236.49	360.71	439.35	3,905.43	161.14	60.01	52.64											8,631.38	194.39
	M-2	4,177.05	229.45			1,518.29	62.65													5,695.34	128.27
	M-3	10,478.99	575.61	522.52	636.44	9,675.97	399.23	99.61	87.38											20,777.09	467.93
	M-4	383.81	21.08	53.10	64.68	232.16	9.58													669.07	15.07
	M-5	10,349.39	568.49			194.08	8.01													10,543.47	237.45
	M-7	397.13	21.81	1,789.51	2,179.67	1,289.30	53.20													3,475.94	78.28
	Const.																				
Total	30,091.60	1,652.93	2,725.84	3,320.24	16,815.23	693.81	159.62	140.02											49,792.29	1,121.39	
28	Miles	50.617		0.208		6.012														56.837	
	M-1	7,973.53	157.53	121.21	582.74	471.45	78.42													8,566.19	150.72
	M-2	4,781.25	94.46			82.07	13.65													4,863.32	85.57
	M-3	20,236.02	399.79			1,657.98	275.77													21,894.00	385.21
	M-4	1,041.86	20.58			18.39	3.06													1,060.25	18.65
	M-5	4,046.19	79.94																	4,046.19	71.19
	M-7	7,081.31	139.90			230.17	38.29													7,311.48	128.64
	M-8	6,896.68	136.25																	6,896.68	121.34
Const.																					
Total	52,056.84	1,028.45	121.21	582.74	2,460.06	409.19											20.06	20.06	54,658.17	961.32	
S-28	Miles	7.615												0.315						7.930	
	M-1	653.60	85.83											238.14	756.00					891.74	112.45
	M-2	2,109.02	276.96																		

ORDINARY MAINTENANCE:

- M-1 Work on surface - travelled width
- M-2 Work on paved shoulders
- M-3 Work on drains, ditches, unpaved shoulders
- M-4 Work on Guard Rails and fences

EXTRAORDINARY REPAIRS:

EXTRAORDINARY REPAIRS:
E-5 Resurfacing, rebuilding, heavy patching - main pavement
E-6 Rebuilding paved shoulders
E-7 Rebuilding drains, new ditching, rebuilding unpaved shoulders
E-8 Replacing guard rails and fences

	Class of Work	CONCRETE		BITUMINOUS CONCRETE STONE BASE		BITUMINOUS CONCRETE CONCRETE BASE		STONE BLOCK		MACADAM		GRAVEL		BITUMINOUS MACADAM		BRICK		DIRT, CINDERS, ETC.		TOTAL		
		TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	
Rt. 29A	Miles	2.997																		2.997		
	M-1	\$ 125.00	\$ 41.70																	\$ 125.00	\$ 41.70	
	M-3	1,199.10	400.10																	1,199.10	400.10	
	M-4	17.31	5.78																	17.31	5.78	
	Const.																					
	Total	1,341.41	447.58																	1,341.41	447.58	
30	Miles	47.160		0.152		0.020				0.131				0.500							47.963	
	M-1	3,465.97	75.49	279.14	1,856.45					182.07	1,339.83			412.60	825.20					4,339.78	90.48	
	M-2	2,066.67	43.82							46.76	356.94			149.91	299.82					2,066.67	43.10	
	M-3	19,830.59	420.50	156.44	897.63					23.43	178.38									20,163.70	420.40	
	M-4	1,628.09	34.52																	1,651.52	34.43	
	M-5	14,955.15	317.12											664.05	1,328.10					15,619.20	325.65	
	M-7	4,484.61	95.10																	4,484.61	95.50	
	M-8	2,840.11	60.22																	2,840.11	59.21	
	Const.																					
	Total	49,271.19	1,044.77	415.58	2,734.08					252.26	1,925.45			1,221.56	2,453.12					51,165.59	1,062.77	
	Miles	50.615		0.797						3.458				1.200						56.060		
31	M-1	3,237.84	65.97	94.65	120.27					1,835.18	530.59			408.15	335.96					5,570.57	99.37	
	M-3	19,607.51	387.39	392.75	506.53					1,404.67	423.56			160.02	133.35					21,630.96	385.85	
	M-4	351.16	18.40	72.41	92.01					43.46	12.57									1,047.03	18.68	
	M-5	357.54	7.05							588.34	155.63									895.88	15.98	
	M-7	11,608.14	229.34																	11,608.14	207.07	
	M-8	5,257.33	103.88	1,235.18	1,569.43															6,493.01	115.82	
	Const.																					
	Total	40,999.82	810.03	1,801.0	2,288.44					3,881.60	1,122.50			563.17	469.31					47,245.59	842.77	
		Miles	18.070								2.400				0.499						18.469	
	S-31	M-1	559.54	42.90							2,763.14	1,201.35	3,980.35	1,530.90	733.25	1,481.46					8,042.28	435.45
M-2		2,694.39	205.39							468.02	203.49	626.45	240.94	145.60	392.18					2,684.39	145.34	
M-3		4,356.28	333.46							65.01	22.27	30.78	11.84	11.02	22.08					5,598.55	303.13	
M-4		413.40	51.63							619.96	289.55	1,694.62	651.78							520.21	28.17	
M-5																				2,314.58	125.32	
M-7		16.91	1.29									36.39	14.00	965.02	1,981.91					16.91	4.92	
M-8		10,211.80	781.32																	11,213.21	607.14	
Const.		826.65																		826.65		
Total		19,070.97	1,395.99							3,911.13	1,702.67	6,368.59	2,449.46	1,861.09	3,729.63					31,213.78	1,645.47	
		Miles	9.600		7.158		3.819				2.400		2.600		0.499						20.577	
32	M-1	1,353.08	140.95	779.12	108.85	464.28	126.81													2,616.48	127.16	
	M-2	79.18	8.25	488.32	68.22															567.50	27.58	
	M-3	2,822.90	294.05	2,072.80	289.58	817.85	214.15													5,713.55	277.67	
	M-4	212.47	22.13	54.03	7.55	17.27	4.52													283.77	13.79	
	M-7	1,179.60	122.87	2,144.35	209.57	386.50	101.20													3,710.45	180.31	
	Const.																					
	Total	5,647.23	583.25	5,539.62	773.77	1,705.90	446.68													12,891.75	626.51	
		Miles	33.932		1.200		2.614														37.746	
	33	M-1	1,961.45	57.81	157.34	131.12	517.34	197.92													2,636.13	69.84
		M-2	1,041.14	30.63			191.80	73.37													1,232.94	32.66
M-3		19,037.47	561.05	986.31	822.34	478.68	183.12													20,502.96	543.19	
M-4		731.52	21.56																	731.52	19.38	
M-7		6,427.60	189.42	283.03	235.86	506.58	193.79													7,217.21	191.20	
M-8				76.72	63.93															76.72	2.03	
Const.																						
Total		29,199.18	860.52	1,503.90	1,253.25	1,694.40	648.20													32,397.48	858.30	
		Miles	25.683				0.097														25.780	
34		M-1	2,264.05	88.15																	2,264.05	87.82
	M-3	31,067.22	1,209.64																	31,067.22	1,205.09	
	M-4	677.73	26.39																	677.73	26.29	
	M-7	27,329.32	1,064.10																	27,329.32	1,060.10	
	M-8	3,724.67	145.02																	3,724.67	144.48	
	Const.																					
	Total	65,062.99	2,533.30																	65,062.99	2,523.78	
		Miles	25.683				0.097														25.780	
	35	M-1	8,051.03	154.93	396.38	179.36	2,361.72	169.66							1,059.43	2,424.32	77.24	273.90	55.46	416.99	12,001.26	174.06
		M-3	41,269.28	794.12	90.25	40.84	6,404.02	460.06							153.75	351.83					47,917.30	694.95
M-4		2,315.67	44.56			135.75	9.75							86.50	197.94					2,537.92	36.81	
M-5		721.43	13.88											1,264.09	2,892.65					1,985.52	28.80	
M-7		9,506.79	182.93											26.90	61.56					9,533.69	138.27	
M-8		2,715.07	52.25																	2,715.07	39.38	
Const.																						
Total		64,579.27	1,242.67	486.63	220.20	8,901.49	639.47							2,590.67	5,928.30	77.24	273.90	55.46	416.99	76,690.76	1,112.27	
		Miles	14.100		1.24		5.17														14.340	
36		M-1	2,365.72	167.78	1.24	5.17															2,366.96	165.08
	M-3	9,998.76	709.14																	9,998.76	697.27	
	M-4	543.82	38.57																	543.82	37.92	
	M-5	2,110.27	149.66																	2,110.27	147.16	
	M-7	1,600.54	113.51																	1,600.54	111.61	
	Const.																					
	Total	16,619.11	1,178.66	1.24	5.17															16,620.35	1,159.02	

ANALYSIS OF 1941 ROAD MAINTENANCE COSTS BY ROUTE, TYPE OF PAVEMENT AND CLASS OF WORK

Schedule # 9-E

ORDINARY MAINTENANCE:

M-1 Work on surface - travelled width

M-2 Work on paved shoulders

M-3 Work on drains, ditches, unpaved shoulders

M-4 Work on Guard Rails and fences

Const.-Cost incurred on jobs not maintained for FULL year.

EXTRAORDINARY REPAIRS:

E-5 Resurfacing, rebuilding, heavy patching - main pavement

E-6 Rebuilding paved shoulders

E-7 Rebuilding drains, new ditching, rebuilding unpaved shoulders

E-8 Replacing guard rails and fences

Rt.	Class of Work	CONCRETE		BITUMINOUS CONCRETE STONE BASE		BITUMINOUS CONCRETE CONCRETE BASE		STONE BLOCK		MACADAM		GRAVEL		BITUMINOUS MACADAM		BRICK		DIRT, CINDERS, ETC.		TOTAL	
		TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE
37	Miles	23.582				.719						2.801		1.038						28.140	
	M-1	\$ 628.48	\$ 26.65	\$	\$	1,240.65	1,725.52	\$	\$	\$	\$	4,397.05	1,569.82	249.07	239.93	\$	\$	\$	\$	6,515.25	231.54
	M-2	51.92	2.20																	51.92	1.94
	M-3	14,317.56	607.15			427.77	594.95					2,125.83	758.95	1,069.35	1,030.20					17,940.51	637.54
	M-4	267.03	11.32											48.88	47.09					315.91	11.23
	M-7	2,147.19	91.08									54.01	19.28	1,323.66	1,275.20					3,524.86	125.26
	Const.																				
38	Miles	17,412.18	738.37			1,668.42	2,320.47					6,576.99	2,348.05	2,690.96	2,592.45					28,348.45	1,007.41
	M-1	1,023.09	60.89																	1,023.09	60.89
	M-3	21,701.48	1,291.68																	21,701.48	1,291.68
	M-4	603.51	35.92																	603.51	35.92
	M-5	155.56	9.26																	155.56	9.26
	M-7	3,154.11	187.73																	3,154.11	187.73
	Const.	2,289.51																		2,289.51	
39	Miles	28,927.24	1,585.48																	28,927.24	1,585.48
	M-1	1,355.02	45.66	8,000		249								.521						2,607.43	65.21
	M-3	15,817.57	532.95	10,003.69	2,000.46	61.69	247.75							122.25	234.64					31,836.64	828.00
	M-4	203.97	6.87	96.21	12.03									14.38	27.60					300.18	7.81
	M-5	5,032.42	169.56																	5,032.42	180.88
	M-7	2,218.06	74.73	94.19	11.77									23.22	44.57					2,335.47	60.74
	Const.	2,409.60	81.19																	2,409.60	62.67
40	Miles	27,036.64	910.96	17,162.56	2,145.32	61.69	247.75							159.35	306.91					44,420.74	1,155.31
	M-1	3,314.90	60.23	2,077.35	680.65															5,392.25	92.82
	M-2	5.13	.09																	5.13	.09
	M-3	58,451.66	1,061.96	1,036.01	339.45															59,487.67	1,024.00
	M-4	1,308.39	23.77																	1,308.39	22.53
	M-5	310.36	5.64																	310.36	5.35
	M-7	12,378.64	224.90																	12,378.64	213.08
S-40	Miles	75,814.08	1,377.41	3,113.36	1,020.10															78,927.44	1,358.64
	M-1	1,143.80	49.32																	1,143.80	49.32
	M-3	15,622.78	673.69																	15,622.78	673.69
	M-4	1,318.63	56.86																	1,318.63	56.86
	M-7	2,836.59	122.32																	2,836.59	122.32
	Const.																				
	Total	20,921.80	902.19																	20,921.80	902.19
41	Miles	9,001												.789						9,790	
	M-1	507.29	56.36											1,108.73	1,021.57					1,706.02	181.68
	M-3	8,440.60	937.74											770.02	9,817					8,817.22	939.00
	M-4	79.52	8.83											14.91	31.18					99.43	10.59
	M-7	602.28	66.91																	602.28	64.14
	Const.																				
	Total	9,629.69	1,069.84											1,599.26	4,100.92					11,229.65	1,195.41
S-41	Miles	18,768		0.520						1.740				1,599.26	4,100.92					20,428	
	M-1	603.70	32.17	25.45	48.94					212.47	158.56									841.62	40.79
	M-3	16,065.91	856.02	546.58	1,051.11					157.44	117.49									16,709.33	812.97
	M-4	191.44	10.20																	191.44	9.28
	M-7	1,605.17	85.53																	1,605.17	77.82
	M-8	1,012.20	55.93																	1,012.20	49.07
	Const.																				
42	Miles	19,476.42	1,037.85	572.03	1,100.05					369.91	276.05									20,440.36	989.93
	M-1	1,647.16	38.38			547.55	159.40													2,194.71	47.54
	M-2	1,196.21	27.87																	1,196.21	25.80
	M-3	22,285.88	519.22			2,043.62	594.94													24,329.50	524.64
	M-4	119.55	2.79																	119.55	2.59
	M-5	250.35	5.83																	250.35	5.40
	M-7	9,162.14	213.47																	9,162.14	197.65
43	Miles	37,181.25	866.27			2,591.17	754.34													39,772.42	857.98
	M-1	9,193.34	192.05																	12,751.76	266.39
	M-3	20,690.08	432.22									3,558.42	225.22							20,690.08	432.22
	M-4	723.64	15.12																	723.64	15.12
	M-5	5,477.09	114.42																	5,477.09	114.42
	M-7	16,451.05	343.67																	16,451.05	343.66
	Const.																				
43	Total	52,535.20	1,097.48									3,550.42	225.22							56,085.62	1,171.81

* Route #43 Narrow Gravel Pavement 10' to 11' wide - Parallel to Concrete, not included in the total of miles

ANALYSIS OF 1941 ROAD MAINTENANCE COSTS BY ROUTE, TYPE OF PAVEMENT AND CLASS OF WORK

Schedule # 9-F

ORDINARY MAINTENANCE:

M-1 Work on surface - travelled width
M-2 Work on paved shoulders
M-3 Work on drains, ditches, unpaved shoulders
M-4 Work on Guard Rails and fences
Const.-Cost incurred in jobs not maintained for FULL year.

EXTRAORDINARY REPAIRS:

- E-5 Resurfacing, rebuilding, heavy patching - main pavement
- E-6 Rebuilding paved shoulders
- E-7 Rebuilding drains, new ditching, rebuilding unpaved shoulders
- E-8 Replacing guard rails and fences

[illegible]

ORDINARY MAINTENANCE:

M-1 Work on surface - travelled width

M-2 Work on paved shoulders

M-3 Work on drains, ditches, unpaved shoulders

M-4 Work on Guard rails and fences

Const.-Cost incurred on jobs not maintained for FULL year

ANALYSIS OF 1941 ROAD MAINTENANCE COSTS BY ROUTE, TYPE OF PAVEMENT AND CLASS OF WORK

Schedule # 9-G

EXTRAORDINARY REPAIRS:

E-5 Resurfacing, rebuilding, heavy patching - Main pavement

E-6 Rebuilding paved shoulders

E-7 Rebuilding drains, new ditching, rebuilding unpaved shoulders

E-8 Replacing guard rails and fences

Class of Work	CONCRETE		BITUMINOUS CONCRETE STONE BASE		BITUMINOUS CONCRETE CONCRETE BASE		STONE BLOCK		MACADAM		GRAVEL		BITUMINOUS MACADAM		BRICK		DIRT, CINDERS ETC.		TOTAL	
	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE
Miles	1351.516		89.791		134.209		2.621		19.423		20.456		17.259		1.546		23.189		1666.043	
M-1	\$137,129.42	\$ 101.46	\$29,463.72	\$ 328.17	\$22,315.51	\$ 166.27	\$ 4,261.62	\$ 491.88	\$19,120.72	\$ 984.44	\$16,885.46	\$ 825.45	\$12,001.44	\$ 695.37	\$ 423.87	\$ 274.17	\$ 4,731.48	\$ 204.04	\$ 246,333.24	\$ 147.85
M-2	78,511.30	58.83	499.26	5.56	2,595.19	19.36													82,609.04	49.53
M-3	824,933.25	610.38	55,506.26	618.21	61,048.41	454.88	15,889.90	1,603.17	3,493.38	179.88	8,931.31	436.61	6,895.48	399.53	365.75	236.58	1,180.57	50.91	976,244.31	585.97
M-4	35,025.14	25.92	1,143.73	12.74	1,236.82	9.22			292.54	15.06	664.37	32.43	826.59	47.89			138.21	5.96	39,736.00	23.85
E-5	138,850.30	102.74	501.79	6.70	3,285.69	24.47			1,292.53	66.54	1,981.23	96.85	7,984.66	462.64	2,098.49	1,357.37			156,092.68	93.69
E-6	231,725.08	171.45	16,455.31	183.28	6,820.57	50.82	72.47	8.36			1,808.34	88.40	1,978.62	114.64					260,885.10	156.59
E-7	92,725.11	68.61	1,996.33	22.23	660.13	4.92	456.97	52.74			125.53	6.14	1,572.79	91.19			2,026.71	87.40	97,639.91	58.56
E-8																				
Total	1,539,898.60		105,668.40		97,933.65		19,088.36		24,199.17		30,396.24		31,250.58		2,808.11		8,076.97		1,859,440.28	
Const	12,018.79										1,505.95		1,109.31				6,015.13		20,649.13	
Grand																				
Total	1,551,917.39	1,139.39	105,668.40	1,176.95	97,985.65	727.94	19,088.36	2,203.20	24,199.17	1,245.90	31,902.19	1,485.93	32,369.89	1,811.26	2,888.11	1,868.12	14,092.10	348.31	1,880,089.46	1,116.08


Total Mileage 1666.043

ANNUAL REPORT
OF THE
ELECTRICAL DIVISION
NEW JERSEY STATE HIGHWAY
DEPARTMENT



FOR THE YEAR
1941





NEW JERSEY STATE HIGHWAY DEPT.
ELECTRICAL DIVISION
ORGANIZATION

1941

NEW JERSEY STATE HIGHWAY DEPARTMENT

ELECTRICAL DIVISION

1941 ANNUAL REPORT

E. R. Sherbaum
Electrical Division Engineer



Mr. James Logan,
State Highway Engineer

I am submitting herewith a detailed report covering the operation of the Electrical Division from January 1st to December 31st, 1941, and recommendations for the 1942 Program. The functions of the Electrical Division are subdivided as follows:

1. HIGHWAY SAFETY LIGHTING BUREAU
2. TRAFFIC SIGNAL BUREAU
3. ELECTRIC SIGNS BUREAU
4. BUREAU OF BRIDGE OPERATION
5. SAFETY BUREAU

HIGHWAY SAFETY LIGHTING BUREAU

Commissioner Sterner's Highway Safety Lighting program has been completed on most of the important sections of the State Highway System. The three plans for Highway Safety Lighting installation are:

- A. The Municipal Reimbursement Program
- B. The Joint County and State Highway Intersection Program
- C. 100% State Lighting Program

A. Municipal Reimbursement Program

One hundred ninety-four (194) municipalities have negotiated and completed agreements for municipal and State highway lighting reimbursement with this Bureau during 1941. Three municipalities have revised their existing safety lighting programs due to the realignment of the roadway. Savings effected in prior years will continue and taxpayers in municipalities which have taken advantage of this program, will, in 1942, save a total of \$135,400.00 which their municipalities would otherwise have had to pay in addition to the local street lighting cost.

One hundred twenty-two (122) 1000 C.P. units; three thousand, seven hundred fifty-one (3751) 600 C.P. units; two thousand, four hundred twenty-nine (2429) 400 C.P. units; and eighty-one (81) 250 C.P. units; making a total of six thousand, three hundred eighty-three (6383) safety highway lighting units, are now installed under the Municipal State Highway Reimbursement Agreement program. A detailed schedule showing the various municipal lighting installations before and after the highway safety lighting programs were installed, existing present municipal costs, number of safety highway lighting units, State highway reimbursement and savings or increases in cost effected in each municipality, are incorporated and appended to this report. A list of municipal programs, including municipalities which have changed their lighting program during 1941 is also attached.

The only sodium vapor installation on the State Highway System now in service is located on Route 24 through the Borough of Madison. This installation of seventy-one (71) 1000 C.P. sodium vapor units has been continued since 1938. The remaining sodium vapor lighting installations were conducted on experimental stretches as 100% State lighting and were discontinued in 1940. Because of the peculiar cautionary amber glow of sodium lighting, it could be used extensively at traffic circles and grade separations where motorists should be warned of impending hazards or changes in the condition of the roadway. The high maintenance and installation costs remove the sodium vapor method of lighting from the field of practical use at the present time in New Jersey. If, however, the public could be educated to appreciate its proper use and the manufacturers and utility companies would produce and maintain these

units at rates that are favorably comparable with incandescent units, its use in such places as mentioned above should become a standard lighting policy.

B. Joint County and State Intersection Program

Important intersections of County roads and State highways will continue to be lighted in 1942 through this joint program, except in Morris County, where the Board of Freeholders had previously refused to negotiate for reimbursement, and in a few other isolated County intersections where highway lighting could not be justified. The revisions of the 1941 County programs will in 1942 effect a slight joint saving to this Department and the various counties participating in this type of program. Nine hundred fifty-eight (958) intersections in the twenty counties will be lighted with five hundred twenty-nine (529) 600 C.P. units, seven hundred forty-eight (748) 400 C.P. units, and two hundred eighty-three (283) 250 C.P. units, making a total of one thousand, five hundred sixty (1560) highway safety lighting units under this program.

C. 100% State Lighting

100% State lighting includes the lighting of State highways, bridges, viaducts, traffic circles, grade separations, cloverleafs and experimental projects. The policy is to install a sufficient number of units to provide adequate safety lighting. Where other installations were warranted and the municipality could not for some reason avail itself of State Highway reimbursement funds, this Bureau has recommended to Commissioner Sterner the installation of a sufficient number of 250 C.P. units to provide adequate safety lighting and the entire cost of such installation, when approved, was borne by the State Highway Department. Under this policy there

are eleven (11) 1000 C.P. units, one thousand fifty-four (1054) 600 C.P. units, two thousand five hundred eighteen (2518) 400 C.P. units, and one thousand three hundred forty-four (1344) 250 C.P. units, making a total of four thousand nine hundred twenty-seven (4927) units at two hundred sixty-six (266) locations stationed along the State Highway system. Four additional (State Highway-owned equipment) lighting installations were designed and installed by this Bureau in 1941. Fourteen (14) 400 C.P. lamps were installed at the Routes 39-40 Red Lion Circle and twenty-two (22) 400 C.P. units at the Route 35 Eatontown Circle. These two installations were made with the Neoprene jacketed cable, buried in the ground, rather than the usual conduit. The series lighting circuit provides current for highway lighting, and also the fluorescent signs through one underground circuit. These two installations will eliminate the wooden poles within their specific areas. The remaining two installations were made on Route 6 -- one at the Rockaway River Bridge (8-400 C.P. units) and one in the area of the Clifton High School (2-400 C.P.).

As a result of requests made for defense lighting by the State Defense Council, this Bureau is in the process of designing and installing 814 units at thirty-three (33) draw bridges and 212 units at fourteen (14) fixed span bridges. This lighting will be installed purely for defense purposes to light the bridge piers and other parts of the bridge structure.

Studies will be made during 1942 for seasonal lighting to be installed in areas or at locations where safety lighting cannot be justified during the entire year. Efforts will be made to have the utility companies cooperate in order that proportionate rates can be established.

Our insistent demand for lower rates, together with savings realized in prior years by this Division, will this year again result in a direct saving of \$45,000 to the State Highway Department.

I again recommend that a study be made by our Legal Division to determine whether we cannot insist on the right to install State-owned lighting equipment and circuits on all utility company poles on the State Highway Department right-of-way. I am convinced that a large saving would accrue for this Department, if this were possible so that we could buy metered current and own the equipment, or only buy current and maintenance service.

TRAFFIC SIGNALS BUREAU

During 1941 the Traffic Signal Bureau revamped one semi-actuated traffic signal, revised one semi-actuated to a fully actuated traffic signal and installed nine semi-actuated traffic signals, two pre-fixed traffic signals, one flasher and two manual operated traffic signals. On December 31, 1941, 124 signals were in operation at the intersections of roadways with the New Jersey State Highway system and 28 signals on bridges to control highway traffic during bridge operations. This Bureau made 2,469 routine inspections of traffic signals and had 235 emergency calls. Tabulation of the monthly inspection, emergency calls and types of signal operation of the various signals will be found on page 42.

The United States Army, Federal Agencies and Defense Plants are making numerous requests for the installation of traffic signals on the State Highway system and entrances to the various Army Camps or Defense Plants. When justified, these locations are given priority

to the requests being received from municipalities for the installation of traffic signals. Thirty-two of these locations are now under consideration for installations to be made during 1942.

As I pointed out in the previous annual report of this Division, many signals and flashers on the State Highway System, not under the supervision and control of this Bureau, are in need of repair and revamping to conform with the standards established by the State. The financial condition of the majority of municipalities and certain counties prevents their negotiating with Commissioner Sterner for the necessary revamping of signals and new intersection installations.

It is again respectfully recommended that a fixed amount of \$1,500 be established as a maximum amount required of localities or counties as their share for revamping, or for new installation costs of traffic signals that may be approved by the Commissioner.

This recommendation is based upon the fact that signal installations such as would be required for local uses alone would cost a maximum of \$1,500, and the extra cost that a municipality or county is now charged because of the additional requirements to accommodate State Highway traffic should rightfully be assumed by this Department.

Provisions are under consideration for methods to permit the control by blackout wardens or other authorized persons during blackout periods of traffic signal installations.

The maintenance and regular inspection of the ten (10) Taller and Cooper photo-electric cell traffic counters was assigned to this bureau during July, 1941. These machines were not operating

properly. Changes in design have been suggested and accepted by the manufacturer. With these improvements and the many inspection and maintenance services, they are now recording traffic in a reasonably satisfactory manner.

ELECTRIC SIGNS BUREAU

During 1941 the Electric Signs Bureau added two incandescent directionary signs at the Freehold Circle and revamped the existing obsolete signs at Bayway and Camden Circles to the fluorescent type. At seventeen (17) other new locations, thirty-six (36) cautionary and 110 directionary fluorescent signs were installed. On December 31, 1941 five hundred eighty-seven (587) electric directionary and cautionary signs were in operation at fifty-eight (58) locations. Construction work has been authorized on thirteen (13) additional locations for thirty-four (34) cautionary and one hundred two (102) directionary signs. With the exception of Routes No. 37 and No. 39 (White Horse Circle) and Route No. 2 (Ramsey Circle) where construction work has not been started, the basic work such as underground installations, necessary foundations, transformers, pits, conduits and services to utility company poles, were completed during the year for one hundred twelve (112) cautionary and directionary fluorescent signs at eleven (11) new locations. These additional basic installations were not placed in service during 1941 due to revisions by the manufacturer of necessary fluorescent lighting control equipment. As this equipment is received, it will be placed in service.

The first of these is the fact that the
 the second is the fact that the
 the third is the fact that the

THE SECOND

The second of these is the fact that the
 the third is the fact that the
 the fourth is the fact that the
 the fifth is the fact that the
 the sixth is the fact that the
 the seventh is the fact that the
 the eighth is the fact that the
 the ninth is the fact that the
 the tenth is the fact that the
 the eleventh is the fact that the
 the twelfth is the fact that the
 the thirteenth is the fact that the
 the fourteenth is the fact that the
 the fifteenth is the fact that the
 the sixteenth is the fact that the
 the seventeenth is the fact that the
 the eighteenth is the fact that the
 the nineteenth is the fact that the
 the twentieth is the fact that the
 the twenty-first is the fact that the
 the twenty-second is the fact that the
 the twenty-third is the fact that the
 the twenty-fourth is the fact that the
 the twenty-fifth is the fact that the
 the twenty-sixth is the fact that the
 the twenty-seventh is the fact that the
 the twenty-eighth is the fact that the
 the twenty-ninth is the fact that the
 the thirtieth is the fact that the
 the thirty-first is the fact that the
 the thirty-second is the fact that the
 the thirty-third is the fact that the
 the thirty-fourth is the fact that the
 the thirty-fifth is the fact that the
 the thirty-sixth is the fact that the
 the thirty-seventh is the fact that the
 the thirty-eighth is the fact that the
 the thirty-ninth is the fact that the
 the fortieth is the fact that the
 the forty-first is the fact that the
 the forty-second is the fact that the
 the forty-third is the fact that the
 the forty-fourth is the fact that the
 the forty-fifth is the fact that the
 the forty-sixth is the fact that the
 the forty-seventh is the fact that the
 the forty-eighth is the fact that the
 the forty-ninth is the fact that the
 the fiftieth is the fact that the
 the fifty-first is the fact that the
 the fifty-second is the fact that the
 the fifty-third is the fact that the
 the fifty-fourth is the fact that the
 the fifty-fifth is the fact that the
 the fifty-sixth is the fact that the
 the fifty-seventh is the fact that the
 the fifty-eighth is the fact that the
 the fifty-ninth is the fact that the
 the sixtieth is the fact that the
 the sixty-first is the fact that the
 the sixty-second is the fact that the
 the sixty-third is the fact that the
 the sixty-fourth is the fact that the
 the sixty-fifth is the fact that the
 the sixty-sixth is the fact that the
 the sixty-seventh is the fact that the
 the sixty-eighth is the fact that the
 the sixty-ninth is the fact that the
 the seventieth is the fact that the
 the seventy-first is the fact that the
 the seventy-second is the fact that the
 the seventy-third is the fact that the
 the seventy-fourth is the fact that the
 the seventy-fifth is the fact that the
 the seventy-sixth is the fact that the
 the seventy-seventh is the fact that the
 the seventy-eighth is the fact that the
 the seventy-ninth is the fact that the
 the eightieth is the fact that the
 the eighty-first is the fact that the
 the eighty-second is the fact that the
 the eighty-third is the fact that the
 the eighty-fourth is the fact that the
 the eighty-fifth is the fact that the
 the eighty-sixth is the fact that the
 the eighty-seventh is the fact that the
 the eighty-eighth is the fact that the
 the eighty-ninth is the fact that the
 the ninetieth is the fact that the
 the ninety-first is the fact that the
 the ninety-second is the fact that the
 the ninety-third is the fact that the
 the ninety-fourth is the fact that the
 the ninety-fifth is the fact that the
 the ninety-sixth is the fact that the
 the ninety-seventh is the fact that the
 the ninety-eighth is the fact that the
 the ninety-ninth is the fact that the
 the hundredth is the fact that the

During 1942 experimental work will be continued with regular and flashing neon types of sign lighting, various types of fluorescent lighting and also with various plastic facings to replace the present light flashed opal glass and the protective wire glass panels, with the view of effecting economy in original purchase and replacement costs of glass due to breakage in handling and accidents. Consideration is being given to "blackout" requirement methods for shielding signs.

Experiments continued in the field during 1941 have caused this bureau to change to the use of neon fluorescent type of sign lighting wherever possible. The neon fluorescent type provides the same even distribution of whiter and brighter light as the low voltage regular fluorescent type now in use, but the neon fluorescent sign eliminates control equipment which has not operated to the complete satisfaction of this bureau.

It is recommended that all existing electric signs of the incandescent type be converted to the fluorescent type. This will result in a great reduction in operating cost and the additional saving in annual current consumption will be more than \$8,000 per year.

BUREAU OF BRIDGE OPERATIONS

The duties of this sub-division are to prepare electric plans and specifications for the Bridge and Construction Divisions, and to inspect the installation of electrical machinery, lighting and traffic signal installations on State Highway structures. In addition, the forces of this bureau maintain and operate all operating

THE UNIVERSITY OF CHICAGO, CHICAGO, ILLINOIS 60637

DEAR MR. [Name]:

I have your letter of [Date] regarding [Subject].

I am sorry that I cannot give you a more definite answer at this time.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

I am sure that you will understand my position.

machinery, lighting and signal systems on the structures, including light and power systems, traffic signals, aviation and navigation beacons. It also includes periodic inspection of all lighting systems, sanitary conditions, the making of any necessary repairs and the supervision and training of all bridge operators and attendants.

Thirty-three (33) bridges now under the supervision of this bureau were opened thirty-nine thousand three hundred thirty-four (39,334) times for water traffic, and one thousand five hundred fifty-six (1556) times for routine tests, which caused a total delay of three thousand one hundred nineteen (3119) hours 8 minutes to motor vehicle traffic. Boat traffic at highway bridge crossings increased during 1941 with a slight decrease in delay to motor vehicle traffic. The replacement of the Route 25M Passaic River Bridge with a new vertical lift bridge providing forty-foot clearance at high water level has eliminated over eight thousand five hundred (8500) bridge openings, which during 1940 had caused six hundred eighty-five (685) hours' delay to motor vehicle traffic. This time delay elimination to motor vehicle traffic now plays a vital and important part to the many defense employees having to travel through the heart of the New Jersey defense construction area. The present construction of Route 35 (Cheesequake) Bridge, which will be completed sometime in 1943, will also relieve much congestion now caused by bridge openings at this location.

For the first time in State Highway Draw Bridge operation, traffic on both waterways and highways were permitted to travel with unrestricted freedom. Delay periods previously caused by mechanical failure or draw bridge expansion were eliminated during 1941.

Attendants who were familiar with draw bridge operation have been encouraged to take Civil Service examinations for the position of operator. This has resulted in the advancement of various attendants. These operators are in a position to recognize the cause of minor bridge failures and by promptly bringing them to the attention of the various maintenance crews, numerous defects are eliminated before they become serious or cause any trouble.

Stop lines have been painted and are repainted by the forces of this bureau every three months at bridges where manual traffic signals have been placed as a safety feature to control motor vehicle traffic during bridge openings. Defense Bulletins and instructions on bridge openings during the emergency are now in the hands of every bridge operator. Defense lighting on the various bridges required by the War Department is now being put into service. Boat traffic studies are continuously made at all of the Inland Waterway bridges for the Engineer's Office of the United States War Department. Other bridge studies have been made as requested by the Department's Designing Engineers.

I recommend that gatemen and other attendants while on duty in metropolitan and shore areas be provided with a cap and badge, and, if possible, a uniform, so that they can be readily distinguished from other persons who may be in the vicinity of the bridge. Some operators have already been sworn in by the neighboring municipality as special police while on duty. During the present emergency all operators should have some limited police power and be provided with a defense weapon. In order to take care of various emergency conditions, telephones have been installed at the various draw bridges.

I also recommend that for the duration of the emergency that all bridges have three eight-hour shifts of operators and attendants.

A minimum of lost time as a result of Commissioner Sterner's plan to use additional gate attendants in order to speed up the closing and opening of bridge gates during heavy traffic periods and particularly during the summer months, has again received the favorable approval of both motorists and boat operators. I recommend that additional gatemen be available during the 1942 summer months to permit the continuation of "the minimum delay policy" to motorists and boat operators because of the increasing motor traffic on our waterways and highways.

Comparative time studies of bridge openings for boat traffic, tests, and length of highway traffic delays for each bridge during 1940 and 1941 is attached to this report. A detailed analysis of the operating costs of the electrical drawbridges for 1940 and 1941 is also included.

SAFETY BUREAU

Fifty-six (56) traffic investigations for traffic signal installations. Fifty-one (51) highway lighting investigations. One hundred seven (107) accident location studies, and three hundred thirty (330) vehicle volume counts utilizing fifty-three thousand five hundred fifty-six (53,556) man days of labor were completed during 1941.

The two-year traffic counting period at fifteen (15) key stations requested by Commissioner Sterner on October 30, 1939, was completed on November 30, 1941. Monthly traffic bulletins indicating

total monthly, average day, peak days, peak hour directional traffic volume together with car and truck classifications have been forwarded regularly to the Commissioner, the Highway Engineer, the Construction Division, Engineer of Plans and Surveys and the United States Department of Public Roads and other agencies requiring traffic information. Short term traffic counts at locations designated by Commissioner Sterner were included from month to month.

Gasoline and rubber restrictions resulting from World War No. 2 has shown its effect on State Highway traffic. The rapid war industry works program permitting work on Sundays and holidays has decreased week-end tourist and pleasure traffic. Industrial and motor trucking transportation now cause many variable peak hours. The entire motor transportation trend on New Jersey State Highways, with many abnormal emergency local conditions due to the spreading of defense works has created traffic problems. These problems in themselves do not warrant extensive study. However, this data will be very valuable in consideration of future development of the State Highway system during the post-war period.

Highway safety lighting during 1941 has again indicated its true value. With three less fatal night accidents keeping the 1941 night accident total at the same level as 1940, with an increase of thirty-four (34) fatal day accidents during 1941 on the State Highway system, in itself shows that night driving safety has been improved. Night pedestrian deaths were reduced from one hundred eight (108) in 1940, to ninety-six (96) in 1941, while the day pedestrian deaths increased from twenty-nine (29) to forty-seven (47) in 1941.

The 39% reduction in night deaths for 1938 over 1937 has dropped 2% during 1941. Fatalities in 1941 increased 2% on roads other than State highways while fatalities on State highways increased 15% during 1941. Thirty-eight per cent (38%) of all motor vehicle fatalities on New Jersey roadways in 1940 occurred on State highways. In 1941, 41% of the fatalities on all New Jersey roadways occurred on New Jersey State highways.

For a complete long term traffic count Commissioner Sterner has ordered four seasonal two-week counts to be counted at one hundred fifty (150) traffic stations on State highway systems beginning December 1, 1941. The present program of counting twenty-five (25) stations during each two-week interval permits the continuous employment of traffic enumerators who will be supervised on each shift in each district by an Assistant Supervisor of Traffic Safety. The traffic investigators of this bureau have been trained in a general educational program to assist police officials, marshals and other municipal officers in establishing and maintaining clear, concise accident records and files. This activity has and will increase the number of reported accidents.

PERSONNEL

Restrictions on temporary and seasonal employments limited this Division's program during the summer of 1941.

Practically all employees of this Division have now been placed in the classified service. Civil Service examinations have been held for all unclassified employees, except men working in the Traffic Signal and Electric Signs, Construction and Maintenance

The first part of the paper discusses the importance of the study and the objectives of the research. It also mentions the scope of the study and the limitations. The second part of the paper discusses the methodology used in the study. It mentions the data sources and the statistical methods used. The third part of the paper discusses the results of the study. It mentions the findings and the conclusions. The fourth part of the paper discusses the implications of the study. It mentions the policy recommendations and the future research.

The study found that there is a significant positive relationship between the variables. The results are consistent with the previous studies. The study also found that there are some limitations to the study. The study was conducted in a specific context and the results may not be generalizable. The study also used a specific methodology and the results may be affected by the methodology.

The study has some implications for policy and practice. The results suggest that there is a need for further research in this area. The study also suggests that there are some policy recommendations that can be derived from the results. The study also suggests that there are some future research directions that can be explored.

The study is a contribution to the literature in this area. It provides new insights into the relationship between the variables. The study also provides a framework for future research in this area. The study is a valuable addition to the body of knowledge in this field.

The study is a valuable contribution to the literature in this area. It provides new insights into the relationship between the variables. The study also provides a framework for future research in this area. The study is a valuable addition to the body of knowledge in this field.

crews. These examinations are scheduled to be held during January, 1942. The organization chart of the Division is hereto appended.

SUMMARY OF RECOMMENDATIONS

1. HIGHWAY SAFETY LIGHTING BUREAU - 100% STATE LIGHTING

I again recommend that a study be made by our Legal Division to determine whether we cannot insist on the right to install State-owned lighting equipment and circuits on all utility company poles on the State Highway Department right-of-way.

2. TRAFFIC SIGNALS BUREAU

It is again respectfully recommended that a fixed amount of \$1,500.00 be established as a maximum amount required of localities or counties as their share for revamping, or for new installation costs of traffic signals that may be approved by the Commissioner.

3. ELECTRIC SIGNS BUREAU

It is recommended that all existing electric signs of the incandescent type be converted to the fluorescent type. -

4. BUREAU OF BRIDGE OPERATION

I recommend that gatemen and other attendants while on duty in metropolitan and shore areas be provided with a cap and badge, and, if possible, a uniform, so that they can be readily distinguished from other persons who may be in the vicinity of the bridge.


During the present emergency all operators should have some limited police power.

I also recommend that for the duration of the emergency that all bridges have three eight-hour shifts of operators, and attendants where necessary.

I recommend that additional gatemen be made available during the 1942 summer months to permit the continuation of "the minimum delay policy" to motorists and boat operators.


Electrical Division Engineer

March 23, 1942



NEW JERSEY STATE HIGHWAY DEPT.

ELECTRICAL DIVISION ORGANIZATION

1941



17

STATE HIGHWAY
COMMISSIONER

STATE HIGHWAY
ENGINEER

SUPERINTENDANT
ELECTRICAL
DIVISION

FIELD ASSISTANTS

AUDITOR

DRAFTSMEN

CLERICAL
STAFF

SUPERVISOR OF
ELECTRICAL DRAWBRIDGES

FIELD
ASSISTANT

ELECTRICAL
ENGINEER

ASST. ENGINEER
POWER & LIGHTING

JUNIOR
ENGINEERS

TIMEKEEPER
REQUISITION CLERK

STOREKEEPER

SUPERVISOR OF
TRAFFIC SAFETY
(ACCIDENT
INVESTIGATION)

SUPERVISOR OF
TRAFFIC SAFETY
(TRAFFIC
LIGHTING)

SUPERVISOR OF
TRAFFIC SAFETY
(TRAFFIC
ANALYSIS)

SUPERVISOR OF
ELECTRICAL
MACHINERY
SOUTH JERSEY

SUPERVISOR OF
ELECTRICAL
MACHINERY
NORTH JERSEY

CARPENTER

ELECTRICAL
SIGNAL
INSPECTORS

ELECTRICAL
LIGHTING
INSPECTORS

ASSISTANT
SUPERVISORS
OF TRAFFIC
SAFETY

TRAFFIC
INVESTIGATORS

ASSISTANT
SUPERVISORS
OF TRAFFIC
SAFETY

TRAFFIC
ENUMERATORS

OPERATORS

ELECTRICAL
BRIDGE
MECHANICS

OPERATORS

ELECTRICAL
BRIDGE
MECHANICS

SUPERVISOR OF
ELECTRICAL SIGNALS & LIGHTING

ELECTRICAL
LIGHTING
FOREMEN

ELECTRICAL
SIGNS
FOREMEN

ELECTRICAL
SIGNAL
FOREMEN

LABORERS

LABORERS

LABORERS

NEW JERSEY STATE HIGHWAY DEPT.
ELECTRICAL DIVISION
ORGANIZATION
1941



NEW JERSEY STATE HIGHWAY DEPARTMENT
ELECTRICAL DIVISION
1942 BUDGET ESTIMATE

TOTAL AVAILABLE - 1941	\$1,793,693.30	1942 REQUEST	\$1,533,000.00
1. <u>OPERATION OF BRIDGES</u>		1. <u>OPERATION OF BRIDGES</u>	
Salaries, Coal, Misc. Material, Necessary Major Repairs, Light- ing and Electric Power		A. Salaries, Coal & Misc. \$305,000.00	
		B. Necessary Major Repairs 25,000.00	
		C. Lighting & Electric Power <u>30,000.00</u>	
			360,000.00
Expenditures \$309,097.10			
Commitments 6,842.95			
\$315,940.05			
2. <u>HIGHWAY SAFETY LIGHTING</u>		2. <u>HIGHWAY LIGHTING</u>	
New Installations, Maintenance		A. Current (State) \$260,000.00	
Current Municipal & County Aid		B. Maintenance (State) 15,000.00	
		C. New Installations (State) 60,000.00	
		D. Municipalities & County Aid <u>355,000.00</u>	
			690,000.00
Expenditures \$510,793.33			
Commitments 114,883.40			
\$625,676.73			
3. <u>TRAFFIC SIGNALS & ELECTRIC SIGNS</u>		3. <u>TRAFFIC SIGNALS & ELECTRIC BEACONS</u>	
Current, Maintenance, New		A. Current \$ 28,000.00	
Installations		B. Maintenance 40,000.00	
		C. New Installations <u>72,000.00</u>	
			140,000.00
Expenditures \$200,451.16			
Commitments 143,343.67			
\$343,794.83			
4. <u>ACCIDENT INVESTIGATION & TRAFFIC SURVEY</u>		4. <u>ELECTRIC DIRECTIONARY SIGNS</u>	
Expenditure \$295,563.02		A. Current \$ 20,000.00	
		B. Maintenance 13,000.00	
		C. New Installations <u>10,000.00</u>	
			43,000.00
Totall 1941 Expenditures - Commitments 1,580,947.63		5. ACCIDENT INV. & TRAFFIC SURVEY \$300,000.00	300,000.00
BALANCE 212,745.67		TOTAL REQUESTED	\$1,533,000.00
\$1,793,693.30			

NEW JERSEY STATE HIGHWAY DEPARTMENT

ELECTRICAL DIVISION

BUREAU OF BRIDGE OPERATION

TOTAL BRIDGE OPERATING COSTS

1 9 4 0			1 9 4 1		
<u>Salaries</u>	<u>Operating Expense</u>	<u>Total</u>	<u>Salaries</u>	<u>Operating Expense</u>	<u>Total</u>
\$201,665.53	\$31,649.90	\$242,315.42	\$218,881.46	\$40,073.96	\$258,955.42

GENERAL

Bridge Lighting	\$ 13,477.92	\$ 21,924.25
Navigation Lighting	2,603.94	1,481.36
Traffic Signals	1,171.43	2,164.16
Warning Bells	806.83	126.96
Machine Repairs	<u>27,346.45</u>	<u>24,444.95</u>
	\$287,722.00	\$309,097.10

NUMBER OF BRIDGE	NAME OF BRIDGE	1 9 4 0			1 9 4 1		
		<u>SALARY</u>	<u>OPERATING EXPENSE</u>	<u>TOTAL</u>	<u>SALARY</u>	<u>OPERATING EXPENSE</u>	<u>TOTAL</u>
2.5/3	Hackensack River, Secaucus	\$ 11,831.46	\$ 1,419.24	\$ 13,250.70	\$ 9,982.82	\$ 1,713.37	\$ 11,696.19
51.3/4	Nacote Creek, Smithville	669.28	133.91	803.19	769.18	138.99	908.17
53.0/4	Mullica River, Smithville	1,705.77	589.03	2,294.80	1,942.39	646.63	2,589.02
56.7/4	Bass River, New Gretna	495.02	103.14	598.16	514.38	121.86	636.24
75.8/4N	Shark River, Belmar	5,683.45	894.60	6,578.05	5,078.12	1,033.14	6,111.26
135.1/4	Raritan River, Victory Bridge	14,357.75	743.00	15,100.77	15,180.32	1,149.20	16,329.52
4.0/6E	Hackensack River, Little Ferry	10,285.07	1,410.12	11,695.09	12,797.56	1,901.26	14,698.82
50.5/10	Hackensack R., Wittppenn Bridge	23,380.42	2,962.20	26,342.62	23,185.91	3,611.89	26,797.80
0.6/25	Cooper River, Camden	10,561.27	1,970.40	12,531.67	11,296.87	2,159.70	13,456.57
12.7/25	Rancocas River, Bridgeboro	4,061.23	521.94	4,583.17	4,909.82	726.36	5,636.18
56.7/25M	Passaic River, Newark	20,735.30	3,575.12	24,310.42	21,309.92	5,963.50	27,273.42
57.8/25M	Hackensack River, Kearny	20,282.37	2,752.38	23,010.75	17,684.08	3,036.81	20,720.89
3.2/34	Manasquan River, Manasquan	6,565.11	676.52	7,241.63	6,225.00	782.03	7,007.03
8.6/35	Inland Waterway, Pt. Pleasant	8,398.13	555.10	8,953.26	8,611.88	780.16	9,392.04
11.4/35	Manasquan River, Pt. Pleasant	12,548.11	810.32	13,358.43	12,879.56	1,098.76	13,978.32
18.1/35	Shark River, Belmar	9,046.62	1,329.72	10,376.35	8,851.60	1,448.81	10,300.41
41.2/35	Matawan Creek, Keyport	1,323.90	403.97	1,727.87	1,398.60	289.60	1,688.20
43.9/35	Cheesequake Creek, Morgan	4,583.52	365.54	4,949.06	6,785.65	630.19	7,415.84
12.6/36	Shrewsbury River, Highlands	6,857.69	1,484.26	8,341.95	7,200.81	1,639.55	8,840.36
5.4/44	Oldman's Creek, Nortonville	2,184.00	1,163.82	3,347.82	1,765.93	881.08	2,647.01
8.5/44	Raccoon Creek, Bridgeport	131.19	10.53	141.72	855.13	1,097.15	1,952.28
16.3/44	Mantua Creek, Paulsboro	393.96	585.97	979.93	338.73	705.57	1,044.30
19.9/44	Woodbury Creek, Woodbury	2,527.77	596.19	3,123.46	1,651.53	668.78	2,320.31
2.8/49	Alloway Creek, Quinton	453.61	136.71	590.32	625.51	198.31	823.82
15.3/49	Cohamsey River, Bridgeton	1,581.50	396.32	1,977.82	1,683.53	400.58	2,084.11
26.1/49	Maurice River, Millville	1,202.15	753.95	1,956.10	3,821.03	997.73	4,818.76
30.3/49	Menantico Creek, Millville	500.26	75.70	575.96	443.34	113.88	557.22
7.2/50	Tuckahoe River, Tuckahoe	1,442.45	209.05	1,651.50	1,280.79	290.52	1,571.31
112.4/4	Island Heights	8,676.56	859.33	9,535.89	9,284.50	1,073.84	10,358.34
115.4/4	Long Beach	5,464.16	1,162.86	6,627.02	5,560.82	1,237.70	6,798.52
	Ocean City	9,743.90	2,543.83	12,287.73	11,140.23	2,950.96	14,091.19
	Somers Point						
	Lovelandtown	2,992.55	479.17	3,471.72	3,825.92	586.05	4,411.97
Total		\$210,665.53	\$31,649.90	\$242,315.42	\$218,881.46	\$40,073.96	\$258,955.42

NEW JERSEY STATE HIGHWAY DEPARTMENT

ELECTRICAL DIVISION

HIGHWAY SAFETY LIGHTING BUREAU

<u>UNDER</u> <u>AGREEMENT</u>		<u>1000 C.P.</u> <u>UNITS</u>	<u>600 C.P.</u> <u>UNITS</u>	<u>400 C.P.</u> <u>UNITS</u>	<u>250 C.P.</u> <u>UNITS</u>	<u>TOTAL</u> <u>UNITS</u>
	141 Municipalities	115	3451	1708	82	5356
Dec. 31, 1938	16 Counties at					
	396 Intersections	-	154	343	129	626
	210 Locations (100% State Lighting)	-	980	1399	1317	3696
	Total	115	4585	3450	1528	9678
	177 Municipalities	120	3596	2129	81	5926
Dec. 31, 1939	20 Counties					
	940 Intersections	1	575	736	277	1589
	266 Locations (100% State Lighting)	-	1088	1803	1314	4205
	Total	121	5259	4668	1672	11720
	194 Municipalities	122	3757	2441	81	6401
* Dec. 31, 1940	20 Counties at					
	959 Intersections	-	529	754	280	1563
	256 Locations (100% State Lighting)	-	1011	2164	1351	4526
	Total	122	5297	5359	1712	12490
	194 Municipalities	122	3751	2429	81	6383
Dec. 31, 1941	20 Counties at					
	958 Intersections	-	529	748	283	1560
	266 Locations (100% State Lighting)	11	1054	2518	1344	4927
	Total	133	5334	5695	1708	12870

* Revised June 25, 1941

1 9 4 2 C O U N T Y A G R E E M E N T S

COUNTY	NO. OF INTERSEC.	250 400 600 1000 (candle power)				TOTAL	STATE'S SHARE	COUNTY'S SHARE	TOTAL COST	U N I T S		TOTAL INCREASED COST	TOTAL DECREASED COST	UTILITY COMPANY
		Increase	Decrease											
Atlantic	60	4	75	9	-	88	\$ 2,336.70	\$ 2,336.70	\$ 4,673.40	Same as 1941				A.C.
		-	-	4	-	4								S.J.
Bergen	47	-	9	58	-	67	2,619.40	2,619.40	5,238.80	-	-			P.S.
		-	10	6	-	16								Rockland
Burlington	57	-	11	-	-	11	2,958.13	2,958.13	5,916.26	-	-			A.C.
		-	47	46	-	93								P.S.
Camden	69	-	34	2	-	36	3,166.53	3,166.53	6,333.06	-	-			A.C.
		1	15	59	-	75								P.S.
Cape May	43	35	16	-	-	51	1,091.40	1,091.40	2,182.80	-	-			A.C.
Cumberland	51	40	7	9	-	56	1,685.80	1,685.80	3,371.60	2-600 CP 2-400 CP		\$20.40		A.C.
		4	-	-	-	4				(changed 2-400 CP				S.J.
		7	-	-	-	7				to 2-600 CP Units)				B.V.
		3	7	1	-	11								M.F.
Essex	30	-	7	29	-	36	1,179.63	1,179.63	2,359.26	-	-			P.S.
		-	2	1	-	3								J.C.
Gloucester	75	2	-	-	-	2	3,149.10	3,149.10	6,298.20	-	-			S.J.
		15	24	7	-	46								P.S.
		23	50	8	-	81								A.C.
Hudson	4	-	-	7	-	7	218.40	218.40	436.80	-	-			P.S.
Hunterdon	31	20	18	8	-	46	719.32	719.31	1,438.63	-	-			W.J.
Mercer	37	-	20	37	-	57	2,137.10	2,137.10	4,274.20	-	-			P.S.
		-	4	10	-	14								J.C.
Middlesex	60	2	13	-	-	15	2,797.38	2,797.37	5,594.75	-	-			J.C.
		-	61	25	-	86								P.S.
Monmouth	76	19	76	37	-	132	3,733.50	3,733.50	7,467.00	-	1-400		\$54.60	J.C.
Ocean	81	3	64	31	-	98	3,440.90	3,440.90	6,881.80	-	-			J.C.
		1	14	-	-	15								A.C.
		-	3	-	-	3								B.L.
		-	4	-	-	4								B.S.
Passaic	12	-	-	20	-	20	624.00	624.00	1,248.00	-	-			P.S.

1 9 4 2 C O U N T Y A G R E E M E N T S (Cont'd)

COUNTY	NO. OF INTERSEC.	250 400 600 1000 (candle power)				TOTAL	STATE'S SHARE	COUNTY'S SHARE	TOTAL COST	U N I T S		TOTAL INCREASED COST	TOTAL DECREASED COST	UTILITY COMPANY
										Increase	Decrease			
Salem	65	46	24	28	-	98	\$ 2,348.40	\$ 2,348.40	\$ 4,696.80	-	-			A.C.
Somerset	33	6	10	2	-	18	1,204.13	1,204.12	2,408.25	-	-			N.J.
		11	16	9	-	36								P.S.
Sussex	35	19	35	2	-	56	841.17	841.16	1,682.33	-	-			N.J.
Union	51	-	2	12	-	14	3,040.65	3,040.65	6,081.30	1-600 CP	-	\$68.40		J.C.
		-	30	57	-	87					3-600 CP		\$187.20	P.S.
Warren	40	22	40	-	-	62	941.64	941.64	1,883.28	3-250 CP	3-400		30.00	N.J.
TOTAL	957	283	748	524	-	1555	\$40,233.28	\$40,233.24	\$80,466.52			\$88.80	\$271.80	P.S.
Rt.25M Essex	1	-	-	5	-	5	156.10	156.10	312.20	-	-			
TOTALS	958	283	748	529	-	1560	\$40,389.38	\$40,389.34	\$80,778.72			\$88.80	\$271.80	

A.C. - Atlantic City Electric Company
 P.S. - Public Service
 J.C. - Jersey Central Power & Light Co.
 N.J. - New Jersey Power & Light Co.
 S.J. - South Jersey Power & Light Co.
 R.E. - Rockland Electric Co.
 M.E. - Millville Electric Co.
 B.L. - Boro of Lavellette (Electric Dept.)
 B.S. - Boro of Sea Side Heights (Electric Dept.)
 B.V. - Boro of Vineland (Electric Dept.)

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

COUNTY	NO. OF MUNICI- PALITIES	PRE-EXISTING UNITS (candle power)						SAFETY LIGHTING UNITS UNDER 1942 AGREEMENT						STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNIC.	INCREASES TO MUNIC.			
		UNDER						NEW UNITS (candle power)												
		1000	800	400	250	100	TOTAL COST	250	400	600	1000	TOTAL								
Atlantic	9			5		34	44	83	\$2,588.40		187	21		208	\$	8,317.80	\$	2,254.80	\$	333.60
Bergen	19	15		87	75	71	42	290	14,459.50	1	158	289	6	454		18,729.00		8,270.50		6,099.00
Burlington	6			5	18	3	11	37	1,613.20		41	30		71		2,911.00		1,140.15		473.05
Camden	24	1		92	96	57	213	459	17,590.70	57	266	501	17	841		34,262.60		14,327.10		3,263.60
Cape May	1			1		3	3	7	241.80		8	1		9		356.40		102.00		139.80
Cumberland	3			49	4	55	129	237	7,225.80		270	42		312		9,785.80		4,130.60		3,095.20
Essex	9			210	38	106	71	425	20,916.20		86	362		448		18,383.20		8,836.15		10,020.85
Gloucester	11			43	20	36	87	186	7,116.95		105	102	7	214		8,600.48		3,537.25		3,579.70
Hudson	3			37				37	2,308.80		46	89		135		5,535.00		2,463.50		\$154.70
Hunterdon	3				1	2	30	33	625.15		44	3		47		1,175.44		500.00		125.15
Mercer	7	11		1	60	20	85	177	7,177.45		130	100		230		9,443.20		3,904.30		3,273.15
Middlesex	12			15	42	14	89	160	5,601.00	17	89	185		291		11,953.40		5,279.05		321.95
Monmouth	25	9		18	18	208	303	556	18,548.80		227	449		676		27,986.40		15,119.40		3,429.40
Morris	12	1		70	48	45	243	407	14,265.65		99	341	84	524		17,766.09		12,460.60		1,821.05
Ocean	11	7		44	38	10	73	172	7,695.00		45	165	3	213		8,785.80		5,176.80		2,518.20
Passaic	3			57		10	7	74	3,966.80		10	85		95		3,895.00		1,940.50		2,026.30
Salem	7	14			35	32	29	110	4,779.60		45	71	4	120		4,752.00		2,075.40		2,704.20
Somerset	11			1	57	3	69	130	4,486.62	1	95	103	1	200		7,563.16		3,336.56		1,150.07
Sussex	2					12	12	12	219.00		12			12		320.00		120.00		99.00
Union	14			49	379	142	227	797	33,900.45	5	449	779		1233		50,601.40		22,641.15		11,259.30
Warren	2				35	12	17	64	2,799.83		17	33		50		1,184.63		2,718.83		81.00
TOTAL	194	58	784	964	863	1784	4453	\$178,126.70	81	2429	3751	122	6383	\$252,307.80	\$120,334.64	\$55,813.57	\$154.70			

M U N I C I P A L R E I M B U R S E M E N T P R O G R A M S

M U N I C I P A L A G R E E M E N T S P R O V I D I N G F E W E R L I G H T I N G U N I T S I N 1 9 4 2 T H A N I N 1 9 4 1

M U N I C I P A L I T Y	C O U N T Y	R O U T E	1 9 4 1 A G R E E M E N T					1 9 4 2 A G R E E M E N T				
			N o . o f U n i t s (candle power)			S T A T E R E I M B .	M U N I C I P A L S H A R E	N o . o f U n i t s (candle power)			S T A T E R E I M B .	M U N I C I P A L S H A R E
			6 0 0	4 0 0	T O T A L			6 0 0	4 0 0	T O T A L		
Logan	Gloucester	44&51	-	22	22	\$ 871.20	\$224.40	-	12	12	\$475.20	\$122.40
Mountainside	Union	29	8	6	14	574.00	244.10	2	6	8	328.00	115.70
Shrewsbury Twp.	Monmouth	33	-	3	3	124.20	39.60	-	1	1	41.40	13.20
TOTAL			8	31	39	\$1,569.40	\$508.10	2	19	21	\$844.60	\$251.30

M U N I C I P A L A G R E E M E N T S P R O V I D I N G M O R E L I G H T I N G U N I T S I N 1 9 4 2 T H A N I N 1 9 4 1

N O N E

ATLANTIC COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

		PRE-EXISTING UNITS							SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS									
		(candle power)							NEW UNITS									
		UNDER							(candle power)							STATE	MUNICIPAL	SAVINGS
MUNICIPALITY	ROUTE	1000	600	400	250	100	TOTAL	COST	250	400	600	1000	TOTAL	REIMB.	SHARE	TO MUNC.	TO MUNC.	TO MUNC.
Absecon	4 & 43	-	-	-	-	-	11	\$ 249.00	-	41	-	-	41	\$1,623.60	\$ 418.20	\$ -	\$169.20	
Buena Vista	48	-	-	-	-	9	9	189.00	-	13	-	-	13	585.00	62.40	126.60	-	
Egg Harbor Twp.	48	-	-	-	16	-	16	633.60	-	49	-	-	49	1,940.00	499.80	133.80	-	
Egg Harbor City	43 & 45	-	5	-	1	9	15	528.60	-	29	8	-	37	1,465.20	459.00	69.60	-	
Galloway Twp.	4 & 50	-	-	-	3	1	4	139.80	-	8	-	-	8	316.80	81.60	58.20	-	
Hamilton Twp.	48 & 50	-	-	-	-	11	11	231.00	-	13	-	-	13	525.60	121.80	109.20	-	
Hammonton	43	-	-	-	-	-	-	-	-	10	-	-	10	396.00	102.00	-	102.00	1
Pleasantville	4 & 48	-	-	-	14	-	14	554.40	-	21	13	-	34	1,346.40	479.40	75.00	-	26
Weymouth	50	-	-	-	-	3	3	63.00	-	3	-	-	3	118.80	30.60	32.40	-	1
TOTAL	-	-	5	-	34	44	83	\$2,588.40	-	187	21	-	208	\$8,317.80	\$2,254.80	\$604.80	\$271.20	

BERGEN COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

PRE-EXISTING UNITS									SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS																			
(candle power)									NEW UNITS										STATE		MUNICIPAL		SAVINGS		INCREASES			
UNDER									(candle power)										REIMB.		SHARE		TO MUNC.		TO MUNC.			
MUNICIPALITY	ROUTE	1000	600	400	250	100	TOTAL	COST	250	400	600	1000	TOTAL															
Alpine Boro	1	-	-	-	-	5	5	\$ 95.00	1	10	-	-	11	\$	548.00	\$	140.00	\$	-							\$ 45.00		
Carlstadt Boro	2	-	-	1	-	3	4	114.65	-	-	6	-	6		246.00		128.40		-							13.75		
E. Paterson Boro	4	-	-	-	2	8	10	242.00	-	45	-	-	45		1,845.00		546.75		-							304.75		
E. Rutherford Boro	2	-	-	-	-	1	1	21.50	-	-	1	-	1		41.00		21.40		.10						-			
Edgewater Boro	5	1	11	1	-	-	13	819.55	-	-	22	6	28		1,148.00		704.80		114.75						-			
Englewood Cliff Boro	1	-	6	-	5	-	11	599.40	-	16	-	-	16		656.00		194.40		405.00						-			
Fairlawn Boro	4	-	-	-	20	4	24	919.00	-	43	-	-	43		1,763.00		522.45		396.55						-			
Fairview Boro	1-S1	10	3	-	13	-	26	1,540.20	-	-	35	-	35		1,435.00		749.00		791.20						-			
Fort Lee Boro	1-S1A-5	-	-	31	8	5	44	2,083.15	-	18	48	-	66		2,706.00		1,245.90		837.25						-			
Lodi Boro	6	-	-	-	-	-	-	-	-	9	4	-	13		533.00		194.95		-						194.95			
Lyndhurst Twp.	2	4	22	8	-	-	34	2,118.00	-	-	40	-	40		1,640.00		856.00		1,262.00						-			
N. Arlington Boro	2	-	35	-	-	-	35	2,184.00	-	-	35	-	35		1,435.00		749.00		1,435.00						-			
Palisades Pk. Boro	S1-5	-	1	-	-	2	3	102.40	-	-	6	-	6		246.00		128.40		-						26.00			
Ramsey Boro	2	-	-	1	-	-	1	64.00	-	2	-	-	2		100.00		28.00		36.00						-			
Ridgefield Boro	1-S1-5-S5	-	2	28	21	1	52	2,494.00	-	-	65	-	65		2,665.00		1,391.00		1,103.00						-			
Ridgefield Park Village	6	-	6	4	-	-	10	587.10	-	4	7	-	11		451.00		198.40		388.70						-			
Rutherford Boro	2	-	-	1	2	12	15	393.15	-	-	18	-	18		738.00		385.20		7.95						-			
Waldwick Boro	2	-	-	-	-	-	-	-	-	11	-	-	11		451.00		133.65		-						133.65			
Wood Ridge Boro	2	-	1	-	-	1	2	82.40	-	-	2	-	2		82.00		42.80		39.60						-			
TOTAL		15	87	75	71	42	290	\$14,459.50	1	158	289	6	454	\$18,729.00	\$8,270.50	\$6,817.10	\$718.10											

BURLINGTON COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

PRE-EXISTING UNITS										SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS									
(candle power)										NEW UNITS					STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.	
UNDER										(candle power)									
MUNICIPALITY	ROUTE	1000	600	400	250	100	TOTAL	COST	250	400	600	1000	TOTAL						
Bordentown	25&39	-	-	1	-	4	5	\$ 133.15	-	9	-	-	9	\$ 369.00	\$ 109.35	\$ 23.80	\$ -		
Burlington	25	-	5	15	3	3	26	1,293.75	-	-	30	-	30	1,230.00	642.00	651.75	-		
Chester Twp.	38&S41	-	-	-	-	4	4	80.00	-	8	-	-	8	328.00	97.20	-	17.20		
Evesham Twp.	40&S41	-	-	-	-	-	-	-	-	20	-	-	20	820.00	243.00	-	243.00		
Hainesport Twp.	38	-	-	1	-	-	1	53.15	-	2	-	-	2	82.00	24.30	28.85	-		
Mansfield Twp.	39	-	-	1	-	-	1	53.15	-	2	-	-	2	82.00	24.30	28.85	-		
TOTAL		-	5	18	3	11	37	\$1,613.20	-	41	30	-	71	\$2,911.00	\$1,140.15	\$733.25	\$260.20		

CAMDEN COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

MUNICIPALITY	ROUTE	PRE-EXISTING UNITS						COST	SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS					STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.
		(candle power)							NEW UNITS								
		UNDER							(candle power)								
		1000	600	400	250	100	TOTAL		250	400	600	1000	TOTAL				
Audubon Boro	42&43	-	-	17	-	-	17	\$ 931.60	-	-	35	-	35	\$ 1,435.00	\$ 749.00	\$ 182.60	\$ -
Barrington Boro	43	-	-	-	3	3	6	183.00	-	-	10	-	10	410.00	214.00	-	31.00
Bellmawr	42	-	-	-	4	10	14	364.00	-	-	21	-	21	861.00	449.40	-	85.40
Berlin Boro	43	-	-	11	15	17	43	1,498.80	-	76	-	-	76	3,009.60	775.20	723.60	-
Berlin Twp.	S41	-	-	-	-	2	2	42.00	-	2	-	-	2	79.20	20.40	21.60	-
Brooklawn Boro	45&45M	-	-	-	4	9	13	347.00	-	31	-	-	31	1,271.00	376.65	-	29.65
Camden	25-42-45	-	-	38	-	-	38	2,019.70	-	-	51	-	51	2,091.00	1,091.40	928.30	-
Clementon Boro	43	-	-	-	-	16	16	336.00	-	22	-	-	22	871.20	224.40	111.60	-
Collingswood Boro	43-45	-	23	-	1	1	25	1,496.20	-	-	43	-	43	1,763.00	920.00	576.20	-
Delaware Twp.	38-40-41	-	-	-	-	5	5	100.00	-	13	1	-	14	574.00	179.35	-	79.35
Gloucester City	45-45M	1	38	-	2	-	41	2,533.20	-	-	60	17	77	3,157.00	1,947.00	586.20	-
Gloucester Twp.	42	-	1	22	-	34	57	1,919.70	-	87	26	-	113	4,610.60	1,584.15	335.55	-
Haddon Hgts. Boro	42-43	-	11	1	8	7	27	1,238.25	-	-	30	-	30	1,230.00	642.00	596.25	-
Haddon Twp.	42-43-45	-	10	4	-	17	31	1,179.60	-	-	43	-	43	1,763.00	920.20	259.40	-
Laurel Springs Boro	43	-	-	-	-	7	7	147.00	-	-	6	-	6	237.60	122.40	24.60	-
Magnolia Boro	43	-	3	-	-	13	16	447.20	-	-	23	-	23	943.00	492.20	-	45.00
Mt. Ephraim Boro	42	-	4	-	1	8	13	452.10	-	-	20	-	20	820.00	428.00	24.10	-
Oaklyn Boro	42-43	-	-	2	6	8	16	513.80	-	-	19	-	19	779.00	406.60	107.20	-
Pennsauken	25-45	-	1	1	8	7	17	583.55	57	4	48	-	109	4,469.00	1,075.80	-	492.25
Runnemede	41-42	-	1	-	4	22	27	666.40	-	5	31	-	36	1,476.00	724.15	-	57.75
Somerdale Boro	43	-	-	-	-	14	14	280.00	-	-	31	-	31	1,259.80	655.40	-	375.40
Stratford Boro	43	-	-	-	1	11	12	270.60	-	25	-	-	25	990.00	255.00	15.60	-
Voorhees Twp.	S41	-	-	-	-	1	1	21.00	-	1	-	-	1	39.60	10.20	10.80	-
Wood-Lynne Boro	45	-	-	-	-	1	1	20.00	-	-	3	-	3	123.00	64.20	-	44.20
TOTAL		1	92	96	57	213	459	\$17,590.70	57	266	501	17	841	\$34,262.60	\$14,327.10	\$4,503.60	\$1,240.00

CAPE MAY COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

MUNICIPALITY	ROUTE	PRE-EXISTING UNITS							COST	SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS						STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.
		(candle power)								NEW UNITS									
		UNDER								(candle power)									
		1000	600	400	250	100	TOTAL	250		400	600	1000	TOTAL						
Middle Twp.	4	-	-	-	-	-	-	\$ -	-	1	-	-	1	\$ 39.60	\$ 10.20	\$ -	\$ 10.20		
Middle Twp. (Lighting Dist.#1)	4	-	1	-	3	3	7	241.80	-	7	1	-	8	316.80	91.80	150.00	-		
TOTAL		-	1	-	3	3	7	\$ 241.80	-	8	1	-	9	\$ 356.40	\$ 102.00	\$ 150.00	\$ 10.20		

CUMBERLAND COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

MUNICIPALITY	ROUTE	PRE-EXISTING UNITS							SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS											STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.
		(candle power)							NEW UNITS														
		UNDER							(candle power)														
		1000	600	400	250	100	TOTAL	COST	250	400	600	1000	TOTAL										
Bridgeton	49	-	8	-	8	3	19	\$ 868.80	-	-	23	-	23	\$ 910.80	\$ 469.20	\$ 399.60	\$ -						
Landis Twp.	47	-	-	-	-	1	1	24.00	-	19	-	-	19	775.00	174.40	-	150.40						
Millville	47-49	-	41	4	47	125	217	6,333.00	-	251	19	-	270	8,100.00	3,487.00	2,846.00	-						
TOTAL		-	49	4	55	129	237	\$7,225.80	-	270	42	-	312	\$9,785.80	\$4,130.60	\$3,245.60	\$150.40						

ESSEX COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

MUNICIPALITY	ROUTE	PRE-EXISTING UNITS							SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS											STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.
		(candle power)							NEW UNITS														
		UNDER							(candle power)														
		1000	600	400	250	100	TOTAL	COST	250	400	600	1000	TOTAL										
Belleville Town	7& 21	-	1	-	69	9	79	\$ 3,071.40	-	11	46	-	57	\$ 2,337.00	\$1,118.05	\$ 1,953.35	\$ -						
Cedar Grove Twp.	23	-	1	5	11	30	47	1,380.65	-	-	84	-	84	3,444.00	1,797.60	-	416.95						
Livingston Twp.	10	-	-	-	-	10	10	204.00	-	5	6	-	11	452.60	197.90	6.10	-						
Maplewood Twp.	24	-	70	-	-	-	70	4,368.00	-	-	37	-	37	1,517.00	791.80	1,517.00	-						
Millburn Twp.	24	-	-	-	-	21	21	441.00	-	34	-	-	34	1,407.60	448.80	-	7.80						
Newark	21	-	136	22	-	-	158	9,655.70	-	22	136	-	158	6,478.00	3,177.70	6,478.00	-						
Nutley Town	7	-	-	6	14	1	21	912.90	-	-	27	-	27	1,107.00	577.80	335.10	-						
Verona Boro	23	-	-	2	11	-	13	557.30	-	-	23	-	23	943.00	492.20	65.10	-						
West Orange Town	10	-	2	3	1	-	6	325.25	-	14	3	-	17	697.00	234.30	90.95	-						
TOTAL		-	210	38	106	71	425	\$20,916.20	-	86	362	-	448	\$18,383.20	\$8,836.15	\$10,445.60	\$424.75						

21
11
11

1970

G L O U C E S T E R C O U N T Y

M U N I C I P A L R E I M B U R S E M E N T S - 1 9 4 2 A G R E E M E N T S

MUNICIPALITY	ROUTE	<u>PRE EXISTING UNITS</u> (candle power)						COST	<u>SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS</u> <u>NEW UNITS</u> (candle power)					STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.
		1000	600	400	250	100	TOTAL		250	400	600	1000	TOTAL				
		UNDER															
Clayton Boro	47	-	-	-	-	11	11	\$ 231.00	-	14	-	-	14	\$ 554.40	\$ 142.80	\$ 88.20	\$ -
Glassboro Boro	47	-	-	1	1	27	29	699.00	-	37	-	-	37	1,465.20	377.40	321.60	-
Greenwich Twp.	44	-	-	-	10	8	18	588.00	-	3	21	-	24	950.40	459.00	129.00	-
Harrison Twp.	45	-	-	-	-	2	2	42.00	-	2	-	-	2	79.20	20.40	21.60	-
Logan Twp.	44&51	-	-	-	1	16	17	423.60	-	12	-	-	12	475.20	122.40	301.20	-
Mantua Twp.	45	-	-	-	-	2	2	42.00	-	2	-	-	2	79.20	20.40	21.60	-
Monroe Twp.	42	-	-	-	-	1	1	21.00	-	4	-	-	4	158.40	40.80	-	19.80
Paulsboro	44	-	-	-	23	-	23	910.80	-	-	29	-	29	1,148.48	591.60	319.20	-
West Deptford Twp.	44	-	-	-	-	3	3	60.00	-	6	-	-	6	246.00	72.90	-	12.90
Westville Boro	44-45-47	-	-	13	1	17	31	1,097.45	-	25	7	-	32	1,312.00	453.55	643.90	-
Woodbury City	45	-	43	6	-	-	49	3,002.10	-	-	45	7	52	2,132.00	1,236.00	1,766.10	-
TOTAL		-	43	20	36	87	186	\$7,116.95	-	105	102	7	214	\$8,600.48	\$3,537.25	\$3,612.40	\$32.70

HUDSON COUNTY


MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

MUNICIPALITY	ROUTE	PRE-EXISTING UNITS							SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS										STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.
		(candle power)							NEW UNITS													
		UNDER							(candle power)													
		1000	600	400	250	100	TOTAL	COST	250	400	600	1000	TOTAL									
Jersey City	1	-	25	-	-	-	25	\$1,560.00	-	-	74	-	74	\$3,034.00	\$1,583.60	\$ -	\$ 23.60					
Kearny Town	25M	-	-	-	-	-	-	-	-	-	14	-	14	574.00	299.60	-	299.60					
No. Bergen Twp.	1-S1	-	12	-	-	-	12	748.80	-	46	1	-	47	1,927.00	580.30	168.50	-					
TOTAL		-	37	-	-	-	37	\$2,308.80	-	46	89	-	135	\$5,535.00	\$2,463.50	\$168.50	\$323.20					

HUNTERDON COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

MUNICIPALITY	ROUTE	PRE-EXISTING UNITS							SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS										STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.
		(candle power)							NEW UNITS					TOTAL								
		UNDER							(candle power)													
		1000	600	400	250	100	TOTAL	COST	250	400	600	1000										
Clinton Town	28	-	-	1	1	-	2	\$ 50.00	-	1	3	-	4	\$ 82.12	\$ 70.00	\$ -	\$ 20.00					
Lambertville	29	-	-	-	1	2	3	44.00	-	6	-	-	6	134.75	60.00	-	16.00					
Readington Twp.	28	-	-	-	-	28	28	531.15	-	37	-	-	37	958.57	370.00	161.15	-					
TOTAL		-	-	1	2	30	33	\$ 625.15	-	44	3	-	47	\$1,175.44	\$ 500.00	\$161.15	\$ 36.00					



MERCER COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

MUNICIPALITY	ROUTE	PRE-EXISTING UNITS							COST	SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS					STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.
		(candle power)								NEW UNITS								
		UNDER								(candle power)								
		1000	600	400	250	100	TOTAL	250		400	600	1000	TOTAL					
Ewing Twp.	30	-	-	-	1	14	15	\$ 321.00	-	18	-	-	18	\$ 738.00	\$ 218.70	\$ 102.30	\$ -	
Hamilton Twp.	33-37-39	9	-	23	8	28	68	3,306.10	-	39	67	-	106	4,346.00	1,907.65	1,398.45	-	
Hightstown Boro	33	2	1	-	8	17	28	940.80	-	-	31	-	31	1,283.40	837.00	103.80	-	
Lawrence Twp.	26-27	-	-	4	1	26	31	773.60	-	35	-	-	35	1,435.00	425.25	348.35	-	
Pennington Boro	30	-	-	-	2	-	2	82.00	-	5	-	-	5	205.00	60.75	21.25	-	
Princeton Boro	27-31	-	-	33	-	-	33	1,753.95	-	33	-	-	33	1,353.00	400.95	1,353.00	-	
Washington Twp.	25	-	-	-	-	-	-	-	-	-	2	-	2	82.40	54.00	-	54.00	
TOTAL		11	1	60	20	85	177	\$7,177.45	-	130	100	-	230	\$9,443.20	\$3,904.30	\$3,327.15	\$54.00	

1. The first part of the document discusses the importance of maintaining accurate records of all transactions. It emphasizes that proper record-keeping is essential for the transparency and accountability of the organization. This section also outlines the various methods used to collect and analyze data, ensuring that the information is reliable and up-to-date.

2. The second part of the document focuses on the implementation of these practices. It details the steps involved in setting up a robust system for data collection and analysis. This includes identifying the key areas of focus, selecting appropriate tools and technologies, and training staff to ensure they are proficient in using the system. The goal is to create a seamless process that allows for the efficient gathering and interpretation of data.

3. The third part of the document addresses the challenges that may arise during the implementation process. It acknowledges that there may be resistance to change or a lack of understanding of the importance of the system. To overcome these challenges, the document suggests several strategies, such as providing clear communication, offering support and training, and demonstrating the benefits of the system to all stakeholders.

4. The fourth part of the document discusses the ongoing nature of the process. It notes that the system is not a one-time setup but rather a continuous effort that requires regular monitoring and updates. This section provides guidance on how to evaluate the system's performance, identify areas for improvement, and make necessary adjustments to ensure it remains effective and relevant over time.

5. The final part of the document concludes with a summary of the key points discussed. It reiterates the importance of accurate record-keeping and the need for a well-implemented system. The document also expresses confidence that the organization will be able to successfully navigate the challenges and achieve its goals through the use of this system.

MIDDLESEX COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

		PRE-EXISTING UNITS							SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS													
		(candle power)									NEW UNITS											
		UNDER									(candle power)											
MUNICIPALITY	ROUTE	1000	600	400	250	100	TOTAL	COST	250	400	600	1000	TOTAL	STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNIC.	INCREASES TO TUNC.					
Cranbury Twp.	25	-	-	-	-	-	-	\$ -	-	2	-	-	2	\$ 82.00	\$ 24.30	\$ -	\$ 24.30					
Dunellen Boro	28	-	11	-	-	10	21	886.40	-	-	26	-	26	1,060.00	556.40	330.00	-					
E.Brunswick Twp.	S28	-	-	-	2	7	9	222.00	-	22	-	-	22	902.00	267.30	-	45.30					
Highland Pk.Boro	27	-	-	17	-	7	24	1,043.55	-	23	-	-	23	943.00	279.45	764.10	-					
Madison Twp.	35	-	-	-	-	-	-	-	-	14	-	-	14	579.60	184.80	-	184.80					
Middlesex Boro	28	-	-	6	-	22	28	801.60	-	-	35	-	35	1,449.00	945.00	-	143.40					
New Brunswick	S28	-	4	7	12	3	26	1,173.65	-	-	45	-	45	1,845.00	963.00	210.65	-					
Raritan Twp.	25	-	-	3	-	8	11	319.45	-	-	29	-	29	1,189.00	620.60	-	301.15					
Sayreville Boro	4	-	-	-	-	9	9	216.00	17	-	5	-	22	910.80	135.00	81.00	-					
S.Brunswick Twp.	26	-	-	-	-	-	-	-	-	-	1	-	1	41.00	21.40	-	21.40					
Woodbridge Twp.	4-25	-	-	8	-	4	12	505.20	-	5	42	-	47	1,927.00	959.55	-	454.35					
Metuchen	27	-	-	1	-	19	20	433.15	-	23	2	-	25	1,025.00	322.25	110.90	-					
TOTAL		-	15	42	14	89	160	\$5,601.00	17	89	185	-	291	\$11,953.40	\$5,279.05	\$1,496.65	\$1,174.70					

MONMOUTH COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

MUNICIPALITY	ROUTE	PRE-EXISTING UNITS							SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS										STATE PRIMB.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.
		(candle power)							NEW UNITS					TOTAL								
		UNDER							(candle power)													
		1000	600	400	250	100	TOTAL	COST	250	400	600	1000										
Asbury Park	4N	4	-	-	60	9	73	\$ 3,050.40	-	14	57	-	71	\$ 2,939.40	\$ 1,723.80	\$1,326.60	\$ -					
Atlantic High-lands Boro	36	-	-	-	6	1	7	316.00	-	-	8	-	8	331.20	216.00	100.00	-					
Avon-by-the Sea Boro	4N	-	-	-	41	-	41	1,697.40	-	-	22	-	22	910.80	594.00	1,103.40	-					
Belmar Boro	4N-35	-	2	-	23	18	43	1,521.00	-	-	29	-	29	1,200.60	783.00	738.00	-					
Bradley Beach Boro	4N	-	-	-	60	-	60	2,484.00	-	-	26	-	26	1,076.40	702.00	1,782.00	-					
Brielle Boro	4N	4	-	-	-	9	13	539.40	-	-	25	-	25	1,035.00	675.00	-	135.60					
Deal Boro	4N	-	-	-	8	-	8	331.20	-	-	12	-	12	496.80	324.00	7.20	-					
Eatontown Boro	4N-35	-	-	-	1	23	24	595.50	-	38	6	-	44	1,821.60	663.60	-	68.10					
Freehold Boro	4-33	-	13	1	-	-	14	943.80	-	5	13	-	18	745.20	417.00	526.80	-					
Highlands Boro	36	-	-	-	1	17	18	398.40	-	8	23	-	31	1,283.40	726.60	-	328.20					
Howell Twp.	4-33	-	-	-	-	7	7	150.00	-	13	-	-	13	538.20	171.60	-	21.60					
Manasquan Boro	4N	-	-	-	-	14	14	336.00	-	-	23	-	23	952.20	621.00	-	285.00					
Matawan Boro	4-34	-	-	-	-	13	13	273.00	-	12	3	-	15	621.00	239.40	33.60	-					
Middletown Twp.	35-36	-	-	-	-	10	10	210.00	-	24	-	-	24	993.60	316.80	-	106.80					
Neptune City	35	-	-	-	-	16	16	372.00	-	11	14	-	25	1,035.00	523.20	-	151.20					
Neptune Twp.	4N-33-35	-	-	-	1	93	94	2,273.40	-	39	45	-	84	3,477.60	1,729.80	543.60	-					
Ocean Twp.	4N-35	-	-	-	1	3	4	110.40	-	4	6	-	10	414.00	214.80	-	104.40					
Raritan Twp.	35-36	-	-	-	-	4	4	88.50	-	8	4	-	12	496.80	213.60	-	125.10					
Red Bank Boro	35	-	2	13	3	2	20	1,010.80	-	-	39	-	39	1,614.60	1,053.00	-	42.20					
Sea Girt Boro	4N	1	-	-	-	5	6	207.60	-	-	17	-	17	703.80	459.00	-	251.40					
Shrewsbury Twp.	33	-	-	-	-	2	2	42.00	-	1	-	-	1	41.40	13.20	28.80	-					
Shrewsbury Boro	35	-	-	4	-	21	25	659.40	-	38	9	-	47	1,945.80	744.60	-	85.20					
Spring Lake Hgts Boro	4N	-	-	-	3	20	23	528.20	-	-	43	-	43	1,730.20	1,161.00	-	632.80					
Wall Twp.	4N-35	-	-	-	-	10	10	222.00	-	12	18	-	30	1,242.00	644.40	-	422.40					
W.Long Branch Boro	4N	-	1	-	-	6	7	188.40	-	-	7	-	7	289.80	189.00	-	.60					
TOTAL		9	18	18	208	303	556	\$18,548.80	-	227	449	-	676	\$27,986.40	\$15,119.40	\$6,190.00	\$2,760.00					

MORRIS COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

MUNICIPALITY	ROUTE	PRE EXISTING UNITS							COST	NEW UNITS					STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.
		(candle power)								(candle power)								
		UNDER																
		1000	600	400	250	100	TOTAL	250		400	600	1000	TOTAL					
Chatham Boro	24	1	30	-	-	-	31	\$ 2,139.60	-	-	30	1	31	\$ 1,284.30	\$ 856.20	\$1,283.40	\$ -	
Denville Twp.	5N-6	-	2	5	9	33	49	1,446.80	-	4	100	-	104	2,545.40	2,040.00	-	593.20	
Dover Town	6	-	-	-	14	27	41	1,102.55	-	-	56	-	56	1,362.63	1,120.00	-	17.45	
Madison Boro	24	-	-	35	17	44	96	3,437.25	-	-	-	83	83	3,403.00	3,237.00	200.25	-	
Morris Twp.	24-32(27 single burner gas units)	-	-	-	-	-	-	648.00	-	-	42	-	42	1,738.80	1,134.00	-	486.00	
Morris Plains Boro	32	-	-	8	-	4	12	553.80	-	-	14	-	14	579.60	378.00	175.80	-	
Morristown Twp.	24-32	-	36	-	5	75	116	4,244.40	-	-	97	-	97	4,015.80	2,619.00	1,625.40	-	
Mt.Olive Twp.	6	-	-	-	-	8	8	116.00	-	9	-	-	9	202.50	90.00	26.00	-	
MountainLakes Boro	6	-	2	-	-	9	11	325.80	-	27	-	-	27	1,117.80	356.40	-	30.60	
Netcong Boro	6	-	-	-	-	6	6	72.00	-	4	2	-	6	124.45	80.00	8.00	-	
Rockaway Boro	6	-	-	-	-	4	4	57.63	-	45	-	-	45	1,131.78	450.00	-	392.37	
Rockaway Twp.	6	-	-	-	-	6	6	121.82	-	10	-	-	10	260.03	100.00	21.82	-	
TOTAL		1	70	48	45	243	407	\$14,265.65	-	99	341	84	524	\$17,766.09	\$12,460.60	\$3,340.67	\$1,519.62	

OCEAN COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

MUNICIPALITY	ROUTE	PRE-EXISTING UNITS							SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS							STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.
		(candle power)							NEW UNITS					TOTAL					
		1000	600	400	UNDER		TOTAL	COST	250	400	600	1000							
					250	100													
Beachwood Boro	4	-	20	-	-	-	20	\$1,368.00	-	-	20	-	20	\$ 828.00	\$ 540.00	\$ 828.00	\$ -		
Eagleswood Twp.	4	-	-	-	1	-	1	39.60	-	1	-	-	1	39.60	10.20	29.40	-		
Island Hgts. Boro	37	-	-	-	1	2	3	89.40	-	2	-	-	2	82.80	26.40	63.00	-		
Lakehurst Boro	40	-	-	-	-	4	4	96.00	-	5	-	-	5	207.00	66.00	30.00	-		
Lakewood Twp.	4-35-40	-	-	32	-	35	67	2,482.20	-	23	61	-	84	3,477.60	1,950.60	531.60	-		
Pt.Pleasant Boro	35	-	-	1	2	14	17	431.40	-	-	28	-	28	1,159.20	756.00	-	324.60		
Pt.Pleasant Beach																			
Boro	35	4	10	5	6	4	29	1,639.80	-	-	41	-	41	1,697.40	1,107.00	532.80	-		
Stafford Twp.	4	-	-	-	-	3	3	72.00	-	3	-	-	3	118.80	30.60	41.40	-		
Tuckerton Boro	4	-	-	-	-	4	4	84.00	-	4	-	-	4	158.40	40.80	43.20	-		
Union Twp.	4	-	-	-	-	3	3	63.00	-	3	-	-	3	124.20	39.60	23.40	-		
Dover Twp.	4-37	3	14	-	-	4	21	1,329.60	-	4	15	3	22	910.80	609.60	720.00	-		
TOTAL		7	44	38	10	73	172	\$7,695.00	-	45	165	3	213	\$8,785.80	\$5,176.80	\$2,842.80	\$324.60		

PASSAIC COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

MUNICIPALITY	ROUTE	PRE-EXISTING UNITS							SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS										STATE UNIT.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.
		(candle power)							NEW UNITS													
		UNDER							(candle power)													
		1000	600	400	250	100	TOTAL	COST	250	400	600	1000	TOTAL									
Little Falls Twp.	23	-	-	-	10	-	10	\$ 410.00	-	-	12	-	12	\$ 492.00	\$ 256.80	\$ 153.20	\$ -					
Paterson	3	-	57	-	-	-	57	3,556.80	-	-	73	-	73	2,993.00	1,562.20	1,994.60	-					
Wayne Twp.	23	-	-	-	-	7	7	cost to co.	-	10	-	-	10	410.00	121.50	-	121.50					
TOTAL		-	57	-	10	7	74	\$3,966.80	-	10	85	-	95	\$3,895.00	\$1,940.50	\$2,147.80	\$121.50					

SALEM COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

MUNICIPALITY	ROUTE	PRE EXISTING UNITS							SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS										STATE REIME.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.
		(candle power)							NEW UNITS													
		UNDER							(candle power)													
		1000	600	400	250	100	TOTAL	COST	250	400	600	1000	TOTAL									
Elmer Boro	48	-	-	2	-	6	8	\$ 225.60	-	-	7	-	7	\$ 277.20	\$ 142.80	\$ 82.80	\$ -					
Lower Penns Neck Twp.	44	-	-	6	17	13	36	1,245.00	-	37	1	-	38	1,504.80	397.80	847.20	-					
Penns Grove Boro	44-48	10	-	3	2	-	15	1,044.60	-	-	15	-	15	594.00	306.00	738.60	-					
Quinton Twp.	49	-	-	-	-	4	4	84.00	-	4	-	-	4	158.40	40.80	43.20	-					
Salem City	45	3	-	2	5	2	12	590.40	-	-	11	3	14	554.40	350.40	240.00	-					
Upper Penns Neck	44-48	-	-	20	-	1	21	1,020.00	-	2	22	-	24	950.40	469.20	550.80	-					
Woodstown Boro	45-48	1	-	2	8	3	14	570.00	-	2	15	1	18	712.80	368.40	201.60	-					
TOTAL		14	-	35	32	29	110	\$4,779.60	-	45	71	4	120	\$4,752.00	\$2,075.40	\$2,704.20	\$ -					

S O M E R S E T C O U N T Y


M U N I C I P A L R E I M B U R S E M E N T S - 1 9 4 2 A G R E E M E N T S

		PRE-EXISTING UNITS (candle power)							SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS NEW UNITS (candle power)					STATE	MUNICIPAL	SAVINGS	INCREASES
MUNICIPALITY	ROUTE	1000	600	400	250	100	TOTAL	COST	250	400	600	1000	TOTAL	REIMB.	SHARE	TO MUNC.	TO MUNC.
Bedminster Twp.	31-32	-	-	-	-	9	9	\$ 218.25	-	21	-	-	21	\$ 540.83	\$ 210.00	\$ 8.25	\$ -
Bernardsville	32	-	1	3	1	15	20	416.27	-	4	15	1	20	522.30	395.00	21.27	-
Bound Brook Boro	28-29	-	-	9	-	29	38	1,058.35	-	2	36	-	38	1,558.00	794.70	263.65	-
Bridgewater Twp.	28-29	-	-	-	-	-	-	-	1	16	-	-	17	697.00	194.40	-	194.40
Green Brook Twp.	29	-	-	3	-	2	5	199.45	-	6	2	-	8	328.00	115.70	83.75	-
Hillsboro Twp.	31	-	-	-	-	-	-	-	-	9	-	-	9	369.00	109.35	-	109.35
N.Plainfield Boro	29	-	-	-	-	4	4	80.00	-	11	4	-	15	615.00	219.25	-	139.25
Peapack-Gladstone Boro	31	-	-	-	-	-	-	-	-	1	-	-	1	22.03	10.00	-	10.00
Raritan Town	29-31	-	-	1	2	6	9	255.15	-	5	9	-	14	574.00	253.36	1.80	-
Somerville	28-29	-	-	41	-	3	44	2,239.15	-	17	37	-	54	2,214.00	998.35	1,240.80	-
Watchung	29	-	-	-	-	1	1	20.00	-	3	-	-	3	123.00	36.45	-	16.45
TOTAL		-	1	57	3	69	130	\$4,486.62	1	95	103	1	200	\$7,563.16	\$3,336.56	\$1,619.52	\$469.45

S U S S E X C O U N T Y

M U N I C I P A L R E I M B U R S E M E N T S - 1 9 4 2 A G R E E M E N T S

MUNICIPALITY	ROUTE	PRE-EXISTING UNITS							SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS												STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.
		(candle power)							NEW UNITS															
		UNDER							(candle power)															
		1000	600	400	250	100	TOTAL	COST	250	400	600	1000	TOTAL											
Hamburg	23-31	-	-	-	-	10	10	\$ 195.00	-	10	-	-	10	\$ 275.00	\$ 100.00	\$ 95.00	\$ -							
Sussex Boro	8N-23	-	-	-	-	2	2	24.00	-	2	-	-	2	45.00	20.00	4.00	-							
TOTAL		-	-	-	-	12	12	\$ 219.00	-	12	-	-	12	\$ 320.00	\$ 120.00	\$ 99.00	\$ -							



UNION COUNTY

MUNICIPAL REIMBURSEMENTS - 1942 AGREEMENTS

MUNICIPALITY	ROUTE	PRE-EXISTING UNITS							SAFETY LIGHTING UNITS UNDER 1942 AGREEMENTS							STATE REIMB.	MUNICIPAL SHARE	SAVINGS TO MUNC.	INCREASES TO MUNC.	
		(candle power)							NEW UNITS											
		UNDER							(candle power)											
		1000	600	400	250	100	TOTAL	COST	250	400	600	1000	TOTAL							
Cranford Twp.	28	-	-	12	-	21	33	\$ 1,089.30	-	7	31	-	38	\$ 1,558.00	\$	748.45	\$	340.85	\$	-
Elizabeth	S24-25-27-28-	6	180	-	-	8	194	10,110.40	-	167	87	-	254	10,414.00		3,890.85		6,219.55		-
Garwood Boro	28	-	-	8	-	13	21	685.20	-	-	26	-	26	1,066.00		556.40		128.80		-
Hillside Twp.	24-29	-	-	1	10	2	13	503.15	-	61	3	-	64	2,624.00		805.35		-		302.20
Linden City	25-27	-	-	32	13	68	113	3,593.80	-	49	141	-	190	7,790.00		3,612.75		-		18.95
Mountainside Boro	29	-	-	-	-	5	5	100.00	-	6	2	-	8	328.00		115.70		-		15.70
Rahway	25-27	-	-	24	-	36	60	1,995.60	-	82	28	-	111	4,551.00		1,607.65		387.95		-
Roselle Boro	27	-	-	3	-	12	15	399.45	-	27	-	-	27	1,107.00		328.05		71.40		-
Roselle Park Boro	28	-	-	26	-	19	45	1,761.90	2	-	52	-	54	2,214.00		1,112.80		649.10		-
Scotch Plains Twp	29	-	-	-	-	5	5	101.50	-	9	-	-	9	369.00		109.35		-		7.85
Springfield Twp.	24-S24-29-	43	-	-	-	18	61	3,319.20	3	-	86	-	89	3,684.60		2,322.00		997.20		-
Summit City	24	-	-	-	-	19	19	399.00	-	32	-	-	32	1,324.80		422.40		-		23.40
Union Twp.	24-S24-29-	-	-	53	81	-	134	6,137.95	-	-	272	-	272	11,152.00		5,820.80		317.15		-
Westfield Town	28	-	-	40	38	1	79	3,704.00	-	8	51	-	59	2,419.00		1,188.60		2,515.40		-
TOTAL		-	49	379	142	227	797	\$33,900.45	5	449	779	-	1233	\$50,601.40	\$22,641.15	\$11,627.40	\$368.10			

41

WARREN COUNTY

Hackettstown	6	-	-	35	-	12	47	\$ 2,494.83	-	-	30	-	30	\$ 766.00	\$	2,488.83	\$	6.00	\$ -
Washington Boro	24-30	-	-	-	12	5	17	305.00	-	17	3	-	20	418.63		230.00		75.00	-
TOTAL		-	-	35	12	17	64	\$ 2,799.83	-	17	33	-	50	\$ 1,184.63	\$	2,718.83	\$	81.00	\$ -

NEW JERSEY STATE HIGHWAY DEPARTMENT

ELECTRICAL DIVISION - TRAFFIC SIGNALS BUREAU

TRAFFIC SIGNAL MAINTENANCE - 1941

Highway Traffic Signals in Operation	124
Bridge Traffic Signals in Operation	<u>28</u>
Total Traffic Signals in Operation	152
Type of Operation:	
Fully traffic actuated (Normal Green)	5
Semi traffic actuated (Normal Green)	38
Semi traffic actuated (Normal out)	<u>57</u>
Semi traffic actuated	95
Flasher	13
Prefixed	7
Manual (on State Highway roadways)	4
Manual (on State Highway bridges)	<u>28</u>
	152
Routine Inspections	2469
Emergency Calls	<u>235</u>
	2704

	<u>JAN</u>	<u>FEB</u>	<u>MAR</u>	<u>APR</u>	<u>MAY</u>	<u>JUN</u>	<u>JUL</u>	<u>AUG</u>	<u>SEP</u>	<u>OCT</u>	<u>NOV</u>	<u>DEC</u>	<u>TOTAL</u>
ROUTINE INSPECTIONS	251	108	241	241	174	205	153	175	216	181	244	280	2469
EMERGENCY CALLS	<u>19</u>	<u>13</u>	<u>17</u>	<u>6</u>	<u>25</u>	<u>21</u>	<u>24</u>	<u>27</u>	<u>18</u>	<u>17</u>	<u>27</u>	<u>21</u>	<u>235</u>
TOTAL SERVICES	270	121	258	247	199	226	177	202	234	198	271	301	2704

SIGNAL INSTALLATIONS:													
New	1	1	-	-	3	-	1	3	1	2	1	2	15
Revamped	-	-	-	-	-	-	-	-	-	1	-	-	<u>1</u>
													16

TOTAL SIGNALS IN OPERATION	110	111	111	111	114	114	115	118	119	121	122	124	124
----------------------------	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

NEW JERSEY STATE HIGHWAY DEPARTMENT
ELECTRICAL DIVISION - TRAFFIC SIGNALS BUREAU
TRAFFIC SIGNALS PLACED IN SERVICE - 1941

<u>JOB NO.</u>	<u>ROUTE</u>	<u>LOCATION</u>	<u>TYPE</u>	<u>DATE IN SERVICE</u>
714	7	Park Avenue, Nutley	Fully-Actuated	12/3/41
2401	24	Millburn Ave., Millburn (Revamped)	Fully-Actuated	10/21/41
220	2	Orient Way, Rutherford	Semi-Actuated	12/5/41
2703	27	Inman Avenue, Rahway	Semi-Actuated	5/13/41
2704	27	West Scott Avenue, Rahway	Semi-Actuated	5/21/41
2705	27	West Milton Avenue, Rahway	Semi-Actuated	5/24/41
4313	43	Warwick Road, Magnolia	Semi-Actuated	10/9/41
4314	43	Evesham Road, Magnolia	Semi-Actuated	10/29/41
4514	45	Market Street, Gloucester	Semi-Actuated	8/4/41
4451	44-S44	Bridgeport	Semi-Actuated	1/29/41
462	4-S40	Manahawkin	Semi-Actuated	9/3/41
1001	10	Wittpenn Bridge	Manual	8/1/41
322	3	Roosevelt Avenue, Secaucus	Prefixed	8/26/41
713	7	Passaic Avenue, Nutley	Prefixed	11/12/41
3534	35	Entrance Fort Monmouth	Manual	2/7/41
3022	30	East Main Street, Flemington	Flasher	7/12/41

NEW JERSEY STATE HIGHWAY DEPARTMENT

ELECTRICAL DIVISION - SIGNS BUREAU

ELECTRIC DIRECTIONARY AND CAUTIONARY SIGNS

<u>JOB NO.</u>	<u>ROUTE</u>	<u>LOCATION</u>	<u>CAUTIONARY</u>	<u>DIRECTIONARY</u>	<u>TOTAL</u>	<u>TYPE</u>
107	*1	Ridgefield Circle	3	7	10	Fluorescent
112	1-3	North Bergen Circle	3	10	13	Incandescent
117	1-10-25	Wallis Avenue Circle	4	14	18	Incandescent
148	1-4-6	George Washington Bridge Plaza	1	26	27	Incandescent
204	2-4	Paramus Cloverleaf	-	12	12	Incandescent
312	3	Lincoln Tunnel Approach	-	4	4	Incandescent
403	4-25	Woodbridge Cloverleaf	-	20	20	Incandescent
436	**4-33	Freehold Circle	5	15	20	Incandescent
444	*4	Cheesequake Control	-	4	4	Fluorescent
605	6-23	Singac Circle	4	15	19	Incandescent
605	6-10	Ledgewood Control	4	10	14	Incandescent
618	6	Morsemere Grade Separation	-	2	2	Incandescent
685	6-31	Netcong Grade Separation	3	16	19	Incandescent
1007	10	Lake Hopatcong Grade Separation	2	5	7	Incandescent
1202	12-29-30	Flemington Circle	2	5	7	Incandescent
2310	*23	Smith Mills Control	4	12	16	Fluorescent
2403	24-28	Still Valley Circle	-	2	2	Fluorescent
2404	24-28	Lopatcong Connecting Link	3	5	8	Fluorescent
2405	*24-28	Straw Church Circle	2	2	4	Fluorescent
2503	***25	Camden Circle	3	6	9	Fluorescent
2519	25	Pulaski Skyway Down Ramp	5	10	15	Fluorescent
2524	25	Woodbridge Avenue, Highland Park	-	3	3	Incandescent
2529	***25	Bayway Circle	-	1	1	Incandescent
2532	21-25-29	Newark Junction	4	9	13	Fluorescent
2554	25	Burlington-Bristol Bridge Approach	3	12	15	Incandescent
2558	25-33	Hightstown By-Pass	-	1	1	Incandescent
2570a	25	Pulaski Skyway, Jersey City	-	2	2	Incandescent
2570b	1-10-25	Pulaski Skyway, Tonnelles Ave. Circle	-	1	1	Incandescent
2570c	*1-10-25	Pulaski Skyway, Tonnelles Ave. Control	-	16	16	Incandescent
2577	25	Green Street Circle	-	3	3	Fluorescent
2603	26	Penns Neck Circle	2	12	14	Incandescent
2604	26	South of Penns Neck Circle	4	4	8	Incandescent
2604	26	Penns Neck Circle	1	-	1	Fluorescent
2606	26	Jersey Avenue, New Brunswick	2	-	2	Neon
2607	26	Livingston Avenue, New Brunswick	1	2	3	Incandescent
2905	29-S24	Union Grade Separation	-	2	2	Incandescent
2906	28-29-31	Somerville Circle	-	7	7	Incandescent
2918	29	Mountain Avenue Circle	5	13	18	Incandescent
3310	33-34	Lippincott's Corner Separation	3	6	9	Incandescent
3312	33-34	Hurley's Corner Circle	2	6	8	Incandescent
3406	34-35	Brielle Circle	3	12	15	Incandescent
3506	*35	Asbury Avenue	4	14	18	Fluorescent
3525	*35-36	Keyport Junction	4	14	18	Fluorescent
			2	3	5	Fluorescent

THE UNIVERSITY OF CHICAGO
DIVISION OF THE PHYSICAL SCIENCES
DEPARTMENT OF CHEMISTRY
JANUARY 1954

1. The first part of the paper is devoted to a discussion of the general principles of the method of moments. It is shown that the method of moments is a powerful tool for the study of the properties of many-body systems. In particular, it is shown that the method of moments can be used to calculate the static and dynamic properties of a system. The static properties are calculated by using the static moment, and the dynamic properties are calculated by using the dynamic moment. The method of moments is also used to calculate the correlation functions of a system. The correlation functions are calculated by using the static and dynamic moments. The method of moments is a powerful tool for the study of the properties of many-body systems. In particular, it is shown that the method of moments can be used to calculate the static and dynamic properties of a system. The static properties are calculated by using the static moment, and the dynamic properties are calculated by using the dynamic moment. The method of moments is also used to calculate the correlation functions of a system. The correlation functions are calculated by using the static and dynamic moments.

2. The second part of the paper is devoted to a discussion of the application of the method of moments to the study of the properties of a system. It is shown that the method of moments can be used to calculate the static and dynamic properties of a system. The static properties are calculated by using the static moment, and the dynamic properties are calculated by using the dynamic moment. The method of moments is also used to calculate the correlation functions of a system. The correlation functions are calculated by using the static and dynamic moments. The method of moments is a powerful tool for the study of the properties of many-body systems. In particular, it is shown that the method of moments can be used to calculate the static and dynamic properties of a system. The static properties are calculated by using the static moment, and the dynamic properties are calculated by using the dynamic moment. The method of moments is also used to calculate the correlation functions of a system. The correlation functions are calculated by using the static and dynamic moments.

3. The third part of the paper is devoted to a discussion of the application of the method of moments to the study of the properties of a system. It is shown that the method of moments can be used to calculate the static and dynamic properties of a system. The static properties are calculated by using the static moment, and the dynamic properties are calculated by using the dynamic moment. The method of moments is also used to calculate the correlation functions of a system. The correlation functions are calculated by using the static and dynamic moments. The method of moments is a powerful tool for the study of the properties of many-body systems. In particular, it is shown that the method of moments can be used to calculate the static and dynamic properties of a system. The static properties are calculated by using the static moment, and the dynamic properties are calculated by using the dynamic moment. The method of moments is also used to calculate the correlation functions of a system. The correlation functions are calculated by using the static and dynamic moments.

ELECTRIC DIRECTORY AND CAUTIONARY SIGNS

<u>JOB NO.</u>	<u>ROUTE</u>	<u>LOCATION</u>	<u>CAUTIONARY</u>	<u>DIRECTORY</u>	<u>TOTAL</u>	<u>TYPE</u>
3529	*35	Red Bank	-	2	2	Fluorescent
3533	35	South Approach, Edison Bridge	-	5	5	Incandescent
3536	*35	Catherine Street, South Amboy	1	-	1	Neon
3570	4-35	South Amboy Circle	1	5	6	Incandescent
3571	4-35	South Amboy Control	-	4	4	Incandescent
3572	35	Morgan Grade Separation	1	2	3	Incandescent
3813	*38-40	Browning Road Circle	5	16	21	Fluorescent
3814	*38-41-S41	Kings Highway Circle	6	12	18	Fluorescent
3913	*39-40	Red Lion Circle	4	12	16	Fluorescent
4006	34-35-40	Laurelton Circle	5	14	19	Incandescent
4010	*40-S41	Marlton Circle	4	10	14	Fluorescent
4308	43-45	Collingswood Circle	4	10	14	Fluorescent
4310	43-50	Egg Harbor City Junction	-	1	1	Incandescent
6002	25-S28	New Brunswick Circle	4	8	12	Incandescent
7505	25	Lockwood St. Ramp, Newark	-	1	1	Incandescent
7506	*25	Pulaski Skyway	-	2	2	Fluorescent
7512	*25-S26	Berdine's Corner Circle	4	13	17	Fluorescent
7515	*25-39	Bordentown Junction	-	2	2	Fluorescent
7516	*25-39	Bordentown Junction	-	2	2	Fluorescent

Installed Prior to January 1, 1941:

38	Incandescent Locations	68	297	365
6	Fluorescent Locations	18	43	61
1	Neon Location	2	-	2
<u>45</u>		<u>88</u>	<u>340</u>	<u>428</u>

Installed During 1941:

-	Incandescent Locations	-	2	2	Added
18	Fluorescent Locations	44	129	173	
1	Neon Locations	1	-	1	
<u>19</u>		<u>45</u>	<u>131</u>	<u>176</u>	

Removed during 1941:

2	Incandescent Locations (Converted to Fluorescent)	8	10	18
---	--	---	----	----

Signs in Service December 31, 1941:

36	Incandescent Locations	60	289	349
24	Fluorescent Locations	62	172	234
2	Neon Locations	3	-	3
<u>62</u>		<u>125</u>	<u>461</u>	<u>586</u>

* Installed during 1941.

** Added to existing installation.

*** Revamped.

No.	Name	Sex	Age	Height	Weight
1	John Smith	M	25	5' 8"	150
2	Mary Jones	F	22	5' 4"	120
3	Robert Brown	M	30	6' 0"	180
4	Elizabeth White	F	28	5' 6"	130
5	William Black	M	35	6' 2"	190
6	Anna Green	F	32	5' 8"	140
7	James Grey	M	40	6' 4"	200
8	Sarah Hall	F	38	5' 10"	150
9	Thomas King	M	45	6' 6"	210
10	Rebecca Lee	F	42	5' 12"	160
11	Charles Miller	M	50	6' 8"	220
12	Frances Wilson	F	48	5' 14"	170
13	George Taylor	M	55	6' 10"	230
14	Emily Adams	F	52	5' 16"	180
15	Henry Baker	M	60	7' 0"	240
16	Isabella Clark	F	58	5' 18"	190
17	Samuel Evans	M	65	7' 2"	250
18	Charlotte Foster	F	62	5' 20"	200
19	David Harris	M	70	7' 4"	260
20	Elizabeth Galt	F	70	5' 22"	210

THE JOURNAL OF THE
ROYAL ANTHROPOLOGICAL INSTITUTE
VOLUME 10
PART 1
1880

THE JOURNAL OF THE
ROYAL ANTHROPOLOGICAL INSTITUTE
VOLUME 10
PART 2
1880

THE JOURNAL OF THE
ROYAL ANTHROPOLOGICAL INSTITUTE
VOLUME 10
PART 3
1880

THE JOURNAL OF THE
ROYAL ANTHROPOLOGICAL INSTITUTE
VOLUME 10
PART 4
1880

THE JOURNAL OF THE
ROYAL ANTHROPOLOGICAL INSTITUTE
VOLUME 10
PART 5
1880

THE JOURNAL OF THE
ROYAL ANTHROPOLOGICAL INSTITUTE
VOLUME 10
PART 6
1880

NEW JERSEY STATE HIGHWAY DEPARTMENT

ELECTRICAL DIVISION - SIGNS BUREAU

ELECTRIC DIRECTIONARY AND CAUTIONARY SIGNS

PLACED IN SERVICE - 1941

<u>JOB NO.</u>	<u>ROUTE</u>	<u>LOCATION</u>	<u>CAUTIONARY</u>	<u>DIRECTIONARY</u>	<u>TOTAL</u>	<u>TYPE</u>	<u>DATE IN SERVICE</u>
107	1	Ridgefield Circle	3	7	10	Fluorescent	5/13/41
436	4&33	Freehold Circle	-	2	2	Series	**10/15/41
444	4	Cheesequake Control	-	4	4	Fluorescent	12/30/41
2310	23	Smith Mills Control	-	2	2	Fluorescent	11/6/41
2405	24&28	Straw Church Circle	3	6	9	Fluorescent	3/3/41
2503	25	Camden Circle (Revamped)	5	10	15	Fluorescent***	3/21/41
2529	25	Bayway Circle (Revamped)	4	9	13	Fluorescent***	1/22/41
2570c	1,10,25	Tonnele Avenue Control	-	3	3	Fluorescent	3/25/41
3506	35	Asbury Avenue Circle	4	14	18	Fluorescent	3/7/41
3525	35&36	Keyport Junction	2	3	5	Fluorescent	2/11/41
3529	35	Red Bank	-	2	2	Fluorescent	1/11/41
3536	35	Catherine St., S. Amboy	1	-	1	Neon	7/12/41
3813	38&40	Browning Road Circle	5	16	21	Fluorescent	5/30/41
3814	38,41,S41	Kings Highway Circle	6	12	18	Fluorescent	6/20/41
3913	39&40	Red Lion Circle	4	12	16	Fluorescent	9/25/41
4010	40&S41	Marlton Circle	4	10	14	Fluorescent	9/3/41
7506	25	Pulaski Skyway	-	2	2	Fluorescent	7/30/41
7512	25&S26	Berdine's Corner Circle	4	13	17	Fluorescent	9/5/41
7515	25&39	Bordentown Junction	-	2	2	Fluorescent	9/5/41
7516	25&39	Bordentown Junction	-	2	2	Fluorescent	10/14/41
TOTALS - 20 LOCATIONS			45	131	176		

*** Existing signs revamped.

** Added during 1941 to existing installation.

THE
FEDERAL
BUREAU OF
INVESTIGATION
UNITED STATES DEPARTMENT OF JUSTICE
WASHINGTON, D. C. 20535

TO : DIRECTOR, FBI (100-441100)
FROM : SAC, NEW YORK (100-100000) (P)
SUBJECT: [Illegible]
[The following text is extremely faint and largely illegible due to the quality of the scan. It appears to be a multi-paragraph memorandum or report.]

Very truly yours,
[Illegible Signature]
Special Agent in Charge

NEW JERSEY STATE HIGHWAY DEPARTMENT

ELECTRICAL DIVISION - SIGNS BUREAU

ELECTRIC CAUTIONARY AND DIRECTIONARY SIGNS

AUTHORIZED 1941 - UNDER CONSTRUCTION - TO BE COMPLETED 1942

<u>JOB. NO.</u>	<u>ROUTE</u>	<u>LOCATION</u>	<u>CAUTIONARY</u>	<u>DIRECTIONARY</u>	<u>TOTAL</u>	<u>TYPE</u>
208	2	*Ramsey Circle	3	8	11	Fluorescent
218	2 & 6	Hasbrouck Heights	-	10	10	Fluorescent
475	4 & S4	Perth Amboy Circle	4	8	12	Fluorescent
2327	23	Black Oak Ridge Road	5	9	14	Fluorescent
2610	26&27	Trenton Circle	3	9	12	Fluorescent
2903	29	Westfield Ave., Mountainside	-	4	4	Fluorescent
3705	37&39	*White Horse Circle	4	9	13	Fluorescent
4207	42&48	McKee City Circle	2	6	8	Neon
4807	48	Tilton Road Circle	2	8	10	Neon
4808	48	Margate Road Circle	1	6	7	Neon
6201	40&S40	Four-Mile Circle	5	14	19	Fluorescent
6306	S41&43	Berlin Control	-	2	2	Fluorescent
6625	4N&35	Locust Ave. Circle, Eatontown	5	9	14	Fluorescent
TOTALS - 13 LOCATIONS			34	102	136	

*NOTE: - With the exception of the White Horse and Ramsey circles, where construction has not yet started, the basic work such as the underground construction, foundations, transformer pits, conduits and services to utility companies poles has been completed for the above 112 signs at 11 locations.

Journal of Management Studies, 19(1), 67-80
© Blackwell Publishers Ltd. 1996

$\frac{d}{dt} \left(\frac{1}{2} m v^2 \right) = \frac{d}{dt} \left(\frac{1}{2} m \dot{x}^2 + \frac{1}{2} m \dot{y}^2 + \frac{1}{2} m \dot{z}^2 \right)$

1. The first part of the document is a list of names and their corresponding page numbers. The names are: "The first part of the document is a list of names and their corresponding page numbers."

NEW JERSEY STATE HIGHWAY DEPARTMENT

ELECTRICAL DIVISION - SAFETY BUREAU

FATALITIES AND FATAL ACCIDENTS ON NEW JERSEY STATE HIGHWAYS

	<u>1935</u>	<u>1936</u>	<u>1937</u>	<u>1938</u>	<u>1939</u>	<u>1940</u>	<u>1941</u>
<u>PERSONS KILLED</u>							
DAY	150	147	162	133	138	122	169
NIGHT	<u>278</u>	<u>241</u>	<u>360</u>	<u>213</u>	<u>191</u>	<u>225</u>	<u>230</u>
TOTALS	428	388	522	346	329	347	399
<u>PEDESTRIANS KILLED</u>							
DAY	37	41	39	24	32	29	47
NIGHT	<u>124</u>	<u>118</u>	<u>174</u>	<u>117</u>	<u>96</u>	<u>108</u>	<u>96</u>
TOTALS	161	159	213	141	128	137	143
<u>NON-PEDESTRIAN DEATHS</u>							
DAY	113	106	123	109	106	93	122
NIGHT	<u>154</u>	<u>123</u>	<u>186</u>	<u>96</u>	<u>95</u>	<u>117</u>	<u>134</u>
TOTALS	267	229	309	205	201	210	256
<u>FATAL ACCIDENTS</u>							
DAY	128	134	137	107	122	108	142
NIGHT	<u>250</u>	<u>221</u>	<u>317</u>	<u>197</u>	<u>175</u>	<u>205</u>	<u>202</u>
TOTALS	378	355	454	304	297	313	344
<u>FATAL PEDESTRIAN ACCIDENTS</u>							
DAY	37	41	39	24	32	28	47
NIGHT	<u>122</u>	<u>117</u>	<u>173</u>	<u>114</u>	<u>94</u>	<u>105</u>	<u>92</u>
TOTALS	159	158	212	138	126	133	139
<u>FATAL NON-PEDESTRIAN ACCIDENTS</u>							
DAY	91	93	98	83	90	80	95
NIGHT	<u>128</u>	<u>104</u>	<u>144</u>	<u>83</u>	<u>81</u>	<u>100</u>	<u>110</u>
TOTALS	219	197	242	166	171	180	205

THE HISTORY OF THE

REIGN OF

CHARLES THE FIRST

BY

JOHN BURNET

OF THE

UNIVERSITY OF OXFORD

IN TWO VOLUMES

THE FIRST

OF THE

REIGN OF

CHARLES THE FIRST

BY

JOHN BURNET

OF THE

UNIVERSITY OF OXFORD

IN TWO VOLUMES

THE SECOND

OF THE

REIGN OF

CHARLES THE FIRST

BY

JOHN BURNET


OF THE

UNIVERSITY OF OXFORD


NEW JERSEY STATE HIGHWAY DEPT.

ELECTRICAL DIVISION - TRAFFIC BUREAU

FATALITIES ON STATE HIGHWAYS



NEW JERSEY STATE HIGHWAY DEPARTMENT
ELECTRICAL DIVISION - TRAFFIC BUREAU
FATAL ACCIDENTS ON STATE HIGHWAYS



NEW JERSEY STATE HIGHWAY DEPARTMENT
Electrical Division
Operation of Bridges - 1941

<u>BRIDGE NO.</u>	<u>OPERATIONS</u>	<u>JAN.</u>	<u>FEB.</u>	<u>MARCH</u>	<u>APRIL</u>	<u>MAY</u>	<u>JUNE</u>	<u>JULY</u>	<u>AUG.</u>	<u>SEPT.</u>	<u>OCT.</u>	<u>NOV.</u>	<u>DEC.</u>	<u>TOTAL</u>
Hackensack River Secaucus 2.5/3	Test Openings	5	-	3	1	5	28	-	3	1	3	4	3	56
	Boat Openings	24	39	23	16	26	28	26	32	19	33	25	18	309
	Total:	29	39	26	17	31	56	26	35	20	36	29	21	365
	Minutes closed to traffic	187	235	175	106	183	380	182	245	129	242	211	148	2423
Nacote Creek Smithville 51.3/4	Test Openings	2	2	2	2	-	-	1	2	2	2	1	-	16
	Boat Openings	-	-	-	-	3	2	1	-	-	-	1	-	7
	Total:	2	2	2	2	3	2	2	2	2	2	2	-	23
	Minutes closed to traffic	12	18	21	15	30	20	15	12	11	10	16	-	180
Mullica River Smithville 53.0/4	Test Openings	-	5	-	-	-	-	-	-	-	-	-	-	5
	Boat Openings	17	5	27	47	57	63	95	63	70	26	24	20	514
	Total:	17	10	27	47	57	63	95	63	70	26	24	20	519
	Minutes closed to traffic	104	66	170	300	366	399	593	389	444	161	150	125	3267
Bass River New Gretna 56.7/4	Test Openings	4	4	4	4	4	5	4	4	4	3	5	4	49
	Boat Openings	-	-	-	-	-	-	-	-	-	4	-	-	4
	Total:	4	4	4	4	4	5	4	4	4	7	5	4	53
	Minutes closed to traffic	17	17	17	18	17	21	18	16	18	35	23	19	236
Shark River Sterner Bridge 75.8/4N	Test Openings	6	1	1	4	1	-	1	2	1	-	1	1	19
	Boat Openings	6	-	9	19	187	249	299	588	264	125	90	34	1870
	Total:	12	1	10	23	188	249	300	590	265	125	91	35	1889
	Minutes closed to traffic	54	5	39	102	756	938	1305	2506	1111	534	387	146	7883

BRIDGES CONTINUED

<u>BRIDGE NO.</u>	<u>OPERATIONS</u>	<u>JAN.</u>	<u>FEB.</u>	<u>MARCH</u>	<u>APRIL</u>	<u>MAY</u>	<u>JUNE</u>	<u>JULY</u>	<u>AUG.</u>	<u>SEPT.</u>	<u>OCT.</u>	<u>NOV.</u>	<u>DEC.</u>	<u>TOTAL</u>
Raritan River Victory Bridge 135.1/4	Test Openings	-	-	-	-	10	-	3	2	8	-	3	-	26
	Boat Openings	<u>163</u>	<u>151</u>	<u>146</u>	<u>110</u>	<u>188</u>	<u>272</u>	<u>211</u>	<u>262</u>	<u>196</u>	<u>238</u>	<u>171</u>	<u>191</u>	<u>2299</u>
	Total:	<u>163</u>	<u>151</u>	<u>146</u>	<u>110</u>	<u>198</u>	<u>272</u>	<u>214</u>	<u>264</u>	<u>204</u>	<u>238</u>	<u>174</u>	<u>191</u>	<u>2325</u>
	Minutes closed to traffic	890	828	811	598	1216	1528	1162	1420	1140	1268	943	1037	12841
Hackensack River Little Ferry 4.0/6E	Test Openings	1	-	8	-	3	-	6	1	2	8	2	1	32
	Boat Openings	<u>16</u>	<u>18</u>	<u>17</u>	<u>13</u>	<u>12</u>	<u>14</u>	<u>13</u>	<u>18</u>	<u>9</u>	<u>24</u>	<u>22</u>	<u>14</u>	<u>190</u>
	Total:	<u>17</u>	<u>18</u>	<u>25</u>	<u>13</u>	<u>15</u>	<u>14</u>	<u>19</u>	<u>19</u>	<u>11</u>	<u>32</u>	<u>24</u>	<u>15</u>	<u>222</u>
	Minutes closed to traffic	86	96	165	68	80	70	98	100	64	201	135	99	1262
Hackensack River Wittpenn Bridge Jersey City 50.5/10	Test Openings	3	5	11	23	12	7	13	12	11	7	9	5	118
	Boat Openings	<u>85</u>	<u>100</u>	<u>72</u>	<u>61</u>	<u>94</u>	<u>102</u>	<u>102</u>	<u>132</u>	<u>71</u>	<u>110</u>	<u>107</u>	<u>95</u>	<u>1131</u>
	Total:	<u>88</u>	<u>105</u>	<u>83</u>	<u>84</u>	<u>106</u>	<u>109</u>	<u>115</u>	<u>144</u>	<u>82</u>	<u>117</u>	<u>116</u>	<u>100</u>	<u>1249</u>
	Minutes closed to traffic	548	596	514	460	554	626	681	785	556	660	628	558	7166
Cooper River Camden 0.6/25	Test Openings	7	3	4	3	3	2	1	-	4	12	3	2	44
	Boat Openings	<u>70</u>	<u>62</u>	<u>69</u>	<u>101</u>	<u>92</u>	<u>61</u>	<u>77</u>	<u>84</u>	<u>73</u>	<u>107</u>	<u>62</u>	<u>56</u>	<u>914</u>
	Total:	<u>77</u>	<u>65</u>	<u>73</u>	<u>104</u>	<u>95</u>	<u>63</u>	<u>78</u>	<u>84</u>	<u>77</u>	<u>119</u>	<u>65</u>	<u>58</u>	<u>958</u>
	Minutes closed to traffic	347	283	332	438	422	246	310	358	325	482	257	238	4038
Rancocas River Bridgeboro 12.7/25	Test Openings	6	4	1	-	-	-	2	17	1	2	-	2	35
	Boat Openings	<u>4</u>	<u>4</u>	<u>10</u>	<u>31</u>	<u>39</u>	<u>38</u>	<u>31</u>	<u>36</u>	<u>49</u>	<u>28</u>	<u>34</u>	<u>16</u>	<u>320</u>
	Total:	<u>10</u>	<u>8</u>	<u>11</u>	<u>31</u>	<u>39</u>	<u>38</u>	<u>33</u>	<u>53</u>	<u>50</u>	<u>30</u>	<u>34</u>	<u>18</u>	<u>355</u>
	Minutes closed to traffic	53	42	56	176	224	212	195	288	270	165	186	98	1965
Passaic River Newark 56.7/25M	Test Openings	-												-
	Boat Openings	<u>776</u>	OLD BRIDGE											<u>776</u>
	Total:	<u>776</u>												<u>776</u>
	Minutes closed to traffic	3981												3981

BRIDGES CONTINUED

<u>BRIDGE NO.</u>	<u>OPERATIONS</u>	<u>JAN.</u>	<u>FEB.</u>	<u>MARCH</u>	<u>APRIL</u>	<u>MAY</u>	<u>JUNE</u>	<u>JULY</u>	<u>AUG.</u>	<u>SEPT.</u>	<u>OCT.</u>	<u>NOV.</u>	<u>DEC.</u>	<u>TOTAL</u>
Passaic River	Test Openings	-	36	51	4	11	9	13	6	1	1	3	4	139
New	Boat Openings	43	153	169	239	216	198	191	192	226	187	163	185	2162
Newark	Total:	43	189	220	243	227	207	204	198	227	188	166	189	2301
56.7/25M	Minutes closed to traffic	299	1242	1573	1514	1386	1235	1292	1242	1370	1153	1003	1209	14518
Hackensack River	Test Openings	1	2	3	1	-	-	1	1	3	1	1	2	16
Kearny	Boat Openings	573	584	620	467	579	613	599	815	586	592	553	649	7230
57.8/25M	Total:	574	586	623	468	579	613	600	816	589	593	554	651	7246
	Minutes closed to traffic	2725	2847	2859	2078	2550	2661	2658	3491	2571	2729	2488	3072	32729
Manasquan River	Test Openings	-	2	7	2	8	5	8	4	-	-	-	14	50
Manasquan	Boat Openings	1	-	2	11	30	98	63	93	68	21	2	-	389
3.2/34	Total:	1	2	9	13	38	103	71	97	68	21	2	14	439
	Minutes closed to traffic	5	15	45	72	172	375	235	347	220	69	8	66	1629
Inland Waterway	Test Openings	3	4	9	7	7	1	20	39	3	16	8	22	139
Point Pleasant	Boat Openings	7	12	11	58	171	280	529	630	369	179	71	16	2333
8.6/35	Total:	10	16	20	65	178	281	549	669	372	195	79	38	2472
	Minutes closed to traffic	62	76	110	359	915	1105	1990	2439	1261	702	296	172	9487
Manasquan River	Test Openings	5	3	6	15	45	4	2	1	4	13	6	1	105
Point Pleasant	Boat Openings	7	11	23	88	297	581	884	1095	713	274	92	16	4081
11.4/35	Total:	12	14	29	103	342	585	886	1096	717	287	98	17	4186
	Minutes closed to traffic	64	46	128	375	1161	1900	2888	3499	2242	932	320	55	13610
Shark River	Test Openings	3	3	4	1	-	14	1	-	-	-	-	2	28
Belmar	Boat Openings	5	-	7	18	182	252	299	597	271	116	89	32	1868
18.1/35	Total:	8	3	11	19	182	266	300	597	271	116	89	34	1896
	Minutes closed to traffic	28	17	47	67	693	986	1071	2160	906	367	402	200	6944

1
23
1

BRIDGES CONTINUED

<u>BRIDGE NO.</u>	<u>OPERATIONS</u>	<u>JAN.</u>	<u>FEB.</u>	<u>MARCH</u>	<u>APRIL</u>	<u>MAY</u>	<u>JUNE</u>	<u>JULY</u>	<u>AUG.</u>	<u>SEPT.</u>	<u>OCT.</u>	<u>NOV.</u>	<u>DEC.</u>	<u>TOTAL</u>
Matawan Creek Keyport 41.2/35	Test Openings	1	-	2	2	1	2	2	2	2	2	2	2	20
	Boat Openings	-	-	-	-	-	-	-	-	-	-	-	-	-
	Total:	<u>1</u>	<u>-</u>	<u>2</u>	<u>2</u>	<u>1</u>	<u>2</u>	<u>2</u>	<u>2</u>	<u>2</u>	<u>2</u>	<u>2</u>	<u>2</u>	<u>20</u>
	Minutes closed to traffic	6	-	12	12	6	12	12	12	12	12	12	12	120
Cheesequake River Morgan 43.9/35	Test Openings	4	9	4	3	3	5	-	-	-	-	4	3	35
	Boat Openings	6	-	-	12	49	119	231	240	105	40	10	7	819
	Total:	<u>10</u>	<u>9</u>	<u>4</u>	<u>15</u>	<u>52</u>	<u>124</u>	<u>231</u>	<u>240</u>	<u>105</u>	<u>40</u>	<u>14</u>	<u>10</u>	<u>854</u>
	Minutes closed to traffic	40	36	16	60	260	636	924	960	420	160	56	48	3616
Shrewsbury River Highlands 12.6/36	Test Openings	11	16	15	11	7	3	-	1	2	1	12	10	89
	Boat Openings	-	1	-	10	18	33	65	74	31	25	2	3	262
	Total:	<u>11</u>	<u>17</u>	<u>15</u>	<u>21</u>	<u>25</u>	<u>36</u>	<u>65</u>	<u>75</u>	<u>33</u>	<u>26</u>	<u>14</u>	<u>13</u>	<u>351</u>
	Minutes closed to traffic	62	110	93	152	184	278	535	578	253	242	100	87	2674
Oldman's Creek Nortonville 5.4/44	Test Openings	5	6	3	5	8	5	4	4	3	7	3	5	58
	Boat Openings	-	-	2	-	1	1	-	1	-	-	4	-	9
	Total:	<u>5</u>	<u>6</u>	<u>5</u>	<u>5</u>	<u>9</u>	<u>6</u>	<u>4</u>	<u>5</u>	<u>3</u>	<u>7</u>	<u>7</u>	<u>5</u>	<u>67</u>
	Minutes closed to traffic	35	49	38	36	72	43	28	37	23	49	51	36	497
Raccoon Creek Bridgeport 8.5/44	Test Openings Accepted	8	7	4	-	-	-	1	1	2	5	2	2	32
	Boat Openings Feb. 4,	4	34	40	26	25	25	25	27	25	19	22	5	252
	Total: 1941	<u>12</u>	<u>41</u>	<u>44</u>	<u>26</u>	<u>25</u>	<u>26</u>	<u>28</u>	<u>27</u>	<u>24</u>	<u>24</u>	<u>24</u>	<u>7</u>	<u>284</u>
	Minutes closed to traffic	-	82	238	270	157	129	129	180	156	140	148	45	1674
Mantua Creek Paulsboro 16.3/44	Test Openings	13	9	1	12	3	4	8	1	2	7	7	7	74
	Boat Openings	2	8	15	6	21	21	32	40	37	29	25	13	249
	Total:	<u>15</u>	<u>17</u>	<u>16</u>	<u>18</u>	<u>24</u>	<u>25</u>	<u>40</u>	<u>41</u>	<u>39</u>	<u>36</u>	<u>32</u>	<u>20</u>	<u>323</u>
	Minutes closed to traffic	150	170	160	180	240	250	397	410	390	370	284	205	3206

BRIDGES CONTINUED

<u>BRIDGE NO.</u>	<u>OPERATIONS</u>	<u>JAN.</u>	<u>FEB.</u>	<u>MARCH</u>	<u>APRIL</u>	<u>MAY</u>	<u>JUNE</u>	<u>JULY</u>	<u>AUG.</u>	<u>SEPT.</u>	<u>OCT.</u>	<u>NOV.</u>	<u>DEC.</u>	<u>TOTAL</u>
Woodbury Creek Woodbury 19.9/44	Test Openings	8	4	5	4	4	3	9	27	5	27	4	4	104
	Boat Openings	-	-	2	9	12	43	51	57	55	23	8	1	261
	Total:	<u>8</u>	<u>4</u>	<u>7</u>	<u>13</u>	<u>16</u>	<u>46</u>	<u>60</u>	<u>84</u>	<u>60</u>	<u>50</u>	<u>12</u>	<u>5</u>	<u>365</u>
	Minutes closed to traffic	34	18	32	54	55	150	216	435	237	207	52	20	1510
Alloway Creek Quinton 2.8/49	Test Openings	1	1	1	-	1	1	-	1	1	-	1	1	9
	Boat Openings	-	-	-	2	-	-	1	-	-	2	-	-	5
	Total:	<u>1</u>	<u>1</u>	<u>1</u>	<u>2</u>	<u>1</u>	<u>1</u>	<u>1</u>	<u>1</u>	<u>1</u>	<u>2</u>	<u>1</u>	<u>1</u>	<u>14</u>
	Minutes closed to traffic	8	10	10	20	10	10	10	10	10	25	10	10	143
Cohansey River Bridgeton 15.3/49	Test Openings	3	3	4	2	1	1	3	3	6	2	4	3	35
	Boat Openings	<u>2</u>	<u>1</u>	<u>-</u>	<u>1</u>	<u>5</u>	<u>4</u>	<u>1</u>	<u>1</u>	<u>-</u>	<u>2</u>	<u>2</u>	<u>1</u>	<u>20</u>
	Total:	<u>5</u>	<u>4</u>	<u>4</u>	<u>3</u>	<u>6</u>	<u>5</u>	<u>4</u>	<u>4</u>	<u>6</u>	<u>4</u>	<u>6</u>	<u>4</u>	<u>55</u>
	Minutes closed to traffic	27½	26½	25½	17½	33½	30	23	25	37½	25½	40	27	338½
Maurice River Millville 26.1/49	Test Openings	-	2	3	4	8	1	1	1	3	-	-	-	23
	Boat Openings	<u>9</u>	<u>9</u>	<u>4</u>	<u>11</u>	<u>11</u>	<u>7</u>	<u>3</u>	<u>8</u>	<u>11</u>	<u>11</u>	<u>9</u>	<u>8</u>	<u>101</u>
	Total:	<u>9</u>	<u>11</u>	<u>7</u>	<u>15</u>	<u>19</u>	<u>8</u>	<u>4</u>	<u>9</u>	<u>14</u>	<u>11</u>	<u>9</u>	<u>8</u>	<u>124</u>
	Minutes closed to traffic	64	125	65	152	150	75	35	76	132	87	84	76	1121
Menantico Creek Millville 30.3/49	Test Openings	2	2	2	2	2	1	-	-	1	1	2	1	16
	Boat Openings	-	-	-	-	-	-	BRIDGE UNDER REPAIR		-	-	-	-	-
	Total:	<u>2</u>	<u>2</u>	<u>2</u>	<u>2</u>	<u>2</u>	<u>1</u>			<u>1</u>	<u>1</u>	<u>2</u>	<u>1</u>	<u>16</u>
	Minutes closed to traffic	30	30	20	20	20	10			15	10	20	10	185
Tuckahoe River Tuckahoe 7.2/50	Test Openings	1	1	1	1	1	-	-	-	1	4	7	-	17
	Boat Openings	<u>11</u>	<u>7</u>	<u>3</u>	<u>-</u>	<u>26</u>	<u>2</u>	<u>6</u>	<u>4</u>	<u>-</u>	<u>1</u>	<u>1</u>	<u>1</u>	<u>62</u>
	Total:	<u>12</u>	<u>8</u>	<u>4</u>	<u>1</u>	<u>27</u>	<u>2</u>	<u>6</u>	<u>4</u>	<u>1</u>	<u>5</u>	<u>8</u>	<u>1</u>	<u>79</u>
	Minutes closed to traffic	87	61	29	7	210	13	40	30	8	33	49	7	574

BRIDGES CONTINUED

<u>BRIDGE NO.</u>	<u>OPERATIONS</u>	<u>JAN.</u>	<u>FEB.</u>	<u>MARCH</u>	<u>APRIL</u>	<u>MAY</u>	<u>JUNE</u>	<u>JULY</u>	<u>AUG.</u>	<u>SEPT.</u>	<u>OCT.</u>	<u>NOV.</u>	<u>DEC.</u>	<u>TOTAL</u>
Island Heights 112.4/4												1	2	7
	Test Openings	1	1	1	-	1	-	-	-	-	-	119	35	3825
	Boat Openings	20	31	34	85	243	366	852	1168	622	250	120	37	3832
	Total:	21	32	35	85	244	366	852	1168	622	250	120	37	
	Minutes closed to traffic	110	160	180	430	953	1148	2552	3411	2048	839	621	207	12659
Long Beach 115.4/4					1	1	-	-	-	-	-	-	1	3
	Test Openings	-	-	-	1	1	-	-	-	-	-	-	1	1704
	Boat Openings	20	15	17	87	166	236	316	406	182	143	85	31	1707
	Total:	20	15	17	88	167	236	316	406	182	143	85	32	
	Minutes closed to traffic	120	95	105	490	905	1270	1705	2170	990	795	485	175	9305
Ocean City 500/4												1	1	26
	Test Openings	5	3	2	2	1	2	1	5	3	-	1	1	2875
	Boat Openings	12	2	13	72	181	266	719	981	368	120	74	67	2901
	Total:	17	5	15	74	182	268	720	986	371	120	75	68	
	Minutes closed to traffic	143	38	129	453	1088	1464	3834	5237	1925	612	439	436	15798
Somers Point 501/4												1	1	23
	Test Openings	-	1	1	3	5	-	1	2	3	5	1	1	261
	Boat Openings	1	-	1	3	16	23	52	80	61	16	8	-	284
	Total:	1	1	2	6	21	23	53	82	64	21	9	1	
	Minutes closed to traffic	8	6	20	55	152	159	365	580	453	144	71	5	2018
Lovelandtown Bridge Road													11	108
	Test Openings	-	1	1	-	4	79	2	6	1	3	-	11	2232
	Boat Openings	29	39	23	60	159	262	487	558	368	166	66	15	2340
	Total:	29	40	24	60	163	341	489	564	369	169	66	26	
	Minutes closed to traffic	126	160	96	204	517	1212	1531	1756	1130	528	204	87	7551
Combined Totals of all STATE HIGHWAY DEPT. Controlled Bridges														
	Test Openings	101	141	167	123	160	182	108	148	80	132	97	117	1556
	Boat Openings	1909	1256	1353	1677	3107	4259	6261	8282	4849	2911	1941	1529	39334
	Total:	2010	1397	1520	1800	3267	4441	6369	8430	4929	3043	2038	1646	40890
	Minutes closed to traffic	10512 $\frac{1}{2}$	7605 $\frac{1}{2}$	8330 $\frac{1}{2}$	9358 $\frac{1}{2}$	15737 $\frac{1}{2}$	19591	27029	35204	20877 $\frac{1}{2}$	13988 $\frac{1}{2}$	10179	8735	187148 $\frac{1}{2}$

NEW JERSEY STATE HIGHWAY DEPARTMENT

Electrical Division - Bureau of Bridge Operations

Comparison 1940 - 1941

Bridge No.	Location	Operations	1940	1941	Variation in 1941
2.5/3	Hackensack River Secaucus	Test Openings	36	56	+ 20
		Boat Openings	<u>338</u>	<u>309</u>	- 29
		Total:	<u>374</u>	<u>365</u>	- 9
		Minutes closed to traffic	2693	2423	- 270
51.3/4	Nacote Creek Smithville	Test Openings	17	16	- 1
		Boat Openings	<u>8</u>	<u>7</u>	- 1
		Total:	<u>25</u>	<u>23</u>	- 2
		Minutes closed to traffic	193	180	- 13
53.0/4	Mullica River Smithville	Test Openings	32	5	- 27
		Boat Openings	<u>392</u>	<u>514</u>	+ 122
		Total:	<u>424</u>	<u>519</u>	+ 95
		Minutes closed to traffic	2535	3267	+ 732
56.7/4	Bass River New Gretna	Test Openings	53	49	- 4
		Boat Openings	<u>2</u>	<u>4</u>	+ 2
		Total:	<u>55</u>	<u>53</u>	- 2
		Minutes closed to traffic	256	236	- 20
75.8/4N	Shark River Sterner Bridge	Test Openings	32	19	- 13
		Boat Openings	<u>1313</u>	<u>1870</u>	+ 557
		Total:	<u>1345</u>	<u>1889</u>	+ 544
		Minutes closed to traffic	4730	7883	+ 3153
135.1/4	Raritan River Victory Bridge	Test Openings	6	26	+ 20
		Boat Openings	<u>2771</u>	<u>2299</u>	- 472
		Total:	<u>2777</u>	<u>2325</u>	- 452
		Minutes closed to traffic	15632	12841	- 2791
40/6E	Hackensack River Little Ferry	Test Openings	41	32	- 9
		Boat Openings	<u>220</u>	<u>190</u>	- 30
		Total:	<u>261</u>	<u>222</u>	- 39
		Minutes closed to traffic	1442	1262	- 180
50.5/10	Hackensack River Jersey City Wittpenn Bridge	Test Openings	122	118	- 4
		Boat Openings	<u>1078</u>	<u>1131</u>	+ 53
		Total:	<u>1200</u>	<u>1249</u>	+ 49
		Minutes closed to traffic	6856	7166	+ 310

Bridge No.	Location	Operations	1940	1941	Variation in 1941
0.6/25	Cooper River Camden	Test Openings	180	44	- 136
		Boat Openings	<u>707</u>	<u>914</u>	+ 207
		Total:	<u>887</u>	<u>958</u>	+ 71
		Minutes closed to traffic	3946	4038	+ 92
12.7/25	Rancocas River Bridgeboro	Test Openings	36	35	- 1
		Boat Openings	<u>424</u>	<u>320</u>	- 104
		Total:	<u>460</u>	<u>355</u>	- 105
		Minutes closed to traffic	2581	1965	- 616
56.7/25M	Passaic River Newark Closed Jan., 1941	Test Openings	21	-	* See
		Boat Openings	<u>11636</u>	<u>776</u>	Foot-
		Total:	<u>11657</u>	<u>776</u>	note
		Minutes closed to traffic	59561	3981	
56.7/25M	Passaic River Newark	Test Openings	Not open	139	* See
		Boat Openings	to highway	<u>2162</u>	Foot-
		Total:	traffic in	<u>2301</u>	note
		Minutes closed to traffic	1940	14518	
57.8/25M	Hackensack River Kearny	Test Openings	48	16	- 32
		Boat Openings	<u>6829</u>	<u>7230</u>	+ 401
		Total:	<u>6877</u>	<u>7246</u>	+ 369
		Minutes closed to traffic	30942	32729	+ 1787
3.2/34	Manasquan River Manasquan	Test Openings	38	50	+ 12
		Boat Openings	<u>327</u>	<u>389</u>	+ 62
		Total:	<u>365</u>	<u>439</u>	+ 74
		Minutes closed to traffic	1526	1629	+ 103
8.6/35	Inland Waterway Point Pleasant	Test Openings	68	139	+ 71
		Boat Openings	<u>2452</u>	<u>2333</u>	- 119
		Total:	<u>2520</u>	<u>2472</u>	- 48
		Minutes closed to traffic	9373	9487	+ 114
11.4/35	Manasquan River Point Pleasant	Test Openings	105	105	0
		Boat Openings	<u>4160</u>	<u>4081</u>	- 79
		Total:	<u>4265</u>	<u>4186</u>	- 79
		Minutes closed to traffic	13980	13610	- 370
18.1/35	Shark River Belmar	Test Openings	73	28	- 45
		Boat Openings	<u>1305</u>	<u>1868</u>	+ 563
		Total:	<u>1378</u>	<u>1896</u>	+ 518
		Minutes closed to traffic	5437	6944	+ 1507

Bridge No.	Location	Operations	1940	1941	Variation in 1941
41.2/35	Matawan Creek Keyport	Test Openings	30	20	- 10
		Boat Openings	-	-	-
		Total:	<u>30</u>	<u>20</u>	- 10
		Minutes closed to traffic	190	120	- 70
43.9/35	Cheesquake Creek Morgan	Test Openings	64	35	- 29
		Boat Openings	<u>801</u>	<u>819</u>	+ 18
		Total:	<u>865</u>	<u>854</u>	- 11
		Minutes closed to traffic	3567	3616	+ 49
12.6/36	Shrewsbury River Highlands	Test Openings	132	89	- 43
		Boat Openings	<u>226</u>	<u>262</u>	+ 36
		Total:	<u>358</u>	<u>351</u>	- 7
		Minutes closed to traffic	2666	2674	+ 8
5.4/44	Oldman's Creek Nortonville	Test Openings	106	58	- 48
		Boat Openings	<u>30</u>	<u>9</u>	- 21
		Total:	<u>136</u>	<u>67</u>	- 69
		Minutes closed to traffic	1132	497	- 635
8.5/44	Raccoon Creek Bridgeport	Test Openings	Closed	32	+ 32
		Boat Openings	Under	<u>252</u>	+ 252
		Total:	Construc- <u>284</u>	<u>284</u>	+ 284
		Minutes closed to traffic	tion	1674	+ 1674
16.3/44	Mantua Creek Paulsboro	Test Openings	140	74	- 66
		Boat Openings	<u>159</u>	<u>249</u>	+ 90
		Total:	<u>299</u>	<u>323</u>	+ 24
		Minutes closed to traffic	3002	3206	+ 204
19.9/44	Woodbury Creek Woodbury	Test Openings	88	104	+ 16
		Boat Openings	<u>263</u>	<u>261</u>	- 2
		Total:	<u>351</u>	<u>365</u>	+ 14
		Minutes closed to traffic	1286	1510	+ 224
2.8/49	Alloway Creek Quinton	Test Openings	14	9	- 5
		Boat Openings	<u>4</u>	<u>5</u>	+ 1
		Total:	<u>18</u>	<u>14</u>	- 4
		Minutes closed to traffic	151	143	- 8
15.3/49	Cohansey River Bridgeton	Test Openings	37	35	- 2
		Boat Openings	<u>16</u>	<u>20</u>	+ 4
		Total:	<u>53</u>	<u>55</u>	+ 2
		Minutes closed to traffic	312	338 $\frac{1}{2}$	+ 26 $\frac{1}{2}$

Bridge No.	Location	Operations	1940	1941	Variation in 1941
26.1/49	Maurice River Millville	Test Openings	25	23	+ 2
		Boat Openings	63	101	+ 38
		Total:	88	124	+ 36
		Minutes closed to traffic	723	1121	+ 398
30.3/49	Menantico Creek Millville	Test Openings	19	16	- 3
		Boat Openings	-	-	-
		Total:	19	16	- 3
		Minutes closed to traffic	225	185	- 40
7.2/50	Tuckahoe River Tuckahoe	Test Openings	34	17	- 17
		Boat Openings	18	62	+ 44
		Total:	52	79	+ 27
		Minutes closed to traffic	250	574	+ 324
	Island Heights	Test Openings	25	7	- 18
		Boat Openings	3787	3825	+ 38
		Total:	3812	3832	+ 20
		Minutes closed to traffic	12916	12659	- 257
	Long Beach	Test Openings	18	3	- 15
		Boat Openings	1820	1704	- 116
		Total:	1838	1707	- 131
		Minutes closed to traffic	10067	9305	- 762
	Ocean City	Test Openings	52	26	- 26
		Boat Openings	3197	2875	- 322
		Total:	3249	2901	- 348
		Minutes closed to traffic	19780	15798	- 3982
	Somers Point	Test Openings	49	23	- 26
		Boat Openings	244	261	+ 17
		Total:	293	284	- 9
		Minutes closed to traffic	1959	2018	+ 59
	Lovelandtown	Test Openings	26	108	+ 82
		Boat Openings	2422	2232	- 190
		Total:	2448	2340	- 108
		Minutes closed to traffic	7786	7551	- 235
		Test Openings	*Combined Variations on + 118		
		Boat Openings	New & Old Passaic - 8698		
		Total:	River Bridges at Newark - 8580		
		Minutes closed to traffic	- 41062		
Combined Totals of All New Jersey State Highway Department Controlled Bridges		Test Openings	1767	1556	- 211
		Boat Openings	47012	39334	- 7678
		Total:	48779	40890	- 7889
		Minutes closed to traffic	227695 (3795 hrs. 25 m.)	187148½	- 40546½

CENTRAL RUN
No. 6

NORTHERN RUN
No. 2

NORTH
METROPOLITAN RUN
No. 1

METROPOLITAN RUN
No. 3

SOUTH SHORE
RUN
No. 9



MAINTENANCE AND INSPECTION OF
TRAFFIC SIGNALS

BY

TRAFFIC SIGNAL BUREAU

ELECTRICAL DIVISION

N.J. STATE HIGHWAY DEPT.

1. The first part of the report deals with the general situation of the country and the progress of the work during the year. It is a summary of the work done and the results achieved. It is a general statement of the work done and the results achieved.

2. The second part of the report deals with the specific work done during the year. It is a detailed statement of the work done and the results achieved. It is a detailed statement of the work done and the results achieved.

3. The third part of the report deals with the financial statement of the work done during the year. It is a statement of the financial statement of the work done during the year. It is a statement of the financial statement of the work done during the year.

4. The fourth part of the report deals with the conclusions drawn from the work done during the year. It is a statement of the conclusions drawn from the work done during the year. It is a statement of the conclusions drawn from the work done during the year.

5. The fifth part of the report deals with the recommendations made for the future work. It is a statement of the recommendations made for the future work. It is a statement of the recommendations made for the future work.

6. The sixth part of the report deals with the summary of the work done during the year. It is a statement of the summary of the work done during the year. It is a statement of the summary of the work done during the year.

7. The seventh part of the report deals with the conclusions drawn from the work done during the year. It is a statement of the conclusions drawn from the work done during the year. It is a statement of the conclusions drawn from the work done during the year.

8. The eighth part of the report deals with the recommendations made for the future work. It is a statement of the recommendations made for the future work. It is a statement of the recommendations made for the future work.

9. The ninth part of the report deals with the summary of the work done during the year. It is a statement of the summary of the work done during the year. It is a statement of the summary of the work done during the year.

10. The tenth part of the report deals with the conclusions drawn from the work done during the year. It is a statement of the conclusions drawn from the work done during the year. It is a statement of the conclusions drawn from the work done during the year.

CENTRAL RUN
No. 6

NORTHERN RUN
No. 2

NORTH
METROPOLITAN RUN
No. 1



NORTHWESTERN
RUN
No. 5

METROPOLITAN RUN
No. 3

ROUTE 25
RUN
No. 4

SOUTHWESTERN
RUN
No. 8

CENTRAL SHORE
RUN
No. 7

SOUTH SHORE
RUN
No. 9



MAINTENANCE AND INSPECTION OF
TRAFFIC SIGNALS
BY
TRAFFIC SIGNAL BUREAU
ELECTRICAL DIVISION
N. J. STATE HIGHWAY DEPT.





No. 1 NORTH METROPOLITAN RUN TRAFFIC SIGNAL LOCATIONS

ELECTRICAL DIVISION
TRAFFIC SIGNAL BUREAU
N.J. STATE HIGHWAY DEPT.

12	JOB No. 220 ROUTE 2 & ORIENT WAY RUTHERFORD
13	JOB No. 713 ROUTE 7 & PASSAIC AVE. NUTLEY
14	JOB No. 714 ROUTE 7 & PARK AVE. NUTLEY
15	JOB No. 1001 ROUTE 10 & WITTFENN BR. JERSEY CITY
1	JOB No. 212 ROUTE 2 & ALLENDALE AVE. SADDLE RIVER
2	JOB No. 214 ROUTE 2 & SHERIDAN AVE. WALDWICK
3	JOB No. 213 ROUTE 2 & RIDGEWOOD AVE. PARAMUS
4	JOB No. 465 ROUTE 4 & PARAMUS RD. PARAMUS
5	JOB No. 466 ROUTE 4 & SPRING VALLEY RD. PARAMUS
6	JOB No. 464 ROUTE 4 & MAIN ST. RIVER EDGE
7	JOB No. 204 ROUTE 2 & WILLIAMS AVE. HASBROUCK HGTS.
8	JOB No. 215 ROUTE 2 & UNION AVE. E. RUTHERFORD
9	JOB No. 217 ROUTE 2 & RIDGE RD. RUTHERFORD
10	JOB No. 711 ROUTE 7 & ELM ST. NORTH ARLINGTON
11	JOB No. 604 ROUTE 6 & ROFF AVE. PALISADES PARK

* = ERECTED IN 1941






No.2
NORTHERN RUN
TRAFFIC SIGNAL LOCATIONS

ELECTRICAL DIVISION
TRAFFIC SIGNAL BUREAU
N.J. STATE HIGHWAY DEPT.

F1	JOB No. 2301 ROUTE 23 & GREENWOOD AVE MOUNTAIN VIEW
2	JOB No. 686 ROUTE 6 & FIVE CORNERS TOTOWA
3	JOB No. 2306 ROUTE 23 & LINDSLEY RD. CEDAR GROVE
4	JOB No. 606 ROUTE 6 & TWO BRIDGES RD. CALDWELL TWP.
5	JOB No. 2307 ROUTE 23 & BRADFORD AVE. CEDAR GROVE
6	JOB No. 511 ROUTE 5N & 6 DENVER
7	JOB No. 619 ROUTE 6 & 32 PARSIPPANY
8	JOB No. 1006 ROUTE 10 & LITTLETON RD. MORRIS PLAINS
9	JOB No. 1009 ROUTE 10 & LIVINGSTON AVE. LIVINGSTON
10	JOB No. 2407 ROUTE 24 & SUMMIT AVE. SUMMIT
11	JOB No. 2401 ROUTE 24 & MILLBURN AVE. MILLBURN

"F" FLASHER SIGNAL




No. 3

METROPOLITAN RUN TRAFFIC SIGNAL LOCATIONS

ELECTRICAL DIVISION
TRAFFIC SIGNAL BUREAU
NJ STATE HIGHWAY DEPT.

1	JOB No. 120 ROUTE 1 & PALISADE AVE. ENGLEWOOD CLIFFS
2	JOB No. 5105 ROUTE 51 & EDGEWATER AVE RIDGEFIELD
3	JOB No. 687 ROUTE 6 & LIBERTY ST. LITTLE FERRY
4	JOB No. 304 ROUTE 3 & PATERSON PLANK RD. SECAUCUS (PLAZA)
5	JOB No. 309 ROUTE 3 & COUNTY RD. SECAUCUS
6	JOB No. 308 ROUTE 3 & PATERSON PLANK RD. EAST END SECAUCUS
7	JOB No. 311 ROUTE 3 & LINCOLN TUNNEL APPROACH NORTH BERGEN
8	JOB No. 108 ROUTE 1 & PATERSON RD. JERSEY CITY
9	JOB No. 198 ROUTE 1 & COUNTY RD. JERSEY CITY
10	JOB No. 197 ROUTE 1 & MANHATTAN RD. JERSEY CITY
11	JOB No. 110 ROUTE 1 & DUNCAN AVE. JERSEY CITY
12	JOB No. 7502 ROUTE 25 & FEDERAL SHIP BLDG. KEARNY
13	JOB No. 322 ROUTE 3 & ROOSEVELT BLVD SECAUCUS

* - ERECTED IN 1941






No. 4
ROUTE 25 RUN
TRAFFIC SIGNAL LOCATIONS
ELECTRICAL DIVISION
TRAFFIC SIGNAL BUREAU
N.J. STATE HIGHWAY DEPT

15	JOB No. 2703 ROUTE 27 & INMAN AVE. RAHWAY
16	JOB No. 2704 ROUTE 27 & W. SCOTT AVE. RAHWAY
17	JOB No. 2705 ROUTE 27 & W. MILTON AVE. RAHWAY

P1	JOB No. 2555 ROUTE 25-SOUTH ST. RAMP NEWARK
2	JOB No. 2571 ROUTE 25 & MYRTLE AVE ELIZABETH
3	JOB No. 2564 ROUTE 25 & BACHELOR AVE LINDEN
4	JOB No. 2565 ROUTE 25 & PARK AVE LINDEN
5	JOB No. 2566 ROUTE 25 & TUXEDO PLACE LINDEN
6	JOB No. 2568 ROUTE 25 & CLINTON ST. LINDEN
7	JOB No. 2569 ROUTE 25 & WOOD AVE. LINDEN
8	JOB No. 2511 ROUTE 25 & STILES ST. LINDEN
9	JOB No. 2575 ROUTE 25 & HAMPTON ST. LINDEN
10	JOB No. 2527 ROUTE 25 & GRAND ST. RAHWAY
11	JOB No. 2528 ROUTE 25 & MILTON AVE RAHWAY
12	JOB No. 2541 ROUTE 25 & LAWRENCE AVE RAHWAY
13	JOB No. 2513 ROUTE 25 & AVENEL AVE AVENEL
F14	JOB No. 2525 ROUTE 25 & 4 WOODBIDGE CLOVER LEAF 4 FLASHERS

"F" FLASHER SIGNALS

* - SELECTED IN 1941



No. 5

NORTHWESTERN RUN

TRAFFIC SIGNAL LOCATIONS


ELECTRICAL DIVISION


TRAFFIC SIGNAL BUREAU

U. S. STATE HIGHWAY DEPARTMENT

NORTHWESTERN RUN No. 5	
1	JOB No. 603 ROUTE 6 & 30 BUTTZVILLE
2	JOB No. 2802 ROUTE 28 LEIGH ST. CLINTON
3	JOB No. 3009 ROUTE 28 & 30 CLINTON POINT
4	JOB No. 1201 ROUTE 12 & 30 FLEMINGTON
5	JOB No. 2608 ROUTE 26 SLACK AVE., SLACKWOOD
6	JOB No. 2702 ROUTE 27 HARNEYS CORNER, TRENTON
7	JOB No. 3014 ROUTE 30 OLDEN AVE., TRENTON
8	JOB No. 3005 ROUTE 30 PARKSIDE AVE., TRENTON
9	JOB No. 3013 ROUTE 30 PARKWAY, TRENTON
	JOB No. 2801 ROUTE 28 SHIRMERS CORNER, PHILLIPSBURG
FII *	JOB No. 3022 ROUTE 30 E. MAIN ST., FLEMINGTON

"F" FLASHER SIGNAL
* = ERECTED IN 1941





No. 6
CENTRAL RUN
TRAFFIC SIGNAL LOCATIONS
ELECTRICAL DIVISION
TRAFFIC SIGNAL BUREAU
N.J. STATE HIGHWAY DEPT.


1	JOB No. 2813 ROUTE 28 & LOCUST ST. ROSELLE PARK
2	JOB No. 2916 ROUTE 29 & NEW PROVIDENCE RD. MOUNTAIN SIDE
3	JOB No. 2831 ROUTE 28 & TERRILL RD. FANWOOD
4	JOB No. 2935 ROUTE 29 & MOUNTAIN AVE. BRIDGEWATER TWP. BOUND BROOK
5	JOB No. 2934 ROUTE 29 & THOMPSON ST. BRIDGEWATER TWP. BOUND BROOK
6	JOB No. 3110 ROUTE 29 & OLD ROUTE 31 MOUNTAIN AVE SOMERVILLE
7	JOB No. 3102 ROUTE 31 & SOMERSET ST. SOMERVILLE
8	JOB No. 2514 ROUTE 25 & STOCKTON ST. HIGHTSTOWN
9	JOB No. 2595 ROUTE 25 & ALLENTOWN RD. YARDVILLE



JOB No. 462
ROUTE 4 & S 40
MANAHAWKIN


JOB No. 3534
ROUTE 35
FORT MONMOUTH

1	JOB No. 3601 ROUTE 36 & PALMER AVE. KEANSBURG
2	JOB No. 3604 ROUTE 36 & BROAD ST KEYPORT
3	JOB No. 3524 ROUTE 35 & BROADWAY KEYPORT
4	JOB No. 3405 ROUTE 34 & 4 MATAWAN
5	JOB No. 6602 ROUTE 4N & 35 EATONTOWN
6	JOB No. 3402 ROUTE 34 & MON. CO. 1 COLTS NECK
7	JOB No. 3307 ROUTE 33 & MAIN ST. FREEHOLD
8	JOB No. 3311 ROUTE 33 & 4 FREEHOLD
F9	JOB No. 3302 ROUTE 33 & JERSEYVILLE RD. HOWELL TWP.
10	JOB No. 3314 ROUTE 33 & 35 NEPTUNE
11	JOB No. 6601 ROUTE 4N & 33 NEPTUNE
F12	JOB No. 3526 ROUTE 35 & SEA GIRT AV. WALL TWP.
13	JOB No. 3517 ROUTE 35 & 4N BELMAR
F14	JOB No. 3516 ROUTE 35 & DEAL RD. OCEAN TWP.
F15	JOB No. 3407 ROUTE 34 & SCHOOL HOUSE RD. WALL TWP.
16	JOB No. 3507 ROUTE 35 & ALLAIER RD. SPRING LAKE HTS.
17	JOB No. 3548 ROUTE 35 & 4N SPRING LAKE
18	JOB No. 3702 ROUTE 37 & BRIDGE ST. BAY HEAD
19	JOB No. 496 ROUTE 4 & 37 TOMS RIVER
F20	JOB No. 6624 ROUTE 4N & 16 TH AVE. BELMAR
F21	JOB No. 6604 ROUTE 52 & MILLTOWN RD. SOUTH RIVER



No. 8

TRAFFIC SIGNAL LOCATIONS
ELECTRICAL DIVISION
TRAFFIC SIGNAL BUREAU
N.J. STATE HIGHWAY DEPT



1	JOB No. 7501 ROUTE 25 & FEDERAL ST. CAMDEN
2	JOB No. 3805 ROUTE 38 & CHAPEL AVE. DELAWARE TWP. MERCHANTVILLE
3	JOB No. 4509 ROUTE 45 & HADDON AVE COLLINGSWOOD
4	JOB No. 4510 ROUTE 45 & NICHOLSON RD. GLOUCESTER
5	JOB No. 4516 ROUTE 45 & HIGHLAND AVE. GLOUCESTER

6	JOB No. 4312 ROUTE 43 & KINGS HIGHWAY AUDUBON
7	JOB No. 4203 ROUTE 42 & BROWNING RD. BELLMAWR
8	JOB No. 4101 ROUTE 41 & 42 RUNNEMEDE
9	JOB No. 4451 ROUTE 44 & 544 BRIDGEPORT
10	JOB No. 4406 ROUTE 44 & 48 PENNS GROVE

11	JOB No. 4313 ROUTE 43 & WARWICK RD. MAGNOLIA
12	JOB No. 4314 ROUTE 43 & EVESHAM RD. MAGNOLIA
13	JOB No. 4515 ROUTE 45 & MARKET ST. GLOUCESTER

AS RECORDED IN 1941



SOUTH SHORE RUN No. 9

1	JOB No. 3912 ROUTES 39 & 43 HAMMONTON
F2	JOB No. 4805 RT. 48 & DELSEA DRIVE MALAGA "FLASHER"
3	JOB No. 4707 ROUTE 47 & 48 MALAGA
4	JOB No. 454 ROUTE 4 & 43 ABSECON
5	JOB No. 455 ROUTE 4 & 48 PLEASANTVILLE
6	JOB No. 4803 ROUTE 48 & 50 MAYS LANDING
7	JOB No. 4804 ROUTE 48 & 50 MAYS LANDING
8	JOB No. 437 RT. 4 & N. WILDROAD RD. BURLEIGH
9	JOB No. 400 RT. 4 & 549 RIO GRANDE "F" FLASHER SIGNAL


**No. 9.
SOUTH SHORE RUN**

TRAFFIC SIGNAL LOCATION 7
ELECTRICAL DIVISION
TRAFFIC SIGNAL BUREAU
N.J. STATE HIGHWAY DEPT.



	No.	
KEEP TO RIGHT → ONE WAY TRAFFIC 2x4' 1-2-3	6RH 7LH	ENGLEWOOD 5 G. WASHINGTON BR. 3 YONKERS FERRY 11 NYACK-BEAR MT. → 2'6"x4' 6-7
RIDGEFIELD PARK 1 ← 1'x4' 4	8RH 9LH	JERSEY CITY 7 NEW YORK TUNNELS 12 NEWARK 13 BAYONNE → 2'6"x4' 8-9
HACKENSACK 4 → 1'x4' 5	10RH	RIDGEFIELD PARK 1 HACKENSACK 4 PATERSON → 2'x4' 10
SIGNS IN SERVICE 5-13-41		
ROUTE 1 BROAD AVE CIRCLE-RIDGEFIELD JOB No. 107		






	No.	
KEEP TO RIGHT ONE WAY TRAFFIC 2' x 4' 1-2-3	8RH	ENGLEWOOD 9 NYACK 26 BEAR MOUNTAIN 41 2' x 4' 8
JERSEY CITY 3 HOLLAND TUNNEL 5 NEW YORK 6 2' x 4' 4-11	9LH 13RH	LINCOLN TUNNEL 2' x 4' 9-13
NEWARK 8 BAYONNE 9 SHORE POINTS 2' x 4' 5-12		
RIDGEFIELD 4 WASHINGTON BR. 7 YONKERS FERRY 15 2' x 4' 6		
SECAUCUS 1 PASSAIC 8 HACKENSACK 9 PATERSON 13 30' x 4' 7-10		

ROUTES 1 & 3
NORTH BERGEN
JOB No. 112



	No.		
<p>KEEP TO RIGHT</p> <p>ONE WAY TRAFFIC</p> <p>2' x 4' 1-2-3-4</p>	<p>7 L.H.</p> <p>10 R.H.</p> <p>12 L.H.</p> <p>13 R.H.</p>	<p>ELIZABETH 11</p> <p>SEASHORE RESORTS</p> <p>TRENTON 54</p> <p>PHILADELPHIA 87</p> <p>2' x 4' 7-10-12-13</p>	
<p>NEW YORK - VIA</p> <p>HOLLAND TUNNEL</p> <p>LINCOLN TUNNEL</p> <p>G. WASHINGTON BR.</p> <p>2' x 4' 5-15-17</p>	<p>8 L.H.</p> <p>14 L.H.</p> <p>16 R.H.</p>	<p>HUDSON BLVD.</p> <p>JERSEY CITY</p> <p>NEW YORK FERRIES</p> <p>2' x 4' 8-14-16</p>	
<p>HARRISON 4</p> <p>NEWARK 5</p> <p>KEARNY 5</p> <p>MONTCLAIR 9</p> <p>2' x 4' 6-9-11-18</p>			<p>ROUTES 1410</p> <p>WALLIS AVE. CIRCLE</p> <p>JOB No. 117</p>

No.		No.	
1 LH	ENGLEWOOD TEANECK SUFFERN 2'X4'	17 LH 18 RH 19 RH 20 RH 21 RH	WA NEW
2 LH	HACKENSACK PATERSON PASSAIC 2'X4'	22 RH 23 RH	ENGLI TEANE PATER SUFFE
3 LH	JERSEY CITY NEWARK BAYONNE 2'X4'	24 RH	KE ONE
5 RH 6 LH 7 RH 8 LH 27 RH	INTERSTATE PARK ALPINE YONKERS FERRY HYACK-BEAR MT. 2'-6"X4' 5-6-7-8-27	25 LH	HACKE PATEI DOVER DEL.W
9 LH 10 RH 11 LH	HACKENSACK PASSAIC DOVER 2'X4' 9-10-12	26	LEONIS BOGO
12 LH 13 RH 14 LH	HOBOKEN JERSEY CITY NEWARK BAYONNE 2'X4' 12-13-14	4 LH	HOBOK JERSE BAYON
16 RH	ENGLEWOOD TEANECK PATERSON SUFFERN 2'X4'	15 LH	HOBOK JERSE BAYON




ROUTES 1-4 & 6
 GEORGE WASHINGTON BRIDGE APPROACH
 JOB No 148

No.		No.	
1 LH	ENGLEWOOD TEANECK SUFFERN 2'x4'	17 LH 18 RH 19 RH 20 RH 21 RH	GEORGE WASHINGTON BRIDGE NEW YORK 2'x4' 17-18-19-20 21
2 LH	HACKENSACK PATERSON PASSAIC 2'x4' 2	22 RH 23 RH	ENGLEWOOD TEANECK PATERSON SUFFERN 22-23
3 LH	JERSEY CITY NEWARK BAYONNE 2'x4' 3	24 RH	KEEP TO RIGHT ONE WAY TRAFFIC 2'x4' 24
5 RH 6 LH 7 RH 8 LH 27 RH	INTERSTATE PARK ALPINE 7 YONKERS FERRY 8 NYACK-DEAR MT. 2'x6" x 4' 5-6-7-8-27	25 LH	HACKENSACK PATERSON DOVER DEL. WATER GAP 2'x4' 25
9 LH 10 RH 11 LH	HACKENSACK 8 PASSAIC 10 DOVER 25 2'x4' 9-10-12	26	PASSAIC LEONIA BOGOTA 2'x4' 26
12 LH 13 RH 14 LH	HOBOKEN 9 JERSEY CITY 10 NEWARK 15 BAYONNE 16 2'x4' 12-13-14	4 LH	HOBOKEN 9 JERSEY CITY 10 BAYONNE 16 2'x4' 4
15 RH	ENGLEWOOD 3 TEANECK 4 PATERSON 13 SUFFERN 21 2'x4' 16	15 LH	HOBOKEN 9 JERSEY CITY 10 BAYONNE 16 2'x4' 15


NOTE:
NO. 15 NEWARK IS OUT. IF NEW BOX
IS PLACED ADD NEWARK




Routes 1-4 & 6
GEORGE WASHINGTON BRIDGE APPROACH
Job No 148




PATERSON 5 G. WASHINGTON BR. 8 <u>2' x 4'</u> 1	No. 4LH 8RH	RIDGEWOOD 5 RAMSEY 10 SUFFERN 13 <u>2' x 4'</u> 4-8	No. 11RH TEANECK 4 ENGLEWOOD 6 FORT LEE 8 G. WASHINGTON BR. 8 <u>30" x 4'</u> 11
HACKENSACK 3 RUTHERFORD 8 NEWARK 15 HOLLAND TUNNEL 16 <u>30" x 4'</u> 2	5RH 10LH	ROCHELLE PARK 1 RUTHERFORD 8 NEWARK 15 HOLLAND TUNNEL 16 <u>30" x 4'</u> 5-10	12LH PATERSON 5 RIDGEWOOD 5 RAMSEY 10 SUFFERN 13 <u>30" x 4'</u> 12
PATERSON 5 POMPTON LAKES 14 GREENWOOD LAKE 28 <u>2' x 4'</u> 3-7	6LH 9RH	HACKENSACK 3 TEANECK 4 ENGLEWOOD 6 G. WASHINGTON BR. 8 <u>30" x 4'</u> 6-9	ROUTES 2 & 4 BORO OF PARAMUS JOB No. 204




	No.		
<div>JERSEY CITY HOLLAND TUNNEL BAYONNE → 2' x 4'</div>	4 LH	<div>SECAUCUS PASSAIC HACKENSACK PATERSON ← 2'-6" x 4'</div>	
<div>HUDSON CO. BLVD. UNION CITY LINCOLN TUNNEL NEW YORK ← 2'-6" x 4' 2</div>			
<div>LINCOLN TUNNEL NEW YORK → 2' x 4' 3</div>			<div>ROUTE 3 LINCOLN TUNNEL APPROACH NORTH BERGEN JOB No. 312</div>





<p>NEW BRUNSWICK 10 TRENTON 36 PHILADELPHIA 69 2' x 4' 1-4-20</p>	<p>No. 6RH 11LH</p>	<p>SOUTH AMBOY 7 SEASHORE RESORTS LAKEWOOD 38 ATLANTIC CITY 103 30' x 4' 6-11</p>	<p>No. 14RH 2' x 4' 14</p>	<p>ELIZABETH 7 NEWARK 13 JERSEY CITY 19 WOODBRIDGE 1 PERTH AMBOY 4 SEASHORE RESORTS 2' x 4' 19</p>
<p>RAHWAY 3 ROSELLE 7 IRVINGTON 13 2' x 4' 2-7-15-17 18</p>	<p>9RH</p>	<p>WOODBRIDGE 1 PERTH AMBOY 4 SHORE RESORTS 2' x 4' 9</p>	<p>19LH</p>	<p>NEW BRUNSWICK 10 TRENTON 36 CAMDEN 68 PHILADELPHIA 69 12LH 30' x 4' 12</p>
<p>ELIZABETH 7 NEWARK 13 NEW YORK 22 2' x 4' 3-8-16</p>	<p>12LH</p>	<p>HOLLAND TUNNEL 21 NEW YORK 22 18' x 4' 13</p>	<p>13RH</p>	<p>2' x 4' 5-10 ROUTES 4 & 25 BORO OF WOODBRIDGE JOB NO. 403</p>





No.

4RH

LEFT FOR
MATAWAN 5
ASBURY PARK 25
POINT PLEASANT 30

2'-6" x 4' 2

RIGHT FOR
FREEHOLD 13
LAKEWOOD 25
ATLANTIC CITY 30

2'-6" x 4' 1

MATAWAN 5
ASBURY PARK 25
POINT PLEASANT 30
SEASIDE HEIGHTS 41

2'-6" x 4' 3

FREEHOLD 13
LAKEWOOD 25
TOMS RIVER 35
ATLANTIC CITY 90

2'-6" x 4' 4

SIGNS IN SERVICE 12-30-41

ROUTE 4
OLD & NEW ROUTES 4
CHEESEQUAKE CONTROL


JOB No.444





<p>KEEP TO RIGHT ONE WAY TRAFFIC</p> <p>2'x4' 1-2-3-4-5</p>	<p>No.</p> <p>12 LH 13 RH 14 LH</p>	<p>JERSEYVILLE 4 OCEAN GROVE 16 ASBURY PARK 16</p> <p>2'x4' 12-13-14</p>	<p>No.</p> <p>19 RH 20 LH</p>	<p>EATONTOWN 13 RED BANK 15 LONG BRANCH 16</p> <p>2'x4' 19-20</p>
<p>MANALAPAN 5 HIGHTSTOWN 12 TRENTON 27</p> <p>2'x4' 6-7</p>	<p>15 LH 16 RH</p>	<p>ADELPHIA 4 LAKEWOOD 13 ATLANTIC CITY 78</p> <p>2'x4' 15-16</p>		
<p>ENGLISHTOWN 4 OLD BRIDGE 12 NEW BRUNSWICK 20</p> <p>2'x4' 8-9 2'6"x4'</p>	<p>17 RH 18 LH</p>	<p>FREEHOLD 0 MATAWAN 11 KEYPORT 13</p> <p>2'x4' 11-18</p>		<p>SIGNS IN SERVICE 10-15-21</p>
<p>PERTH AMBOY 18 ELIZABETH 29 NEWARK 35 NEW YORK 44</p> <p>10-11</p>				<p>ROUTES 4 & 33 FREEHOLD TRAFFIC CIRCLE JOB No. 436</p>





KEEP TO RIGHT
ONE WAY TRAFFIC
2' x 4' 1-8-12-19

MONTCLAIR 6
NEWARK 12
HOLLAND TUNNEL 20
2' x 4' 2-10-14-16


MOUNTAIN VIEW 2
BUTLER 10
SUSSEX 35
2' x 4' 3-6-11

PATERSON 5
HACKENSACK 12
WASHINGTON BR. 16
2' x 4' 4-5-13-17


No.	
7LH	PINE BROOK 5
9LH	DOVER 16
15RH	NETCONG 26
18RH	
2' x 4' 7-9-15-18	

ROUTES 6 & 23
SINGAC
JOB No. 605





<p>KEEP TO RIGHT ONE WAY TRAFFIC 2' x 4' 1-7-10-13</p>	<p>No. 3</p> <p>5RH WHIPPANY 14 THE ORANGES 29 NEWARK 29</p> <p>2' x 4' 5</p>	<p>No. 11LH LEDGEWOOD 0</p> <p>1' x 4' 11</p>
<p>DOVER 5 PATERSON 28 NEW YORK 40</p> <p>2' x 4' 2</p>	<p>6LH DOVER 5 PATERSON 28 NEWARK 31 NEW YORK 40</p> <p>30" x 4' 6-9</p>	
<p>MORRISTOWN 11 NEWARK 29</p> <p>LEDGEWOOD 0</p> <p>30" x 4' 3</p>	<p>8LH LK. HOPATCONG 2 NETCONG 3 HACKETTSTOWN 12 DEL. WATER GAP 37</p> <p>30" x 4' 8-12</p>	
<p>SUCCASUNNA 1 MT. FREEDOM 5 MORRISTOWN 11</p> <p>2' x 4' 4</p>		<p>ROUTES 6 & 10 LEDGEWOOD CIRCLE JOB NO. 609</p>



E. RUBY AVE.

81



FORT LEE

ROUTE 6

SEFIELD

ERSEY CITY	8
HOLLAND TUNNEL	10
NEWARK	13
NEW YORK	11

2' x 3'


HACKENSACK	4
PASSAIC	8
PATERSON	10
DOVER	33
DEL. WATER GAP	75

3' x 3'

2

5" POST WITH ANCHOR BOLTS

ROUTE 6
PALISADES PARK
JOB No. 618



SINGAC	5
PATERSON	10
HACKENSACK	17
G. WASHINGTON BR.	21

30" x 48" 1-4


CALDWELL	2
MONTCLAIR	6
NEWARK	13
HOLLAND TUNNEL	21


30" x 48" 2

DENVILLE	9
DOVER	13
NETCONG	21
DEL WATER GAP	55

30" x 48" 3

ROUTE 6
BLOOMFIELD AVE.
JOB No. 629





KEEP TO RIGHT
ONE WAY TRAFFIC
2' x 4' 1-5-10

DOVER 8
MORRISTOWN 14
PATERSON 31
2' x 4' 2-8-16

NEWARK 34
NEW YORK 43
3-9-17

2' x 4' (LARGE LETTERS)

CHESTER 9
BEDMINSTER 17
SOMERVILLE 25
PRINCETON 42
30" x 4' 4-13-15


No.	
6LH	LK. HOPATCONG 2
11RH	ANDOVER 7
19EH	NEWTON 13
	MILFORD 35

30" x 4' 6-11-19

7LH	BUDD LAKE 3
12LH	HACKETTSTOWN 9
14RH	PHILLIPSBURG 33
16RH	DEL. WATER GAP 34

30" x 4' 7-12-14-18

ROUTES 6 & 31
NETCONG
JOB No. 685



LK. HOPATCONG



KEEP TO RIGHT
ONE WAY TRAFFIC
2' x 4' 1-5

NETCONG 2
HACKETTSTOWN 11
PHILLIPSBURG 35
DEL. WATER GAP 36
30' x 4' 2-7

DOVER 6
PATERSON 29
NEWARK 32
NEW YORK 41
30' x 4' 3

MORRISTOWN 12
1' x 4' 4


No.

6RH


LANDING 0
LK. HOPATCONG 1
BERTRAND ISLAND 3
MT. ARLINGTON 3
30' x 4' 6

ROUTE 10
LK. HOPATCONG ROAD
JOB No. 1007


1-21



ROUTES 12, 29 & 30
FLEMINGTON CIRCLE
JOB No. 1202



86



BUTLER	2
SINGAC	12
NEWARK	24
NEW YORK	33

2-6" x 4"


BLOOMINGDALE	2
POMPTON LAKES	4
PATERSON	14
G. WASHINGTON BR.	28

2-6" x 4" 2


SIGNS IN SERVICE 11-6-41

ROUTE: 23 - SEC. 13A
SMITH MILLS CONTROL

JOB No. 2310



87



KEEP TO RIGHT
ONE WAY TRAFFIC
2'x4' 1-2-3

ALPHA
PHILLIPSBURG
BUSINESS CENTER
2'x4' 4-5

No.

6RH

HARMONY 5
WASHINGTON 11
BELVIDERE 12
2'x4' 6

7RH


PHILLIPSBURG } 4
EASTON }
BETHLEHEM 14
ALLENTOWN 20
2'-6"x4' 7


No.

8LH


BLOOMSBURY 3
SOMERVILLE 31
ELIZABETH 55
NEW YORK 67
2'-6"x4 8

ROUTES 24 & 28
STILL VALLEY CIRCLE
JOB No. 2403





	No.		
<p>KEEP TO RIGHT → ONE WAY TRAFFIC 2'x4' 1-2</p>	4RH	<p>BLOOMSBURY 5 SOMERVILLE 33 ELIZABETH 57 NEW YORK 69 → 2'-6"x4' 4</p>	
<p>NEW VILLAGE 4 WASHINGTON 10 HACKETTSTOWN 22 ← 2'x4' 3</p>			
			<p>ROUTES 24 & 28 CONNECTING LINK, TWR OF LOPATCONG JOB No. 2404</p>





KEEP TO RIGHT
 ONE WAY TRAFFIC
 2'x4' 1-2-3

BLOOMSBURY 4
 SOMERVILLE 32
 ELIZABETH 56
 NEW YORK 68
 2'-6"x4' 4-5

No.

6RH
 7LH

PHILLIPSBURG } 3
 EASTON }
 BETHLEHEM 13
 ALLENTOWN 19
 2'-6"x4' 6-7

8RH

ALPHA,
 PHILLIPSBURG
 BUSINESS CENTER
 2'x4' 8


No.

9RH

HARMONY 4
 WASHINGTON 10
 BELVIDERE 11
 2'x4' 9

SIGNS IN SERVICE 3-3-41

ROUTES 24 & 28
 STRAW CHURCH CIRCLE
 JOB No. 2405






<p>KEEP TO RIGHT ONE WAY TRAFFIC 2' x 4' 1-2-6-10-13</p>	No.	<p>BELMAR 65 ASBURY PARK 68 LONG BRANCH 74</p>
<p>KAIGHN AVE. SOUTH STREET FERRY 2' x 4' 3</p>	8RH	2' x 4' 8
<p>SALEM 33 BRIDGETON 38 MILLVILLE 39 ATLANTIC CITY 56</p>	9RH	<p>MEDFORD 14 LAKEHURST 44 MANAHAWKIN 50 LAKEWOOD 53</p>
<p>PENNSGROVE 26 BALTIMORE WASHINGTON</p>	11RH	30' x 4' 9
<p>MOORESTOWN 8 MOUNT HOLLY 17 PEMBERTON 22</p>	12LH 14RH	<p>TRENTON 33 HIGHTSTOWN 39 NEWARK 79 NEW YORK 88</p>
		<p>CAMDEN PHILADELPHIA BRIDGE 2</p>
		2' x 4' 12-14


SIGNS IN SERVICE 3-21-41

ROUTES 25-38-40-45

CAMDEN CIRCLE


JOB No. 2503






	No.		No.	
RIGHT RAMP FOR SOUTH KEARNY NEW YORK FERRIES BAYONNE → 2'-6" x 4' 1	2RH	ALL TRUCKS → 2' x 4' 2	3LH	JERSEY CITY HOLLAND TUNNEL NEW YORK ← 2' x 4' 3

ROUTE 25
BEGINNING OF SKYWAY AND
DOWN RAMP TO LINCOLN
HIGHWAY
JOB No. 2519







NEW
BRUNSWICK
→


RAISED LETTERS
OPAL GLASS


ROUTE 25
WOODBRIDGE AVE.
JOB No. 2524







	No.	
<div>BAWAYWAY GOETHALS BRIDGE STATEN ISLAND 2</div> <div>2'x4' 1-5</div>	<div>9LH 12RH</div> <div><div>ROSELLE PARK 3 PLAINFIELD 12 SOMERVILLE 25 PHILLIPSBURG 60</div><div>30'x4' 9-12</div></div>	
<div>BAWAYWAY 3 SHORE POINTS TRENTON 42 PHILADELPHIA 75</div> <div>30"x4' 2-13</div>		
<div>KEEP TO RIGHT ONE WAY TRAFFIC</div> <div>2'x4' 3-4-7-10-11</div>		
<div>NEWARK 7 JERSEY CITY 13 HOLLAND TUNNEL 15 NEW YORK 16</div> <div>30'x4' 6-8</div>		<div>SIGNS IN SERVICE 1-22-41</div> <div><div>ROUTES 25 & 28 BAYWAY CIRCLE JOB No. 2529</div></div>





<p>KEEP TO RIGHT ONE WAY TRAFFIC 2' x 4' 1-7-10</p>	<p>No.</p> <table> <tr><td>5RH</td><td>UNION</td><td>5</td></tr> <tr><td>9LH</td><td>SOMERVILLE</td><td>26</td></tr> <tr><td>11RH</td><td>LAMBERTVILLE</td><td>52</td></tr> <tr><td></td><td>EASTON</td><td>62</td></tr> </table> <p>30' x 4' 5-9-11</p>	5RH	UNION	5	9LH	SOMERVILLE	26	11RH	LAMBERTVILLE	52		EASTON	62	
5RH	UNION	5												
9LH	SOMERVILLE	26												
11RH	LAMBERTVILLE	52												
	EASTON	62												
<p>NEWARK CENTER 2 HOLLAND TUNNEL 9 NEW YORK 10 2' x 4' 2</p>	<table> <tr><td>6LH</td><td>ELIZABETH</td><td>4</td></tr> <tr><td>12LH</td><td>SHORE RESORTS</td><td></td></tr> <tr><td>14RH</td><td>TRENTON</td><td>47</td></tr> <tr><td></td><td>PHILADELPHIA</td><td>80</td></tr> </table> <p>30' x 4' 6-12-14</p>	6LH	ELIZABETH	4	12LH	SHORE RESORTS		14RH	TRENTON	47		PHILADELPHIA	80	
6LH	ELIZABETH	4												
12LH	SHORE RESORTS													
14RH	TRENTON	47												
	PHILADELPHIA	80												
<p>NEWARK AIRPORT 1 JERSEY CITY 7 HOLLAND TUNNEL 9 NEW YORK 10 30' x 4' 3-15</p>														
<p>NEWARK CENTER 2 BELLEVILLE 6 PASSAIC 13 2' x 4' 4-8-13</p>		<p>ROUTES 21-25 & 29 NEWARK JUNCTION JOB No. 2532</p>												





T LETTERS

35" ARROW

DOUBLE FACE SIGN


RAISED LETTERS

OPAL GLASS

ROUTES 25 & 5-25

BURLINGTON

JOB No. 2554



EN

ROUTE 33

UTES 25 & 33

ROUTE 25 - SOUTH BOUND



NEW BRUNSWICK	20
NEWARK	42
NEW YORK	51

2' x 4'

HIGHTSTOWN	2
FREEHOLD	16
SEASHORE RESORTS	


2' x 4'


ROUTES 25 & 33
HIGHTSTOWN
JOB No. 2558

BEGINNING OF
 PAVED ROADWAY
 JERSEY CITY



JERSEY CITY HUDSON BLVD. MONKERS FERRY LINCOLN TUNNEL	No. 5RH 16LH	ALL TRUCKS 2' x 4' 5-16	No. 19LH	NEWARK SEASHORE RESORTS TRENTON PHILADELPHIA
STRAIGHT AHEAD HOLLAND TUNNEL NEW YORK	8RH 11RH	PASSAIC 10 HACKENSACK 11 PATERSON 15 G WASHINGTON BR.	20LH	PASSAIC HACKENSACK PATERSON G. WASHINGTON BR.
NEWARK 5 SEASHORE RESORTS 54 TRENTON 54 PHILADELPHIA 87	18RH	HUDSON BOULEVARD JERSEY CITY LOCAL	2' x 3' 20	2' x 3' 20
HARRISON 4 KEARNY 5 MONTCLAIR 9 BAYONNE 6	14RH	PASSAIC 10 HACKENSACK 11 PATERSON 15 LINCOLN TUNNEL G. WASHINGTON BRIDGE	SIGNS IN SERVICE 3-25-41	ROUTE 25 TONNELE AVENUE CIRCLE JOB No. 2570





KEEP TO RIGHT
ONE WAY TRAFFIC

2'X4' 1-2

NEW BRUNSWICK 9
TRENTON 35
CAMDEN 67
PHILADELPHIA 68

2'6'X4' 3-4

RAHWAY 4
NEWARK 14
JERSEY CITY 20
NEW YORK 23

2'6'X4' 5-6

No.

7 LH
8 RH

ISELIN 1
OAK TREE 4
PLAINFIELD 8

2'X4' 7-8

9 RH
10 LH

SOUTH AMBOY 6
SEASHORE RESORTS 37
LAKEWOOD

2'X4' 9-10

No.

11 LH
12 RH


WOODBIDGE 1
SEWAREN 2
CARTERET 5


2'X4' 11-12

ROUTE 25


GREEN ST. CIRCLE, WOODBRIDGE TWP.


JOB No. 2577






	No.		
<p>SOUTH AMBOY 6</p> <p>SEASHORE RESORTS 37</p> <p>LAKEWOOD 102</p> <p>ATLANTIC CITY 102</p> <p>← 2'-6"X4' 1</p>	3	<p>KEEP RIGHT</p> <p>NEW BRUNSWICK</p> <p>TRENTON</p> <p>CAMDEN</p> <p>PHILADELPHIA</p> <p>3'X4'(SPECIAL) 3</p>	
<p>NEW BRUNSWICK 9</p> <p>TRENTON 35</p> <p>CAMDEN 67</p> <p>PHILADELPHIA 68</p> <p>→ 2'-6"X4' 2</p>	4	<p>KEEP LEFT</p> <p>SOUTH AMBOY</p> <p>SEASHORE RESORTS</p> <p>LAKEWOOD</p> <p>ATLANTIC CITY</p> <p>3'X4'(SPECIAL) 4</p>	
<p>ROUTE 25</p> <p>WOODBIDGE-PERTHAMBOY BY-PASS</p> <p>JOB No. 2577.</p>			





	No.		
<p>KEEP TO RIGHT ONE WAY TRAFFIC</p> <p><u>2'x4'</u> 1-2-3-4</p>	BRH	<p>PRINCETON 1 SOMERVILLE 19 MORRISTOWN 40</p> <p><u>2'x4'</u> 8</p>	
<p>TRENTON 10 CAMDEN 45 PHILADELPHIA 43</p> <p><u>2'x4'</u> 5</p>			
<p>HIGHTSTOWN 8 FREEHOLD 21 SHORE POINTS</p> <p><u>2'x4'</u> 6</p>			
<p>NEW BRUNSWICK 16 NEWARK 38 NEW YORK 47</p> <p><u>2'x4'</u> 7</p>			
			<p><u>ROUTE 26</u> <u>PENNS NECK CIRCLE</u> <u>JOB No. 2603</u></p>





LOCATION 1
SIGN IS NOT A FLASHER

LOCATIONS 1 & 2



NEON ON WHITE LETTERS
BLACK BACKGROUND
MOUNTED ON 2" PIPE

LOCATION 3
FLOURESCENT SIGN



ROUTE 26
APPROACHES TO
PENN'S NECK CIRCLE

JOB NO. 2604

107.

JERSEY AVE.

THIS POST HAS A 3-WAY
ANSER FLASHER ON
TOP ABOVE SIGN

NTON
1
TE 26



ROUTE 26


NEW YORK →


KEEP TO RIGHT
ONE WAY TRAFFIC
2' x 4' 1

NEW BRUNSWICK 4
HIGHLAND PARK 5
BOUND BROOK 10
2' x 4' 2

ELIZABETH 21
NEWARK 27
NEW YORK 35
2' x 4' 3

ROUTE 26
JERSEY AVE.
JOB No. 2606







165



KEEP TO RIGHT
 ONE WAY TRAFFIC
 2' x 4' 1-4-7

UNION	5
ELIZABETH	8
NEWARK	11
NEW YORK	20

30' x 4' 2-6


WESTFIELD	2
RAHWAY	7

18' x 4' 3-9

NO. PLAINFIELD	5
SOMERVILLE	16
LAMBERTVILLE	42
PHILLIPSBURG	51

30' x 4' 5-6


ROUTE 29
 MOUNTAIN AVE. CIRCLE
 JOB No. 2918




KEEP TO RIGHT ONE WAY TRAFFIC 2'x4' 1-8	
MATAWAN	14
PERTH AMBOY	25
NEW YORK	51
2'x4' 2	
FREEHOLD	7
HIGHTSTOWN	21
TRENTON	36
2'x4' 3-7	
BRIELLE	10
POINT PLEASANT	11
SEASIDE HEIGHTS	22
2'x4' 4	

No.	
SRH	HAMILTON 3
	OCEAN GROVE 7
	ASBURY PARK 7
2'x4' 5	
GRH	MATAWAN 14
	PERTH AMBOY 25
	NEWARK 42
	NEW YORK 51
30'x4' 6	


ROUTES 33 E 34
LIPPINCOTT'S CORNER
JOB No. 3310







BRIELLE 9 PT. PLEASANT 10 SEASIDE HGTS. 21 2'x4' 1-6	No. 5RH	BELMAR 6 MANASQUAN 9 SEA GIRT 9 2'x4' 5
FARMINGDALE 2 ADELPHIA 8 18'x4' 2-14	8LH 12RH	FREEHOLD 8 HIGHTSTOWN 22 TRENTON 37 2'x4' 8-12
KEEP TO RIGHT ONE WAY TRAFFIC 2'x4' 3-7-11-15	9LH 13RH	MATAWAN 15 NEWARK 43 NEW YORK 52 2'x4' 9-13
HAMILTON 2 OCEAN GROVE 6 ASBURY PARK 6 BRADLEY BEACH 7 30'x4' 4-10		ROUTES 33 & 34 HURLEY'S CORNER JOB No. 3312





<p>KEEP TO RIGHT → ONE WAY TRAFFIC 2' x 4' 1-2-3-4</p>	<p>No. 10 LH 11 RH</p>	<p>MATAWAN 22 NEWARK 50 NEW YORK 59 ← 2' x 4' 10-11</p>	<p>No. 16 RH</p>	<p>CAMDEN 63 PHILADELPHIA 64 → 2' x 4' 16</p>
<p>MANASQUAN 2 SEA GIRT 2 ← 2' x 4' 5-8</p>	<p>13 LH</p>	<p>PT. PLEASANT 2 BAY HEAD 4 SEASIDE HGT'S 13 ← 2' x 4' 13</p>	<p>17 LH 18 RH</p>	<p>BRIELLE 1 PT. PLEASANT 2 BAY HEAD 4 SEASIDE HGT'S 13 ← 2'-6" x 4' 17-18</p>
<p>BELMAR 5 ASBURY PARK 8 RED BANK 17 ← 2' x 4' 6-7</p>	<p>14 LH</p>	<p>LAKEWOOD 10 ATLANTIC CITY 72 CAMDEN 63 PHILADELPHIA 64 ← 2'-6" x 4' 14</p>		
<p>ALLENWOOD 3 FARMINGDALE 8 FREEHOLD 16 ← 2' x 4' 9-12</p>	<p>15 RH</p>	<p>LAURELTON 5 LAKEWOOD 10 TOMS RIVER 14 ATLANTIC CITY 72 → 2'-6" x 4' 15</p>		<p>ROUTES 34 & 35 "BRIELLE CIRCLE" JOB No. 3406</p>





<p>KEEP TO RIGHT → ONE WAY TRAFFIC 2'x4' 1-2-3-4</p>	<p>No. 12LH 13RH</p>	<p>BELMAR 3 PT. PLEASANT 11 LAKEWOOD 22 ATLANTIC CITY 87 → 2'-6"x4' 12-13</p>	<p>No. 16RH 17LH</p>	<p>ASBURY PARK 1 BELMAR 3 LAKEWOOD 22 ATLANTIC CITY 87 → 2'-6"x4' 16-17</p>
<p>FREEHOLD 15 HIGHTSTOWN 28 TRENTON 43 ← 2'x4' 5-6</p>	<p>14RH 15LH</p>	<p>ASBURY PARK BUSINESS CENTER AND BEACH → 2'x4' 14-15</p>		
<p>TO ROUTE 34 MATAWAN 19 NEWARK 47 NEW YORK 56 ← 2'-6"x4' 7-18</p>				
<p>RED BANK 9 SOUTH AMBOY 23 NEWARK 45 NEW YORK 54 → 2'-6"x4' 8-9-10-11</p>			<p>ROUTE 35 ASBURY AVE. CIRCLE JOB No. 3506</p>	

NEWMAN SPRINGS ROAD

LONG BRANCH R.R.

MAPLE AVE.

TO SOUTH AMBOY

MOBILGAS
STATION

ROUTE 35



BROAD ST.
TO
RED BANK BUSINESS CENTER

SERVICE POLE
J.C.P. & L. Co.
BRK 36

"DIRT ROAD"

CITIES
SERVICE

KEYPORT	11
SOUTH AMBOY	17
JERSEY CITY	43
NEW YORK	46

2' x 6" x 4'

No.

2 RH

RED BANK
BUSINESS CENTER

2' x 4' 2

SIGNS IN SERVICE- 1-11-41


ROUTE 35
MAPLE AVE. & BROAD ST.
RED BANK

JOB No. 3529

5-5-42





112




NEON SIGN

ROUTE 35-SEC. 10
NEON SIGN INSTALLED
NEAR CATHERINE ST.
JOB No. 3536
- 3-3-42 -





		No.		
RAHWAY ELIZABETH NEWARK NEW YORK	9 13 19 28	7LH	KEYPORT ATLANTIC H-LDS RED BANK LONG BRANCH	7 15 17 23
30" x 4'	1		30" x 4'	7
PERTH AMBOY WOODBIDGE	2 5	8LH	MATAWAN ASBURY PARK LAKEWOOD ATLANTIC CITY	9 29 32 97
2' x 4'	2		30" x 4'	8
PERTH AMBOY NEWARK NEW YORK	2 19 28	9RH	MATAWAN FREEHOLD ASBURY PARK ATLANTIC CITY	9 20 29 97
2' x 4'	3		30" x 4'	9
SOUTH AMBOY BUSINESS CENTER 1		10RH	KEYPORT ATLANTIC HIGHLANDS RED BANK LONG BRANCH	7 15 17 23
18" x 4'	4-11		30" x 4'	10
KEEP TO RIGHT ONE WAY TRAFFIC			SIGN IN SERVICE 3-7-41	
2' x 4'	5		ROUTES 35 & 4 SOUTH AMBOY CIRCLE JOB No. 3570	
SOUTH AMBOY BUSINESS CENTER 1				
2' x 4'	6			



SOUTH AMBOY
BUSINESS CENTER

18" x 4'

PERTH AMBOY
NEWARK
NEW YORK

3
20
29

2' x 4'

MATAVIAN
FREEHOLD
ASBURY PARK
ATLANTIC CITY

8
19
28
96

30" x 4'

KEYPORT
ATLANTIC HIGHLANDS
RED BANK
LONG BRANCH


6
14
16
22

30" x 4'

ROUTE 35

MAIN ST. CONTROL, SOUTH AMBOY

JOB No. 3571





KEEP TO RIGHT ONE WAY TRAFFIC <u>2' x 4'</u> 1	
PERTH AMBOY NEWARK NEW YORK ←	5 22 31
<u>2' x 4'</u> 2	
SOUTH AMBOY BUSINESS CENTER →	2
<u>18' x 4'</u> 3	

ROUTE 35
MORGAN CONTROL
JOB No. 3572



KEEP TO RIGHT
ONE WAY TRAFFIC

2'x4' 1-2-3-4-5-6

MOORESTOWN 7
MT. HOLLY 16
PEMBERTON 21

2'x4' 7-8-9-10

MEDFORD 14
LAKEHURST 44
LAKEWOOD 53
MANAHAWKIN 50

2'-6"x4' 11-12-13

No.

14RH
15LH

BELMAR 64
ASBURY PARK 67
LONG BRANCH 73

2'x4' 14-15

16RH
17LH
18LH
19LH

CAMDEN
PHILADELPHIA
BRIDGE 3

2'x4' 16-17-18-19

20RH

PALMYRA 6
BURLINGTON 14
TRENTON 31

2'x4' 20

No.

21RH

MERCHANTVILLE 1


1'x4' 21


SIGNS IN SERVICE 5-30-41

ROUTES 38 & 40

BROWNING ROAD CIRCLE

JOB No. 3813





ELLISBURG 3
HADDONFIELD 4
WESTVILLE 9

2' x 4' 1-17

No.

10LH

14RH

TACONY
PALMYRA
BRIDGE G

2' x 4' 10-14

MARLTON 4
BERLIN 11
ATLANTIC CITY 54

2' x 4' 2-5

13LH

16RH

CAMDEN
PHILADELPHIA
BRIDGE 8

2' x 4' 13-16

KEEP TO RIGHT
ONE WAY TRAFFIC

2' x 4' 3-6-9-12-15
16

MT. HOLLY 11
PEMBERTON 16
FORT DIX 21


2' x 4' 4-8


MOORESTOWN 2
BRIDGEBORO 7
BURLINGTON 12

2' x 4' 7-11


SIGNS IN SERVICE 6-20-41

ROUTES 38-41 & 5-41
KINGS HIGHWAY CIRCLE
JOB No. 38/4






	No.		
<p>KEEP TO RIGHT</p> <p>ONE WAY TRAFFIC</p> <p>2' x 4' 1-2-3-4</p>	9 L.H. 12 R.H.	<p>MANAHAWKIN 32</p> <p>BEACH HAVEN 44</p> <p>2' x 4' 9-12</p>	
<p>MEDFORD 4</p> <p>MARLTON 10</p> <p>CAMDEN 21</p> <p>PHILADELPHIA 22</p> <p>2'-6" x 4' 5-16</p>	10 L.H. 13 R.H.	<p>BELMAR 46</p> <p>ASBURY PARK 49</p> <p>LONG BRANCH 55</p> <p>2' x 4' 10-13</p>	
<p>ATSION 10</p> <p>HAMMONTON 18</p> <p>ATLANTIC CITY 47</p> <p>2' x 4' 6-7</p>	14 L.H. 15 R.H.	<p>COLUMBUS 13</p> <p>TRENTON 26</p> <p>NEW YORK 81</p> <p>2' x 4' 14-15</p>	
<p>LAKEHURST 26</p> <p>TOMS RIVER 33</p> <p>LAKESWOOD 35</p> <p>2' x 4' 8-11</p>			<p>SIGNS IN SERVICE - 9-25-41</p> <p>ROUTES 39 & 40</p> <p>RED LION</p> <p>JOB No. 3913</p>






<p>KEEP TO RIGHT → ONE WAY TRAFFIC 2'x4' 1-2-3-4-5</p>	<p>No. 11RH 12LH</p>	<p>TOMS RIVER 9 ATLANTIC CITY 67 → 1½'x4' 11-12</p>	<p>No. 19RH</p>	<p>PT. PLEASANT 5 BAY HEAD 6 → 2'x4' 19</p>
<p>PT. PLEASANT 5 BELMAR 10 ASBURY PARK 13 NEW YORK 64 → 2½'x4' 6-7</p>	<p>13RH 14LH</p>	<p>LAKWOOD 5 ALLENTOWN 27 TRENTON 37 → 2'x4' 13-14</p>		
<p>METEDECONK 3 BAY HEAD 6 → 1½'x4' 8</p>	<p>15RH 16LH</p>	<p>BRIELLE 6 MANASQUAN 7 SEA GIRT 7 → 2'x4' 15-16</p>		
<p>LAKEHURST 11 CAMDEN 58 PHILADELPHIA 59 → 2'x4' 9-18</p>	<p>17RH 18LH</p>	<p>BELMAR 10 ASBURY PARK 13 NEW YORK 64 → 2'x4' 17-18</p>	<p>ROUTES 34-35-40 LAURELTON TRAFFIC CIRCLE JOB No. 4006</p>	




170



SCALE 1"=100'

	No.		No.
<div>KEEP TO RIGHT ONE WAY TRAFFIC 2'X4' 1-2-3-4</div>	9LH 10RH	<div>BELMAR 56 ASBURY PARK 59 LONG BRANCH 65 2'X4' 9-10</div>	<div>TACONY-PALMYRA BRIDGE 10 2'X4' 13-14</div>
<div>MARLTON 0 BERLIN 7 ATLANTIC CITY 50 2'X4' 5-6</div>	11RH 12LH	<div>ELLISBURG 5 CAMDEN 11 PHILADELPHIA 12 2'X4' 11-12</div>	
<div>MEDFORD 6 LAKEHURST 36 MANAHAWKIN 42 LAKEWOOD 45 2'5"X4' 7-8</div>			<div>SIGNS IN SERVICE 9-3-41</div>
			<div>ROUTES 40 & S 41 MARLTON CIRCLE, EVESHAM TWP JOB No. 4010</div>





KEEP TO RIGHT
ONE WAY TRAFFIC

2'x4' 1-2-3-4

POINTS SOUTH

1'8"x4' 5

BERLIN 13
HAMMONTON 25
ATLANTIC CITY 55

2'x4' 6-7

No.

8RH
9LH

BURLINGTON 16
TRENTON 34
NEW YORK 89

2'x4' 8-9

CAMDEN
PHILADELPHIA
BRIDGE 3

2'x4' 10-11

WESTVILLE 4
WOODBURY 6
PENNS GROVE 25

2'x4' 12

No.

13RH

SALEM 32
BRIDGETON 37
MILLVILLE 38

2'x4' 13

14RH

BLACK HORSE PIKE
ATLANTIC CITY 58
OCEAN CITY 59
WILDWOOD 78

2'6"x4' 14

ROUTES 43 & 45
COLLINGSWOOD TRAFFIC CIRCLE
JOB NO. 4308

HOTEL

SIGN + A POST

43

TO CAMDEN

STORES

A.C.E.
3365

Y'S LANDING

PHILADELPHIA AVE.

PHILADELPHIA
AVE.

ROUTE 50

STORES

TO ATLANTIC CITY

ROUTE

EGG HARBOR CITY
WILDWOOD
CAPE MAY

26
46
51

BACK OF SIGN
BOX

BRACKET ON END


2' x 4' SIGN BOX


ROUTES - 43 & 50

PHILADELPHIA AVE & WHITE HORSE PIKE

EGG HARBOR CITY


JOB No. 4310





	No.	
<div>KEEP TO RIGHT → ONE WAY TRAFFIC 2' x 4' 1-2-3-4</div>	9 L.H. 10 R.H.	<div>SOUTH RIVER 4 MATAWAN 13 FREEHOLD 18 SHORE POINTS ← 2'-6" x 4' 9-10</div>
<div>NEW BRUNSWICK 2 BOUND BROOK 8 SOMERVILLE 13 ← 2' x 4' 5-6</div>	11 L.H. 12 R.H.	<div>RAHWAY 12 NEWARK 22 JERSEY CITY 28 NEW YORK 31 ← 2'-6" x 4' 11-12</div>
<div>TRENTON 26 CAMDEN 58 PHILADELPHIA 59 ← 2' x 4' 7-8</div>		

ROUTES 25 & S28
NEW BRUNSWICK CIRCLE
JOB No. 6002



ROUTE 25

PULASKI SKYWAY

TO NEW YORK


NOTE:

THIS SIGN MOUNTED ON
LAMP POST G68

NEWARK	2
THE ORANGES	
MONTCLAIR	8

1'-6" x 3'

ROUTE 25
LOCKWOOD ST. RAMP
PULASKI SKYWAY
JOB No. 7505



NOT TO SCALE

KEEP TO RIGHT
 ONE WAY TRAFFIC
 2'X4' 1-2-3-4

NEW BRUNSWICK 3
 HIGH PARK 4
 SOUND BROOK 9
 2'X4' 5-6

RAHWAY 15
 ELIZABETH 19
 NEWARK 25
 NEW YORK 34
 2'X4' 7-8

N.J. RT. 25
 U.S. RT. 130
 2'X4' LARGE LETTERS 10-11

HIGHTSTOWN 15
 BORDENTOWN 29
 CAMDEN 56
 2'X4' 13-14-15

No.
 16 RH
 17 LH

PRINCETON 15
 TRENTON 24
 PHILADELPHIA 57
 2'X4' 16-17

9 LH
 12 RH

N.J. RT. 26
 U.S. RT. 1
 2'X4' LARGE LETTERS 9-12

SIGNS IN SERVICE 9-5-41

ROUTES 25 & 526
 NORTH BRUNSWICK TWP. CIRCLE
 JOB No. 7512

126



WARD
BORDENTOWN

ROUTE 39
TRENTON

TES 25 & 39
CAMDEN
MONTON

ROUTE 25
YARDVILLE

AVE.
NJ PRISON FARM

1
0
2

WHITE HORSE	3
TRENTON	7
PRINCETON	18

2'x4'

HIGHTSTOWN	13
NEW BRUNSWICK	32
NEW YORK	63

2'x4'

SIGNS IN SERVICE 9-5-41

ROUTES 25 & 39

JUNCTION AT WARD AVE. BORDENTOWN

Job No. 7515

177



		No.		
<div>BURLINGTON10</div> <div>BRIDGEBORO15</div> <div>CAMDEN27</div> <div>PHILADELPHIA28</div> <div>2'-6"x4'1</div>	3LH	<div>HAMMONTON36</div> <div>ATLANTIC CITY65</div> <div>2'x4'3</div>		
<div>COLUMBUS5</div> <div>FORT DIX10</div> <div>MT. HOLLY12</div> <div>2'x4'1</div>				
SIGNS IN SERVICE 10-14-				
ROUTES 25 & 39		JUNCTION SOUTH OF BUTTS AVE. BORDENTOWN		
JOB No. 7516				

NEW JERSEY STATE HIGHWAY DEPARTMENT

ELECTRICAL DIVISION 1941 ANNUAL REPORT


I N D E X

	<u>P A G E S</u>
<u>Report of Operations</u>	1 - 14
<u>Personnel and Organization Charts</u>	13, 17
<u>Budget</u>	18
1942 Recommendations	15 - 16
<u>Highway Safety Lighting Bureau</u>	
Total Units Under Agreement (1938 to 1941)	21
Municipal Reimbursement Program	1 - 3
Revised Municipal Programs Decreasing Lighting Units	25
Municipal Safety Lighting Locations	24 - 41
County Intersection Program	3
County Intersection Locations	22 - 23
100% State Lighting Program	3 - 5
<u>Traffic Signal Bureau</u>	
Report of Operations	5 - 7
Traffic Signal Locations	61 - 70
Traffic Signal 1941 Installations	43
Traffic Signal Operation and Maintenance	42
<u>Electric Signs Bureau</u>	
Report of Operations	7 - 8
Electric Signs Locations	44 - 45
Electric Signs Locations Diagrams	70 - 127
Electric Signs 1941 Installations	46
Electric Signs To Be Installed 1942	47
<u>Bureau of Bridge Operation</u>	
Report of Operations	8 - 11
Bridge Operating Costs (1940-1941)	19 - 20
Monthly Bridge Openings (1941)	51 - 56
Bridge Opening Comparisons (1940-1941)	57 - 60
<u>Safety Bureau</u>	
Report of Operations	11 - 13
State Highway Fatal Accident Record (1935 to 1941)	48 - 50

ANNUAL REPORT
OF THE
DIVISION OF PLANT AND EQUIPMENT
**NEW JERSEY STATE HIGHWAY
DEPARTMENT**



**FOR THE YEAR
1941**



NEW JERSEY STATE HIGHWAY DEPT.
EQUIPMENT DIVISION
ORGANIZATION

1941

STATE OF NEW JERSEY
STATE HIGHWAY DEPARTMENT
TRENTON

May 1, 1942.

Mr. James Logan,
State Highway Engineer,
State House Annex,
Trenton, N. J.

Dear Sir:

The attached represents a self-explanatory yearly report covering the activities engaged in by your Division of Plant & Equipment during the year 1941.

The writer wishes to express his appreciation to you and, through you, to the executives and personnel of the several divisions of the Highway Department whose generous and helpful cooperation aided immeasurably in the completion of this program.

Respectfully submitted,

Frank C. Young, Supervisor,
Equipment & Transportation

POLICIES & PRACTICES

Blinker Lights: The outstanding contribution in safety to equipment and personnel resulting from the previous installations of this valuable accessory, prompted its adoption as standard on all units assigned to snow removal operations and, all such units as may be regularly applied to emergencies entailing operation after dark.

Cinder (Sand) Spreaders, Motor Driven Type: The spreaders purchased in 1940 performed splendidly in overcoming slippery and icy conditions upon the highways, these were also applied, with most satisfactory results in oiling operations where they were used in the spreading of sand. This type however, were driven by power received from their own wheel traction as they were towed behind a moving truck or vehicle, a baffled disc mounted upon a vertical shaft received the materials as they flowed from the truck, a spinning action spread it to and over the road surface. These proved to be the best device for the purpose the division has ever had. They had their limitations, at turns, circles and other points where slow speeds were imperative, duplication was necessary to get the desired results. To remedy this, during the year, additional spreaders were purchased which are powered with an easily controlled efficient air cooled motor capable of meeting present requirements in volume and scope.

Coordination in the War Effort: Already the division has been making its resources available in emergencies to State & Local Defense Councils, distributing materials, transportation of executives, air wardens, etc. It has also bolstered to a much greater degree, the reserve margin of available air power with the purchase of additional compressors (later to be mounted on light fast trucks), air driven safety power saws and woodborers, pile drivers and caps for use with present crane equipment, acetylene flood type lights and a multiplicity of minor items in anticipation of any emergency resulting from enemy efforts or, its application to any assignment aiding the successful prosecution of the war. Based upon plans for and designed to operate independent of other than its own power, its flexibility, capacity and mobility should contribute valuable assistance should the occasion demand.

In accordance with requests of the executives charged with responsibilities of the national war effort, instructions have been issued to the division emphasizing the tremendous importance of the issue and encouraging the personnel to put forth every effort possible to cooperate to the very utmost in assisting our Government. In these instructions, precise formulas are set forth for the economical operation of equipment to prevent waste in fuel, oil, tires, excessive maintenance and replacement. Insofar as it is practicable with good business practice, a campaign of most rigid economy is being vigorously maintained to release to and for this effort every possible item feasible.

Also, in cooperation with the New Jersey State Police, the division has transportation available for the needs in excess beyond their own capacity; to date, much has already been accomplished in transporting and setting up the booths utilized in line with their respective endeavors.

Snow Removal Activities: The purchase of additional Mack Trucks during the year, placed the division in a position to assign many on these efficient trucks to this program enabling the replacement of many of the slower solid type, and which added tremendous capacity and scope to the operation. In addition, many new plows equipped with higher moldboards and features contributing to higher performance, were secured and applied to these units, combined with the hydraulic equipment for control of blades, etc. will enable the disposition of this important demand with far greater ease and dispatch. It might also be stated, this now places the division with a sufficient quantity to provide hydraulic equipment to all units and with the more modern trucks much is added to the comfort, safety and health of the operating personnel.

Supplemental Fuel Distribution: This activity is separate and apart from the regular program carried on by the division through its key stations. Designed originally to expedite heavy demands without large time loss, the potential possibilities became most apparent and, tanks are now added wherever the opportunity exists to render commensurate savings to the Department. With two of the principle activities completed previous to the start of the year, savings of approx. \$ 5,187.32 in gas and \$ 1,296.83 in oil were instituted in this program. This has been possible without any additional cost and, likewise, it has reflected most favorably in convenience and the time element saved.

Tar Kettles (Oil Burning Type): The performance of this unit in service has been so outstanding that, as soon as the older wood-burning type become obsolete, they will be replaced with this type. The speed with which these units can be put into operation plus, added mobility and freedom from the danger of sparks and ashes is definitely convincing and prompt their adoption as standard practice for the future.

ADDITIONS TO FERNWOOD EQUIPMENT

Bolt Cutter: This unit arrived late in the previous year, it was not until the current period that its value was really apparent. Heretofore, this operation was performed manually, and the demand covered a wide variety of application which required an extension of small tools and a considerable volume of labor. This new unit enables the Department to cut all of the new bolts required in a fraction of the time formerly required and the rapid chasing of the threads on old ones making them available for further service and added economy in expenditure and valuable material.

Keyseater: The purchase of this machine has meant a great deal to the efficiency of the machine shop. It has a capacity of 1/8" to 1-1/4" and is adaptable for any type and kind of work. Formerly, according to the type of requirement this work was accomplished with the use of laths, shaper, etc. now, with this accurate all this effort is bypassed and accomplished with a minimum of time and effort.

Exhaustilizer (Englehard): Scientifically constructed to analyze as nearly as is possible all of the elements present in the operation of combustion engines, this unit has been added to the complement of the shop to remove as far as is possible anything which might contribute in any other way but accurate analysis of the every condition present in the diagnosis of imperfect or faulty operation. In this manner a much quicker and comprehensive picture is secured enabling the operator to prescribe the repairs, replacements or adjustments necessary for the correction of the respective condition.

Fire & Bomb Protection: As a precautionary measure, a number of additional carbon tetrachloride fire extinguishers have been added to, and distributed in strategic positions throughout the plant to care for any unusual situations that may arise. In addition, combination units consisting of barrels filled with sand have been allocated in numerous convenient stations about the premises, each is provided with a cover which also acts as a holder for and contains a long handled shovel for immediate use if the occasion is presented.

Grounds: The landscaping program commenced in 1940 at Fernwood has completely transformed the appearance of the tract. Shrubs and trees added at that time are thriving, the flowering varieties now present a striking picture contrasting against a background of green lawn, darker overgreens and oaks, to this a new flagpole has also been added. The driveways between the several buildings and the parking lot have all been treated with Amiesite, this contributes greatly towards rounding out the physical property, provides against continued upkeep, extends outside storage facilities and, greater convenience in many ways.

Tire Dolly: The difficulties presented in the change of the larger sized tires plus, the physical hazards also involved in their manual application, especially on the heavier and dual equipped units, prompted the purchase of this unique, efficient accessory. Its construction is similar to a small hand truck, it is provided with an open end which receives the tire which, in turn is wheeled up to and applied to the axle of the vehicle through the operation of a device to raise and lower the tire in accordance with the required height.

ORGANIZATION

The foregoing chart outlines the function of the Plant and Equipment Division.

Fernwood: This central station continues as the key unit, it serves as the clearing house for assignments of every character, it also doubles as the Section Base of Section No. 2.

Section No. 1.

Newark Garage: The shakedown period following the taking over of this new building having been passed through in the latter part of 1940, this modern, efficient station is rendering a fine performance as the headquarters of this section. The work being completed at this point reflects the convenience of its location as is also the volume of gas and oil distributed, a factor in additional economy.

Dover Garage: Caring for the Northwesterly section of the State, under Newark, increasing demands are being met with efficiency and dispatch. Added contributions are being made to economy through the wide distribution of oil and gas, these represent appreciable savings to the Department.

Singac Garage: Increasing familiarity with the possibilities in accommodations, is attracting considerable transient storage to this point, by units operating temporarily in the area. This item in the aggregate represents an appreciable item, over the yearly period.

Section No. 2.

Fernwood Station: Continuing the former practice, Fernwood functions as the headquarters for this section with Dallossio's Garage at Somerville, Hilltop Garage at Woodbridge and Keyport Lumber Co. Garage at Cliffwood operating in their respective areas under Fernwood. These, hereinafter will be referred to as Somerville, Woodbridge and Cliffwood Garages.

Somerville Garage: The trial practice of retaining a mechanic at specified hours each day has proven of such success, it is now adopted as standard, this provides for the servicing and greasing of the vehicles operating in this area with greater facility and economy than, upon the road, as formerly. The storage demand at this point have grown to large proportions.

Woodbridge Garage: A survey of this locale revealed, the possibilities of, centralizing a number of pieces of equipment at a point which would afford the opportunity of, closer supervision and service and, at the same time pick up approximately \$ 50.00 per month in rental savings. In accordance with the foregoing possibilities, Hilltop Garage was leased in its entirety (building 47' x 59' - 2773 Sq. Ft.) permitting sufficient space for the storage of all the units regularly assigned this area and for some transient also, lot in the rear of the building approximately 30' x 59' available for outside storage. Heat is maintained during the severe weather, this makes it possible to conduct washing and all other programs throughout the year.

Cliffwood Garage: The disbursement of gas increased at this point to the extent it was found additional economies could be effected by the addition of oil. Through this activity the rental at this point is recaptured. It is estimated the saving to the Department amounted to \$ 722.21 and approximately 25% of that amount in oil. Much of the servicing and greasing of equipment in the area is done at Cliffwood as facilities available assist definitely in the work.

Section No. 3.

Toms River Garage: While there remains a great deal to be desired through the lack of conveniences, space and location at this point however, despite this handicap, the requirements of the section are being efficiently handled. The practice of retaining a mechanic present during the working hours of the day is proving a big asset both in work performed and in the distribution of gas and oil. It is estimated the return on gas only, at Toms River amounted to \$ 1,121.61 during 1941.

Henkin's Garage: The accelerated activity upon Route 40 by reason of the beautification program and its maintenance created additional demand for storage. Additional space was secured at Vincentown upon a per unit basis, this location is amenable to operations of every character in the area. Also, at this point and for the remainder of the heavy demand period has been placed a portable 1000 gallon gas tank from which is issued the requirements for the units employed, this practice yielded savings of approximately \$ 486.06 to the Department.

Hammonton Garage: In its present condition, this garage represents a distinct liability to the division. The building (sheet steel) has deteriorated to the point that the question of storage of equipment in the building is out of the picture. As to repairs, there seems to be nothing left to improve.

Section No. 4.

Vineland Garage: The splendid physical and mechanical equipment at this point contributes greatly towards caring for the section requirements. The efficiency possible with these facilities plus the comparative ease with which it is possible under such ideal conditions, reflects most favorably as an aid to the maintenance of the equipment and likewise, to the personnel working under these conditions. Accommodations are made for all the equipment, permanent and transient, assigned to the area, for storage upon the premises. In addition, the large, fenced lot in the rear of the building is utilized by the Maintenance Division for storage of all types of materials.

Section No. 5.

Merchantville Garage: The task of securing an alternative location in this vicinity especially, in view of the apparent demand for sites by those engaged in the manufacture of items for the government, developed the need for assurance of freedom from competition for this location. In accordance, the division was successful in completing arrangements whereby the lease has been extended to cover three additional years to begin February 1, 1942, on both this and the Ganley property (next door) which is necessary in caring for the storage requirements. This, it is felt, will give the necessary protection against being required to revamp this whole setup at such an important period.

WORK EXECUTED

In addition to the regular routine program, service and upkeep of all assigned equipment, the division, completed 883 separate assignments of a major character. Of these, 265 represented Outside Work Orders, covering 302 items completed for agencies outside the division proper.

The following resume is an outline of the character of the work including the agency for whom it was executed:

Delaware River Joint Toll Bridge Commission - 1 Order.
Civil Service Commission - 1 Order.
Highway Department, Accounting Division - 3 Orders.
Department of Conservation & Development - 1 Order.
Department of Institutions & Agencies - 1 Order.
Highway Department, Electrical Division - 99 Orders.
Highway Department, Laboratory - 18 Orders.
Highway Department, Maintenance Division - 138 Orders.
Highway Department, Division of Survey & Plans - 15 Orders.
Highway Department, Division of Purchase & Stores - 14 Orders.
N. Y. A. (Federal Agency) - 4 Orders.
State of New Jersey, Administration - 4 Orders.

ROAD CONSTRUCTION, MAINTENANCE & REPAIR ACTIVITIES

In addition to the foregoing, the following represents a roster of assignments for which schedules of equipment and personnel were applied in varying amounts and character:

Annandale Reformatory
Bordentown State Prison Farm
Bridgeton River Emergency
Camden Armory
Clinton Reformatory

Cheesequake Park
Elizabeth Armory
Four Mile Colony
Glassboro Teachers College
Glen Gardner Sanatorium

Greystone Park
Hacklebarney Park
High Point Park
Jamesburg Boy's School
Marlboro State Hospital

Menlo Park
Mt. Holly Motor Vehicle Testing Station
N. Y. A. Agency (Fill)
Palisades Park
Red Bank Armory

Ringwood Park
Route 4 & S-40, Manahawkin, Traffic Hazard Elimination.
Route 4 & 43, Absecon, Traffic Hazard Elimination.
Route 36, Atlantic Highlands, Traffic Hazard Elimination.
Route 25, Windsor, Centre Island & Curb Installation.

Route 40, Rockefeller Beautification Project.
Route S-41, Berlin, Circle & Island Construction.
Route 54, Buena-Folsom, Widening Program.

Rutgers University
Seagirt National Guard Camp
Skillman Village
Statewide Oiling & Sanding Programs
Totowa Training School

Trenton Memorial Building
Trenton Armory
Trenton State Hospital
Trenton Teachers College
Tuckahoe Flood Emergency

Vineland Armory

EQUIPMENT DISPOSED OF DURING 1941

<u>No.</u>	<u>Type</u>
2	1930 Chevrolet Motors
21	Mack Cargo Trucks
12	Riker Dump Trucks
1	Riker Dump Trucks with Spare Parts, (By Transfer to Vineland School)
1	Riker Dump Truck with Spare Parts, (By Transfer to Department Conservation & Development)
2	Sand Spreaders (Hvaas)
56	Snow Plow Blades with Semi Circles & Push Frames
90	Snow Plow Lift Frames
5	Snow Plows (Model 21 A - "V" Plows)(Incomplete)
1	Water Cooler (Electric - Bubbler Type)

EQUIPMENT ACQUIRED BY THE DIVISION DURING 1941

<u>No.</u>	<u>Type</u>
1	Battery Charger (Tungar)
9	Buick Sedans
41	Chevrolet, 2 Door Coaches
24	Chevrolet, 1-1/2 Ton Dump Trucks
1	Chevrolet, 3/4 Ton Pickup
9	Chevrolet, 1/2 Ton Pickup
7	Chevrolet, 1-1/2 Ton Rack Body Trucks
6	Chevrolet, 4 Door Sedans
18	Chevrolet, Station Wagons
11	Cinder Spreaders with Shields
2	Concrete Mixers (Ransome - 3-1/2)
1	Cylinder Grinder (Sunnen)
2	Drop Hammers (Pile Drivers) with Pile Caps (For use with present crane equipment)
1	Exhaustilizer (Englehard)
10	Hydraulic Lifting Devices with Rams & Pumps (Snow Equipment)
1	Jack (10 Ton - Walker Hydraulic - A780)
1	Jack (Walker - Roll A Car - Hydraulic)
1	Keyseater (Grant- Elect. - Cap. 1/8" - 1-1/4")
1	Mower, Tractor Type (International "A")
12	Mowers, (Power Driven Lawn Type)
4	Lineograph Machines (Traffic Line Markers)
15	Mack - 2-1/2 Cu. Yd. Dump Trucks (Model E F)
1	Paint Spray Compressor
21	Safety Seats with Tail Gates (For use with Spreaders)
10	Sand Spreaders (Motor Driven - Butler - Model P)
2	Saws, ("Safety First" - Air Driver - B 12)
2	Timber Sawing Machines (Air Driven)
40	Snow Plows (Good Roads - E F Mack Type)
10	Snow Plows (Good Roads - 3' x 10' Long)
1	Speed Indicator (Electric)
45	Tar Kettles (Oil Burning Type)
1	Time Recorder (Electric)
4	Walters "Snow Fighters" Trucks (Fitted with 3-1/2 Cu. Yd. Dump Bodies)
3	Water Coolers (Electric)
1	Wheel Dolly

EQUIPMENT ON HAND, DECEMBER 31st, 1941

Passenger Cars -----	434
Trucks -----	376
Graders -----	72
Tractors -----	13
Mud Jacks -----	8
Mixers -----	35
Air Compressors -----	23
Miscellaneous Equipment -----	6
Water Wagons -----	5
Trailers -----	11
Mowers -----	150
Air Tools -----	80
Electric Hammer -----	1
Pumps -----	46
Tar Kettles -----	133
Rollers -----	13
Lime Spreaders -----	6
Sand Spreaders (Cinder) -----	150
Spray Outfits -----	12
Vibrators -----	7
Weigh Batchers -----	28
Rotary Screens -----	6
Snow Loaders -----	4
Sweepers -----	6
Power Buckets -----	7
Plows -----	8
Traffic Line Markers -----	17
Miscellaneous Equipment (No License Plates) -----	44
Snow Plows -----	553

Total - Road Equipment	2,254
------------------------	-------


Shop Equipment - All shops and garages.	377
--	-----

Total - All Types. - - - - -	2,631
------------------------------	-------

ANNUAL REPORT
OF THE
LABORATORY DIVISION
NEW JERSEY STATE HIGHWAY
DEPARTMENT



FOR THE YEAR
1941



NEW JERSEY STATE HIGHWAY DEPT.
LABORATORY
ORGANIZATION

1941

ANNUAL REPORT - 1941

LABORATORY DIVISION - R. B. GAGE

In the annual report of the Laboratory Division for 1940, a serious effort was made to designate the general character of both bituminous and concrete pavements, and the materials used therein, as well as the manner in which they should be used to develop the physical and chemical properties desired or required. These properties were considered to be of such a character that they were more of a Laboratory function than a function of the Construction Division. In addition, examples were cited of the wearing properties and durability that could be expected from concrete pavements fabricated by the methods of construction that were in use at that time.

It has been realized for many years that the durability and general character of the concrete depends to a great extent upon the character of the cement used therein, as well as the consistency and workability of the concrete in which said cement is used, and each year has further demonstrated that the durability of the concrete is regulated and controlled by the quantity of mixing water used in its preparation.

In order to prove the correctness of such theories, numerous pavements constructed with different ingredients and consistencies of concrete have been carefully analyzed. Cores were taken from the concrete thus constructed, and the compressive strength determined thereon at a given age. There is little or no doubt that when these ingredients are of the proper character and satisfactorily blended, concrete having a compressive strength at 28-days of 6,000 pounds or more, where $H=2D$, can easily be secured, and is desirable.

It appears that many of the cement companies have built new laboratories and installed such equipment as will permit them to manufacture a cement that will have the chemical composition and physical properties needed to produce concrete that will have the desired compressive strength, when of the required composition and consistency.

Each year has shown additional evidence that the durability of concrete is regulated more by the use of the correct quantity of mixing water than by any other single factor, and where any of the various factors are neglected or improperly used, the durability of the concrete is seriously affected thereby. It is safe to assume that concrete having the desired density will also give the maximum amount of service, particularly when so fabricated as to have the required composition.

The experience and service that we have secured on certain pavements shows quite conclusively that improper drainage is a very serious detrimental factor. Where pooling, scaling and cracking occurs, it is safe to assume that the concrete either did not have the required composition, or else was not so constructed that the concrete would have the desired or required consistency.

The Laboratory has secured, and has been using an Autoclave apparatus that shows the relative durability of cement under pressure at a given temperature. It appears that all cements do not produce concrete having a relative given strength at a given age, and the variation in some cases has been of such a character that concrete of a given composition was below the standard required for this product.

A serious effort has also been made by the Laboratory to determine the relative damage done to concrete by the use of aggregates of different compositions and densities. The damage caused to concrete by the use of weathered or partly decomposed gravel pebbles has been given serious consideration, and to date it has been found that a small quantity of such pebbles does not cause any serious or permanent injury, except to the appearance of the concrete, and in bridge construction, the damage thus caused can easily be eliminated by the use of a trap rock aggregate in wing walls, etc.

The damage caused to concrete that was immersed in sea waters was also carefully studied, and a report made of the effect such sea waters had on the concrete in regard to durability and general service at different times of the year. The results thus secured show quite conclusively that the density and character of the concrete used in such structures is of the utmost importance.

A tabulation showing the quantity of the different materials tested by the Laboratory Division during 1941 is given hereinbelow.

QUANTITY OF MATERIALS
REPRESENTED BY SAMPLES TESTED *

1941

Asphalt Cements	1,015,078	gallons
Asphaltic Oils	1,928,502	"
Tars	490,169	"
Asphaltic Emulsions	144,475	"
Joint Fillers	196,883	"
Lignin Binder	792,357	"
Bituminous Pavements	946,305	sq. yds.
Bituminous Paving Mixture	32,650	tons
Portland Cements	649,400	bbls.
Cores Tested	2,055	
Sands, Bituminous	58,486	tons
Sands, Concrete	109,498	tons
Stone and Gravel	259,914	tons
White Traffic Zone Paint	48,755	gallons
White Lead Paint	3,665	"
Red Lead Paint	850	"
Graphite Paint	900	"
Tar Paint	500	"

* The above itemized list includes only the principal materials used in regular pavement and bridge construction.

AVERAGE COMPRESSIVE STRENGTH OF 6-INCH CORES TAKEN FROM
STATE AND STATE AID PAVEMENTS

1941

BRAND	NO. OF BINS TESTED	QUANTITY REPRESENTED (BARRELS)	AVERAGE COMPRESSIVE STRENGTH OF 28 to 32-DAY CORES	
			STATE HIGHWAY	: STATE AID
Allentown	4	17018	6693	None
Alpha	3	31398	6319	None
Atlas Northampton	9	38847	6454	7778
Coplay	6	41170	6512	6981
Dragon	7	55702	6452	6136
Edison	6	97579	5670	5560
Giant	1	2195	None	5773
Hercules	7	33138	5816	6119
Keystone	4	17213	6885	* 8015
Lehigh	14	93428	6760	None
Lone Star	7	14163	6363	None
National	13	101372	5798	None
Nazareth	3	7984	7204	None
Penn-Dixie	13	58394	6388	6555
Whitehall	3	25251	5407	None

* "Plastiment" was used in some of this concrete.

Sheet #1

AVERAGE COMPRESSIVE STRENGTH SECURED ON 6-INCH CORES
TAKEN FROM
STATE HIGHWAY PAVEMENTS CONSTRUCTED IN 1941

JOB	CONTRACTOR	CEMENT	BIN NO.	SAND	COARSE AGGREGATE	BAGS PER BATCH	AVERAGE 28 to 32-DAY COMPRESSIVE STRENGTH		
							Regular Cores	Test Slab	
Rt. S-3, Sec. 1A	LeFera-Grecco	Lehigh	33-26-29	Consolidated Sd. & (Glacial) Se. Co.	Consolidated Sd. & (Trap Rock) Se.Co.	9	6902	6237	MF
			41			9	5916	6253	MF
		Edison	14 - D			9	6057	6487	MF
		Alpha	10		<u>34-E Mixer used</u>				
Rt. 4, Conn. to Somers Point Sec. 1	Monihan Cont. Co.	Keystone	41-42	Somers Point Sd. & (Quartz) Gl. Co.	Warner Company (Riv.Glac.Gl.)	7	7158	7754	MF
Rt. 4, Sec. 1B	C. F. Malanka	Lehigh	26-29-33	Seaboard Sd. & Gl.Co. (Quartz)	N.Y.Trap Rock Corp. (Dolomite)	7	7414	7009	MF
		Edison	14			7	6090	6336	MF
		Dragon	65			7	6766	6654	MF
		Penn-Dixie	19			7	7638	6844	MF
Rt. 4, Sec. 12A	Jannarone Cont. Co.	Nazareth	14	Dallenback Sd. Co. (Quartz)	Bound Brook Cr.Se.Co. (Trap Rock)	8	6712	6629	MF
		Dragon	68-74			8	6052	6472	MF
		Whitehall	17-11			7 & 8	5095	5914	MF
		Keystone	41-42			7	6849	7232	MF
		Atlas	36-38-69-						
		"	28			7	6088	5811	MF
Rt. 6, Sec. 8A & 8B	LeFera-Grecco	Penn-Dixie	27-11-13-	Consolidated Sd. & (Glacial) Se.Co.	Consolidated Sd. & (Trap Rock) Se.Co.	9	5564	5344	MF
		"	23-4-9			9	5920	6367	MF
		Edison	218-18			9	6153	6235	MF
		Alpha	2C-10-5C		<u>34-E Mixer used</u>	9	5719	5626	MF
		Whitehall	10-17			9	5591	5723	MF
		Lehigh	41-38A						

MF - Machine Finish

HF - Hand Finish

AVERAGE COMPRESSIVE STRENGTH SECURED ON 6-INCH CORES
TAKEN FROM
STATE HIGHWAY PAVEMENTS CONSTRUCTED IN 1941

Sheet #2

STATE HIGHWAY DISTRICT

JOB	CONTRACTOR	CEMENT	BIN NO.	SAND	COARSE AGGREGATE	BAGS PER BATCH	AVERAGE 28 to 32-DAY COMPRESSIVE STRENGTH		
							Regular Cores	Test Slab	
Rt. 6, Sec. 21A	Union Bldg. & Const. Co.	Hercules	31-10	Morris Co.Cr.Se.Co.	Morris Co.Cr.Se.Co.	7	5338	5211	MF
		"		Morris Plains	Morris Plains	7	-	5413	HF
		Edison	14	(Glacial)	(Glacial Gl.)	7	5463	5463	HF
		Saylor	11-6			7	6540	6405	HF
		Lone Star	A-F-E			7	5797	6667	HF
Rt. 23, Sec. 8B	Ell Dorer & Jannarone Cont. Co.	Edison	18	Hodgson Sd.& Gl.Co.	Hodgson Sd.& Gl.Co.	7	6157	6793	MF
		Atlas	54	(Glacial)	(Glacial Gl.)	7	6889	7140	MF
Rt. 23, Sec. 12E	Union Bldg. & Const. Co.	Lone Star	7	Consolidated Sd.& (Glacial) Se.Co.	Pompton Cr.Se.Co. (Gneiss)	7	6568	6919	HF
Rt. 25, Sec. 7B	Thos. Gallo	Edison	13	Seaboard Sd.&Gl.Co.	N.Y. Trap Rock Co.	20	5051	4454	MF
		Allentown	A4-A3-D3	(Quartz)	(Dolomite)	&	6187	7271	MF
		Hercules	106-302			27	6167	5970	MF
						(Transit Mix)			
Rt. 25, Sec. 33A	G. M. Brewster	National	15-12-10-	Dallenback Sand Co.	Warner Company	8	6111	6016	MF
		"	13-9-19	(Quartz)	(Riv.Glac.Gl.)	8	7695	7470	MF
		Nazareth	24		<u>34-E Mixer used</u>				
Rt. 29, Sec. 2D	LeFera-Grecco	Penn-Dixie	9-5-14	Morris Co.Cr.Se.Co.	Commonwealth Quarry	7	6251	5813	MF
		Alpha	10	Morris Plains	(Trap Rock) Co.	7	6383	5896	HF
		Edison	D	(Glacial)		7	5126	4518	MF
		Dragon	7-15-68-			7	6103	5062	HF
			74						

MF - Machine Finish

HF - Hand Finish

AVERAGE COMPRESSIVE STRENGTH SECURED ON 6-INCH CORES
TAKEN FROM
STATE HIGHWAY PAVEMENTS CONSTRUCTED IN 1941

JOB	CONTRACTOR	CEMENT	BIN NO.	SAND	COARSE AGGREGATE	BAGS PER BATCH	AVERAGE 28 to 32-DAY COMPRESSIVE STRENGTH	
							Regular Cores	Test Slab
Rt. 29, Sec. 2E	Franklin Cont. Co.	Saylor	23-30	Morris Co. Cr. Se. Co.	Commonwealth Quarry	7	6345	6608
		Dragon	7-74	Morris Plains	(Trap Rock) Co.	7	6215	6689
		Hercules	102-105	(Glacial)		7	6308	6652
		Lehigh	33-30-69			7	6006	-
Rt. 29, Sec. 6A	G. M. Brewster	National	9-12-13- 15	United Sd. & Gl. Co. (Glacial)	Lambertville Quarry (Trap Rock) Co.	8	5485	6211 MF
Rt. 33-35, Conn. Sec. 1A & 2	Jannarone Cont. Co.	Atlas	54-38	Bennett & Schock	Bennett & Schock	7	6283	6655 MF
		Dragon	15	(Quartz)	(Quartz Gl.)	7	6725	5925 MF
		Allentown	A4			7	7017	- MF
		Keystone	37			7	6648	6992 MF
		Edison	14			7	5756	5079 MF
Rt. 35-4N, Sec. 1	Jannarone Cont. Co.	Atlas	46-52	Bennett & Schock (Quartz)	Bennett & Schock (Quartz Gl.)	7	6957	6733 HF
Rt. 35-4N, Sec. 1A	Franklin Cont. Co.	Lehigh	26-27-29-	Bennett & Schock	Bennett & Schock	8	-	6368 HF
		"	33	(Quartz)	(Quartz Gl.)	7	7057	7077 HF
Rt. 39, Sec. 1B & 10A	J. Nesto & Co.	Dragon	53	United Sd. & Gl. Co.	United Sd. & Gl. Co.	7	6849	7426
		Lone Star	A-B-F	(Glacial)	(Glacial Gl.)	7	6725	6956
		Saylor	23-6-12			7	6929	6490
		Hercules	302			7	5014	-
		Lehigh	26			7	6170	-
		Edison	D			7	5051	5191
		Allentown	D3			7	6636	-

MF - Machine Finish

HF - Hand Finish

Sheet #4

AVERAGE COMPRESSIVE STRENGTH SECURED ON 6-INCH CORES
TAKEN FROM
STATE HIGHWAY PAVEMENTS CONSTRUCTED IN 1941

JOB	CONTRACTOR	CEMENT	BIN NO.	SAND	COARSE AGGREGATE	BAGS PER BATCH	AVERAGE 28 to 32-DAY COMPRESSIVE STRENGTH		
							Regular Cores	Test Slab	
Rt. S-41, Sec. 3B & 4A	F.A. Canuso & Sons	Lehigh	53-55-38A	Atlantic States	Warren Sd. & Se. Co.	7	-	7849	MF
		(Bulk)	28B-41-30	(Quartz) Const. Co.	(Glacial Gl.)	7	7326	7614	MF
		"	29-46	"	Warner Company	7	-	7353	MF
		"		"	(Riv. Glac. Gl.)	7	6865	7299	MF
Rt. 44, Sec. 10	S. J. Groves	Edison	18	Penn Jersey Sd. &	Warner Company	8	6355	6380	MF
		"		(Quartz) Gl. Co.	(Riv. Glac. Gl.)	7	5483	6173	MF
		Hercules	12	"	"	8	5710	6261	MF
		"		Wenonah Sd. & Gl. Co.	"	8	6361	-	MF
		Allentown	A5	(Quartz)	"	8	6933	7046	MF
		Alpha	5C-2C-10	Penn Jersey Sd. & Gl.	"	8	6683	6398	MF
		Penn-Dixie	5-14	(Quartz) Co.	"	8	6101	5981	MF
		Lehigh	52-53	"	"	8	7089	6755	MF
		Allentown	A5	"	"	8	-	6557	MF
Cuthbert Road Ext., Camden Co. F.A.S. 23A (2)	F.A. Canuso & Sons	Lehigh	30-69-26	Norcross Bros.	Warner Company	7	7177	8092	MF
		"	27-33	(Quartz)	(Riv. Glac. Gl.)				
P.R.S.S. Lines, Br. & Approach Haddon Avenue, Berlin	Eisenberg Cont. Co.	Saylor	6-12	Commercial Sd. &	Warner Company	7	6235	7216	
		Atlas	28-29	(Quartz) Gl. Co.	(Riv. Glac. Gl.)	7	6052	6763	

MF - Machine Finish

HF - Hand Finish

1-9-42
JK

AVERAGE COMPRESSIVE STRENGTH SECURED ON 6-INCH CORES
TAKEN FROM
STATE AID PAVEMENTS CONSTRUCTED IN 1941

Sheet #1

JOB	CONTRACTOR	CEMENT	BIN NO.	SAND	COARSE AGGREGATE	BAGS PER BATCH	AVERAGE 28 to 32-DAY COMPRESSIVE STRENGTH		
							Regular Cores	Test Slab	
* Boyd Avenue, Hudson Co. Wide C-239	W.P.A. Forces	Atlas Hercules Giant	W.P.A. Stock "	Steers Sd. & Gl. Co. (Quartz)	N.Y. Trap Rock Co. (Trap Rock)	6 6 6	* 7778 * 6184 * 5773	* 5567 - -	HF HF HF
Broad Street, Washington	Korp & Korp	Edison	D-14	Warren Sd. & Se. Co. (Glacial)	Warren Sd. & Se. Co. (Glacial Gl.)	7	6291	5752	MF
Broad St. Ext. Washington	Korp & Korp	Edison	14	Warren Sd. & Se. Co. (Glacial)	Warren Sd. & Se. Co. (Glacial Gl.)	7	6100	-	MF
Broadway, North Bergen, M-408	N. J. Asphalt & Paving Co.	Edison Saylor Hercules Penn-Dixie	218-18 30 12 9	Seaboard Sd. & Gl. Co. (Quartz)	N.Y. Trap Rock Co. (Trap Rock)	7 7 7 7	5711 6981 6119 5699	5948 7669 6450 6107	MF MF MF MF
* Charlotte Ave. Hudson Co. C-239	W.P.A. Forces	Edison Hercules	W.P.A. Stock	Steers Sd. & Gl. Co. (Quartz)	N.Y. Trap Rock Co. (Trap Rock)	6 6	- * 5136	* 5801 * 5252	HF HF
Fifth Street, Secaucus	N. J. Asphalt & Paving Co.	Edison	D	Steers Sd. & Gl. Co. (Quartz)	N.Y. Trap Rock Co. (Trap Rock)	7	6657	6033	MF
* Harrison Ave. West Orange	Standard Bit. Co.	Edison	14	Great Notch Corp. (Glacial)	Orange Quarry Co. (Trap Rock)	6	* 5640	* 5401	HF
Maple Ave. Sec. 3, Merchantville	J. F. Lafferty	Edison Penn-Dixie	D 4-11	Warner Company (Riv. Glacial)	Warner Company (Riv. Glac. Gl.)	7 7	5591 6403	5650 6912	

* - Foundation Pavement

MF - Machine Finish

HF - Hand Finish

AVERAGE COMPRESSIVE STRENGTH SECURED ON 6-INCH CORES
TAKEN FROM
STATE AID PAVEMENTS CONSTRUCTED IN 1941

Sheet #2

JOB	CONTRACTOR	CEMENT	BIN NO.	SAND	COARSE AGGREGATE	BAGS PER BATCH	AVERAGE 28 to 32-DAY COMPRESSIVE STRENGTH		
							Regular Cores	Test Slab	
Maple Street, Secaucus	N. J. Asphalt & Paving Co.	Penn-Dixie	11	Steers Sd.& Gl.Co. (Quartz)	N. Y. Trap Rock Co. (Trap Rock)	7	7247	7778	MF
Minnie Place, Secaucus	N. J. Asphalt & Paving Co.	Edison Keystone	14	Steers Sd.& Gl.Co. (Quartz)	N. Y. Trap Rock Co. (Trap Rock)	7	6194	-	MF
			42			7	7593	8318	MF
No. Union Ave. Hillside Twp. Union Co.	Warranty Pav. Co.	Penn-Dixie	11	Morris Co.Cr.Se.Co. Morris Plains (Glacial)	Commonwealth Quarry (Trap Rock) Co.	7	-	5872	HF
						7	6625	6161	MF
Ø Park Avenue, Section 1, W. New York	N. J. Asphalt & Paving Co.	Keystone Edison Penn-Dixie	42	Steers Sd.& Gl.Co. (Quartz)	N. Y. Trap Rock Co. (Trap Rock)	7	Ø 8437	Ø 7713	MF
			14			7	Ø 6775	-	MF
			19			7	Ø 8211	Ø 7473	MF
Prospect Ave., Sec. 3, Dunellen	Road Const. Co.	Dragon	15	Dal lenback Sand Co. (Quartz)	Bound Brook Cr.Se.Co. (Trap Rock)	7	6075	6339	MF
* 70th Street, Sec. 2, Guttenburg	Clinton Asphalt Co.	Penn-Dixie	13-23	Steers Sd.& Gl.Co. (Quartz)	N.Y. Trap Rock Co. (Trap Rock)	6	* 5380	* 6276	HF
		Edison	D			6	* 5194	-	HF
		Penn-Dixie (High Early)	(Car Sample)			6	* 7113	* 6660	HF
Sweetland Ave., Hillside Twp.	Petrozello Bros.	Dragon	68	Morris Co.Cr.Se.Co. Morris Plains (Glacial)	G. LePre Cr.Se.Co. (Trap Rock)	7	5744	6511	MF

Ø - 3.29 pounds of "Plastiment" used per batch.

* - Foundation Pavement.

MF - Machine Finish

HF - Hand Finish

AVERAGE COMPRESSIVE STRENGTH SECURED ON 6-INCH CORES
TAKEN FROM
STATE AID PAVEMENTS CONSTRUCTED IN 1941

Sheet #3

JOB	CONTRACTOR	CEMENT	BIN NO.	SAND	COARSE AGGREGATE	BAGS PER BATCH	AVERAGE 28 to 32-DAY COMPRESSIVE STRENGTH		
							Regular	Test	
							Cores	Slab	
Third Street, E.Newark Boro	Mazzoni Const. Co.	Edison Penn-Dixie	D 4	Steers Sd.& Gl.Co. (Quartz)	Orange Quarry Co. (Trap Rock)	27	5470	4419	MF
						27	5143 (Transit Mix)	4786	MF
Valley Road & Beachwood Ave., Roselle Park	L. DiFrancisco	Dragon	15	Morris Co.Cr.Se.Co. Morris Plains (Glacial)	Commonwealth Quarry (Trap Rock) Co.	7	6507	6369	MF
Vaux Hall Rd., Sec. 4, Union Twp., Union Co.	L. DiFrancisco	Dragon	15	Morris Co.Cr.Se.Co. Morris Plains (Glacial)	Commonwealth Quarry (Trap Rock) Co.	7	6841	6819	MF
Westfield Ave., Scotch Plains	Terrible Const. Co.	Dragon	15	Dallenback Sd.Co. (Quartz)	Fanwood Stone Cr. & Quarry Co. (Trap Rock)	7	5511	5701	MF

MF - Machine Finish

HF - Hand Finish

ANNUAL REPORT
OF THE
WPA PROGRAM
NEW JERSEY STATE HIGHWAY
DEPARTMENT



FOR THE YEAR
1941

ANNUAL REPORT
OF THE
W.P.A. PROGRAM
NEW JERSEY STATE HIGHWAY
DEPARTMENT

FOR THE YEAR
1 9 4 1

STATE OF NEW JERSEY
STATE HIGHWAY DEPARTMENT
TRENTON

State Highway-WPA Program
Project Proposals General
Yearly Report for Year 1941.

JAW:FAM.

January 1, 1942.

James Logan, State Highway Engineer
State House Annex
Trenton, New Jersey.

Dear Sir:-

The State Highway-W.P.A. Program has now completed its fourth calendar year of operation with a saving to the State for the maintenance of persons who would have been on relief of nearly \$2,000,000, and the roads of the State have had incorporated in them Federal materials and equipment use to the value of \$636,342 in addition to our sponsorship.

Ninety-eight (98) projects were completed; seventy-two (72) projects continued through to 1942, thirty-seven (37) of which are operating and thirty-five (35) suspended, and we have a reserve of forty (40) projects approved but not placed in operation.

The employment under this Program is now rapidly decreasing as is shown by the following:

<u>YEAR</u>	<u>AVERAGE EMPLOYMENT</u>
1938	8,756 workers
1939	11,148 "
1940	15,853 "
1941	7,062 "

The highest employment in 1941 was 14,632 on January 27, with a low of 3,168 on November 24.

During the same program period, the total W.P.A. employment in the State varied from a high of over 120,000 workers in 1938, to a low of 29,000 in 1941, but, at the present time, we have the highest percentage of the total W.P.A. workers we have ever had.

The entire basis of the W.P.A. operation changed during the past year, there having ceased to be an urgent need for the caring of relief clients who cannot obtain employment in industry. The present limitation is based on the Federal Appropriation for

1. The first part of the report
describes the general situation
of the country.

2. The second part

describes the general situation

3. The third part of the report

The first part of the report describes the general situation of the country. The second part describes the general situation of the country. The third part describes the general situation of the country.

The first part of the report describes the general situation of the country. The second part describes the general situation of the country. The third part describes the general situation of the country.

The first part of the report describes the general situation of the country. The second part describes the general situation of the country. The third part describes the general situation of the country.

1. The first part of the report	describes the general situation
2. The second part of the report	describes the general situation
3. The third part of the report	describes the general situation

The first part of the report describes the general situation of the country. The second part describes the general situation of the country. The third part describes the general situation of the country.

The first part of the report describes the general situation of the country. The second part describes the general situation of the country. The third part describes the general situation of the country.

The first part of the report describes the general situation of the country. The second part describes the general situation of the country. The third part describes the general situation of the country.

Mr. Logan

-2-

January 1, 1942.

W.P.A. nationally and on defense qualifications. In this State, one of the leading centers of defense manufacturing, the W.P.A. has not a sufficient quota of men to properly operate the projects that have defense rating and this Administration is using a great deal of labor-saving equipment.

Exclusive of W.P.A. Projects in Military and Naval Posts, the State Highway Department projects in general have greater defense value than the municipal projects and I anticipate that our percentage of the total W.P.A. employment will be materially increased in the coming year.

Defense projects in themselves are particularly economical to the State Highway Department as the limitations of 25% Sponsorship and 11% non-Labor Funds received from the Government do not apply to them and, in general, all costs of our defense projects are borne by the Federal Government with the exception of Engineering and Right-of-Way, which are absorbed by the State. In addition, all the work is being done on roads that in normal times would be up for improvement if the funds were available.

The field work of this office has materially increased in the past year, notwithstanding the fact that only ninety-eight (98) projects were completed in comparison with two hundred and three (203) projects in the previous year.

There is made part of this Report a Map of New Jersey showing the location of each project completed in 1941.

The projects completed in 1941 brought the State \$7,967,460 W.P.A. funds, while the projects completed in the previous year brought the State \$7,354,995. You will note that the average project completed in 1941, therefore, was over twice the size in Federal money value as that of 1940, and the getting of this money has naturally increased the duties of the Field Coordinators.

The State sponsorship on projects completed in 1941 was \$4,362,822 and was an increase over that of 1940, which was \$3,299,615. While this sponsorship shows an increase, the actual cash contribution of State Funds materially decreased.

There is made part of this Report a Chart which shows the complete financial history of the State Highway-W.P.A. Program from its inception to date based on W.P.A. 301 Forms.

Mr. Logan

-3-

January 1, 1942.

The total W.P.A. Grants so far amount to \$49,661,399 with projects completed and operating amounting to \$47,679,180, and our total sponsorship on completed and operating projects to date is twenty-eight and five-tenths (28.5) percent.

The original allotments of W.P.A. funds to the State required a sponsorship of 20%. This requirement was increased to 25%. On defense projects, there is no percentage requirement. However, considering the basis on which the State originally approached the W.P.A. problem, which was 20% "maximum sponsorship," although the Federal law said "minimum" the over-all Program, I believe, has proved very economical.


I particularly call your attention to the fact that the total sponsorship in 1941 was twenty and four-tenths (20.4) percent, which is the lowest of any year of operation. This speaks particularly well for the activities of the Field Coordinators and for the cooperation we have received from W.P.A. officials in both the writing of the subsidiary projects and their operation.

There is a slight possibility that W.P.A. employment, State-wide, may increase during the coming year as the Press reports that a large number of people have lost private employment due to the curtailment of non-defense industries.

To care for this possibility, we now have forty (40) projects written up, which contain Federal Funds in the amount of \$6,633,190, and there is uncompleted work on our operating and suspended projects to the value of \$12,389,292 Federal allotment. These amounts would be capable of absorbing over 20,000 workers for a one-year period if they were placed on the W.P.A. payrolls, and, if this is not sufficient, additional projects are easily obtainable.

Very truly yours,

STATE HIGHWAY DEPARTMENT



J. A. Williams

Division Construction Engineer
State Highway Coordinator.

The first of the year was a very dry one, and the crops were much injured by the drought. The weather was very hot, and the ground was very dry. The crops were much injured by the drought.

The second of the year was a very wet one, and the crops were much injured by the rain. The weather was very cold, and the ground was very wet. The crops were much injured by the rain.

The third of the year was a very dry one, and the crops were much injured by the drought. The weather was very hot, and the ground was very dry. The crops were much injured by the drought.

The fourth of the year was a very wet one, and the crops were much injured by the rain. The weather was very cold, and the ground was very wet. The crops were much injured by the rain.

The fifth of the year was a very dry one, and the crops were much injured by the drought. The weather was very hot, and the ground was very dry. The crops were much injured by the drought.


The sixth of the year was a very wet one, and the crops were much injured by the rain. The weather was very cold, and the ground was very wet. The crops were much injured by the rain.

LEGEND
COUNTY LINES
MUNICIPAL LINES



COUNTY
AND MUNICIPALITY MAP
OF
NEW JERSEY
Political boundaries as of June 1, 1935

WPA-SHD PROGRAM 1941		
PROJECTS COMPLETED	FUNDS	
98	WPA \$7,967,460	STATE \$4,362,622



NEW JERSEY STATE HIGHWAY DEPARTMENT
COMPILATION OF W. P. A. PROJECTS
SHOWING COMPLETED PROJECTS
FROM JANUARY 1, 1941 to JANUARY 1, 1942
ALSO INDEX TO KEY NUMBERS AND COST COMPILATION

E. DONALD STERNER
Commissioner


JAMES LOGAN
State Highway Engineer

Information on "p" Nos :	C.F. Bedwell, Construction Engineer
Information on "I" & "B" Nos :	Alex Muir, Sup't Maintenance
Information on "M" & "C" Nos :	E.E. Reed, Supervisor Projects

J.A. Williams
Division Construction Engineer
State Highway Coordinator
Room 14, State House Annex

SUMMARY OF PROJECTS COMPLETED FROM
JANUARY 1, 1941 to JANUARY 1, 1942

	<u>1014</u>		<u>1016</u>	
	<u>Federal</u>	<u>Sponsor</u>	<u>Federal</u>	<u>Sponsor</u>
BUTTERMENT	70,383	21,300	317,695	106,881
INSTITUTIONAL	23,889	-	1,084,559	79,037
PRIMARY	<u>606,096</u>	<u>711,268</u>	<u>1,723,338</u>	<u>2,148,311</u>
SUB-TOTALS	<u>700,368</u>	<u>732,568</u>	<u>3,125,592</u>	<u>2,334,229</u>
COUNTY	987,070	207,039	1,609,142	387,453
MUNICIPAL	107,135	13,100	1,314,667	640,436
DIRT ROAD	<u>23,690</u>	<u>6,752</u>	<u>99,796</u>	<u>41,245</u>
SUB-TOTALS	<u>1,117,895</u>	<u>226,891</u>	<u>3,023,605</u>	<u>1,069,134</u>
TOTALS	1,818,263	959,459	6,149,197	3,403,363
	Spon. % 34.5		Spon. % 35.6	
Total Completed (1014 & 1016)	<u>Federal</u> 7,967,460	<u>Spon. %</u> 35.4	<u>Sponsor</u> 4,362,822	



SUMMARY OF COMPLETED PROJECTS FROM JANUARY 1, 1941 to JANUARY 1, 1942


SHOWING FEDERAL AND STATE COSTS ACCORDING TO COUNTY

[illegible]

ATLANTIC COUNTY
Completed Projects

January 1, 1942


State House App.	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1914 Federal Sponsor	1916 Federal Sponsor
<u>BETTERMENT</u>							
502	29	B-135	Landscaping	4	Port Republic	26	19,124 3,282
896	57	B-199	Drainage	43	Elwood	24	20,216 7,236
					<u>50</u>	<u>39,340</u>	<u>10,518</u>
<u>INSTITUTIONAL</u>							
776	49	I-26	6" Grav. Rd.	County	Fire Rds.	1690	977,676 27,500
					<u>1690</u>	<u>977,676</u>	<u>27,500</u>
<u>PRIMARY WORK</u>							
671	50	P-40	Misc. Impr.	54	Sec. 1, Hammonton	927	686,657 214,719
					<u>927</u>	<u>686,657</u>	<u>214,719</u>
<u>COUNTY WORK</u>							
572	38	C-194	Br. Impro.	County	Wide Bridges	74	75,318 12,442
921	55	C-230	Rd. Impr.	County	Wide	327	241,114 52,893
					<u>401</u>	<u>316,432</u>	<u>65,335</u>
<u>DIRT ROAD WORK</u>							
876	51	M-20-D	Rd. & Dr.	11th & Var. Sts.,	Hammonton	47	34,440 7,721
960	60	M-35	Rd. & Dr.	Maple Ave.,	Sec. 2,	32	24,046 5,411
					<u>79</u>	<u>58,486</u>	<u>13,132</u>
<u>MUNICIPAL WORK</u>							
567	31	M-230	Grav. Rd.	Var. Sts.,	Hammonton	123	92,516 8,844
843	52	M-373	8" Grav. Pave.	"	Rds., Hamilton Twp.	77	57,497 10,578
844	53	M-378	Rd. Impr.	"	Rds., Buena Vista	102	75,752 19,136
950	58	M-417	Rd. & Dr.	Pleasantville	City	16	12,019 11,225
949	59	M-418	Misc.	Var. Sts.	Egg Harbor Twp.	67	49,713 16,116
929	61	M-420	Rd. & Dr.	Oak Ave. & Var. Sts.	Linwood	37	29,864 15,267
571	40	M-285	Grav. Pave.	Var. Sts.	Weymouth	16	12,356 5,159
					<u>438</u>	<u>329,717</u>	<u>86,325</u>
TOTALS					<u>3585</u>	<u>2,408,308</u>	<u>417,529</u>



BERGEN COUNTY
Completed Projects

January 2, 1941


State House App.	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1914		1916	
						Federal	Sponsor	Federal	Sponsor
<u>INSTITUTIONAL</u>									
581	70	I-30	6"Pen.Mac.	104th Engrs.Armory	104	23,889	-	66,980	10,710
					104	23,889	-	66,980	10,710
<u>COUNTY WORK</u>									
514	48	C-160	Misc. Impr.	County Wide	238	600,273	74,498	384,629	138,710
580	51	C-186	Widen	var. hds.	121	59,586	75,931	47,872	12,006
					359	659,859	148,459	432,501	150,716
<u>MUNICIPAL WORK</u>									
223	16	M-8	Gr. & Dr.	Washington Twp.	10			8,298	9,096
798	72	M-346	7"Pen. Mac	Sec. 2, E.Paterson	9			7,521	4,499
346	75	M-350	6"Pen. Mac.	Carmita Ave., Rutherford	18			15,108	9,111
554	79	M-362	St.Gd.Rl.	Var.Rds., Franklin Lakes	2	3,574		21,211	991
908	94	M-374	Exc.Dr.	E.Glenn Ave.Ridgewood	6			5,443	4,311
930	7	M-402	6"Pen.	Front St., Tenafly	15			11,884	8,384
905	91	M-385	6"Pen.	Railroad Ave.Tenafly	13			10,250	7,063
909	95	M-395	6"Pen.	Cliffside Pk.Boro.	4			3,107	2,418
511	46	M-176	Excav.	E.Glenn Ave.Ridgewood	2			1,406	263
					105	3,574	-	84,224	46,136
TOTALS					568	687,322	148,459	583,705	207,562



BURLINGTON COUNTY

January 1, 1942


State House App.	1016-5	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1014 Federal	Sponsor	1016 Federal	Sponsor
<u>BETTERMENT</u>										
826	70	B-191	Drainage	S41,	Palymra-Cinnaminson Township	13 <u>13</u>			10,975 <u>10,975</u>	4,072 <u>4,072</u>
<u>MUNICIPAL WORK</u>										
585	43	M-248	Rd. Impr.	Fostertown-Colemantown		37			29,667	9,725 C
723	55	M-297	Rd. Const.	Taunton Lakes Rd.,						
				Evesham Twp.		32			22,382	5,826 C
857	65	M-353	Rd. Const.	Var. Sts.,	Chester	13			10,643	3,469
911	73	M-397	Rd. & Dr.	Spring Garden St.		13 <u>95</u>			15,701 <u>78,593</u>	4,747 <u>23,766</u>
TOTALS						<u>108</u>			<u>89,368</u>	<u>27,838</u>



CAPE MAY COUNTY
Completed Projects

June 1, 1945


State House App.	1016-5 Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1014 Federal Sponsor	1016 Federal Sponsor
<u>MUNICIPAL WORK</u>							
935	31 M-410	6"Comp.Grav.	Pierce	Pt.Rd., Middle Twp.	13		8,648 2,439
					<u>13</u>		<u>8,648 2,439</u>
<u>PRIMARY WORK</u>							
673	23 P-26	9"Rein, Conc.	Rt.4,	Sec. 43, Upper Twp.	<u>66</u>		<u>119,497 45,977</u> C
					66		119,497 45,977
TOTALS					<u>79</u>		<u>128,145 48,416</u>



CUMBERLAND COUNTY
Completed Projects

January 1, 1942

State House App.	1016-6	Spon No.	Type of Work	Rt. No	Location	Man Yrs.	1014 Federal Sponsor	1016 Federal Sponsor
					<u>MUNICIPAL WORK</u>			
23	M-281	Drainage	Var.	Sts.	Landis Twp.	<u>94</u>	<u>4,357</u>	<u>83,521</u> <u>7,570</u>
					TOTALS	<u>94</u>	<u>4,357</u>	<u>83,521</u> <u>7,570</u>



ESSEX COUNTY


January 1, 1942

State House App.	1016-7	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1014		1016	
							Federal	Sponsor	Federal	Sponsor
<u>COUNTY WORK</u>										
702	50	C-204	7" Pen. Mac.		Sycamore Ave., Living-					
					ton Twp.	40	19,884	-	18,236	25,030 C
						40	19,884	-	18,236	25,030 C
<u>DIRT ROAD WORK</u>										
937	59	M-29-D	New Channel		Foulerton's Brook					
					Roseland	14			14,594	1,358*
767	51	M-9-D	7" Bit. Pen.		Greenbrook Rd.	9	5,042	-	2,463	3,970
884	55	M-25-D	7" " "		Var. Sts., Nutley Town	6	4,689	-	2,773	6,024
940	58	M-28-D	Shldrs. & Dr.		Glenview Rd., N. Caldwell	6	548	-	8,400	3,944
936	60	M-30-D	7" Pen. Mac.		Var. Rds., Roseland Boro	16	4,185	-	13,080	12,817
	63	M-34-D	7" " "		Westover Ave. W. Caldwell	11	9,226	6,752		
						62	23,690	6,752	41,310	26,113
<u>MUNICIPAL WORK</u>										
912	57	M-393	6" Pen. Mac.		Ozone Ave., Sec. 2, Cedar					
					Grove	9	1,223	-	6,131	5,485 C
953	64	M-424	2" Bit. Conc.		Claremont Ave. Montclair	43			36,690	31,791
						52	1,223	-	42,821	37,276
<u>PRIMARY WORK</u>										
151	9	P-22	Const. Rd.		25 Sec. 32, Port St.					
					Newark	470	327,956	523,311	41,022	292,149 C
						470	327,956	523,311	41,022	292,149
TOTALS						624	372,753	530,063	143,589	382,568

GLOUCESTER COUNTY
Completed Projects

January 1, 1942

State House App.	1016-8	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1014		1016	
							Federal	Sponsor	Federal	Sponsor
<u>BETTERMENT</u>										
21	2	B-11	Widen	45	Harrison & Mantua	98 98	70,383 70,383	21,300 21,300	3,556 3,556	262 262
<u>PRIMARY WORK</u>										
674	37	P-36	Misc. Improv.	51	Sec. 2, Bridgeport-Swedesboro	99 99	33,496 33,496	82,305 82,305	56,782 56,782	20,978*0 20,978
<u>MUNICIPAL WORK</u>										
806	38	M-341	Drain.		Var. Sts., Paulsboro	140	52,830	12,750	66,168	9,239
807	39	M-343	Grav. Rd.		Central Pk. & Lake Ave.	16	1,550	350	11,727	3,746
867	43	M-369	6" Grav. Rd.		Coles Mill Rd. Monroe	43 199	-- 54,380	-- 13,100	29,560 107,455	5,989 18,974
TOTALS						396	158,259	116,705	167,793	40,214




HUDSON COUNTY
Completed Projects

January 1, 1942

1016-9

State House App.	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1014 Federal	1014 Sponsor	1016 Federal	1016 Sponsor
MUNICIPAL WORK									
913	33	M-392	Rd. & Drain.	16th Sts., Sec. 2, W. H. Y. Town	21	2,389	-	16,258	30,000 C
941	34	M-405	Rd. & Drain.	Center Ave., Secaucus Twp.	44	7,512	-	30,475	102,200 C
954	36	M-413	Rd. & Drain.	26 St. (Now 70th St.) Guttenberg Town	14			12,700	16,659 C
942	35	M-408	Rd. & Drain.	Broadway, N. Bergen	31			28,377	59,223
					110	9,901	-	87,810	208,082
PRIMARY WORK									
838	37	P-52	Misc.	1 Sec. 9, Danforth Ave. to Hudson Co. Line	48			39,578	58,984
					48			39,578	58,984
COUNTY WORK									
885	51	C-222	Rd. & Dr. Impr.	County Wide	1009	34,265	-	812,952	141,658
					1009	34,265	-	812,952	141,658
TOTALS					1167	44,166	-	940,340	408,724



HUNTERDON COUNTY
Completed Projects

January 1, 1942

State House App.	1016-10	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1014		1016	
							Federal	Sponsor	Federal	Sponsor
901	21	B-196	Drainage	30	Betterment Sec.1, E.Amwell	<u>7</u> <u>7</u>			<u>10,163</u> <u>10,163</u>	<u>2,071</u> <u>2,071</u>
682	17	P-31	Rd.Impr.	28	<u>PRIMARY WORK</u> Lebanon Boro.	159	80,839	85,004	21,559	114,704 C
*839	24	P-53	9" Rein.Conc.	29	Sec.6A,S.Main	<u>32</u> <u>191</u>	<u>80,839</u>	<u>85,004</u>	<u>20,401</u> <u>41,960</u>	<u>146,353</u> <u>261,057</u>
955	25	M-421	3" Pen.Hac.		<u>MUNICIPAL WORK</u> Pittstown-Baptistown Rd.,Franklin	<u>11</u> <u>11</u>			<u>14,252</u> <u>14,252</u>	<u>1,418</u> <u>1,418</u>
TOTALS						<u>209</u>	<u>80,839</u>	<u>85,004</u>	<u>66,375</u>	<u>264,546</u>

* Note: Cancelled before completion.

MERCER COUNTY
Completed Projects

January 1, 1942

State House App.	1016-11	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1014	1016
							Federal Sponsor	Federal Sponsor
<u>MUNICIPAL WORK</u>								
914	42	M-399	Rd. & Drain.		Princeton Turnpike	16	12,850	14,324
943	45	M-411	" " "		Var. Sts., Princeton	<u>20</u>	<u>16,794</u>	<u>17,268</u>
TOTALS						<u>36</u>	<u>29,644</u>	<u>31,592</u>

MIDDLESEX COUNTY
Completed Projects

January 1, 1942

State House App.	1016-12	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1014		1016	
							Federal	Sponsor	Federal	Sponsor
<u>PRIMARY WORK</u>										
678	40	P-30	Rd. Impr.	25	Sec. 33, S. Brunswick Cranbury	323	-	-	287,607	302,900C
895	45	P-45	Rd. Impr.	25	Sec. 12B & 13B Woodbridge	32	-	-	26,512	89,461 C
943	50	P-54	Bit. Conc.	25	Sec. 5, Dayton	27	-	-	23,209	23,445
						<u>382</u>	-	-	<u>337,328</u>	<u>415,809</u>
TOTALS						<u>382</u>	-	-	<u>337,328</u>	<u>415,809</u>

MONMOUTH COUNTY
Completed Projects

January 1, 1942

State House App.	1016-13	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	<u>1014</u>		<u>1015</u>	
							Federal	Sponsor	Federal	Sponsor
832	82	B-194	Drainage	33	<u>BETTERMENT</u> Millstone Twp.	<u>4</u> 4			<u>3,098</u> 3,098	<u>1,089</u> 1,089
<u>MUNICIPAL WORK</u>										
873	80	M-367	Grav.OilRd.	Var.Sts.,	Belmar Boro.	37			30,054	17,483
556	49	M-188	Clear.&Grd.	Var.Rds.,	Millstone	36	1,572	-	46,531	7,662
742	67	M-300	6"Grav.Rd.	Lincroft-	MiddletownRd.	30			24,343	6,375 C
871	77	M-351	6"Grav.Rd.	Sea Girt	Ave.	23			16,067	7,378
944	85	M-400	Rd.Impr.	5th Ave.	Avon-by-the-Sea	7			5,807	2,502
*956	86	M-414	Rd.Impr.	MontroseRd.,	Atlantic	47			31,990	8,488
						<u>180</u>	<u>1,572</u>	<u>-</u>	<u>154,792</u>	<u>49,888</u>
<u>INSTITUTIONAL</u>										
372	81	I-34	7"Pen.Mac.	Marlboro	State Hosp.	56			39,903	40,827
				Cont. 13-38		<u>56</u>	<u>-</u>	<u>-</u>	<u>39,903</u>	<u>40,827</u>
TOTALS						<u>240</u>	<u>1,572</u>	<u>-</u>	<u>197,793</u>	<u>91,804</u>

*Note: Cancelled before completion

MORRIS COUNTY
Completed Projects

January 1, 1942

State House App.	1016-14	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1014 Federal Sponsor	1016 Federal Sponsor
------------------------	---------	--------------	--------------	------------	----------	-------------	-------------------------	-------------------------

NO COMPLETED PROJECTS



OCEAN COUNTY
Completed Projects

January 1, 1942


State House App.	1016-15	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1014	1016
							Federal Sponsor	Federal Sponsor
					<u>BETTERMENT</u>			
510	12	B-139	Drain.	37	Sec. 2, Lavalette	6	3,993	5,082
	13	B-162	Misc.	S-40	Sec. 1, Ext. B-67	<u>61</u>	<u>143,330</u>	<u>25,773</u>
					TOTALS	<u>67</u>	<u>147,323</u>	<u>30,855</u>

PASSAIC COUNTY
Completed Projects

January 1, 1942

Completed Projects						January 1, 1942				
State House App.	1016-16	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1014		1016	
							Federal	Sponsor	Federal	Sponsor
PRIMARY WORK										
683	42	P-28	Conc.Rd.	6	Sec. 9, Little Falls	280 <u>280</u>	163,805 <u>163,805</u>	20,648 <u>20,648</u>	252,192 <u>252,192</u>	679,819 <u>679,819</u>
COUNTY WORK										
	24	C-148	Misc.		W.Milford, Cont.C-122	44 <u>44</u>	22,335 <u>22,335</u>	2,485 <u>2,485</u>	16,817 <u>16,817</u>	1,299 <u>1,299</u>
MUNICIPAL WORK										
916	53	M-389	Rd.&Drain.		Mohawk Trail, Sec.2	9			7,619	5,770
945	57	M-409	Drainage		Hobard Ave., Sec.2	7			8,836	3,179
811	48	M-333	6" Grav.		LaRue Rd., W.Milford	45	7,947	-	35,241	6,708
751	43	M-315	6" Bit.Pen.		Summit Ave., Mohawk	12			10,218	8,170C
812	47	M-331	6" " "		Indian Rd.Wayne Twp.	18			14,745	7,167C
958	58	M-422	Rd.&Dr.		Var.Sts., Prospect Pk.	11			9,490	7,753
*919	55	M-396	6" Pen.Mac.		Indian Rd., Wayne Twp.	9			7,313	12,055C
						<u>111</u>	<u>7,947</u>	<u>-</u>	<u>93,462</u>	<u>50,802</u>
TOTALS						<u>435</u>	<u>194,087</u>	<u>23,133</u>	<u>362,471</u>	<u>731,920</u>


* Note: Cancelled before completion.



SALEM COUNTY
Completed Projects

January 1, 1942

State House App.	1016-17	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	<u>1014</u> Federal Sponsor	<u>1016</u> Federal Sponsor
<u>MUNICIPAL WORK</u>								
753	19	M-328	Grav.Pave.		Sinnickson Landing Rd. Springfield Ave.	38	27,827	31,087 C
813	17	M-289	6"Grav.Pave.		State Park, Willow Grove	<u>34</u>	<u>22,979</u>	<u>4,672</u>
TOTALS						<u>72</u>	<u>50,806</u>	<u>35,759</u>



SOMERSET COUNTY
Completed Projects

January 1, 1942

State House App.	1016-18	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	<u>1014</u> Federal Sponsor	<u>1016</u> Federal Sponsor
<u>PRIMARY WORK</u>								
*682	34	P-37	Grade	28&29	N.Branch to Somerville	214		148,322 158,8190
						<u>214</u>		<u>148,322 158,819</u>
<u>MUNICIPAL WORK</u>								
*756	29	M-310	Drainage	Various	Sts.No.Plainfield	25	20,254	4,174
*758	32	M-323	"	"	No.Plainfield	<u>13</u>	<u>10,586</u>	<u>2,933</u>
						38	30,840	7,107
TOTALS						252	179,262	165,926

*Note: Cancelled before completion

SUSSEX COUNTY
Completed Projects

January 1, 1942

State House App.	1016-19	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1014 <u>Federal Sponsor</u>	1016 <u>Federal Sponsor</u>
------------------------	---------	--------------	--------------	------------	----------	-------------	--------------------------------	--------------------------------

NO COMPLETED PROJECTS



UNION COUNTY
Completed Projects

January 1, 1942

State House App.	1016 20	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1014 Federal Sponsor	1016 Federal Sponsor
<u>COUNTY WORK</u>								
111	8	C-44	New Const.		Summit Lane, Mountain-	144	120,553	40,576
					side			
476	23	C-147	Misc.		Deer Path Rd., "	159	130,174	15,519 *
TOTALS						303	250,727	56,095



WARREN COUNTY
Completed Projects

January 1, 1942 .

State House App.	1016-21	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1014 Federal	Sponsor	1016 Federal	Sponsor
------------------------	---------	--------------	--------------	------------	----------	-------------	-----------------	---------	-----------------	---------

NO COMPLETED PROJECTS



NEW JERSEY STATE HIGHWAY DEPARTMENT

COMPILATION OF W.P.A. PROJECTS

SHOWING OPERATING AND WRITTEN-
UP PROJECTS

AS OF JANUARY 1, 1942

ALSO INDEX TO KEY NUMBERS AND COST COMPILATION

E. DONALD STERNER
CommissionerJAMES LOGAN
State Highway Engineer

Information on "P" Nos:	C.F. Bedwell, Construction Engineer
Information on "I" & "B" Nos:	Alex Muir, Sup't. Maintenance
Information on "M" & "C" Nos:	E.E. Reed, Supervisor Projects


J.A. Williams
Division Construction Engineer
State Highway Coordinator
Room 14, State House Annex



SUMMARY OF PROJECTS OPERATING AS OF JANUARY 1, 1942


	Operating				Written Up	
	1016		1027		1027	
	FEDERAL	SPONSOR	FEDERAL	SPONSOR	FEDERAL	SPONSOR
BETTERMENT	1,915,965	333,068	930,895	321,065	809,909	150,455
INSTITUTIONAL	1,409,407	48,359	-	-	5,048,429	155,802
PRIMARY	<u>199,352</u>	<u>131,906</u>	<u>435,743</u>	<u>323,103</u>	<u>-</u>	<u>-</u>
SUB-TOTALS	<u>3,524,724</u>	<u>513,333</u>	<u>1,366,638</u>	<u>644,168</u>	<u>5,858,338</u>	<u>306,257</u>
COUNTY	8,123,971	1,579,206	5,547,049	2,128,836	576,815	424,114
DIRT ROAD	453,134	155,255	441,074	197,637	273,963	111,442
MUNICIPAL	<u>811,392</u>	<u>153,883</u>	<u>179,448</u>	<u>46,266</u>	<u>284,356</u>	<u>79,747</u>
SUB-TOTALS	<u>9,388,497</u>	<u>1,888,344</u>	<u>6,167,571</u>	<u>2,372,739</u>	<u>1,135,134</u>	<u>615,303</u>
TOTALS	<u>12,913,221</u>	<u>2,401,677</u>	<u>7,534,209</u>	<u>3,016,907</u>	<u>6,993,472</u>	<u>921,560</u>

Total Operating (1016 & 1027)	<u>Federal</u>	<u>Spon. %</u>	<u>Sponsor</u>	<u>Spon. %</u>
	20,447,430	20.9	5,418,584	11.6



SUMMARY OF DEFENSE PROJECTS AS OF JANUARY 1, 1942


COUNTY	FEDERAL	SPONSOR
BURLINGTON	796,017	56,001
CAPE MAY	150,185	7,969
	<hr/>	<hr/>
TOTALS	946,202	63,970



ATLANTIC COUNTY

January 1, 1942

State House App.	1027-1	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	1027 Federal Sponsor	Written Up Federal Sponsor	
BETTERMENT										
706	41	B-173	Drainage	48	Hamilton&EggHar.	148	163,956	56,566		
824	54	B-192	"	48	Egg Harbor Twp.	38	25,599	7,384	3,137	1,062
897	56	B-198	"	43	Egg Harbor	67	43,452	12,147	6,895	2,530
	67	B-208	"	48	Sec.22,Buena	18	13,039	18,052		
						271	246,046	94,149	10,032	3,592
INSTITUTIONAL										
776	47	I-24	6"Grav.Rds.		County Fire Rds.	1165				805,825 24,500*
	48	I-25	" "		County Fire Rds.	457				324,533 10,057*
						1622				1,130,358 34,557
COUNTY WORK										
967	62	C-236	Rd.Br.Stream		Var.Rds.etc.County					
		AWP-15-OS			Wide	168	125,679	7,486		
984	63	C-241	Br.Const.		County Wide	373				284,966 28,274
	63	C-241	" "		BabcocksCrk.(Incr.1)	45		46,964	7,795	
	63	C-241	Br.&Str.Clear.		County Wide(Incr.2)	325		231,709	23,786	
		AWP-16-OS								
	68	C-244	Rd.Impr.		ClamCrk.CoastGd.	13				24,015 3,436
						924	125,679	7,486	278,673	31,581 308,981 31,710
MUNICIPAL WORK										
479	26	M-162	6"Grav.		Clark'sLandingRd.					
		A-6A-34			Galloway Twp.	34				28,283 10,049
982	66	M-429	Rd.& Dr.		Elwood-Weekstown Rd.					
		A-6C-34			Sec.2,Mullica Twp.	59				44,632 13,588
982	65	M-428	Rd.& Dr.		OakRd.PlymouthRd.					
		A-11A-40			14thSt.,Hammonton	29	21,701	6,104		
						122	21,701	6,104	-	72,915 23,637
TOTALS						2939	393,426	107,739	288,705	35,173 1,512,254 89,904



BERGEN COUNTY

January 1, 1942

State House App.	1027-2	Spon No.	Rt. Type of Work	No.	Location	Man Yrs.	1016 Federal	Sponsor	1027 Federal	Sponsor	Written Up Federal	Sponsor
------------------------	--------	-------------	---------------------	-----	----------	-------------	-----------------	---------	-----------------	---------	-----------------------	---------

BETTERMENT

791	71	B-184	Widen, Lands.	1	Palisade Ave	1551	1,022,802	70,429	354,004	17,039		
					to NY State Line							
825	84	B-188	Guard Rail	1	Sec. 1, Ft. Lee	408	181,304	5,969	164,292	10,552		
						1958	1,204,106	76,398	518,296	27,591		

PRIMARY WORK

788	73	P-38	Stone Gd. Rail	S4B	Sec. 1 & 2, Var. Twp.	90	64,164	9,063	212,441	2,854		
840	86	P-41	Clear & Grub		Oakland Boro.,	60	33,814	1,123	12,521	5,572		
				S4B	Cont. 16-52							
						150	97,978	10,186	224,962	8,426		


DIRT ROAD WORK

985	100	M-37-D	Rd. & Dr.		Var. Rds. County Wide							
		BWP-4			Con. 2-48	466	12,286		377,335	170,219		
						466	12,286		377,335	170,219		

MUNICIPAL WORK

452	41	M-159	9" Grav.		W. Oakland Ave.	49					44,697	12,670
			B-107-CS									
796	69	M-336	7" Pen. Mac.		Franklin St.							
		B-21-39			Sec. 2	8					6,971	3,783


cont.



BERGEN COUNTY, cont.

January 1, 1942

State House App.	1027-2	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	1027 Federal Sponsor	Written Up Federal Sponsor		
MUNICIPAL WORK, cont.											
853	80	M-363	6" Bit. Pen	Var. Sts.	Midland Park	97	27,636	5,725	54,393	9,246	
851	82	M-365	6" Gr. Rd.	Var. Rds.	Park Ridge	27	6,600	1,750		25,548 2,860	
855	85	M-375	6" Pen. Mac.	Radburn Rd.	Glenrock	30	19,633	4,758	4,921	3,687	
845	92	M-386	Rd. & Dr.	E. Oakland Ave.	Oakland	54	22,595	1,244	22,122	3,566	
797	98	M-407	Side&Curb	Var. Sts.	Cliffside Pk.	88	39,538	5,935	38,712	8,008	
		B-115-OS				353	109,402	17,662	120,148	24,507	
TOTALS						2927	1,423,772	104,246	1240,741	230,743	77,216 19,313



FURLINGTON COUNTY

January 1, 1942

State House App.	1027 Spon.	Rt.	Man	1016	1027	Written Up
No.	Type of Work	No.	Yrs.	Federal Sponsor	Federal Sponsor	Federal Sponsor
<u>BETTERMENT</u>						
685 54	B-167 Drainage	39 Oak Shade to Pemberton Rd.	315	115,741 40,635	139,794 63,194	
898 72	B-197 Land&Dr.	40 Red Lion Circle to Buddtown	303 618	54,283 47,716 170,024 88,351	195,179 219,018 334,973 282,212	
<u>INSTITUTIONAL</u>						
777 66	I-31 6" Grav. Rd.	Fire Rds. Class A	1147			924,020 23,048*
67	I-32 " "	" " " B	259			206,456 14,149*
68	I-33 " "	" " " C	528			425,529 11,237*
			1934			1,556,005 48,434
<u>COUNTY WORK</u>						
595 51	C-196 Gen. Impr.	County Wide	1191	402,766 70,863	580,167 229,880	
	BUWP-2		1191	402,766 70,863	580,167 229,880	
<u>MUNICIPAL WORK</u>						
286 9	M-54 Grav. Rd.	Tabernacle-Chats- work	72			59,652 6,874
589 42	M-239 6" Grav. Rd.	Sandy Ridge Rd.	51	42,258 6,401		
932 75	M-406 6" Comp. Grav.	New Rd. Lumberton & Hainesport Twp.	33 156	18,757 1,914 61,015 8,315	8,250 10,251 8,250 10,251	59,652 6,874
TOTALS			3899	633,805 167,529	923,390 522,343	1,615,657 55,308

THE UNIVERSITY OF CHICAGO

BURLINGTON COUNTY

January 1, 1942

SPECIAL DEFENSE

2-3-518	Bit. Mac. Pav't.	Var.Rds.,Access to Fort Dix (Master Project)	<u>437</u>	<u>796,017</u>	<u>56,001</u>
2-3-513A		Subsidiary Unit	112	245,766	16,284
2-3-513B		" "	18	18,793	1,883
2-3-518C		" "	37	73,193	5,281
2-3-518D		" "	23	29,933	2,791
2-3-518E		" "	62	125,272	9,242
2-3-518F		" "	43	76,650	5,590
2-3-518G		" "	35	62,058	3,919
2-3-518H		" "	73	142,793	9,006
2-3-518I		" "	34	42,671	4,112

1875

1876

1877

1878

1879

CAMDEN COUNTY

January 1, 1942

State House App.	1027-4	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal	Sponsor	1027 Federal	Sponsor	Written Up Federal	Sponsor
<u>INSTITUTIONAL</u>												
780	92	I-22	Gravel	County	Fire Roads	1093	824,782	29,312				
						1093	824,782	29,312				
<u>COUNTY WORK</u>												
174	18	C-53	New Rd.	Lexington	Ave. Ext.	207	128,211	44,447	57,648	23,705		
603	71	C-182	Rd. Const.	Var. Rd.	Co. Dist. #6	787	652,660	131,143				
		CWP-32										
878	96	C-221	Str. Clear.	County Wide	#B&5A	1061	782,678	39,266				
		CWP-42-OS										
923	105	C-229	Rd. & Dr.	Var. Rds.	County Wide	1213	1,043,636	205,328				
		CWP-47										
	111	C-243	Rd. & Dr.	County Wide		82					75,316	30,982
						3450	2,607,185	420,184	57,648	23,705	75,316	30,982
<u>DIRT ROAD WORK</u>												
766	80	M-2-D	Gravel	Var. Sts.	Lindenwold	2					4,193	4,623
		CWP-37										
816	86	M-11-D	"	Var. Sts.	Berlin	31	25,914	5,694				
		CWP-39										
817	87	M-12-D	6" Grav.	Var. Sts.	Waterford	122	25,501	5,833				
		CWP-40										
987	109	M-38-D	Rd. & Dr.	W. Atlantic	Ave.							
		CWP-51		Laurel Springs	Boro.	12					9,481	3,757
						167	51,415	11,527			13,674	8,380
<u>MUNICIPAL WORK</u>												
983	110	M-426	Rd. & Dr.	E. Atl. Ave.,	Laurel							
		C-10-40		Spring		33					28,190	21,769
						33					28,190	21,769
TOTALS						4743	3,483,382	461,023	57,648	23,705	117,180	61,131

CAPE MAY COUNTY

January 1, 1942

State House App.	1016-5	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016		Written Up	
							Federal	Sponsor	Federal	Sponsor
					<u>BETTERMENT</u>					
792	26	B-182	Grade	49 & S49	Cumb. Co. Line	732 <u>732</u>			483,329 <u>483,329</u>	41,456 <u>41,456</u>
					<u>INSTITUTIONAL</u>					
775	24	I-21	Gravel		County Fire Roads	645 <u>645</u>	436,158 <u>436,158</u>	9,657 <u>9,657</u>		
					<u>DIRT ROAD WORK</u>					
818	28	M-16-D			Pulling Mill Road	121 <u>121</u>	83,700 <u>83,700</u>	28,132 <u>28,132</u>		
		CMWP-4								
					<u>MUNICIPAL WORK</u>					
803	29	M-360	Rd.Impr.		Var.Sts.,Ocean City	143 <u>143</u>	103,257 <u>103,257</u>	57,096 <u>57,096</u>		
					<u>TOTALS</u>					
						<u>1641</u>	<u>623,115</u>	<u>94,885</u>	<u>483,329</u>	<u>41,456</u>

SPECIAL DEFENSE

5-5-291	9" R. C.	Delaware Ave., Cape May City	71	105,666	5,283
5-5-292	9" R. C.	Texas & Pittsburgh Ave.,Cape May City	36 <u>107</u>	44,519 <u>150,185</u>	2,686 <u>7,969</u>

CUMBERLAND COUNTY

January 1, 1942

State	House	Spon.	Rt.	Location	Man	1916		Written Up	
App.	No.	Type of Work	No.		Yrs.	Federal	Sponsor	Federal	Sponsor
<u>INSTITUTIONAL</u>									
775	30	I-36	6"Grav.Rds.	County Wide	222	148,467	9,390		
					<u>222</u>	<u>148,467</u>	<u>9,390</u>		
<u>MUNICIPAL WORK</u>									
865	28	M-359	Ditching	Downe Twp.Twp.Wide	60	37,335	1,375		
		Cu-115-OS							
952	32	M-423	Str.Clear.	Var.Rds.Landis Twp.	476	338,446	32,364		
		Cu-116-OS							
					<u>536</u>	<u>375,781</u>	<u>33,739</u>		
TOTALS					<u>758</u>	<u>524,248</u>	<u>43,129</u>	<u>-</u>	<u>-</u>

THE
JOURNAL
OF
THE
ROYAL
ANTHROPOLOGICAL
INSTITUTE

VOL. 10
PART 1
1900

CONTENTS

THE
JOURNAL
OF
THE
ROYAL
ANTHROPOLOGICAL
INSTITUTE

ESSEX COUNTY

January 1, 1942

State House App.	1027-7	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	1027 Federal Sponsor	Written Up Federal Sponsor	
<u>COUNTY WORK</u>										
882	52	C-217	Drainage	Var.	Rds.&Streams	1485 1485	968,555 968,555	51,000 51,000	245,666 245,666	- -
<u>PRIMARY WORK</u>										
979	65	P-57	Widening	Rt. 25, Sec. 34,	Newark	75 75	6,206 6,206	39,339 39,338	49,260 49,260	167,739 167,739
TOTALS						1560	974,761	90,339	294,926	167,739
									-	-

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

100

GLOUCESTER COUNTY

January 1, 1942

State House App.	1027-8 1	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	1027 Federal Sponsor	Written Up Federal Sponsor
<u>BETTERMENT</u>									
508	30	B-143	Drainage	47	Franklinville	79	119,059	29,244	
630	34	B-161	Drainage	45	Deptford&Mantua	8	7,316	1,387	
927	46	B-204	Drainage	47	Sec.7&Rt.48,Sec. 16, Franklin Twp.	43			
						130	126,375	30,631	
									29,485
									19,390
									29,485
									19,390
<u>INSTITUTIONAL</u>									
779	44	I-35	6"Grav.Rds.	County	Wide Fire Rds.				
						425			
						425			
									336,989
									8,222*
									336,989
									8,222*
<u>COUNTY WORK</u>									
529	26	C-165	Drainage		Glassboro-Williams-				
		GLWP-1-OS			town	80	54,299	2,657	
821	41	C-218	Drainage		County Wide	428	192,744	96,362	159,610
		GLWP-2-OS							39,506
						508	247,043	99,019	159,610
									39,506
<u>MUNICIPAL WORK</u>									
633	33	M-268	Gravel Rd.		Little Mill Rd.	57			
		GL-105-OS				57			
									46,383
									8,154
									46,383
									8,154
TOTALS						1120	373,418	129,650	159,610
									39,506
									412,857
									35,766

HUDSON COUNTY

January 1, 1942

State House App.	1027-9	Spon. No.	Rt. Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	1027 Federal Sponsor	Written Up Federal Sponsor
<u>COUNTY WORK</u>									
989	38 C-239	SheetAsphalt	County Wide	4125		371,273	268,360	3,169,856	1,621,609
	HWP-10								
	39 C-242	Drain.Out.	1 Danforth Ave.	76					65,680 303,409
	HWP-24								
TOTALS						4201	371,273	268,360	3,169,856
								1,621,609	65,680 303,409



HUNTERDON COUNTY

January 1, 1942

4


1027-10

State House App.	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	1027 Federal Sponsor	Written Up Federal Sponsor	
<u>BETTERMENT</u>									
710	20	B-176 Drainage	29A	Del.Dr.King-wood	<u>329</u> 329			<u>206,381</u> 206,381	<u>30,537</u> 30,537
<u>COUNTY WORK</u>									
534	12	C-158 3"Pen.Mac. HunWP-7	Mt.Airy-Sergeantsville		<u>128</u> 128	<u>48,964</u> 48,964	<u>15,970</u> 15,970	<u>13,796</u> 13,796	<u>4,469</u> 4,469
<u>DIRT ROAD WORK</u>									
768	18	M-6-D 3"Bit.Pen. HunWP-8	Dilts Corner Hdqtrs. Road		23	14,878	11,428		
769	19	M-8-D Rd. Impr. HunWP-9	Var.Sts.Clinton Twp.		<u>118</u> 141	<u>69,092</u> 83,970	<u>25,759</u> 37,187		
<u>MUNICIPAL WORK</u>									
533	13	M-197 3"Pen.Mac. Hun-101-OS	Sergeantsville-Locktown		76	19,121	10,191	30,092	8,408
532	14	M-222 Gr.Dr.Pave. Hun-23-38	Mt.Airy-Bowne Sta.		<u>80</u> 156	<u>61,424</u> 80,545	<u>11,604</u> 21,795	<u>30,092</u> 30,092	<u>8,408</u> 8,408
TOTALS					<u>754</u>	<u>213,479</u>	<u>74,952</u>	<u>43,888</u>	<u>12,877</u> <u>206,381</u> <u>30,537</u>

MERCER COUNTY

January 1, 1942


State House App.	1027-11	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	1027 Federal Sponsor	Written Up Federal Sponsor
<u>BETTERMENT</u>									
981	46	B-207	Drain. Impr.	27	Stockton St. Boro of Princeton	10 10	9,430 9,430	6,230 6,230	
<u>COUNTY WORK</u>									
923	39	C-223	8"Pen.Mac.	Var.	Rds.,County	358	134,054	31,199	218,496
		MEWP-11-OS		Wide					96,567
925	40	C-227	StreamClear.	Var.	Streams	679	16,986	4,247	480,895
		MEWP-10-OS		County Wide					25,063
946	41	C-231	Br.Culv.	County	Wide	28			
		MEWP-12-OS				1065	151,040	35,446	699,391
									121,630
									27,010
									27,187
TOTALS						1070	160,470	41,676	699,391
									121,630
									27,010
									27,187



MIDDLESEX COUNTY

January 1, 1942

State House App.	1027-12 Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	1027 Federal Sponsor	Written Up Federal Sponsor
<u>BETTERMENT</u>								
834	44	B-195 Drainage	27	Sec.3, French St., N. Brunswick Twp.	37	18,314	5,915	13,051 5,170
					37	18,314	5,915	13,051 5,170
<u>COUNTY WORK</u>								
963	47	C-233 Br.&Culverts MIWP-6-OS		County Wide	36	22,363	7,372	11,350 8,531
	51	C-238 Rd.&Dr.Impr.		County Wide	1154	942,235	339,590	
548	33	C-172 Str.Clear. MIWP-3-OS		County Wide	241	165,104	7,281	19,273 700
					1431	1,129,702	354,243	30,623 9,231
TOTALS					1489	1,148,016	360,158	43,674 14,401



MONMOUTH COUNTY


January 1, 1942

State Hous e App.	1027-13 No.	Spon.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	1027 Federal Sponsor	Written Up Federal Sponsor
<u>COUNTY WORK</u>									
704	65	C-203	Rd. Const.	County	Wide	1749	1,405,975	151,465	
	SUWP-2					1749	1,405,975	151,465	
<u>MUNICIPAL WORK</u>									
554	48	M-187	Impr. Sts.	Var.	Sts. W. Keansburg	50	39,304	1,708	9,135 200
	MH-105-OS								
957	87	M-416	Rd. & Dr.	Old Mill	Rd., Wall	47	20,387	7,464	11,823 2,828
	MH-27-40			Twp.		106	59,691	9,172	20,958 3,028
TOTALS							<u>1855</u>	<u>1,465,666</u>	<u>160,637</u> <u>20,958</u> <u>3,028</u>

MORRIS COUNTY

January 1, 1942


State House App.	1016-14	Spon. No.	Type of Work	Rt. No.	Location	Man Mrs.	1016 Federal	Sponsor	Written Up Federal	Sponsor
					<u>BETTERMENT</u>					
	2	B-60	Widen	32	Morris Plains	6			3,998	1,347
73	12	B-85	Gutters	31	Chester	8			4,962	3,200
						<u>14</u>			<u>8,960</u>	<u>4,547</u>
					<u>DIRT ROAD WORK</u>					
770	24	M-3-D	4" Grav. Pave.	Var.	Sts. Jefferson Twp.	261			186,576	73,119
	MWP-1					<u>261</u>			<u>186,576</u>	<u>73,119</u>
					TOTALS	<u>275</u>			<u>195,536</u>	<u>77,366</u>



OCEAN COUNTY

January 1, 1942

State House App.	1016-15	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	Written Up Federal Sponsor
					<u>INSTITUTIONAL</u>			
778	15	I-27			Fire Rds., County Wide	1014		671,523 13,650*
	16	I-28			Fire Rds., County Wide			424,431 29,487*
	17	I-29			Fire Rds., County Wide	1349		899,661 19,180*
	19	I-38			Fire Rd., Gunderson Farm Road	41 2404		29,462 2,272 2,025,077 64,589
					TOTALS	2404		2,025,077 64,589



App.

PASSAIC COUNTY

January 1, 1942

House App.	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	1027 Federal Sponsor	Written Up Federal Sponsor			
BETTERMENT											
712	46	B-177 Exe.	23	Sec.6,W.Milf ord	132	101,348	9,098	54,543	2,500		
					132	101,348	9,098	54,543	2,500		
PRIMARY WORK											
788	49	P-39 St.Gd.Rl.	S4B	HawthorneBoro.	2	14,716	246C				
840	52	P-42 Clear.&Grub.	S4B	Wanaque	100	28,690	2,301	51,100	9,229		
971	60	P-55 Gr.&Dr.	S-3	Sec.3,ValleyRd.	197	51,762	79,834	110,421	137,709		
					299	95,168	82,381	161,521	146,938		
COUNTY WORK											
560	27	C-154 6"Pen.Mac.		OaklandRingwoodSky.	590	260,458	23,748	217,442	11,302		
		PWP-11-OS									
663	39	C-207 Grav.Pave.		E.ShoreGreen.Lake	134	97,427	19,899	16,026	3,669		
		PWP-14-OS									
763	41	C-206 Drainage		Otter Hole Rd.	6	5,920	1,883	2,185	1,175		
		PWP-16-OS									
887	51	C-226 Drainage		Lincoln Ave.,	14				12,272	6,289	
		PWP-17-OS		Hawthorne							
968	59	C-237 Culverts		Oakland Ringwood	25	16,946	1,387	4,409	493		
		PWP-19		Sky.							
					769	380,751	46,917	240,062	16,639	12,272	6,289
TOTALS					12 00	577,267	138,396	456,126	166,077	12,272	6,289

1870
 1871
 1872
 1873
 1874
 1875
 1876
 1877
 1878
 1879
 1880
 1881
 1882
 1883
 1884
 1885
 1886
 1887
 1888
 1889
 1890
 1891
 1892
 1893
 1894
 1895
 1896
 1897
 1898
 1899
 1900

1901
 1902
 1903
 1904
 1905
 1906
 1907
 1908
 1909
 1910
 1911
 1912
 1913
 1914
 1915
 1916
 1917
 1918
 1919
 1920
 1921
 1922
 1923
 1924
 1925
 1926
 1927
 1928
 1929
 1930
 1931
 1932
 1933
 1934
 1935
 1936
 1937
 1938
 1939
 1940
 1941
 1942
 1943
 1944
 1945
 1946
 1947
 1948
 1949
 1950
 1951
 1952
 1953
 1954
 1955
 1956
 1957
 1958
 1959
 1960
 1961
 1962
 1963
 1964
 1965
 1966
 1967
 1968
 1969
 1970
 1971
 1972
 1973
 1974
 1975
 1976
 1977
 1978
 1979
 1980
 1981
 1982
 1983
 1984
 1985
 1986
 1987
 1988
 1989
 1990
 1991
 1992
 1993
 1994
 1995
 1996
 1997
 1998
 1999
 2000

2001
 2002
 2003
 2004
 2005
 2006
 2007
 2008
 2009
 2010
 2011
 2012
 2013
 2014
 2015
 2016
 2017
 2018
 2019
 2020
 2021
 2022
 2023
 2024
 2025
 2026
 2027
 2028
 2029
 2030
 2031
 2032
 2033
 2034
 2035
 2036
 2037
 2038
 2039
 2040
 2041
 2042
 2043
 2044
 2045
 2046
 2047
 2048
 2049
 2050
 2051
 2052
 2053
 2054
 2055
 2056
 2057
 2058
 2059
 2060
 2061
 2062
 2063
 2064
 2065
 2066
 2067
 2068
 2069
 2070
 2071
 2072
 2073
 2074
 2075
 2076
 2077
 2078
 2079
 2080
 2081
 2082
 2083
 2084
 2085
 2086
 2087
 2088
 2089
 2090
 2091
 2092
 2093
 2094
 2095
 2096
 2097
 2098
 2099
 2100

2101
 2102
 2103
 2104
 2105
 2106
 2107
 2108
 2109
 2110
 2111
 2112
 2113
 2114
 2115
 2116
 2117
 2118
 2119
 2120
 2121
 2122
 2123
 2124
 2125
 2126
 2127
 2128
 2129
 2130
 2131
 2132
 2133
 2134
 2135
 2136
 2137
 2138
 2139
 2140
 2141
 2142
 2143
 2144
 2145
 2146
 2147
 2148
 2149
 2150
 2151
 2152
 2153
 2154
 2155
 2156
 2157
 2158
 2159
 2160
 2161
 2162
 2163
 2164
 2165
 2166
 2167
 2168
 2169
 2170
 2171
 2172
 2173
 2174
 2175
 2176
 2177
 2178
 2179
 2180
 2181
 2182
 2183
 2184
 2185
 2186
 2187
 2188
 2189
 2190
 2191
 2192
 2193
 2194
 2195
 2196
 2197
 2198
 2199
 2200

2201
 2202
 2203
 2204
 2205
 2206
 2207
 2208
 2209
 2210
 2211
 2212
 2213
 2214
 2215
 2216
 2217
 2218
 2219
 2220
 2221
 2222
 2223
 2224
 2225
 2226
 2227
 2228
 2229
 2230
 2231
 2232
 2233
 2234
 2235
 2236
 2237
 2238
 2239
 2240
 2241
 2242
 2243
 2244
 2245
 2246
 2247
 2248
 2249
 2250
 2251
 2252
 2253
 2254
 2255
 2256
 2257
 2258
 2259
 2260
 2261
 2262
 2263
 2264
 2265
 2266
 2267
 2268
 2269
 2270
 2271
 2272
 2273
 2274
 2275
 2276
 2277
 2278
 2279
 2280
 2281
 2282
 2283
 2284
 2285
 2286
 2287
 2288
 2289
 2290
 2291
 2292
 2293
 2294
 2295
 2296
 2297
 2298
 2299
 2300

2301
 2302
 2303
 2304
 2305
 2306
 2307
 2308
 2309
 2310
 2311
 2312
 2313
 2314
 2315
 2316
 2317
 2318
 2319
 2320
 2321
 2322
 2323
 2324
 2325
 2326
 2327
 2328
 2329
 2330
 2331
 2332
 2333
 2334
 2335
 2336
 2337
 2338
 2339
 2340
 2341
 2342
 2343
 2344
 2345
 2346
 2347
 2348
 2349
 2350
 2351
 2352
 2353
 2354
 2355
 2356
 2357
 2358
 2359
 2360
 2361
 2362
 2363
 2364
 2365
 2366
 2367
 2368
 2369
 2370
 2371
 2372
 2373
 2374
 2375
 2376
 2377
 2378
 2379
 2380
 2381
 2382
 2383
 2384
 2385
 2386
 2387
 2388
 2389
 2390
 2391
 2392
 2393
 2394
 2395
 2396
 2397
 2398
 2399
 2400

2401
 2402
 2403
 2404
 2405
 2406
 2407
 2408
 2409
 2410
 2411
 2412
 2413
 2414
 2415
 2416
 2417
 2418
 2419
 2420
 2421
 2422
 2423
 2424
 2425
 2426
 2427
 2428
 2429
 2430
 2431
 2432
 2433
 2434
 2435
 2436
 2437
 2438
 2439
 2440
 2441
 2442
 2443
 2444
 2445
 2446
 2447
 2448
 2449
 2450
 2451
 2452
 2453
 2454
 2455
 2456
 2457
 2458
 2459
 2460
 2461
 2462
 2463
 2464
 2465
 2466
 2467
 2468
 2469
 2470
 2471
 2472
 2473
 2474
 2475
 2476
 2477
 2478
 2479
 2480
 2481
 2482
 2483
 2484
 2485
 2486
 2487
 2488
 2489
 2490
 2491
 2492
 2493
 2494
 2495
 2496
 2497
 2498
 2499
 2500

2501
 2502
 2503
 2504
 2505
 2506
 2507
 2508
 2509
 2510
 2511
 2512
 2513
 2514
 2515
 2516
 2517
 2518
 2519
 2520
 2521
 2522
 2523
 2524
 2525
 2526
 2527
 2528
 2529
 2530
 2531
 2532
 2533
 2534
 2535
 2536
 2537
 2538
 2539
 2540
 2541
 2542
 2543
 2544
 2545
 2546
 2547
 2548
 2549
 2550
 2551
 2552
 2553
 2554
 2555
 2556
 2557
 2558
 2559
 2560
 2561
 2562
 2563
 2564
 2565
 2566
 2567
 2568
 2569
 2570
 2571
 2572
 2573
 2574
 2575
 2576
 2577
 2578
 2579
 2580
 2581
 2582
 2583
 2584
 2585
 2586
 2587
 2588
 2589
 2590
 2591
 2592
 2593
 2594
 2595
 2596
 2597
 2598
 2599
 2600

SALEM COUNTY

January 1, 1942

State House App.	1016-17	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016		Written Up	
							Federal	Sponsor	Federal	Sponsor
					<u>BETTERMENT</u>					
666	14	B-151	Drainage	48	Sec.19,Pittsgrove	23	18,463	6,228		
714	18	B-168	Drainage	48	Pittsgrove & Upper Pittsgrove	16			11,575	6,139
795	21	B-181	Dr.&Const.	44	Carneys Pt.Rt.48	32	21,859	16,068		
902	27	B-201	Drain	45	Market St.Salem	24			17,782	8,924
						95	<u>40,322</u>	<u>22,296</u>	<u>29,357</u>	<u>15,063</u>
					<u>COUNTY WORK</u>					
421	10	C-125	Gr.&Dr.		Pennsgrove,Auburn Rd.	21			14,935	2,433
		SAWP-1								
889	22	C-219	6" Grav.Pave.		Tattletown Rd.	93			64,081	14,538
		SWP-6								
						<u>114</u>			<u>79,016</u>	<u>16,971</u>
					<u>DIRT ROAD WORK</u>					
892	25	M-19-D	6"Grav.Pave.		Var.Sts.,Penns Neck	39			27,013	13,007
		SWP-7				<u>39</u>			<u>27,013</u>	<u>13,007</u>
					<u>TOTALS</u>					
						<u>248</u>	<u>40,322</u>	<u>22,296</u>	<u>135,386</u>	<u>45,041</u>

SOMERSET COUNTY


January 1, 1942

State House App.	1027-18 Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	1027 Federal Sponsor	Written Up Federal Sponsor
<u>COUNTY WORK</u>								
444	21 C-135 3" Pen.Mac. SOWP-10	Var.Sts.Franklin	12					8,540 7,566
	25 C-173 Bld.Rd.Br. SOWP-6	Var.Sts.Bedminster, Cont.C-98-D	26 38		37,181 37,181	14,833 14,833		8,540 7,566
<u>DIRT ROAD WORK</u>								
894	36 M-21-D 6"Pen.Mac. SOWP-17	Ayres Ave. & Mal- colm	6 6					4,878 4,787* 4,878 4,787*
TOTALS					44	37,181	14,833	- - 13,418 12,353

SUSSEX COUNTY

January 1, 1942

State House App.	1027-19	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	1027 Federal Sponsor	Written Up Federal Sponsor	
					<u>BETTERMENT</u>					
	9	B-205	Rd.Culv.&Dr.	31	Sec.11,Andover	74 74			52,397 52,397	39,462 39,462
					<u>COUNTY WORK</u>					
705	5	C-198	Drainage		County Wide	192 192	135,664 135,664	29,780 29,780	5,491 5,491	5,162 5,162
		SUWP-2								
					TOTALS	266	135,664	29,780	5,491	5,162
									52,397	39,462



UNION COUNTY

January 1, 1942

State House App.	1027-20	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	1027 Federal Sponsor	Written Up Federal Sponsor
------------------------	---------	--------------	--------------	------------	----------	-------------	-------------------------	-------------------------	-------------------------------

NO OPERATING OR WRITTEN UP PROJECTS

WARREN COUNTY


January 1, 1942

State House App.	1027-21	Spon. No.	Type of Work	Rt. No.	Location	Man Yrs.	1016 Federal Sponsor	1027 Federal Sponsor	Written Up Federal Sponsor			
<u>COUNTY WORK</u>												
947	9	C-232	Rd.&Dr.		County Wide	262	112,193	13,640	66,066	25,424		
		WWP-6				262	112,193	13,640	66,066	25,424		
<u>DIRT ROAD WORK</u>												
771	6	M-4-D	Dirt Road		Var.Sts.Var.Twp.	93	74,938	36,893	14,059	7,195		
		WWP-4										
772	7	M-5-D	Dirt Road		Var.Sts.Var.Twps.	297	146,325	41,516	49,680	20,223		
		WWP-5										
11	M-39-D	"	"		Frelinghuysen,Blairs-							
		WWP-8			town,Knowlton Twps.	61						
						451	221,263	78,409	63,739	27,418		
									41,822	12,149		
									41,822	12,149		
TOTALS						713	333,456	92,049	129,805	52,842	41,822	12,149

ANNUAL REPORT
OF THE
REAL ESTATE DIVISION
NEW JERSEY STATE HIGHWAY
DEPARTMENT



FOR THE YEAR
1941



LEGEND
RESPONSIBILITY ———
COORDINATION - - -

NEW JERSEY STATE HIGHWAY DEPT.
REAL ESTATE DIVISION (NEGOTIATIONS)
ORGANIZATION

1941

March 2, 1942

Mr. James Logan
State Highway Engineer

Dear Sir:

I am submitting herewith a detailed report and analysis covering the acquisition of rights of way for the year 1941.


The summary for 1941 shows that the number of agreements approved, awards approved and net condemnations authorized total 638 in the aggregate sum of \$2,369,376.07. The actual amount paid out during the year 1941 on settled cases was \$2,542,902.61.

The total cost of operating the Real Estate Division for the year 1941 was \$295,414.71, which is subdivided in the following manner:

Negotiating Bureau	\$106,634.09
Title Bureau	100,337.24
Legal Bureau	88,443.38

In addition to actually negotiating for the acquisition of properties needed, the Negotiating Bureau assisted the Construction Division in making preliminary estimates on various lines and also testified before Condemnation Commissioners and Juries.

Respectfully submitted,


John Franssen
Senior Right of Way Agent

PERSONNEL OF DIVISION OF REAL ESTATE ACQUISITIONS

JANUARY 1, 1941 TO DECEMBER 31, 1941

L. Adler	W. J. McCormack
J. W. Aymar, Jr.	Morris McCrosson
M. Balbresky	L. S. Naples
H. Beilinson	J. J. Newmark
D. S. Blinn	W. A. O'Brien
F. Brenna	J. O'Hara
M. F. Brennan	L. Pieslak
J. G. Brown	M. Pollak
C. M. Buckley	J. L. Prout
R. A. Callahan	V. J. Rebbeck
A. Carrell	G. B. Reed
F. T. Chiarello	T. Reilly
M. E. Cohen	W. L. Rogers
C. Dale	S. B. Rosen
H. W. Denmead	B. Ruderman
M. Devlin	J. A. Russo
E. Drake	A. St. John
A. Esposito	R. Saltzman
G. L. Feaster	V. Sams
J. Franssen	W. K. Schanck
W. R. Hancock	F. Schatzman
W. B. Haney	W. H. Schiller
R. Hartgrove	M. W. Schmidt
M. Hester	L. F. Seale
G. R. Hood	O. F. Seggel
F. Hulit	H. Silverstein
F. Ireton	F. Skillman
M. R. Johnson	T. J. Smith
K. Jones	R. A. Snyder
W. Kirk, Jr.	T. W. Stewart
H. N. Kramer	M. D. Swackhamer
J. H. Laffan	A. H. Sweeney
F. Layton	B. C. VanTine
S. Lefkowitz	F. Vollmer, Jr.
C. I. Levine	J. J. Walklet
N. Lister	B. A. Ward
M. C. Lynch	M. G. Ward
T. B. MacDougall	P. Ward
A. S. Manion	J. Watt
W. Masterton	H. Weisman
F. A. Matthews, Jr.	

REAL ESTATE DIVISION - 1941

Salaries	\$215,154.01
Traveling Expense	3,757.55
Supplies	1,577.57
Telephone	2,461.77
Miscellaneous	45.14
Equipment	499.55
Postage	811.88
Department Auto and Truck Use	14,098.63
Condemnation Advertising	1,615.39
Special Services, Attorneys, Appraisers, Witnesses, Condemnations, etc.	25,930.54
Blue Prints	906.87
Appraisal Services	22,948.50
Rent and Light	475.86
Titles, County Clerks, etc.	5,111.81
Advertising	13.64
Medical Services	<u>6.00</u>

Total cost of Operations for Real Estate Division for the year 1941	\$295,414.71
--	--------------

COST OF OPERATING THE VARIOUS
BRANCHES OF THE REAL ESTATE DIVISION
FOR THE YEAR 1941

	Negotiating	Title	Legal	Total
Salaries	\$ 70,180.39	\$ 89,682.03	\$ 55,291.59	\$215,154.01
Traveling Expense	379.82	3,243.26	134.47	3,757.55
Supplies	367.10	744.80	465.67	1,577.57
Telephone	929.42	929.42	602.93	2,461.77
Miscellaneous	13.91	24.48	6.75	45.14
Equipment	180.45	144.50	174.60	499.55
Postage	360.94	450.94	--	811.88
Dept. Auto & Truck Use	9,877.19	--	4,221.44	14,098.63
Condemnation Advertising	--	--	1,615.39	1,615.39
Special Services, Attorneys, Appraisers, Witnesses, etc.	--	--	25,930.54	25,930.54
Blue Prints	906.87	--	--	906.87
Appraisal Services	22,948.50	--	--	22,948.50
Rent and Light	475.86	--	--	475.86
Titles, County Clerks, etc.	--	5,111.81	--	5,111.81
Advertising	13.64	--	--	13.64
Medical Services	--	6.00	--	6.00
Totals -----	\$106,634.09	\$100,337.24	\$ 88,443.38	\$295,414.71

LIST SHOWING COMPARISON OF COST OF OPERATING REAL ESTATE
DIVISION DURING 1939 - 1940 - 1941.

	1939	1940	1941
Salaries	\$205,523.72	\$210,559.25	\$215,154.01
Traveling Expense	3,191.66	3,851.83	3,757.55
Supplies	1,712.81	2,392.84	1,577.57
Equipment	1,587.96	459.28	499.55
Appraisal Services	23,491.63	38,504.50	22,948.50
Blue Prints	1,120.63	1,072.67	906.87
Telephone	2,017.22	2,188.97	2,461.77
Advertising	203.88	49.72	13.64
Miscellaneous	108.56	68.06	45.14
Dept. Auto & Truck Use	13,270.01	13,701.55	14,098.63
Titles, County Clerks	7,127.01	6,324.91	5,111.81
Postage	696.54	779.76	811.88
Special Services, Attorneys, Appraisers, Witnesses, Condemnations, etc.	11,867.51	31,721.80	25,930.54
Condemnation Advertising	1,045.10	1,222.42	1,615.39
Medical Services	74.25	3.00	6.00
Rent & Light	--	90.00	475.86
Total Cost of Operating Real Estate Division	\$273,766.49	\$312,990.56	\$295,414.71
Total Cost of operating the Real Estate Division for the Year 1941			\$295,414.71
Actual payments made for the acquisition of right of way during 1941			\$2,542,902.61
Total number of cases acted on during the year 1941			\$2,369,376.07

SUMMARY OF 1941 REAL ESTATE ACQUISITIONS

I	AGREEMENTS	No. of Par.		Amount
	Original Agreements	377		\$1,488,510.62
	Comp. Agreements on 1941 Auth.....	44		98,175.20
	Comp. Agreements on old auth.....	37		163,591.10
	Total number of agreements and amount approved during 1941.....	458		<u>\$1,750,276.92</u>
II	AWARDS OR SETTLEMENTS SUBSEQUENT TO AWARDS			
	Awards or settlements subsequent to awards on 1941 authorizations.....	12	\$	12,160.75
	Awards or settlements subsequent to awards on old authorizations.....	47		426,216.33
	Total awards or settlements subsequent to awards approved during 1941.....	59	\$	<u>438,377.08</u>
III	TOTAL NUMBER OF PARCELS SETTLED DURING 1941			
	Agreements.....	458		\$1,750,276.92
	Awards or settlements subsequent to awards.....	59		438,377.08
	Total number of parcels settled during 1941.....	517		<u>\$2,188,654.00</u>
IV	TOTAL NUMBER OF PARCELS AND AMOUNTS AUTHORIZED FOR CONDEMNATION DURING 1941			
		177	\$	<u>254,397.70</u>
	Of this number 44 parcels were settled by agreement and 12 parcels on which awards were approved, leaving 121 parcels authorized during 1941 which are still pending.			
V	TOTAL NUMBER OF PARCELS ACTED ON BY THE COMMISSIONER DURING 1941. (INCLUDES NET CONDEMNATIONS AUTHORIZED)			
	Total number of agreements approved...	458		\$1,750,276.92
	Total number of awards or settlements subsequent to awards	59		438,377.08
	Total number of net condemnations pending on 1941 authorizations.....	121		180,722.07
		<u>638</u>		<u>\$2,369,376.07</u>
VI	TOTAL NUMBER OF PARCELS AUTHORIZED FOR CONDEMNATION WHICH ARE STILL PENDING			
	Authorizations previous to Jan.1,1941 which are still pending.....	*92	\$	449,633.17
	Authorized during 1941(Still pending).	121		180,722.07
	Total number of parcels authorized for condemnation which are still pending.	213	\$	<u>630,355.24</u>

*Includes Parcel #31 on Route 21, Section 2, on which an official offer of \$400,000.00 was authorized in 1932.

VII 500 OPEN CASES NEVER ACTED ON, INCLUDING
4 ON OLD ROUTES.

KEY TO HEADINGS IN ANALYSIS OF NEGOTIATIONS FOR 1941

1. "TOTAL AGREEMENTS 1941" means total agreements approved and will include #2, 4 and 7. $1 = 2 + 4 + 7$.
2. "ORIGINAL AGREEMENTS" or agreements approved during 1941, exclusive of compromissary settlements or acceptance of offers.
3. "TOTAL CONDEMNATIONS AUTHORIZED 1941". This includes #4, 5 & 6. $3 = 4 + 5 + 6$ (for number of parcels only.)
4. "SETTLED BY COMPROMISSARY AGREEMENTS" includes acceptance of offers and compromissary settlements without hearings, 1941 cases only.
5. "APPROVED AWARDS OR SETTLEMENTS SUBSEQUENT TO AWARDS 1941" includes only awards on cases authorized in 1941 settled during 1941 by acceptance of awards, jury awards or compromise.
6. "PENDING" includes condemnations authorized in 1941 on which no settlements or awards have been approved and includes cases under appeal.
7. OLD CONDEMNATIONS - "SETTLED BY AGREEMENT" includes condemnations authorized previous to January 1, 1941 and settled subsequent to January 1, 1941 without hearings.
8. OLD CONDEMNATIONS - "SETTLED BY AWARDS SUBSEQUENT TO AWARDS" includes condemnations authorized previous to January 1, 1941 and settled subsequent to January 1, 1941, either by approval of awards or compromissary settlements subsequent to awards.
9. "TOTAL AWARDS APPROVED OR SETTLEMENTS SUBSEQUENT TO AWARDS, 1941". This includes #5 and 8. $9 = 5 + 8$.
10. "TOTAL CASES SETTLED 1941" includes #1 & 9. $10 = 1 + 9$.
11. "TOTAL CASES INCLUDING NET CONDEMNATIONS AUTHORIZED" includes #10 and 6. $11 = 10 + 6$.
12. "OLD CONDEMNATION CASES PENDING" on condemnation cases authorized before 1941 and not yet settled.
13. "TOTAL CONDEMNATION CASES PENDING" includes #6 & 12. $13 = 6 + 12$.
14. "OPEN CASES" on which no agreements were approved or no condemnation authorized.

9	10	11	12	13	14
5 TS O	TOTAL SETTLED CASES	TOTAL CASES INCLUDING NET CONDEMNATIONS AUTHORIZED	AUTHORIZED BEFORE JANUARY 1, 1941 OLD CONDEMNATION CASES PENDING	TOTAL CONDEMNATION CASES PENDING	OPEN CASES
NO	AMOUNT	NO	AMOUNT	NO	AMOUNT
					1
					1
2	5,248.78	2	5,248.78		
1	8,560.00	1	8,560.00		
1	1.00	1	1.00		1
		1	5,113.63	1	5,113.63
1	50.00	1	50.00		
1	1.00	1	1.00		
1	200.00	1	200.00		
		1	321.60		1
				1	321.60
					1
3	281.00	3	281.00	6	5,611.70
23	368,448.05	24	368,451.05	6	5,611.70
				1	3.00
					9
1	366.00	1	366.00		1
1	25.00	1	25.00	1	400.00
2	2,800.00	2	2,800.00		1
1	13,000.00	2	33,087.00	1	19,687.00
10	6,938.04	19	10,987.22	9	4,042.18
		2	280.00	2	280.00
					10
					1
1	50.00	1	50.00	2	908.50
				1	125.00
3	30,600.00	3	30,600.00	1	125.00
					10
1	1,000.00	1	1,000.00		2
1	300.00	1	300.00		2
					5
3	2,060.00	3	2,060.00		8
		2	5,212.90		1
1	50.00	1	50.00	2	5,212.90
					2
1	250.00	2	301.00		1
				1	51.00
				1	18.40
					7
					1
					84
					1
				1	400,000.00
				1	400,000.00
					2
					3
					1
1	125.00	1	125.00		1
1	100.00	1	100.00		46
61	441,553.87	79	476,602.18	12	4,07,063.60
				30	442,111.91
					228

9	10	11	12	13	14
OS NTS TO	TOTAL SETTLED CASES	TOTAL CASES INCLUDING NET CONDEMNATIONS AUTHORIZED	AUTHORIZED BEFORE JANUARY 1, 1941 OLD CONDEMNATION CASES PENDING	TOTAL CONDEMNATION CASES PENDING	OPEN CASES
NO	AMOUNT	NO	AMOUNT	NO	AMOUNT
					1
					1
		1	13,983.00	1	13,983.00
					1
1	33.00	1	33.00		
1	25.00	1	250.00	1	5.00
					2
1	1.00	1	1.00		
					3
					1
					3
2	16,100.00	2	16,100.00	1	300.00
5	119,000.00	13	139,000.58	8	19,018.58
				1	190.00
					1
					1
				1	71.00
				1	71.00
		1	126.00	1	126.00
3	21,250.00	3	21,250.00		6
12	167,621.00	14	160,557.20	2	733.20
4	7,375.00	6	7,410.25	4	2,220.75
1	1,350.00	2	1,819.00	1	2,000.00
1	225.00	1	225.00	1	50.00
					2
					19
1	52,150.00	1	52,150.00		
					1
19	77,619.00	21	80,140.00	9	11,651.25
10	57,575.35	10	57,575.35	2	5,237.50
					2
7	8,118.20	8	8,309.60	2	630.30
				3	901.70
					2
1	250.00	1	250.00		
					1
		1	100.00	1	100.00
					2
					2
1	75.00	1	75.00		
2	865.00	2	865.00	1	398.25
3	212.18	3	212.18	2	110.00
1	346.50	1	346.50		
					1
					12
					1
1	1.00	1	1.00		
8	5,310.00	14	6,000.00	1	210.00
1	50.00	1	50.00	7	1,020.00
1	9,869.25	1	9,869.25	1	33.10
					1
87	546,130.28	112	588,126.71	25	21,804.90
				50	63,501.33

ANALYSIS OF 1941 RIGHT OF WAY ACQUISITION																				2										
1927 ROUTE NUMBERS		1		2		CONDEMNATION				OLD CONDEMNATION SETTLED IN 1941		9		10		11		12		13		14								
		TOTAL AGREEMENTS		ORIGINAL AGREEMENTS		TOTAL CONDEMNATIONS AUTHORIZED		SETTLED BY COMPROMISORY AGREEMENTS		APPROVED AWARDS OR SETTLEMENTS SUBSEQUENT TO AWARDS		PENDING		BY AGREEMENT		BY AWARD OR SUBSEQUENT TO AWARDS		TOTAL AWARDS APPROVED OR SETTLEMENTS SUBSEQUENT TO AWARDS		TOTAL SETTLED CASES		TOTAL CASES INCLUDING NET CONDEMNATIONS AUTHORIZED		AUTHORIZED BEFORE JANUARY 1, 1941 OLD CONDEMNATION CASES PENDING		TOTAL CONDEMNATION CASES PENDING		OPEN CASES		
ROUTE	SECTION	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO.
25	3D & 1A																												1	
25	53 & 63																												1	
25	4					1	13,983.00					1	13,983.00									1	13,983.00						1	
25	5																													
25	7	1	33.00	1	33.10															1	33.00	1	33.00							
25	12	1	250.00									1	250.00							1	250.00	1	250.00	1	5.00	1	5.00		2	
25	23																													
25	26	1	1.00	1	1.00															1	1.00	1	1.00						3	
25	29																												1	
25	30																												3	
25	32																													
25	33	2	16,100.00									2	16,100.00							2	16,100.00	2	16,100.00	1	300.00	1	300.00		2	
25	34	5	119,250.00	5	119,250.00	8	19,848.58					8	19,848.58							5	119,250.00	13	139,098.58	1	190.00	1	190.00		12	
25 C.L.	2 & 3																												1	
25 C.L.	4 & 5																												1	
26	3																													
26 & 27	CAL SY EXTEN																													
S26	1					1	426.00					1	426.00																	
28	22	3	21,250.00											3	21,250.00					3	21,250.00	3	21,250.00						6	
28	23	12	167,624.00	12	167,624.00	2	733.20					2	733.20							12	167,624.00	14	168,357.20	2	733.20				3	
28	24	4	7,375.00	3	3,375.00	2	35.25					2	35.25	1	3,100.00					4	7,375.00	6	7,410.25	2	2,885.50	4	2,920.75		1	
28	25	1	1,850.00			1	2,969.00					1	2,969.00	1	1,850.00					1	1,850.00	2	1,810.00			1	2,900.00			
28-24 C.L.	1 & 2	1	225.00											1	225.00					1	225.00	1	225.00	1	50.00	1	50.00		2	
28-29 Conn	1 EXT.																												19	
28-29-31	at SOMVE	1	52,150.00	1	52,150.00															1	52,150.00	1	52,150.00						1	
S28	1																													
29	20	15	71,265.00	7	19,275.00	6	5,959.00	4	9,665.00			2	2,550.00	4	44,625.00	4	3,351.00	4	3,351.00	19	77,619.00	21	80,170.00	9	11,651.25	11	11,201.25		1	
29	22	10	57,375.05	5	13,675.05									5	38,900.00					10	57,375.05	10	57,375.05	2	5,237.50	2	5,237.50			
29	3																													
29	3B-10-20	5	6,263.20	2	5,025.00	3	914.50	1	238.20	1	775.00	1	271.00	2	1,000.00	1	1,080.00	2	1,355.00	7	8,118.20	8	8,329.60	2	630.30	3	901.70		3	
29	30																												2	
29	31																													
29	6																													
29	6A					1	100.00					1	100.00																2	
29A	2																													
31	3	1	75.00	1	75.00															1	75.00	1	75.00							
31	11	1	800.00	1	800.00	1	65.00			1	65.00									2	865.00	2	865.00	1	398.25	1	398.25		4	
S31	3	2	217.48	2	217.48									1	25.00	1	25.00	3	242.00	3	242.00	3	242.00	2	110.00	2	110.00			
S31	4													1	346.50	1	346.50	1	346.50	1	346.50	1	346.50						12	
S31	5																												1	
33	3B & 3C																													
33	15	1	1.00	1	1.00															1	1.00	1	1.00							
33-35 Conn	1	7	3,810.00	4	3,010.00	7	960.00	1	300.00			6	780.00	2	500.00	1	1,500.00	1	1,500.00	8	5,310.00	14	6,000.00	1	210.00	7	1,020.00		9	
34	3W	1	50.00	1	50.00															1	50.00	1	50.00						2	
34	4	1	9,869.25	1	9,869.25															1	9,869.25	1	9,869.25	1	33.10	1	33.10		1	
TOTAL	SHEET 2	76	539,034.78	48	400,731.50	33	45,993.53	6	10,203.20	2	840.00	25	41,696.43	22	128,100.00	9	6,555.50	11	7,395.50	87	546,430.28	112	588,126.71	25	21,804.90	50	63,501.33			

9 DS ITS TO	10 TOTAL SETTLED CASES		11 TOTAL CASES INCLUDING NET CONDEMNATIONS AUTHORIZED		12 AUTHORIZED BEFORE JANUARY 1, 1941 OLD CONDEMNATION CASES PENDING		13 TOTAL CONDEMNATION CASES PENDING		14 OPEN CASES
	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO.
0	1	400.00	1	400.00					
	16	48,685.00	17	48,860.00			1	175.00	46
	1	350.00	1	350.00					
					1	60.00	1	60.00	
									2
	1	900.00	1	900.00					1
					1	500.00	1	500.00	
	1	90.00	14	1,555.00	13	1,370.00	26	2,835.00	
					1	200.00	1	200.00	
	9	70,329.00	13	91,555.16			4	21,226.16	14
	5	11,610.00	5	11,610.00					2
9	3	406,200.59	3	406,200.59					3
					1	10.00	1	10.00	
									1
									1
	45	110,968.00	52	116,010.15			7	5,042.15	9
	1	1,143.75	1	1,143.75					
									1
	7	65,528.00	8	109,121.25			1	43,596.25	1
									1
	1	300.00	1	300.00					9
	1	12,000.00	1	12,000.00					3
5	21	29,305.20	29	47,000.53	8	8,136.79	16	26,758.12	7
									1
	1	1,365.00	1	1,365.00					
	3	3,850.00	3	3,850.00					
	1	6,500.00	1	6,500.00					1
	5	20,550.00	5	20,550.00					6
0	1	105.00	1	105.00					
	1	100.00	1	100.00					
									1
	1	2,000.00	1	2,000.00					
	2	6,300.00	2	6,300.00					
	2	600.00	2	600.00					
	1	50.00	1	50.00					
0	81	130,262.16	102	136,938.35	2	220.32	23	6,896.51	2
	3	3,368.00	3	3,368.00					
									1
	1	50.00	1	50.00					
					1	4.50	1	4.50	
			1	490.00			1	490.00	
			1	25.00			1	25.00	
0	82	159,888.34	90	163,288.96			8	3,400.62	9
	9	16,534.77	11	17,014.77	1	518.20	3	998.20	1
					1	1,388.16	1	1,388.16	
	307	1,112,692.81	374	1,213,590.51	30	12,707.97	97	113,605.67	123

ANALYSIS OF 1941 RIGHT OF WAY ACQUISITION

1927 ROUTE NUMBERS		TOTAL AGREEMENTS		ORIGINAL AGREEMENTS		CONDEMNATION				OLD CONDEMNATION SETTLED IN 1941				TOTAL AWARDS APPROVED OR SETTLEMENTS SUBSEQUENT TO AWARDS		TOTAL SETTLED CASES		TOTAL CASES INCLUDING NET CONDEMNATIONS AUTHORIZED		AUTHORIZED BEFORE JANUARY 1, 1941 OLD CONDEMNATION CASES PENDING		TOTAL CONDEMNATION CASES PENDING		OPEN CASES			
ROUTE	SECTION	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT		
34	5																										
34	6 & 7 WID	16	48,685.00	16	48,685.00	1	175.00			1	175.00			1	400.00	1	400.00	1	400.00	1	400.00						
34	7	1	350.00	1	350.00													16	48,685.00	17	48,685.00			1	175.00		
35	1																	1	350.00	1	350.00						
35	8A																				1	60.00	1	60.00			
35	9	1	900.00	1	900.00																				2		
35	10																	1	900.00	1	900.00				1		
ASBURY AV	WIDENING	1	90.00	1	90.00	13	1,465.00			13	1,465.00							1	90.00	14	1,555.00	13	500.00	1	500.00		
35	37																				13	1,370.00	26	2,835.00			
35	38	9	70,329.00	9	70,329.00	4	21,226.16			4	21,226.16							1	200.00	1	200.00						
35-4N COMM.	1	5	11,610.00	5	11,610.00													9	70,329.00	13	91,555.16			4	21,226.16		
35 EXT.	12-13-14	1	1,500.00	1	1,500.00													5	11,610.00	5	11,610.00						
36	3													2	404,700.59	2	404,700.59	3	404,200.59	3	404,200.59						
37	14																				1	10.00	1	10.00			
38	2W																								1		
38	4	45	110,968.00	44	106,468.00	8	8,467.15	1	4,500.00									45	110,968.00	52	116,010.15			7	5,042.15		
38	5	1	1,443.75	1	1,443.75													1	1,443.75	1	1,443.75				9		
38-41-541																											
39	1A & 10	7	65,528.00	7	65,528.00	1	43,596.25			1	43,596.25							7	65,528.00	8	109,124.25			1	43,596.25		
40	2W	1	300.00	1	300.00													1	300.00	1	300.00				1		
40	5A	1	12,000.00															1	12,000.00	1	12,000.00				9		
40	5B	8	11,555.55	3	2,975.00	13	27,869.71	2	6,240.55	3	6,240.55	8	18,321.33	3	2,340.00	10	11,388.90	13	17,800.65	21	29,305.20	29	47,000.53	8	8,436.79		
40	6A																							16	26,758.12		
40	7	1	1,365.00	1	1,365.00																				1		
40	8W	3	3,850.00	3	3,850.00													1	1,365.00	1	1,365.00						
40	9W	1	6,500.00	1	6,500.00													3	3,850.00	3	3,850.00						
40	10 & 11 WID	5	20,550.00	3	19,600.00									2	950.00			1	6,500.00	1	6,500.00				1		
SL1	3																	5	20,550.00	5	20,550.00				6		
41	1	1	100.00											1	105.00	1	105.00	1	105.00	1	105.00						
41	2													1	100.00			1	100.00	1	100.00						
SL1	1A	1	2,000.00											1	2,000.00										1		
SL1	1W	2	6,300.00	2	6,300.00													1	2,000.00	1	2,000.00						
SL1	2A & 3A	2	600.00	2	600.00													2	6,300.00	2	6,300.00						
SL1	3	1	50.00	1	50.00													2	600.00	2	600.00						
SL1	3B & 4A	80	128,962.16	61	77,044.96	41	41,694.94	19	51,917.20	1	1,300.00	21	6,676.19					1	50.00	1	50.00						
SL1	4	3	3,368.00	3	3,368.00													81	130,262.16	102	136,938.75	2	220.32	23	6,896.51		
42	3A																	3	3,368.00	3	3,368.00						
42	4	1	50.00	1	50.00																				1		
43	12A																	1	50.00	1	50.00						
44	2A-4A & 7					1	490.00					1	490.00								1	4.50	1	4.50			
44	4					1	25.00					1	25.00								1	490.00	1	490.00			
44	9	81	157,888.34	72	146,913.34	18	15,472.25	9	10,975.00	1	2,000.00	8	3,400.62								1	25.00	1	25.00			
44	10	9	16,534.77	3	5,911.77	5	2,758.52	3	4,073.00			2	480.00	3	6,550.00			82	159,888.34	90	163,288.96			8	3,400.62		
SL4	1																	9	16,534.77	11	17,014.77	1	518.20	3	998.20		
																					1	1,388.16	1	1,388.16			
TOTAL SHEET #3		388	686,377.57	343	581,731.82	106	163,239.98	34	77,705.75	5	9,720.75	67	100,897.70	11	23,940.00	14	416,594.49	19	426,315.24	307	1,112,692.81	374	1,213,590.51	30	12,707.97	97	113,605.67

ANALYSIS OF 1941 RIGHT OF WAY ACQUISITION

4.

ANALYSIS OF 1941 RIGHT OF WAY ACQUISITION																															
1927 ROUTE NUMBERS		1		2		3 CONDEMNATION						4 OLD CONDEMNATION SETTLED IN 1941						9		10		11		12		13		14			
		TOTAL AGREEMENTS		ORIGINAL AGREEMENTS		TOTAL CONDEMNATIONS AUTHORIZED		SETTLED BY COMPROMISORY AGREEMENTS		APPROVED AWARDS OR SETTLEMENTS SUBSEQUENT TO AWARDS		PENDING		BY AGREEMENT		BY AWARD OR SUBSEQUENT TO AWARDS		TOTAL AWARDS APPROVED OR SETTLEMENTS SUBSEQUENT TO AWARDS		TOTAL SETTLED CASES		TOTAL CASES INCLUDING NET CONDEMNATIONS AUTHORIZED		AUTHORIZED BEFORE JANUARY 1, 1941 OLD CONDEMNATION CASES PENDING		TOTAL CONDEMNATION CASES PENDING		OPEN CASES			
ROUTE	SECTION	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT	NO	AMOUNT		
45	2	3	401.00	3	401.00	1	323.00					1	323.00							3	401.00	4	721.00			1	323.00	1			
46	6																														
47	2																														
47	9	2	150.00	2	150.00																										
47	11																			2	150.00	2	150.00								
47	12																												1		
48	21																														
48	22	2	125.00	1	75.00	1	35.00	1	50.00							1	59.80	1	59.80	3	181.80	3	181.80			1	1,007.00	1	1,007.00		
48	23																														
48	24	1	2,100.00	1	2,100.00	1	50.00					1	50.00			6	465.00	6	465.00	7	2,661.00	8	2,711.00			1	741.88	1	741.88		
48	25	3	352.00	2	2.00															3	350.00	3	350.00			1	50.00	1	50.00	1	
48	SHARPTOWN	1	200.00	1	200.00									1	350.00					1	200.00	1	200.00								
49	13W	1	1.00	1	1.00															1	1.00	1	1.00							1	
49	16					1	475.00			1	1,350.00					1	100.00	2	1,450.00	2	1,450.00	2	1,450.00							1	
49	3															1	10.00	1	10.00	1	10.00	1	10.00								
49	5																														
51	2	1	105.00	1	105.00															1	105.00	1	105.00	1	100.00	1	100.00			33	
52	1																														
54	1	12	8,271.35	9	7,077.00	11	3,271.23	2	516.25	1	225.00	8	2,644.08	1	111.10	7	425.54	8	650.54	20	8,331.32	28	11,529.87	13	5,577.32	21	8,222.00	2			1
56	1																														
5100	ENCLABETH	3	71,560.00	3	71,560.00															3	71,560.00	3	71,560.00							1	
Total		29	85,332.35	24	82,275.00	15	4,154.23	3	566.25	2	1,475.00	10	3,017.98	2	491.10	16	1,060.34	18	2,635.34	47	85,067.39	57	80,305.67	20	7,500.30	30	10,416.23	43			
1,17	Route 1																														
1,17	11																														
3	10	1	50.00	1	50.00															1	50.00	1	50.00							1	
3	10	6	1,000.00	3	1,000.00	4	86.65			3	25.00	1	61.65						3	25.00	9	1,003.35	10	1,115.00	1	125.00	2	106.65			
3	11	1	200.00	1	200.00															1	200.00	1	200.00								
3	11	1	75.00	1	75.00															1	75.00	1	75.00							1	
4	CAPE MAY	2	101.00	2	101.00															2	101.00	2	101.00								
15	2 & 3																														
15	8																							1	3.40	1	3.40				
16	6A	1	500.00	1	500.00															1	500.00	1	500.00								
18	2																														
18	19																													1	
20	7																														
TOTAL 1917 ROUTES		12	1,984.35	12	1,984.35	4	86.65	-	-	3	25.00	1	61.65	-	-	-	-	3	25.00	15	2,009.35	16	2,071.00	5	450.40	6	520.05	4			
Sheet No. 1	57	439,517.87	50	410,737.07	19	40,923.31	1	9,700.00				18	35,018.31	2	11,060.00	8	2,000.00	9	2,000.00	61	441,553.67		476,002.13	12	1,07,003.60	30	112,111.1	228			
" " 2	57	539,000.78	43	400,731.00	22	10,000.00	6	10,000.00	2	50.00	25	1,000.00	22	120,100.00	9	6,555.50	11	7,000.00	27	51,600.00	102	500,100.71	25	21,000.00	50	65,001.00	102				
" " 3	288	606,777.57	243	581,721.02	106	16,000.00	34	75,100.00	5	9,720.75	67	1,000.00	11	25,000.00	14	116,000.00	101	426,310.24	307	1,112,000.00	374	1,215,000.00	30	12,000.00	97	113,000.00	123				
" " 4		80,720.35	24	82,275.00	15	4,154.23	3	566.25	2	1,575.00	10	3,017.98	2	491.10	16	1,060.34	18	2,635.34	47	85,067.39	57	80,305.67	20	7,500.30	30	10,416.23	43				
1917 Routes	12	1,984.35	12	1,984.35	4	86.65	-	-	3	25.00	1	61.65	-	-	-	-	3	25.00	15	2,009.35	16	2,071.00	5	450.40	6	520.05	4				
Grand Total	450	1,750,276.92	377	1,400,510.62	177	25,397.70	4	98,175.20	12	12,160.75	121	160,722.07	37	163,591.10	47	426,216.33	59	438,377.08	617	2,188,651.00	638	2,369,376.07	92	449,433.17	213	620,395.00	500				

ANNUAL REPORT

OF THE


LEGAL DIVISION

NEW JERSEY STATE HIGHWAY
DEPARTMENT



FOR THE YEAR

1941



NEW JERSEY STATE HIGHWAY DEPT.
LEGAL DIVISION
ORGANIZATION

1941

berner
loner

is a report of the condemnation work throughout the State
and other miscellaneous work from January 1, 1941 to

Awards Appealed	Jury Verdicts	Awards Appealed	Settled before Trials	Hearings Pending	Appeals Pending
1 \$651.70 (To be tried)		2 \$5,388.00	2 \$6,300.00	6	1
				1	
				11	
				4	

Honorable E. Donald Sterner
State Highway Commissioner
Trenton, New Jersey

Dear Commissioner:

Following is a report of the condemnation work throughout the State according to counties and other miscellaneous work from January 1, 1941 to January 1, 1942.

Number of Cases		Settlements after institution of proceedings		Awards Paid	Awards Appealed	Jury Verdicts	Awards Appealed	Settled before Trials	Hearings Pending	Appeals Pending
County Atlantic		19		18 \$1,200.34						
				1 \$138.00 (No action by Commissioner)						
Burlington		24	2 \$5,250.00	11 \$10,962.25	1 \$651.70 (To be tried)		2 \$5,388.00	2 \$6,300.00	6	1
				2 \$1,062.56 (No action by Commissioner)						
Berger		6		5 \$381.00					1	
Camden		18	6 \$24,203.60	1 \$1,300.00					11	
Cape May		3	1 \$1,350.00	2 \$110.00						
Gloucester		5		1 \$2,000.00					4	

Awards Appealed	Jury Verdicts	Awards Appealed	Settled before Trials Pending	Hearings Appeals Pending
1 \$116,990.00 (To be tried)				4
1 \$290,297.00 (Further Appeal by State - Court of Errors affirmed judgment of lower court.)	\$404,350.59			1
				1
				1
6 \$41,969.00 (To be tried)		1 \$675.00	1 \$775.00	6
2 \$2,350.00	2 \$2,321.47			
8 \$159,610.70 (To be tried)		3 \$6,063.00	3 \$7,075.00	8
1 \$290,297.00 (Further Appeal by State - Court of Errors affirmed judgment of lower court.)	1 \$404,350.59			
2 \$5,350.00	2 \$2,321.47			

Number of Cases	County	Settlements after institution of proceedings	Awards Paid	Awards Appealed	Jury Verdicts	Awards Appealed	Settled before Trials	Hearings Pending	Appeals Pending
Hunterdon	6	1 \$1,150.00	1 \$250.00					4	
Mercer	1			1 \$116,990.00 (To be tried)					1
Middlesex	4	3-\$18,600.00		1 \$290,297.00 (Further Appeal by State - Court of Errors affirmed judgment of lower court.)	\$404,350.59				
Monmouth	3		3 \$1,925.00						
Morris	2		1 \$1,350.00					1	
Sussex	4		3 \$436.50					1	
Union	14	2 \$638.20	3 \$1,530.00	6 \$41,969.00 (To be tried)		1 \$675.00	1 \$775.00		6
				2 \$5,350.00	2 \$2,321.47				
Totals	109	15- \$51,191.80	49 \$21,445.09	8 \$159,610.70 (To be tried		3 \$6,063.00	3 \$7,075.00	28	8
			3 \$1,200.56 (No action by Commissioner)	1 \$290,297.00 (Further Appeal by State - Court of Errors affirmed judgment of lower court.)	1 \$404,350.59				
				2 \$5,350.00	2 \$2,321.47				

N	A	R	Y
---	---	---	---

January 1, 1942 after institution of proceedings.....	15 Cases
ents.....	\$51,191.80

1, 1942.....	52 Cases
.....	\$21,445.09
the action of the	
.....	\$1,200.56

peals were tried.....	3 Cases
amount of \$6,063.00 and settled for.....	\$7,075.00

January 1, 1942.....	3 Cases
d totaling \$5,350.00 on which verdicts amount to \$2,321.47	
in the amount of \$290,297.00 on which a verdict	
n the amount of \$404,350.59. State took further	
rt of Errors and Appeals affirmed judgment of	

d totaling \$159,610.70 on which appeals have not	
---	--

ourt.....	8 Cases
oners.....	28 Cases
waiting title data.....	122 Cases
ld for various reasons.....	28 Cases
waiting the action of the	
.....	3 Cases

TOTAL NUMBER OF CASES PENDING.....	189 Cases
------------------------------------	-----------

S U M M A R Y

Settlements from January 1, 1941 to January 1, 1942 after institution of proceedings.....	15 Cases
Amount of Settlements.....	\$51,191.80
 Awards from January 1, 1941 to January 1, 1942.....	 52 Cases
49 Awards Paid.....	\$21,445.09
3 Awards pending the action of the Commissioner.....	 \$1,200.56
 Settlements after awards and before appeals were tried.....	 3 Cases
3 Awards in the amount of \$6,063.00 and settled for.....	\$7,075.00
 Appeals tried from January 1, 1941 to January 1, 1942.....	 3 Cases
2 Awards appealed totaling \$5,350.00 on which verdicts amount to \$2,321.47	
1 Award appealed in the amount of \$290,297.00 on which a verdict was rendered in the amount of \$404,350.59. State took further appeal and Court of Errors and Appeals affirmed judgment of lower court.	
8 Awards appealed totaling \$159,610.70 on which appeals have not been tried.	
 Cases awaiting trials in the Circuit Court.....	 8 Cases
Cases awaiting hearing before commissioners.....	28 Cases
Cases to be started on which we are awaiting title data.....	122 Cases
Cases to be started which are being held for various reasons.....	28 Cases
Cases on which awards were made and awaiting the action of the Commissioner.....	 3 Cases

TOTAL NUMBER OF CASES PENDING.....189 Cases

of other miscellaneous work from January 1, 1941 to

cases

every
not
being dismissed in a Foreclosure Suit

ing to deny the right of State to

nation of law, preparation of briefs and
etc.
llage of Ridgewood)

Utility Commissioners on Grade Crossing matters 23 Cases

re Policies.

l contracts for the sale of used
; and oil drums.

ment of awards into the Court of Chancery, including
notices in each case.
approved.

s to execution on right of way claims.
ts prepared for execution by municipalities
ing highway lighting and traffic signals, and
d agreements after execution.

Following is a summary of other miscellaneous work from January 1, 1941 to January 1, 1942:

3 Specific Performance cases

1 Ejectment case

2 Injunction cases

1 Interpleader in Chancery

1 Removal of Encroachment

1 Case covering State being dismissed in a Foreclosure Suit

1 Claim

2 Certiorari cases seeking to deny the right of State to take certain land.

5 Cases involving examination of law, preparation of briefs and appearances in court, etc.

1 Claim for Damages (Village of Ridgewood)

1 Change of Ordinance

4 Cases before Board of Utility Commissioners on Grade Crossing matters 23 Cases

Examination of Insurance Policies.

Preparation of bids and contracts for the sale of used automotive equipment and oil drums.

34 Cases involving payment of awards into the Court of Chancery, including petition, order and notices in each case.

314 Sixty year titles approved.

621 Deeds Approved.

581 Invoices approved as to execution on right of way claims.

209 Electrical agreements prepared for execution by municipalities and counties involving highway lighting and traffic signals, and the approval of said agreements after execution.

of the work accomplished by the Compensation and Claims
t Counsel assigned to that office from January 1, 1941

ending)
'ending)

ceived, examined and in some cases investigated
TOTAL number of claims handled.....670

ies

by settlement, or by decision of the Workmen's
eau, after hearings, either formal or informal.
w in Workmen's Compensation Bureau, or which
a to Bureau.
reports received, examined and in some cases

Common Pleas Court
TOTAL number of claims handled.....464

ases involving investigations and reports in connection
l of employees from service; preparing for and
nection with dismissals on charges, and in con-
e why certain applicants should not be employed or
ment; conducting investigations with reference to
g releases and obtaining execution of same, approving
r other Divisions; investigations of liability for
s, adjusting of medical and hospital bills; legal
of maritime accidents involving our bridges;
tees and insurance company representatives; preparing
drafting bond form; specific performance; etc.

The following is a summary of the work accomplished by the Compensation and Claims Office and of the Assistant Counsel assigned to that office from January 1, 1941 to January 1, 1942.

Damage Claims

381 Claims Pending
1 Supreme Court (Pending)
10 District Court (Pending)
1 Claim Cancelled
17 Claims Settled
260 Damage reports received, examined and in some cases investigated
TOTAL number of claims handled.....670

Workmen's Compensation Cases

12 Cases closed out by settlement, or by decision of the Workmen's Compensation Bureau, after hearings, either formal or informal.
14 Pending cases now in Workmen's Compensation Bureau, or which will be submitted to Bureau.
437 Personal injury reports received, examined and in some cases investigated.
1 Case appealed to Common Pleas Court
TOTAL number of claims handled.....464

Miscellaneous

Miscellaneous cases involving investigations and reports in connection with discharge and removal of employees from service; preparing for and attending hearings in connection with dismissals on charges, and in connection with showing cause why certain applicants should not be employed or re-employed by the Department; conducting investigations with reference to personnel matters; drawing releases and obtaining execution of same, approving of releases as to form for other Divisions; investigations of liability for medical and hospital bills, adjusting of medical and hospital bills; legal memoranda; investigations of maritime accidents involving our bridges; interviews between employees and insurance company representatives; preparing and mailing of subpoenas; drafting bond form; specific performance; etc.

t Aid rendered - received and examined.....275
st Aid replacements for First Aid Kits..... 90

sical Examinations.....674
Hospital visits made on employees injured in
.....64
ions.....25 89


ed: Informal.....16
Formal.....11
Police Court..... 1
On Dismissal..... 2
Before Medical
ArbitrationCommittee.. 1..... 31


Court on hearings by Assistant Counsel..... 16

David T. Wilentz
David T. Wilentz
Attorney General of New Jersey

William A. O'Brien
William A. O'Brien
Counsel, State Highway Department

Reports of First Aid rendered - received and examined.....	275
Issuance of First Aid replacements for First Aid Kits.....	90
Medical and physical Examinations.....	674
House calls or Hospital visits made on employees injured in line of duty.....	64
Office Examinations.....	25
Hearings Attended: Informal.....	16
Formal.....	11
Police Court.....	1
On Dismissal.....	2
Before Medical Arbitration Committee.. 1.....	31
Appearances in Court on hearings by Assistant Counsel.....	16


 David T. Wilentz
 Attorney General of New Jersey


 William A. O'Brien
 Counsel, State Highway Department

Dated: March 16, 1942

REPORT OF OPERATIONS OF THE TITLE BUREAU FOR THE YEAR 1941.

Title searches made in County Offices - - - -	856
Supplementary title searches - - - - -	1272
Judgment searches - number of names - - - - -	4448
Analysis of searches and title reports - - -	728
Title reports furnished Attorney General - -	83
Instruments of conveyance prepared - - - - -	760
Condemnation notices served - - - - -	630
Special investigations concerning titles - -	930


CLAIMS PAID

Number of cases - - - - -	620
Total amount - - - - -	\$2,461,406.82

ANNUAL REPORT
OF THE
AUDITING AND ACCOUNTING BUREAU
NEW JERSEY STATE HIGHWAY
DEPARTMENT



FOR THE YEAR
1941



NEW JERSEY STATE HIGHWAY DEPT. ADMINISTRATION DIVISION ORGANIZATION

1941

May 1, 1942.

ANNUAL REPORT - 1941.

ADMINISTRATION
PURCHASE & STORES DIVISION

With the close of 1941, there appears to be little hope of relief from the mad rush which is usually found in a Purchasing Division. This rush could be relieved considerably if a little forethought could be given by those in other divisions regarding the possible future requirements of their divisions. In many instances, plans for a particular job are discussed for weeks or months, but when the need for materials is determined there must be no delay for any cause. In some instances where materials are ordered to do a particular job, it is found on delivery that one item has been omitted. This necessitates a repetition of every effort put forth in order to complete the requirements first itemized. In these cases, as above stated, the duplication of work could be eliminated by forethought, but for some unknown reason, it is almost impossible to complete a job without backtracking. This condition is not one peculiar only to the divisions of the Highway Department, but can be found in any job, whether contract or otherwise.

As in former years, stocks of office supplies, automobile parts, and maintenance tools and supplies have been maintained in order to supply the needs of the Department on all items which are used year after year. This makes it possible in many instances for us to expedite delivery of items to other divisions in considerably shorter time than is required to secure specialties which are ordered and used by any one particular division.

As in past years, the supplies delivered from the Purchase and Stores Division to various divisions in the Highway Department have been charged out on a quarterly basis and while the charges are made on a non-profit basis, the cost of such materials in some instances runs very high. During 1941 the charges against the various divisions are as follows:

Charges for material delivered to other Divisions
from Administration Stock Room.

Construction	\$ 2,748.59
Electrical	1,292.57
Equipment	606.83
Laboratory	1,071.06
Maintenance	4,102.01
Medical	4.30
Projects	5,236.52
Real Estate	802.75
Total	<u>\$15,864.63</u>



The amounts shown in this report are slightly lower than those for the year 1940.

During 1941 a total of 4,300 orders were placed, either by the State Purchasing Department for new purchases on the various accounts of the Highway Department, or by the Purchase and Stores Division for repair work. The orders which are enumerated below show a total slightly lower than was spent by the Purchase and Stores Division in 1940.

<u>Account</u>	<u>No. of Orders</u>	<u>Approximate Value in Money</u>
Highway P.O.	493	\$ 28,491.03
R-8-A	2600	653,900.63
R-8-F	1196	686,914.58
R-8-D	10	155,523.73
R-8-G	1	1,500.00
	<u>4300</u>	<u>\$1,526,329.97</u>

The Order Requests shown in the list below which were prepared by the various divisions total 3,064.

1941 Order Requests

Administration	159
Maintenance	1289
Equipment	119
Projects	90
Electrical	193
Purchase & Stores	731
Real Estate	21
Construction	317
Laboratory	133
W.P.A.	12
Total	<u>3064</u>

I cannot refrain from again calling attention to the fact that the Purchase & Stores Division is terribly cramped for floor space in each of its sub-divisions.

The parts and supply inventories have shown a definite increase due to our inability to secure materials when needed and our desire to be in a position to supply items as and when required.

Page No. 3.

The amount of work done in our Duplicating Room has also increased considerably and although we have doubled the force in the past six years, the work is still being done in the same amount of floor space as was originally assigned in 1929. The preparation of forms has continued to increase in the Duplicating Room and the quality of the work has improved with the increase in production.

The Mail Room is badly undermanned due to enlistments and also the draft. Unfortunately, it is practically impossible to secure replacement help and for this reason, all offices in the Purchase & Stores Division are working shorthanded.

R. W. Wildblood,
Supv., Purchase & Stores Div.



FINANCIAL REPORT

YEAR 1941

OF THE

STATE HIGHWAY DEPARTMENT

STATE OF NEW JERSEY

AUDITING AND ACCOUNTING BUREAU



STATE OF NEW JERSEY
STATE HIGHWAY DEPARTMENT

* C O M M E N T S *

F u n d s

The total amount of revenue anticipated to be available for appropriations from the State Highway Fund as shown by the Appropriation Act of the year 1941 was \$50,629,000.00. Of this amount \$6,500,000.00 was reserved to the State Fund for Municipal Aid and National Defense, leaving available for appropriation \$44,129,000.00. This estimated amount was adjusted by the following actual receipts accomplished during the year:

The anticipated unappropriated balance as of January 1, 1941, was increased by the cancellation of the 1938 appropriation for maintenance of Delaware & Raritan Canal bridges, by direction of the State Comptroller, in the amount of \$13,740.42, and the difference between the estimated Unappropriated Balance \$800,000.00, and the actual amount of this balance, \$826,413.13, an increase of \$40,153.55.

The revenue anticipated by the Motor Vehicle Department from motor vehicle fees, fines, etc., was \$22,176,000.00. The actual amount received was \$23,232,-774.60, an increase of \$1,056,774.60.

The revenue anticipated by the Motor Vehicle Department from motor vehicle inspection fees was \$1,000,000.00. The actual revenue received was \$1,022,387.10, an increase of \$22,387.10.

The revenue anticipated by the Gas Tax Division from the tax on motor fuels was \$24,700,000.00. The actual revenue received was \$26,307,130.18, an increase of \$1,607,130.18.

The anticipated revenue from Bus Excise Tax was \$100,000.00. The actual revenue received was \$104,468.28, an increase of \$4,468.28.

The revenue anticipated from the Federal Government on a 50% basis was \$1,553,000.00. The actual allotment received was \$1,504,171.00, an underrun of \$48,829.00.

The anticipated revenue from Miscellaneous Sources was \$300,000.00. The actual revenue, including depreciation charges to operating accounts (Contra) was \$516,378.08, an increase of \$216,378.08.

The total of the above adjustments increased the revenue available for the year by \$2,898,462.79, making a total of \$47,027,462.79 available for appropriations.

A p p r o p r i a t i o n s

The total appropriations originally made amounted to \$44,129,000.00. The following additional appropriations, however, were made during the year:

Claims for additional compensation,	
Shark River Bridge	\$ 26,581.53
State Police	139,880.00
Board of Commerce & Navigation	164,000.00
Delaware & Raritan Canal Commission	2,000.00
T o t a l	<u>\$332,461.53</u>



C O M M E N T S

(2)

A p p r o p r i a t i o n s
(contd.)

and the following reductions of appropriations were made during the year:

Debt Service - Interest on Relief Bonds	\$ 88,240.88
Compensation Awards	1,895.00
T o t a l -	<u>\$ 90,135.88</u>

the net effect being to increase the charges against the year's revenue by \$242,325.65, increasing the total to \$44,371,325.65, and resulting in an unappropriated balance as of December 31, 1941, of \$2,656,137.14.

Of the total amount appropriated in the year 1941 from the State Highway Fund, not including the \$6,500,000.00 reserved to the State Fund for Municipal Aid and National Defense, \$19,761,410.17, which included \$1,504,171.00 of Federal Aid Funds, was appropriated to the State Highway Department for the Construction, Maintenance, and Lighting of Roads and Bridges of the State Highway System, for Institutional Roads and Approaches, and for Administration, Engineering, Inspection, and Administrative Costs of Acquiring Right of Way, the balance of \$24,609,915.48 being appropriated to the State Treasurer for Debt Service, Aid to Counties, Townships and Boros, and to various State departments (See Schedule "B").

Federal Aid (Special Allotments)

In addition to the funds becoming available to the State Highway Department from Federal Aid set forth in the State Highway Fund appropriations, the Federal Government in the year 1941 allotted \$379,668.00 for the purpose of eliminating Grade Crossings and Hazards, the Federal Government paying 100% of the cost of such work, the funds to be expended under the supervision of the State Highway Department.

G e n e r a l

Schedule "A" of this report states the revised revenues and appropriations of the State Highway Fund as of the close of the fiscal year, December 31, 1941.

Schedule "B" gives the status of all appropriations administered by the State Highway Department. It sets forth the Balance of Appropriations and Commitments forward as of January 1, 1941, the Appropriations made available to the Department during the year 1941, and Total Allocation of these funds for the year 1941, together with the Disbursements from them, the Outstanding Contracts and Commitments as of December 31, 1941, and the Unexpended Balance of Appropriations as of December 31, 1941.

Schedule "C" is a statement of the Assets and Liabilities of the State Highway Fund as of December 31, 1941, giving the comparison as of the same date the previous year.

The balance of the schedules of this report contain the supporting detail of expenditures and commitments set forth in total on Schedule "B".



I N D E X

STATE HIGHWAY DEPARTMENT REPORT YEAR - 1941

	<u>Schedule No.</u>
Statement of Revenues and Appropriations: Year 1941.....	"A"
Statement of Expenditures and Commitments for Year	
Ending December 31, 1941.....	"B"
Statement of Total Assets and Liabilities as of Dec. 31, 1940,	
as of Dec. 31, 1941.....	"C"

Itemized Statements of Expenditures and Commitments	
Y e a r 1 9 4 1	

Construction of State Highway System:	
Road Contracts.....	1, 1-A, 1-B
Bridge Contracts Previous to 1941.....	2
" " 1941 Projects.....	2-A
P. W. A. - 45% Bridge Contracts.....	2-B
Purchase of Right of Way.....	3, 3-A to 3-E
Balance of Construction Program as of Dec. 31, 1941.....	4
Status of Federal Aid - Regular.....	5, 5-A
National Industrial Recovery Fund....	5-A
W. P. A. Highway Fund.....	5-A
Hazards and Grade Crossing Eliminations	6
P. W. A. Federal Aid Fund.....	6
Secondary & Feeder Road Fund.....	7, 7-A
W. P. G. Grade Crossing Fund.....	7-A
Maintenance of State Highway System:	
Expenditures and Commitments.....	8, 8-A
Distribution of Expenditures and Commitments.....	9
Road Maintenance Costs.....	9-A to 9-H
Electrical Division of State Highway System:	
Expenditures and Commitments.....	10
Distribution of Expenditures and Commitments.....	11
Institutional Roads and Approaches:	
Distribution of Expenditures and Commitments.....	12, 12-A
County Aid:	
Recapitulation of Funds and Disbursements.....	13
Analysis of Funds & Disbursements by Counties.....	14, 14-A to 14-L
State Aid Appropriation (Chapter #395, P. L. 1912).....	15
Township & Boro Aid:	
Recapitulation of Funds and Disbursements.....	16
Construction, Reconstruction and Maintenance	
(Chapter #377, P. L. 1931).....	17, 17-A to 17-Z
Maintenance (Chapter #255, P. L. 1939).....	18
Purchase of Plant and Equipment:	
Expenditures and Commitments.....	19
Operating:	
Engineering and Inspection State Highway.....	20, 20-A
" " " County and Township Aid.....	21



I N D E X
(2)

	<u>Schedule No.</u>
Operating (contd.):	
State-Wide Highway Planning.....	22
Cost of Acquiring Right of Way.....	23
Administration.....	24, 24-A
Operation of Plant & Equipment.....	25, 25-A
" " Building & Grounds and Purchase & Stores Acct...	26
Distribution to Using Divisions.....	27
 Works Progress Administration:	
Analysis of W. P. A. (State's Share Fund).....	28
Schedule of Primary Projects.....	29
" " Betterment Projects.....	30, 30-A
 Federal Works Program (Not Included in State Funds):	
Grade Crossing Projects: Road & Bridge Projects	
Contracted for -- Balance of Allotment.....	31
Elimination of Hazards at Grade Crossings, Projects	
Contracted.....	32, 32-A
" " " " " " Balance of Program....	33
Federal Aid Secondary Projects - Expenditures and	
Commitments.....	34
" " " " - Balance of Program.....	35
Statement of Total Federal Works Program Assets and	
Liabilities as of December 31, 1941.....	36
 Deferred Assets:	
Accounts Receivable.....	37, 37-A to 37-N
Funds in Restricted Banks.....	38, 38-A, 38-B

M. L. HOWELL
CHIEF AUDITOR AND ACCOUNTANT

State of New Jersey
State Highway Fund
Statement of Revenues and Appropriations
Year - 1941

Schedule "A"

	F U N D S	
Unappropriated Balance, January 1, 1941	\$	\$ 840,153.55(A)
Motor Vehicle Fees, Fines, etc., 1941	23,223,010.13	
" " " " "(Restricted Funds)	9,764.47	23,232,774.60
" " Inspection Fees		1,022,387.10
Tax on Motor Fuels, etc., 1941	\$28,900,110.26	
Less Refunds to Users	2,592,980.08	26,307,130.18
Bus Excise Taxes		104,468.28
Federal Aid Regular, & Secondary & Feeder Roads (50% Allotment)		1,504,171.00
Miscellaneous Revenue		516,378.08
T o t a l F u n d s		\$53,527,462.79
Less: Amount transferred to State Fund for Municipal Aid and National Defense -		6,500,000.00
		\$47,027,462.79

(A) Increased \$13,740.42. Balance of 1938 Appropriation for Maintenance of D.&R. Canal Bridges cancelled by Direction of State Comptroller.

- APPROPRIATED YEAR - 1941 -

State Treasurer Debt Service:

State Highway Bonds	\$ 5,704,349.25	
Relief Institutions and Agencies & Educational Aid Bonds	4,179,012.50	
Relief Bonds of 1939 Issue \$ 262,500.00		
Less amount taken from Racing Commission and Bond Sinking Fund & Surplus Account	88,240.88	174,259.12
		\$10,057,620.87
Funding \$12,421,000.00 Bonds Authorized but not issued		621,050.00
County Aid		6,735,000.00
Township Aid		3,150,000.00

State Highway Department:

Const. & Purch. of Right of Way		
State Highway, Motor Vehicle & Gas Tax Funds (100% State)	\$ 7,079,828.64	
Const. of Rt. 25-A, including Roads, Bridges & Right of Way	1,000,000.00	
Federal Aid (Matched Money)	3,500,000.00	
Shark River Bridge (Claims)	26,581.53	
Maintenance of State Highway System	3,600,000.00	
Operation of Bridges	365,000.00	
Elec. Instal. & Maintenance	1,140,000.00	
Institutional Roads & Approaches	400,000.00	
Plant & Equipment	200,000.00	
Admin., Engr., Inspec. & Administrative Cost of Right of Way	2,450,000.00	19,761,410.17
Motor Vehicle Department		1,947,454.00
Motor Fuel Tax Division		231,189.00
Department of State Police		770,577.00
Board of Commerce and Navigation		809,000.00
Delaware River Joint Toll Bridge Commission		93,633.61
State Employees Retirement System		150,286.00
Water Policy Commission		13,000.00
Delaware and Raritan Canal Commission		2,000.00
Budget Department		3,000.00
Comptroller's Department		3,000.00
State House Commission		20,000.00
Compensation Awards	\$ 5,000.00	
Less Amount not used	1,895.00	3,105.00

T o t a l A p p r o p r i a t i o n -		\$44,371,325.65
Unappropriated Balance, December 31, 1941		2,656,137.14
T O T A L		\$47,027,462.79





State of New Jersey
State Highway Department
Status of Appropriations as of Dec. 31, 1941

Classification of Expenditures	Balance of Approps. & Commitments Jan. 1, 1941	1941 Appropriations	Transfers		Allocation of Funds Year 1941	Disbursements to Dec. 31, 1941	Outstanding Contracts & Commitments Dec. 31, 1941	Balance of Appropriations Dec. 31, 1941
			From	To				
Construction of State Highway System:								
Road Construction Contracts	\$ 5,799,289.72	\$ 0	\$ 333,357.32(A)	\$ 4,270,921.22(B)	\$ 9,736,853.62	\$ 5,389,456.00	\$ 4,347,397.62	\$ 0
Bridge & Grade Crossing Contracts	1,721,270.05	0	133,026.88(A)	3,659,707.65(B)	5,247,950.82	1,179,234.17	4,068,716.65	0
Detours	1,300.00	0	1,300.00(A)	0	0	0	0	0
Purchase of Right of Way	6,374,447.12	0	0	2,867,911.41(B)	9,242,358.53	2,542,902.61	6,699,455.92	0
Balance of Construction Program:								
Motor Vehicle Fees, Fines, etc.	3,312,976.34	7,079,828.64	9,058,856.79(B)	283,267.03(A)	1,617,215.22	0	0	1,617,215.22
Federal Aid (Matched Money)	938,174.32	3,500,000.00	704,436.39(B)	188,019.59(A)	3,921,757.52	0	0	3,921,757.52(G)
Construction Rt. 25 Sec. A Road,								
Bridge & Right of Way	0	1,000,000.00	0	0	1,000,000.00	0	0	1,000,000.00
Bonds (See Purch. Right of Way)	251,224.23	0	251,224.23(B)	0	0	0	0	0
TOTAL STATE HIGHWAY CONSTRUCTION FUNDS	\$18,398,681.78	11,579,828.64	\$10,482,201.61	\$11,269,826.90	\$30,766,135.71	\$ 9,111,592.78	\$15,115,570.19	\$ 6,538,972.74
W.P.A. Sponsor's Share-State Highway Projects	\$ 2,504,241.64	\$ 25.96(C)	\$ 778,022.87	\$ 0	\$ 1,726,244.73	\$ 1,014,419.49	\$ 558,662.39	\$ 153,162.85
Maintenance of State Highway System:								
Roads and Bridges	1,026,738.27	3,600,000.00	6,000.00	0	4,620,738.27	3,305,430.34	987,661.91	327,646.02
State Hwy. Lighting & Opera. of Bridges:								
Electrical Installation & Maint.	284,195.30	1,140,000.00	0	0	1,424,195.30	1,006,807.51	258,227.07	159,160.72
Operation of Bridges	4,525.00	365,000.00	0	0	369,525.00	309,097.10	6,842.95	53,584.95
Purchase of Plant and Equipment	176,593.47	200,000.00	0	0	376,593.47	295,978.08	74,447.36	6,168.03
Administration, Engineering, Inspection and Admin. Cost of Acquiring Right of Way	0	2,450,000.00	0	0	2,450,000.00	2,190,121.09	6,665.17	253,213.74
TOTAL -	\$ 3,996,293.68	\$7,755,025.96	\$ 784,022.87	\$ 0	\$10,967,296.77	\$ 8,121,853.61	\$ 1,892,506.85	\$ 952,936.31
Miscellaneous Projects:								
Institutional Roads & Approaches:								
Construction & Maintenance	\$ 73,709.23	\$ 400,000.00	\$ 0	\$ 0	\$ 473,709.23	\$ 400,908.98	\$ 72,800.25	\$ 0
Maint. of Bridges over D. & R. Canal (\$13,740.42) (X)	0	0	0	0	0	0	0	0
TOTAL -	\$ 73,709.23	\$ 400,000.00	\$ 0	\$ 0	\$ 473,709.23	\$ 400,908.98	\$ 72,800.25	\$ 0
TOTAL (DEPARTMENTAL APPROPRIATIONS)	\$22,468,684.69	19,734,854.60	\$11,266,224.48	\$11,269,826.90	\$42,207,141.71	\$17,634,355.37	\$17,080,877.29	\$ 7,491,909.05
County and Township Aid (Mandatory)								
County Aid:								
Maint., Const., Reconst. of Roads & Bridges, Bonds & Int., Police, Lighting, etc.	\$ 1,012,426.93	\$6,735,000.00	\$ 153,279.46	\$ 0	\$ 7,594,147.47	\$ 6,414,301.21	\$ 1,179,846.26	\$ 0
Township Aid:								
Construction	1,788,822.06	2,625,000.00	36,847.58	0	4,376,974.48	2,722,103.69	1,654,870.79	0
Maintenance	261,384.53	525,000.00	0	0	786,384.53	321,006.69	465,377.84	0
State Aid to County Appropriations: (Chap. 395, P. L. 1912)	12,789.03	0	0	0	12,789.03	0	12,789.03	0
TOTAL (COUNTY & TWP. AID APPROPRIATIONS)	\$ 3,075,422.55	\$9,885,000.00	\$ 190,127.04	\$ 0	\$12,770,295.51	\$ 9,457,411.59	\$ 3,312,883.92	\$ 0
Federal Aid (Special Allotments):								
Highway Projects W.P.A. (100%)	\$ 7,991.09	\$ 0	\$ 0	\$ 0	\$ 7,991.09	\$ 1,362.03(Cr)	\$ 0	\$ 9,353.12
Grade Crossing Projs. WPG (100%)	39,630.49	0	0	0	39,630.49	2,492.42	14,701.19	22,436.88
" " & Hazards (100%)	1,641,570.70	504,383.04(D)	0	0	2,145,953.74	757,615.46	524,753.12	863,585.16
Secondary & Feeder Roads (50%)	663,828.85	138,612.03(E)	3,602.42(F)	190,127.04	988,965.50	509,369.23	349,748.51	129,847.76
TOTAL -	\$ 2,353,021.13	\$ 642,995.07	\$ 3,602.42	\$ 190,127.04	\$ 3,182,540.82	\$ 1,268,115.08	\$ 889,202.82	\$ 1,025,222.92

- (A) Savings on Completed Contracts. (D) Includes \$124,715.04 Recd. from Central Railroad as their share of cost for Project #F.A.G.S.-27-A.
 (B) Contracted or Committed 1941. (E) Received from Counties & Townships as their share (50%) of costs of projects under way.
 (C) Municipal Share of Cost Received. (F) Transfd to State Hwy. Sys. Funds, savings on completed contract.

- (G) Includes 1941 Allot. of \$223,025.00 for Secondary & Feeder Roads.
 (X) Balance of Appropriation cancelled by Direction of State Comptroller.





State of New Jersey
State Highway Department
Statement of Total Assets & Liabilities
Years Ending Dec. 31, 1940 & Dec. 31, 1941

Schedule "C"

A S S E T S			L I A B I L I T I E S		
	Dec. 31, 1940	Dec. 31, 1941		Dec. 31, 1940	Dec. 31, 1941
Cash Balance	\$ 3,545,527.12	\$ 8,639,446.51	Road Contracts	\$ 5,799,289.72	\$ 4,347,397.62
" " (Natl. Indust. Recov. Fund)	29,295.63	16,176.32	Detours	1,300.00	0
Cash Due from Motor Vehicle Dept. & Gas			Bridge Contracts	1,721,270.05	4,068,716.65
Tax Division Account of 1940 &			Claims Shark River Bridge	0	26,581.53
1941 Collections	2,603,410.83	2,572,149.91	W. P. A. Sponsor's State Share:		
Federal Aid Allotment (P.W.A. Grant 45%) certified	469,600.00	424,247.10	Projects in work	1,440,172.80	558,662.39
" " " (" " 45%) "			Balance of Construction Program	1,064,068.84	153,162.85
" " " New Newark Garage	155,325.00	0	Purchase of Right of Way	6,374,447.12	6,699,455.92
" " " Regular 50% - 50%	2,926,806.87	2,471,928.37	Balance of Construction Program	4,502,374.89	5,538,972.74
" " " Secondary & Feeder Rds. 50%	0	223,025.00	Route #25 Bridge-Road-Right of Way	0	1,000,000.00
" " " (Natl. Ind. Recov. Fund)	13,780.04	3,328.09	Allotment to Counties for Maint., Const.,		
1930 Bond Issue Authorized (X)	12,421,000.00	11,799,950.00	Reconst. of Roads & Bldgs., Bonds &		
Undistributed Material	369,515.30	457,062.68	Int., Police & Lighting, etc.	1,012,426.93	1,179,846.26
Plant & Equipment	1,437,937.14	1,526,451.83	Allotment to Townships & Boros for		
Loan to Port of New York Authority,			Construction of Roads & Bridges	1,788,822.06	1,654,870.79
Chap. #121, P. L. 1940	4,300,000.00	4,300,000.00	Allotment to Townships & Boros for		
			Maintenance of Roads & Bridges	261,384.53	465,377.84
			Allotment for Purchase of Plant & Equipment	176,593.47	80,615.39
			" " Maintenance of Highways,		
			Roads & Bridges	1,026,738.27	1,315,307.93
			" " Lighting of State Highway Sys-		
			tem & Operation of Bridges:		
			Electrical Installation & Maintenance	284,195.30	417,387.79
			Operation of Draw Bridges	4,525.00	60,427.90
			Allotment for Approaches to Public		
			Institutions	73,709.23	72,800.25
			State Aid Appropriations (Chap. 395 P.L. 1911)	12,789.03	12,789.03
			Allotment for Maintenance of Bridges over		
			the Del. & Raritan Canal	13,740.42	0
			Surplus Investment in Plant & Equipment	1,437,937.14	1,526,451.83
			Reserved to Motor Fuel Tax Dept. for Unpaid		
			Gas Tax Refund Claims	450,000.00	226,425.05
			Compensation Awards (other than Hwy. Dept.)	0	2,500.00
			Allotment Township of Galloway	0	110,000.00
			Allotment for Admin., Engr., Inspec., &		
			Cost of Acquiring Right of Way	0	259,878.91
			Unappropriated Balance	(A) 826,413.13	2,656,137.14
T O T A L	\$28,272,197.93	\$32,433,765.81		\$28,272,197.93	\$32,433,765.81

(X) Under present plans, the 1930 Bond Issue authorized but not sold (\$12,421,000.00) is to be funded by the appropriation of \$621,050.00 each year, beginning with the year 1941.

(A) Increased \$13,740.42. Balance of 1938 Appropriation for Maintenance of D. & R. Canal Bridges cancelled by Direction of State Comptroller.





Expenditures and Commitments
Projects Previous to - 1941

Schedule #1

R O A D										P R O J E C T S						
Rt.	Sec.	Local Name	Length in Miles	Type	Contract Bal. Owing Jan.1,1941	Contin- gencies Jan.1,1941	Total	Adjustment of Contingencies		Total	Expenditures to Dec.31,1941	Balance of Commitments Dec.31,1941	% Com- pletion 12-31-41	Date of Commence- ment	Date of Com- pletion	
								O n	O f f							
S3	1A	From Rt. #3 to Rt. #2	1.461	10"R.C.	\$ 177,134.56	\$ 10,466.70	\$ 187,601.26	\$ 0	\$ 0	\$ 187,601.26	\$ 131,434.78	\$ 56,166.48	95%	9-3-40	4-15-42*	
S3	1B	Embankment Approach to Erie R.R. Bridge	0.379	Gr.&Fill	135,941.00	6,797.05	142,738.05	35,000.00	0	177,738.05	158,843.34	18,894.71	97	2-13-41	4-1-42*	
4	7	Passaic Riv. Br. Appro.	0.0623	9"R.C.	1,042.81	0	1,042.81	0	0	1,042.81	0	1,042.81	100	9-23-30	7-5-32	
4	41	Gordons Cor.-Browntown	5.155	9"R.C.	68,455.04	12,721.28	81,176.32	0	5,872.99	75,303.33	75,303.33	0	100	1-22-40	6-6-41	
4	42A	Cheesequake-Browntown	3.146	Rein.C.	345,713.24	17,285.66	362,998.90	0	0	362,998.90	277,467.84	85,531.06	94	4-21-41	4-15-42*	
6	8A&B	Valley Rd.-Lexington Ave.	3.13	10"R.C.	473,445.46	24,281.32	497,726.78	0	0	497,726.78	427,005.30	70,721.48	98	11-11-40	4-15-42*	
6	9	Reloc. of Water Mains	-	W.Mains	55,085.98	4,283.16	59,369.14	0	1,704.07	57,665.07	57,665.07	0	100	9-11-40	7-1-41	
6	11	Troy Brook-Passaic River	2.585	Grading	1,643.95	305.90	1,949.85	0	305.90	1,643.95	1,643.95	0	100	1-12-38	6-18-41	
6	11A	" " -Bloomfield	3.024	"	60,257.99	8,648.09	68,906.08	0	11,302.66	57,603.42	57,603.42	0	100	4-20-39	6-18-41	
6	11B&12A	Relocation at Pine Brook	1.006	10"R.C.	16,226.50	4,960.16	21,186.66	0	4,235.83	16,950.83	16,950.83	0	100	4-1-40	5-21-41	
6	13	Denville-Cobbs Corner	2.735	" " "	55,891.76	3,147.69	59,039.45	249.25	0	59,288.70	59,288.70	0	100	1-15-40	6-25-41	
23	12E	Revision of Traffic Circ. at Pecks Cor.-Pompton Plains	0.105	9"R.C.	8,190.87	809.43	9,000.30	0	984.49	8,015.81	8,015.81	0	100	10-21-40	5-19-41	
S24	1	Elmora Ave.-Stuyvesant Avenue	3.817	8"R.C.	380.46	0	380.46	0	0	380.46	0	380.46	100	8-24-31	10-26-32	
25	5B	Plainfield Ave.-Amboy Ave.	-	10"R.C.	0	0	0	1,120.60	0	1,120.60	1,120.60	0	100			
25	5C	New Br. City L.-Rar.Tp.L.	1.329	9"&10"RC	2,140.36	564.21	2,704.57	0	36,355.44	33,650.87*	33,650.87*	0	100	9-7-39	6-3-41	
25	4C	Cranb.Tpk.-N.Brunsw.C.L.	3.054	" " "	19,935.61	23,442.98	43,378.59	0	27,207.88	16,170.71	16,170.71	0	100	9-7-39	6-3-41	
25	30C	Passaic Riv. Br. Appros.	-	Rein.Conc	18,355.72	3,414.61	21,770.33	0	1,828.27	19,942.06	19,942.06	0	100	7-11-40	5-11-41	
25	33A	Deans to Cranbury	6.377	" "	670,590.00	33,529.50	704,119.50	0	0	704,119.50	537,933.29	166,184.21	94	1-18-41	4-15-42*	
S26	1B	Adams Sta.-Cranb. Tpk.	2.135	9"&10"RC	14,346.55	18,220.42	32,566.97	0	2,463.68	30,103.29	30,103.29	0	100	9-7-39	6-3-41	
28	23	Clinton Pt. to C. R. R. Bridge at Annandale	1.752	Grade	232,329.15	11,616.45	243,945.60	0	0	243,945.60	130,291.01	113,654.59	68	2-11-41	8-1-42*	
28	24	Van Syckle Corner to White House	3.453	"	158,168.50	8,665.86	166,834.36	0	0	166,834.36	83,259.45	83,574.91	63	11-29-40	5-1-42*	
28	25	White House to N. Branch	4.427	"	142,071.11	10,118.78	152,189.89	0	10,000.00	142,189.89	98,404.47	43,785.42	93	9-26-40	6-1-42*	
29	2D	Morris Ave. to Rahway River	2.745	10"R.C.	351,855.16	17,592.75	369,447.91	0	0	369,447.91	310,794.74	58,653.17	98	12-14-40	4-15-42*	
29	2E	Rahway Riv.-Westfield Ave.	1.472	" " "	285,701.24	14,285.06	299,986.30	0	0	299,986.30	243,042.26	56,944.04	95	1-13-41	4-15-42*	
29	3B,1C,2C	Widening Public Service Rwy. to Morris Ave.	2.574	10"R.C.	81,703.29	10,516.79	92,220.08	0	14,994.15	77,225.93	77,225.93	0	100	3-13-40	7-31-41	
29	11A	So. Branch Raritan River, Centerville	4.001	9"R.C.	1,175.53	0	1,175.53	0	0	1,175.53	0	1,175.53	100	1-2-34	7-27-35	
S31	3	Branchville-Culvers Lake	1.296	" " "	2,286.84	908.61	3,195.45	0	0	3,195.45	0	3,195.45	100	3-2-38	6-15-39	
S31	4	" Relocation	1.616	" " "	38,656.48	4,404.37	43,060.85	3,882.29	0	46,943.14	46,943.14	0	100	7-25-39	4-28-41	
33&35	1	Rt. #33 at Anderson's Cor. to Asbury Ave.	2.799	8"Grav.	158,389.65	9,210.93	167,600.58	0	0	167,600.58	120,252.64	47,347.94	90	9-19-40	5-1-42*	
33&35	1	The same	-	-	12,979.46	0	12,979.46	0	5,960.00	7,019.46	7,019.46	0	100	7-17-40	8-31-40	
35-4N	1	W. Long Branch Conn.	2.018	7"Pen.M.	165,422.37	9,216.80	174,639.17	0	10,000.00	164,639.17	130,445.78	34,193.39	100	9-16-40	10-24-41	
35	14B	Raritan Riv. Br. Appro.	-	-	15,309.89	539.91	15,849.80	0	974.11	14,875.69	14,875.69	0	100	3-7-40	10-15-40	
35	14B	So. Appro. to Raritan River. Br.	0.752	Beautif.	6,505.47	699.85	7,205.32	0	1,254.25	5,951.07	5,951.07	0	100	10-24-40	5-1-41	
35	37	Traffic Circ. Asbury Park	0.463	Rein.C.	286.47	2,380.70	2,667.17	0	2,380.70	286.47	286.47	0	100	2-24-40	9-27-40	
39	1B-10A	Route #25 near Bordentown to White Horse	2.825	9"R.C.	291,959.80	14,597.99	306,557.79	0	0	306,557.79	214,759.39	91,798.40	85	11-22-40	4-15-42*	
41	1	Fairview-Runnemed	4.961	" " "	280.70	0	280.70	0	0	280.70	0	280.70	100	12-8-27	8-6-28	
S41	2A,3A	Rt. #38 to Kresson	6.980	Rein.C.	58,156.92	24,371.94	82,528.86	0	24,229.12	58,299.74	58,299.74	0	100	3-25-40	4-7-41	
S41	3B,4A	Kresson to Rt. #43	5.958	9"R.C.	424,278.58	21,213.93	445,492.51	0	0	445,492.51	372,152.28	73,340.23	100	2-13-41	11-24-41	
44	8	Bridgeport By-pass	.961	9"R.C.	15,898.35	4,237.64	20,135.99	0	0	20,135.99	1,508.94	18,627.05	100	6-23-39	1-15-41	

* RED figure.



Expenditures and Commitments
Projects Previous to - 1941
(2)

R O A D					P R O J E C T S										
Rt.	Sec.	Local Name	Length in Miles	Type	Contract Bal. Owing Jan.1,1941	Conti- gencies Jan.1,1941	Total	Adjustment of Contingencies		Total	Expenditures to Dec.31,1941	Balance of Commitments Dec.31,1941	% Com- pletion 12-31-41	Date of Commence- ment	Date of Com- pletion
								O n	O f f						
44	9	Westville to Pierce's Cor.	3.203	Grade	\$ 208,754.95	\$ 10,437.74	\$ 219,192.69	\$ 0	\$ 0	\$ 219,192.69	\$ 119,430.24	\$ 99,762.45	69%	2-3-41	5-1-42*
44	10	Bridgeport-Nortonville	2.873	9"R.C.	265,344.09	14,156.60	279,500.69	0	37,688.40	241,812.29	241,812.29	0	100	10-7-40	8-8-41
		Imlaystown-Red Val. Rd.	1.08	9"R.C.	7,835.80	1,137.91	8,973.71	1,362.03	4,198.00	6,137.74	6,137.74	0	100	7-26-38	6-23-38
		Public Utility Rearrange- ments	-	-	288,122.17	0	288,122.17	C	206,705.48	81,416.69	29,567.55	51,849.14	-	-	-
		State-Wide Highway Planning Project			87,879.09	0	87,879.09	0	0	87,879.09	87,879.09	0	-	-	-
		Construction by Maintenance													
31	6	Bedminster-Gladstone	-	Drains, etc.	9,972.03	0	9,972.03	0	0	9,972.03	2,173.06	7,798.97	-	-	-
TOTAL ROADS PREVIOUS TO 1941 -					\$5,436,100.95	\$363,188.77	\$5,799,289.72	\$ 41,614.17	\$410,645.42	\$5,430,258.47	\$4,245,355.88	\$1,184,902.59			

1941 Road Projects

			Contracts Awarded to Dec.31,1941		1941 Contin- gencies										
2	6B	Roadside Improvement	.693	Beautif.	\$ 12,387.48	\$ 619.37	\$ 13,006.85	\$ 0	\$ 0	\$ 13,006.85	\$ 10,138.86	\$ 2,867.99	100%	7-29-41	12-3-41
S3	1C	East Approach to Berry's Creek	0.177	Fill	15,309.29	765.46	16,074.75	0	997.66	15,077.09	15,077.09	0	100	5-15-41	7-7-41
4	-	Connection from Rt. #4 to Somers Pt. Traffic Circ.	0.7384	Rein.C.	68,552.11	3,427.60	71,979.71	723.35	0	72,703.06	72,703.06	0	100	5-26-41	9-24-41
4	1B	So. Amboy-Cheesequake	2.761	" "	317,795.36	15,889.77	333,685.13	0	0	333,685.13	118,531.98	215,153.15	45	7-15-41	7-15-42*
4&35	11B	Grade Separation at Oak St., Sayreville	0.216	P.Mac.	49,154.71	2,457.73	51,612.44	0	0	51,612.44	0	51,612.44	0	2-15-42**	10-1-42*
4	41A	Gordons Cor.-Browntown	5.148	Beautif.	21,742.83	1,087.14	22,829.97	0	0	22,829.97	0	22,829.97	41	11-25-41	6-1-42*
6	21A	Denville Relocation	1.082	Rein.C.	221,877.58	11,093.88	232,971.46	0	0	232,971.46	185,758.54	47,212.92	96	6-30-41	4-15-42*
18	1	Old Bridge to Rt. #4	4.274	Gr.&Grav.	302,492.04	15,124.60	317,616.64	0	0	317,616.64	0	317,616.64	0	1-20-42**	11-15-42*
25	7B	East Grand St. Pav. Wid.	2.921					0	0	159,851.58	129,818.50	30,033.08	97	6-10-41	4-15-42*
		Rahway to Woodbridge Cloverleaf		Rein.C.	152,239.60	7,611.98	159,851.58	0	0						
28	22A	Lebanon Relocation (Annan- dale-Syckles Cor.)(Paving)	2.846	" "	438,056.81	21,902.84	459,959.65	0	0	459,959.65	0	459,959.65	0	3-15-42**	11-1-42*
				" "	296,966.45	14,848.32	311,814.77	0	0	311,814.77	0	311,814.77	0	3-1-42**	10-15-42*
28	24A&25A	White House Relocation	1.782	" "	511,636.00	25,581.80	537,217.80	0	0	537,217.80	0	537,217.80	0	3-15-42**	11-1-42*
28	25B-26A	North Branch "	2.200	" "	8,138.15	406.90	8,545.05	0	0	8,545.05	6,922.62	1,622.43	100	8-20-41	12-1-41
28-24	2	Roadside Improvements	1.761	Beautif.				0	0	73,415.43	0	73,415.43	0	3-1-42**	8-1-42*
29	3C	Meeker Ave. to L.V.R.R., Newark	0.836	Rein.C.	69,919.46	3,495.97	73,415.43	0	0						
29	6A	Lambertville Main St.(Trans. from W.P.A. Sponsor Fund)	0.697	" "	113,964.61	14,968.09	128,932.70	0	0	128,932.70	90,920.11	38,012.59	100	12-17-40	11-8-41
33-35	1A	Pav. Sect. #2 & Grading Ander- sons Cor. to Rt.35 Traf.Circ.	3.766	" "	216,717.80	10,835.89	227,553.69	0	0	227,553.69	104,405.17	123,148.52	62	10-3-41	6-1-42*
				" "	78,050.15	3,902.51	81,952.66	0	0	81,952.66	56,057.50	25,895.16	100	8-14-41	11-19-41
35-4N	1A	West Long Branch Connection	1.662	" "	481,168.89	24,058.44	505,227.33	0	0	505,227.33	0	505,227.33	0	12-26-41	6-1-43*
35	38A	Morgan to Lawrence Harbor	1.269	" "	194,075.25	9,703.76	203,779.01	0	0	203,779.01	169,525.75	34,253.26	100	5-8-41	9-18-41
38	4	Rt. 34 to Rt. 35 (Grade)	3.364	Gr.&Grav.	134,527.70	6,726.38	141,254.08	0	0	141,254.08	0	141,254.08	0	1-5-42**	9-1-42*
44	12	Pennsville-Hook Road	1.980	Rein.C.				0	0						

** Estimated Date.

* Date of Completion Estimated on Number of Working Days
Specified in the Contract.

** Estimated Date.

Expenditures and Commitments
1941 Road Projects
(2)

Schedule #1-B


R O A D					P R O J E C T S										
Rt.	Sec.	Local Name	Length in Miles	Type	Contracts Awarded to Dec.31,1941	1941 Contin- gencies	Total	Adjustment of Contingencies		Total	Expenditures to Dec.31,1941	Balance of Commitments Dec.31,1941	% Com- pletion 12-31-41	Date of Com- mence- ment	Date of Com- pletion
								O n	O f f						
45-47 -		Big Timber Cr. Appros.	-	-	\$ 26,633.91	\$ 1,331.69	\$ 27,965.60	\$ 0	\$ 0	\$ 27,965.60	\$ 0	\$ 27,965.60	0	2-16-42**	10-1-42*
56	1	Beach Thorofare Br. Appros.	-	-	131,527.99	6,576.40	138,104.39	0	0	138,104.39	0	138,104.39	0	1-22-42**	3-1-43*
Construction by Maintenance															
1	9B	Conn. to Hudson Co. Blvd.	-		500.00	0	500.00	1,000.00	75.57	1,424.43	1,277.06	147.37	-	-	-
25	2D-3D	Pennsauken & Camden	-	Remove trees	6,000.00	0	6,000.00	0	0	6,000.00	797.57	5,202.43	-	-	-
25	7B	Rt. 25 & Lawrence Ave., Rahway	-	Signals	1,100.00	0	1,100.00	500.00	0	1,600.00	1,571.19	28.81	-	-	-
25	8E	Improve Sidewalks Area	-		833.00	0	833.00	0	0	833.00	765.06	67.94	-	-	-
25	26C	Robbinsville-Hightstown	-	Curbs	72,535.10	0	72,535.10	1,250.28	0	73,785.38	73,785.38	0	100%	-	-
28	23	Clinton Point	-		500.00	0	500.00	0	0	500.00	132.07	367.93	-	-	-
29	3B,1B,2C	Plant Perennials	-		19.86	0	19.86	1.18	0	21.04	21.04	0	-	-	-
29	E	Springfield Ave.-Signals	-		300.00	0	300.00	74.39	0	374.39	374.39	0	-	-	-
29	2D	Rosemont Ave.	-		250.00	0	250.00	600.00	0	850.00	215.55	634.45	-	-	-
38	3	Madison Ave. & Pine St.	-		18,585.21	0	18,585.21	9,431.94	0	28,017.15	28,017.15	0	100%	-	-
S41	3B,4A	Kresson to Rt. 43	-	Move pavmt.	35,380.52	0	35,380.52	20,234.25	0	55,614.77	55,146.27	468.50	100	-	-
44	9	Water Mains at Varga Sect.	-		659.40	0	659.40	630.00	0	1,289.40	1,062.70	226.70	-	-	-
Public Utility Rearrangements					22,867.00	0	22,867.00	288.77	0	23,155.77	2,784.47	20,371.30	-	-	-
State-Wide Highway Planning					38,232.86	0	38,232.86	0	0	38,232.86	8,470.46	29,762.40	-	-	-
Construction Roads by Special Agreement					9,820.58	0	9,820.58	0	0	9,820.58	9,820.58	0	-	-	-
Imlaystown-Red Valley Road, Federal Engineering and Inspection					7,264.82	0	7,264.82	0	7,264.82	0	0	0	-	-	-
TOTAL ROADS 1941 PROJECTS					\$4,077,782.52	\$202,416.52	\$4,280,199.04	\$ 34,734.16	\$ 8,338.05	\$4,306,595.15	\$1,144,100.12	\$3,162,495.03			
TOTAL ROADS PREVIOUS TO 1941 PROJECTS					5,436,100.95	363,188.77	5,799,289.72	41,614.17	410,645.42	5,430,258.47	4,245,355.88	1,184,902.59			
TOTAL ROADS -					\$9,513,883.47	\$565,605.29	10,079,488.76	\$ 76,348.33	\$ 418,983.47	\$9,736,853.62	\$5,389,456.00	\$4,347,397.62			

* Date of Completion Estimated on Number of
Working Days Specified in the Contract.
** Estimated Date.

Analysis of Expenditures and Commitments
By Funds

For the Period Ending Dec. 31, 1941

Funds	Total	Expenditures	Commitments
Natl. Indust. Recov. Highway Fund	\$ 7,313.27	\$ 6,137.74	\$ 1,175.53
Regular Federal Aid	1,632,193.97	1,848,278.99	283,914.98
Gas Tax, Motor Vehicle Fees, Fines, etc.	8,097,346.38	4,035,039.27	4,062,307.11
TOTAL -	\$9,736,853.62	\$5,389,456.00	\$ 4,347,397.62






Expenditures and Commitments
Projects Previous to - 1941

Schedule #2

B R I D G E					P R O J E C T S							Date of	
Rt.	Sec.	Local Name	Contract Bal. Owing Jan. 1, 1941	Contin- gencies Jan. 1, 1941	T o t a l	Adjustment of Contingencies		T o t a l	Expenditures to Dec. 31, 1941	Balance of Commitments Dec. 31, 1941	% Com- pletion 12-31-41	Com- mence ment	Date of Com- pletion
						O n	O f f						
4	41	5 Stream Bridges	\$ 6,030.54	\$ 2,983.15	\$ 9,013.69	\$ 0	\$ 2,606.26	\$ 6,407.43	\$ 6,407.43	\$ 0	100%	3-21-40	12-25-40
4	42A	Cheesequake-Browntown (5 Brs.)	110,661.50	5,533.07	116,194.57	0	0	116,194.57	99,405.01	16,789.56	100	3-4-41	9-3-41
6	8A, 8B	Valley Rd.-Lexington Ave. (Brs.)	53,173.50	2,658.67	55,832.17	0	0	55,832.17	47,955.13	7,877.04	100	1-8-41	8-7-41
6	11A	3 Bridges, Bloomfield "											
		Passaic Riv. Blvd.,											
		Rockaway River	573.98	13,394.93	13,968.91	0	13,394.93	573.98	573.98	0	100	7-5-39	6-29-40
6	12	Passaic River Bridge	19,288.35	8,442.20	27,730.55	0	0	27,730.55	13,367.62	14,362.93	100	10-24-39	7-9-41
6	13	Troy Brook "	1,429.39	683.95	2,113.34	0	530.53	1,582.81	1,582.81	0	100	3-25-40	11-19-40
6	13	D. L. & W. R.R. Underpass	23,550.12	3,573.54	27,123.66	0	4,193.71	22,929.95	22,929.95	0	100	5-14-40	12-14-40
10	A&B	Hackensack River Bridge	8,520.48	6,634.14	15,154.62	0	0	15,154.62	0	15,154.62	100	11-4-29	10-18-32
25	30B	Passaic " "	141,865.30	53,881.17	195,746.47	0	65,057.55	130,688.92	130,688.92	0	100	5-1-40	3-1-41
25	30C	" " " Deck	27,406.02	6,905.55	34,311.57	0	6,464.77	27,846.80	27,846.80	0	100	7-11-40	2-15-41
25	33A	4 Bridges in Road Contract	178,173.10	8,908.65	187,081.75	0	0	187,081.75	161,525.93	25,555.82	100	1-23-41	12-19-41
28	23	Beaver Brook Bridge in											
		Road Contract	40,954.50	2,047.72	43,002.22	0	0	43,002.22	36,757.53	6,244.69	100	4-28-41	12-11-41
28	25	White House to North Branch	779.47	225.90	1,005.37	0	225.90	779.47	0	779.47	100	10-14-40	12-12-40
29	1C, 3B	(4 Bridges)	22,829.58	5,947.99	28,777.57	0	2,920.31	25,857.26	25,857.26	0	100	7-8-40	1-4-41
29	2D	Rosemont Ave. Relocation	49,144.84	2,457.24	51,602.08	0	0	51,602.08	43,747.68	7,854.40	100	12-14-40	12-9-41
29	2E	Westfield " -Mountainside											
		(4 Bridges)	113,584.05	5,679.20	119,263.25	0	0	119,263.25	101,816.71	17,446.54	100	1-3-41	12-12-41
S31	3	Branchville to Culvers Lake											
		Bridge	250.00	769.77	1,019.77	0	0	1,019.77	0	1,019.77	100	3-10-38	5-30-39
S31	4	Culvers Brook Bridge	2,559.77	280.37	2,840.14	0	280.37	2,559.77	2,559.77	0	100	7-18-39	6-7-40
S31	4	D. L. & W. R.R. Overpass	14,254.96	7,104.92	21,359.88	0	7,742.39	13,617.49	13,617.49	0	100	3-12-40	10-16-40
33&35	1	Rt. 33-Anderson's Corner	1,847.00	1,816.27	3,663.27	0	1,455.91	2,207.36	2,207.36	0	100	7-15-40	12-23-40
35-4N	1	W. Long Branch Connection	6,619.40	330.97	6,950.37	0	0	6,950.37	5,928.80	1,021.57	100	11-7-40	4-3-41
35	14B	Raritan Riv.-Bridge Appros.	7,020.19	3,404.94	10,425.13	0	3,404.94	7,020.19	7,020.19	0	100	1-22-40	7-26-40
39	1B&10	Crosswicks Cr. Bridge Widen.	52,870.85	2,756.72	55,627.57	0	0	55,627.57	44,926.03	10,701.54	100	11-8-40	8-8-41
S41	3B&4A	Kresson Lake "	6,817.35	340.86	7,158.21	300.00	0	7,458.21	6,101.01	1,357.20	100	1-21-41	7-31-41
44	8	Raccoon Creek "	46,458.25	16,121.37	62,579.62	0	21,312.05	41,267.57	41,267.57	0	100	7-31-39	1-8-41
44	9	Hessian Run Bridge in											
		Road Contract	21,791.00	1,089.55	22,880.55	0	0	22,880.55	16,513.05	6,367.50	100	6-21-41	12-10-41
44	10	2 Stream Bridges in											
		Road Contract	17,388.00	869.40	18,257.40	1,000.00	109.90	19,417.50	19,417.50	0	100	12-16-40	4-24-41
45		Raccoon Creek Bridge	9,492.50	1,802.95	11,295.45	0	1,011.42	10,284.03	10,284.03	0	100	9-16-40	4-25-41
-	-	Imlaystown	4,737.96	2,718.68	7,456.64	0	3,066.82	4,389.82	4,389.82	0	100	7-26-38	2-25-39
TOTAL BRIDGES-PROJECTS PREVIOUS TO 1941			\$ 990,071.95	\$169,363.84	\$1,159,435.79	\$ 1,300.00	\$133,777.76	\$1,026,958.03	\$ 894,425.38	\$132,532.65			





**Expenditures and Commitments
1941 Bridge Projects**


Schedule #2-A

B R I D G E					P R O J E C T S								
Rt.	Sect.	Local Name	Contract Amount 1941	Contin- gencies Amount 1941	Total	Adjustments of Contingencies		Total	Expenditures to Dec.31,1941	Balance of Commitments Dec.31,1941	% Com- pletion 12-31-41	Date of Commence- ment	Date of Com- pletion
						O n	O f f						
S3	1	Viaduct over Berry's Creek & Erie Railroad Bridge	\$ 689,539.50	\$ 34,476.97	\$ 724,016.47	\$ 0	\$ 0	\$ 724,016.47	\$ 0	\$ 724,016.47	0	3-1-42**	4-1-43*
4	1B	Bordentown Ave.	44,949.25	2,247.46	47,196.71	0	0	47,196.71	13,946.85	33,249.86	42%	8-28-41	6-1-42*
6	21A	Denville Relocation(2 Brdgs.)	94,646.63	4,732.33	99,378.96	0	0	99,378.96	84,081.03	15,297.93	99	6-27-41	4-1-42*
4&35	11B	Grade Separation at Oak St.- Sayreville	66,105.30	3,305.26	69,410.56	0	0	69,410.56	0	69,410.56	0	2-15-42**	10-1-42*
18	1	Deep Run Bridge	16,148.50	807.42	16,955.92	0	0	16,955.92	0	16,955.92	0	1-22-42**	11-15-42*
25	30	Passaic River Bridge Removal	86,493.20	4,324.66	90,817.86	0	0	90,817.86	75,439.84	15,378.02	99	3-12-41	1-22-42*
25	33A	Penna. R.R. Bridge at Dayton	10,962.00	0	10,962.00	0	0	10,962.00	8,174.84	2,787.16	-	-	-
28	22A	Lebanon Relocation	47,533.56	2,376.67	49,910.23	0	0	49,910.23	0	49,910.23	0	2-16-42**	11-1-42*
28-25&26		Overpass at Station Road and North Branch of Raritan River	263,501.20	13,175.60	276,676.80	0	0	276,676.80	0	276,676.80	0	2-2-42**	11-1-42*
29	6A	Lambertville Transferred from W.P.A. Sponsor's Fund	0	0	0	6,090.17	0	6,090.17	4,619.00	1,471.17	100	12-16-40	9-18-41
35	38	Cheesequake Creek Bridge	942,893.70	47,144.68	990,038.38	0	0	990,038.38	17,931.60	972,106.78	6	11-10-41	3-1-43
38	4	No. Br. of Wriek Pond	15,827.00	791.35	16,618.35	0	0	16,618.35	14,239.39	2,378.96	100	5-8-41	9-18-41
45		Newton Creek Bridge	57,797.75	2,889.88	60,687.63	0	0	60,687.63	0	60,687.63	0	1-5-42	6-1-42*
45&47		Big Timber Creek Bridge	36,115.20	1,805.76	37,920.96	0	0	37,920.96	0	37,920.96	0	2-16-42**	10-1-42*
47	8	Malaga Branch Bridge	9,832.00	491.60	10,323.60	0	549.12	9,774.48	9,774.48	0	100	7-18-41	10-9-41
54	1	Overpass at Rt. #42(Folsom)	59,273.58	2,963.68	62,237.26	0	0	62,237.26	0	62,237.26	0	2-16-42**	10-1-42*
56	1	Beach Thorofare & Venice Lagoon Bridges	1,035,485.80	51,774.29	1,087,260.09	0	0	1,087,260.09	0	1,087,260.09	0	1-22-42	3-1-43*
		Construction by Agreement	2,955.70	0	2,955.70	0	0	2,955.70	2,955.70	0			
		Const. by Maintenance Rt. #6 Sec. #8A	250.00	0	250.00	0	0	250.00	50.86	199.14			
TOTAL BRIDGES-1941 PROJECTS			\$3,480,309.87	\$ 173,307.61	\$3,653,617.48	\$ 6,090.17	\$ 549.12	\$3,659,158.53	\$ 231,213.59	\$3,427,944.94			
TOTAL BRIDGES - PROJECTS PREVIOUS TO 1941			990,071.95	169,363.84	1,159,435.79	1,300.00	133,777.76	1,026,958.03	894,425.38	132,532.65			
TOTAL BRIDGES			\$4,470,381.82	\$ 342,671.45	\$4,813,053.27	\$ 7,390.17	\$134,326.88	\$4,686,116.56	\$1,125,638.97	\$3,560,477.59			

* Date of Completion estimated on Number of
Working Days specified in the contract.
** Estimated Date

**Analysis of Expenditures and Commitments
By Funds
For the Period Ending Dec. 31, 1941**

Funds	Total	Expenditures	Commitments
Bond	\$ 15,154.62	\$ 0	\$ 15,154.62
Natl. Indust. Recovery Federal Aid	4,389.82	4,389.82	0
Regular Federal Aid	334,505.33	286,980.12	47,525.21
Gas Tax, Motor Vehicle Fees, Fines, etc.	4,332,066.79	834,269.03	3,497,797.76
	\$ 4,686,116.56	\$ 1,125,638.97	\$ 3,560,477.59





P. W. A. Grant 45% Bridge Projects
Expenditures and Commitments
Projects Previous to - 1941

B R I D G E

P R O J E C T S


Rt.	Sec.	Local Name	Project #	Contract Bal. Owing Jan.1,1941	Contin- gencies Jan.1,1941	Total	Adjustment of Contingencies O n O f f	Total	Expenditures to Dec. 31,1941	Balance of Commitments Dec. 31,1941	% Com- pletion 12-31-41	Date of Commence- ment	Date of Com- pletion	
6	8&9	Four (4) Bridges & Culverts	PWA .1365 3-F	\$ 14,957.08	\$ 310.89	\$ 15,267.97	\$ 2,315.01	\$ 0	\$ 17,582.98	\$ 17,582.98	\$ 0	100%	4-24-39	11-27-39
35	14	Raritan River Bridge	" 1331 5-F	215,893.01	36,561.47	252,454.48	0	2,315.01	250,139.47	0	250,139.47	100	9-1-39	12-14-40
35 Ext. 14		" " "	" 1331 F-6	36,012.22	2,340.82	38,353.04	0	0	38,353.04	36,012.22	2,340.82	100	3-1-40	12-23-40
TOTAL PROJECTS PREVIOUS TO 1941				\$ 266,862.31	\$39,213.18	\$ 306,075.49	\$ 2,315.01	\$ 2,315.01	\$306,075.49	\$ 53,595.20	\$252,480.29			

P.W.A. Funds set aside for Preliminary
Engineering Costs and Costs of Land on
the above Projects.

255,758.77	0	255,758.77
\$561,834.26	\$ 53,595.20	\$508,239.06

Analysis of Expenditures and Commitments
By Funds
For the Period Ending Dec. 31, 1941


<u>F u n d s</u>	<u>T o t a l</u>	<u>Expenditures</u>	<u>Commitments</u>
P. W. A.-45%	\$ 384,527.04	\$ 16,205.50	\$ 368,321.54
Bonds - 55%	177,307.22	37,389.70	139,917.52
TOTAL -	\$ 561,834.26	\$ 53,595.20	\$ 508,239.06






Purchase of Right of Way
Statement of Expenditures and Commitments

Rt.	Sec.	Balance of Commitments Jan. 1, 1941	1 9 4 1		Adjustment of Commitments		Total	Expenditures to Dec. 31, 1941	Balance of Commitments Dec. 31, 1941
			Commitments	Total	O n	O f f			
1	Bergen Tpk.	\$ 0	\$ 3,000.00	\$ 3,000.00	\$ 0	\$ 0	\$ 3,000.00	\$ 0	\$ 3,000.00
1	1	4,075.00	0	4,075.00	0	0	4,075.00	0	4,075.00
1	Pt. Lookout	0	0	0	500.00	0	500.00	0	500.00
1	4D	44,133.17	0	44,133.17	0	0	44,133.17	0	44,133.17
1	9	10,000.00	0	10,000.00	4,000.00	0	14,000.00	3,137.99	10,862.01
SlA	2 &)								
1	7)	70.00	0	70.00	0	0	70.00	0	70.00
1	2 &)								
3	1)	3,503.00	0	3,503.00	0	0	3,503.00	0	3,503.00
Sl	2	800.00	0	800.00	0	0	800.00	0	800.00
1,4,6	6	8,516.88	0	8,516.88	0	0	8,516.88	0	8,516.88
2	6	2,100.00	0	2,100.00	0	0	2,100.00	0	2,100.00
2	7	185.00	0	185.00	0	0	185.00	0	185.00
2	8	800.00	0	800.00	0	0	800.00	0	800.00
2	9	1,600.00	0	1,600.00	0	0	1,600.00	0	1,600.00
3	2	5,455.53	0	5,455.53	0	0	5,455.53	2,461.51	2,994.02
3	3	1,200.00	0	1,200.00	0	0	1,200.00	0	1,200.00
3	4	50.00	0	50.00	0	0	50.00	0	50.00
3	4A	321.60	0	321.60	0	0	321.60	0	321.60
3	5	10,000.00	0	10,000.00	0	0	10,000.00	0	10,000.00
Old 3	10	1,100.00	0	1,100.00	100.00	0	1,200.00	0	1,200.00
" 3	13	3,750.00	0	3,750.00	0	0	3,750.00	1,103.86	2,646.14
3	14	0	0	0	88.00	0	88.00	0	88.00
S3	1	80,263.35	0	80,263.35	0	30,000.00	50,263.35	287.19	49,976.16
S3	3	370,000.00	0	370,000.00	150,000.00	0	520,000.00	349,397.05	170,602.95
S3	5	0	700,000.00	700,000.00	0	0	700,000.00	0	700,000.00
4	1	2,250.00	0	2,250.00	0	0	2,250.00	0	2,250.00
4	Conn. Somers Pt.	0	75,000.00	75,000.00	0	0	75,000.00	2,310.00	72,690.00
4	Union-Rahway	37,512.50	0	37,512.50	0	0	37,512.50	0	37,512.50
4	Convery Pl.	5.00	0	5.00	0	0	5.00	0	5.00
4	Cape May	0	0	0	100.00	0	100.00	100.00	0
4	3	4,000.00	0	4,000.00	366.00	0	4,366.00	366.00	4,000.00
4	5	650.00	0	650.00	0	0	650.00	0	650.00
4	9	85.00	0	85.00	500.00	0	585.00	75.00	510.00
Old 4N	10A	500.00	0	500.00	0	0	500.00	0	500.00
" 4	15	150.00	0	150.00	0	0	150.00	0	150.00
" 4	18A	250.00	0	250.00	0	0	250.00	0	250.00
4	40	1,898.21	0	1,898.21	0	0	1,898.21	25.39	1,872.82
4	41	6,813.00	0	6,813.00	0	2,500.00	4,313.00	2,950.00	1,363.00
4	Relocate 36	500.00	0	500.00	0	0	500.00	481.25	18.75
4	42	75.00	0	75.00	0	0	75.00	0	75.00
4 & 35	11B	0	50,000.00	50,000.00	0	0	50,000.00	0	50,000.00
S4 Ext.	1	250.00	0	250.00	0	0	250.00	0	250.00
S4B	1	43,758.92	0	43,758.92	0	35,000.00	8,758.92	51.11	8,707.81
S4B	2	7,958.54	0	7,958.54	0	0	7,958.54	0	7,958.54
S4B	3	0	300,000.00	300,000.00	0	0	300,000.00	30,600.00	269,400.00
S4	Outerbridge Crossing	1,000.00	0	1,000.00	0	0	1,000.00	0	1,000.00
5 & 6	2	20.00	0	20.00	0	0	20.00	0	20.00
6	1E	900.00	0	900.00	0	0	900.00	900.00	0
6	3	475.00	0	475.00	0	0	475.00	0	475.00
6	6	25.00	0	25.00	0	0	25.00	0	25.00
6	7 (1917)	0	0	0	50.00	0	50.00	50.00	0
6	7 (1927)	2,600.00	0	2,600.00	0	0	2,600.00	0	2,600.00







Purchase of Right of Way
Statement of Expenditures and Commitments

Schedule #3-A


Rt.	Sec.	Balance of Commitments Jan. 1, 1941	1941 Commitments	Total	Adjustment of Commitments		Total	Expenditures to Dec. 31, 1941	Balance of Commitments Dec. 31, 1941
					O n	O f f			
6	8	\$ 27,682.76	\$ 0	\$ 27,682.76	\$ 0	\$ 0	\$ 27,682.76	\$ 2,100.00	\$ 25,582.76
6	9	29,932.00	0	29,932.00	0	0	29,932.00	300.00	29,632.00
6	10	6,000.00	0	6,000.00	0	0	6,000.00	0	6,000.00
6	11	1,359.53	0	1,359.53	0	994.51	365.02	365.02	0
6	12	125.00	0	125.00	0	0	125.00	0	125.00
6	12B	25.00	0	25.00	0	0	25.00	0	25.00
6	13	99,080.48	1,360.91	100,441.39	0	85,000.00	15,441.39	9,443.47	5,997.92
6	21	3,400.00	0	3,400.00	15,000.00	0	18,400.00	3,400.00	15,000.00
7	1	1,008.80	0	1,008.80	0	0	1,008.80	526.15	482.65
Old 7	8	25.00	0	25.00	0	0	25.00	0	25.00
8	2	200.00	0	200.00	0	0	200.00	0	200.00
8	3	3,000.00	0	3,000.00	0	0	3,000.00	0	3,000.00
8	4	2,200.00	0	2,200.00	0	0	2,200.00	0	2,200.00
8	5	800.00	0	800.00	0	0	800.00	0	800.00
10	1	55.00	0	55.00	0	0	55.00	0	55.00
10	3 C.L. #1	100,000.00	0	100,000.00	0	0	100,000.00	0	100,000.00
10	4	500.00	0	500.00	0	0	500.00	0	500.00
12	1	87.50	0	87.50	0	0	87.50	0	87.50
12	2	11,626.94	0	11,626.94	0	0	11,626.94	384.80	11,242.14
15	2 & 3	50.00	0	50.00	0	0	50.00	0	50.00
16	6A	0	0	0	500.00	0	500.00	500.00	0
Old 17N	1	1,150.00	0	1,150.00	0	0	1,150.00	0	1,150.00
17S	1	150.00	0	150.00	0	0	150.00	0	150.00
18	1	0	150,000.00	150,000.00	0	0	150,000.00	0	150,000.00
18S	19	700.00	0	700.00	0	0	700.00	0	700.00
18 & 20	-	4,500.00	0	4,500.00	0	0	4,500.00	0	4,500.00
18S	16)	3,250.00	0	3,250.00	0	0	3,250.00	25.00	3,225.00
20	8)	215.00	0	215.00	0	0	215.00	0	215.00
Old 20	1	50.00	0	50.00	0	0	50.00	0	50.00
20	5	700.00	0	700.00	0	0	700.00	150.00	550.00
20	6	7,400.00	0	7,400.00	0	0	7,400.00	100.00	7,300.00
20	7	460,000.00	0	460,000.00	0	0	460,000.00	0	460,000.00
21	2 & 3	78,515.66	0	78,515.66	0	0	78,515.66	0	78,515.66
21	4B & C	40,000.00	0	40,000.00	0	0	40,000.00	0	40,000.00
21-25-29	11	75.00	0	75.00	0	0	75.00	50.00	25.00
23	8B	1,260.00	0	1,260.00	0	0	1,260.00	0	1,260.00
23	10	439.40	0	439.40	0	0	439.40	0	439.40
23	11	1,500.00	0	1,500.00	0	0	1,500.00	0	1,500.00
23	12	950.00	0	950.00	0	0	950.00	0	950.00
23	13	0	0	0	125.00	0	125.00	125.00	0
24	Alexander St.	2,400.00	0	2,400.00	0	0	2,400.00	100.00	2,300.00
S24	1	0	250,000.00	250,000.00	0	0	250,000.00	0	250,000.00
24	22)	3,858.00	0	3,858.00	0	0	3,858.00	0	3,858.00
24N	1)	69,293.90	0	69,293.90	0	67,233.90	2,060.00	995.00	1,065.00
25	1	39,500.00	0	39,500.00	0	0	39,500.00	0	39,500.00
25	3D, 1A	275.00	0	275.00	0	0	275.00	0	275.00
25	4	2,925.00	0	2,925.00	0	0	2,925.00	0	2,925.00
25	5	0	0	0	83.00	0	83.00	0	83.00
25	5B & 6B	2,826.00	0	2,826.00	0	2,826.00	0	0	0
25	7	863.76	0	863.76	0	38.76	825.00	375.00	450.00
25	8A	125.00	0	125.00	0	0	125.00	0	125.00
25	10								
25	11								



Purchase of Right of Way
Statement of Expenditures and Commitments

Rt.	Sec.	Balance of Commitments Jan. 1, 1941	1941		Adjustment of Commitments		Total	Expenditure to Dec. 31, 1941	Balance of Commitments Dec. 31, 1941
			Commitments	Total	O n	O f f			
25	12	\$ 150.00	\$ 0	\$ 150.00	\$ 200.00	\$ 0	\$ 350.00	\$ 0	\$ 350.00
25	24	316.00	0	316.00	0	0	316.00	316.00	0
25	29	28,913.30	0	28,913.30	0	0	28,913.30	0	28,913.30
25	30	23,596.53	0	23,596.53	0	0	23,596.53	0	23,596.53
25	32	193,210.46	0	193,210.46	0	0	193,210.46	6,240.00	186,970.46
25	33	74,026.93	0	74,026.93	0	50,125.00	23,901.93	16,900.00	7,001.93
25	34 Wid.	800,000.00	0	800,000.00	0	0	800,000.00	127,100.00	672,900.00
25 & 39 Circle		220.00	0	220.00	0	0	220.00	0	220.00
25 & S26 (1937) & 1 (1917 Traf.Circle)		8,650.00	0	8,650.00	0	0	8,650.00	0	8,650.00
26	1	702.80	0	702.80	190.00	0	892.80	0	892.80
26	3	3,000.00	0	3,000.00	0	0	3,000.00	0	3,000.00
26	4	106.28	0	106.28	0	82.78	23.50	0	23.50
26 5 & 7 and) S26 1		510.00	0	510.00	1,200.00	0	1,710.00	1,200.00	510.00
26	27 C. L.	300.00	0	300.00	0	0	300.00	0	300.00
28	22	73,919.75	0	73,919.75	0	30,000.00	43,919.75	29,650.00	14,269.75
28	23	125,000.00	0	125,000.00	55,000.00	0	180,000.00	127,199.00	52,801.00
28	24	159,201.00	0	159,201.00	20,000.00	0	179,201.00	137,224.54	41,976.46
28	25	35,490.65	0	35,490.65	45,000.00	0	80,490.65	54,527.50	25,963.15
28	26	32,630.00	0	32,630.00	0	19,642.40	12,987.60	9,000.00	3,987.60
28-24 C. L.) Sec.1 &) 28-24 C.L.Sec.2)		6,281.07	0	6,281.07	0	0	6,281.07	441.67	5,839.40
28,29,31 Jct.		0	52,150.00	52,150.00	0	0	52,150.00	52,100.00	50.00
28-29 Conn. 1 Ext.		0	35,000.00	35,000.00	0	0	35,000.00	0	35,000.00
29	2D	119,400.00	0	119,400.00	60,000.00	0	179,400.00	120,127.79	59,272.21
29	2E	152,000.00	0	152,000.00	0	0	152,000.00	70,313.10	81,686.90
29	2W	0	0	0	0	25.00	25.00*	25.00*	0
21 1 &) 29 3)		100,000.00	0	100,000.00	0	0	100,000.00	0	100,000.00
29	3B,1C & 2C	40,265.00	0	40,265.00	75,000.00	0	115,265.00	40,389.00	74,876.00
29	3C	0	30,000.00	30,000.00	0	0	30,000.00	0	30,000.00
29	4W	2,323.63	0	2,323.63	0	0	2,323.63	324.89	1,998.74
29	6	7,483.96	0	7,483.96	0	0	7,483.96	0	7,483.96
29	6A	15,000.00	0	15,000.00	0	0	15,000.00	13,725.00	1,275.00
29	8W	1,546.20	0	1,546.20	0	1,421.20	125.00	75.00	50.00
29	9W	57.58	0	57.58	0	0	57.58	0	57.58
29	9W	465.00	0	465.00	0	0	465.00	0	465.00
29A	1	10,000.00	0	10,000.00	0	0	10,000.00	0	10,000.00
29A	2	20,000.00	0	20,000.00	0	0	20,000.00	10,000.00	10,000.00
30	2A	100.00	0	100.00	0	0	100.00	0	100.00
30	5	750.00	0	750.00	0	0	750.00	0	750.00
30	7	25.00	0	25.00	0	0	25.00	0	25.00
30	9	3,135.00	0	3,135.00	0	0	3,135.00	75.00	3,060.00
31	3	925.00	0	925.00	0	0	925.00	0	925.00
31	5	3,750.00	0	3,750.00	0	0	3,750.00	0	3,750.00
31	7	13,858.70	0	13,858.70	0	0	13,858.70	3,626.36	10,232.34
31	11	4,625.00	0	4,625.00	0	0	4,625.00	0	4,625.00
S31	1	10,885.68	0	10,885.68	0	0	10,885.68	9,747.48	1,138.20
S31	3	1,745.00	0	1,745.00	0	0	1,745.00	0	1,745.00
S31	4	0	150,000.00	150,000.00	0	0	150,000.00	0	150,000.00
S31	5	2,500.00	0	2,500.00	0	0	2,500.00	0	2,500.00
33	3B,3C	51,818.00	0	51,818.00	0	20,000.00	31,818.00	17,010.96	14,807.04
33/35 1 C.L.		12.00	0	12.00	0	0	12.00	0	12.00
34	1								

* RED figure




Purchase of Right of Way
Statement of Expenditures and Commitments

Schedule #3-C

Rt.	Sec.	Balance of	1941	Adjustments of		Total	Expenditure	Balance of
		Commitments	Commitments	Commitments	Off		to	Commitments
		Jan. 1, 1941					Dec. 31, 1941	Dec. 31, 1941
34	2W	\$ 49,850.00	\$ 0	\$ 49,850.00	\$ 0	\$ 49,850.00	\$ 0	\$ 49,850.00
34	3W	8,033.36	0	8,033.36	0	8,033.36	60.00	7,973.36
34	4	12,193.00	0	12,193.00	0	12,193.00	7,110.00	5,083.00
34	5	757.83	0	757.83	0	351.65	406.18	0
34	6 & 7 Wid.	150,000.00	0	150,000.00	0	150,000.00	69,435.00	80,565.00
34	7	666.46	0	666.46	0	316.46	350.00	0
35	1	352.86	0	352.86	0	352.86	0	352.86
35-4N	Conn. 1	56,145.00	0	56,145.00	0	56,145.00	50,620.00	5,525.00
35	6	30.60	0	30.60	0	30.60	0	30.60
35	8A	104,250.37	0	104,250.37	0	104,250.37	0	104,250.37
35	9							
35	9 Bulkhead)	20,093.67	0	20,093.67	0	18,000.00	288.10*	2,381.77
35	10	100.00	0	100.00	0	100.00	0	100.00
35 Ext.	12,13,14	336,882.62	0	336,882.62	125,000.00	461,882.62	430,991.15	30,891.47
35	37	54,390.00	0	54,390.00	0	4,390.00	0	4,390.00
35	38	0	275,000.00	275,000.00	0	275,000.00	40,630.00	234,370.00
35 & 33	-	26,655.00	0	26,655.00	0	26,655.00	1,160.00	25,495.00
36	2	300.00	0	300.00	0	300.00	0	300.00
36	3	507.17	0	507.17	0	507.17	0	507.17
38	1 &)							
S41	1B	85.99	0	85.99	0	85.99	0	85.99
38	2	25.00	0	25.00	0	25.00	0	25.00
38	3	2,437.46	0	2,437.46	0	2,437.46	0	2,437.46
38	4	0	175,000.00	175,000.00	0	175,000.00	79,837.00	95,163.00
38	5	0	15,000.00	15,000.00	0	15,000.00	0	15,000.00
39	1A & 10	43,123.56	0	43,123.56	0	43,123.56	15,050.00	28,073.56
39	1A & 10)							
	Traf. Circ.)	100,000.00	0	100,000.00	50,000.00	150,000.00	52,100.00	97,900.00
39	2	48,158.80	0	48,158.80	0	48,158.80	0	48,158.80
39	4,5-6	2,000.00	0	2,000.00	0	2,000.00	0	2,000.00
39	8	47.00	0	47.00	0	47.00	0	47.00
40	1 and)							
37	5 at Lakehurst)	36.31	0	36.31	0	36.31	0	36.31
40	2A	16,503.47	0	16,503.47	0	16,503.47	0	16,503.47
40	4A	5,038.96	0	5,038.96	0	653.96	4,385.00	0
40	5A	41,857.77	0	41,857.77	0	22,000.00	19,857.77	7,657.77
40	5B	129,098.29	0	129,098.29	0	129,098.29	56,532.86	72,565.43
40	6A	516.50	0	516.50	0	516.50	100.00	416.50
40	7	2,475.00	0	2,475.00	0	2,475.00	1,365.00	1,110.00
40	8W	10,726.18	0	10,726.18	726.18	11,452.36	10,656.18	796.18
40	9W	0	0	0	6,500.00	6,500.00	6,500.00	0
40	10 & 11	1,325.82	0	1,325.82	253.89	1,579.71	1,150.00	429.71
40 Wid.	10 & 11	150,000.00	0	150,000.00	0	150,000.00	14,300.00	135,700.00
40	9	440.00	0	440.00	0	440.00	180.00	260.00
S40	1	1,300.00	0	1,300.00	0	1,300.00	0	1,300.00
S40	2	885.00	0	885.00	0	885.00	0	885.00
S40	3	549.41	0	549.41	0	549.41	106.71	442.70
S40	4	35.00	0	35.00	0	35.00	0	35.00
38-41	&)							
S41	Traf. Circ.	12,850.00	0	12,850.00	0	1,200.00	0	11,650.00
41	1	60.00	0	60.00	75.00	135.00	100.00	35.00
41	2	4,978.82	0	4,978.82	0	4,978.82	0	4,978.82
41	4	11,768.10	0	11,768.10	0	11,768.10	0	11,768.10
S41	1	858.00	0	858.00	0	858.00	0	858.00

* RED figure






Purchase of Right of Way
Statement of Expenditures and Commitments

Schedule #3-D

Rt.	Sec.	Balance of	1941	Total	Adjustment of		Total	Expenditure	Balance of
		Commitments	Commitments		Commitments			to	Commitments
		Jan. 1, 1941			O n	O f f		Dec. 31, 1941	Dec. 31, 1941
		\$	\$	\$			\$	\$	\$
S41	1A	1,600.00	0	1,600.00	0	0	1,600.00	0	1,600.00
S41	1A & Part 1	0	0	0	10,000.00	0	10,000.00	2,000.00	8,000.00
S41	2	7,650.00	0	7,650.00	0	0	7,650.00	0	7,650.00
S41	2A & 3A	85,452.66	6,400.50	91,853.16	0	84,272.66	7,580.50	7,375.00	205.50
S41	3	5,069.80	0	5,069.80	350.00	0	5,419.80	0	5,419.80
S41	3B, 4A	250,000.00	0	250,000.00	0	67,462.82	182,537.18	114,612.75	67,924.43
S41	4	8,300.87	0	8,300.87	0	0	8,300.87	0	8,300.87
42	1 & 2	4,676.30	0	4,676.30	309.58	0	4,985.88	4,801.28	184.60
42	4	0	0	0	50.00	0	50.00	50.00	0
42	5	261.10	0	261.10	0	0	261.10	0	261.10
42	7	1,470.06	0	1,470.06	0	0	1,470.06	200.00	1,270.06
43	12A	675.00	0	675.00	0	309.58	365.42	0	365.42
44	2A, 4A, 7	2,516.00	0	2,516.00	0	0	2,516.00	0	2,516.00
44	2B, 4B, 7B	0	175,000.00	175,000.00	0	0	175,000.00	0	175,000.00
44	3 & 4	2,125.00	0	2,125.00	0	0	2,125.00	0	2,125.00
44	7A	696.63	0	696.63	0	0	696.63	0	696.63
44	9	250,000.00	0	250,000.00	0	0	250,000.00	135,057.36	114,942.64
44	10	125,610.00	0	125,610.00	0	0	125,610.00	43,453.79	82,156.21
S44	1	5,000.00	0	5,000.00	0	0	5,000.00	0	5,000.00
45	2	1,723.00	0	1,723.00	0	0	1,723.00	400.00	1,323.00
46	6W	3,486.17	0	3,486.17	0	0	3,486.17	300.00	3,186.17
47	2	4,850.00	0	4,850.00	0	0	4,850.00	0	4,850.00
47	4	300.00	0	300.00	0	0	300.00	0	300.00
47	9	9,569.03	0	9,569.03	0	0	9,569.03	100.00	9,469.03
47	11	2,500.00	0	2,500.00	0	0	2,500.00	0	2,500.00
47	12	4,100.00	0	4,100.00	0	0	4,100.00	0	4,100.00
48	Sharptown	0	0	0	200.00	0	200.00	0	200.00
48	21	110.00	0	110.00	0	0	110.00	0	110.00
48	22	9,087.37	0	9,087.37	0	0	9,087.37	111.23	8,976.14
48	23	15,397.53	0	15,397.53	0	0	15,397.53	0	15,397.53
48	24	9,025.00	0	9,025.00	0	550.00	8,475.00	2,441.87	6,033.13
48	25	977.00	0	977.00	0	0	977.00	350.00	627.00
48	27	825.00	0	825.00	0	0	825.00	0	825.00
49	5	25.00	0	25.00	0	0	25.00	0	25.00
49	13W	6,896.60	0	6,896.60	0	0	6,896.60	208.90	6,687.70
49	16	39,112.27	0	39,112.27	0	29,009.97	10,102.30	10,102.30	0
S49	2	75.00	0	75.00	0	0	75.00	0	75.00
S49	3	1,602.00	0	1,602.00	0	0	1,602.00	10.23	1,591.77
S49	4 &)	4,575.00	0	4,575.00	0	0	4,575.00	0	4,575.00
49	11A)	0	75,000.00	75,000.00	0	0	75,000.00	0	75,000.00
S49	5	0	0	0	50.00	0	50.00	50.00	0
51	1	1,502.55	0	1,502.55	0	0	1,502.55	50.00	1,452.55
51	2	126,678.25	0	126,678.25	0	0	126,678.25	34,098.84	92,579.41
54	1	0	0	0	0	0	0	0	0
S100		0	100,000.00	100,000.00	0	0	100,000.00	71,568.00	28,432.00
23	To Div. St.	0	0	0	0	0	0	0	0
BRIDGES		750.00	0	750.00	0	0	750.00	0	750.00
4	Shark River	1,000.00	0	1,000.00	0	0	1,000.00	0	1,000.00
4	Somers Pt.	25.00	0	25.00	0	0	25.00	0	25.00
37	Black Creek	0	0	0	0	0	0	0	0
ADVISORY BOARD PROJECT FUND:		102,759.69	0	102,759.69	0	0	102,759.69	0	102,759.69
1	Ext. & C. L.	510.00	0	510.00	0	0	510.00	0	510.00
35	5	1,525.00	0	1,525.00	0	0	1,525.00	0	1,525.00
35	7	8,723.30	0	8,723.30	0	2,500.00	6,223.30	0	6,223.30
Camden		0	250,000.00	250,000.00	0	0	250,000.00	0	250,000.00
Delaware Riv.Br.Appro. Sec.2D&3D									





Purchase of Right of Way
Statement of Expenditures and Commitments


Schedule #3-E

Rt.	Sec.	Balance of Commitments Jan. 1, 1941	1941 Commitments	Total	Adjustment of Commitments	Total	Expenditures to Dec. 31, 1941	Balance of Commitments Dec. 31, 1941
OLD BOND FUND					O n	O f f		
1	1B & 2A	\$ 3,000.00	\$ 0	\$ 3,000.00	\$ 0	\$ 0	\$ 3,000.00	\$ 3,000.00
2	4	2,444.50	0	2,444.50	0	0	2,444.50	2,444.50
3	12	2,575.00	0	2,575.00	0	0	2,575.00	2,575.00
4	1 & 1A	1,000.00	0	1,000.00	0	0	1,000.00	1,000.00
4	8	600.00	0	600.00	0	0	600.00	600.00
4	27	2,750.00	0	2,750.00	0	0	2,750.00	2,750.00
4	30	61.00	0	61.00	0	0	61.00	61.00
4	31	1,385.00	0	1,385.00	0	0	1,385.00	1,385.00
4	Bridge at Keyport	25.00	0	25.00	0	0	25.00	25.00
5	1A	715.00	0	715.00	0	0	715.00	715.00
5	9	37.00	0	37.00	0	0	37.00	37.00
5	13	500.00	0	500.00	0	0	500.00	500.00
5	17	300.00	0	300.00	0	0	300.00	300.00
5	19	1,000.00	0	1,000.00	0	0	1,000.00	1,000.00
6	4	50.00	0	50.00	0	0	50.00	50.00
6	10	175.00	0	175.00	0	0	175.00	175.00
6	14	750.00	0	750.00	0	0	750.00	750.00
6	18	2,975.00	0	2,975.00	0	0	2,975.00	2,975.00
7	2	52.24	0	52.24	0	0	52.24	52.24
7	4	300.00	0	300.00	0	0	300.00	300.00
7	6 & 7	2,288.60	0	2,288.60	0	0	2,288.60	2,288.60
8	3	1,000.00	0	1,000.00	0	0	1,000.00	1,000.00
8	7	2,100.00	0	2,100.00	0	0	2,100.00	2,100.00
8	8	460.00	0	460.00	0	0	460.00	460.00
8	8	400.00	0	400.00	0	0	400.00	400.00
8	9	100.00	0	100.00	0	0	100.00	100.00
9	19	5.00	0	5.00	0	0	5.00	5.00
10	1A	4,200.00	0	4,200.00	0	0	4,200.00	4,200.00
12	6	45.00	0	45.00	0	0	45.00	45.00
14	1	2,002.55	0	2,002.55	0	0	2,002.55	2,002.55
14	8	800.00	0	800.00	0	0	800.00	800.00
14	9	5.00	0	5.00	0	0	5.00	5.00
14	10	4,530.00	0	4,530.00	0	0	4,530.00	4,530.00
14	11	227.80	0	227.80	0	0	227.80	227.80
14	12,13	1,725.00	0	1,725.00	0	0	1,725.00	1,725.00
14	13,15,17	700.00	0	700.00	0	0	700.00	700.00
14	14	1,950.00	0	1,950.00	0	0	1,950.00	1,950.00
14	16, 17	1,100.00	0	1,100.00	0	0	1,100.00	1,100.00
15	7	6,536.10	0	6,536.10	0	0	6,536.10	6,536.10
15	8	1,944.00	0	1,944.00	0	0	1,944.00	1,944.00
15	9, 10	2,416.00	0	2,416.00	0	0	2,416.00	2,416.00
15	11	511.00	0	511.00	0	0	511.00	511.00
16	5B	2,457.32	0	2,457.32	0	0	2,457.32	2,457.32
25	4B	472.50	0	472.50	0	0	472.50	472.50
33	15 & 16							
T O T A L S		\$6,374,447.12	\$2,867,911.41	\$9,242,358.53	\$621,516.65	\$621,516.65	\$9,242,358.53	\$6,699,455.92

Analysis of Expenditures and Commitments
By Funds

Fund	Total	Expenditures	Commitments
Bond Fund	\$ 3,763,956.66	\$ 955,204.88	\$ 2,808,751.77
State Road Fund	5,478,401.88	1,587,697.73	3,890,704.15
T O T A L	\$ 9,242,358.53	\$ 2,542,902.61	\$ 6,699,455.92

* R E D figure.





STATE HIGHWAY DEPARTMENT
Balance of State Highway Construction Program
As of December 31, 1941


Rt.	Sec.	Local Name	County	Mile- age	State		Funds		50% Federal Funds		T o t a l
					: R o a d	: Bridge	: Construction	: Construction:	: R o a d	: Bridge	
S3		Completion Route 3 to Route 2	Bergen	-	\$ 40,000.00	\$ 62,000.00	\$ 120,000.00	\$ 138,000.00	\$ 360,000.00		
6		Valley Rd. to Union Ave., Paving	Passaic	2.5	186,000.00	17,000.00	556,000.00	46,000.00	805,000.00		
24		Phillipsburg Bridge Approach	Warren	1.5	150,000.00	20,000.00	445,000.00	55,000.00	670,000.00		
25		Neck Lane-Port St., Newark	Union & Essex	3.3	1,700,000.00	650,000.00	0	0	2,350,000.00		
25		Airport Circle Revision, Camden	Camden	1.0	350,000.00	250,000.00	0	0	600,000.00		
S31		Ross' Corner-Branchville	Sussex	2.3	200,000.00	0	200,000.00	0	400,000.00		
35		C.R.R. Separation, Morgan	Middlesex	-	0	120,000.00	0	0	120,000.00		
44		Westville-Thorofare, Paving	Gloucester	3.2	210,000.00	75,000.00	210,000.00	75,000.00	570,000.00		
44		Woodbury Creek Bridge	Gloucester	-	0	100,000.00	0	100,000.00	200,000.00		
45		Broadway & Jersey Ave., Glouc.	Gloucester	2.0	265,000.00	0	0	0	265,000.00		
49		Maurice River Bridge	Cumberland	-	0	250,000.00	0	0	250,000.00		
S49		Grassy Sound Bridge	Cape May	1.0	300,000.00	650,000.00	0	0	950,000.00		
*54		Hammonton-Landisville Rd. (WPA)	Atlantic	7.2	250,000.00	0	0	0	250,000.00		
		F. A. Highway Beautification			15,000.00	0	15,878.76	0	30,878.76		
		Right of Way & Misc. Construction in connection with F. A. Grade Crossing Program			97,000.00	0	0	0	97,000.00		
					\$3,763,000.00	\$ 2,194,000.00	\$1,546,878.76	\$ 414,000.00	\$7,917,878.76		

Funds Available for the above - \$5,538,972.74 (A)

Construction Route 25 Section A Road, Bridge & Right of Way (See Schedule #B) \$1,000,000.00

* Additional Sponsorship to undertake WPA Project by Maintenance Division for paving WPA grading project.

It is understood that only those projects of military necessity will be contracted for.	(A) Analysis of Funds -	
	State Funds	\$3,578,093.98
	Federal Funds	1,960,878.76
	T o t a l -	\$5,538,972.74






Status of Regular Federal Aid

Schedule #6

Rt.	Sec.	Local Name	Project Number	Unpaid Balance Dec. 31, 1940	Allotment 1 9 4 1	Total Allotments	Amount Received 1 9 4 1	Allotment Balance Cancelled	Unpaid Balance Dec. 31, 1941
-	-	State Planning	Planning #1	\$ 93,089.00	\$ 0	\$ 93,089.00	\$ 36,527.40	\$ 0	\$ 56,561.60
-	-	Straw Church to Rt. #24	32 A (2)	6,150.00	0	6,150.00	6,150.00	0	0
24	-	Bet. Phillipsburg & Washington	32 A (3)	0	765.00	765.00	0	0	765.00
25	31	Kaighn Ave. & Marlton Pike	69 B (2)	6,818.00	0	6,818.00	5,463.33	1,354.67	0
25	31	Marlton Pike to Union School House	69 G (1)	15,350.00	0	15,350.00	11,146.88	4,203.12	0
2	6B	Hillside Ave.	87 A (2)	0	5,095.00	5,095.00	0	0	5,095.00
2	6B	North of Rt. #6 to Terrace Ave.	87 C (2)	0	1,710.00	1,710.00	0	0	1,710.00
6	12	Bridge over Passaic River between Pine Brook & Fairfield	88 A (2)	12,746.00	0	12,746.00	0	0	12,746.00
6	11B&12A	Bet. Pine Brook & Fairfield	88 A (3)	12,024.00	0	12,024.00	6,298.00	0	5,726.00
6	11	Troy Brook to Passaic River	88 D	6,219.00	0	6,219.00	0	0	6,219.00
6	11	" " " " "	88 D (2)	35,679.00	0	35,679.00	12,974.00	0	22,705.00
6	11A	Bet. Troy Brook & Passaic River	88 D (3)	14,933.00	0	14,933.00	5,396.42	9,536.58	0
6	13	" Danville & Cobb's Corner	88 E (1)	29,451.00	0	29,451.00	7,853.00	0	21,598.00
6	13	In Boro of Mountain Lakes at Fox Hill	88 E (2)	11,045.00	0	11,045.00	0	0	11,045.00
S26	1B	Bet. Trenton & New Brunswick	95 E (3)	36,311.00	0	36,311.00	0	0	36,311.00
25	4C	" Cranbury Tpk. & Raritan River Bridge	95 F (2)	40,320.00	0	40,320.00	9,677.00	0	30,643.00
25	6B	Port Reading R. R. to Amboy Ave.	95 G (2)	15,404.00	0	15,404.00	0	0	15,404.00
25	-	In Woodbridge Twp. Roadside Improvements	95 G (3)	1,635.00	0	1,635.00	0	0	1,635.00
25	5B	Amboy Ave. to Elm St.	95 H (2)	26,239.00	0	26,239.00	0	0	26,239.00
25	5C	Bet. Metuchen & New Brunswick	95 H (3)	8,442.00	0	8,442.00	0	0	8,442.00
S31	3	Branchville-Culvers Lake	101 B	9,669.00	0	9,669.00	0	0	9,669.00
S31	4	" Relocation bet. Augusta & Culvers Lake	101 C (1)	21,245.00	0	21,245.00	9,914.00	0	11,331.00
S31	4	" By-pass D.L. & W. R.R. Bridge	101 C (2)	7,821.00	0	7,821.00	0	0	7,821.00
44	8	Bridgeport By-pass between Westville & Penns Grove	122 E (1)	42,564.00	0	42,564.00	0	0	42,564.00
25	33A	Bet. Deans and Cranbury	123 C (2)	0	453,265.00	453,265.00	376,209.00	0	77,056.00
25	22C	Hightstown Relocation	123 D (2)	2,945.00	0	2,945.00	2,913.29	31.71	0
25	25B	Cranbury Relocation	123 F (2)	2,495.00	0	2,495.00	2,467.11	27.89	0
35	13	King Georges Rd. & Rt. #25	128 B	31,519.00	0	31,519.00	22,692.17	8,826.83	0
35	13A	Woodbridge Twp. between King Georges Rd. & Rt. #25	128 B (3)	1,636.00	0	1,636.00	0	0	1,636.00
35	12	Smith St.-King Georges Rd.	128 C	33,324.00	0	33,324.00	32,892.09	431.91	0
35	12A	Woodbridge Twp. bet. King Georges Rd. & Smith St.	128 C (2)	1,183.00	0	1,183.00	0	0	1,183.00
35	14B	Edison Memorial Br. Appro. bet. So. Amboy & Keasby	128 D (1)	7,695.00	0	7,695.00	5,386.00	0	2,309.00
6	7	Bridges	131 C	3,422.60	0	3,422.60	0	0	3,422.60
6	8	Main Ave. Bridge	131 G (1)	10,006.00	0	10,006.00	8,107.04	1,898.96	0
6	8A&8B	Bet. Valley Rd. & Lexington Ave., Clifton	131 G (2)	295,400.00	0	295,400.00	248,136.00	0	47,264.00
12	2	Croton-Flemington	177 B (1)	26,858.00	0	26,858.00	26,858.00	0	0
29	3B,1C,2C	Bet. Pub. Serv. Rwy. at Elizabeth Jct. & Morris Ave.	178 B (1)	72,497.00	0	72,497.00	48,331.00	0	24,166.00
29	1B,1C	In Twp. of Hillside and Union bet. Elizabeth Jct. and Morris Ave.	178 B (2)	17,010.00	0	17,010.00	10,468.00	0	6,542.00
29	2D	Twp. of Union bet. Morris Ave. & Rahway River	178 C (1)	220,520.00	0	220,520.00	185,236.00	0	35,284.00
29	2E	Bet. Rahway River & Mountainside	178 D (1)	0	219,600.00	219,600.00	186,660.00	0	32,940.00
28-24 C.L.		Bet. Straw Church & Rt. 24 near Phillipsburg	179 A (2)	8,887.00	0	8,887.00	7,654.11	0	1,232.89
28-24 C.L.		" " " " " " " "	179 A (3)	0	3,700.00	3,700.00	0	0	3,700.00
4	40	Englishtown Rd. to Gordon's Corner	181 A (1)	27,146.00	0	27,146.00	23,790.00	3,356.00	0
4	40	Bet. Freehold & " "	181 A (2)	3,543.00	0	3,543.00	2,137.66	1,405.34	0
4	41	" Gordon's Corner & Browntown	181 B (1)	61,509.00	0	61,509.00	40,299.00	0	21,210.00
4	41A	" " " " " "	181 B (2)	0	11,955.00	11,955.00	0	0	11,955.00
4	42A	" Cheesequake & Browntown	181 C (1)	0	251,000.00	251,000.00	185,740.00	0	65,260.00
35	37	At Asbury Ave. Traffic Circle	182A (1)	9,451.00	0	9,451.00	0	0	9,451.00
S41	2A&3A	Bet. Rt. #38 in Chester and Kresson at Burlington-Camden Co. Line	183 A (1)	37,122.00	0	37,122.00	0	0	37,122.00
S41	-	Bet. Kresson at Co. Line and Berlin on Rt. #43	183 B (1)	0	237,100.00	237,100.00	208,648.00	0	28,452.00
T O T A L				\$1,327,322.60	\$1,184,190.00	\$2,511,512.60	\$1,736,024.50	\$ 31,073.01	\$ 744,415.09



Recapitulation of Regular Federal Aid

Amount of Unpaid Allotments Certified as of Dec. 31, 1941	\$ 744,415.09
Balance of Allotment " " " " " 1941	<u>1,727,513.28</u>
TOTAL -	\$2,471,928.37

Status of Federal Aid

Rt.	Sec.	Local Name	Project Number	<u>National Industrial Recovery Highway Federal Aid</u>			Amount Received 1941	Allotment Balance Cancelled	Unpaid Balance Dec. 31, 1941
				Unpaid Balance Dec. 31, 1940	Allotment 1941	Total Allotments			
S4 Ext. 1		Bet. Rt. 4 Perth Amboy & Rt. 35 Ext. in Woodbridge	NRS 169 (1) 1935	\$ 8,384.96*	\$ 8,384.96A	\$ 0	\$ 0	\$ 0	\$ 0
-	-	Imlaystown-Red Valley Road	NRS 180 (1) 1935	19,665.00	0	19,665.00	18,836.91	828.09	0
TOTAL -				\$11,280.04	\$ 8,384.96	\$ 19,665.00	\$ 18,836.91	\$ 828.09	\$ 0

Recapitulation of National Industrial Recovery Highway Federal Aid

Amount of Unpaid Allotments Certified as of Dec. 31, 1941	\$ 0
Balance of Allotment " " " " " "	<u>3,328.09</u>
TOTAL -	\$ 3,328.09

Status of Federal Works Program (Highway Fund) Federal Aid

S4 Ext. 1	Bet. Rt. #4 in Perth Amboy & Rt. #35 Ext. in Woodbridge	WPMS 169 (1)	\$ 23,577.56	8,384.96*A	\$ 15,192.60	\$ 13,830.57	\$ 1,362.03	\$ 0
-----------	---	--------------	--------------	------------	--------------	--------------	-------------	------

Recapitulation of Federal Works Program (Highway Fund) Federal Aid

Amount of Unpaid Allotments Certified as of Dec. 31, 1941	\$ 0
Balance of Allotment " " " " " "	<u>9,353.12</u>
TOTAL -	\$ 9,353.12

* RED figure.

A Transfer

Status of Federal Aid
Hazards and Grade Crossing Federal Aid Fund

Rt.	Sec.	Local Name	Project Number	Unpaid Balance Dec. 31, 1940	Allotment 1 9 4 1	Total Allotments	Amount Received 1941	Allotment Balance Cancelled	Unpaid Balance Dec. 31, 1941
-	-	Survey Planning-State Wide	Planning 1	\$ 30,737.64	\$ 0	\$ 30,737.64	\$ 21,967.64	\$ 0	\$ 8,770.00
-	-	C.R.R. Crossing Boro of Closter & Haworth	FAGM 2 (1)	3,869.97	0	3,869.97	3,173.58	696.39	0
-	-	Preakness Ave., (Mt. View Rd.) Wayne Twp.	FAGS 3 (1)	20,165.00	0	20,165.00	17,586.67	2,578.33	0
-	-	Part of High St., City of Summit	FAGM 4 (1)	11,983.51	0	11,983.51	11,638.87	344.64	0
-	-	" " Haddon Ave. Twp. & Boro of Berlin	" 6B (1)	0	268,780.00	268,780.00	233,838.00	0	34,942.00
-	-	" " Roosevelt Ave. in West Carteret between Carteret and Rahway	" 8 (1)	28,424.00	0	28,424.00	0	0	28,424.00
-	-	Tilton Rd. bet. Cologne & Pleasantville	FAGS 9 (1)	18,198.24	0	18,198.24	0	0	18,198.24
-	-	Clinton-Pittstown Rd. between Clinton and Pittstown	" 10 (1)	22,995.00	0	22,995.00	0	0	22,995.00
51	1	Bet. Bridgeport & Mullica Hill	" 11 (1)	15,103.00	0	15,103.00	9,252.75	5,850.25	0
-	-	Penna. R.R. Bridge at Princeton Jet.	" 12 (1)	24,157.00	0	24,157.00	14,686.38	9,470.62	0
-	-	Franklin Ave.-Boro & Twp. of Berlin	FAGM 24A (1)	67,450.00	0	67,450.00	50,587.00	0	16,863.00
-	-	Heights Ave. Boro of Berlin, Gr. Cross. of Pa.-Reading S.S. Lines	" 25A (1)	0	3,915.57	3,915.57	0	0	3,915.57
-	-	Harkers Lane R. R. Gr. Cross. of Pa.- Reading S. S. Lines	" 26A (1)	5,930.00	0	5,930.00	3,715.82	2,214.18	0
-	-	New Road bet. Keys-Milford Rd. & Harkers Lane, Boro of Berlin	" 26A (2)	0	3,140.00	3,140.00	0	0	3,140.00
-	-	Part of West Ave. Sewaren, Crossing of C.R.R. of N.J. in Twp. of Woodbridge	FAGS 27A (1)	0	125,550.00	125,550.00	79,096.00	0	46,454.00
-	-	" of Danforth Rd. bet. Morris Place & Park Ave., Boro of Madison	FAGM 30 (1)	0	80,340.00	80,340.00	59,451.00	0	20,889.00
-	-	" of Riverview Drive, Totowa Boro	" 31 (1)	0	196,980.00	196,980.00	0	0	196,980.00
-	-	Automatic Gate, P.R.R., Park Ave., Pensauken Twp.	FAGS 34 (1)	0	6,974.66	6,974.66	0	0	6,974.66
-	-	Twp. of Vernon - L. & H. River R.R.	FAGS 35 (1)	1,814.92	0	1,814.92	0	0	1,814.92
-	-	Andover Twp. " " "	" 36 (1)	2,228.12	0	2,228.12	0	0	2,228.12
-	-	Green " " "	" 37 (1)	1,727.40	0	1,727.40	0	0	1,727.40
23	-	Hamburg - Sussex Rd. bet. Hamburg & Sussex	FAGH 82A(2)	150,290.00	0	150,290.00	98,466.00	0	51,824.00
-	-	Millville-Clermont Rd. " So.Dennis & Clermont	" 96B(1)	85,744.00	0	85,744.00	57,877.00	0	27,867.00
-	-	D.L. & W. R.R. Bridge	FAGM 118C(2)	38,756.00	0	38,756.00	0	0	38,756.00
1	-	Part of State Rt. #1 bet. Union City & Palisades Park, Boro of Fairview	" 144B(1)	0	79,870.00	79,870.00	0	0	79,870.00
T O T A L -				\$ 529,573.80	\$765,550.23	\$1,295,124.03	\$ 661,336.71	\$ 21,154.41	\$ 612,632.91

Recapitulation of Hazards & Grade Crossings Federal Aid Fund

Amount of Unpaid Allotments Certified as of Dec. 31, 1941	\$ 612,632.91
Balance of Allotment " " " " " 1941	821,958.35
T O T A L -	\$1,434,591.26

Status of P. W. A. Federal Aid Projects

35 Ext. 14 Raritan River Bridge	PWA 1331-F	\$ 469,600.00	\$ 0	\$ 469,600.00	\$ 45,352.90	\$ 0	\$ 424,247.10
---------------------------------	------------	---------------	------	---------------	--------------	------	---------------

Recapitulation of P. W. A. Federal Aid Projects

Amount of Unpaid Allotments Certified as of Dec. 31, 1941	\$ 424,247.10
---	---------------

Status of Federal Aid Secondary & Feeder Roads

Schedule #7

<u>Rt.</u>	<u>Sec.</u>	<u>Local Name</u>	<u>Project Number</u>	<u>Unpaid Balance Dec. 31, 1940</u>	<u>Allotment 1 9 4 1</u>	<u>Total Allotments</u>	<u>Amount Received 1 9 4 1</u>	<u>Allotment Balance Cancelled</u>	<u>Unpaid Balance Dec. 31, 1941</u>
		Hackettstown-Andover Rd. between Allamuchy & Hackettstown	FAS 7 C (1)	\$ 16,173.00	\$ 0	\$ 16,173.00	\$ 0	\$ 0	\$ 16,173.00
		Stockton-Flemington Road between Sand Brook & Sergeantsville	FAS 14 B (1)	26,975.00	0	26,975.00	10,250.00	0	16,725.00
		Tattletown Rd. bet. Quinton & Bridgeton	FAS 15 B (1)	2,785.00	0	2,785.00	2,667.63	117.37	0
		Pittstown-Jutland Rd. bet. Pittstown & Jutland	FAS 18 A (1)	3,106.00	0	3,106.00	0	0	3,106.00
		Pennsville-Salem Rd.	FAS 21 A (1)	6,207.00	0	6,207.00	2,734.16	3,472.84	0
		Cuthbert Road bet. Collingswood & Merchantville	FAS 23 A (1)	5,196.00	0	5,196.00	0	0	5,196.00
		Cuthbert Road bet. Cooper River & Merchantville	FAS 23 A (2)	0	36,715.00	36,715.00	0	0	36,715.00
		Old York Road bet. Hedding & Crosswick	FAS 40 A (1)	0	20,490.00	20,490.00	0	0	20,490.00
		Laurel Mill Road bet. Kirkwood & Blackwood	FAS 41 A (1)	0	17,180.00	17,180.00	13,572.00	0	3,608.00
		Lambertville-Baptistown Rd. bet. Kingwood & Rosemont	FAS 42 A (1)	0	44,610.00	44,610.00	35,241.00	0	9,369.00
		Brunswick Pike bet. Lambertville & Hopewell	FAS 43 A (1)	0	47,650.00	47,650.00	22,395.00	0	25,255.00
		Wiley Road in Upper Penns Neck Twp. bet. Deepwater & Rt. #48	FAS 45 A (1)	0	21,810.00	21,810.00	17,884.00	0	3,926.00
		Woodbury-Auburn Rd. at Swedesboro	FAS 47 A (1)	0	34,315.00	34,315.00	0	0	34,315.00
		Kingwood-Byram Rd. bet. Graff's Corner & Byram	FAS 48 A (1)	0	25,750.00	25,750.00	0	0	25,750.00
		Deep Run Bridge, Alloway Twp., bet. Alloway & Quinton	FAS 50 A (1)	0	14,255.00	14,255.00	10,406.00	0	3,849.00
		Woodstown-Alloway Rd. bet. Woodstown Boro & Alloway Lake	FAS 51 A (1)	0	13,760.00	13,760.00	10,732.00	0	3,028.00
		Daretown-Pittsgrove Rd. at Fox's Mill Pond in Daretown	FAS 52 A (1)	0	11,525.00	11,525.00	9,104.00	0	2,421.00
		Church Bridge south of Daretown	FAS 52 B (1)	0	3,130.00	3,130.00	0	0	3,130.00
		Burlington-Fort Dix Road known as Copany Bridge #D3.6 over Barker's Brook, a branch of Assiscunk Creek	FAS 55 A (1)	0	12,220.00	12,220.00	8,431.00	0	3,789.00
		New Lisbon-Fort Dix Road bet. Federal Aid Rt. #30 & State Rt. #40 at 4-mi. Circ.	FAS 56 A (1)	0	15,705.00	15,705.00	0	0	15,705.00
		Hainesport-Evesboro Rd. in Mt. Laurel Twp. bet. Hainesport & Evesboro	FAS 57 A (1)	0	2,415.00	2,415.00	0	0	2,415.00
		Bridgeboro-Lumberton Rd. in Lumberton Twp. bet. Masonville & Lumberton	FAS 58 A (1)	0	4,550.00	4,550.00	0	0	4,550.00
		Lumberton-Vincentown Rd. at a branch of Rancocas Creek	FAS 59 A (1)	0	4,480.00	4,480.00	4,300.00	0	180.00
		Advance Planning Studies, Field Surveys on Reservation Rds. at Ft. Monmouth	FAS 60 A (1)	0	4,000.00	4,000.00	0	0	4,000.00
		Advance Planning Studies, Field Surveys for Military Access Road extending from Rt. #39 near Mansfield Square to Ft. Dix	FAS 61 A (1)	0	13,205.00	13,205.00	0	0	13,205.00
		Advance Planning Studies on Reservation Road at Fort Hancock known as Hartshorne Road extending from State Rt. #36 to Northerly tip of Sandy Hook	FAS 62 A (1)	0	1,605.34	1,605.34	0	0	1,605.34
		Advance Planning Studies, Field Surveys and Development of Plans on Roads within Fort Dix	FAS 63 A (1)	0	798.91	798.91	0	0	798.91

Status of Federal Aid Secondary & Feeder Roads

(2)

Schedule #7-A

<u>Rt.</u>	<u>Sec.</u>	<u>Local Name</u>	<u>Project Number</u>	<u>Unpaid Balance Dec.31,1940</u>	<u>Allotment 1 9 4 1</u>	<u>Total Allotments</u>	<u>Amount Received 1 9 4 1</u>	<u>Allotment Balance Cancelled</u>	<u>Unpaid Balance Dec. 31,1941</u>
		Field Surveys - Plans for grading, paving, & structures, Access Roads to U. S. Naval Air Station at Cape May	FAS 64 A (1)	\$ 0	\$ 5,000.00	\$ 5,000.00	\$ 0	\$ 0	\$ 5,000.00
		Advance Planning Studies, Field Surveys and Development of Plans on Roads at U. S. Naval Air Station at Cape May	FAS 65 A (1)	0	5,000.00	5,000.00	0	0	5,000.00
		Advance Planning Studies, Field Surveys for Development of Highway Plans for grading, paving, and necessary bridges, office design, etc., on Access Road to Picatinny Arsenal	FAS 67A (1)	0	20,000.00	20,000.00	0	0	20,000.00
37	9	Cream Ridge & Colliers Mills	FAS 119 B (1)	8,463.00	0	8,463.00	8,148.56	314.44	0
		Bet. Yardville and Lakehurst	FAS 119 C (1)	1,295.00	0	1,295.00	1,295.00	0	0
		Monmouth Rd. bet. Freehold & Mt. Holly	FAS 156 B (1)	5,410.00	0	5,410.00	5,410.00	0	0
		" " " " " " "	FAS 156 C (1)	6,631.00	0	6,631.00	0	0	6,631.00
T O T A L -				\$ 82,241.00	\$ 380,169.25	\$ 462,410.25	\$ 162,570.35	\$ 3,904.65	\$ 295,935.25

Recapitulation of Federal Aid for Secondary & Feeder Roads

Amount of Unpaid Allotments Certified as of Dec. 31, 1941	\$ 295,935.25
Balance of Allotment " " " " " 1941	<u>349,894.21</u>
T O T A L -	\$ 645,829.46

Status of Federal Works Program Grade Crossing Federal Aid

-	-	Survey Planning - State Wide	Planning 1	\$ 19,757.00	\$ 0	\$ 19,757.00	\$ 0	\$ 0	\$ 19,757.00
-	-	Franklin Ave. - Pennington	WPGM 138	0	2,492.81	2,492.81	2,492.81	0	0
-	-	Penna. R. R. Br. at Deans	WPGS 143	27,135.00	692.63	27,827.63	0	0	27,827.63
T O T A L -				\$ 46,892.00	\$ 3,185.44	\$ 50,077.44	\$ 2,492.81	\$ 0	\$ 47,584.63

Recapitulation of Federal Works Program Grade Crossing
Federal Aid Funds

Amount of Unpaid Allotments Certified as of Dec. 31, 1941	\$ 47,584.63
Balance of Allotment " " " " " 1941	<u>19,050.80</u>
T O T A L -	\$ 66,635.43

Expenditures and Commitments
Maintenance Division
January 1st, 1941 to December 31st, 1941

Expenditures:

Direct:

Supervision	\$	68,955.00	
Salary Labor		89,539.90	
Labor		1,567,219.09	
" Military Leave		4,090.77	
" Maint. Chauff.		355,209.74	
" Equip. "		36,925.32	
Outside Equip.		268,189.25	
Dept. Trucks		338,756.65	
" Cars		70,984.66	
" Equip.		207,418.63	
Purchase & Stores		13,137.57	
Material & Supplies		756,892.39	
" Fernwood		136,801.76	
Freight		3,746.16	
Snow Removal by Agreem.		167,310.56	
Maintenance " "		11,525.06	
Travel Expenses		16,277.88	
Rent		9,853.78	
Insurance		22,834.22	
Special Services		6,507.20	
Light, Heat, & Water		674.42	
Telephone		952.72	
Compensation		18,567.17	
Medical Services		7,118.36	
Compensation-Tempry.		4,545.93	
Charges from Equip.,			
& Elec. Divs.		35,850.35	
" from Engrg. Div.		17,572.92	
Miscellaneous		5,154.98	
Dept. Tools, etc.		15,411.77	
			\$ 4,258,024.21

General:

Salaries	\$	112,380.26	
" Inspectors		24,702.32	
Travel Expense		2,300.39	
Outside Equip.		9,328.49	
Office Supplies		4,655.01	
" Furn. & Equipt.		1,520.80	
Photography, Blue			
Printing, etc.		687.32	
Postage		3,704.73	
Freight, Cartage, Storage		2.24	
Telephone		6,654.13	
Special Services		2,553.85	
Insurance		772.44	
Buildings & Grounds		2,590.01	
Miscellaneous		101.52	
Equipment Rental		4,965.25	
			176,918.76

TOTAL EXPENDITURES -

\$ 4,434,942.97

Expenditures and Commitments
Maintenance Division
January 1st, 1941 to December 31st, 1941

TOTAL EXPENDITURES (Brought forward from Schedule #9) \$ 4,434,942.97

Commitments:

Outside Equip. & Labor	\$ 17,715.91
Material, Freight, etc.	413,031.56
Due Municipalities	2,106.93
Maintenance Projects	550,839.77
Liability Compensation	3,967.74
Institutions	<u>72,800.25</u>

TOTAL COMMITMENTS - 1,060,462.16

TOTAL EXPENDITURES AND COMMITMENTS - \$ 5,495,405.13

Distribution of
Expenditures and Commitments
MAINTENANCE DIVISION
January 1, 1941 to December 31, 1941

Expenditures	Total	Maintenance of State Highway	Institutional Roads & Approaches	Credit Work Done by Other Divisions
Maintenance of Roads	\$ 2,242,615.93	\$ 1,862,415.43	\$ 380,200.50	\$ 0
" " Bridges	128,698.27	128,698.27		
Landscape & Roadside Beau- tification	261,546.00	261,546.00		
Miscellaneous, Signs & Special Work	216,976.84	216,976.84		
Snow Removal	835,254.68	835,254.68		
Construction	179,133.08	0	0	179,133.08
W. P. A.	481,755.52	0	20,708.48	461,047.04
Scales	539.12	539.12	0	0
Other Divisions	79,010.24	0	0	79,010.24
Accounts Receivable	9,413.29	0	0	9,413.29
TOTAL EXPENDITURES	\$ 4,434,942.97	\$ 3,305,430.34	\$ 400,908.98	\$ 728,603.65
Commitments:	1,060,462.16	987,661.91	72,800.25	0
T O T A L -	\$ 5,495,405.13	\$ 4,293,092.25	\$ 473,709.23	\$ 728,603.65

Status of Allotment - Maintenance Fund

	Balance 1940 Commitment	1941 Allotment	1941 Total Funds	Expenditures	Commitments	Total Expenditures & Commitments	Balance
Maintenance	\$1,026,738.27	\$3,594,000.00	\$4,620,738.27	\$3,305,430.34	\$ 987,661.91	\$4,293,092.25	\$ 327,646.02
Institutional							
Roads	73,709.23	400,000.00	473,709.23	400,908.98	72,800.25	473,709.23	0
	<u>\$1,100,447.50</u>	<u>\$3,994,000.00</u>	<u>\$5,094,447.50</u>	<u>\$3,706,339.32</u>	<u>\$1,060,462.16</u>	<u>\$4,766,801.48</u>	<u>\$ 327,646.02</u>



ORDINARY MAINTENANCE:

M-1 Work on surface - travelled width.

M-2 Work on paved shoulders.

M-3 Work on drains, ditches, unpaved shoulders.

M-4 Work on Guard Rails and fences.

Const.-Cost incurred on jobs not maintained for FULL year.

ANALYSIS OF 1941 ROAD MAINTENANCE COSTS BY ROUTE, TYPE OF PAVEMENT AND CLASS OF WORK

EXTRAORDINARY REPAIRS:

E-5 Resurfacing, rebuilding, heavy patching - main pavement.

E-6 Rebuilding paved shoulders.

E-7 Rebuilding drains, new ditching, rebuilding unpaved shoulders.

E-8 Replacing guard rails and fences.

Rt	Class of Work	CONCRETE		BITUMINOUS CONCRETE STONE BASE		BITUMINOUS CONCRETE CONCRETE BASE		STONE BLOCK		MACADAM		GRAVEL		BITUMINOUS MACADAM		BRICK		DIRT, CINDERS, ETC.		TOTAL	
		TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE
1	Miles	20.129		2.989		1.330		0.422						0.090						24.960	
	M-1	1,812.70	65.22	2,609.64	873.08	188.30	141.57	37.28	88.34	0	0			151.82	1,686.89					4,299.74	172.27
	M-2	391.19	19.43																	391.19	15.67
	M-3	14,652.72	727.94	3,280.24	1,097.43	151.84	114.17	2,114.88	5,011.56											20,199.68	809.28
	M-4	86.20	4.28	233.94	78.27	1.89	1.42													322.03	12.90
	E-5	762.91	37.90																	762.91	30.56
	E-7	5,641.86	280.29	3,018.03	1,009.73			72.47	171.73											8,732.36	349.85
	E-8	4,782.32	237.58			46.60	35.04													4,828.92	193.47
	Const.																			1,109.31	
	Total	27,629.90	1,372.64	9,141.85	3,058.51	388.63	292.20	2,224.63	5,271.63					1,261.13	1,686.89					40,646.14	1,584.00
S-1	Miles	3.058				0.087														3.145	
	M-1	296.54	96.97			5.24	60.23													301.78	95.96
	M-2	1,224.08	400.29																	1,224.08	389.21
	M-3	324.80	106.21																	324.80	103.28
	M-4	5.35	1.75																	5.35	1.70
	M-5	997.77	326.28																	997.77	317.26
	M-7	140.25	45.86																	140.25	44.59
	M-8	1,840.89	601.99																	1,840.89	585.34
	Const.																				
	Total	4,829.68	1,579.35			5.24	60.23													4,834.92	1,537.34
S-1A	Miles	2.091																		2.091	
	M-1	32.11	15.36																	32.11	15.36
	M-2	228.68	109.36																	228.68	109.36
	M-3	262.02	125.31																	262.02	125.31
	M-4	49.63	23.73																	49.63	23.74
	M-8	67.49	32.28																	67.49	32.28
	Const.																				
	Total	639.93	306.04																	639.93	306.05
2	Miles	25.925												0.276						26.201	
	M-1	3,098.19	119.50											367.58	1,331.81					3,465.77	132.28
	M-2	22,522.64	868.76																	22,522.64	869.62
	M-3	8,953.89	345.38																	8,953.89	341.74
	M-4	1,615.01	62.30																	1,615.01	61.64
	M-5	2,333.60	90.02																	2,333.60	89.06
	M-7	1,942.39	74.92																	1,942.39	74.13
	M-8	11,017.12	424.96																	11,017.12	420.48
	Const.																				
	Total	51,482.84	1,985.84											367.58	1,331.81					51,850.42	1,978.95
3	Miles	7.819				0.065								0.015						7.899	
	M-1	1,864.83	238.50			10.56	162.46							161.55	10,770.09					2,036.94	257.87
	M-2	2,512.19	321.29																	2,512.19	318.04
	M-3	8,703.97	1,113.18																	8,703.97	1,101.90
	M-4	764.29	97.75																	764.29	96.76
	M-5	108.57	13.88																	108.57	13.88
	M-7	1,146.20	146.59											107.30	7,153.33					215.87	27.33
	M-8	2,419.82	309.48																	1,146.20	145.11
	Const.																			2,419.82	306.35
	Total	17,519.37	2,240.67			10.56	162.46							268.85	17,923.33					17,795.28	2,263.36
S-3	Miles	.763												.049						0.812	
	M-1	29.14	38.19											134.76	2,750.20					163.90	201.86
	M-3	33.77	44.26											7.13	146.53					40.95	50.44
	M-4	2.06	2.70											3.82	77.96					5.88	7.21
	M-5													1,584.39	32,334.40					1,584.39	1,951.22
	Const.																				
	Total	64.97	85.15											1,730.15	35,309.18					1,795.12	2,210.73
4	Miles	124.158		.916		17.340						14.052		8.971		.400				161.437	
	M-1	11,528.62	92.85	62.50	68.23	3,654.15	203.69					4,820.97	343.08	902.05	227.16	187.37	468.42			21,155.66	131.05
	M-2	4,712.61	37.96			129.27	7.20													4,841.83	29.99
	M-3	71,787.48	578.19	270.56	295.37	8,829.99	492.20					6,048.45	430.43	2,057.27	518.07	80.05	200.13			89,073.80	551.75
	M-4	2,359.74	19.00	42.11	45.97	439.67	24.50					597.30	42.51	423.44	106.63					3,862.26	23.92
	M-5	10,489.62	84.49									286.61	20.40							10,776.23	68.75
	M-7	17,238.11	138.84			290.60	16.20					1,550.61	110.35	604.34	152.31					19,684.16	121.93
	M-8	225.92	1.82									89.14	6.34	38.15	9.61					353.21	2.19
	Const.	115.55																		115.55	
	Total	118,457.65	953.15	375.17	409.57	13,343.63	743.79					13,392.03	953.11	4,025.75	1,013.78	267.42	668.55			149,862.75	927.58
S-4	Miles	1.565																		1.565	
	M-1	174.24	111.34																	174.24	111.33
	M-3	1,730.50	1,105.75																	1,730.50	1,105.75
	M-5	91.60	58.53																	91.60	58.53
	M-7	442.59	282.80																	442.59	282.81
	Const.											1,505.95								1,505.95	
	Total	2,438.93	1,558.42									1,505.95								3,944.88	1,558.42
S-4B	Miles																	16.109		16.109	
	M-3																	105.78	6.57	105.78	6.57
	M-7																	232.75	14.44	232.75	14.44
	Const.																				
	Total																	338.53	21.01	338.53	21.01

Const.-Cost incurred on jobs not maintained for FULL year.

ANALYSIS OF 1941 ROAD MAINTENANCE COSTS BY ROUTE, TYPE OF PAVEMENT AND CLASS OF WORK

Schedule # 9-B

E-8 Replacing guard rails and fences.

E-8 Replacing guard rails and fences.																						
Rt.	Class of Work	CONCRETE		BITUMINOUS CONCRETE STONE BASE		BITUMINOUS CONCRETE CONCRETE BASE		STONE BLOCK		MACADAM		GRAVEL		BITUMINOUS MACADAM		BRICE		DIET, CINDERS, ETC.		T O T A L		
		TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	
5	Miles	3.470		.284		.691														4.445		
	M-1	\$ 185.67	\$ 44.86	\$ 88.43	\$ 311.37	\$ 10.67	\$ 15.44													\$ 254.77	\$ 57.32	
	M-3	1,109.61	319.77	104.37	367.50	3.99	5.77													1,217.97	274.00	
	M-4	82.33	23.73																	82.33	18.62	
	M-5	102.06	29.41																	102.06	22.96	
	M-7	5,621.68	1,620.05	70.05	246.65															5,691.63	1,280.46	
	Const.																					
Total	7,071.25	2,037.82	262.85	925.52	14.66	21.21																
6	Miles	55.849		2.879		5.664		.507												7,348.76	1,653.26	
	M-1	6,598.77	118.15	537.17	186.58	686.20	121.15	60.32	118.97													
	M-2	3,638.13	65.14																			
	M-3	24,932.47	446.43	335.65	116.59	1,419.66	250.65	57.53	113.47							19.76	173.33	267.26	62.20	8,169.48	117.87	
	M-4	2,342.73	41.96			173.03	30.55	1.29	2.54											3,688.13	52.49	
	M-5	981.89	17.58																	27,181.00	391.88	
	M-7	6,759.22	121.03	72.00	25.01	541.68	95.63												2,553.09	36.83		
	M-8	11,447.36	204.97																416.69	96.74	981.89	14.17
	M-9	975.26	17.46																36.04	8.39	9,166.86	132.26
	Const.																		1,795.96	417.49	11,447.36	165.16
Total	57,675.83	1,032.71	944.82	328.18	2,820.57	497.98	119.14	234.99											661.49	153.94	1,656.75	23.61
8-6	Miles	0.932		0.867																		
	M-1	46.00	49.36	144.41	166.56																	
	M-3	65.54	70.32	68.98	79.56																	
	M-4	11.76	12.62																			
	Const.																					
Total	123.30	132.30	213.39	246.12																190.41	105.84	
7	Miles	1.223																		154.52	74.77	
	M-1	33.11	27.07			598.34	153.54	23.73	124.89											11.76	6.54	
	M-3	53.96	44.12			137.37	35.25	10.78	56.74													
	M-4	60.66	49.60																			
	M-7					897.26	230.24															
	M-8																					
	Const.																					
Total	147.73	120.79			1,632.97	419.03	34.51	181.63												897.26	168.98	
8	Miles	23.830																				
	M-1	653.54	27.43																			
	M-3	7,174.58	301.07																			
	M-4	133.94	5.62																			
	M-5	1,250.13	52.46																			
	M-7	802.95	33.69																			
	Const.																					
Total	10,015.14	420.27																		1,815.21	341.85	
10	Miles	19.189		3.797				1.201														
	M-1	1,110.07	57.85	736.57	193.99																	
	M-2	1,341.60	69.92					94.06	78.32													
	M-3	8,106.01	422.43	1,903.76	501.39																	
	M-4	469.33	24.46	56.63	14.91			1,347.67	1,122.12													
	M-5	2,712.62	141.36																			
	M-7	4,501.39	234.58	811.21	213.64																	
	M-8							456.97	380.49													
	Const.																					
Total	18,241.02	950.60	3,508.17	923.93			1,898.70	1,580.93														
12	Miles	9.880																				
	M-1	713.13	72.18																			
	M-2	109.61	11.09																			
	M-3	6,684.42	676.57																			
	M-4	53.67	5.43																			
	M-5	178.48	18.06																			
	M-7	5,330.69	539.54																			
	Const.																					
Total	13,070.00	1,322.87																				
13-E	Miles																					
	M-7																					
	Const.																					
21	Miles	1.980				3.097																
	M-1	655.71	331.17			447.18	144.39															
	M-3	2,405.18	1,214.74			1,730.96	558.91															
	M-4	581.23	293.55			36.76	11.87															
	M-7	236.83	119.61																			
22	Const.																					
	Total	3,878.95	1,959.07			2,214.90	715.17															
	Miles	0.147																				
	M-1	5.14	34.96																			
22	M-3																					
	Const.																					
	Total	5.14	34.96																			

ORDINARY MAINTENANCE:

M-1 Work on surface - travelled width

M-2 Work on paved shoulders

M-3 Work on drains, ditches, unpaved shoulders

M-4 Work on Guard Rails and fences

Const.-Cost incurred on jobs not maintained for FULL year.

ANALYSIS OF 1941 ROAD MAINTENANCE COSTS BY ROUTE, TYPE OF PAVEMENT AND CLASS OF WORK

EXTRAORDINARY REPAIRS:

E-5 Resurfacing, rebuilding, heavy patching - main pavement

E-6 Rebuilding paved shoulders

E-7 Rebuilding drains, new ditching, rebuilding unpaved shoulders

E-8 Replacing guard rails and fences

Rt.	Class of Work	CONCRETE		BITUMINOUS CONCRETE STONE BASE		BITUMINOUS CONCRETE CONCRETE BASE		STONE BLOCK		MACADAM		GRAVEL		BITUMINOUS MACADAM		BRICK		DIRT, CINDERS, ETC.		TOTAL	
		TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE
23	Miles	45.996				0.040				6.459				0.082				2.650		55.227	
	M-1	\$ 3,598.65	78.23																		
	M-2	13,337.34	289.97							9,289.17	1,438.17							4,408.76	1,663.68	\$17,384.23	314.78
	M-3	2,659.42	57.82			7.67	191.75			1,083.51	167.75			87.65	1,068.90			659.10	248.72	15,109.93	273.59
	M-4	3,784.03	82.27			2.77	69.25			160.64	24.87			22.31	272.07			102.17	38.55	3,784.03	68.62
	M-5	7,437.59	161.70											30.62	373.41					7,437.59	134.67
	M-6	2,497.54	54.30																	2,790.33	50.62
	Const.													292.79	3,570.62						
24	Miles	24.730		2.299		10.44	261.00			10,533.32	1,630.79			433.37	5,285.00			5,170.03	1,950.95	49,461.73	895.60
	M-1	3,516.18	142.18	679.95	295.76	300.57	61.78	80.17	347.06												
	M-2	67.10	2.72			453.53	93.22													4,576.87	142.47
	M-3	7,249.02	293.13	398.58	173.37	847.95	174.30	60.24	260.78											520.63	16.21
	M-4	1,369.17	55.36																	8,555.79	266.33
	M-5	1,851.63	74.87	27.67	12.04	110.21	22.65													1,369.17	42.62
	M-6	3,967.90	160.45	369.96	160.92	1,889.32	388.35													1,989.61	61.93
	Const.																			6,227.18	193.84
S-24	Miles	10.465				3,601.58	740.30	140.41	607.84											23,239.15	723.40
	M-1	1,392.88	133.10																		
	M-2	7,964.73	761.08			30.74	76.66														
	M-3	3,578.50	341.95																		
	M-4	511.74	48.90																		
	M-5	549.58	52.52																		
	M-6																				
	Const.																				
25	Miles	80.436		16.665		30.74	76.66							277.25	1,860.73					14,305.42	1,298.72
	M-1	13,397.89	166.57	4,835.62	290.17	2,878.78	427.25	3,906.05	785.45												
	M-2	3,243.95	40.33	10.94	.66	223.52	35.17							358.85	1,407.25					25,377.19	232.68
	M-3	80,696.99	1,005.24	6,893.93	413.68	8,599.88	1,276.33	10,199.19	2,050.92											3,478.41	31.89
	M-4	2,158.99	26.84	365.32	21.92			406.31	81.70					76.78	301.10					106,466.77	976.15
	M-5	27,931.41	347.25	66.35	3.98	2,979.39	442.17							37.96	148.86					2,968.58	27.22
	M-6	21,106.50	262.40	3,597.24	215.85	789.16	117.12							230.99	905.84					31,208.14	286.14
	M-7	210.59	2.62			613.58	91.06													25,492.90	233.73
26	Miles	149,610.76	1,849.25	15,769.40	946.26	16,084.31	2,387.10	14,511.55	2,918.07					704.58	2,763.05					864.44	7.56
	M-1	4,218.29	167.65			262.82	382.56														
	M-2	672.71	26.74																		
	M-3	18,184.86	722.74			191.06	278.11														
	M-4	481.30	19.13																		
	M-5	3,509.96	139.50																		
	M-6	4,641.80	184.48																		
	Const.																				
27	Miles	18,205		0.821		24.236		1.140												32,162.80	1,244.30
	M-1	4,305.23	236.49	360.71	439.35	3,905.43	161.14	60.01	52.64												
	M-2	4,177.05	229.45			1,518.29	62.65														
	M-3	10,478.99	575.61	522.52	636.44	9,675.97	399.23	99.61	87.38												
	M-4	383.81	21.08	53.10	64.68	232.16	9.58														
	M-5	10,349.39	568.49			194.08	8.01														
	M-6	397.13	21.81	1,789.51	2,179.67	1,289.30	53.20														
	Const.																				
28	Miles	50.617		0.208		6.012														49,792.29	1,121.39
	M-1	7,973.53	157.53	121.21	582.74	471.45	78.42														
	M-2	4,781.25	94.46			82.07	13.65														
	M-3	20,236.02	399.79			1,657.98	275.77														
	M-4	1,041.86	20.58			18.39	3.06														
	M-5	4,046.19	79.94																		
	M-6	7,081.31	139.90			230.17	38.29														
	M-7	6,896.68	136.25																		
S-28	Miles	7.615																		54,658.17	961.32
	M-1	653.60	85.83																		
	M-2	2,109.02	276.96																		
	M-3	2,946.60	386.95																		
	M-4	242.84	31.89																		
	M-5	7,386.87	970.04																		
	M-6																				
	Const.																				
29	Miles	45.524				0.668														13,854.90	1,747.15
	M-1	6,264.72	137.61			628.10	940.27														
	M-2	12,411.60	272.64																		
	M-3	25,657.60	563.60			291.39	436.21														
	M-4	1,963.73	43.14																		
	M-5	5,536.08	121.61																		
	M-6	5,768.70	126.72																		
	M-7	7,950.77	174.65																		
Total	Const.	4,598.37																			
	Total	70,151.57	1,439.97			919.49	1,376.28							515.97	1,638.00					71,071.06	1,439.05



ORDINARY MAINTENANCE:

M-1 Work on surface - travelled width

M-2 Work on paved shoulders

M-3 Work on drains, ditches, unpaved shoulders

M-4 Work on Guard Rails and fences

Const.-Cost incurred on jobs not maintained for FULL year.

ANALYSIS OF 1941 ROAD MAINTENANCE COSTS BY ROUTE, TYPE OF PAVEMENT AND CLASS OF WORK

EXTRAORDINARY REPAIRS:

E-5 Resurfacing, rebuilding, heavy patching - main pavement

E-6 Rebuilding paved shoulders

E-7 Rebuilding drains, new ditching, rebuilding unpaved shoulders

E-8 Replacing guard rails and fences

Rt.	Class of Work	CONCRETE		BITUMINOUS CONCRETE STONE BASE		BITUMINOUS CONCRETE CONCRETE BASE		STONE BLOCK		MACADAM		GRAVEL		BITUMINOUS MACADAM		BRICK		DIRT, CINDERS, ETC.		TOTAL	
		TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE
29A	Miles	2.997																		2.997	
	M-1	125.00	41.70																	125.00	41.70
	M-3	1,199.10	400.10																	1,199.10	400.10
	M-4	17.31	5.78																	17.31	5.78
	Const.																				
30	Total	1,341.41	447.58																	1,341.41	447.58
	Miles	47.160		0.152		0.020				0.131				0.500						47.963	
	M-1	3,465.97	75.49	279.14	1,836.45					182.07	1,389.83			412.60	825.20					4,339.78	90.48
	M-2	2,066.67	43.82																	2,066.67	43.10
	M-3	19,830.59	420.50	136.44	897.63					46.76	356.94			149.91	299.82					20,163.70	420.40
31	M-4	1,628.09	34.52							23.43	178.38									1,651.52	34.43
	M-5	14,955.15	317.12											664.05	1,328.10					15,619.20	325.65
	M-7	4,484.61	95.10																	4,484.61	93.50
	M-8	2,840.11	60.22																	2,840.11	59.21
	Const.																				
S-31	Total	49,271.19	1,044.77	415.58	2,734.08					252.26	1,925.65			1,223.56	2,453.12					51,165.59	1,066.77
	Miles	50.615		0.787						3.458				1.200						56.060	
	M-1	3,237.64	-63.97	94.65	120.27					1,835.13	530.69			403.15	335.96					5,570.57	99.37
	M-3	19,607.51	387.39	398.76	506.68					1,464.67	423.56			160.02	133.35					21,630.96	385.85
	M-4	931.16	18.40	72.41	92.01					43.46	12.57									1,047.03	18.68
32	M-5	357.54	7.05							538.34	155.68									895.88	15.98
	M-7	11,608.14	229.34																	11,608.14	207.07
	M-8	5,257.83	103.88	1,235.18	1,569.48															6,493.01	115.82
	Const.																				
	Total	40,999.82	810.03	1,801.00	2,288.44					3,881.60	1,122.50			563.17	469.31					47,245.59	842.77
33	Miles	13.070								2.300				0.499						18.469	
	M-1	559.54	42.80							2,763.14	1,201.38	3,980.35	1,530.90	730.25	1,481.46					8,042.28	435.45
	M-2	2,684.39	205.39																	2,684.39	145.34
	M-3	4,358.28	333.46							468.02	203.49	626.45	240.94	145.80	282.18					5,598.55	303.13
	M-4	413.40	31.63							65.01	28.27	30.78	11.84	11.02	22.08					520.21	28.17
34	M-5									619.96	269.55	1,694.62	651.78							2,314.58	125.32
	M-7	16.91	1.29																	16.91	4.92
	M-8	10,211.80	781.32									36.39	14.00	965.02	1,933.91					11,213.21	607.14
	Const.	826.65																		826.65	
	Total	19,070.97	1,395.89							3,916.13	1,702.67	6,368.59	2,449.46	1,861.09	3,729.63					31,216.78	1,645.47
35	Miles	9.600		7.158		3.819														20.577	
	M-1	1,353.08	140.95	779.12	108.85	484.28	126.81													2,616.48	127.16
	M-2	79.18	8.25	488.32	68.22															567.50	27.58
	M-3	2,822.90	294.05	2,072.80	289.58	817.85	214.15													5,713.55	277.67
	M-4	212.47	22.13	54.03	7.55	17.27	4.52													283.77	13.79
36	M-7	1,179.80	122.87	2,144.35	299.57	386.50	101.20													3,710.45	180.31
	Const.																				
	Total	5,647.23	588.25	5,538.62	773.77	1,705.90	446.68													12,891.75	626.51
	Miles	33.932		1.200		2.614														37.746	
	M-1	1,961.45	57.81	157.34	131.12	517.34	197.92													2,636.13	69.84
37	M-2	1,041.14	30.63			191.80	73.37													1,232.94	32.66
	M-3	19,037.47	561.05	986.81	822.34	478.68	183.12													20,502.96	543.19
	M-4	731.52	21.56																	731.52	19.38
	M-7	6,427.60	189.42	283.03	235.86	506.58	193.79													7,217.21	191.20
	M-8			76.72	63.93															76.72	2.05
38	Const.																				
	Total	29,199.18	860.52	1,503.90	1,253.25	1,694.40	648.20													32,397.48	858.30
	Miles	25.683				0.097														25.780	
	M-1	2,264.05	88.15																	2,264.05	87.82
	M-3	31,067.22	1,209.64																	31,067.22	1,205.09
39	M-4	677.73	26.39																	677.73	26.29
	M-7	27,329.32	1,064.10																	27,329.32	1,060.10
	M-8	3,724.67	145.02																	3,724.67	144.48
	Const.																				
	Total	65,062.99	2,533.30																	65,062.99	2,523.78
40	Miles	51.968		2.210		13.920								.437		.282		.133		68.950	
	M-1	8,051.03	154.93	396.38	179.36	2,361.72	169.66							1,059.43	2,424.32	77.24	273.90	55.46	416.99	12,001.26	174.06
	M-3	41,269.28	794.12	90.25	40.84	6,404.02	480.06							153.75	351.83					47,917.30	694.95
	M-4	2,315.67	44.56			135.75	9.75							86.50	197.94					2,537.92	36.81
	M-5	721.43	13.88											1,264.09	2,892.65					1,985.52	28.80
41	M-7	9,506.79	182.93											26.90	61.56					9,533.69	138.27
	M-8	2,715.07	52.25																	2,715.07	39.38
	Const.																				
	Total	64,579.27	1,242.67	486.63	220.20	8,901.49	639.47							2,590.67	5,928.30	77.24	273.90	55.46	416.99	76,690.76	1,112.27
	Miles	14.100		.240																14.340	
42	M-1	2,365.72	167.78	1.24	5.17															2,366.96	165.08
	M-3	9,998.76	709.14																	9,998.76	697.27
	M-4	543.82	38.57																	543.82	37.92
	M-5	2,110.27	149.66																	2,110.27	147.16
	M-7	1,600.54	113.51																	1,600.54	111.61
43	Const.																				
	Total	16,619.11	1,178.66	1.24	5.17															16,620.35	1,159.02

ANALYSIS OF 1941 ROAD MAINTENANCE COSTS BY ROUTE, TYPE OF PAVEMENT AND CLASS OF WORK

ORDINARY MAINTENANCE:

M-1 Work on surface - travelled width

M-2 Work on paved shoulders

M-3 Work on drains, ditches, unpaved shoulders

M-4 Work on Guard Rails and fences

Const.-Cost incurred on jobs not maintained for FULL year.

EXTRAORDINARY REPAIRS:

E-5 Resurfacing, rebuilding, heavy patching - main pavement

E-6 Rebuilding paved shoulders

E-7 Rebuilding drains, new ditching, rebuilding unpaved shoulders

E-8 Replacing guard rails and fences

Rt.	Class of Work	CONCRETE		BITUMINOUS CONCRETE STONE BASE		BITUMINOUS CONCRETE CONCRETE BASE		STONE BLOCK		MACADAM		GRAVEL		BITUMINOUS MACADAM		BRICK		LIME, CEMENTS, ETC.		TOTAL	
		TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE
37	Miles	23.582				.719						2.801		1.038						28.140	
	M-1	628.48	26.65			1,240.65	1,725.52					4,397.05	1,569.82	249.07	239.96					6,515.25	231.54
	M-2	51.92	2.20																	51.92	1.94
	M-3	14,317.56	607.15			427.77	594.95					2,125.83	758.95	1,089.35	1,030.20					17,940.51	637.54
	M-4	267.03	11.32											48.88	47.09					315.91	11.23
	M-7	2,147.19	91.08									54.01	19.28	1,323.66	1,275.20					3,524.86	125.26
	Const.																				
38	Total	17,412.18	738.37			1,668.42	2,320.47					6,576.99	2,348.05	2,690.96	2,592.45					28,348.45	1,007.41
	Miles	16.801																		16.801	
	M-1	1,023.09	60.89																	1,023.09	60.89
	M-3	21,701.48	1,291.68																	21,701.48	1,291.68
	M-4	603.51	35.92																	603.51	35.92
	M-5	155.56	9.26																	155.56	9.26
	M-7	3,154.11	187.73																	3,154.11	187.73
39	Const.	2,289.51																		2,289.51	
	Total	28,927.24	1,585.48																	28,927.24	1,585.48
	Miles	29.679		8.000		.249								.521						38.449	
	M-1	1,355.02	45.66	968.47	121.06	61.69	247.75							122.25	234.64					2,507.43	65.21
	M-3	15,817.57	532.95	18,003.69	2,000.46									14.38	27.60					31,835.64	828.00
	M-4	203.97	6.87	96.21	12.03															300.18	7.81
	M-5	5,032.42	169.56																	5,032.42	130.88
40	M-7	2,218.06	74.73	94.19	11.77									23.22	44.57					2,335.47	60.74
	M-8	2,409.60	81.19																	2,409.60	62.67
	Const.																				
	Total	27,036.64	910.96	17,162.56	2,145.32	61.69	247.75							159.35	306.81					44,420.74	1,155.31
	Miles	55.041		3.052																58.093	
	M-1	3,814.90	60.23	2,077.35	680.65															5,892.25	92.82
	M-2	5.13	.09																	5.13	.09
S-40	M-3	58,451.66	1,061.96	1,036.01	339.45															59,487.67	1,024.00
	M-4	1,308.39	23.77																	1,308.39	22.53
	M-5	310.36	5.64																	310.36	5.35
	M-7	12,378.64	224.90																	12,378.64	213.08
	M-8	45.00	.82																	45.00	.77
	Const.																				
	Total	75,814.08	1,377.41	3,113.36	1,020.10															78,927.44	1,358.64
41	Miles	23.190																		23.190	
	M-1	1,143.80	49.32																	1,143.80	49.32
	M-3	15,622.78	673.69																	15,622.78	673.69
	M-4	1,318.63	56.86																	1,318.63	56.86
	M-7	2,836.59	122.32																	2,836.59	122.32
	Const.																				
	Total	20,921.80	902.19																	20,921.80	902.19
42	Miles	9.001												.789						9.790	
	M-1	507.29	56.36											1,138.73	3,081.57					1,706.02	181.68
	M-3	8,440.60	937.74											376.62	908.17					8,817.22	939.00
	M-4	79.52	8.83											19.91	51.18					99.43	10.59
	M-7	602.28	66.91																	602.28	64.14
	Const.													1,308.26	4,100.92					11,244.95	1,195.41
	Total	9,629.69	1,069.84																		
S-41	Miles	18.768		0.520						1.340										20.628	
	M-1	603.70	32.17	25.45	48.94					212.47	158.56									841.62	40.79
	M-3	16,065.91	856.02	546.58	1,051.11					157.44	117.49									16,709.53	812.97
	M-4	191.44	10.20																	151.44	9.28
	M-7	1,605.17	85.53																	1,605.17	77.82
	M-8	1,012.20	55.93																	1,012.20	49.07
	Const.																				
43	Total	19,478.42	1,037.85	572.03	1,100.05					309.91	276.05									20,420.36	989.93
	Miles	42.921				3.435														46.356	
	M-1	1,647.16	38.38			547.55	159.40													2,194.71	47.34
	M-2	1,196.21	27.87																	1,196.21	25.80
	M-3	22,285.88	519.22			2,043.62	594.94													24,329.50	524.84
	M-4	119.55	2.79																	119.55	2.59
	M-5	250.35	5.83																	250.35	5.40
44	M-7	9,162.14	213.47																	9,162.14	197.65
	M-8	2,519.96	58.71																	2,519.96	54.36
	Const.																				
	Total	37,181.25	866.27			2,591.17	754.34													39,772.42	857.98
	Miles	47.869												* 15.800						47.869	
	M-1	9,193.34	192.05											2,558.42	225.22					12,751.76	266.39
	M-3	20,690.08	432.22																	20,690.08	432.22
45	M-4	723.64	15.12																	723.64	15.12
	M-5	5,477.09	114.42																	5,477.09	114.42
	M-7	16,451.05	343.67																	16,451.05	343.66
	Const.																				
	Total	52,535.20	1,097.48											2,558.42	225.22					56,093.62	1,171.81

* Route #43 Narrow Gravel Pavement 10' to 11' wide - Parallel to Concrete, not included in the total of miles

Schedule # 9-F

EXTRAORDINARY REPAIRS:

E-5 Resurfacing, rebuilding, heavy patching - main pavement

E-6 Rebuilding paved shoulders

E-7 Rebuilding drains, new ditching, rebuilding unpaved shoulders

E-8 Replacing guard rails and fences

Const.-Cost incurred in jobs not maintained for FULL year.

	Class of Work	CONCRETE		BITUMINOUS CONCRETE STONE BASE		BITUMINOUS CONCRETE CONCRETE BASE		STONE FLOCK		MACADAM		GRAVEL		BITUMINOUS MACADAM		BRICK		DIRT, CINDERS ETC.		TOTAL	
		TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE
Rt. 44	Miles	15.617		8.600						2.435				2.718						29.270	
	M-1	\$ 3,219.11	\$ 206.13	\$ 1,751.62	\$ 203.68					\$ 1,758.26	\$ 722.08			\$ 3,108.38	\$ 1,143.63					\$ 9,837.37	\$ 334.95
	M-3	8,007.76	512.76	4,018.40	467.25					168.68	69.27			1,442.99	530.90					13,637.83	464.35
	M-4	262.24	16.79	71.41	8.30															482.68	16.43
	M-5	917.51	58.75																	917.51	31.24
	M-7	1,791.36	114.71	76.10	8.85															1,867.46	63.58
	Const.	1,908.92																		1,908.92	
	Total	16,106.90	909.14	5,917.53	688.08					1,926.94	791.35			4,700.40	1,729.36					28,651.77	910.55
45	Miles	30.321		6.591		0.242								0.930						38.084	
	M-1	7,339.83	242.07	2,990.24	453.68	60.03	248.06							107.22	115.29					10,497.32	275.63
	M-2	245.50	8.10																	245.50	6.45
	M-3	18,714.18	617.20	3,334.87	505.97															22,049.05	578.96
	M-4	476.02	15.70	43.79	6.65															519.81	13.65
	M-5	18,295.02	603.38																	18,295.02	480.38
	M-7	11,445.33	377.47																	11,445.33	300.53
	Const.																				
	Total	56,515.88	1,863.92	6,368.90	966.30	60.03	248.06							107.22	115.29					63,052.03	1,655.60
46	Miles	20.667																		20.667	
	M-1	1,796.36	86.92																	1,796.36	86.92
	M-3	14,783.42	715.31																	14,783.42	715.31
	M-4	418.79	20.26																	418.79	20.26
	M-7	169.18	8.19																	169.18	8.19
	M-8	112.23	5.43																	112.23	5.43
	Const.																				
	Total	17,279.98	836.11																	17,279.98	836.11
47	Miles	42.784		11.058												0.500				54.342	
	M-1	1,886.41	44.09	4,218.20	381.46											22.86	45.72			6,127.47	112.76



ANALYSIS OF 1941 ROAD MAINTENANCE COSTS BY ROUTE, TYPE OF PAVEMENT AND CLASS OF WORK

ORDINARY MAINTENANCE:

M-1 Work on surface - travelled width

M-2 Work on paved shoulders

M-3 Work on drains, ditches, unpaved shoulders

M-4 Work on Guard rails and fences

Const.-Cost incurred on jobs not maintained for FULL year

EXTRAORDINARY REPAIRS:

E-5 Resurfacing, rebuilding, heavy patching - Main pavement

E-6 Rebuilding paved shoulders

E-7 Rebuilding drains, new ditching, rebuilding unpaved shoulders

E-8 Replacing guard rails and fences

Class of Work	CONCRETE		BITUMINOUS CONCRETE STONE BASE		BITUMINOUS CONCRETE CONCRETE BASE		STONE BLOCK		MACADAM		GRAVEL		BITUMINOUS MACADAM		BRICK		DIRT, CINDERS ETC.		TOTAL	
	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE
Miles	1351.516		89.781		134.209		8.634		19.423		20.456		17.259		1.546		23.189		1666.043	
M-1	\$137,129.42	\$ 101.46	\$29,463.72	\$ 328.17	\$22,315.51	\$ 166.27	\$ 4,261.62	\$ 491.88	\$19,120.72	\$ 984.44	\$16,885.46	\$ 825.45	\$12,001.44	\$ 695.37	\$ 423.87	\$ 274.17	\$ 4,731.48	\$ 204.04	\$ 246,333.24	\$ 147.85
M-2	79,511.30	58.83	499.26	5.56	2,592.49	19.36													82,609.04	49.53
M-3	824,933.25	610.38	55,506.26	618.24	61,048.41	454.88	13,889.90	1,603.17	3,493.38	179.86	8,931.31	436.61	6,895.48	399.53	365.75	236.58	1,180.57	50.91	976,244.31	585.97
M-4	35,026.14	25.92	1,143.73	12.74	1,236.82	9.22	407.60	47.05	292.54	15.06	664.37	32.48	826.59	47.89			138.21	5.96	39,736.00	23.85
E-5	138,850.30	102.74	601.79	6.70	3,283.63	24.47			1,292.53	66.54	1,981.23	96.85	7,984.66	462.64	2,098.49	1,357.37			156,092.68	93.69
E-7	231,723.08	171.45	16,455.31	183.28	6,820.57	50.82	72.47	8.36			1,808.34	88.40	1,978.62	114.64			2,026.71	87.40	260,885.10	156.59
E-8	92,725.11	68.61	1,996.33	22.26	660.13	4.92	456.97	52.74			126.53	6.14	1,573.79	91.19					97,539.91	58.55
Total	1,539,898.60		105,668.40		97,063.65		19,088.56		24,199.17		30,396.24		31,260.58		2,838.11		8,076.97		1,859,440.28	
Const	12,018.79										1,505.95		1,109.31				6,015.13		20,649.13	
Grand Total	1,551,917.39	1,139.39	105,668.40	1,176.95	97,963.65	729.94	19,088.56	2,203.20	24,199.17	1,245.90	31,902.19	1,485.93	32,369.89	1,811.26	2,888.11	1,868.12	14,092.10	348.31	1,880,089.46	1,116.08

ANALYSIS OF 1941 ROAD MAINTENANCE COST BY ROUTE AND TYPE OF PAVEMENT

ROUTE	TOTAL		CONCRETE		BITUMINOUS CONCRETE STONE BASE		BITUMINOUS CONCRETE CONCRETE BASE		STONE BLOCK		MACADAM		GRAVEL		BITUMINOUS MACADAM		BRICK		DIRT, CINDERS ETC.	
	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE	TOTAL COST	COST PER MILE
1	\$ 40,646.14	\$ 1,584.00	\$ 27,629.90	\$ 1,372.64	\$ 9,141.85	\$ 3,058.51	\$ 388.63	\$ 292.20	\$ 2,224.63	\$ 5,271.63					\$ 1,261.13	\$ 1,686.89				
S-1	4,834.92	1,537.34	4,829.88	1,579.35			5.24	60.23												
S-1A	639.93	306.05	639.93	306.05																
2	51,850.42	1,978.95	51,482.84	1,985.94											367.58	1,331.81				
3	17,799.28	2,253.36	17,519.87	2,240.67			10.56	162.46							268.85	17,923.33				
S-3	1,795.12	2,210.73	64.97	85.15											1,730.15	35,309.18				
4	149,862.75	927.53	118,457.65	955.15	375.17	409.57	13,343.68	743.79					13,393.08	955.11	4,025.75	1,013.78	267.42	668.55		
S-4	3,944.88	1,558.42	2,438.93	1,558.42									1,505.95						338.53	21.01
S-4B	338.53	21.01																		
5	7,348.76	1,653.26	7,071.25	2,037.82	262.85	925.52	14.66	21.21												
6	64,754.56	934.27	57,675.33	1,032.71	944.82	328.18	2,820.57	497.98	119.14	234.99							19.76	173.33	3,174.44	738.76
S-6	356.69	187.15	123.30	132.30	213.39	246.12														
7	1,815.21	341.85	147.73	120.79			1,632.97	419.03	34.51	181.63										
8	12,206.54	509.58	10,015.14	420.27											2,191.40	17,672.58				
10	23,671.18	976.94	18,241.02	950.60	3,508.17	923.93			1,898.70	1,680.93					23.29	541.63				
12	21,419.84	1,267.45	13,070.00	1,322.87							3,319.01	1,005.76			5,030.83	1,352.36				
13E	203.72	1,093.92											203.72	1,093.92						
21	6,138.41	1,188.69	3,878.95	1,989.07			2,214.90	715.17							44.56	512.18				
22	5.14	34.96	5.14	34.96																
23	49,461.73	895.60	33,314.57	724.29			10.44	261.00			10,533.32	1,630.79			433.37	5,285.00			5,170.03	1,950.95
24	23,239.15	723.40	18,021.00	728.71	1,476.16	642.09	3,601.58	740.30	140.41	607.84										
S-24	14,305.42	1,298.72	13,997.43	1,337.55			30.72	76.63							277.25	1,860.73				
25	196,680.60	1,795.37	149,610.76	1,849.25	15,769.40	946.26	16,084.31	2,387.10	14,511.55	2,919.07					704.58	2,763.05				
26	32,162.80	1,244.30	31,708.92	1,260.24			453.88	660.67												
27	49,792.29	1,121.39	50,091.60	1,652.95	2,725.84	3,320.14	16,815.23	693.81	159.62	140.02										
28	54,658.17	961.32	52,056.84	1,028.45	121.21	582.74	2,460.06	409.19											20.06	
S-28	13,854.90	1,747.15	15,338.93	1,751.67											515.97	1,638.00				
29	71,071.06	1,439.05	70,151.57	1,439.97			919.49	1,376.48												
29A	1,341.41	447.58	1,341.41	447.58																
30	51,165.59	1,066.77	49,271.19	1,044.77	415.58	2,734.03					252.26	1,925.65			1,226.56	2,453.12				
31	47,245.59	842.77	40,999.82	810.03	1,801.00	2,288.44					3,881.60	1,122.60			563.17	469.31				
S-31	31,216.78	1,645.47	19,070.97	1,395.89							3,916.13	1,702.67	6,368.59	2,449.46	1,861.09	3,729.63				
32	12,891.75	626.51	5,647.23	588.25	5,538.62	773.77	1,705.90	446.68												
33	32,397.48	853.30	29,199.18	860.52	1,503.90	1,253.25	1,694.40	648.20												
34	65,062.99	2,523.78	65,062.99	2,533.30																
35	76,690.76	1,112.27	64,579.27	1,242.67	486.63	220.20	8,901.49	639.47							2,590.67	5,928.30	77.24	273.90	55.46	416.99
36	16,620.35	1,159.02	13,619.11	1,178.66	1.24	5.17														
37	28,348.45	1,007.41	17,412.18	738.37			1,668.42	2,320.47					6,576.89	2,348.05	2,690.96	2,592.45				
38	28,927.24	1,585.48	28,927.24	1,585.48																
39	44,420.74	1,155.31	27,036.64	910.96	17,182.56	2,145.32	61.69	247.75							159.85	306.81				
40	78,927.44	1,358.64	75,814.08	1,377.41	3,113.36	1,020.10														
S-40	20,921.80	902.19	20,921.80	902.19																
41	11,224.95	1,195.41	9,629.69	1,069.84							369.91	276.05			1,595.26	4,100.92				
S-41	20,420.36	989.93	19,478.42	1,037.85	572.03	1,100.05														
42	39,772.42	857.98	37,181.25	866.27			2,591.17	754.34												
43	56,093.62	1,171.81	52,535.20	1,097.48																
44	28,651.77	910.55	16,106.90	909.14	5,917.53	688.08					1,926.94	791.35			4,700.40	1,729.36				
45	63,052.03	1,655.60	56,515.88	1,863.92	6,338.90	966.30	60.03	248.06							107.22	115.29				
46	17,279.98	836.11	17,279.98	836.11													2,154.58	4,309.16		
47	56,145.04	1,069.93	41,045.95	959.37	14,944.51	1,551.46														
48	64,036.61	986.13	34,668.93	1,010.31	13,201.71	1,644.87	16,165.97	715.44												
49	37,701.59	696.81	33,078.09	774.61	101.97	325.78	3,856.38	390.37					295.54	329.84			369.11	1,476.44		
S-49	10,590.41	786.80	10,590.41	786.80																
50	16,645.26	656.85	16,194.50	644.14			450.76	2,253.80												
51	5,458.91	366.46	125.33	366.46															5,333.58	
GRAND TOTAL	\$1,880,089.46	\$1,116.08	1,551,917.39	1,139.39	\$105,668.40	\$1,176.95	\$97,963.65	\$ 729.94	\$19,088.56	\$2,203.20	\$24,199.17	\$1,245.90	\$31,902.19	\$1,485.93	\$32,369.89	\$1,811.26	\$2,888.11	\$1,868.12	\$14,092.10	\$348.31

Total Mileage 1666.043



Expenditures and Commitments
ELECTRICAL DIVISION
January 1st, 1941 to December 31st, 1941

Expenditures:Direct:

Salaries	\$	167,398.38	
Supervision		5,818.22	
Salary Labor		8,272.39	
Labor		406,581.97	
" Military Leave		2,881.00	
" Equip. Chauff.		1,650.56	
Dept. Trucks		9,748.49	
" Cars		13,233.37	
" Equip.		2,581.25	
Purchase & Stores		3,196.95	
Material & Supplies		75,818.08	
" Fernwood		33,692.39	
Light, Heat & Water		22,193.71	
Current		506,572.03	
Contract & Agreement		4,264.74	
Special Services		693.50	
Travel Expense		1,414.53	
Outside Equipment		12,035.18	
Rent		688.00	
Telephone		685.37	
Compensation & Medical		4,236.95	
Insurance		213.13	
Charges from Maint. &			
Equip. Divs.		16,593.50	
" from Engr.			
Division		56.30	
Miscellaneous		2,381.67	\$1,302,901.66

General:

Salaries	\$	20,877.61	
Travel Expense		86.75	
Outside Equipment		1,965.13	
Office Supplies		1,544.02	
" Furn. & Equip.		1,259.07	
Photography, Blue			
Print, etc.		210.24	
Postage		615.81	
Freight, Cartage, Storage		6.26	
Telephone		1,733.92	
Special Services		220.65	
Building & Grounds		2,117.20	
Rent		960.00	
Light, Heat & Water		57.75	
Insurance		247.04	
Equipment Rental		2,059.28	
Miscellaneous		405.11	34,365.84

TOTAL EXPENDITURES -

\$1,337,267.50

Commitments:

Labor Unpaid	\$	992.80
Material, Freight, etc.		158,574.47
Liability Compensation		1,000.50
Municipal Aid Agree.		104,502.25

TOTAL COMMITMENTS -

265,070.02

TOTAL EXPENDITURES & COMMITMENTS -

\$1,602,337.52



Distribution of
Expenditures and Commitments
ELECTRICAL DIVISION
January 1st, 1941 to December 31st, 1941

<u>Expenditures:</u>	<u>Total</u>	<u>Maintenance</u>	<u>Operation</u>	<u>Installation</u>	<u>Credit Work Done for Other Divisions</u>
Lighting, State	\$ 222,620.41	\$ 3,408.68	\$201,090.88	\$ 18,120.85	\$ 0
Lighting, Municipal Aid	288,172.92	0	288,172.92	0	0
Traffic Signals, State	200,451.16	57,824.42	33,964.05	108,662.69	0
Traffic Count	276,642.44	276,642.44	0	0	0
Accident Investigation	18,920.58	18,920.58	0	0	0
Draw Bridge Operation	309,097.10	30,412.48	278,359.59	325.03	0
Other Divisions	8,235.80	0	0	0	8,235.80
Accounts Receivable	13,127.09	0	0	0	13,127.09
<hr/>					
Total Expenditures -	\$1,337,267.50	\$387,208.60	\$801,587.44	\$127,108.57	\$ 21,362.89
<u>Commitments:</u>	<u>265,070.02</u>	<u>1,665.30</u>	<u>124,183.20</u>	<u>139,221.52</u>	<u>0</u>
T o t a l -	\$1,602,337.52	\$388,873.90	\$925,770.64	\$266,330.09	\$ 21,362.89

Status of Allotment - Electrical Division

	<u>Balance 1940 Commitments</u>	<u>1941 Funds</u>	<u>Total Funds</u>	<u>1941 Expenditures</u>	<u>1941 Commitments</u>	<u>Total Expenditures & Commitments</u>	<u>Balance</u>
Installation & Maintenance	\$284,195.30	\$1,140,000.00	\$1,424,195.30	\$1,006,807.51	\$258,227.07	\$1,265,034.58	\$ 159,160.72
Opera. of Bridges	4,525.00	365,000.00	369,525.00	309,097.10	6,842.95	315,940.05	53,584.95
	<u>\$288,720.30</u>	<u>\$1,505,000.00</u>	<u>\$1,793,720.30</u>	<u>\$1,315,904.61</u>	<u>\$265,070.02</u>	<u>\$1,580,974.63</u>	<u>\$ 212,745.67</u>

Distribution of Expenditures and Commitments
on Institutional Roads and Approaches
January 1st to December 31st, 1941

Schedule #12

	<u>Expenditures</u>	<u>Commitments</u>
Annandale Boys Reformatory	\$ 13,276.81	\$ 623.19
Bordentown Prison Farm	12,800.52	0
Clinton Reformatory for Women	11,319.81	7,680.19
Glen Gardner Sanatorium	19,427.04	0
Greystone Park State Hospital	31,853.20	4,646.80
Jamesburg Boys Reformatory	7,706.91	1,293.09
Leesburg Prison Farm	3,206.90	493.10
Marlboro State Hospital	42,422.77	0
New Lisbon State Colony	8,322.64	0
Rahway Reformatory	112.02	4,887.98
Skillman Village for Epileptics	37,850.09	0
Totowa Training School	3,481.45	2,018.55
Trenton State Hospital	19,975.40	4,035.60
Trenton State Home for Girls	883.90	716.10
Vineland Disabled Soldiers Home	744.94	655.06
" Home for Feeble Minded Females	918.84	881.16
" Home for Feeble Minded Colored	116.71	283.29
Woodbine Home for Feeble Minded Males	2,126.05	573.95
Menlo Park Soldiers Home	9,701.43	1,098.57
Bordentown Industrial School	7,705.22	0
Glassboro Normal School	1,748.43	951.57
Hillwood Lakes - State Teachers College	1,285.17	214.83
Montclair State Teachers College	259.80	1,440.20
Trenton School for Deaf	7,891.38	108.62
Cheesequake State Park	7,248.25	0
Hacklebarney State Park	14,180.78	0
Parvin State Park	2,720.73	2,079.27
Voorhees State Park	4,192.99	507.01
Washington Crossing State Park	265.39	2,034.61
Lebanon State Forest	10,122.94	3,877.06
Stokes State Forest	14,086.67	2,913.33
Ringwood Manor State Park	8,200.98	0
Stephens State Park	1,289.50	610.50
Swartzwood Manor State Park	403.90	323.18
Atlantic City Armory	-	-
Burlington Armory	191.60	108.40
Camden Armory	10.18	189.82
Elizabeth Armory	8,216.99	0
Morristown Armory	69.75	130.25
Newark Airport(114th Observation Squadron)	-	220.00
Red Bank Armory	156.29	43.71
Teaneck Armory	367.24	232.76
Westfield Armory	43.44	156.56
West Orange Armory	677.47	622.53
Woodbury Armory	40.02	659.98
Sea Girt State Encampment	10,000.48	0
Morristown State Police	185.68	514.32
Wilburtha " "	802.76	97.24
Carranza Monument	572.67	27.33
Washington Rock Park	30.42	169.58
Princeton Battle Monument Approach	317.50	482.50
High Pt. Park Commission	17,865.16	1,134.84

Distribution of Expenditures and Commitments
on Institutional Roads and Approaches
January 1st to December 31st, 1941

Schedule #12-A

(2)

	<u>Expenditures</u>	<u>Commitments</u>
New Brunswick Experimental Station	\$ 8,265.77	\$ 2,098.20
Sussex County Branch Station	1,543.81	656.19
Edison Tower of Light	350.60	249.40
State House Parking Area	1,821.92	178.08
State Annex Ramp	1,438.60	500.00
State Highway Garage - Newark	3,832.00	199.99
Fernwood Warehouse	5,688.92	5,311.08
Hackettstown Game Farm	654.68	0
Hackettstown Fish Hatchery	45.95	0
Mount Holly Armory	264.89	0
Steuben House	73.78	326.22
Eggerts Crossing Armory 112th Field Artil.	52.42	147.58
Asbury Park Armory	74.54	0
Camden Armory - 157th Field Artil.	6,300.88	0
Trenton Armory	777.10	422.90
Rocky Hill Headquarters Road	1,478.49	0
Cumberland County Armory	20,161.95	9,273.98
Vineland Garage	685.47	0
Freehold Armory	-	3,600.00
Vineland Poultry Laboratory	-	100.00
	<hr/>	<hr/>
	\$400,908.98	\$ 72,800.25

Motor Vehicle Fund - County Aid
Jan. 1, 1941 to Dec. 31, 1941

Recapitulation of Funds & Disbursements

C o u n t y	Balance on Allotment Dec. 31, 1940	Allotted 1 9 4 1	Secondary & Feeder Roads Federal Aid Transfers	T o t a l	Paid to Counties Jan. 1 to Dec. 31, 1941	Balance on Allotment Dec. 31, 1941
Atlantic	\$ 148,469.21	\$ 351,920.00	\$ 0	\$ 500,389.21	\$ 462,783.49	\$ 37,605.72
Bergen	0	446,420.00	0	446,420.00	446,420.00	0
Burlington	59,445.42	434,480.00	0	493,925.42	315,441.16	178,484.26
Camden	86,382.30	302,720.00	5,109.79-	383,992.51	279,520.37	104,472.14
Cape May	9,892.93	214,640.00	0	224,532.93	148,067.82	76,465.11
Cumberland	64,948.53	412,160.00	0	477,108.53	451,469.49	25,639.04
Essex	0	526,820.00	0	526,820.00	508,706.78	18,113.22
Gloucester	39,296.36	276,920.00	36,987.78-	279,228.58	267,308.60	11,919.98
Hudson	201,705.32	382,520.00	0	584,225.32	289,947.74	294,277.58
Hunterdon	72,099.80	222,620.00	92,154.61-	202,565.19	138,897.08	63,668.11
Mercer	6,632.97	241,280.00	0	247,912.97	241,694.82	6,218.15
Middlesex	12,774.00	316,160.00	0	328,934.00	259,217.35	69,716.65
Monmouth	3,501.30	351,080.00	0	354,581.30	352,706.45	1,874.85
Morris	26,390.61	299,480.00	0	325,870.61	283,405.42	42,465.19
Ocean	24,804.70	405,740.00	0	430,544.70	392,201.34	38,343.36
Passaic	51,708.48	307,640.00	0	359,348.48	307,640.00	51,708.48
Salem	87,085.83	260,780.00	19,027.28-	328,838.55	274,010.96	54,827.59
Somerset	37,304.81	211,100.00	0	248,404.81	233,712.74	14,692.07
Sussex	49,777.01	274,940.00	0	324,717.01	289,329.59	35,387.42
Union	5,112.41	265,520.00	0	270,632.41	270,103.04	529.37
Warren	24,754.39	230,060.00	0	254,814.39	201,716.97	53,097.42
Unallotted(M.V.R.)	340.55	0	0	340.55	0	340.55
	<u>\$1,012,426.93</u>	<u>\$6,735,000.00</u>	<u>\$ 153,279.46-</u>	<u>\$7,594,147.47</u>	<u>\$6,414,301.21</u>	<u>\$1,179,846.26</u>

Motor Vehicle Funds - County AidAtlantic County

<u>P r o j e c t</u>	<u>Balance</u> <u>on Allot.</u> <u>Dec.31,1940</u>	<u>Allotted</u> <u>1 9 4 1</u>	<u>Transfers</u>	<u>Secondary &</u> <u>Feeder Rds.</u> <u>Federal Aid</u> <u>Transfers</u>	<u>T o t a l</u>	<u>Paid to</u> <u>County</u> <u>Jan. 1 to</u> <u>Dec.31, 1941</u>	<u>Balance</u> <u>on Allot.</u> <u>Dec.31,1941</u>
Maint. & Repairs 1940	\$122,034.41	\$ 0	\$ 13,911.69-	\$ 0	\$ 108,122.72	\$ 108,122.72	\$ 0
Lighting "	8,114.16	0	3,093.06-	0	5,021.10	5,021.10	0
Opera. of Bridges "	4,965.32	0	1,190.72-	0	3,774.60	3,774.60	0
Admin. & Engr. "	13,355.32	0	2,840.64-	0	10,514.68	10,514.68	0
Maint. & Repairs 1941	0	236,623.73	21,036.11/	0	257,659.84	237,537.53	20,122.31
Bonds & Int. "	0	50,000.00	0	0	50,000.00	50,000.00	0
Policing & Traffic							
Lights "	0	8,284.45	0	0	8,284.45	516.69	7,767.76
Lighting "	0	8,891.10	0	0	8,891.10	4,404.05	4,487.05
Opera. of Bridges "	0	12,928.72	0	0	12,928.72	11,317.27	1,611.45
Admin. & Engr. "	0	35,192.00	0	0	35,192.00	31,574.85	3,617.15
	<u>\$148,469.21</u>	<u>\$351,920.00</u>	<u>\$ 0</u>	<u>\$ 0</u>	<u>\$ 500,389.21</u>	<u>\$ 462,783.49</u>	<u>\$ 37,605.72</u>

Bergen County

Maint. & Repairs 1941	\$ 0	\$218,967.61	\$ 18,396.68/	\$ 0	\$ 237,364.29	\$ 237,364.29	\$ 0
Bonds & Int. "	0	130,000.00	0	0	130,000.00	130,000.00	0
Lighting "	0	3,740.39	1,310.77-	0	2,429.62	2,429.62	0
Policing & Traffic							
Lights "	0	712.00	230.07-	0	481.93	481.93	0
Opera. of Bridges "	0	49,000.00	12,770.24-	0	36,229.76	36,229.76	0
Admin. & Engr. "	0	44,000.00	4,085.60-	0	39,914.40	39,914.40	0
	<u>\$ 0</u>	<u>\$446,420.00</u>	<u>\$ 0</u>	<u>\$ 0</u>	<u>\$ 446,420.00</u>	<u>\$ 446,420.00</u>	<u>\$ 0</u>

Burlington County

Maint. & Repairs 1940	\$ 3,227.23	\$ 0	\$ 3,227.23-	\$ 0	\$ 0	\$ 0	\$ 0
Lighting "	1,854.67	0	0	0	1,854.67	1,854.67	0
Maint. & Repairs 1941	0	256,831.55	3,277.23/	0	260,058.78	223,234.19	36,824.59
Bonds & Int. "	0	39,362.00	907.00-	0	38,455.00	177.00	38,278.00
Lighting "	0	2,853.45	0	0	2,853.45	1,872.34	981.11

Motor Vehicle Funds - County AidBurlington County
(contd.)

Project	Balance on Allot. Dec.31,1940	Allotted 1941	Transfers	Secondary & Feeder Rds. Federal Aid Transfers	T o t a l	Paid to County Jan. 1 to Dec.31,1941	Balance on Allot. Dec.31,1941
Opera. of Bridges 1941	\$ 0	\$ 5,885.00	\$ 0	\$ 0	\$ 5,885.00	\$ 3,593.27	\$ 2,291.73
Admin. & Engr. "	0	43,448.00	907.00/	0	44,355.00	30,607.03	13,747.97
<u>Const. & Reconst.</u>							
Co.Wide W.P.A. 1940&1941	33,485.40	7,000.00	0	0	40,485.40	33,224.54	7,260.86
Florence Sta.-Stevens Sta.	20,878.12	0	0	0	20,878.12	20,878.12	0
Chambers Cor.-Ocean Co. Line	0	9,500.00	0	0	9,500.00	0	9,500.00
Mt. Holly-Moorestown- County Line	0	11,600.00	0	0	11,600.00	0	11,600.00
North Pemberton Rd.	0	10,300.00	0	0	10,300.00	0	10,300.00
Mt. Holly-Burlington	0	4,500.00	0	0	4,500.00	0	4,500.00
Medford-Medford Lakes	0	7,000.00	0	0	7,000.00	0	7,000.00
Walker Gordon Rd.	0	4,000.00	0	0	4,000.00	0	4,000.00
Cramers Farm Bridge	0	3,500.00	0	0	3,500.00	0	3,500.00
Springers Creek "	0	4,800.00	0	0	4,800.00	0	4,800.00
Friendship Bogs "	0	3,200.00	0	0	3,200.00	0	3,200.00
Kings Highway "	0	17,500.00	0	0	17,500.00	0	17,500.00
Ives Branch "	0	3,200.00	0	0	3,200.00	0	3,200.00
	\$ 59,445.42	\$434,480.00	\$ 0	\$ 0	\$ 493,925.42	\$ 315,441.16	\$178,484.26

Camden County

Lighting 1938	\$ 507.10	\$ 0	\$ 0	\$ 0	\$ 507.10	\$ 0	\$ 507.10
Policing 1939	1,063.17	0	0	0	1,063.17	0	1,063.17
Lighting "	31.15	0	0	0	31.15	0	31.15
Maint. & Repairs 1940	0	0	5,072.67/	0	5,072.67	5,072.67	0
Bonds & Int. "	36,924.46	0	0	0	36,924.46	36,924.46	0
Lighting "	8,000.00	0	0	0	8,000.00	7,865.38	134.62
Opera. of Bridges "	1,495.46	0	0	0	1,495.46	1,485.01	10.45
Maint. & Repairs 1941	0	76,030.00	0	0	76,030.00	76,030.00	0
Bonds & Int. "	0	180,824.47	0	0	180,824.07	107,509.00	73,315.47

Motor Vehicle Funds - County AidCamden County
(contd.)

Project	Balance on Allot. Dec.31,1940	Allotted 1941	Transfers	Secondary & Feeder Rds. Federal Aid Transfers	T o t a l	Paid to County Jan. 1 to Dec.31,1941	Balance on Allot. Dec.31,1941
Policing-Traffic							
Lights 1941	\$ 0	\$ 5,000.00	\$ 0	\$ 0	\$ 5,000.00	\$ 0	\$ 5,000.00
Lighting "	0	3,200.00	0	0	3,200.00	2,492.00	708.00
Opera. of Bridges "	0	18,305.00	0	0	18,305.00	17,395.35	909.65
Admin. & Engr. "	0	19,360.53	0	0	19,360.53	19,360.53	0
Const. & Reconst.							
Co.WPA Proj.#1 Rds 1939	1,578.77	0	0	0	1,578.77	0	1,578.77
" " " #2 " "	1,004.70	0	0	0	1,004.70	0	1,004.70
" " "#3 Bridges "	5,385.97	0	0	0	5,385.97	5,385.97	0
" " "#6 Roads 1940	12,924.00	0	0	0	12,924.00	0	12,924.00
" " "#7 Bridges "	6,462.00	0	5,072.67-	0	1,389.33	0	1,389.33
#0 Lexington Ave. Exten. (50% Basis Haddonfield- Berlin Rd. or Gibbsboro Relocation	5,895.73	0	0	0	5,895.73	0	5,895.73
(50% Basis) Laurel Lake Road	3,113.48	0	3,113.48-	0	0	0	0
#5D9 Burnt Mill Bridge	464.65	0	464.65-	0	0	0	0
#7D21 Garden Lake "	331.66	0	331.66-	0	0	0	0
4D11 Water Works "	1,200.00	0	1,200.00-	0	0	0	0
Laurel Lake "	0	0	1,996.31/-	1,996.31-	0	0	0
	\$ 86,382.30	\$302,720.00	\$ 0	\$ 5,109.79-	\$ 383,992.51	\$ 279,520.37	\$ 104,472.14

Cape May County

Maint. & Repairs 1940	\$ 5,135.68	\$ 0	\$ 664.78-	\$ 0	\$ 4,470.90	\$ 4,470.90	\$ 0
Opera. of Bridges "	2,581.70	0	151.25-	0	2,430.45	2,430.35	0
Admin. & Engr. "	2,175.55	0	241.96-	0	1,933.59	1,933.59	0
Maint. & Repairs 1941	0	103,927.50	1,057.99/-	0	104,985.49	64,735.20	40,250.29
Bonds & Int. "	0	52,762.50	0	0	52,762.50	40,762.50	12,000.00
Opera. of Bridges "	0	25,500.00	0	0	25,500.00	18,176.21	7,323.79
Admin. & Engr. "	0	21,450.00	0	0	21,450.00	15,558.97	5,891.03

Motor Vehicle Funds - County AidCape May County
(contd.)

<u>P r o j e c t</u>	<u>Balance</u> <u>on Allot.</u> <u>Dec.31,1940</u>	<u>Allotted</u> <u>1 9 4 1</u>	<u>Transfers</u>	<u>Secondary &</u> <u>Feeder Rds.</u> <u>Federal Aid</u> <u>Transfers</u>	<u>T o t a l</u>	<u>Paid to</u> <u>County</u> <u>Jan. 1 to</u> <u>Dec.31,1941</u>	<u>Balance</u> <u>on Allot.</u> <u>Dec.31,1941</u>
<u>Const. & Reconst.</u>							
No.Wildwood Road	\$ 0	\$ 11,000.00	\$ 0	\$ 0	\$ 11,000.00	\$ 0	\$ 11,000.00
	\$ 9,892.93	\$214,640.00	\$ 0	\$ 0	\$ 224,532.93	\$ 148,067.82	\$ 76,465.11

Cumberland County

Maint. & Repairs 1940	\$ 32,977.04	\$ 0	\$ 5,285.23-	\$ 0	\$ 27,691.81	\$ 27,691.81	\$ 0
Lighting "	2,000.00	0	2.60-	0	1,997.40	1,997.40	0
Opera. of Bridges "	782.74	0	323.70-	0	459.04	459.04	0
Admin. & Engr. "	6,582.02	0	3,876.90-	0	2,715.12	2,705.12	0
Maint. & Repairs 1941	0	293,638.75	18,836.69/	0	312,475.44	312,475.44	0
Bonds & Int. "	0	51,621.25	0	0	51,621.25	51,621.25	0
Lighting "	0	2,000.00	1,000.00-	0	1,000.00	0	1,000.00
Opera. of Bridges "	0	3,000.00	0	0	3,000.00	2,948.01	51.99
Admin. & Engr. "	0	20,900.00	3,000.00-	0	17,900.00	17,459.82	440.18
<u>Const. & Reconst.</u>							
Buckshutem Rd. Sec. 2	26.60	0	0	0	26.60	26.60	0
Parsonage Branch Bridge	3,997.66	0	0	0	3,997.66	3,997.66	0
#L.S.100 Parvins Br. Brdg.	3,548.00	0	163.25-	0	3,384.75	3,384.75	0
" " 69 " " "	5,000.00	0	84.95-	0	4,915.05	4,915.05	0
" " 63 " " "	3,483.69	0	0	0	3,483.69	3,483.69	0
Cohansey Stream Bridge	0	15,000.00	328.90-	0	14,671.10	9,619.13	5,051.97
Harrow Run Bridge (Center District Rd.)	0	4,500.00	746.10-	0	3,753.90	3,753.90	0
Dennis Branch Bridge	0	6,000.00	6,000.00-	0	0	0	0
Little Robin Branch Bridge	0	7,000.00	3,258.10/	0	10,258.10	0	10,258.10
Hoffman's Mill "	0	6,000.00	1,216.84/	0	7,216.84	0	7,216.84
Sarah Run "	0	2,500.00	2,500.00-	0	0	0	0
(50% Basis)							
Sharp St. Bridge	504.90	0	504.90-	0	0	0	0
Mill Creek "	371.79	0	371.79-	0	0	0	0
Muskee " "	89.20	0	89.20-	0	0	0	0

Motor Vehicle Funds - County AidCumberland County
(contd.)

Project (50% Basis) (contd.)	Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Transfers	Secondary & Feeder Rds. Federal Aid Transfers	T o t a l	Paid to County Jan. 1 to Dec.31,1941	Balance on Allot. Dec.31,1941
Harrow Run Br.(Cake Rd.)	\$ 1,902.94	\$ 0	\$ 0	\$ 0	\$ 1,902.94	\$ 1,552.21	\$ 350.73
Same (Center Dist. ")	0	0	1,188.41	0	1,188.41	0	1,188.41
Parvins Branch Bridge (So. East Blvd.)	2,000.00	0	0	0	2,000.00	1,919.18	80.82
Buckshutem Rd., Sec.2	1,681.95	0	222.52-	0	1,459.43	1,459.43	0
	<hr/>	<hr/>	<hr/>	<hr/>	<hr/>	<hr/>	<hr/>
	\$ 64,948.53	\$412,160.00	\$ 0	\$ 0	\$ 477,108.53	\$ 451,469.49	\$ 25,639.04

Essex County

Maint. & Repairs 1941	\$ 0	\$143,888.00	\$ 0	\$ 0	\$ 143,888.00	\$ 143,888.00	\$ 0
Bonds & Int. "	0	235,000.00	0	0	235,000.00	235,000.00	0
Policing & Traffic Lights "	0	35,000.00	0	0	35,000.00	17,239.62	17,760.38
Lighting "	0	1,000.00	0	0	1,000.00	647.16	352.84
Opera. of Bridges "	0	53,000.00	0	0	53,000.00	53,000.00	0
Admin. & Engr. "	0	52,682.00	0	0	52,682.00	52,682.00	0
Const. & Reconst.							
Co. Wide W.P.A.Project	0	6,250.00	0	0	6,250.00	6,250.00	0
	<hr/>	<hr/>	<hr/>	<hr/>	<hr/>	<hr/>	<hr/>
	\$ 0	\$526,820.00	\$ 0	\$ 0	\$ 526,820.00	\$ 508,706.78	\$ 18,113.22

Gloucester County

Maint. & Repairs 1940	\$ 31,917.49	\$ 0	\$ 1,412.09	\$ 0	\$ 33,329.58	\$ 33,329.58	\$ 0
Lighting "	2,725.98	0	891.88-	0	1,834.10	1,808.09	26.01
Admin. & Engr. "	3,015.89	0	520.21-	0	2,495.68	2,495.68	0
Maint. & Repairs 1941	0	168,020.00	350.78-	0	167,669.22	160,510.65	7,158.57
Bonds & Int. "	0	51,000.00	0	0	51,000.00	51,000.00	0
Lighting "	0	3,200.00	0	0	3,200.00	1,299.53	1,900.47
Admin. & Engr. "	0	19,700.00	0	0	19,700.00	16,865.07	2,834.93

Motor Vehicle Funds - County AidGloucester County
(contd.)

<u>P r o j e c t</u>	<u>Balance</u> <u>on Allot.</u> <u>Dec.31,1940</u>	<u>Allotted</u> <u>1 9 4 1</u>	<u>Transfers</u>	<u>Secondary &</u> <u>Feeder Rds.</u> <u>Federal Aid</u> <u>Transfers</u>	<u>T o t a l</u>	<u>Paid to</u> <u>County</u> <u>Jan. 1 to</u> <u>Dec.31,1941</u>	<u>Balance</u> <u>on Allot.</u> <u>Dec.31,1941</u>
<u>Const. & Reconst.</u>							
Bridge #5D3 over Raccoon Creek	\$ 0	\$ 35,000.00	\$ 350.78/	\$ 35,350.78-	\$ 0	\$ 0	\$ 0
(50% Basis)							
Mt. Royal Bridge & Approaches	1,442.15	0	1,442.15-	0	0	0	0
Malaga-New Brooklyn Road Bridge	194.85	0	194.85-	0	0	0	0
Bridge over Raccoon Cr.	0	0	1,637.00/	1,637.00-	0	0	0
	<u>\$ 39,296.36</u>	<u>\$ 276,920.00</u>	<u>\$ 0</u>	<u>\$ 36,987.78-</u>	<u>\$ 279,228.58</u>	<u>\$ 267,308.60</u>	<u>\$ 11,919.98</u>

Hudson County

Paterson Plank Rd.	\$ 10,000.00	\$ 0	\$ 0	\$ 0	\$ 10,000.00	\$ 9,389.15	\$ 610.85
Maint. & Repairs-							
County Roads 1940	191,705.32	0	191,705.32-	0	0	0	0
General Repairs -							
County Roads 1941	0	17,740.00	0	0	17,740.00	16,958.94	781.06
County Wide W.P.A. 1941	0	364,780.00	191,705.32/	0	556,485.32	263,599.65	292,885.67
	<u>\$ 201,705.32</u>	<u>\$ 382,520.00</u>	<u>\$ 0</u>	<u>\$ 0</u>	<u>\$ 584,225.32</u>	<u>\$ 289,947.74</u>	<u>\$ 294,277.58</u>

Hunterdon County

Maint. & Repairs 1940	\$ 32,353.55	\$ 0	\$ 8,067.64-	\$ 0	\$ 24,285.91	\$ 24,285.91	\$ 0
Admin. & Engr. "	6,262.00	0	3,342.39-	0	2,919.61	2,919.61	0
Maint. & Repairs 1941	0	136,604.87	1,755.72/	0	138,360.59	99,487.75	38,872.84
Admin. & Engr. "	0	18,400.00	0	0	18,400.00	12,203.81	6,196.19
<u>Const. & Reconst.</u>							
Bunnvale-Califon Sec.2	.30	0	.30-	0	0	0	0
Pittstown-Jutland " 2	2,967.95	0	0	0	2,967.95	0	2,967.95

Motor Vehicle Funds - County AidHunterdon County
(contd.)

<u>Project</u>	<u>Balance on Allot. Dec.31,1940</u>	<u>Allotted 1 9 4 1</u>	<u>Transfers</u>	<u>Secondary & Feeder Rds. Federal Aid Transfers</u>	<u>T o t a l</u>	<u>Paid to County Jan. 1 to Dec.31,1941</u>	<u>Balance on Allot. Dec.31,1941</u>
Baptistown-Lambertville Sec. 5	\$ 27,500.00	\$ 17,000.00	\$ 0	\$ 44,500.00-	\$ 0	\$ 0	\$ 0
Stockton-Flemington Sec. 2	3,016.00	0	0	0	3,016.00	0	3,016.00
Brunswick Pike Sec. 1	0	38,000.00	9,654.61/	47,654.61-	0	0	0
Readington-Dreahook Rd.	0	12,615.13	0	0	12,615.13	0	12,615.13
	<u>\$ 72,099.80</u>	<u>\$ 222,620.00</u>	<u>\$ 0</u>	<u>\$ 92,154.61-</u>	<u>\$ 202,565.19</u>	<u>\$ 138,897.08</u>	<u>\$ 63,668.11</u>

Mercer County

Admin. & Engr. 1940	\$ 1,470.96	\$ 0	\$ 0	\$ 0	\$ 1,470.96	\$ 1,470.96	\$ 0
Maint. & Repairs 1941	0	158,064.70	2,237.92/	0	160,302.62	160,302.62	0
Bonds & Int. "	0	60,815.00	0	0	60,815.00	60,815.00	0
Admin. & Engr. "	0	22,400.30	2,237.92-	0	20,162.38	19,106.24	1,056.14
<u>Const. & Reconst.</u>							
Co. W.P.A. Project 1940	4,500.00	0	4,500.00-	0	0	0	0
" " " " " 1941	0	0	5,162.01/	0	5,162.01	0	5,162.01
Yardville-Allentown- Klockner Rd.	282.76	0	282.76-	0	0	0	0
Eilers Corner "	150.00	0	150.00-	0	0	0	0
Bearswamp Rd. Ditch	229.25	0	229.25-	0	0	0	0
	<u>\$ 6,632.97</u>	<u>\$ 241,280.00</u>	<u>\$ 0</u>	<u>\$ 0</u>	<u>\$ 247,912.97</u>	<u>\$ 241,694.82</u>	<u>\$ 6,218.15</u>

Middlesex County

Policing 1940	\$ 1,590.00	\$ 0	\$ 0	\$ 0	\$ 1,590.00	\$ 1,590.00	\$ 0
Lighting "	3,300.60	0	0	0	3,300.60	3,173.75	126.85
Admin. & Engr. "	7,883.40	0	0	0	7,883.40	7,883.40	0
Maint. & Repairs 1941	0	212,108.00	0	0	212,108.00	156,570.20	55,537.80
" " " " " "	0	0	0	0	90,000.00	90,000.00	0

Motor Vehicle Funds - County AidMiddlesex County
(contd.)

Project		Balance on Allot. Dec.31,1940	Allotted 1941	Transfers	Secondary & Feeder Rds. Federal Aid Transfers	T o t a l	Paid to County Jan. 1 to Dec.31,1941	Balance on Allot. Dec.31,1941
Policing-Traffic								
Lights	1941	\$ 0	\$ 1,590.00	\$ 0	\$ 0	\$ 1,590.00	\$ 0	\$ 1,590.00
Lighting	"	0	3,552.00	0	0	3,552.00	0	3,552.00
Admin. & Engr.	"	0	8,910.00	0	0	8,910.00	0	8,910.00
		\$ 12,774.00	\$316,160.00	\$ 0	\$ 0	\$ 328,934.00	\$ 259,217.35	\$ 69,716.65

Monmouth County

Lighting 1940	\$ 3,501.30	\$ 0	\$ 0	\$ 0	\$ 3,501.30	\$ 3,501.30	\$ 0
Maint. & Repairs 1941	0	121,869.67	0	0	121,869.67	121,869.67	0
Bonds & Int. "	0	171,000.00	0	0	171,000.00	171,000.00	0
Lighting "	0	3,760.80	0	0	3,760.80	1,885.95	1,874.85
Opera. of Bridges "	0	45,000.00	0	0	45,000.00	45,000.00	0
Admin. & Engr. "	0	9,449.53	0	0	9,449.53	9,449.53	0
	\$ 3,501.30	\$351,080.00	\$ 0	\$ 0	\$ 354,581.30	\$ 352,706.45	\$ 1,874.85

Morris County

Lighting 1940	\$ 2,162.93	\$ 0	\$ 2,162.93-	\$ 0	\$ 0	\$ 0	0
Maint. & Repairs 1941	0	135,892.50	2,992.34/	0	138,884.84	138,884.84	0
Bonds & Int. "	0	113,012.50	0	0	113,012.50	113,012.50	0
Policing-Traffic Lts. 1941	0	2,000.00	2,000.00-	0	0	0	0
Admin. & Engr. "	0	13,575.00	0	0	13,575.00	13,575.00	0
Const. & Reconst.							
Morristown-Green Village	12,694.24	0	5,229.05-	0	7,465.19	0	7,465.19
Dover-Millbrook Rd.	0	35,000.00	0	0	35,000.00	0	35,000.00
Stratton (Inter-County)							
Bridge	11,533.44	0	11,533.44-	0	0	0	0
Whippany Bridge	0	0	17,933.08/	0	17,933.08	17,933.08	0

Motor Vehicle Funds - County AidOcean County

Project	Balance on Allot. Dec. 31, 1940	Allotted 1941	Transfers	Secondary & Federal Rds. Federal Aid Transfers	Total	Paid to County Jan. 1 to Dec. 31, 1941	Balance on Allot. Dec. 31, 1941
Maint. & Repairs 1940	\$ 10,658.64	\$ 0	\$ 0	\$ 0	\$ 10,658.64	\$ 10,658.64	\$ 0
Bonds & Int. "	4,025.00	0	0	0	4,025.00	4,025.00	0
Policing-Traffic							
Lights "	2,321.06	0	2,043.19-	0	277.87	277.87	0
Lighting "	4,000.00	0	1,185.57-	0	2,814.43	2,814.43	0
Maint. & Repairs 1941	0	258,257.50	7,028.76/	0	265,286.26	238,765.54	26,520.72
Bonds & Int. "	0	97,182.50	0	0	97,182.50	93,270.00	3,912.50
Policing-Traffic Lts. 1941	0	3,000.00	0	0	3,000.00	0	3,000.00
Lighting "	0	3,500.00	0	0	3,500.00	2,389.86	1,110.14
Admin. & Engr. "	0	40,000.00	0	0	40,000.00	40,000.00	0
Const. & Reconst.							
Dover Rd. Sec. 5	3,800.00	3,800.00	3,800.00-	0	3,800.00	0	3,800.00
	\$ 24,804.70	\$ 405,740.00	\$ 0	\$ 0	\$ 430,544.70	\$ 392,201.34	\$ 38,343.36

Passaic County

Maint. & Repairs 1941	\$ 0	\$ 181,974.00	\$ 0	\$ 0	\$ 181,974.00	\$ 181,974.00	\$ 0
Bonds & Int. "	0	100,000.00	0	0	100,000.00	100,000.00	0
Admin. & Engr. "	0	25,666.00	0	0	25,666.00	25,666.00	0
Const. & Reconst.							
Berdan Ave.	24,413.06	0	24,413.06-	0	0	0	0
Jackson " -Bridge	23,295.42	0	0	0	23,295.42	0	23,295.42
2 Culverts on the Oakland)							
Ringwood Skyway)	4,000.00	0	0	0	4,000.00	0	4,000.00
LaRue Bridge-West Milford	0	0	9,500.00/	0	9,500.00	0	9,500.00
Bridge #4 Union Valley Rd.	0	0	6,000.00/	0	6,000.00	0	6,000.00
" #5 " " "	0	0	8,913.06/	0	8,913.06	0	8,913.06
	\$ 51,708.48	\$ 307,640.00	\$ 0	\$ 0	\$ 359,348.48	\$ 307,640.00	\$ 51,708.48

Motor Vehicle Funds - County Aid

Salem County

Project	Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Transfers	Secondary Feeder Rds. Federal Aid Transfers	T o t a l	Paid to County Jan. 1 to Dec.31,1941	Balance on Allot. Dec.31,1941
Maint. & Repairs 1940	\$ 54,565.03	\$ 0	\$ 12,440.73-	\$ 0	\$ 42,124.30	\$ 42,124.30	\$ 0
Lighting "	1,565.60	0	0	0	1,565.60	1,565.60	0
Opera. of Bridges "	815.40	0	241.59-	0	573.81	573.81	0
Admin. & Engr. "	7,139.20	0	2,187.11-	0	4,952.09	4,952.09	0
Maint. & Repairs 1941	0	210,931.60	9,614.25/	0	220,545.85	187,628.86	32,916.99
Lighting "	0	2,348.40	0	0	2,348.40	1,957.00	391.40
Opera. of Bridges "	0	2,500.00	0	0	2,500.00	1,992.73	507.27
Admin. & Engr. "	0	28,000.00	0	0	28,000.00	24,488.07	3,511.93
<u>Const. & Reconst.</u>							
Pennsville-Salem Rd.			584.04/				
Sec. 3	0	0	4,645.28-	4,061.24/	0	0	0
Wiley Rd. Sec. 2 & Long Bridge #212	20,000.00	0	0	20,000.00-	0	0	0
Hancocks Bridge-Salem Rd.	0	4,000.00	0	0	4,000.00	0	4,000.00
Griffith St.	0	5,000.00	3,728.50/	0	8,728.50	8,728.50	0
Tattletown Rd. Sec. 2	0	0	88.52/	88.52-	0	0	0
Church Bridge #1116	3,000.00	0	0	3,000.00-	0	0	0
Red Bridge & Approaches	.60	0	.60-	0	0	0	0
Bridge #448-So.Main St.Br.	0	4,000.00	0	0	4,000.00	0	4,000.00
" #493 DuBois Bridge	0	1,500.00	0	0	1,500.00	0	1,500.00
Parvins Lake Bridge & Spillway	0	2,500.00	2,500.00-	0	0	0	0
Coleman Road	0	0	8,000.00/	0	8,000.00	0	8,000.00
	\$ 87,085.83	\$260,780.00	\$ 0	\$ 19,027.28-	\$ 328,838.55	\$ 274,010.96	\$ 54,827.59

Somerset County

Lighting	1939	\$ 1,163.06	\$ 0	\$ 1,163.06-	\$ 0	\$ 0	\$ 0
Bonds & Int.	1940	27,421.25	0	0	0	27,421.25	0
Lighting	"	722.95	0	722.95-	0	0	0
Maint. & Repairs	1941	0	90,049.62	3,536.76/	0	93,586.38	0

Motor Vehicle Funds - County AidSomerset County
(contd.)

Project	Balance on Allot. Dec.31,1940	Allotted 1941	Transfers	Secondary & Feeder Rds. Federal Aid Transfers	T o t a l	Paid to County Jan. 1 to Dec.31,1941	Balance on Allot. Dec.31,1941
Bonds & Int. 1941	\$ 0	\$ 81,736.25	\$ 0	\$ 0	\$ 81,736.25	\$ 81,736.25	\$ 0
Policing-Traffic							
Lights "	0	150.00	0	0	150.00	0	150.00
Lighting "	0	1,204.13	0	0	1,204.13	0	1,204.13
Admin. & Engr. "	0	20,960.00	0	0	20,960.00	18,223.63	2,736.37
<u>Const. & Reconst.</u>							
Middlebush Rd.(Franklin Twp.)	1,650.75	0	1,650.75-	0	0	0	0
Crescent Ave.	6,000.00	0	0	0	6,000.00	6,000.00	0
Bridge #258-Dead River Bridge	0	17,000.00	0	0	17,000.00	6,745.23	10,254.77
Raritan-Centerville Sec.5 (50% Basis)	346.80	0	0	0	346.80	0	346.80
	\$ 37,304.81	\$ 211,100.00	\$ 0	\$ 0	\$ 248,404.81	\$ 233,712.74	\$ 14,692.07

Sussex County

Maint. & Repairs 1940	\$ 31,931.69	\$ 0	\$ 12,011.92-	\$ 0	\$ 19,919.77	\$ 19,919.77	\$ 0
Admin. & Engr. "	2,425.13	0	4.68-	0	2,420.45	2,420.45	0
Maint. & Repairs 1941	0	179,211.74	23,011.76/	0	202,223.50	188,717.10	13,506.40
Bonds & Int. "	0	58,916.26	0	0	58,916.26	58,916.26	0
Admin. & Engr. "	0	22,000.00	0	0	22,000.00	19,356.01	2,643.99
<u>Const. & Reconst.</u>							
Hamburg-N.Y. State Line Rd.	7,335.66	0	7,335.66-	0	0	0	0
Ross Corner-Hamburg Rd.	3,659.50	14,812.00	3,659.50-	0	14,812.00	0	14,812.00
(50% Basis)							
Newton-Sparta Sec. 3	4,275.72	0	0	0	4,275.72	0	4,275.72
Mill St., Intersection	149.31	0	0	0	149.31	0	149.31
	\$ 49,777.01	\$ 274,940.00	\$ 0	\$ 0	\$ 324,717.01	\$ 289,329.59	\$ 35,387.42

Motor Vehicle Funds - County Aid

<u>P r o j e c t</u>	<u>Union County</u>					<u>Paid to County Jan. 1 to Dec.31,1941</u>	<u>Balance on Allot. Dec.31,1941</u>
	<u>Balance on Allot. Dec.31,1940</u>	<u>Allotted 1 9 4 1</u>	<u>Transfers</u>	<u>Secondary & Feeder Rds. Federal Aid Transfers</u>	<u>T o t a l</u>		
Lighting 1940	\$ 3,131.25	\$ 0	\$ 0	\$ 0	\$ 3,131.25	\$ 3,131.25	\$ 0
Operation of Bridges "	1,981.16	0	0	0	1,981.16	1,451.79	529.37
Maint. & Repairs 1941	0	145,059.95	2,945.69	0	148,005.64	148,005.64	0
Bonds & Interest "	0	100,000.00	0	0	100,000.00	100,000.00	0
Lighting "	0	3,100.05	840.65-	0	2,259.40	2,259.40	0
Operation of Bridges "	0	17,360.00	2,105.04-	0	15,254.96	15,254.96	0
	<u>\$ 5,112.41</u>	<u>\$265,520.00</u>	<u>\$ 0</u>	<u>\$ 0</u>	<u>\$ 270,632.41</u>	<u>\$ 270,103.04</u>	<u>\$ 529.37</u>

<u>Warren County</u>							
Maint. & Repairs 1940	\$ 6,911.62	\$ 0	\$ 2,896.96	\$ 0	9,808.58	\$ 9,808.58	\$ 0
Bonds & Interest "	862.21	0	324.16-	0	538.05	538.05	0
Lighting "	343.88	0	115.56-	0	228.32	228.32	0
Admin. & Engr. "	5,772.30	0	2,457.24-	0	3,315.06	3,315.06	0
Maint. & Repairs 1941	0	149,155.09	14,506.36-	0	134,648.73	128,154.64	6,494.09
Bonds & Interest "	0	27,440.77	0	0	27,440.77	27,440.77	0
Policing-Traffic Lights "	0	700.00	0	0	700.00	403.16	296.84
Lighting "	0	964.14	0	0	964.14	570.99	393.15
Administration & Engineering "	0	19,000.00	0	0	19,000.00	16,111.91	2,888.09
<u>Const. & Reconst.</u>							
Allamuchy-Hackettstown Section 2	690.72	0	0	0	690.72	0	690.72
Various County Roads	5,763.11	12,000.00	12,500.00	0	30,263.11	10,027.54	20,235.57

Motor Vehicle Funds - County AidWarren County

(contd.)

<u>P r o j e c t</u>	<u>Balance on Allot. Dec.31,1940</u>	<u>Allotted 1 9 4 1</u>	<u>Transfers</u>	<u>Secondary & Feeder Rds. Federal Aid Transfers</u>	<u>T o t a l</u>	<u>Paid to County Jan. 1 to Dec.31,1941</u>	<u>Balance on Allot. Dec.31,1941</u>
<u>Const. & Reconst.</u>							
Harmony Sta.-Brainards Rd.	\$1,200.00	\$ 0	\$ 82.46-	\$ 0	\$ 1,117.54	\$ 1,117.54	\$ 0
Straw Tavern-Stewarts- ville	0	10,800.00	5,088.82-	0	15,888.82	0	15,888.82
Good Springs Road	0	10,000.00	10,000.00-	0	0	0	0
Broad St. Extension (Washington)	0	0	7,000.00/	0	7,000.00	4,000.41	2,999.59
(50% Basis)							
<u>Greenwich St., Belvidere</u>	3,210.55	0	0	0	3,210.55	0	3,210.55
	<u>\$ 24,754.39</u>	<u>\$230,060.00</u>	<u>\$ 0</u>	<u>\$ 0</u>	<u>\$ 254,814.39</u>	<u>\$ 201,716.97</u>	<u>\$ 53,097.42</u>

Schedule #15

State Aid Appropriation

(Chap. #395, P. L. 1912)

Monmouth Co.

Freehold-Mt. Holly Rd.
(Monmouth Co.)

\$12,789.03

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)
Recapitulation of Funds & Disbursements

<u>C o u n t y</u>	<u>Balance on Allot. Dec.31,1940</u>	<u>Allotted 1 9 4 1</u>	<u>Cancelled for Re- allotment</u>	<u>T o t a l</u>	<u>Expenditure Jan. 1 to Dec.31,1941</u>	<u>Balance on Allot. Dec.31,1941</u>
Atlantic	\$ 68,884.37	\$ 300,019.17	\$ 175,019.17	\$ 193,884.37	\$ 138,635.12	\$ 55,249.25
Bergen	102,741.63	261,523.35	136,523.35	227,741.63	135,185.45	92,556.18
Burlington	85,034.21	279,350.76	(A) 170,698.34	193,686.63	109,911.36	83,775.27
Camden	117,841.82	270,259.23	145,259.23	242,841.82	151,238.84	91,602.98
Cape May	6,551.93	252,381.00	127,381.00	131,551.93	126,227.26	5,324.67
Cumberland	60,459.04	289,941.85	164,941.85	185,459.04	128,286.49	57,172.55
Essex	172,630.87	274,615.94	149,615.94	297,630.87	162,402.91	135,227.96
Gloucester	53,776.33	298,772.92	173,772.92	178,776.33	94,320.40	84,455.93
Hudson	72,747.94	299,356.93	174,356.93	197,747.94	152,958.23	44,789.71
Hunterdon	45,795.15	251,159.65	(B) 146,659.65	150,295.15	135,404.90	14,890.25
Mercer	94,045.61	267,370.03	142,370.03	219,045.61	132,163.43	86,882.18
Middlesex	98,181.74	278,564.16	153,564.16	223,181.74	117,420.18	105,761.56
Monmouth	76,201.73	278,837.48	153,837.48	201,201.73	133,575.60	67,626.13
Morris	50,624.85	254,872.06	129,872.06	175,624.85	133,410.28	42,214.57
Ocean	85,920.35	302,087.75	177,087.75	210,920.35	123,958.44	86,961.91
Passaic	90,137.34	276,378.08	151,378.08	215,137.34	118,314.26	96,823.08
Salem	52,242.75	267,461.15	142,461.15	177,242.75	131,136.71	46,106.04
Somerset	90,630.90	267,132.03	142,132.03	215,630.90	155,653.13	59,977.77
Sussex	159,215.97	298,561.44	173,561.44	284,215.97	103,187.23	181,028.74
Union	115,689.98	271,252.36	146,252.36	240,689.98	97,327.70	143,362.28
Warren	87,649.37	261,918.63	136,918.63	212,649.37	141,385.77	71,263.60
	<u>\$1,787,003.88</u>	<u>*\$5,801,815.97</u>	<u>\$3,213,663.55</u>	<u>\$4,375,156.30</u>	<u>\$2,722,103.69</u>	<u>\$1,653,052.61</u>
General Cancellation Fund	<u>1,818.18</u>			<u>1,818.18</u>		<u>1,818.18</u>
	<u>\$1,788,822.06</u>			<u>\$4,376,974.48</u>		<u>\$1,654,870.79</u>
		\$2,625,000.00 - 1941 Funds				
		3,176,815.97 - From Cancellations				
		*\$5,801,815.97				

(A) \$16,347.58 Transferred to Secondary & Feeder
Roads - Federal Aid

(B) \$20,500.00 Transferred to Secondary & Feeder
Roads - Federal Aid.

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17		Name of Road	Balance	Allocated	Cancelled	T o t a l	Expenditure	Balance
			on Allot. Dec.31,1940	1 9 4 1	for Re- allotment		Jan. 1 to Dec.31, 1941	on Allotment Dec.31, 1941
	Atlantic		\$ 2,000.00	\$ 0	\$ 0	\$ 2,000.00	\$ 2,000.00	\$ 0
	Absecon City	Bayview Drive						
	" "	Huron Ave., Delaware						
	" "	Ave. & So. West St.	0	4,500.00	0	4,500.00	4,471.81	28.19
	" "	Wyoming Ave. &						
	" "	Various sts.	0	4,500.00	4,500.00	0	0	0
	Brigantine City	Bay Shore Ave., Sec.3	159.70	0	159.70	0	0	0
	" "	Ocean " & Bay						
	" "	Shore Ave.	0	8,200.00	0	8,200.00	8,192.23	7.77
	Buena Vista Twp.	Flower St. (Storm						
	" " "	Drainage Work)	0	7,156.12	0	7,156.12	0	7,156.12
	" " "	Grove Rd., Landis						
	" " "	Ave. & Main Rd.	1,156.12	0	1,156.12	0	0	0
	" " "	Willow Ave. &						
	" " "	Various sts.	6,500.00	0	0	6,500.00	6,500.00	0
	Egg Harbor City	Arago St.	0	2,700.00	0	2,700.00	0	2,700.00
	" " "	Atlantic Ave. &						
	" " "	Various sts.	0	2,700.00	2,700.00	0	0	0
	" " "	Bremen Ave.,						
	" " "	Shelling, Antwerp Aves.	3,500.00	0	1.61	3,498.39	3,498.39	0
	" " Twp.	Brenta, Granada,						
	" " "	Venice, Naples, etc.	8,558.07	0	0	8,558.07	4,716.05	3,842.02
	" " "	Frankfort Court &						
	" " "	Various sts.	4,118.30	0	4,118.30	0	0	0
	" " "	Schoolhouse Rd.	0	1,775.64	0	1,775.64	0	1,775.64
	" " "	Various sts.	0	7,718.30	1,775.64	5,942.66	5,942.66	0
	Hamilton Twp.	Holly & Var. sts.	6,000.00	0	6,000.00	0	0	0
	" " "	Weymouth-Elwood Sec.2						
	" " "	Ave. B, etc.	6,500.00	0	.95	6,499.05	6,499.05	0
	Hammonton Town	15th St. & 2nd Rd.	0	5,000.00	0	5,000.00	0	5,000.00
	" " "	Madison Ave. &						
	" " "	Var. sts.	0	5,000.00	5,000.00	0	0	0
	" " "	Oak Rd. & 14th St.	6,000.00	0	2,500.00	3,500.00	0	3,500.00
	" " "	Passmore Ave. &						
	" " "	Various sts.	747.48	0	747.48	0	0	0
	" " "	Pine Road Outlet						
	" " "	Ditch for Storm Drain	0	400.00	2.92	397.08	397.08	0
	Linwood City	Oak Ave., Sec. 2	0	7,400.00	7,400.00	0	0	0
	" " "	" " " 2 &						
	" " "	Laurel Ave.	0	7,400.00	0	7,400.00	0	7,400.00
	" " "		0	0	0	7,000.00	6,429.15	570.85

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-A

	Name of Road	Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31, 1941	Balance on Allotment Dec.31, 1941
Atlantic (Contd.)							
Longport Boro	15th,17th Ave.,etc.	\$ 0	\$ 4,500.00	\$ 0	\$ 4,500.00	\$ 4,319.10	\$ 180.90
Margate City	Amherst Ave.,Sec.2	0	8,100.00	8,100.00	0	0	0
" "	Monmouth, Haverford, Granville Aves.	442.70	0	442.70	0	0	0
" "	Monmouth Ave.,Sec. 2 & Essex "	0	8,863.47	0	8,863.47	8,863.47	0
Mullica Twp.	El ood-Weekstown, Sec. 2	2,400.00	2,500.00	0	4,900.00	0	4,900.00
Northfield City	Fuse Ave. & Northfield Plaza	0	7,200.00	0	7,200.00	7,200.00	0
" "	Northfield, Fifield, Wabash Aves.	.57	0	.57	0	0	0
Pleasantville "	Leeds Ave.,Doughty Rd.	8,000.00	0	6.11	7,993.89	7,993.89	0
" "	Reading,Bayview Aves.	0	12,100.00	0	12,100.00	0	12,100.00
Port Republic "	Mills St.,Sec.2,etc.	189.73	0	189.73	0	0	0
Somers Pt. "	New Jersey Ave.	4,000.00	0	0	4,000.00	4,000.00	0
" " "	" " " Sec. 2						
" " "	& Johnson "	0	4,500.00	0	4,500.00	0	4,500.00
" " "	New Jersey Ave., Sec. 2						
" " "	& Sunny "	0	4,500.00	4,500.00	0	0	0
Ventnor City	Monmouth "	396.57	0	396.57	0	0	0
" "	Winchester " Sec.2,etc.	0	8,200.00	0	8,200.00	7,612.24	587.76
Weymouth Twp.	12th,13th " " 2	1,000.00	0	0	1,000.00	0	1,000.00
Maintenance & Repairs of Unimproved Twp. & Boro Roads 1941		0	50,000.00	0	50,000.00	50,000.00	0
County Balance		215.13	125,105.64	125,320.77	0	0	0
Bergen							
Bergenfield Boro	East Clinton Ave.	0	3,100.00	0	3,100.00	0	3,100.00
Bendix "	Industrial "	0	7,200.00	0	7,200.00	0	7,200.00
Cliffside Park "	Cecelia Ave.,Sec. 2	3,600.00	0	1,434.28	2,165.72	2,165.72	0
" " "	Lafayette "	0	3,600.00	0	3,600.00	0	3,600.00
Cresskill Boro	Madison "	4,500.00	0	62.38	4,437.62	4,437.62	0
" " "	Railroad " " 4	4,500.00	0	1,340.47	3,159.53	3,159.53	0
Dumont "	Prospect Ave., " 2	5,400.00	146.07	0	5,546.07	5,546.07	0
E. Paterson "	Blvd. Sec. 2	3,000.00	0	0	3,000.00	1,259.63	1,740.37
Fair Lawn "	Midland Ave.	706.20	0	446.10	260.10	260.10	0
Fort Lee "	Whiteman St.	2,800.00	0	461.67	2,338.33	2,338.33	0
" " "	" " Sec.2	0	2,700.00	0	2,700.00	0	2,700.00

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-B

	Name of Road	Balance on Allot. Dec.31, 1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31, 1941	Balance on Allotment Dec.31, 1941
Bergen (contd.)							
Glen Rock Boro	Radburn Rd.	\$ 3,600.00	\$ 0	\$ 0	\$ 3,600.00	\$ 3,240.00	\$ 360.00
Haworth "	Madison Ave. Sec.3	7,600.00	0	32.89	7,567.11	7,567.11	0
Hillsdale "	Hillsdale Ave.	0	6,300.00	0	6,300.00	0	6,300.00
Hohokus Twp.	Miller Rd.	0	4,500.00	0	4,500.00	0	4,500.00
" Boro	Edgewood Drive.	2,294.64	0	0	2,294.64	0	2,294.64
Little Ferry Boro	Franklin St.	3,000.00	0	0	3,000.00	0	3,000.00
Maywood "	Spring Valley Rd., Sec. 2	0	6,300.00	0	6,300.00	0	6,300.00
Midland Park "	Greenwood Road	1,316.26	0	1,316.26	0	0	0
Moonachie "	Henry St.	0	2,700.00	0	2,700.00	0	2,700.00
Norwood "	Hudson Ave., Sec. 1 (Paving)	3,000.00	0	461.86	2,538.14	2,538.14	0
" "	Same Sec.2(Paving)	1,700.00	0	411.26	1,288.74	1,288.74	0
Oakland "	E. Oakland Ave.	2,000.00	0	0	2,000.00	1,020.47	979.53
" "	W. " "	0	6,300.00	0	6,300.00	0	6,300.00
Oradell "	Summit Ave. (Storm Sewer Outlet)	0	900.00	0	900.00	900.00	0
Paramus "	Century Rd.(Paving)	949.05	0	949.05	0	0	0
Park Ridge "	Mill Lane & Mill Rd.	1,538.51	0	1,538.51	0	0	0
Ramsey "	Shadyside Rd. Sec.2	6,000.00	0	73.18	5,926.82	5,926.82	0
Ridgefield "	Elm Ave., Sec. 2, New York St.,etc.	0	9,000.00	0	9,000.00	0	9,000.00
" "	Oritan Ave.	5,279.83	0	.18	5,279.65	5,279.65	0
Ridgewood Village	East Glen Ave.	4,200.00	0	0	4,200.00	3,958.24	241.76
River Vale Twp.	Sand Road	0	4,800.00	0	4,800.00	0	4,800.00
Rutherford Boro	Carmite "	3,900.00	0	0	3,900.00	3,900.00	0
Saddle River "	Ackerman "	6,000.00	0	0	6,000.00	5,993.36	6.64
" " "	Fifth St.	0	6,300.00	0	6,300.00	0	6,300.00
S.Hackensack Twp.	Chestnut "	3,666.78	0	461.56	3,205.22	3,205.22	0
" " "	" " Sec.2	0	8,100.00	0	8,100.00	0	8,100.00
Tenafly Boro	Engle St. " 2	526.11	0	526.11	0	0	0
" " "	Front " "	7,000.00	0	898.47	6,101.53	6,101.53	0
" " "	" " Sec. 2	0	2,700.00	0	2,700.00	0	2,700.00
" " "	Railroad Ave.	4,500.00	0	0	4,500.00	4,500.00	0
Waldwick "	Monroe St.	1,750.00	0	0	1,750.00	1,750.00	0
Washington Twp.	Glen Ave. Paving	7,231.03	1,618.14	0	8,849.17	8,849.17	0
Wyckoff "	Grandview Ave.	0	9,500.00	0	9,500.00	0	9,500.00
Maintenance & Repairs of Inimproved Twp. & Boro Roads 1941		0	50,000.00	0	50,000.00	50,000.00	0
County Balance		1.183.22	125.759.14	126.109.12	833.24	0	833.24

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-C

	Name of Road	Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31, 1941	Balance on Allotment Dec.31,1941
Burlington							
Bass River Twp.	W.Greenbush Rd.	\$ 3,100.00	\$ 0	\$ 0	\$ 3,100.00	\$ 0	\$ 3,100.00
Beverly City	Putnam,Magnolia,etc.	3,600.00	0	0	3,600.00	3,600.00	0
" "	Various sts. 1941	0	1,800.00	0	1,800.00	0	1,800.00
Bordentown "	West St.	0	5,000.00	0	5,000.00	0	5,000.00
Chester Twp.	N.Forked Landing Rd.,Etc.(BST)	277.58	0	277.58	0	0	0
" "	Spruce Ave.,etc.	1,917.12	277.58	.51	2,194.19	2,194.19	0
" "	Woodlawn " "	7,500.00	5,200.00	0	12,700.00	7,271.57	5,428.43
" "	Various sts. 1941	0	5,200.00	5,200.00	0	0	0
Chesterfield Twp.	Old York Rd. Sec.1	3,600.00	0	*3,600.00	0	0	0
" "	" " " "1A,3	0	3,500.00	*3,500.00	0	0	0
Cinnaminson Twp.	Church Rd.	301.97	0	301.97	0	0	0
" "	Lenola "	0	3,500.00	0	3,500.00	0	3,500.00
" "	Morgan Ave.,etc.	160.18	0	160.18	0	0	0
Delanco	Union " "	4,500.00	440.94	0	4,940.94	4,911.04	29.90
Delran	Alden " " & Drainage,Stewart Ave.	0	4,000.00	0	4,000.00	0	4,000.00
" "	Creek Rd.	8,900.00	0	1,490.94	7,409.06	7,409.06	0
" "	" " Sec. 1 (Gutter Pavement)	0	1,490.94	0	1,490.94	1,392.30	98.64
Evesham	Evesboro-Medford	4,500.00	0	937.47	3,562.53	3,562.53	0
" "	Same Sec. 2	0	10,000.00	0	10,000.00	0	10,000.00
Fieldsboro Boro	Delaware Ave.	0	3,600.00	0	3,600.00	0	3,600.00
Florence Twp.	Knickerbocker Rd.	0	16,750.00	0	16,750.00	0	16,750.00
Hainesport "	Cumberland St.,etc.	0	3,600.00	0	3,600.00	0	3,600.00
" "	New Road	2,700.00	0	0	2,700.00	0	2,700.00
" "	Phillips Rd.	0	3,600.00	3,600.00	0	0	0
Lumberton "	Fostertown-Cole- mantown	2,667.35	0	.13	2,667.22	2,667.22	0
" "	New Road	3,600.00	0	0	3,600.00	687.16	2,912.84
Mansfield "	Mansfield-Georgetown Sec. 1	2,247.58	0	2,247.58	0	0	0
" "	Old York Rd., Sec. 2	0	9,247.58	* 9,247.58	0	0	0
" "	R. R. Ave. & Mill Lane	2,985.00	0	220.27	2,764.73	2,764.73	0
Medford	Masonville Rd.	0	2,700.00	0	2,700.00	0	2,700.00
" "	Taunton Lakes Rd.Sec.2Ext.	1,000.00	0	101.98	898.02	898.02	0
Mt. Laurel "	Elbo Lane Rd. Sec. 1	0	3,000.00	0	3,000.00	0	3,000.00
New Hanover "	N. J. Ave., Front St.. & Penna. Ave.	0	7,800.00	6,750.00	1,050.00	0	1,050.00

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-D

Burlington(contd.)		Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
New Hanover Twp.	Oak Mt. Rd.,etc.	\$ 7,800.00	\$ 0	\$ 7,800.00	\$ 0	\$ 0	0
No. " "	Paulson Rd.	5,150.28	0	0	5,150.28	4,601.77	548.51
Palmyra Boro	Spring Garden St.	3,000.00	0	0	3,000.00	3,000.00	0
Pemberton Twp.	Birmingham-North Pember-						
" "	ton Rd., Sec. 2	4,500.00	1,341.42	0	5,841.42	2,857.19	2,984.23
" "	Same " 3	0	3,600.00	0	3,600.00	0	3,600.00
" "	Hanover Blvd.	1,600.00	0	0	1,600.00	1,600.00	0
Shamong "	Pipers Cor. Rd.	202.30	0	202.30	0	0	0
" "	" " " Sec. 2	0	3,702.30	0	3,702.30	2,258.36	1,443.94
Tabernacle "	Hegerhouse Rd.	3,600.00	0	0	3,600.00	2,671.22	928.78
" "	" " " 2	0	3,500.00	0	3,500.00	0	3,500.00
Washington Twp.	Lower Bank & River Rd.	3,900.00	0	0	3,900.00	3,900.00	0
Westampton "	New Road	1,665.00	0	0	1,665.00	1,665.00	0
Willingboro "	Park " Sec. 2	0	1,500.00	0	1,500.00	0	1,500.00
Maintenance & Repairs of Unimproved Twp.							
& Boro Roads 1941		0	50,000.00	0	50,000.00	50,000.00	0
County Balance		59.85	125,000.00	125,059.85	0	0	0
* Transferred to Secondary & Feeder Roads Federal Aid							
Camden							
Audubon Boro	Wyoming Ave.	0	10,000.00	0	10,000.00	0	10,000.00
Barrington Boro	Wood "	2,000.00	1,540.00	0	3,540.00	0	3,540.00
Clementon "	Garfield " Sec. 2	17,848.04	0	0	17,848.04	17,188.34	659.70
Collingswood "	City Line Ave. &						
Gibbsboro "	2nd Street	7,280.00	0	0	7,280.00	0	7,280.00
" "	S. United States						
" "	Avenue	0	4,000.00	0	4,000.00	4,000.00	0
Gloucester City	King St.	6,750.00	0	0	6,750.00	0	6,750.00
" "	Buffalo Road	1,260.00	0	0	1,260.00	1,041.22	218.78
" "	Lower Landing Rd.	1,464.08	0	325.58	1,138.50	1,138.50	0
" "	Turnerville-Erial Rd.	0	6,325.58	0	6,325.58	0	6,325.58
Haddon Twp.	Vesper, Onside, Sec. 2						
" "	& Saginaw Ave.	0	5,000.00	0	5,000.00	0	5,000.00
Haddonfield Boro	E.Summit Ave.,Sec.2,etc.	8,000.00	262.06	0	8,262.06	7,683.30	578.76
" "	Haddon " "	9,700.00	0	262.06	9,437.94	9,437.94	0
" "	" " " 2	0	7,000.00	0	7,000.00	6,378.75	621.25
Hi-Nella "	Navajo, Nokomis &						
" "	Apache Rds.(Surf. trt.)	450.00	0	0	450.00	305.60	144.40
Laurel Springs Boro	East Atlantic Ave.						
" "	(Storm Sewer)	1,005.47	0	1,005.47	0	0	0
" "	Same Sec. 1 (Rit						

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule 17-E

		Balance on Allot. Dec.31, 1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
Camden (contd.)	Name of Road						
Laurel Springs Boro	Var. sts. 1938	\$ 575.42	\$ 0	\$ 0	\$ 575.42	\$ 435.60	\$ 139.82
Magnolia "	E. Atlantic Ave.,						
	Sec. 1	11,250.00	0	0	11,250.00	10,451.61	798.39
" "	Lincoln "	2,700.00	0	0	2,700.00	2,503.41	196.59
Merchantville "	Maple Ave. Sec.2	8,427.19	0	1,566.12	6,861.07	6,861.07	0
" "	" " " 3	0	28,886.12	0	28,886.12	27,148.54	1,737.58
Mt. Ephraim "	Centre St. & 6th Ave.	0	6,460.00	0	6,460.00	0	6,460.00
Oaklyn "	Clinton Ave. Under-						
	pass	493.87	780.00	0	1,273.87	1,273.87	0
" "	Sylvan Ave. (Kendall						
	Blvd.)	0	4,000.00	0	4,000.00	0	4,000.00
Pennsauken Twp.	Myrtle Ave.	0	4,410.00	0	4,410.00	4,148.24	261.76
" "	Union "	9,000.00	0	9,000.00	0	0	0
" "	" "(Cedar Ave.						
	to Rt. 25)	0	15,590.00	0	15,590.00	0	15,590.00
Somerdale Boro	E. Atlantic Ave.	8,100.00	0	3,100.00	0	0	0
Waterford Twp.	Tremont "	3,000.00	0	0	3,000.00	0	3,000.00
Winslow "	Chews Landing Rd.	3,457.75	0	0	3,457.75	1,242.85	2,214.90
" "	Old " " "	6,000.00	0	0	6,000.00	0	6,000.00
Maintenance & Repair of Unimproved Twp.							
	& Boro Rds. 1941	0	50,000.00	0	50,000.00	50,000.00	0
County Balance		80.00	125,000.00	125,000.00	80.00	0	80.00
Cape May							
Avalon Boro	Various Sts. 1941						
	1st & Avalon	0	3,500.00	0	3,500.00	3,498.55	1.45
Cape May City	Various sts. 1941	0	15,500.00	0	15,500.00	15,324.40	175.60
" " Pt. Boro	Central Av., etc.	551.93	0	381.00	170.93	0	170.93
Middle Twp.	Pierces Pt. Rd.	1,500.00	0	0	1,500.00	1,500.00	0
N. Wildwood City	3rd, N.J., 12th,						
	15th Aves., etc.	0	15,000.00	0	15,000.00	14,967.00	33.00
Ocean City	Var. sts. 1941	0	17,881.00	0	17,881.00	17,881.00	0
Sea Isle City	" " 1941	0	5,500.00	0	5,500.00	5,334.91	165.09
Stone Harbor Boro	99th St.	4,500.00	4,000.00	0	8,500.00	8,500.00	0
Wildwood City	Var. sts. 1941	0	10,000.00	0	10,000.00	9,221.40	778.60
" Crest Boro	Crocus Rd. & For-						
	getmenot Road	0	2,000.00	0	2,000.00	0	2,000.00
Woodbine Boro	Adams Ave.	0	2,000.00	0	2,000.00	0	2,000.00
" "	Franklin Ave.	0	2,000.00	2,000.00	0	0	0
Maint. & Repairs, etc.		0	50,000.00	0	50,000.00	50,000.00	0

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-F

		Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31, 1941	Balance on Allotment Dec.31,1941
Cumberland	Name of Road						
Commercial Twp.	Berrytown Rd. &						
	Brown St. Sec. 2	\$ 0	\$ 3,000.00	\$ 0	\$ 3,000.00	\$ 0	\$ 3,000.00
"	Italy Rd. Sec.2(Ext.)	1,176.08	0	3.02	1,173.06	1,173.06	0
"	" " Ext. Sec. 3	1,494.30	0	9.30	1,485.00	1,485.00	0
"	Joe Newcomb-Yock Wock Road	60.27	0	60.27	0	0	0
"	Shropshire Rd. Sec.1	1,800.00	0	9.54	1,790.46	1,790.46	0
"	" " " 2	0	2,200.00	2,200.00	0	0	0
"	Snow Hill " " 1	0	2,200.00	0	2,200.00	0	2,200.00
Deerfield Twp.	Cedar St.	3,000.00	0	0	3,000.00	2,897.30	102.70
"	Kenyon Ave. " 2	0	3,330.00	0	3,330.00	0	3,330.00
"	Maple St.	2,000.00	0	0	2,000.00	1,980.00	20.00
"	Mulberry & Poplar Sts.	0	1,600.00	0	1,600.00	1,597.45	2.55
"	Nixon St.	1,600.00	0	1,600.00	0	0	0
Downe	Garrison Ave.	0	2,115.00	0	2,115.00	2,113.88	1.12
"	Lore's Mill Road	4,050.00	0	0	4,050.00	4,043.79	6.21
"	Penna. & Bayview Aves.	1,080.00	0	0	1,080.00	1,069.88	10.12
"	Sand Plant Rd. Sec. 2	1.17	0	1.17	0	0	0
"	Shaws Mill "	0	4,050.00	0	4,050.00	0	4,050.00
"	Turkey Pt. " " 3	0	4,500.00	0	4,500.00	4,499.01	.99
Fairfield	Back Neck Sch.House Rd.	3,150.00	0	0	3,150.00	3,147.30	2.70
"	Millville Rd. Sec. 1	0	4,500.00	0	4,500.00	4,497.12	2.88
"	Fairton-Millville Sec.2	0	4,050.00	0	4,050.00	0	4,050.00
"	Same Sec. 3	0	3,600.00	0	3,600.00	0	3,600.00
"	Lummi Town Rd.	2.02	0	2.02	0	0	0
"	" " " Sec. 2	.72	0	.72	0	0	0
"	Mary-Elmer "	2.92	0	2.92	0	0	0
Greenwich	Bacons Neck Rd. " 2	0	3,600.00	3,600.00	0	0	0
"	Miller-Stow Creek Wharf Rd.	3,150.00	0	0	3,150.00	3,149.69	.31
"	Stock Road	.90	0	.90	0	0	0
"	Strathems Neck Road	2.06	0	2.06	0	0	0
"	Wheaten Island "	0	3,600.00	0	3,600.00	0	3,600.00
Hopewell	Beal Mill-Seeley Rd.,Sec.2	36.00	0	36.00	0	0	0
"	Hopewell-Tumbling Dam Rd. Extension	.63	0	.63	0	0	0
"	Perry Road	0	3,600.00	0	3,600.00	3,386.11	213.89
"	Tony Atkinson Rd.	126.23	0	126.23	0	0	0
Landis	De Shibe Terrace	0	9,000.00	9,000.00	0	0	0
"	East Park Ave.	0	8,216.03	0	8,216.03	7,548.16	667.87
"	New Pear St.	0	9,000.00	2,216.03	6,783.97	6,783.97	0

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule 17-G

		Balance on Allot. Dec.31,1940	1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
<u>Cumberland (contd.)</u>							
Landis Twp.	Park Ave.	\$ 0	\$ 9,000.00	\$ 9,000.00	\$ 0	\$ 0	\$ 0
Lawrence "	Lummistown-Center						
"	Grove Sec. 1	2,467.21	0	0	2,467.21	2,467.21	0
"	Same " 2	3,600.00	0	3.91	3,596.09	3,596.09	0
"	Sayres Neck (Davis Rd.)	1.51	0	1.51	0	0	0
"	Schafer Ave.-Lummistown "	4.32	0	4.32	0	0	0
"	Sorantino Rd.	0	810.00	0	810.00	789.72	20.28
Maurice Riv. Twp.	Christian Field Rd.	22.14	0	22.14	0	0	0
"	Garrison Rd.	1,350.00	0	0	1,350.00	1,350.00	0
"	Hesstown Rd., Sec. 2	1.24	0	1.24	0	0	0
"	" " " 3	.08	0	.08	0	0	0
"	McDonald Ave., " 1	.43	0	.43	0	0	0
"	Taylor Rd. " 1	0	4,500.00	0	4,500.00	4,267.40	232.60
Stow Creek	Cook Road	0	3,600.00	0	3,600.00	3,501.05	98.95
"	Frazier Road	1.49	0	1.49	0	0	0
"	Roadstown-Town Hall Rd.	2.29	0	2.29	0	0	0
"	Seventh Day Mill Rd.	0	2,250.00	0	2,250.00	0	2,250.00
Upper Deerfield Twp.	Boyd Fox Rd. Sec. 2	0	3,400.00	0	3,400.00	0	3,400.00
"	Husted Sta. Rd.	3,150.00	0	0	3,150.00	3,150.00	0
Vineland Boro	Crystal Ave.	2,070.00	0	2,070.00	0	0	0
"	N. East Ave., etc.	3,920.82	0	3,920.82	0	0	0
"	Var. sts.	2,146.64	0	0	2,146.64	0	2,146.64
"	Peach St.	0	9,000.00	0	9,000.00	0	9,000.00
"	Plum & New Pear St.	0	10,220.82	0	10,220.82	8,002.84	2,217.98
"	Plum St.	10,000.00	0	0	10,000.00	0	10,000.00
"	Var. sts. 1937	2,430.00	0	2,430.00	0	0	0
"	" " 1938	1,800.00	0	1,800.00	0	0	0
Maintenance & Repairs of Unimproved Twp. & Boro Roads 1941		0	50,000.00	0	50,000.00	50,000.00	0
County Balance		4,757.57	125,000.00	126,812.81	2,944.76	0	2,944.76
<u>Essex</u>							
Belleville Town	Greylock Parkway	9,000.00	0	0	9,000.00	0	9,000.00
Bloomfield "	Glenwood Ave. & Prospect St.	9,800.00	31,000.00	0	40,800.00	30,024.30	10,775.70
*Caldwell Twp.	New Dutch Lane	38,854.76	0	0	38,854.76	35,857.75	2,997.01
" Boro	Prospect St.	9,000.00	0	0	9,000.00	0	9,000.00
Cedar Grove Twp.	Ozone Ave., Sec. 2	9,000.00	0	3,950.73	5,049.27	5,049.27	0
"	Sherman Ave.	0	3,950.73	0	3,950.73	0	3,950.73
Essex Fells Boro	Argule Rd., etc.	145.05	0	145.05	0	0	0

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule "17-H

			Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
Essex (contd.)								
Essex Fells Boro								
		Rensselaer Rd., Old- chester Rd., etc.	\$ 6,000.00	\$ 0	\$ 6,000.00	\$ 0	\$ 0	\$ 0
"	"	Rensselaer Rd., Oldchester Fells, Hillbury Rds.	0	9,000.00	9,000.00	0	0	0
"	"	Rensselaer Rd., Sec. 2 & Hillbury Rd.	0	15,000.00	0	15,000.00	9,238.05	5,761.95
Irvington Town		Myrtle Ave., Sec. 2	9,000.00	0	3,178.04	5,821.96	5,821.96	0
"	"	Woolsey St., " 2	1,000.00	0	1,000.00	0	0	0
Livingston Twp.		Sycamore Ave.	9,000.00	0	0	9,000.00	0	9,000.00
Maplewood	"	Burnett " Widening Sec. 2	10,948.21	0	0	10,948.21	0	10,948.21
"	"	Valley St.	0	5,000.00	0	5,000.00	0	5,000.00
Millburn	"	Hobart Ave.	17,872.41	0	0	17,872.41	0	17,872.41
Montclair Town		Claremont Ave.	21,000.00	0	0	21,000.00	0	21,000.00
* "	"	" " Sec. 2	0	5,900.00	0	5,900.00	0	5,900.00
N.Caldwell Boro		Grandview Place	4,500.00	0	0	4,500.00	0	4,500.00
Nutley Town		Joerg Ave.	0	1,800.00	0	1,800.00	0	1,800.00
"	"	San Antonio Ave., etc.	1,227.44	0	1,227.44	0	0	0
W. Caldwell Boro		Hillside Ave.-Waverly Place & Elwood Terr.	9,000.00	0	31.68	8,968.32	8,968.32	0
"	"	Park St. (East)	83.00	0	83.00	0	0	0
"	"	Woodrow Place, Park Ave.	0	15,000.00	0	15,000.00	0	15,000.00
W. Orange Town		Harrison Ave.	7,200.00	12,100.00	0	19,300.00	17,443.26	1,856.74
Maintenance & Repairs of Unimproved Twp. & Boro Roads 1941			0	50,000.00	0	50,000.00	50,000.00	0
County Balance			0	125,865.21	125,000.00	865.21	0	865.21
* For Addtl. Funds see Twp. & Boro Maint. Statement.								
Gloucester								
Clayton Boro		Broad St.	0	8,980.00	0	8,980.00	0	8,980.00
"	"	Center Sts.	8,032.15	0	18.86	8,013.29	8,013.29	0
Deptford Twp.		Salina Rd., Sec.1	0	6,000.00	2,400.00	3,600.00	3,600.00	0
"	"	" " " 2	0	2,400.00	0	2,400.00	2,400.00	0
E.Greenwich Twp.		Harmony Rd., " 2	51.99	0	51.99	0	0	0
"	"	Various sts. in Mt.Royal & Clarksboro	0	4,000.00	0	4,000.00	3,934.93	65.07
Elk Twp.		Glassboro & Ferrell Rd. Sec. 1	0	1,000.00	0	1,000.00	0	1,000.00
"	"	Mullica Hill Rd.	.25	0	.25	0	0	0
Franklin Twp.		Stanton Ave.	62.32	0	62.32	0	0	0
"	"	Victoria " Sec. 4	0	4,280.00	0	4,280.00	4,270.00	10.00

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-I

Gloucester(contd.) Name of Road		Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
Franklin Twp.	Weymouth Rd. Sec. 2	\$ 0	\$ 3,000.00	\$ 1,380.00	\$ 1,620.00	\$ 1,620.00	\$ 0
"	" Williamstown Road	0	5,400.00	900.00	4,500.00	4,500.00	0
Glassboro Boro	Jefferson Ave. & Blvd.	0	450.00	0	450.00	0	450.00
"	" Various sts. 1940	2,220.00	0	2,220.00	0	0	0
"	" " 1941	0	5,400.00	356.14	5,043.86	4,500.00	543.86
Greenwich Twp.	Flood Gates Rd.	0	4,500.00	4,500.00	0	0	0
"	" Forest, Orchard, etc.	3.85	0	3.85	0	0	0
"	" North Delaware St.	0	700.00	0	700.00	0	700.00
"	" Swedesboro Rd., etc.	0	4,500.00	0	4,500.00	4,485.87	14.13
"	" Various sts. 1941	0	2,500.00	0	2,500.00	2,478.60	21.40
Harrison	" Back Creek Rd. Sec.1	4,300.00	0	.61	4,299.39	4,299.39	0
"	" Walters Rd.	0	3,500.00	0	3,500.00	3,239.86	260.14
Logan	" Beckett " Sec. 1	0	4,000.00	0	4,000.00	0	4,000.00
"	" " " 2	0	2,000.00	0	2,000.00	0	2,000.00
"	" Floodgate Rd., etc.	81.58	0	81.58	0	0	0
Mantua	" Golf Club "	0	1,800.00	450.00	1,350.00	1,350.00	0
"	" Heritage Rd. (Gravel & B. S. T.)	22.25	0	22.25	0	0	0
"	" Jackson Rd.	0	3,450.00	0	3,450.00	3,450.00	0
Monroe	" Janvier "	0	5,400.00	900.00	4,500.00	4,500.00	0
"	" Radix "	0	2,520.00	0	2,520.00	0	2,520.00
National Park Boro	Asbury Ave.	1.75	0	1.75	0	0	0
"	" " " Sec. 2	0	2,000.00	2,000.00	0	0	0
"	" Oak Ave., Chestnut St.	0	2,000.00	0	2,000.00	1,999.26	.74
Newfield Boro	Various sts. 1941	0	4,000.00	4,000.00	0	0	0
"	" Weymouth, Oakland, Maple, Hazel Sts.	0	4,000.00	0	4,000.00	0	4,000.00
Paulsboro	" Beacon, Nassau, etc.	82.55	0	82.55	0	0	0
"	" Intersection of Fifth St., Del. St. & Billingsport Rd.	1,600.60	0	1,600.60	0	0	0
"	" Riverview Ave., Clon- mell Road	312.79	0	312.79	0	0	0
"	" Thompson Ave. & Vanneman Blvd.	0	1,600.60	0	1,600.60	0	1,600.60
Pitman	" Various sts. 1940	236.92	0	236.92	0	0	0
"	" " " 1941	0	9,000.00	0	9,000.00	0	9,000.00
So. Harrison Twp.	Criscin Rd.	4,798.00	0	0	4,798.00	4,499.78	298.22
"	" Richwood-Harrison- ville Sec.1 (Srf.trt.)	702.00	0	8.30	693.70	693.70	0
"	" Same Sec. 2 & 3	0	4,500.00	0	4,500.00	0	4,500.00

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-J

		Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
Gloucester(contd.)							
Swedesboro Boro	2nd St. & Lake Ave.	\$ 0	\$ 2,700.00	\$ 0	\$ 2,700.00	\$ 0	\$ 2,700.00
" "	Various sts. 1941	0	5,000.00	5,000.00	0	0	0
Washington Twp.	Salina Rd. & Salina- Cross Keys Rd.	950.00	6,400.00	0	7,350.00	0	7,350.00
" "	Park,Lake,Central Av.	2,500.00	0	0	2,500.00	1,796.22	703.78
" "	Fish Pond Rd.,etc.	4,050.00	0	0	4,050.00	3,671.53	378.47
Wenonah Boro	Poplar,Cherry Sts.	0	3,000.00	1.38	2,998.62	2,998.62	0
" "	So. West Ave., (Surf Trt.)	585.00	0	125.45	459.55	459.55	0
" "	Various sts. 1939	196.55	0	0	196.55	0	196.55
W. Deptford Twp.	1st Ave.	0	5,064.24	0	5,064.24	0	5,064.24
" " "	Brewer,Dubois Aves.	84.78	0	84.78	0	0	0
" " "	Center St.	0	2,000.00	0	2,000.00	0	2,000.00
" " "	Elbourne,Lafayette, Francis Ave.,etc.	4,700.00	0	0	4,700.00	4,699.53	.47
" " "	Milton "	1,464.24	0	1,464.24	0	0	0
Westville Boro	Birch,Oak,High Sts.	0	1,500.00	0	1,500.00	1,500.00	0
" "	4th, 5th Sts.	0	598.40	0	598.40	598.40	0
" "	Various sts. 1940	598.40	0	598.40	0	0	0
" "	" " 1941	0	4,000.00	0	4,000.00	0	4,000.00
Woodbury City	Cooper St.	8,100.00	900.00	1,077.68	7,922.32	7,922.32	0
" "	Railroad Ave.	0	11,077.68	0	11,077.68	0	11,077.68
" "	Tatum St.	1,690.00	0	0	1,690.00	0	1,690.00
" "	Various sts. 1940	900.00	0	900.00	0	0	0
" "	" " 1941	0	10,000.00	10,000.00	0	0	0
Woodbury Hts. Boro	Academy Ave.,etc. (Surf. Treat.)	13.56	0	13.56	0	0	0
" " "	Woodland, Chestnut- East,Chestnut-West,etc.	396.36	0	396.36	0	0	0
" "	"Maple,Barlow Ave.,etc.	0	3,825.00	0	3,825.00	0	3,825.00
" "	" Various sts. 1941	0	4,500.00	3,825.00	675.00	0	675.00
Woolwich Twp.	Back Creek Rd. Sec.1	0	5,500.00	2,527.00	2,973.00	2,969.82	3.18
" " "	" " " " 2	0	2,527.00	0	2,527.00	0	2,527.00
" " "	" " " " 3	0	860.00	0	860.00	0	860.00
" "	Harrison Sta. Rd., Sec. 1	3,900.00	0	30.27	3,869.73	3,869.73	0
" "	High St.	0	1,440.00	0	1,440.00	0	1,440.00
" "	Warrington Mill "	.36	0	.36	0	0	0
County Balance		1,138.08	125,000.00	126,137.68	.40	0	.40

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

#17-K

	Name of Road	Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
Hudson							
E. Newark Boro	Third St.	\$ 0	\$ 17,000.00	\$ 0	\$ 17,000.00	\$ 17,000.00	\$ 0
Guttenberg Town	26th "	8,500.15	31.27	0	8,531.42	8,531.42	0
" "	70th St., Sec.2	0	20,000.00	0	20,000.00	19,441.05	558.95
North Bergen Twp.	Broadway	35,000.00	15,000.00	0	50,000.00	35,120.58	14,879.42
" "	Dell Ave.	0	10,000.00	0	10,000.00	0	10,000.00
*Secaucus Town	Center Ave.	9,474.76	0	0	9,474.76	9,474.76	0
" "	Irving St.	1,421.99	0	1,421.99	0	0	0
" "	Maple St.,etc.	0	35,000.00	35,000.00	0	0	0
" "	" St.	0	17,988.93	0	17,988.93	14,225.81	3,763.12
" "	Minnie Place	0	11,026.49	0	11,026.49	8,300.80	2,725.69
" "	Fifth St.	0	8,310.24	0	8,310.24	7,001.97	1,308.27
Weehawken Twp.	Park Ave., Sec.2	10,000.00	0	10,000.00	0	0	0
W.New York Town	16th St. " 2	8,351.04	0	1,425.83	6,925.21	6,925.21	0
" "	Park Ave.	0	40,000.00	1,509.11	38,490.89	26,936.63	11,554.26
County Balance		0	125,000.00	125,000.00	0	0	0

* For Addl. Funds see Twp. & Boro Maint. Statement.

Hunterdon

Alexandria Twp.	Pittstown-Bloomsbury Sec. 3	47.31	0	47.31	0	0	0
Bloomsbury Boro	Church St. Ext.	1,000.00	0	0	1,000.00	1,000.00	0
" "	Various sts. 1941	0	2,000.00	0	2,000.00	0	2,000.00
Clinton Twp.	Annandale-High Bridge	9,000.00	0	212.54	8,787.46	8,787.46	0
" "	" " "Sec.2	0	9,400.00	0	9,400.00	9,153.01	246.99
" "	Cokesbury-Califon Rd.	4,000.00	212.54	0	4,212.54	4,212.54	0
Delaware "	Ringoes-Croton Sec.3	1,287.16	0	0	1,287.16	1,220.45	66.71
" "	" " " 4	0	4,500.00	0	4,500.00	4,487.31	12.69
Franklin "	Pittstown-Baptistown (Bit.Surf. trt.)	0	150.00	0	150.00	150.00	0
" "	River Road	0	10,000.00	0	10,000.00	7,898.46	2,101.54
Frenchtown Boro	Ridge Road	0	6,918.12	0	6,918.12	0	6,918.12
Holland Twp.	Spring Mills-Holland Church Sec. 4	1,070.00	0	0	1,070.00	1,070.00	0
Kingwood "	Kingwood-Byram Sec.3	103.52	0	103.52	0	0	0
" "	" " " 5	9,500.00	0	*9,500.00	0	0	0
" "	" " " 6	0	11,000.00	*11,000.00	0	0	0
Lebanon "	Glen Gardner-Wood Glen Sec. 3	9,000.00	0	470.38	8,529.62	8,529.62	0
" "	Same " 4	0	9,152.26	0	9,152.26	9,152.26	0
Raritan "	Ringoes-Croton Sec.3	1,287.16	0	0	1,287.16	1,220.45	66.71
" "	" " " 4	0	4,500.00	0	4,500.00	4,487.31	12.69

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-1

		Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
<u>Hunterdon(contd.)</u>							
Tewksbury Twp.	Cokesbury-Califon Sec. 1	\$ 0	\$ 5,000.00	\$ 0	\$ 5,000.00	\$ 3,960.01	\$ 1,039.99
Union	Clinton-Tunisons Cor. Sec. 2	9,500.00	0	325.90	9,174.10	9,174.10	0
"	Same " 3	0	5,000.00	0	5,000.00	4,818.89	181.11
"	Pattenburg-Norton Rd.	0	8,325.90	0	8,325.90	6,083.03	2,242.87
Maintenance & Repairs of Unimproved Twp. & Boro Roads 1941		0	50,000.00	0	50,000.00	50,000.00	0
County Balance		0	125,000.83	125,000.00	.83	0	.83
* Transferred to Secondary & Feeder Roads, Federal Aid.							
<u>Mercer</u>							
E. Windsor Twp.	Cranbury Crossroad	3,000.00	0	0	3,000.00	0	3,000.00
"	Etra-Momm. Co.Line	3,000.00	0	0	3,000.00	3,000.00	0
Ewing	7th St.	0	3,100.00	0	8,100.00	0	8,100.00
"	De Cou Ave.	0	8,100.00	8,100.00	0	0	0
"	Wilburtha Road	18,000.00	0	0	18,000.00	18,000.00	0
Hamilton	Klockner "	0	8,100.00	0	8,100.00	0	8,100.00
"	Yardville-Hamilton Sq. Road Sec. 6	226.12	0	0	226.12	0	226.12
Hightstown Boro	Maxwell Ave. Sec. 1	3,600.00	0	0	3,600.00	0	3,600.00
"	" " & Grant " Sec. 2	4,000.00	0	0	4,000.00	0	4,000.00
Hopewell	Model " " 2	7,479.44	0	0	7,479.44	6,367.42	1,112.02
"	" " " 3	0	4,500.00	0	4,500.00	0	4,500.00
"	Hopewell-Wertsville Sec.3	8,164.93	0	0	8,164.93	5,209.16	2,955.77
"	Moores Station-Ackors Cor. Rd. Sec. 4	0	8,100.00	0	8,100.00	0	8,100.00
Lawrence	Princeton Pike Sec. 3	10,000.00	0	0	10,000.00	10,000.00	0
"	" " " 4	0	8,100.00	0	8,100.00	0	8,100.00
Pennington Boro	Eglantine Ave.	0	7,200.00	7,200.00	0	0	0
"	West Welling Ave.	0	7,200.00	0	7,200.00	2,889.80	4,310.20
Princeton Twp.	Princeton Pike Sec.2	9,742.11	0	1,432.38	8,309.73	8,309.73	0
"	" " " 3	0	9,532.38	0	9,532.38	2,861.44	6,670.94
"	Boro Westcott,Library St.	0	4,500.00	0	4,500.00	0	4,500.00
"	Green,Quarry Sts.,etc.	7,000.00	0	0	7,000.00	6,460.74	539.26
Washington Twp.	Robbinsville-Sharon Sec. 7	6,787.02	0	0	6,787.02	6,656.80	130.22
"	Same " 8	0	9,000.00	0	9,000.00	0	9,000.00
W. Windsor	Alexander Rd.	7,200.00	0	637.65	6,562.35	6,562.35	0
"	" " Sec. 2	0	8,737.65	0	8,737.65	0	8,737.65

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

			Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
<u>Mercer (contd.)</u>								
W. Windsor Twp.	Reed-Dey Road		\$ 2,157.40	\$ 0	\$ 0	\$ 2,157.40	\$ 2,157.40	\$ 0
" " "	" " Sec. 2		0	1,200.00	0	1,200.00	0	1,200.00
" " "	Varsity Ave. & Wilder Ave.		3,688.59	0	0	3,688.59	3,688.59	0
Maintenance & Repairs of Unimproved Twp. & Boro Roads 1941			0	50,000.00	0	50,000.00	50,000.00	0
County Balance			0	125,000.00	125,000.00	0	0	0
<u>Middlesex</u>								
Carteret Boro	Hudson St.,etc.		0	5,000.00	0	5,000.00	0	5,000.00
" " "	Romanowski,Herman Aves.		3,484.07	0	3,484.07	0	0	0
Cranbury Twp.	Cranbury Sta.-Wyckoffs Mills Rd.		0	2,250.00	0	2,250.00	0	2,250.00
" " "	Wyckoffs Mills Rd.		9,900.00	0	0	9,900.00	4,836.43	5,063.57
Dunellen Boro	Prospect Ave.,Sec.2		810.29	0	810.29	0	0	0
" " "	" " " 3		0	11,000.00	0	11,000.00	0	11,000.00
E.Brunswick Twp.	Dutch Road		0	8,000.00	0	8,000.00	0	8,000.00
" " "	New Brunswick Ave.		0	8,000.00	8,000.00	0	0	0
" " "	Rhode Hall Road		1,187.54	0	1,187.54	0	0	0
" " "	" " "		2,618.42	0	2,618.42	0	0	0
Metuchen Boro	Lake Ave.		0	4,500.00	0	4,500.00	0	4,500.00
Middlesex "	Mountain Ave., Sec. 2, Wallington St.,etc.		17,000.00	4,000.00	0	21,000.00	14,757.99	6,242.01
" " "	Stephenson Ave.		0	4,000.00	4,000.00	0	0	0
Monroe Twp.	Cranbury Sta.-Wyckoffs Mills Road		0	2,250.00	0	2,250.00	0	2,250.00
" " "	Union Val.-Applegarth		8,959.66	0	0	8,959.66	8,396.98	562.68
Piscataway Twp.	West 4th St.,Sec.2		0	13,680.00	0	13,680.00	0	13,680.00
Plainsboro "	Dey Road, Sec.2&3		973.86	0	973.86	0	0	0
" " "	" " " 4 & Scotts Cor.-Monm. Jct. Rd.		10,416.10	0	1,081.66	9,334.44	9,334.44	0
" " "	" Scotts Cor.-Monm.Jct.Sec.2		0	15,981.66	0	15,981.66	11,806.63	4,174.98
Raritan "	" New Dover Rd. Sec. 1		0	4,500.00	0	4,500.00	0	4,500.00
Sayreville Boro	Deerfield Rd.		12,400.00	0	0	12,400.00	0	12,400.00
" " "	" " Sec. 2		0	6,600.00	0	6,600.00	0	6,600.00
" " "	Sandfield " " 3		772.75	0	772.75	0	0	0
S.Brunswick Twp.	Cottageville-Fresh Ponds Rd., Sec. 3		9,000.00	0	0	9,000.00	8,272.69	727.31
" " "	Same Sec. 4		0	8,200.00	0	8,200.00	0	8,200.00
" " "	New Road		4.91	0	4.91	0	0	0

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-N

Middlesex(contd.)	Name of Road	Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
So.Brunswick Twp.	New Road(South) Sec. 2	\$ 15,000.00	\$ 830.66	\$ 0	\$ 15,830.66	\$ 10,014.97	\$ 5,815.69
So.Plainfield Boro	Delmore Ave.	0	4,420.00	0	4,420.00	0	4,420.00
Maintenance & Repairs of Unimproved Twp. & Boro Roads 1941		0	50,000.00	0	50,000.00	50,000.00	0
County Balance		5,654.14	125,351.84	130,630.66	375.32	0	375.32
Monmouth							
Atlantic Twp.	Jerseyville Rd.	0	2,600.00	2,600.00	0	0	0
" "	Montrose Rd.(Grading)	2,600.00	0	418.12	2,181.88	2,181.88	0
" "	" " (Paving)	0	4,688.01	0	4,688.01	0	4,688.01
" Highlands Boro	E.Highland Ave.	1,500.00	0	0	1,500.00	1,500.00	0
" " "	Prospect,8th Aves.	0	1,500.00	0	1,500.00	1,500.00	0
Avon-by-the-Sea "	Fifth Ave.	1,500.00	0	0	1,500.00	1,500.00	0
" " " "	4th & W.End "	0	1,500.00	368.00	1,132.00	1,132.00	0
" " " "	Third Ave.	0	368.00	0	368.00	0	368.00
Belmar Boro	Various sts. 1939	5,901.14	0	0	5,901.14	4,971.86	929.28
" " "	" " 1940	5,000.00	0	0	5,000.00	5,000.00	0
" " "	" " 1941	0	5,000.00	0	5,000.00	0	5,000.00
Bradley Beach Boro	Bradley Blvd. & Beach Ave.	0	2,500.00	0	2,500.00	0	2,500.00
" " "	Madison,Central Aves.	3,000.00	0	0	3,000.00	3,000.00	0
Brielle Boro	Various sts. 1941	0	2,000.00	0	2,000.00	0	2,000.00
Deal " "	Roosevelt Ave.(Surf.Trt.)	521.21	0	0	521.21	521.21	0
Eatontown " "	Reynolds Drive " "	630.28	0	630.28	0	0	0
" " "	Villa Place	0	630.28	0	630.28	0	630.28
Freehold Twp.	Wemlock-West Free- hold Sec. 2	2,000.00	0	0	2,000.00	2,000.00	0
" " "	W. Freehold-Georgia School House Rd., Sec. 3	0	1,500.00	0	1,500.00	0	1,500.00
Howell " "	Lippincott Rd.	0	1,000.00	0	1,000.00	1,000.00	0
" " "	Hulick-Peckin Rd.	0	3,000.00	0	3,000.00	3,000.00	0
Interlaken Boro	Bendermere Ave.	232.84	0	232.84	0	0	0
" " "	Buttermere "	2,000.00	0	0	2,000.00	2,000.00	0
" " "	Windermere "	0	2,000.00	0	2,000.00	0	2,000.00
Keyport " "	Atlantic St.	2,911.40	0	2,911.40	0	0	0
" " "	Beers St.,etc.(Surf.trt.)	585.74	0	585.74	0	0	0
" " "	W. 1st, Monroe St.,etc.	2,120.00	0	0	2,120.00	2,120.00	0
" " "	Prospect,E.Front,etc.	0	7,911.40	0	7,911.40	7,911.40	0
Manalapan Twp.	Craig Road	0	1,500.00	0	1,500.00	1,500.00	0

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

			Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
Monmouth (contd.)	Name of Road							
Manasquan Boro	Various sts. 1940		\$ 121.77	\$ 0	\$ 121.77	\$ 0	\$ 0	\$ 0
"	"	" " 1941	0	4,000.00	0	4,000.00	4,000.00	0
Matawan	"	Broad St.	0	1,000.00	0	1,000.00	0	1,000.00
Middletown Twp.	Atlantic Ave.(East Keansburg)		0	6,000.00	0	6,000.00	0	6,000.00
"	"	Hudson & Thompson Aves.(East Keansburg)	116.19	0	116.19	0	0	0
"	"	Woman's Hill Rd.	7,000.00	0	0	7,000.00	0	7,000.00
"	"	Mountain Hill Rd. Sec. 2	33.36	0	33.36	0	0	0
"	"	Various sts. 1941	0	6,000.00	6,000.00	0	0	0
Millstone	"	Baird's Cor.- Sweetman's Lane	2,500.00	0	0	2,500.00	0	2,500.00
"	"	Ely's Cor.-Eiler's Cor.	0	1,000.00	1,000.00	0	0	0
"	"	Clarksburg-Red Val. Rd. & Ely's Cor.-Eilers Cor.	0	2,500.00	0	2,500.00	0	2,500.00
Neptune City Boro	Hillside, Third, Summit, 5th Ave.		3,000.00	0	0	3,000.00	3,000.00	0
"	"	" Various sts. 1940	3,000.00	0	3,000.00	0	0	0
"	"	" " " 1941	0	3,000.00	3,000.00	0	0	0
"	"	" Hawthorne,Avondale, Riverview Ave.,etc.	0	6,000.00	0	6,000.00	0	6,000.00
Neptune Twp.	7th,8th Ave.,etc.		4,500.00	0	0	4,500.00	4,500.00	0
"	"	Ninth Ave.,etc.	0	4,500.00	0	4,500.00	4,147.69	352.31
"	"	Pine Brook-Hamilton Rd. (Surf. Treatment)	0	630.00	0	630.00	0	630.00
Ocean	"	Bendermere Ave.	3,000.00	3,000.00	0	6,000.00	0	6,000.00
"	"	Roseld Ave. & Allenhurst Ave.	1,321.78	0	0	1,321.78	1,321.78	0
Oceanport Boro	Port-au-peck Ave., Sec. 1 & 2(Bit.trt.)		0	2,000.00	0	2,000.00	0	2,000.00
"	"	Same Sec. 1 & 2, Commanche Drive	90.83	0	90.83	0	0	0
Raritan Twp.	Hazlet & Union Aves.		0	2,000.00	0	2,000.00	2,000.00	0
Sea Girt Boro	Boston & Brooklyn Blvds., Sec. 2		0	2,286.62	0	2,286.62	0	2,286.62
"	"	" Chicago,Brooklyn, New York,Baltimore Blvd.	0	2,000.00	2,000.00	0	0	0
"	"	" Various sts. (1939)	1.66	0	1.66	0	0	0
"	"	" " (1940)	2,000.00	0	286.62	1,713.38	1,713.38	0

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Monmouth(contd.)	Name of Road	Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
Shrewsbury Twp.	Cranbury Brook-Wayside Road	\$ 0	\$ 1,500.00	\$ 0	\$ 1,500.00	\$ 1,500.00	\$ 0
"	" Pine Brook-Hamilton Sec. 2(Surf. trt.)	0	2,430.00	0	2,430.00	2,430.00	0
"	" Shark River Sta. Road	147.27	0	147.27	0	0	0
So. Belmar Boro	Seventeenth Ave.	0	1,000.00	0	1,000.00	1,000.00	0
Spring Lake "	Various sts. 1940	2,000.00	0	159.09	1,840.91	1,840.91	0
"	" Newark, Tuttle, Monroe Aves.	0	2,000.00	0	2,000.00	0	2,000.00
"	" Various sts. 1941	0	2,000.00	2,000.00	0	0	0
Spring " Hts. "	" Ocean Road	150.00	0	0	150.00	150.00	0
"	" " Old Mill " & Mercer Ave.	0	393.17	0	393.17	0	393.17
"	" " " " " Sec. 2, Lake Ave.,etc.	13.40	0	13.40	0	0	0
"	" " " Various sts. 1940(B.S.T.)	2,000.00	0	393.17	1,606.83	1,606.83	0
"	" " " Lake,7th Ave.,etc.	0	1,000.00	0	1,000.00	0	1,000.00
Union Beach Boro	Park "	2,000.00	0	2,000.00	0	0	0
Upper Freehold Twp.	Ellisdale-Walnford-Allentown Sec. 4	3,965.49	0	490.37	3,475.12	3,475.12	0
"	" " Red Valley-Imlays Hill Road	0	5,400.00	0	5,400.00	2,468.41	2,931.59
Wall Twp.	Manasquan River Bridge to Glendale Road	0	4,500.00	0	4,500.00	0	4,500.00
"	" Marconi Road & Old Mill "	4,500.00	0	0	4,500.00	3,583.13	916.87
"	" Sea Girt Ave.	4,000.00	0	0	4,000.00	4,000.00	0
Maintenance & Repairs of Unimproved Twp. & Boro Roads 1941		0	50,000.00	0	50,000.00	50,000.00	0
County Balance		237.37	125,000.00	125,237.37	0	0	0
Morris							
Boonton Town	Vreeland Ave.,Sec.1	577.68	0	577.68	0	0	0
Butler Boro	Roosevelt "	6,059.17	0	0	6,059.17	6,059.17	0
Chatham Twp.	Mt. Vernon "	10,500.00	2,123.71	0	12,623.71	12,623.71	0
Chester "	South Rd.(Storm Drain)	7,000.00	0	36.47	6,963.53	6,963.53	0
"	" South Rd.Sec.1(Surface)	0	7,000.00	0	7,000.00	6,932.82	67.18
Denville "	Savage Rd.-Morris Ave., Sec. 1	0	9,000.00	0	9,000.00	0	9,000.00
Harding Twp.	Basking Ridge-NewVernon						

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-2

		Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
<u>Morris (contd.)</u>							
Jefferson Twp.	Sparta-Oak Ridge Sec.2 (Newfoundland)	\$ 239.83	\$ 0	239.83	\$ 0	\$ 0	\$ 0
"	" Sparta-Newfoundland Road Sec. 3	9,222.40	179.17	1,000.00	8,401.57	8,401.57	0
"	" Same Sec. 4	0	12,000.00	179.17	11,820.83	11,809.03	11.80
Montville	" River Road	510.97	0	510.97	0	0	0
Morris	" Western Ave.	0	11,782.35	0	11,782.35	3,895.25	7,887.10
" Plains Boro	Malapardis Road	0	6,000.00	0	6,000.00	0	6,000.00
Passaic Twp.	Long Hill "	8,000.00	0	1,026.31	6,973.69	6,973.69	0
"	" " " Sec. 2	0	9,000.00	0	9,000.00	0	9,000.00
Randolph	" Randolph Ave.	0	6,000.00	726.49	5,273.51	5,273.51	0
"	" "(French Drain)	0	726.49	0	726.49	0	726.49
Rockaway Boro	Beach St.	366.54	0	366.54	0	0	0
"	" Franklin Ave.	0	9,000.00	0	9,000.00	0	9,000.00
Washington Twp.	Long Valley-Fairmount Sec. 5	0	7,000.00	0	7,000.00	6,645.26	354.74
Maintenance & Repairs of Unimproved Twp. & Boro Roads 1941		0	50,000.00	0	50,000.00	50,000.00	0
County Balance		148.26	125,060.34	125,208.60	0	0	0
<u>Ocean</u>							
Barnegat City Boro	6th St.	0	1,000.00	0	1,000.00	1,000.00	0
"	" 9th St.	800.00	0	38.23	761.77	761.77	0
"	" Various sts. 1941	0	1,000.00	1,000.00	0	0	0
Beach Haven Boro	Kentford Ave., Iroquois Sec. 2	3,500.00	0	0	3,500.00	3,500.00	0
"	" Various sts. 1941	0	3,500.00	0	3,500.00	0	3,500.00
Beachwood Boro	Lookout St.	3,500.00	0	0	3,500.00	3,500.00	0
"	" Various sts. 1941	0	2,000.00	0	2,000.00	0	2,000.00
Berkeley Twp.	Brown Ave., Layton Ave., & Lawshe Drive	0	1,796.79	0	1,796.79	0	1,796.79
"	" Louis Ave., Sec. 2 & Anglesea Ave.	3,500.00	0	1,796.79	1,703.21	1,703.21	0
"	" Louis Ave., Sec. 3	0	4,500.00	0	4,500.00	0	4,500.00
"	" Western Blvd.	0	4,500.00	4,500.00	0	0	0
Brick	" Altier Ave., Harris St., Central "	0	1,687.65	0	1,687.65	0	1,687.65
"	" Mandalay Rd. (Normandy Beach)	7,500.00	0	3,789.18	3,710.82	3,710.82	0
"	" " " Sec. 2 etc.	0	3,500.00	0	3,500.00	3,499.39	.61
"	" Silverton Rd. & Mercer Ave.	0	4,000.00	1,687.65	2,312.35	0	2,312.35

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

		Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
Ocean(contd.)							
Brick Twp.	Various sts. 1941	\$ 0	\$ 4,000.00	\$ 4,000.00	\$ 0	\$ 0	\$ 0
Dover	Batchellor St.	0	3,780.00	0	3,780.00	0	3,780.00
"	Dickinson Ave.	0	1,350.00	0	1,350.00	0	1,350.00
"	Grover Rd. & Foster Rd.	0	2,943.00	0	2,943.00	0	2,943.00
"	Lillie Rd. & Bash Rd.	0	2,727.00	0	2,727.00	0	2,727.00
"	Spruce, Orchard Ave., etc.	4,546.80	0	0	4,546.80	3,691.40	855.40
"	Sunset Drive, N. Trinidad, etc.	4,135.97	0	0	4,135.97	3,222.39	913.58
"	Various sts. 1941	0	10,800.00	10,800.00	0	0	0
Eaglewood Twp.	Homestead Ave.	0	1,200.00	0	1,200.00	0	1,200.00
"	Willits Ave., etc.	1,200.00	0	0	1,200.00	875.18	324.82
Harvey Cedars Boro	Burlington Ave., etc.	1,500.00	457.80	0	1,957.80	1,957.80	0
"	Various sts. 1941	0	1,500.00	0	1,500.00	0	1,500.00
Jackson Twp.	Prosper town-Lakehurst Sec.3	3,500.00	0	539.78	2,960.22	2,960.22	0
"	Third St.	0	3,500.00	0	3,500.00	0	3,500.00
Lacey Twp.	Cedar Creek Road	0	3,000.00	3,000.00	0	0	0
"	Haynes St., etc.	3,000.00	0	86.47	2,913.53	2,913.53	0
"	Parker Ave., "	0	3,000.00	0	3,000.00	0	3,000.00
Lavallette Boro	Bay Blvd.(1938) &						
"	Bond Ave. Drainage	1,493.54	0	1,493.54	0	0	0
"	Bond & Brown Ave. (Drainage)	0	1,927.61	0	1,927.61	1,927.61	0
"	Dover Ave.	2,000.00	0	665.72	1,334.28	1,055.48	278.80
Little Egg Harb. Twp.	Gail Rd., Sec.2	0	2,037.50	0	2,037.50	0	2,037.50
"	Otis Bog Rd., Sec. 2	3,420.00	0	224.00	3,196.00	3,196.00	0
"	Stafford Forge Rd. Sec. 1	1,500.00	0	0	1,500.00	1,500.00	0
"	Same " 2	580.00	0	0	580.00	580.00	0
"	" " 3	0	2,686.50	0	2,686.50	0	2,686.50
"	Various rds. 1941	0	4,500.00	4,500.00	0	0	0
Long Beach Twp.	Ocean Blvd. or Beach Ave.	3,000.00	225.00	0	3,225.00	3,225.00	0
"	" " Sec. 2	0	4,000.00	0	4,000.00	0	4,000.00
Manchester	Broadway Blvd., Sec. 2						
"	Morningside St.	3,000.00	0	0	3,000.00	3,000.00	0
"	School House Rd. " 2	0	3,000.00	0	3,000.00	0	3,000.00
Ocean	Bonita Rd., Sec. 2	0	2,500.00	2,500.00	0	0	0
"	Breaker St., etc.	0	2,500.00	0	2,500.00	0	2,500.00
"	Dollmore St. "	2,000.00	0	0	2,000.00	2,000.00	0
Ocean Gate Boro	Cape May Ave.	2,000.00	0	0	2,000.00	1,082.26	917.74

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-S

		Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
Ocean (contd.)							
Ocean Gate Boro	Lakewood Ave.	\$ 0	\$ 3,000.00	\$ 0	\$ 3,000.00	\$ 0	\$ 3,000.00
Pine Beach "	Penns Ave.,Sec.2,						
" " "	Lincoln " etc.	3,500.00	0	1.44	3,498.56	3,498.56	0
" " "	Washington Ave.,etc.	0	3,000.00	0	3,000.00	0	3,000.00
Plumstead Twp.	Archertown Rd. Sec.2	0	3,500.00	3,500.00	0	0	0
" " "	Hawkin Rd., Sec. 2	3,000.00	0	0	3,000.00	0	3,000.00
" " "	" " " 3	0	1,554.73	0	1,554.73	1,554.73	0
" " "	Nash Rd.,Terrace Ave.						
" " "	& Ice Plant Rd.	0	3,500.00	0	3,500.00	0	3,500.00
Point Pleasant Boro	North Rd., etc.	3,000.00	0	1,014.95	1,985.05	1,985.05	0
Pt. Pleasant "	Passaic Ave.	0	3,000.00	3,000.00	0	0	0
" " "	" " " ,Front,						
" " "	Estell,Layton Ave.	0	3,000.00	0	3,000.00	0	3,000.00
" " "	Rue Cambone, etc.	4,092.89	0	0	4,092.89	3,611.65	481.24
" " Beach	Chicago,Princeton Aves.	0	3,000.00	0	3,000.00	0	3,000.00
" " "	Arnold, Cincinnati "	0	2,500.00	0	2,500.00	0	2,500.00
" " "	Various Sts. 1940	3,000.00	0	3,000.00	0	0	0
Seaside Hts.	" W. Central Ave.Ext.	0	800.00	0	800.00	0	800.00
Ship Bottom-Beach	9th, 5th Sts. &						
Arlington Boro	Barnegat Ave.,etc.	3,000.00	0	.24	2,999.76	2,999.76	0
Same	11th St.	0	3,000.00	0	3,000.00	0	3,000.00
So.Toms River "	Dover Rd.Ext.,Torrey Ave.	2.53	0	2.53	0	0	0
" " " "	Mill St.	2,000.00	0	240.18	1,759.82	1,759.82	0
" " " "	Wirth St.	42.51	0	42.51	0	0	0
Stafford Twp.	Stafford Ave.	1,200.00	0	0	1,200.00	945.24	254.76
Surf City Boro	Various sts.(S.3rd,etc.)	3,000.00	0	256.81	2,743.19	2,743.19	0
" " " "	" " " 1941	0	3,000.00	0	3,000.00	0	3,000.00
Tuckerton "	Cox & Pharo Aves.	0	1,000.00	0	1,000.00	0	1,000.00
" " "	Parker Bay,etc.	205.13	0	205.13	0	0	0
Union Twp.	Howardsville Rd.,Sec.2	4,000.00	0	1.62	3,998.38	3,998.38	0
" " "	" " " 3	0	4,000.00	0	4,000.00	0	4,000.00
Maint. & Repairs,etc. 1941		0	50,000.00	0	50,000.00	50,000.00	0
County Balance		200.98	125,114.17	125,200.98	114.17	0	114.17
Passaic							
Bloomingtondale Boro	Elizabeth Ave.	0	4,000.00	0	4,000.00	0	4,000.00
" " "	Vreeland "	21.59	0	0	21.59	0	21.59
Haledon "	Hobart "	1,205.51	0	0	1,205.51	1,205.51	0
" " "	Mountain " &						
" " "	Verein St.	0	3,310.70	0	3,310.70	0	3,310.70

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

			Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
Passaic(contd.)	Name of Road							
Hawthorne Boro	Fifth Ave.		\$ 7,500.00	\$ 0	\$ 0	\$ 7,500.00	\$ 7,500.00	\$ 0
"	" " Sec. 2		0	6,500.00	0	6,500.00	4,584.22	1,915.78
"	Pasadena Pl.							
"	Sec. 2		826.17	0	826.17	0	0	0
"	Royal Ave.		134.27	0	134.27	0	0	0
"	Washington Ave.		740.99	0	740.99	0	0	0
Little Falls Twp.	Muller Place etc.		0	7,328.69	0	7,328.69	0	7,328.69
"	Randolph " "		1,768.01	0	1,768.01	0	0	0
"	Woodhull Ave.,"		5,500.00	0	2,328.69	3,171.31	3,171.31	0
North Haledon Boro	Linda Vista Ave.							
"	(High Mt.Rd. to Terrace Ave.)		0	9,123.17	0	9,123.17	2,268.02	6,855.15
"	Boro Suncrest Ave.,etc.		10,541.31	2,000.00	2,123.17	10,418.14	6,011.40	4,406.74
Pompton Lakes	Colfax Ave.		337.32	0	337.32	0	0	0
"	" " Sec. 2		0	8,443.97	0	8,443.97	8,326.03	117.94
"	Lincoln "		114.37	0	114.37	0	0	0
Prospect Park	Brown " " 2		0	8,000.00	0	8,000.00	0	8,000.00
"	Hoppner St., Fairview & Brown Aves.		8,500.00	0	0	8,500.00	2,312.71	6,187.29
Ringwood Boro	Conklintown Rd.,Sec.2		98.88	0	98.88	0	0	0
"	Cupsaw Ave.		0	7,550.00	0	7,550.00	5,871.37	1,678.63
"	Summit Rd.,etc.		3,299.92	0	0	3,299.92	3,295.93	3.99
"	Mohawk Trail Sec. 2		6,000.00	0	1,050.00	4,950.00	2,551.34	2,398.66
Totowa	Garfield Place,Redmond St.		4,000.00	0	1,299.60	2,700.40	2,484.86	215.54
"	Hobart Ave.,Sec. 2,							
"	Storm Sewer		5,000.00	0	2,855.81	2,144.19	2,144.19	0
"	McKenna Ave. & Bogert St.		0	4,000.00	4,000.00	0	0	0
"	Lincoln Ave.,etc.		0	8,000.00	0	8,000.00	0	8,000.00
"	Tracy " & Hobart Ave.,							
"	Sec. 2 (Paving)		1,800.00	5,923.42	0	7,723.42	0	7,723.42
Wanaque	Conklintown Rd.,Sec.2		98.88	0	98.88	0	0	0
Wayne Twp.	Hardwick Lane		0	6,500.00	0	6,500.00	0	6,500.00
"	Indian Road		1,290.05	0	1,290.05	0	0	0
"	" " Sec. 2		697.28	0	697.28	0	0	0
"	" " " 3		8,000.00	0	1,579.51	6,420.49	0	6,420.49
"	" " " 4		8,500.00	2,405.68	0	10,905.68	0	10,905.68
W. Milford Twp.	Warwick Tpk.,Sec. 6 & Drainage on Sec. 2		7,390.06	0	776.46	6,613.60	6,613.60	0
"	West Brook Rd.		4,500.00	776.46	0	5,276.46	5,101.79	174.67
"	" " " Sec. 2		0	8,500.00	0	8,500.00	0	8,500.00
"	Paterson Boro Bergen Blvd., " 2,etc.		1,267.28	0	1,267.28	0	0	0

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-U

		Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
<u>Passaic(contd.)</u>							
W. Paterson Boro	Marcellus Ave.,etc.	\$ 0	\$ 2,000.00	\$ 2,000.00	\$ 0	\$ 0	\$ 0
" "	Newby Ave., "	564.13	0	564.13	0	0	0
" "	Passaic " etc.	0	7,000.00	0	7,000.00	4,871.98	2,128.02
" "	Peckman " "	427.21	0	427.21	0	0	0
Maintenance & Repairs of Unimproved Twp. & Boro Roads 1941		0	50,000.00	0	50,000.00	50,000.00	0
County Balance		14.11	125,015.99	125,000.00	30.10	0	30.10
<u>Salem</u>							
Alloway Twp.	Emmel Road	0	1,575.00	0	1,575.00	0	1,575.00
" "	Lacy "	8,235.40	0	0	8,235.40	8,235.40	0
" "	Timberman Road	0	7,700.00	1,575.00	6,125.00	0	6,125.00
" "	Waterworks "	2,514.60	0	0	2,514.60	2,514.60	0
Elmer Boro	Barton Ave., Penn St.	0	2,000.00	0	2,000.00	0	2,000.00
Elsinboro Twp.	Sinnickson Landing Road, Sec. 2	3,041.84	9,660.00	720.00	11,981.84	11,981.84	0
" "	Same Sec. 2 (Sluice Construction)	0	720.00	0	720.00	720.00	0
Lower Alloway Creek Twp.	Long Bridge Rd.	1,242.85	0	1,242.85	0	0	0
" " "	Poplar St.	0	4,500.00	350.74	4,149.26	4,149.25	.01
" Penns Neck Twp.	Harvard Rd.	0	4,500.00	0	4,500.00	4,500.00	0
" " "	Kansas "	4,500.00	0	0	4,500.00	0	4,500.00
" " "	River Dr.,Benson Ave.	85.13	0	85.13	0	0	0
Mannington	" Du Bois Rd.	0	5,400.00	1,800.00	3,600.00	3,599.46	.54
" "	" " " Sec. 2	0	1,800.00	0	1,800.00	1,800.00	0
" "	"Marshalltown Rd. " 2	2,000.00	0	.15	1,999.85	1,999.85	0
Penns Grove Boro	Maryland Ave.	0	3,000.00	0	3,000.00	0	3,000.00
" " "	Pearl, Justice Sts.	2,950.00	0	482.97	2,467.03	2,467.03	0
" " "	S. Smith Ave.	1,250.00	0	0	1,250.00	0	1,250.00
" " "	W. Union St.,etc.	2,700.00	0	0	2,700.00	2,700.00	0
Pilesgrove Twp.	Yorktown-Mannington Rd.	0	4,140.00	23.89	4,116.11	4,116.11	0
Pittsgrove	Elmer-Greenville "	0	4,500.00	0	4,500.00	0	4,500.00
" "	Palatine-Husted Rd.	5,800.00	0	0	5,800.00	0	5,800.00
" "	State Park-Willow Grove Sec. 2	9,538.59	0	0	9,538.59	0	9,538.59
Quinton	" New Bridge Rd.	0	7,700.00	196.75	7,503.25	7,503.25	0
Salem City	Belden & Church Sts.	1,218.39	0	1,218.39	0	0	0
" "	Fenwick, Morrison Ave.	0	1,365.28	0	1,365.28	0	1,365.28
" "	Pledger Street	0	1,218.39	0	1,218.39	1,080.00	138.39
" "	Seventh "	0	2,500.00	2,500.00	0	0	0

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-V

		Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
Salem (contd.)	Name of Road						
Salem City	Wesley St.,etc.	\$ 0	\$ 7,000.00	\$ 1,365.28	\$ 5,634.72	\$ 0	\$ 5,634.72
Upper Penns Neck Twp.	Arbor Lane, Garden Lane,etc.	0	2,358.00	0	2,358.00	2,358.00	0
" " "	Georgetown Rd.	2,962.73	0	0	2,962.73	2,962.73	0
" " "	Maplewood,Pinewood, & Oakwood Aves.	0	4,500.00	0	4,500.00	4,500.00	0
" " "	Various sts. 1941	0	4,500.00	4,500.00	0	0	0
" Pittsgrove Twp.	Chestnut Island Rd., Sec. 1	0	5,000.00	1,400.00	3,600.00	3,528.06	71.94
" " "	Same " 2	0	1,400.00	0	1,400.00	1,170.14	229.86
Woodstown Boro	Allen Ave.,East,etc.	4,203.22	0	0	4,203.22	4,203.22	0
" " "	Ashbrook Ave.,etc.	0	5,400.00	0	5,400.00	5,047.77	352.23
Maintenance & Repairs of Unimproved Twp. & Boro Roads 1941		0	50,000.00	0	50,000.00	50,000.00	0
County Balance		0	125,024.48	125,000.00	24.48	0	24.48
Somerset							
Bedminster Twp.	Pluckemin-Burnt Mills Rd.,Sec.1 (Paving)	10,813.63	0	2,677.77	8,135.86	8,135.86	0
" " "	Same " 4	0	13,677.77	0	13,677.77	0	13,677.77
Bernards	Martinsville - Liberty Corner, Sec. 5	19,000.00	0	0	19,000.00	8,242.75	10,757.25
" " "	Same " 6	0	8,000.00	0	8,000.00	0	8,000.00
Bridgewater	Adamsville Rd.	4,500.00	0	334.60	4,165.40	4,165.40	0
" " "	No. Bridge St.	10,000.00	189.83	0	10,189.83	10,189.83	0
" " "	" " " Sec. 2	0	12,373.44	0	12,373.44	12,373.44	0
Franklin	Bunker Hill Rd. " 4	8,867.60	0	0	8,867.60	8,687.60	180.00
" " "	Cedar Grove Lane, Sec. 1	0	7,000.00	0	7,000.00	0	7,000.00
Green	Gold St.	0	4,000.00	0	4,000.00	0	4,000.00
Hillsborough	New Center-School House Rd., Sec. 3	0	5,500.00	656.86	4,843.14	4,843.14	0
No. Plainfield Boro	Maple Ave.-Wilson Ave.	4,697.05	0	0	4,697.05	4,697.05	0
Somerville Boro	Adamsville Rd.	4,500.00	0	334.59	4,165.41	4,165.41	0
" " "	West Cliff St. Sec.1	0	12,000.00	0	12,000.00	12,000.00	0
So. Bound Brook Boro	Edgewood Terrace	3,575.93	0	3,575.93	0	0	0
" " " "	" " " Sec.2	4,500.00	4,500.00	9,000.00	0	0	0
" " " "	Madison St. & Louis Ave.	0	12,575.93	0	12,575.93	12,344.78	231.15
Warren Twp.	Gillette-Watchung						

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-M

		Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Dec.31,1941
Somerst (contd.)							
Warren Twp.	Mt.Horeb Rd.,Sec.1	\$ 7,000.00	\$ 0	\$ 0	\$ 7,000.00	7,000.00	0
Watchung Boro	Valley Rd., Sec. 4						
"	& Crossway	12,616.29	0	0	12,616.29	8,807.87	3,808.42
"	Crossway-Valley Rd.						
"	Sec. 4(Surface)	0	12,000.00	0	12,000.00	0	12,000.00
Maintenance & Repairs of Unimproved Twp.							
& Boro Roads 1941		0	50,000.00	0	50,000.00	50,000.00	0
County Balance		8.12	125,315.06	125,000.00	323.18	0	323.18
Sussex							
Andover Twp.	Springdale-Fredon Rd.	0	700.00	0	700.00	700.00	0
Branchville Boro	Kemah Lake Rd.	0	3,000.00	0	3,000.00	0	3,000.00
Byram Twp.	Old Stanhope Rd.	6,000.00	0	0	6,000.00	4,795.88	1,204.12
"	" " " Sec. 2	5,000.00	0	0	5,000.00	0	5,000.00
"	Amity-Mohawk Rd. " 3	6,000.00	0	0	6,000.00	4,665.99	1,334.01
Frankford Twp.	County Farm Rd. " 2	0	7,000.00	0	7,000.00	0	7,000.00
"	Plains Rd. Sec.2&3	8,000.00	8,000.00	0	16,000.00	0	16,000.00
"	" " " 3	8,000.00	0	8,000.00	0	0	0
Franklin Boro	Davis Road	0	8,000.00	0	8,000.00	0	8,000.00
"	Scott "	3,929.74	0	0	3,929.74	3,929.74	0
Fredon Twp.	Fredon-Springdale,						
"	Sec. 1(Surf. Trt.)	0	751.59	0	751.59	721.49	30.10
"	Same Sec. 2	751.59	0	751.59	0	0	0
"	" " 3	0	6,300.00	0	6,300.00	0	6,300.00
Green	Dark Moon Rd.	0	2,500.00	1,309.29	1,190.71	1,190.71	0
"	Greendell-Hunstville,						
"	Sec. 2 & 3 (Surf. trt.)	159.90	0	0	159.90	0	159.90
"	Greendell-Johnsonburg Rd.	46.44	0	0	46.44	0	46.44
"	Huntsville-Springdale	0	5,000.00	0	5,000.00	0	5,000.00
"	Shotwell Road	0	2,500.00	0	2,500.00	0	2,500.00
"	" " Sec. 2	0	1,309.29	0	1,309.29	0	1,309.29
Hamburg Boro	Linwood Ave. & Oak St.						
"	Sec. 1, 2, 3	6,000.00	6,500.00	0	12,500.00	0	12,500.00
"	Linwood Ave. & Oak St.						
"	Sec. 2	4,000.00	0	4,000.00	0	0	0
"	" Ave.,Oak St.Sec. 3	0	2,500.00	2,500.00	0	0	0
Hampton Twp.	Myrtle Grove-Lake Kemah Rd.						
"	Sec.2, Mecca Lake Rd.	5,000.00	0	0	5,000.00	4,391.61	608.39
"	" Paulinskill Lake, W. Shore	0	5,000.00	0	5,000.00	0	5,000.00
Hardyston Twp.	Big Spring Road	6,500.00	0	0	6,500.00	0	6,500.00

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-X

		Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
Sussex(contd.)	Name of Road						
Hopatcong Boro	Brooklyn-Stanhope						
	Rd. Sec. 1&2	\$ 8,485.34	\$ 0	\$ 0	\$ 8,485.34	\$ 8,429.75	\$ 55.59
"	Same " 3	0	10,000.00	0	10,000.00	0	10,000.00
"	Indian&Mohawk Trails,Sec.2	450.00	0	0	450.00	0	450.00
Lafayette Twp.	Sunset Inn-Lime Crest Rd.	6,000.00	0	0	6,000.00	5,272.61	727.39
Lafayette Twp.	Statesville Quarry Rd.	0	4,000.00	0	4,000.00	0	4,000.00
Montague "	New Road Sec. 3	547.34	0	0	547.34	0	547.34
"	" " " 4	0	5,000.00	0	5,000.00	0	5,000.00
Newton Town	Trinity St.	0	10,000.00	0	10,000.00	8,316.16	1,683.84
Sandyston Twp.	Bevans River Rd.	8,000.00	0	3,502.37	4,497.63	4,497.63	0
"	" " " Sec. 2	0	2,565.00	805.18	1,759.82	1,759.82	0
"	Ridge Rd., Sec. 4	0	2,500.00	0	2,500.00	2,500.00	0
"	" " " 5	0	1,742.55	0	1,742.55	0	1,742.55
"	Shaytown Cemetery Rd.	0	4,000.00	0	4,000.00	4,000.00	0
Sparta "	Lime Crest Rd. Sec.2	5,000.00	0	0	5,000.00	2,869.18	2,130.82
"	Morris Lake Rd. " 5	2,345.62	0	293.01	2,052.61	0	2,052.61
"	Old Stanhope Rd.	5,000.00	0	5,000.00	0	0	0
"	" " " Sec.1&2	7,500.00	5,000.00	0	12,500.00	0	12,500.00
Stillwater "	Hampton-Mt.Benevolence Rd.	4,000.00	293.01	0	4,293.01	4,293.01	0
"	Ridge Road	4,000.00	0	0	4,000.00	3,938.93	61.07
Sussex Boro	Lakeshore Drive	3,000.00	0	0	3,000.00	0	3,000.00
Vernon Twp.	Highland Lakes-Canisteer Rd.	0	4,000.00	0	4,000.00	0	4,000.00
"	Moe Tavern Rd.(Surf.Trt.)	0	3,000.00	0	3,000.00	1,307.88	1,692.12
"	Sand Hill Rd.	6,000.00	0	1,500.00	4,500.00	4,346.51	153.49
"	" " "(Bit.Surf.Trt.)	0	1,500.00	0	1,500.00	880.57	619.43
Walpack "	River Rd., Sec. 3	8,000.00	0	8,000.00	0	0	0
"	" " " 3&4	13,000.00	10,900.00	0	23,900.00	5,379.76	18,520.24
"	" " " 5	0	9,000.00	2,900.00	6,100.00	0	6,100.00
Wantage Twp.	Mt.Salem-Unionville Rd.	10,000.00	0	10,000.00	0	0	0
"	Same Sec. 1 & 2	0	16,000.00	0	16,000.00	0	16,000.00
"	Quarryville-Wolf Pit Rd.	8,500.00	0	0	8,500.00	0	8,500.00
Maintenance & Repairs of Unimproved Twp. & Boro Roads 1941		0	25,000.00	0	25,000.00	25,000.00	0
County Balance		0	125,000.00	125,000.00	0	0	0

<u>Union</u>							
Cranford Twp.	Lincoln Ave.,Sec. 3	15,009.00	0	0	15,009.00	0	15,009.00
Hillside "	North Union Ave.	10,800.00	2,700.00	0	13,500.00	12,311.46	1,188.54
"	Summit "	1,472.26	0	1,472.26	0	0	0
"	Sweetland "	9,000.00	0	0	9,000.00	7,387.00	1,613.00

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-Y

		Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
Union (contd.)	Name of Road						
Mountainside Boro	New Providence Road	\$ 0	\$ 2,500.00	\$ 0	\$ 2,500.00	\$ 0	\$ 2,500.00
New Providence Boro	Elkwood Ave.	0	18,000.00	0	18,000.00	0	18,000.00
Roselle Boro	Thompson "	2,676.37	0	0	2,676.37	0	2,676.37
" Park "	Colfax "	0	11,000.00	0	11,000.00	0	11,000.00
" " "	Valley Rd. & Beechwood Aves.	17,100.00	0	0	17,100.00	0	17,100.00
Scotch Plains Twp.	Westfield Ave.	11,314.48	0	0	11,314.48	11,274.35	40.13
" " "	" " Sec.2	0	14,400.00	0	14,400.00	0	14,400.00
Union Twp.	Oakland "	0	7,200.00	0	7,200.00	0	7,200.00
" " "	Union Ave.	0	7,200.00	7,200.00	0	0	0
" " "	Vaux Hall Rd., Sec.3	3,830.51	0	0	3,830.51	0	3,830.51
" " "	" " " " 4	22,500.00	0	0	22,500.00	0	22,500.00
" " "	" " " " 5	0	16,300.00	0	16,300.00	0	16,300.00
Westfield Town	Fourth Ave. & So. Chestnut Ave.	18,000.00	0	0	18,000.00	16,354.89	1,645.11
" "	Gallows Hill Rd.	735.00	0	735.00	0	0	0
" "	Brightwood Ave.	3,252.36	0	3,252.36	0	0	0
" "	East Broad St.	0	8,100.00	0	8,100.00	0	8,100.00
" "	Windsor Ave., Ripley Place & Livingston St.	0	8,100.00	8,100.00	0	0	0
Maintenance & Repair of Unimproved Twp. & Boro Roads 1941		0	50,000.00	0	50,000.00	50,000.00	0
County Balance		0	125,752.36	125,492.74	259.62	0	259.62
Warren							
Alpha Boro	Warren St.	4,305.65	0	514.62	3,791.03	3,791.03	0
Blairstown Twp.	New Road, Rt. #8 to Stillwater Rd.	19,300.00	0	0	19,300.00	8,888.18	10,411.82
" "	Vail-Polkville Road	402.62	0	402.62	0	0	0
Frelinghuysen Twp.	Dark Moon Road, Sec. 1 & 2	14,129.88	0	0	14,129.88	13,057.79	1,072.09
Hardwick	Blairstown-Stillwater Sec. 1 (New Road)	3,600.00	0	0	3,600.00	912.87	2,687.13
" "	Spring Valley Road Sec. 2	9,050.96	0	2,649.23	6,401.73	6,401.73	0
Harmony Twp.	Harmony Sta. Rd.	94.72	0	94.72	0	0	0

Motor Vehicle Fund - Township & Boro Aid
(Construction, Reconstruction and Maintenance)

Schedule #17-2

		Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31,1941	Balance on Allotment Dec.31,1941
Warren(contd.)							
Knowlton Twp.	Walnut Corner-						
	Blairstown Line Rd.	\$ 0	\$ 9,000.00	\$ 0	\$ 9,000.00	\$ 0	\$ 9,000.00
Liberty	" Mountain Lake-						
	Great Meadows Road,						
	Sec. 1 & 2	7,494.89	0	90.00	7,404.89	7,404.89	0
"	" Mt. Lake-Great Meadows						
	Rd., Sec. 3	5,364.30	0	5,364.30	0	0	0
"	" Mt. Lake-Great Meadows						
	Rd. Sec. 4 & Sec. 3	0	17,364.30	0	17,364.30	6,593.16	10,771.14
Mansfield	" Mt. Bethel Rd. " 3	0	6,750.00	0	6,750.00	6,748.34	1.66
Oxford	" Race's Corner-Oxford						
	Road	2,250.00	0	0	2,250.00	1,524.20	725.80
"	" Same Sec. 2	0	11,600.00	0	11,600.00	0	11,600.00
Pahaquarry	" River Rd. Sec. 2	447.62	0	0	447.62	447.62	0
"	" " " " 3 & 4	40.04	0	40.04	0	0	0
"	" " " " 6	27.18	0	27.18	0	0	0
Phillipsburg Town	Lock & Logan Sts.	0	10,950.00	0	10,950.00	0	10,950.00
"	" Roseberry, Metz "	18.02	0	18.02	0	0	0
Pohatcong Twp.	Still Valley-Warren						
	Glen-Bloomsbury Rd.	214.39	0	214.39	0	0	0
"	" Various rds. & sts.	4,000.00	0	0	4,000.00	0	4,000.00
Washington	" Murder's Bridge Rd.	7,682.55	0	2,276.96	5,405.59	5,405.59	0
"	Boro Broad St.	0	27,450.41	0	27,450.41	21,821.28	5,629.13
"	" Pershing Ave.	32.69	0	32.69	0	0	0
White Twp.	Race's Cor.-Oxford Rd.	9,000.00	2,000.00	0	11,000.00	8,389.09	2,610.91
Maint. & Repairs, etc., 1941		0	50,000.00	0	50,000.00	50,000.00	0
County Balance		193.86	126,803.92	125,193.86	1,803.92	0	1,803.92
		\$1,787,003.88	*\$5,801,815.97	\$3,213,663.55	\$4,375,156.30	\$2,722,103.69	\$1,653,052.61

General Cancellation Fund

1,818.18
\$1,788,822.06

1,818.18
\$4,376,974.48

1,818.18
\$1,654,870.79

\$2,625,000.00 - 1941 Funds
3,176,815.97 - From Cancellations
*\$5,801,815.97

Motor Vehicle Funds
Township & Boro Aid Maintenance

<u>C o u n t y</u>	Balance on Allot. Dec.31,1940	Allotted 1 9 4 1	Cancelled for Re- allotment	T o t a l	Expenditure Jan. 1 to Dec.31, 1941	Balance on Allot. Dec.31, 1941
Atlantic	\$ 10,794.71	\$ 25,000.00	\$ 0	\$ 35,794.71	\$ 16,756.11	\$ 19,038.60
Bergen	0	25,486.50	0	25,486.50	25,486.50	0
Burlington	12,778.92	25,000.00	45.01	37,733.91	37,592.31	141.60
Camden	11,696.60	25,000.00	226.70	36,469.90	8,151.00	28,318.90
Cape May	10,674.63	27,201.64	1,209.47	36,666.80	6,377.68	30,289.12
Cumberland	3,003.14	25,000.00	0	28,003.14	0	28,003.14
Essex	22,314.83	25,000.00	25,000.00	22,314.83	4,689.23	17,625.60
A-*Caldwell Twp., New Dutch Lane	6,325.24	0	0	6,325.24	0	6,325.24
A-*Town Montclair-Claremont Ave. Sec.2	0	25,000.00	0	25,000.00	0	25,000.00
Gloucester	14,576.07	25,000.00	0	39,576.07	35,167.25	4,408.82
Hudson	0	25,000.00	25,000.00	0	0	0
*Boro of E. Newark-Sherman Ave.	1,260.76	0	1,260.76	0	0	0
A-*Town of Secaucus-Center Ave.	19,039.12	0	739.35	18,299.77	18,299.77	0
A-* " " " -Fifth St.	0	2,000.11	0	2,000.00	1,048.07	952.04
*Town of Kearny-Hackensack Ave., 3rd St.	0	25,000.00	0	25,000.00	15,612.71	9,387.29
Hunterdon	12,758.34	25,000.00	0	37,758.34	10,673.40	27,084.94
Mercer	11,062.78	25,000.00	0	36,062.78	18,804.15	17,258.63
Middlesex	14,967.62	25,000.00	1,302.39	38,665.23	7,723.94	30,941.29
Morrmouth	16,751.38	26,520.00	3,052.92	40,218.46	23,615.29	16,603.17
Morris	10,411.63	25,000.00	0	35,411.63	9,457.23	25,954.40
Ocean	13,564.70	25,000.00	9.73	38,554.97	12,375.05	26,179.92
Passaic	14,569.31	25,000.00	0	39,659.31	14,990.02	24,669.29
Salem	16,574.39	25,000.00	0	41,574.39	13,774.82	27,799.57
Somerset	11,536.02	25,000.00	0	36,536.02	3,113.38	33,422.64
Sussex	10,344.97	25,000.00	0	35,344.97	31,579.06	3,765.91
Union	4,664.16	25,000.00	365.74	29,298.42	0	29,298.42
Warren	6,604.53	25,000.00	0	31,604.53	5,719.72	25,884.81
	\$ 256,363.85	**\$581,208.25	\$58,212.07	\$ 779,360.03	\$ 321,006.69	\$ 458,353.34
Unallotted Funds	5,020.68			7,024.50		7,024.50
	\$ 261,384.53			\$ 786,384.53		\$ 465,377.84

\$525,000.00 - 1941 Funds

56,208.25 - From Cancellations

**\$581,208.25

* Construction Work, In accordance with
Chap. #365 P. L. 1938 & Chap. #380 P.L. 1939.

A - For additional funds see "Twp. & Boro
Aid Const., Maint., etc." statement.

Expenditures and Commitments for
Purchase of Plant and Equipment
for the Year 1941

Description

Autos	\$ 93,110.44
Trucks	60,247.75
Road Equipment	55,929.57
Snow "	65,407.05
Snow Fence & Posts	12,111.95
Fernwood Garage Equipment	1,212.65
Newark Garage Building	7,958.67

TOTAL EXPENDITURES	-	\$295,978.08
--------------------	---	--------------

Commitments as of Dec. 31, 1941

Autos	\$ 9,673.32
Trucks	7,196.14
Road Equipment	45,997.90
Snow "	11,580.00

TOTAL COMMITMENTS	-	74,447.36
-------------------	---	-----------

TOTAL EXPENDITURES AND COMMITMENTS	-	\$370,425.44
------------------------------------	---	--------------

B A L A N C E	-	\$ 6,168.03
---------------	---	-------------

Engineering and Inspection
State Highway

Schedule #20

Expenditures to
Dec. 31, 1941

Construction General:

Salaries	\$ 33,057.01
Traveling Expense	101.74
Postage	166.20
Equipment	373.68
Supplies	2,423.01
Telephone	466.48
Miscellaneous	5.15
Department Auto & Truck Use	1,344.76
	<u>\$ 37,938.03</u>

W. P. A. Projects:

Salaries	\$ 88,968.36
Blue Prints	21.85
Outside Equipment Hire - Mileage	114.08
Traveling Expense	1,566.30
Supplies	546.47
Equipment	396.64
Postage	49.74
Telephone	1,703.09
Advertising	552.40
Miscellaneous	2.94
Department Auto & Truck Use	15,607.00
	<u>\$109,528.87</u>

Survey and Plans:

Salaries	\$333,894.97
Traveling Expense	1,470.44
Outside Equipment Hire - Mileage	763.58
Supplies	9,729.70
Building & Grounds	6,236.95
Rent	9,090.14
Equipment	3,345.88
Blue Prints	6,160.10
Insurance	87.12
Photographs	402.10
Telephone	2,448.02
Postage	453.26
Purchase & Stores Account	235.77
Department Auto & Truck Use	30,836.06
	<u>\$405,154.09</u>

Road Construction:

Salaries	\$354,977.40
Engineering Expense	659.80
Outside Equipment Hire - Mileage	427.84
Equipment	776.57
Advertising	3,855.97
Photographs	122.23
Supplies	645.12
Building & Grounds	3,121.51
Telephone	3,807.51
Blue Prints	28.71
Postage	627.29
Purchase & Stores Account	.34
Department Auto & Truck Use	58,674.86
	<u>\$427,725.15</u>

Engineering and Inspection
State Highway
(2)

Schedule #20-A

Expenditures to
Dec. 31, 1941

Bridge Construction:

Salaries	\$ 157,675.57
Special Engineering Service	34,492.84
Engineering Expense	476.40
Inspection Expense	188.45
Sounding Apparatus Expense	596.81
Outside Equipment Hire - Mileage	811.30
Supplies	1,868.48
Equipment	100.90
Postage	41.53
Advertising	3,281.40
Blue Prints	944.98
Telephone	1,018.87
Purchase & Stores Account	86.85
Department Auto & Truck Use	8,961.24
	<u>\$ 210,545.62</u>

TOTAL ENGINEERING AND INSPECTION

\$1,190,891.76

Engineering and Inspection
County & Township Aid

Expenditures to
Dec. 31, 1941

Salaries	\$ 258,099.01
Engineering Expense	913.21
Outside Inspection	2,589.43
Inspection Expense	6,718.29
Outside Equipment Hire - Mileage	4,645.53
Supplies	2,658.37
Telephone	1,691.15
Blue Prints	128.99
Equipment	379.47
Postage	4,784.84
Miscellaneous	58.29
Department Auto & Truck Use	24,722.37

\$ 507,388.95

State-Wide Highway PlanningFederal ProjectExpenditures to
Dec. 31, 1941

Salaries	\$ 67,572.86
Traveling Expense	59.85
Outside Equipment Hire - Mileage	10,333.86
Supplies	4,063.72
Rent	7,364.75
Equipment	4,559.24
Blue Prints	1,469.40
Postage	175.81
Telephone	787.87
Tabulator Rental	4,842.55
Department Auto & Truck Use	888.23
	<hr/>
	\$ 102,118.14

Administrative Cost of Acquiring Right of WayExpenditure to
Dec. 31, 1941Negotiation and Title:

Salaries	\$ 159,868.42
Appraisal Service	22,948.50
Titles	5,111.81
Traveling Expense	3,370.80
Outside Equipment Hire - Mileage	252.28
Rent	45.00
Building & Grounds	430.86
Supplies	1,131.49
Equipment	324.95
Advertising	13.64
Postage	811.88
Blue Prints	906.87
Telephone	1,858.84
Miscellaneous	18.80
Department Auto & Truck Use	9,877.19
	<u>\$ 206,971.33</u>

Condemnation:

Salaries	\$ 55,291.59
Special Services, Attorneys, Appraisers, Witnesses, Condemnation, etc.	25,930.54
Condemnation Advertising	1,615.39
Traveling Expense	134.47
Supplies	467.17
Telephone	602.93
Equipment	174.60
Miscellaneous	5.25
Department Auto & Truck Use	4,221.44
	<u>\$ 88,443.38</u>

TOTAL COST OF ACQUIRING RIGHT OF WAY

\$ 295,414.71

AdministrationExpenditures to
Dec. 31, 1941General:

Salaries	\$ 120,523.81
Special Services	123.25
Traveling Expense	1,044.32
Outside Equipment Hire - Mileage	524.10
Supplies	7,097.28
Equipment	2,829.02
Telephone & Telegraph	3,088.44
Maps & Blue Prints	9,202.98
Postage	5,525.45
Building & Grounds	765.64
Rent	400.00
Insurance	951.34
Exhibits, Sign Work, Displays, etc.	653.45
Photographic Supplies	772.18
" Equipment	188.82
Purchase & Stores Account	2.53
Miscellaneous	1,762.00
Department Auto & Truck Use	13,325.92

\$ 168,780.53
Auditing and Accounting:

Salaries	\$ 29,247.68
Traveling Expense	220.71
Telephone	258.84
Supplies	184.59
Purchase & Stores Account	2.23
Department Auto & Truck Use	12.20

\$ 29,926.25
Purchasing:

Salaries	\$ 12,639.70
Traveling Expense	-
Outside Equipment Hire - Mileage	40.20
Telephone	319.74
Equipment	82.66
Department Auto & Truck Use	70.88

\$ 13,153.18

Administration

(2)

Expenditures to
Dec. 31, 1941Laboratory:

Salaries	\$ 142,862.90
Credit for Outside Inspection	1,071.55*
Outside Inspection	10,844.25
Traveling Expense - Testing	2,159.81
- Inspection	916.17
- Core Drill	1,110.43
Outside Equipment Hire - Mileage	4,059.61
Supplies	6,256.21
Equipment	2,646.56
Building & Grounds	632.06
Telephone	1,271.93
Heat & Light	2,871.05
Water Rent	332.06
Postage	1,130.96
Freight and Express	1,882.32
Purchase & Stores Account	8.59
Miscellaneous	848.55
Insurance	1,796.09
Rent	240.00
Department Auto & Truck Use	10,432.88

 \$ 191,230.88

TOTAL ADMINISTRATION EXPENDITURE

\$ 403,090.84

* RED

Operation of Plant and EquipmentExpenditures to
Dec. 31, 1941Operation of Automobiles:

Salaries (Operators)	\$ 43,954.38
Gasoline	40,022.50
Oil and Grease	2,544.76
Storage	3,946.86
Tires and Tubes	6,496.81
Garage Labor	40,523.33
Parts - New and Repair	12,688.71
Tools	521.23
Supplies	3,769.89
Traveling Expense	164.15
Insurance	6,060.35
Purchase & Stores Account	2,101.11
Miscellaneous	1,240.10
Depreciation	42,431.45
	<u>\$ 206,465.63</u>

Operation of Trucks:

Salaries (Operators)	\$ 310,171.47
Gasoline	55,547.49
Oil and Grease	5,944.93
Storage	7,075.87
Tires and Tubes	9,069.91
Parts - New and Repair	20,150.86
Garage Labor	50,826.67
Tools	586.39
Supplies	7,994.79
Traveling Expense	19.35
Insurance	5,382.69
Purchase & Stores Account	3,476.10
Miscellaneous	322.68
Depreciation	78,798.45
	<u>\$ 555,367.65</u>

Operation of Equipment:

Salaries (Operators)	\$ 87,019.90
Gasoline	21,154.91
Oil and Grease	2,110.05
Storage	4,124.26
Tires and Tubes	1,977.82
Garage Labor	26,357.51
Parts - New and Repair	32,266.74
Tools	673.29
Supplies	4,939.73
Insurance	3,369.60
Traveling Expense	1.50
Purchase & Stores Account	3,776.87
Miscellaneous	45.44
Depreciation	66,745.96
	<u>\$ 254,563.58</u>

Operation of Plant and Equipment
(2)

Expenditures to
Dec. 31, 1941

Operation of Garages:

Salaries	\$ 135,364.99
Gasoline	174.94
Oil and Grease	56.40
Office Equipment	748.95
Repair Parts	551.58*
Tools	1,493.19
Materials and Supplies	4,964.49
Rent	3,180.60
Heat and Light	5,542.52
Freight and Express	1,562.47
Telephone	4,083.28
Insurance	2,509.08
Outside Equipment Hire - Mileage	493.20
Traveling Expense	194.95
Compensation and Medical	2,837.52
Postage	454.24
Tabulator Rent	3,234.03
Building and Grounds	7,472.07
Maintenance and Betterment	6,137.90
Purchase and Stores Account	3,808.22
Depreciation	4,075.76

\$ 187,837.22

TOTAL COST OF OPERATION OF PLANT AND EQUIPMENT

\$1,204,234.08

* RED figure.

Operation of Buildings and Grounds

	<u>Expenditures to</u> <u>Dec. 31, 1941</u>	
<u>148 West State Street:</u>		
Labor	\$ 1,762.72	
Supplies	100.42	
Heat	166.27	
Light & Power	339.79	
Rent	3,060.00	
Miscellaneous	<u>1,744.12</u>	\$ 7,173.32
<u>Fernwood:</u>		
Labor	\$ 1,310.93	
Supplies	729.27	
Heat	2,183.38	
Light & Power	1,396.67	
Water Rent	329.41	
Miscellaneous	<u>371.00</u>	6,320.66
<u>Newark:</u>		
Labor	\$ 3,204.34	
Supplies	281.91	
Heat	1,006.18	
Light & Power	1,222.50	
Water Rent	123.06	
Rent	1.00	
Driveways & Grounds	1,824.47	
Miscellaneous	<u>1,661.35</u>	9,324.81
<u>Vineland:</u>		
Supplies	\$ 43.69	
Heat	242.84	
Light & Power	143.21	
Miscellaneous	<u>544.02</u>	973.76
<u>Dover:</u>		
Labor	\$ 37.54	
Heat	131.56	
Light & Power	29.32	
Water Rent	<u>7.40</u>	205.82
		\$23,998.37

Operation of Purchase and Stores Account

	<u>Expenditures to</u> <u>Dec. 31, 1941</u>
Salary	\$ 19,271.44
Supplies	85.89
State Purchase Fund Overhead	4,342.45
Freight & Express	407.02
Rent - Building & Grounds	632.07
Insurance	1,694.79
Department Auto & Truck Use	<u>39.80</u>

\$26,473.46

Distribution to Using DivisionsExpenditures to
Dec. 31, 1941EquipmentDivision:

Survey & Plans	\$ 64,510.25
Construction General	1,344.76
W. P. A. Construction	3,766.38
Roads "	38,836.36
Bridges "	10,213.05
Negotiation & Titles	9,640.19
Attorney General	4,221.44
Administration	13,317.92
Auditing & Accounting	12.20
Purchasing	70.88
Projects	23,874.56
Laboratory	10,432.88
Purchase & Stores	39.80
State-Wide Planning Survey	888.23
Maintenance	1,009,636.18
Electrical	13,233.37
Accounts Receivable	194.63
	<u>\$1,204,234.08</u>

Building & GroundsDivision:

Survey & Plans	\$ 6,236.95
Roads Construction	3,121.51
Negotiations & Titles	430.86
Administration	765.64
Laboratory	632.06
Purchase & Stores	632.07
Garage Overhead	7,472.07
Maintenance	1,831.55
" - Compensation & Medical	758.46
Electrical	2,117.20
	<u>\$ 23,998.37</u>

Purchase & Stores AccountDivision:

Operation of Autos	\$ 2,101.11
" " Trucks	3,476.10
" " Equipment	3,776.87
Maintenance	13,137.57
Electrical	3,196.95
Survey & Plans	235.77
Laboratory	8.59
Administration	2.53
Garage Overhead	448.55
Bridge Construction	86.85
Roads "	.34
Auditing and Accounting	2.23
	<u>\$ 26,473.46</u>

Analysis of W.P.A. State's Share Fundas of December 31, 1941

	<u>T o t a l</u>	<u>Expenditures to Dec.31,1941</u>	<u>Balance of Commitments Dec. 31,1941</u>	<u>Balance Available Dec. 31,1941</u>
Primary Projects contracted for See Schedule #29	\$1,033,836.86	\$ 553,372.45	\$ 327,301.56	\$ 153,162.85
Secondary Projects (Maint. Div.) See Schedules #30,#30A	692,407.87	461,047.04	231,360.83	0
 T o t a l -	 \$1,726,244.73	 \$1,014,419.49	 \$ 558,662.39	 \$ 153,162.85*

* Projects for Balance not Determined.

W. P. A. Construction - Primary Projects
State Highway System
Expenditures and Commitments
January 1st to December 31st, 1941

Schedule #29

Proj. #	Rt.	Location	Description of Work	County	Balance of Sponsor's Commitments Jan.1,1941	Sponsor's Commitment 1 9 4 1 Projects	Adjustment of Commitments		Total	Sponsor's Expenditures to 12-31-41	Balance of Sponsor's Commitments as of 12-31-41	% Com- pletion 12-31-41	Date of Commence- ment	Date of Com- pletion
P-22&23	25	Sec.#32, Port St.,Newark to Neck Lane, Elizabeth	Grading	Ess.&Union	\$ 81,645.80	\$ 0	\$25,000.00	\$ 6,194.78	\$ 100,451.02	\$ 100,451.02	\$ 0	100%	7-10-39	5-19-41
P- " "	25	Ditto	Material for fill	" "	14,478.66	0	0	10,482.24	3,996.42	3,996.42	0	100	-	-
P-26	4	Marmora-Beesley's Pt.	S.L.R. Conc.	Cape May	14,922.27	0	0	1,544.34	13,377.93	13,377.93	0	100	1-2-40	1-6-41
P-28	6	Union Ave. to Valley Rd.	Grading	Passaic	76,519.52	0	0	0	76,519.52	27,060.89	49,458.63	99	10-30-39	4-15-42*
P-28	6	" " " " "	Br. Const.	"	3,809.26	0	0	0	3,809.26	1,136.22	2,673.04	100	11-9-39	12-26-40
P-29	4	Cheesequake-Browntown	Grading	Mid'sex	19,569.19	0	0	13,204.75	6,364.44	6,364.44	0	100	11-28-39	11-19-40
P-30	25	Deans to Cranbury	"	"	29,582.05	0	0	4,453.61	25,128.44	25,128.44	0	100	11-14-39	4-15-41
P-31	28	Lebanon Relocation	"	"	32,752.22	0	0	0	32,752.22	2,550.24	30,201.98	100	10-30-39	2-28-41
P-32&33	39	Bordentown to White Horse	Grade&Dr.	Burl'ton & Mercer	11,039.97	0	0	2,731.27	8,308.70	8,308.70	0	100	11-10-39	11-18-40
P-34&35	25	Bordentown to Robbinsville	Ditto	Ditto	13,715.49	0	0	6,617.94	7,097.55	7,097.55	0	100	2-5-40	12-15-40
P-36	51	Bridgeport to Swedesboro- Woodbury Road	Grading	Gloucester	7,376.97	0	0	3,894.88	3,482.09	3,482.09	0	100	9-1-39	5-14-40
P-37	28	No. Branch to Somerville	Grade-Drainage	Somerset	74,827.50	0	0	33,505.18	41,322.32	28,444.32	12,878.00	100	3-26-40	7-15-41
P-38-39	54B	Sec. 1 & 2 - Materials only	Stone Walls	Bergen & Passaic	11,906.61	0	0	10,349.51	1,557.10	1,557.10	0	100	-	-
P-44	25	Sec. 8-E, East Grand St. to Elizabeth Traffic Circle	Rein.C.	Union	18,713.70	0	0	35.92	18,677.78	18,677.78	0	100	7-9-40	6-3-41
P-45	35	Sec. 12B & 13B Smith St. to Green St., Shoulder Paving	" "	Mid'sex	11,683.68	0	2,100.00	9.87	13,773.81	13,773.81	0	100	2-20-40	5-6-41
P-52	1	Danforth Ave. to Hudson Co. Boulevard	P. Mac.	Hudson	50,084.52	0	0	2,283.57	47,800.95	47,800.95	0	100	9-25-40	7-23-41
P-53	29	So. Main St., Lambertville	Rein.Conc.	Hunterdon	141,070.55	0	0	128,932.70**	12,137.85	12,137.85	0	100	12-17-40	11-8-41
P-53	29	" " " " "	Bridge	"	7,700.00	0	0	6,090.17**	1,609.83	1,609.83	0	100	12-16-40	9-18-41
P-54	25	Drainage & Shoulder Paving through Dayton	Bit.Conc.	Mid'sex	26,366.97	0	0	2,798.58	23,568.39	23,568.39	0	100	12-10-40	11-13-41
P-55	S-3	Sec. 3, Rt. 6 at Valley Rd. to Passaic Ave.	Grading	Passaic	0	219,402.59	0	0	219,402.59	139,233.07	80,169.52	80	3-27-41	6-1-42*
P-57	25	Sec. 34, Embankment Widening	-	Essex	0	219,535.80	0	0	219,535.80	67,615.41	151,920.39	45	7-21-41	5-1-42*
Reserve for Contingencies					100,000.00	0	0	100,000.00	0	0	0			
TOTAL FOR PROJECTS					\$747,764.93	\$438,938.39	\$27,100.00	\$333,129.31	\$ 880,674.01	\$ 553,372.45	\$327,301.56			

* Date of Completion Estimated on Number of
Working Days specified in Contract.

** Balance of Project Transferred to State Highway System Fund
see Road and Bridge Contracts Schedule #1A & 2A.

W. P. A. Betterment Projects
Expenditures and Commitments
Jan. 1, 1941 to December 31, 1941

Schedule #30

Proj.	Rt.	Location	Description	County	W.P.# 1014-	Balance of Sponsor's Commitments Dec. 31, 1940	T r a n s f e r s		Total Allocations Dec. 31, 1941	Sponsor's Expenditures Dec. 31, 1941	Balance of Sponsor's Commitments Dec. 31, 1941
							From	To			
B-11	45	Mullica Hill to Mantua	Grading & Widening Shoulders	Gloucester	8-2	\$ 13,999.57	\$ 9,696.92	\$ 0	\$ 4,302.65	\$ 311.59	\$ 3,991.06
B-26	49	Port Elizabeth to Delmont	Widening State Highway	Cumberland	6-4	15,490.00	15,490.00	0	0	0	0
B-38	39	Indian Mills to Oak Shade	" " "	Burlington	3-4	9,173.32	9,173.32	0	0	0	0
B-58	48	Penns Grove to Biddle Creek	Construction Storm Sewer	Salem	17-6	10.00	10.00	0	0	0	0
B-73	31	Chester to Bartley	Grading Shoulders	Morris	14-7	3,230.00	0	0	3,230.00	0	3,230.00
B-76	45	Woodstown to Oldmans Creek	Widen State Highway	Salem	17-9	9,770.00	9,770.00	0	0	0	0
B-81	31	Between Woods Tavern & Royce Valley	Grading, Topsoil, C.I. Pipe	Somerset	18-4	1,575.00	1,575.00	0	0	0	0
B-83	6	Great Meadows	Constr. Storm Drains	Warren	21-3	972.00	972.00	0	0	0	0
B-85	31	County Line to Chester Boro	" Cobble Gutter	Morris	14-12	3,200.00	0	0	3,200.00	0	3,200.00
B-89	30	L.V.R.R. and Pachers Island	Conc. Pavement & Guard Rail	Hunterdon	10-5	3,343.00	3,343.00	0	0	0	0
B-129	44	Deepwater	Const. Storm Drainage	Salem	17-12	141.41	141.41	0	0	0	0
B-132	43	Haddon Heights	Storm Drain Construction	Camden	4-59	1,736.18	0	4,776.78	6,512.96	6,512.96	0
B-135	4	Battle Monument at Chestnut Neck	Drainage & Landscape	Atlantic	1-29	279.37	0	465.12	744.49	744.49	0
B-136	40	Sec. 6, Pemberton Twp.	Landscaping Right of Way	Burlington	3-37	280.49	0	202.69	483.18	483.18	0
B-138	49	Sec. 5, Millville	Gravel Sidewalk & Drainage	Cumberland	6-18	1,009.39	1,009.39	0	0	0	0
B-139	45	Borough of Lavalette	Storm Drain Construction	Ocean	15-12	1,391.95	882.77	0	509.18	509.18	0
B-141	4N	" " Ocean Port	Const. Storm Sewer	Monmouth	13-53	1,636.47	1,636.47	0	0	0	0
B-143	47	Franklinville	" " " & Sidewalk	Gloucester	8-30	589.31	0	16,870.55	17,459.86	17,033.67	426.19
B-147	50	Corbin City-Estelle Manor	Drainage, Topsoil & Seeding	Atlantic	1-35	22.20	0	3.27	25.47	0	25.47
B-151	48	Sec. 19, Pittsgrove	" " " "	Salem	17-14	161.64	0	\$,993.43	6,155.07	1,457.31	4,697.76
B-152	4N, 36	Eatontown-Union Beach	Const. Drainage	Momm.	13-56	210.76	210.76	0	0	0	0
B-158	45	Camden Connecting Road	Drainage	Camden	4-75	2,369.96	2,369.96	0	0	0	0
B-159	48	Dutch Row Road, Pittsgrove Twp.	Drain, Pavement, Curb	Salem	17-15	32.18	32.18	0	0	0	0
B-161	45	W. Deptford & Mantua Twp.	Drain, Curb & Gravel Surface	Gloucester	8-34	45.10	0	18.20	63.30	63.30	0
B-162	S40	Sec. 1, Stafford Twp.	Borrow, Excavation & Guard R.	Ocean	15-13	9,727.52	0	0	9,727.52	6,358.40	3,369.12
B-163	25	Potts Mill Rd., Florence Twp.	Drain, Curb & Headwall	Burlington	3-53	257.32	257.32	0	0	0	0
B-164	27	Sec. 6, at Lawrenceville Country Club	" " " "	Mercer	11-34	88.60	88.60	0	0	0	0
B-165	45	Rt. 48 to Woodstown Boro Line	" , Curb, Pavement, Shoulders	Salem	17-16	135.69	85.65	0	50.04	50.04	0
B-167	39	Oakshade to Pemberton Road	" , Seed, Guard Rail	Burlington	3-54	40,656.03	0	5,214.40	45,870.43	13,455.65	32,414.78
B-168	48	Sec. 20, Pole Tavern Circle West	Drain, Topsoil & Seed	Salem	17-18	5,872.75	0	0	5,872.75	2,230.26	3,642.49
B-169	47	Boro of Glassboro	" Pavement, Topsoil, Seed	Gloucester	8-35	773.01	773.01	0	0	0	0
B-171	27	" " Roselle-Elizabeth	Safety Island, Curb, Sidewalk	Union	20-27	7,195.04	7,106.48	0	88.56	88.56	0
B-172	35	Keansburg Rd. Sta., Holmdel Township	Storm Sewer, Topsoil & Seed	Monmouth	13-73	252.06	252.06	0	0	0	0
B-173	48	Tilton Rd. to McKee City	Safety Island, Curb, Pavement	Atlantic	1-41	12,272.62	0	0	12,272.62	8,556.91	3,715.71
B-174	43	Sec. 12, Mullica Twp.	Storm Drain, Topsoil & Seed	"	1-42	172.52	0	187.03	359.55	359.55	0
B-175	48	Between Pleasantville & Atlantic City	Widening, Constr. Pavement	"	1-43	571.86	497.48	0	74.38	74.38	0
B-177	23	Smith Mills to Stockholm	" , State Highway	Passaic	16-46	0	0	13,294.81	13,294.81	13,292.09	2.72
B-178	4	E. Approach to Passaic Riv. Br.	Const. Safety Island Pavt. & Shoulders	Bergen	2-68	378.80	359.60	0	19.20	19.20	0
B-179	43	Galloway Township	Storm Drains, Curb, Pavt., Seeding	Atlantic	1-44	192.26	43.76	0	148.50	148.50	0
B-180	45	South Harrison Township	Drainage Improvements	Gloucester	8-40	23.71	23.71	0	0	0	0
B-181	44, 48	Carneys Pt. & Penns Grove	" & Traffic Island	Salem	17-21	4,676.57	1,259.31	0	3,417.26	3,417.26	0
B-182	49&S-49	County Line to Rio Grande	" Shoulders & Slope Protection	Cape May	5-26	41,456.00	41,456.00	0	0	0	0
B-183	4N, 35	Boro of Belmar-Wall Twp.	" Curb, Sidewalk & Shoulders	Monmouth	13-76	0	0	11.61	11.61	11.61	0
B-184	1	Palisades Ave. to N.Y. State Line	Landsc., Clearing, Rock Excav.	Bergen	2-71	33,896.79	0	34,000.00	67,896.79	54,293.43	13,603.36

W. P. A. Betterment Projects
Expenditures and Commitments
Jan. 1, 1941 to December 31, 1941

Schedule #30-A

Proj.	Rt.	Location	Description	County	W.P. #	Balance of Sponsor's Commitments 1014- Dec. 31, 1940	T r a n s f e r s		Total Allocations Dec. 31, 1941	Sponsor's Expenditures Dec. 31, 1941	Balance of Sponsor's Commitments Dec. 31, 1941
							F r o m	T o			
B-185	49	Bridgeton & Hopewell Twps.	Storm Drainage	Cumberland	6-29	\$ 711.00	\$ 448.45	\$ 0	\$ 262.55	\$ 262.55	\$ 0
B-186	44	Gibbstown- Greenwich Twp.	" "	Gloucester	8-42	39.82	37.02	0	2.80	2.80	0
B-187	43	Sec. 11A, Winslow Twp.	Const., Drain & Curbs	Camden	4-98	1,550.25	1,485.35	0	64.90	64.90	0
B-188	S1	Sec. 1, Fort Lee	" Rubble Masonry, Guard R.	Bergen	2-84	13,422.41	0	0	13,422.41	3,738.98	9,683.43
B-189	4	" 30, Englewood Twp.	Storm Drainage	Ocean	15-18	8.80	8.80	0	0	0	0
B-190	4	Oceanview	Drainage, Topsoiling, Seeding	Cape May	5-30	16.40	12.20	0	4.20	4.20	0
B-191	S-41	Palmyra-Cinnaminson Twp.	Construct Storm Drain & Curb	Burlington	3-70	1,642.92	1,062.18	0	580.74	580.74	0
B-192	48	Sec. 25 to Tilton Rd. to New Road	Const. Drain, Pavement, Topsoil	Atlantic	1-54	7,474.11	0	2,267.11	9,741.22	9,467.65	273.57
B-194	33	Millstone Twp.	Const. " & Shoulder	Monmouth	13-82	158.76	0	68.14	226.90	226.90	0
B-195	27	Sec. 3, City of N. Brunswick	Drainage Improvements	Middlesex	12-44	6,828.77	0	7,342.72	14,171.49	14,171.49	0
B-196	30	Sec. 1, E. Amwell Twp.	" "	Hunterdon	10-21	1,817.00	0	3,000.00	4,817.00	4,173.78	643.22
B-197	40	Sec. 5, Red Lion Circ. to Buddtown	Landscaping & Drainage	Burlington	3-72	115,888.00	0	0	115,888.00	109,043.26	6,844.74
B-198	43	Egg Harbor	Drain, Pavement, Sidewalk	Atlantic	1-56	5,286.61	0	7,317.07	12,603.68	12,384.38	219.30
B-199	43	Elwood	" Gravel Pavt., Topsoil	"	1-57	3,156.33	0	3,820.49	6,976.82	6,161.92	814.90
B-200	47	Landis Twp.-Butler Ave.	Drainage	Cumberland	6-31	903.83	889.88	0	13.95	13.95	0
B-201	45	Salem City	" Improvements	Salem	17-21	8,924.00	0	0	8,924.00	0	8,924.00
B-203	25	Robbinsville to Hightstown	Curb & Topsoil	Mercer	11-44	28,270.03	28,270.03	0	0	0	0
B-204	47 & 48 (1927)	Sec. 7 and 16 Franklin Twp.	Drainage Improvements	Gloucester	8-46	19,390.00	0	0	19,390.00	0	19,390.00
B-205	31	Sec. 11, Andover	Road, Culvert & Drainage	Sussex	19-8	39,462.00	0	0	39,462.00	1,554.45	37,907.55
B-207	27	Stockton St., Princeton	Drainage	Mercer	11-46	0	0	6,230.00	6,230.00	2,635.26	3,594.74
P-40	54	Hammonton-Landsville Rd.	Topsoiling and Seeding, Exca- vation, Storm Drain	Atlantic	1-50	168,634.56	0	0	168,634.56	137,424.15	31,210.41
N.Y.A.		Fernwood Garage	Electrical Bldg.	Mercer	-	392.53	0	0	392.53	178.10	214.43
N.Y.A.	29	Hightstown	Construct Garage	"		2,510.15	0	0	2,510.15	0	2,510.15
N.Y.A.	29	Lambertville	Demolish Bldg.	Hunterdon		2,080.34	0	0	2,080.34	0	2,080.34
N.Y.A.	25	Woodbridge	Const. Fence & Garage	Middlesex		1,846.60	0	944.51	2,791.11	2,791.11	0
N.Y.A.		Fernwood Garage	" Grease Building	Mercer		547.49	0	2,509.36	3,056.85	2,970.80	86.05
N.Y.A.		" "	" Photographic Bldg.	"		3,426.88	0	0	3,426.88	448.34	2,978.54
N.Y.A.	29 & 25	Newark "	Waterproof Garage and Office Bldg.	Essex		592.02	0	0	592.02	0	592.02
N.Y.A.	29 & 25	" "	Construction Oil House	"		1,182.13	0	0	1,182.13	564.93	617.20
N.Y.A.		Fernwood "	Const. Maint. Storage Bldg.	Mercer		0	0	2,556.89	2,556.89	2,556.89	0
P-26	4	Marmora to Beesley's Point	Seeding	Cape May	5-23	0	0	32.00	32.00	32.00	0
B-208	48	Landisville	Drainage, Improvements	Atlantic	1-67	0	0	18,052.00	18,052.00	6,722.59	11,329.41
		Undistributed				0	0	13,529.84	13,529.84	13,399.40	130.44
		Reserve				26,975.68	7,977.95	0	18,997.73	0	18,997.73
T o t a l s -						\$692,407.87	\$148,708.02	\$148,708.02	\$692,407.87	\$461,047.04	\$231,360.83

Federal Works Program Grade Crossing Fund
Grade Crossing Projects Contracted for
Projects Previous to 1941

Rt.	Sec.	Local Name	County	Proj. #	Contract Bal. Owing 1-1-41	Contin- gencies 1-1-41	Total	Adjustment Contingencies On	Off	Total	Expendi- tures to 12-31-41	Balance of Commitments 12-31-41	% of Com- pletion 12-31-41	Date of Com- mence- ment	Date of Com- pletion
Co.	Rd.	Deans Rd. at P.R.R. Grade Crossing Elimination Force Account Work:	Middlesex	WPGS 143	\$ 0	\$11,139.66	\$ 11,139.66	\$ 0	\$ 0	\$11,139.66	\$ 0	\$11,139.66	100%	9-21-37	8-30-38
Co.	Rd.	Penna. R. R. Co. State Highway Department	"	" "	2,761.53	0	2,761.53	0	0	2,761.53	0	2,761.53	100	-	-
			"	" "	800.00	0	800.00	0	0	800.00	0	800.00	100	-	-
State Hwy.	-	State Highway Planning Project	-	-	0	0	0	0	.39 Cr.	.39 Cr.	.39 Cr.	0	-	-	-
TOTAL PROJECTS PREVIOUS TO 1941					\$ 3,561.53	\$11,139.66	\$ 14,701.19	\$ 0	\$.39 Cr.	14,700.80	\$.39 Cr.	14,701.19			

Projects Contracted for - 1 9 4 1

Additional Railroad Cost of Const. Allowed by the Government															
Co.	Rd.	Franklin Ave., Pennington Grade Crossing Elimination	Mercer	WPGS 138	\$ 2,492.81	\$ 0	\$ 2,492.81	\$ 0	\$ 0	\$ 2,492.81	\$ 2,492.81	\$ 0	100%	10-15-36	12-15-37
TOTAL					\$ 6,054.34	\$11,139.66	\$ 17,194.00	\$ 0	\$ 0.39 Cr.	17,193.61	\$ 2,492.42	\$14,701.19			

Analysis of Works Program Grade Crossing
Elimination Projects as to Class of Projects
- As of December 31, 1941 -

Fund	Total	Expenditure	Balance of Commitments
State Highway	\$ 0	\$ 0	\$ 0
County	17,193.61	2,492.42	14,701.19
Town, Borough or City	0	0	0
	\$ 17,193.61	\$ 2,492.42	\$ 14,701.19
Unobligated Balance	-		\$ 22,436.88

100% Federal Aid Program for
Elimination of Hazards at Railroad
Grade Crossings

Schedule #32

- Projects Contracted for Previous to 1941 -

F.A. Proj. #	Local Name	County	Contract Amount	Contingencies	Total	Adjustment of Contingencies		Expenditures to Dec. 31, 1941	Balance of Commitments Dec. 31, 1941	% Com- pletion 12-31-41	Date of Commence- ment	Date of Comple- tion
						O n	O f f					
FAGM 1	Old Hook Road, Closter N.Y.C.R.R.	Bergen	\$ 1,627.96	\$ 0	\$ 1,627.96	\$ 0	\$ 1,627.96	\$ 0	\$ 0	100%	11-21-38	1-12-39
" 2	Durie Ave., Closter & Hayworth N.Y.C. R.R.	"	2,928.00	0	2,928.00	0	74.83	2,853.17	0	100	11-20-38	9-26-39
FAGS 3	Preakness Ave., Mountain View	Passaic	0	10,226.01	10,226.01	0	10,226.01	0	0	100	5-1-39	12-5-39
" 3	" " " " " Appro.	"	0	438.14	438.14	0	438.14	0	0	100	5-1-39	12-4-39
" 3	" " " " " D.L.&W. Force Acct.	"	110.90	0	110.90	4,090.25	0	4,201.15	0	100	-	-
FAGM 4	High St., Summit-D.L.&W.R.R. Br.	Union	0	2,782.52	2,782.52	0	2,782.52	0	0	100	5-11-38	11-5-38
" 4	" " " " " Br. Appro.	"	0	1,889.91	1,889.91	0	1,889.91	0	0	100	5-9-38	5-12-39
" 4	" " " " " Force a/c	"	152.04	0	152.04	1,539.98	0	1,692.02	0	100	-	-
" 8	Roosevelt Ave., Carteret, C.R.R.	Mid'sex	397.24	5,105.75	5,502.99	0	0	397.24	5,105.75	100	12-4-39	9-25-40
" 8	" " " " " C.R.R. Overpass	"	614.06	6,665.72	7,279.78	0	6,665.72	614.06	0	100	12-4-39	8-8-40
" 8	" " " " " Tuscarora Oil Co., Force a/c	"	1,013.00	0	1,013.00	0	0	0	1,013.00	100	-	-
" 8	" " " " " Ave., Carteret Western Union Force a/c	Union	378.12	0	378.12	0	0	0	378.12	100	-	-
" 8	" " " " " Ave., Carteret, C.R.R. of N.J., Force a/c	Mid'sex	7,555.39	315.93	7,871.32	0	0	0	7,871.32	100	-	-
FAGS 9	Penn-Reading S'shore Lines, Tilton Road Road	Atlantic	1,428.81	2,948.78	4,377.59	0	2,948.78	1,428.81	0	100	3-11-40	10-10-40
" 9	" " " " " Seashore Lines, "	"	846.37	7,724.42	8,570.79	0	0	485.13	8,085.66	100	1-29-40	10-8-40
" 9	" " " " " Road Bridge Seashore Lines, "	"	6,132.29	0	6,132.29	0	0	0	6,132.29	-	-	-
" 10	" " " " " Road, Force a/c	"	0	5,700.40	5,700.40	0	0	0	5,700.40	100	7-26-39	12-4-39
" 10	" " " " " L.V.R.R. at Grandin, Bridge items Highway &	Hunt'n	0	11,205.95	11,205.95	0	11,205.95	0	0	100	7-26-39	5-20-40
" 10	" " " " " Drainage items, Road Items at Grandin, L.V.R.R.	"	0	11,205.95	11,205.95	0	11,205.95	0	0	100	7-26-39	5-20-40
" 10	" " " " " Force a/c	"	662.76	0	662.76	0	0	0	662.76	100	-	-
" 10	" " " " " Preliminary Engineering	"	4,900.00	0	4,900.00	0	0	0	4,900.00	100	-	-
" 11	Penn-Reading S'shore Lines at Bridgeport Bridge Items	Glouces.	0	3,546.26	3,546.26	0	3,546.26	0	0	100	9-1-39	4-25-40
" 11	Penn-Reading S'shore Lines at Bridgeport, Appro. Road Items	"	0	10,626.33	10,626.33	0	10,626.33	0	0	100	9-1-39	5-14-40
" 11	" " " " " Ditto above	"	328.94**	0	328.94**	0	647.30	976.24**	0	100	-	-
" 11	" " " " " Preliminary Engr.	"	850.00	0	850.00	585.87	0	1,435.87	0	100	-	-
" 12	Penna. Br. at Princeton Jct., Approach Road items	Mercer	0	8,236.40	8,236.40	0	8,236.40	0	0	100	4-11-39	4-3-40
" 12	" " " " " at Princeton Jct., Bridge items	"	0	7,745.35	7,745.35	0	7,745.35	0	0	100	4-20-39	2-7-40
" 12	" " " " " Ditto above P.R.R. Force a/c	"	3,867.42	0	3,867.42	648.99	0	4,516.41	0	-	-	-
FAGM 24A	Penn-Reading Seashore Lines, West Berlin, Road Item	Camden	22,047.23	2,202.77	24,250.00	0	0	22,260.71	1,989.29	100	11-4-40	7-9-41
" 24A	" " " " " Ditto above Bridge Item	"	26,057.54	3,260.71	29,318.25	0	0	26,051.08	3,267.17	100	11-4-40	5-19-41
" 24A	" " " " " Force a/c	"	6,895.86	0	6,895.86	0	0	3,790.45	3,105.41	-	-	-
" 26A	" " " " " Signal Flashers at Boro of Berlin	"	5,930.00	0	5,930.00	0	2,463.40	3,466.60	0	100	8-29-40	11-18-40
" 6B&26A	Penna.-Reading S'shore Lines Haddon Ave. & Keys Milford Rd. (Road Items)	Camden	71,987.14	7,190.11	79,177.25	0	0	64,357.10	14,820.15	100	2-5-41	12-2-41
" "	" " " " " Ditto (Bridge ")	"	163,584.10	16,352.54	179,936.64	0	0	146,952.27	32,984.37	100	2-5-41	12-2-41
" "	" " " " " Force a/c	"	4,183.61	0	4,183.61	0	0	0	4,183.61	-	-	-
" "	" " " " " Preliminary Engineering	"	8,622.50	0	8,622.50	0	0	8,834.81	212.31**	-	-	-

100% Federal Aid Program for
Elimination of Hazards at Railroad
Grade Crossings
- Projects Contracted for Previous to 1941 -

Schedule #32-A

F.A. Proj.#	Local Name	County	Contract Amount	Conti- gencies	Total	Adjustment of Contingencies		Expenditures to Dec.31,1941	Balance of Commitments Dec.31,1941	% Com- pletion 12-31-41	Date Commence- ment	Date of Com- pletion
						O n	O f f					
FAGS 35	Lehigh & Hudson R. R. Co., Flashers at Prices Rd.	Sussex	\$ 2,000.00	\$ 0	\$ 2,000.00	\$ 0	\$ 0	\$ 0	\$ 2,000.00	100%	10-22-40	12-24-40
" 36	Ditto Flashers at Mulfords Rd.	"	2,000.00	0	2,000.00	0	0	0	2,000.00	100	10-26-40	12-24-40
" 37	" " Tranquility Rd.	Warren	2,000.00	0	2,000.00	0	0	0	2,000.00	100	11-2-40	12-24-40
FAGH 82A	Lehigh & New England R. R. on Rt. #23, Sec. 8B at Sussex, Rd. Items	Sussex	87,456.51	11,487.47	98,943.98	0	0	80,653.38	18,290.60	100	7-17-40	10-20-41
" "	Ditto Bridge	"	27,067.23	12,004.14	39,071.37	0	14,683.89	24,387.48	0	100	7-17-40	9-4-41
" "	" Force a/c	"	589.66	0	589.66	0	0	97.01	492.65	-	-	-
" 96B	Penn-Reading R.R. at Rt. 49, Sec. 16, at So. Dennis-Bridge Items	Cape May	9,712.11	6,399.99	16,112.10	0	6,871.72	9,240.38	0	100	7-25-40	1-15-41
" "	Ditto Road Item	"	52,175.48	16,632.76	68,808.24	0	0	49,042.31	19,765.93	100	7-25-40	6-19-41
" "	" Force a/c	"	2,803.16	0	2,803.16	0	0	977.52	1,825.64	-	-	-
FAGM 118C(2)	Rt. 1 Sec. 1B, D.L.&W.R.R. Jersey City - Bridge Items	Hudson	457.60	7,201.55	7,659.15	0	457.60	0	7,201.55	100	12-18-38	12-18-39
" "	Ditto - Bridge Approach	"	62.40	923.21	985.61	0	985.61	0	0	100	12-11-38	6-8-40
" "	" - Western Union	"	1,480.50	0	1,480.50	0	0	0	1,480.50	-	-	-
" "	" - Force a/c	"	19.17**	0	19.17*	0	0	0	19.17**	-	-	-
" "	" - Water Works	"	2,472.00	0	2,472.00	0	0	0	2,472.00	-	-	-
	Inspection and Engineering	-	0	0	0	23,134.13	0	23,134.13	0	100	-	-
	State Highway Planning Project	-	14,588.52	0	14,588.52	0	0	5,768.98	8,819.54	100	-	-
TOTAL PROJECTS PREVIOUS TO 1941 -			\$547,289.40	\$168,813.12	\$ 716,102.52	\$29,999.22	\$ 94,123.68	\$485,661.83	\$ 166,316.23			
* Projects Contracted for 1941 *												
FAGS 27A	Central R.R. & West Ave., Sewaren - Road Items	Mid'sex	\$ 63,165.07	\$ 6,314.93	\$ 69,480.00	\$ 0	\$ 0	\$ 28,489.88	\$ 40,990.12	51%	4-6-41	5-1-42*
" "	Ditto Bridge	"	146,815.56	14,670.52	161,486.08	0	0	128,753.91	32,732.17	99	4-22-41	1-8-42*
" "	Western Union Tel. Co. at West Ave., Sewaren, Force a/c	"	1,669.92	0	1,669.92	0	0	93.86	1,576.06	-	-	-
" "	Central R.R. of N.J. at Sewaren Force a/c	"	18,464.00	0	18,464.00	0	0	12,008.87	6,455.13	-	-	-
FAGM 30	D.L.&W. Gr. Cross. at Danforth, Road Item	Morris	22,399.23	2,230.77	24,630.00	0	0	23,647.19	982.81	99	5-1-41	4-15-42*
" "	Ditto Bridge	"	47,595.43	4,752.57	52,348.00	0	0	37,056.20	15,291.80	100	4-14-41	12-4-41
" "	D.L.&W.R.R. Co. - Force a/c	"	2,654.00	0	2,654.00	0	0	681.52	1,972.48	-	-	-
" "	Western Union Tel. Co.-Force a/c	"	708.00	0	708.00	0	0	198.36	509.64	-	-	-
FAGM 31	D.L.&W. at Riverview Drive, Totowa Boro - Road Item	Passaic	43,384.83	4,335.17	47,720.00	0	0	13,777.69	33,942.31	30	8-14-41	7-1-42*
" "	Ditto - Bridge	"	127,967.93	12,792.07	140,760.00	0	0	27,246.15	113,513.85	29	8-14-41	7-1-42*
" "	D.L.&W. R.R. Co.-Force a/c	"	2,654.00	0	2,654.00	0	0	0	2,654.00	-	-	-
" "	Western Union Tel. Co. Force a/c	"	708.00	0	708.00	0	0	0	708.00	-	-	-
FAGS 34	Park Ave., Pensauken Twp. Flasher Signal, P.R.R. Force a/c	Camden	6,974.66	0	6,974.66	0	0	0	6,974.66	-	-	-
FAGM 144	N.Y.S.&W.R.R. at Fairview, Road Item	Bergen	10,804.25	1,080.42	11,884.67	0	0	0	11,884.67	7	8-4-41	6-1-42*
" "	Ditto Bridge	"	61,597.45	6,159.74	67,757.19	0	0	0	67,757.19	8	8-4-41	6-1-42*
" "	N.Y.S.&W.R.R. Force a/c	"	229.00	0	229.00	0	0	0	229.00	-	-	-
	State Wide Planning Projects		20,263.00	0	20,263.00	0	0	0	20,263.00	-	-	-
TOTAL 1941 PROJECTS -			\$ 578,054.33	\$ 52,336.19	\$ 630,390.52	\$ 0	\$ 0	\$271,953.63	\$ 358,436.89			
TOTAL PROJECTS PREVIOUS TO 1941 -			547,289.40	168,813.12	716,102.52	29,999.22	94,123.68	485,661.83	166,316.23			
T O T A L -			\$1,125,343.73	\$221,149.31	\$1,346,493.04	\$29,999.22	\$ 94,123.68	\$757,615.46	\$ 524,753.12			

** RED figure.

* Date of completion estimated on number of
Working days specified in the contract.

Balance of 1940-1941 Federal Aid Program
For Elimination of Hazards and Railroad Grade
Crossings as of Dec. 31, 1941

<u>F.A. Project</u>	<u>Local Name</u>	<u>County</u>	<u>Amount</u>
F.A.G.M. 25-A (1)	Height Ave., Berlin Borough Penn-Reading Seashore Lines	Camden	\$ 3,981.48
" 28-A (1)	Howe Lane, Penna. Railroad	Middlesex	181,750.00
" 32 (1)	Penn-Reading Seashore Lines at Red Bank Ave., Woodbury	Gloucester	59,425.00
" 33 (1)	Penn-Reading Seashore Lines at Morgan St., City of Camden	Camden	250,270.53
F.A.G.S. 49-A (1)	Rt. 39 & Penna. R.R. at Mile Hollow	Burlington	69,250.00
" 66-A	Rt. 4, Erie R. R. at Fairlawn	Bergen	175,000.00
" 68-A	Lehigh Valley R.R. at Walnut Ave., Cranford Twp.	Union	85,000.00
			<hr/> \$824,677.01
	Balance Unobligated		38,908.15
			<hr/>
TOTAL FEDERAL AID FUNDS ON PROGRAM, DEC. 31, 1941 -			\$863,585.16

Expenditures and Commitments
Secondary and Feeder Roads
Federal Aid (50%)
Projects Contracted for Previous to 1941

Schedule #34

Proj.#	Name of Road	County	Type	Mile- age	Contract Bal. Owing Jan. 1, 1941	Contin- gencies Jan. 1, 1941	T o t a l	Adjustments O n O f f	T o t a l	Expenditures to Dec. 31, 1941	Balance Commitments Dec. 31, 1941	% of Com- pletion 12-31-41	Date of Commence- ment	Date of Com- pletion	
F.A.S.	7C(1) Allamuchy-Hackettstown	Warren	Culvert	-	252.99	215.29	468.28	0	0	468.28	230.90	237.38	100	4-25-40	8-9-40
"	"	"	Rein.C.	3.271	32,183.02	15,429.35	47,612.37	0	0	47,612.37	27,281.77	20,330.60	100	4-25-40	7-19-41
"	14B(1) Stockton-Flemington	Hunt'n	Bit. "	2.39	45,860.12	4,902.61	50,762.73	0	0	50,762.73	15,491.32	35,271.41	100	10-21-40	9-23-41
"	15B Tattletown Rd., Sec. 2	Salem	Gravel	.792	0	244.47	244.47	0	244.47	0	0	0	100	4-3-40	7-13-40
"	15 " " Bridge	"	Bridge	-	0	165.58	165.58	0	165.58	0	0	0	100	5-2-40	7-26-40
"	18A Pittstown-Jutland Rd., Sec. 2	Hunt'n	Hot.Pen.	1.34	5,777.49	2,187.64	7,965.13	0	0	7,965.13	2,261.30	5,703.83	100	7-15-40	7-3-41
"	21A Pennsville-Salem Sec. 3	Salem	Rein.C.	2.386	1,108.91	8,891.70	10,000.61	0	8,956.20	1,044.41	1,044.41	0	100	3-12-40	7-22-40
"	23A Cuthbert Bridge	Camden	Bridge	-	5,424.30	6,115.01	11,539.31	0	0	11,539.31	5,367.69	6,171.62	100	1-15-40	7-2-40
"	23A " " Approaches	"	Gravel	0.105	2,908.29	1,476.85**	1,431.44	0	0	1,431.44	3,879.75	2,448.31**	100	1-15-40	8-5-40
"	119B(1) Cream Ridge-Hornerstown	Mon. & Ocean	8"Sur.tr. Gravel	2.862	5,818.35	7,186.46	13,004.81	0	7,186.46	5,818.35	5,818.35	0	100	4-13-39	7-30-40
"	119C(1) Bridge Lahaway Creek	Monm.	Steel Beams	50 ft. 4.703	0	1,917.16	1,917.16	0	1,917.16	0	0	0	100	11-1-39	5-14-40
"	156B(1) Monmouth Rd., Sec. 2	Mon. & Ocean	6"Grav.	4.703	571.65	1,842.65	2,414.30	0	1,963.26	451.04	451.04	0	100	9-7-39	7-27-40
"	156B(1) Same (3 Conc.Bridges)	"	"	-	184.71	2,054.84	2,239.55	0	2,054.84	184.71	184.71	0	100	9-9-39	12-28-39
"	156C(1) Monmouth Rd., Sec. 3	"	6" "	4.652	4,355.86	612.11**	3,743.75	0	0	3,743.75	4,113.06	369.31**	100	10-11-39	11-28-40
"	156C(1) " (4 Timb.Brs.)	"	"	-	4,203.65	3,205.00	7,408.65	0	0	7,408.65	3,410.19	3,998.46	100	1-4-40	4-11-40
TOTAL PROJECTS PREVIOUS TO 1941					\$ 108,649.34	\$52,268.80	\$160,918.14	\$ 0	\$22,487.97	\$138,430.17	\$ 69,534.49	\$ 68,895.68			

Projects Contracted for 1941

F.A.S. 23A	Cuthbert Rd. Ext.	Camden	Rein.C.	1.524	\$ 70,714.40	\$ 7,071.44	\$ 77,785.84	0	0	\$ 77,785.84	\$ 63,277.38	\$ 14,508.46	100	8-25-41	12-1-41
" 40A	Old York Rd.	Burl'n	Gravel	5.760	36,413.60	3,636.40	40,050.00	0	0	40,050.00	19,702.12	20,347.88	87	8-22-41	5-1-42*
" 41A	Laurel Lake Bridge	Camden	Rein.C.	-	31,245.08	3,114.92	34,360.00	0	0	34,360.00	26,268.91	8,091.09	100	7-14-41	11-14-41
" 42A	Lambertville-Baptistown	Hunt'n	7"Pen.M.	3.19	81,116.43	8,103.57	89,220.00	0	0	89,220.00	64,206.25	25,013.75	100	7-1-41	12-31-41
" 43A	Brunsw. Pike Rd. Sec.1	"	7"C.	2.84	86,644.75	8,655.25	95,300.00	0	0	95,300.00	73,474.88	21,825.12	100	8-19-41	12-31-41
" 45A	Wiley Road	Salem	6"Earth	0.712	16,034.90	1,595.10	17,630.00	0	0	17,630.00	15,014.30	2,615.70	100	4-14-41	8-31-41
" 45A	Game Creek Bridge	"	Br.R.C.	-	23,630.20	2,359.80	25,990.00	0	0	25,990.00	23,187.80	2,802.20	100	4-21-41	8-31-41
" 47A	Raccoon " " Appro.	Glouc.	7"&8"RC	0.187	16,984.50	1,698.45	18,682.95	0	0	18,682.95	3,947.85	14,735.10	31	1-1-42	5-1-42*
" 47A	" " " Bridge	"	Bridge	-	50,266.00	5,026.60	55,292.60	0	0	55,292.60	28,476.86	26,815.74	89	7-30-41	4-1-42*
" 48A	Kingwood-Byram Rd.	Hunt'n	Mac.	1.767	41,326.95	2,066.34	43,393.29	0	0	43,393.29	0	43,393.29	0	3-1-42	8-15-42*
" 50,51,52A	Bridge Approaches	Salem	Fill	-	12,938.56	1,293.80	14,232.36	0	0	14,232.36	0	14,232.36	100	8-12-41	10-31-41
" "	3 Bridges	"	Rein.C.	-	58,976.86	5,897.60	64,874.46	0	0	64,874.46	66,918.84	2,044.38**	100	5-26-41	10-31-41
" 52B	Church Bridge	"	"	-	5,691.70	568.30	6,260.00	0	0	6,260.00	6,231.55	28.45	100	3-11-41	5-22-41
" 55A,56,57,58,59A	Bridge Appros.	Burl'n	Fill	-	8,694.85	869.00	9,563.85	0	0	9,563.85	0	9,563.85	80	8-15-41	4-1-42*
Ditto	Const. of 5 Bridges	"	R.C.	-	62,914.94	6,291.00	69,205.94	0	0	69,205.94	39,890.97	29,314.97	80	6-30-41	4-1-42*
F.A.S. 60A	Plan.Studies at Ft Monmouth	Monm.	Survey	-	4,000.00	0	4,000.00	0	0	4,000.00	0	4,000.00	-	-	-
" 61A	" " " Ft Dix	Burl'n	"	-	13,205.00	0	13,205.00	0	0	13,205.00	0	13,205.00	-	-	-
" 62A	" " " Ft Hancock	Monm.	"	-	1,605.34	0	1,605.34	0	0	1,605.34	0	1,605.34	-	-	-
" 63A	Ditto Ft Dix Barracks Area	Burl'n	"	-	798.91	0	798.91	0	0	798.91	0	798.91	-	-	-
" 64A	" at Cape May	Cape May	"	-	5,000.00	0	5,000.00	0	0	5,000.00	0	5,000.00	-	-	-
" 65A	" " " "	"	"	-	5,000.00	0	5,000.00	0	0	5,000.00	0	5,000.00	-	-	-
" 67A	Rt 6 Denville-Picatinny Arsenal	Morris		6.75	20,000.00	0	20,000.00	0	0	20,000.00	0	20,000.00	-	-	-

TOTAL FOR 1941 PROJECTS \$ 653,202.97 \$58,247.57 \$711,450.54 \$ 0 \$ 0 \$711,450.54 \$ 430,597.71 \$ 280,852.83
INSPECTION AND ENGINEERING CHARGES PAID BY THE GOVERNMENT 9,237.03 9,237.03 0

TOTAL PROJECTS \$ 761,852.31 110,516.37 \$872,368.68 \$ 0 \$22,487.97 \$859,117.74 \$ 509,369.23 \$ 349,748.51

** RED figure. * Date of completion estimated on Number of working days specified in the Contract.

Secondary and Feeder Roads Fund
Balance of Construction Program
Not Under Contract
As of Dec. 31, 1941

<u>Project #</u>	<u>Name of Road</u>	<u>County</u>	<u>Total</u>
F.A.S. #71A	Advance Planning Studies on Access Roads to Bayonne Naval Dry Dock and Supply Base	Hudson Co.	\$ 5,000.00
	Balance of Projects Not Determined		<u>124,847.76</u>
			\$129,847.76

State of New Jersey
Statement of Assets and Liabilities
As of Dec. 31, 1941

Federal Works Program Funds

Federal Works Program W. P. A. Highway Funds

<u>A S S E T S</u>		<u>L I A B I L I T I E S</u>	
Cash	\$ 0	Balance of Federal Aid Projects Not Contracted for	\$ 9,353.12
Federal Aid	9,353.12		
	<u>\$ 9,353.12</u>		<u>\$ 9,353.12</u>

Federal Works Program W. P. G. Grade Crossing Fund

<u>A S S E T S</u>		<u>L I A B I L I T I E S</u>	
Cash	\$ 29,497.36*	Bridge Contracts	\$ 3,561.53
Federal Aid	66,635.43	" Contingencies	11,139.66
		Balance of Federal Aid Projects Not Contracted for	22,436.88
	<u>\$ 37,138.07</u>		<u>\$ 37,138.07</u>

Federal Works Program - Elimination of Hazards and Railroad
Grade Crossings

<u>A S S E T S</u>		<u>L I A B I L I T I E S</u>	
Cash	\$ 46,252.98*	Road Contracts	\$ 144,874.87
Federal Aid	1,434,591.26	Bridge "	350,795.71
		State Planning Project	29,082.54
		Balance of Federal Aid Projects Not Contracted for	863,585.16
	<u>\$1,388,338.28</u>		<u>\$1,388,338.28</u>

Federal Works Program - Secondary & Feeder Roads

<u>A S S E T S</u>		<u>L I A B I L I T I E S</u>	
Cash	\$ 56,791.81	Road Contracts	\$ 247,821.87
Federal Aid	422,804.46(A)	Bridge "	101,926.64
		Balance of Federal Aid Projects Not Contracted for	129,847.76
	<u>\$ 479,596.27</u>		<u>\$ 479,596.27</u>

(A) 1941 Federal Aid Allotment of \$223,025.00 included with State Highway Department Funds.

* Deficit Awaiting Reimbursement from U. S. Government.

R E C A P I T U L A T I O N
O F
A C C O U N T S R E C E I V A B L E
D E C E M B E R 31, 1 9 4 1

Schedule "A"	State Departments - - - - -	\$ 9,893.30
Schedule "B"	Counties & Municipalities - - - - -	2,541.69
Schedule "C"	Public Utilities - - - - -	397,814.64
Schedule "D"	Outside Parties - - - - -	82,425.90
		<hr/>
		\$ 492,675.53

Note Not included in Statement of Assets
and Liabilities by ruling of the
Attorney General.

ACCOUNTS RECEIVABLE

AS OF

DECEMBER 31, 1941

STATE DEPARTMENTS

<u>NAME</u>	<u>BILLED</u>	<u>DIVN.</u>	<u>DESCRIPTION</u>	<u>AMOUNT</u>
Attorney General's Office	3/31/36	Eq.	Repairs to Dept. Car	\$ 142.20
Civil Service Commission	6/12/33	"	Rental of trucks	47.38
Commerce & Navigation, Dept of	9/15/38	Elect.	Repairs to bridge	188.88
Governor's Office	10/31/41	Eq.	Repairs to Cadillac	884.76
Institutions & Agencies, Dept.	6/30/39	"	Rental of trucks & material	94.58
N. J. State Finance Dept.	11/25/35	"	Repairs to car	370.56
N. J. Sanit. at Glen Gardner	9/16/40	"	Sale of tools	6.09
N. J. State Dept. of Labor	6/30/34	"	Rental of truck	45.00
N. J. State Motor Vehicle Dept	7/11/29	"	Rental and repairs to cars	131.05
N. J. State National Guards	9/15/32	"	Gas, Oil & Labor	478.97
N. J. State Palnning Board	3/15/38	"	Rental of trucks	48.75
N. J. State Police	8/31/34	"	Sale of gromets	3.05
N. J. State Purchasing Dept.	10/15/36	Lab.	Testing	7.11
N. J. State Purchasing Dept.	12/21/37	Eq.	Repairs to car & truck rent	107.08
N. J. Quartermaster General	2/28/35	"	Rental of garage repairs car	1,302.13
N. J. Rehabilitation Comm.	2/15/35	"	Rental of trucks	12.75
N. J. State Village Skillman	4/30/40	"	Sale of tools	117.94
N. J. State Tax Dept.	4/15/35	"	Rental of truck	8.00
N. J. Unemployment Relief	1/15/34	"	Picks, shovels ect.	484.90
Rutgers College Trustees	6/30/37	Const.	Extra width Rt. # s 28	2,519.75
Secretary of Defence	11/24/41	Eq.	Supplies for Buick car	110.94
Secretary of State	9/16/35	"	Rental of Car & Truck	533.70
State House Commission	8/24/36	"	Rental of Trucks	2,247.73
				<hr/>
				\$ 9,893.30

ACCOUNTS RECEIVABLE

AS OF

DECEMBER 31, 1941

COUNTIES & MUNICIPALITIES

<u>NAME</u>	<u>BILLED</u>	<u>DIVN.</u>	<u>DESCRIPTION</u>	<u>AMOUNT</u>
Bergen, County of	11/30/41	Lab.	Testing	\$ 15.00
Camden, City of	8/30/40	"	Testing	50.00
Camden, County of	6/16/41	"	Testing	90.00
Essex, County of	10/31/41	"	Testing	354.96
Moorestown, Township of	6/24/40	"	Testing	81.00
New Brunswick, City of	7/31/41	"	Testing	35.00
*Newton, Board of Education	8/24/36	"	Testing	58.28
Rahway, City of	7/31/41	Elect.	Installation traffic signals	738.14
*Sussex, County of	5/29/22	Eq.	Federal truck parts	1,080.86
*Sussex, County of	8/15/27	Lab.	Testing	38.45
				<hr/>
				\$ 2,541.69

Note * Referred to Attorney General for Collection.

ACCOUNTS RECEIVABLE

AS OF

DECEMBER 31, 1941

PUBLIC UTILITIES

<u>NAME</u>	<u>BILLED</u>	<u>DIVN.</u>	<u>DESCRIPTION</u>	<u>AMOUNT</u>
*Atlantic City R. R. Co.	11/30/33	Br. Const.	Rt. # 47 Grade X	\$ 127.60
D. L. & W. R. R. Co.	10/31/41	R of W.	Rental of Land	875.00
**N. J. & N. Y. R. R. Co.	12/31/33	Br. Const.	Rt. # 6 Sec. # 1F	40,061.31
**N. J. & N. Y. R. R. Co.	12/31/31	Br. Const.	Rt. # 4 Sec. # 4	51,711.89
xPeoples Gas Company	10/22/29	Mtn.	Repairs to drain	84.90
**Public Service Corp.	8/15/35	"	Damage to bridge	37.50
**Public Service Railway	5/27/26	Const.	Hackensack River Br.	304,916.44
				<hr/> \$ 397,814.64

Note * Referred to E. T. Osborn Engr. of Grade Crossings.

 ** Referred to Attorney General for collection.

 x Referred to F. D. Woodruff Maintenance Division.

ACCOUNTS RECEIVABLE

AS OF

DECEMBER 31, 1941.

OUTSIDE PARTIES

<u>NAME</u>	<u>BILLED</u>	<u>DIVN.</u>	<u>DESCRIPTION</u>	<u>AMOUNT</u>
*Aaroe, Alice	3/15/40	Eq.	Damage to snow plow	\$ 44.46
Ace Transportation Co.	12/15/41	Mtn.	Damage to concrete	86.66
*Acme Cooperage Co.	1/16/40	"	Sale of empty drums & bbls.	587.00
*Adams, Raymond	12/21/37	"	Damage to bridge	38.34
*Adams, Ralph P.	5/29/37	"	Damage to guard rail	11.65
*Agabati Brothers	11/23/38	Elect.	Repairs to traffic light	131.13
*Ahearn, Margaret	8/30/40	Mtn.	Damage to lighthouse	175.65
*Alpha Portland Cement Co.	10/24/38	Lab.	Testing	38.00
Alvarez, Celestino	10/31/41	Mtn.	Damage to sign	23.64
*Amlicke, E. S.	10/13/31	"	Damage to bridge	28.94
*Anderson, Arthur	7/31/41	Elect.	Damage to electric sign	116.96
*Anderson, John	11/24/39	Mtn.	Damage to gate	180.85
*Anderson, K. A.	12/31/35	Lab.	Inspectors equipment	5.25
*Anderson, Simon	5/31/40	Mtn.	Damage to sign	142.17
*Andries, Gus	12/31/35	"	Damage to bridge	121.23
*Anna, Carmello D.	5/29/37	"	Damage to sign	191.34
Apple & Greenlaw	9/31/41	"	Damage to sign	17.36
*Applegate, Bart H.	8/15/35	"	Damage to bridge	79.72
*Arfert, Charles	11/15/37	Elect.	Damage to lighting	117.64
*Ariano Grove Corp.	9/30/40	"	Damage to electric signs	58.13
*Ashley, Arthur	3/31/41	Mtn.	Damage to sign	56.68
*Atlantic Refining Co.	3/31/36	Lab.	Testing	105.00
*Axelrod, Jacob J.	7/22/40	Elect.	Damage to electric sign	125.08
*Barber Asphalt Company	3/31/36	Lab.	Testing	195.00
*Barnes, Eleck	12/15/33	Eq.	Damage to truck	31.65
*Barnwell Brothers	9/15/38	Mtn.	Injuries to employee	377.00
*Barone, Patrick	10/23/39	"	Injuries to employee	457.15
*Barrett Company	3/31/36	Lab.	Testing	15.00
*Batavia, James L.	9/30/40	Elect.	Damage to sign	48.55
*Bates, Michael	6/29/35	Mtn.	Damage to sign	5.80
*Beakley, M. P.	11/15/33	"	Damage to guard rail	13.82
*Beakly, Mat.	9/30/38	Eq.	Damage to car	8.03
*Bean, Leon	4/14/38	"	Damage to car	10.70
*Bearsdale, Helen & Russell	3/15/40	Mtn.	Damage to reflector	16.61
*Beck, F. E.	12/10/30	Lab.	Inspectors equipment	4.70
*Becker, Axel J.	5/22/31	Mtn.	Damage to bridge	57.95
*Bellina, Collegero	12/31/36	"	Damage to sign	24.04
*Bennett, C. A.	1/ 1/23	S. L.	Protexol & Drums	100.72
*Berryman, William J.	7/10/30	R of W	Balance of Right of Way	500.00
Bert Corporation	8/30/41	Mtn.	Damage to guard rail	71.57
*Bertell, Clemens C.	12/31/34	"	Damage to sign	30.30
Bertolini, Silas	12/31/41	Elect.	Damage to electric signal	39.92
*Bertrand, Sister Mary	12/31/40	Eq.	Damage to chevrolet truck	508.56
*Bettinger, Frank	9/16/40	Mtn.	Damage to lighthouse	96.39
*Betts, Joseph E.	3/31/37	"	Damage to signal	83.11
*Beuttenmueller, Robert A.	11/24/39	"	Damage to signal	20.97
*Bibba, Fred	9/30/36	"	Damage to sign	39.24
*Bickel, Clifford A.	11/30/39	"	Damage to sign	6.63
*Bilkings Express Co.	10/15/36	"	Damage to bridge	30.47
*Bischoff, Harry A.	11/30/38	"	Damage to sign	.20
*Black, Anna J.	4/30/35	"	Damage to guard rail	18.94
*Black & Klockner	7/31/21	Const.	Abandoned Contract	13,841.90

ACCOUNTS RECEIVABLE

AS OF

DECEMBER 31, 1941

OUTSIDE PARTIES

<u>NAME</u>	<u>BILLED</u>	<u>DIVN.</u>	<u>DESCRIPTION</u>	<u>AMOUNT</u>
*Blackwell, Raymond	7/31/41	Mtn.	Damage to signs & Guard rail	\$46.70
*Blaine, George	9/30/41	"	Damage to sign	57.47
Block, Abe	9/30/41	"	Damage to guard rail	132.17
*Bodine, Edith	1/16/41	"	Damage to pipe railing	72.86
*Bonney, Charles H.	8/12/29	Lab.	Inspectors equipment	12.55
*Boyer, J. W.	4/23/34	Mtn.	Damage to sign	102.95
*Bradshaw, George	12/31/37	"	Damage to sign	18.41
Branson, Frank B.	11/30/41	Elect.	Damage to electric sign	47.68
*Brink, William Jr.	10/23/36	Mtn.	Damage to guard rail	51.88
Brower, Gus	12/31/41	"	Damage to signs	25.11
Brown, Arthur M.	11/24/41	"	Damage to sign	22.93
*Brown, Martha	6/30/37	"	Damage to sign	19.00
*Bruzett, Steve	12/31/35	"	Damage to sign	41.85
*Burd, R. D.	6/14/37	"	Damage to guard rail	18.01
Burkham Brothers Inc.	12/15/41	"	Damage to bridge	104.60
*Burns, E. V.	4/21/32	Eq.	Damage to car	61.25
*Burns, Thomas F.	5/22/31	"	Parts stolen from car	10.08
*Busby, Alex	7/31/35	Mtn.	Damage to sign	28.83
*Busch, Peter	11/ 4/39	"	Damage to plants	27.21
*Bush, Thomas	9/15/38	"	Damage to sign	51.05
*Byrd, T. M.	11/23/38	"	Damage to flasher	133.38
*Byrd, Warren	8/24/36	"	Damage to guard rail	30.53
*Cahill, Elizabeth M.	10/15/40	Elect.	Damage to traffic signal	1,033.79
*Cahill, G. R.	3/21/33	Eq.	Damage to car	13.44
*Camden Paving Co.	6/22/31	Mtn.	Cost of removing equipment	124.50
*Campbell, Arthur	1/24/36	"	Damage to sign	21.63
*Canter, Harry A.	9/15/32	"	Damage to bridge	32.95
*Canuso, Robert	5/25/36	"	Damage to guard rail	33.69
*Cardinal, James J.	6/15/39	"	Damage to signs	29.81
*Cartwright, Isaiah	11/24/39	"	Damage to sign	42.58
*Carey, Lewis	8/20/31	"	Injuries to employee	2,051.97
*Catalano, Patsy	9/30/41	"	Damage to guard rail	20.89
*Centanni & Mc Caffery	8/30/41	Elect.	Damage to electric sign	134.45
*Chevrolet Motor Co.	1/16/40	Eq.	Refinishing bodies	23.75
*Chuberski, Rose	12/31/32	Mtn.	Damage to bridge	45.77
*Churchill, Francis	11/30/28	"	Damage to bridge	135.24
*Clark, Francis	12/21/40	Elect.	Damage to sign	10.72
*Cognanig, & Lowe	9/30/41	Eq.	Damage to electric sign	22.82
*Cohen, Sidney	4/15/40	"	Damage to truck	9.00
xColphalt Company	11/15/30	Mtn.	Empty drums returned	26.00
*Colyer, Whitfield	12/22/30	Eq.	Damage to car	86.28
*Conciano, Pasquale	5/15/37	Mtn.	Damage to sign	14.32
*Connolly, Joseph	9/ 8/38	"	Damage to sign	15.96
*Conover, John	3/15/39	Elect.	Damage to sign	74.68
*Consumers Lumber Co.	10/26/31	R of W	Salvaged lumber	1,000.00
*Cook, Floyd H.	9/30/36	Mtn.	Damage to guard rail	13.94
*Cook, Lille M.	12/21/37	"	Damage to bridge	27.46
*Cooper, James	2/28/37	Elect.	Damage to traffic light	24.18
*Costello, Frank	5/16/41	Eq.	Damage to truck	88.22
*Courtney & Cunningham	3/15/38	"	Damage to car	107.54
*Cowan, W. T. Trans. Co.	2/15/40	Mtn.	Damage to guard rail	25.94
*Gravatt, Pearl H.	1/16/41	"	Damage to pipe railing	54.84
*Czech, Stephen	5/15/40	"	Damage to stanchion	40.77

ACCOUNTS RECEIVABLE

AS OF

DECEMBER 31, 1941

OUTSIDE PARTIES

<u>NAME</u>	<u>BILLED</u>	<u>DIVN.</u>	<u>DESCRIPTION</u>	<u>AMOUNT</u>
*D. & L. Oil Co. Inc.	10/24/38	R of W	Rental of land	\$ 1,620.00
*Daly, Irene	9/30/37	Mtn.	Damage to guard rail	34.30
*Dalzell Trucking Co.	11/ 8/29	"	Damage to bridge	1,195.89
*Datore, Joseph	6/22/36	"	Damage to bridge	161.45
*Davis, Isaac W.	5/25/36	"	Damage to bridge	74.76
*Davison, Daniel	4/30/35	"	Damage to bridge	46.81
*Davy, Ralph	4/30/34	R of W	Sale of building	600.00
*Degnan, John	2/15/40	Mtn.	Damage to guard rail	36.23
*DeJure, George	10/23/36	Eq.	Damage to car	93.76
*De Kay, Thomas	9/30/37	Mtn.	Damage to guard rail	28.81
*Delaware River Q. & Const.	3/15/33	Lab.	Testing	20.00
Demarco & Saar	11/24/41	Mtn.	Damage to concrete	195.86
Demeter, John	1/25/33	Eq.	Damage to truck	7.73
*Dender, Raymond	9/30/37	Mtn.	Damage to sign	26.33
*Destefano, Fred J.	3/15/40	Elect.	Damage to electric sign	51.89
*Dever, Samuel	10/24/38	Mtn.	Damage to bridge	35.33
*De Vino, Louis	5/31/33	"	Damage to bridge	42.61
*Dietz, Howard	6/27/41	Elect.	Damage to electric sign	108.78
*Dilks, Earl	11/30/38	Mtn.	Damage to sign	42.92
*Dimidieo, James	1/16/40	"	Damage to pipe railing	47.14
*Distunke, James T.	11/15/32	"	Injuries to employee	268.19
*Dreyer, Albert	12/21/36	"	Damage to sign	81.95
*Dubin, Louis	2/23/39	Eq.	Damage to equipment	222.13
*Dublin, Oliver	9/ 9/31	Mtn.	Damage to bridge	453.69
*Dubouis, Adolphe J.	5/22/31	"	Damage to bridge	39.04
*Duff, George A.	2/28/41	"	Damage to signs	87.63
*Duffy, & Weir	12/21/40	"	Damage to guard rail	62.75
*Dunbar, Clyde W.	8/15/40	"	Damage to sign	18.72
*Dutton, George	7/21/39	"	Damage to sign & post	40.74
*Eagle Grocery Co.	5/31/40	Eq.	Damage to car	42.70
*Edison Cement Co.	12/21/38	Lab.	Testing	19.92
*Edison Portland Cement Co.	9/22/31	"	Testing	93.80
*Egan, George	3/15/37	Mtn.	Damage to sign	18.41
Elizabeth Roofing & Supply Co	11/30/41	" & El.	Damage to bridge	88.29
Emmons, W. A.	11/30/41	Eq.	Damage to chevrolet car	73.96
*Engelhorn, John	6/24/40	Elect.	Damage to electric sign	29.49
Eriksen, Just F.	10/13/31	Lab.	Standard weights	9.36
*Esposito, Antonio	1/16/40	Elect.	Damage to lighting pole	329.27
*Essman, Maurice	2/21/40	Mtn.	Damage to bridge	117.35
*Ewan, I. C.	11/23/32	"	Damage to bridge	75.76
*Faber, Robert	4/15/40	Eq.	Damage to car	6.00
*Fallis, George	10/23/36	Mtn.	Damage to sign	36.39
*Farrell, John	3/31/38	"	Damage to bridge	107.73
*Fenenicz, Charles	10/31/37	"	Damage to bridge	233.79
*Ferge, Nicholas	6/15/39	" & El.	Damage to bridge	64.75
Fionoglio, Vito	11/30/41	Elect.	Damage to electric sign	135.95
*Fisher, John H.	8/30/41	"	Damage to electric sign	83.00
*Flack, Jerome	9/30/41	Mtn.	Damage to steel fence	219.91
Foit, Delbert	11/30/41	Elect.	Damage to electric sign	78.95
*Franco, Philip	1/16/41	Mtn.	Damage to guard rail	23.79
*Fratto, Samuel	11/30/36	"	Damage to bridge	162.76
*Freeman, Elizabeth	10/23/36	"	Damage to signal	31.15
Friedman, Isadore J.	3/31/41	Elect.	Injuries to employee	80.00
*Fruesdale, Connie T.	4/30/40	Mtn & El	Damage to bridge	163.32

ACCOUNTS RECEIVABLE

AS OF

DECEMBER 31, 1941

OUTSIDE PARTIES

<u>NAME</u>	<u>BILLED</u>	<u>DIVN.</u>	<u>DESCRIPTION</u>	<u>AMOUNT</u>
*Fuchsman, Milton	12/21/40	Elect.	Damage to sign	\$ 75.61
*Galabesky, Edward	8/23/37	Mtn.	Damage to signal	114.46
*Galea, Angelo	3/15/39	Elect.	Damage to electric sign	172.14
*Ganim, Isaac	6/15/35	Mtn.	Damage to bridge	241.90
*Gano, James E.	11/25/35	"	Damage to guard rail	36.06
*Garcia, Howard A. Rev.	6/22/36	"	Damage to bridge	162.14
*Gardner, Ray M.	12/21/40	"	Injuries to employee	53.80
*Garlinsky, Joseph	3/15/38	Elect.	Damage to light standard	149.12
*Gensckal, Henry	3/31/41	Mtn.	Damage to posts	52.45
George, Pauline B.	10/31/41	Elect.	Damage to signals	16.76
*Geschke, Edward	5/22/31	Mtn.	Damage to bridge	144.64
*Gibbs, John	6/30/37	"	Damage to sign	15.28
*Gland, C. E.	10/31/37	"	Damage to sign	35.77
*Goellner, Fred	10/23/36	Eq.	Damage to truck	13.82
*Goodman, Charles	7/30/34	Mtn.	Damage to bridge	104.17
*Graham, Warren L.	12/31/32	"	Damage to bridge	35.17
*Gramby, Cornelius	7/31/31	"	Damage to bridge	121.63
*Gray, William T.	4/30/37	"	Injuries to employee	581.65
*Green, Clem	12/21/40	Elect.	Damage to sign	68.41
*Greengrove, Thomas	6/30/38	Mtn.	Damage to guard rail	19.60
*Greiner, Paul C.	7/31/41	"	Damage to guard rail	39.61
*Greisbaker, Alvin	9/15/34	"	Damage to bridge	111.35
*Grimm, Joseph	4/30/37	"	Damage to guard rail	21.19
*Grob, Andrew	12/10/24	"	Damage to guard rail	22.59
*Grossman, Peter	4/30/40	Eq.	Damage to truck	34.30
*Gruca, Mike	12/31/33	Mtn.	Damage to sign	9.96
*Grunow, R. N.	12/31/32	Eq.	Damage to car	16.50
*Guoriere, Nicholas	11/23/32	Mtn.	Damage to bridge	47.26
*Gutterl, Fred Jr.	6/30/33	"	Damage to guard rail	17.17
*Guzzardo, John	10/31/33	"	Damage to bridge	21.06
*Haines, Elizabeth	9/30/41	"	Damage to guard rail	27.39
*Hand, Morgan	10/22/29	Lab.	Inspectors equipment	1.50
*Hansen, Harry C.	3/29/40	Mtn.	Damage to reflector	14.45
Hansen, J. Mrs.	5/16/41	"	Injuries to employee	17.00
*Harshbarger, Chas. & W. J.	6/24/40	"	Injuries to employee	527.99
*Harris, Joseph	5/26/39	Eq.	Damage to truck	302.68
*Hart, Edgar W.	8/31/29	Lab.	Inspectors equipment	1.50
Hatfield, R. A.	12/31/35	"	Testing	12.00
*Heft, Charles A. Jr.	7/31/31	R of W	Sale of building	38.19
Height, Henry & Johnson	11/30/41	Elect.	Damage to electric signal	19.96
*Held Haulage Corp.	10/24/38	Mtn.	Damage to sign	36.30
*Helenisk, John	4/30/38	"	Damage to sign	61.06
*Heller, P.	6/29/26	"	Damage to wall	167.12
*Henderson, Minnie	7/31/35	"	Damage to sign	12.00
*Hendrickson, Harry	10/15/37	"	Damage to guard rail	12.14
*Hicks, James E.	5/31/33	"	Damage to fence	131.09
*High, Catherine	8/23/37	"	Damage to bridge	76.41
Hill Construction Co.	10/13/31	Lab.	Standard weights	49.22
Hinkel, Louis	10/31/41	Mtn.	Damage to bridge	141.68
*Hinley, Edward	11/15/37	"	Injuries to employee	69.89
*Hires, Charles	3/21/33	Eq.	Damage to car	158.67
*Hirsh, Jack	6/14/37	Mtn.	Damage to guard rail	59.01
*Hirsh, Paul	1/30/37	"	Damage to sign	137.30
*Hoagland, Clarence B.	5/24/28	"	Damage to bridges	68.97

ACCOUNTS RECEIVABLE

AS OF

DECEMBER 31, 1941

OUTSIDE PARTIES

<u>NAME</u>	<u>BILLED</u>	<u>DIVN.</u>	<u>DESCRIPTION</u>	<u>AMOUNT</u>
*Hodges, Richard	3/15/37	Mtn.	Damage to sign	\$ 153.24
*Hoff, John S.	2/29/40	"	Damage to sign	30.93
*Homan, John J.	1/23/39	Eq.	Damage to car	81.69
*Hooper, Drexel	1/23/39	Elect.	Damage to electric sign	113.39
*Horner, Clarence Sr. & Jr.	11/24/39	Mtn.	Damage to traffic gate	168.61
*Houser Auto Supply Co.	3/31/32	Eq.	Damage to car	48.15
*Howell, George W.	3/15/39	"	Damage to car	185.75
*Howland, Jones Motor Co.	10/23/36	Mtn.	Damage to bridge	158.58
*Hubbard, B. T.	3/12/35	"	Damage to sign	23.33
*Huber, Edward L.	9/15/38	"	Damage to shubbery	45.36
*Hunt, Henry C.	10/31/36	Eq.	Damage to car	337.78
Huntley, Fred	11/30/41	Elect.	Damage to electric sign	137.46
*Hurley, Robert	2/15/37	Mtn.	Damage to bridge	58.33
*Hynes, John	9/15/30	"	Damage to guard rail	6.70
*Illiff, Vandeun	9/30/41	"	Injuries to employee	208.26
*Ince, George	5/21/28	"	Damage to bridge	233.31
*Incorvaia, Gaspar	8/30/41	"	Damage to post	21.39
Inter City Bus Co.	1/10/30	"	Damage to bridge	56.71
Irving, James & Thos. Reale	12/31/41	"	Damage to guard rail	30.14
*Isenberg, Arthur	1/31/37	"	Damage to guard rail	22.91
*Ivers, Patrick, F.	8/30/41	Eq.	Repairs to car	127.58
*Jackerson, Max	1/30/37	Mtn.	Damage to sign	32.96
*Jackson, Giedon	7/31/40	"	Damage to reflector	14.66
*Jackson, M. A.	7/27/32	R of W	Rental of building	3,600.00
*Jacobson Engineering Co.	4/15/41	Mtn.	Damage to post & sign	30.79
*Jaep, Fred C.	2/24/31	Eq.	Damage to car	255.55
*Jersey Dixie Shake Corp.	6/24/40	Mtn.	Cost of cleaning highway	12.19
*Jones, John W.	12/31/38	"	Damage to bridge	159.84
*Jordan, Samuel	11/30/36	"	Damage to bridge	60.57
*Kalubrobatani, Karl	12/21/40	Elect.	Damage to light	132.84
*Kamsky, Vester	4/26/28	Mtn.	Damage to bridge	54.04
*Karsler, Harold	12/31/34	"	Damage to sign	57.01
*Keane, John	12/31/34	"	Damage to guard rail	20.06
*Keeley, Donald	1/23/39	"	Damage to sign	30.10
*Kelly Motor Lines	7/22/40	"	Damage to guard rail	66.02
*Kelly Transfer Co.	6/24/40	"	Damage to guard rail	41.85
*Kennelly, Katherine	7/31/34	"	Damage to guard rail	16.52
*Kerr, Harvey	6/30/38	Eq.	Damage to car	14.46
*Keuler, John E.	8/30/41	Elect.	Damage to electric signs	41.34
*Kimble, Marx	5/26/39	Mtn.	Injuries to employee	410.86
*Kincaid, J. L.	9/30/39	"	Damage to guard rail	106.42
*Kispaugh, K. P.	1/15/37	"	Damage to sign	61.76
*Kllampffer, William	8/30/41	"	Damage to signs	51.24
*Knullhuff, Albert	7/31/36	"	Damage to sign	12.93
*Kocsis, John	4/20/33	"	Damage to guard rail	50.06
*Kohl, Edwin	2/15/40	"	Damage to reflector	50.35
*Kolowitz, Julius	12/15/36	"	Damage to sign	29.18
*Kopp, William Jr.	9/30/36	"	Damage to guard rail	22.76
*Koppers, Products Co.	3/31/36	Lab.	Testing	15.00
*Kramer, P. S.	3/31/36	"	Testing	15.00
*Krantz, Jennie	6/30/39	Eq.	Damage to car	44.80
*Krasa, Anton F.	1/30/37	Mtn.	Damage to bridge	135.81
*Kraus, Robert	2/15/40	"	Damage to sign	11.01
*Kronemeter, Andrew	10/31/33	"	Damage to bridge	77.64

ACCOUNTS RECEIVABLE

AS OF

DECEMBER 31, 1941

OUTSIDE PARTIES

<u>Name</u>	<u>Billed</u>	<u>Divn.</u>	<u>Description</u>	<u>Amount</u>
*Kubat, Frank	5/31/34	Mtn.	Damage to guard rail	\$ 32.11
*Kunz, William	5/15/37	"	Damage to sign	10.20
*Kurtz, John N.	5/31/34	"	Damage to bridge	36.56
*Kusmider, Walter	8/15/38	"	Damage to property	54.88
*Lagrilla, James	6/22/36	"	Damage to bridge	78.25
*Landin, Ida	12/31/35	"	Injuries to employee	6,008.84
*Langboro, Reuben	8/31/33	Eq.	Damage to car	15.40
*La Rosa, Mary	6/30/37	Mtn.	Damage to sign	29.52
*Lastra, Virgilio	9/30/41	Elect.	Damage to bridge	85.39
Latimer, Ruth	12/15/41	Mtn.	Damage to guard rail	144.54
*Lavine, Sidney	6/24/40	Eq.	Damage to car	6.75
*Lazar, Joseph	12/21/38	"	Damage to car	83.40
*Leafey, Lawrence & William	12/20/39	Mtn.	Damage to sign	35.95
*Lee, Andrew M.	10/31/40	Elect.	Damage to signs	20.11
*Lehmann, C.	5/12/38	Mtn.	Damage to guard rail	12.21
*Leich, Louise	10/15/40	"	Damage to guard rail	66.67
*Leitch Mfg. Co.	3/31/36	Lab.	Testing	15.00
*Leon, Howard H.	10/31/31	Eq.	Damage to car	63.65
*Leonard, Harry C.	6/30/38	Mtn.	Damage to bridge	41.58
*Liske, Alex	4/30/40	Eq.	Damage to truck	50.92
Levin, Nathan	10/31/41	Mtn.	Injuries to employee	33.00
*Levine, George	4/14/38	"	Damage to bridge	273.09
*Levy, Henry	3/31/37	"	Damage to bridge	94.12
*Licklietor, Edward	11/23/38	"	Damage to sign	16.69
*Lipman, Julian A.	7/31/41	"	Injuries to employee	418.63
Lippincott, Harry J.	11/30/41	Elect.	Damage to electric signs	37.80
*Loney, James	10/31/37	Mtn.	Damage to bridge	64.57
*Loundsberry, Harry C.	9/30/41	Eq.	Damage to dept. car	135.66
*Lumbermens Mutual Cas. Co.	5/22/31	"	Damage to dept. car	32.00
*Lyons, John L.	8/30/41	Elect.	Damage to traffic signal	122.22
*Mc Cabe, Eillen	5/15/37	Mtn.	Damage to signal	59.40
Mc Call, Archie	5/26/39	"	Damage to guard rail	35.76
Mc Carthy, Mary	11/30/41	Elect.	Damage to electric sign	47.85
*Mc Closkey, John	9/30/38	Mtn.	Damage to sign	52.51
*Mc Cormick, Michael	5/30/40	Eq.	Damage to truck	174.58
*Mc Cormick, Catherine	5/29/37	Mtn.	Damage to sign	25.28
*Mc Cullough, William	2/15/40	"	Damage to sign	29.22
*Mc Donald, John W.	7/15/37	"	Damage to guard rail	19.76
*Mc Dougale, C. D.	7/15/37	"	Injuries to employee	166.66
*Mc Genness, E. H.	5/31/33	"	Damage to bridge	34.89
*Mc Ghee, John	2/28/41	"	Damage to guard rail	74.27
Mc Ginuis, Joseph	12/15/41	"	Damage to sign	40.44
*Mc Keen, James T.	11/25/35	"	Damage to bridge railing	41.79
*Mc Manus, William	9/15/34	"	Damage to bridge	93.92
*Mc Pherson, R. J.	9/14/37	"	Damage to guard rail	32.19
*Mabie, Floyd	12/31/34	"	Damage to guard rail	20.73
*Mac Gillivray, Angus	7/31/35	"	Damage to bridge	100.62
*Madawick Trucking Service	7/20/33	"	Damage to guard rail	18.03
*Maglione, Vincent & Matt	12/21/40	Elect.	Damage to electric light	872.83
*Magor, Wilson	11/30/38	Mtn.	Damage to sign	44.05
*Mangan, Edward	7/31/37	"	Damage to sign	15.44
*Manice, Anthony	10/16/33	"	Damage to sign	33.48
*Meniscallo, Anthony	3/12/35	"	Damage to guard rail	96.66
*Mann, William	9/ 9/31	"	Damage to bridge	42.33

ACCOUNTS RECEIVABLE

AS OF

DECEMBER 31, 1941

OUTSIDE PARTIES

<u>NAME</u>	<u>BILLED</u>	<u>DIVN.</u>	<u>DESCRIPTION</u>	<u>AMOUNT</u>
Maron, William A.	5/16/41	Mtn.	Damage to bridge railing	\$ 12.16
*Marrazzo, Charles	9/10/30	Lab.	Testing	20.00
*Martec, Trucking Co.	12/22/36	Eq.	Damage to truck	96.26
Mathis, Thomas	4/20/32	Eq.	Damage to dept. car	4.26
*Mayer, George C.	5/28/29	R of W	Sale of building	150.00
*Meadow & White	8/30/41	Elect.	Damage to traffic signal	137.55
*Mellin, Daniel S.	4/14/37	Mtn.	Damage to guard rail	36.86
*Menzio, Daniel	4/14/37	"	Damage to sign	33.03
*Meros, Anthony	1/16/41	Eq.	Damage to Galion grader	324.53
*Merritt, Walter	8/30/41	Mtn.	Damage to sign	8.30
*Messina, James	11/24/39	"	Damage to sign	22.83
Meury, H. J.	1/22/32	Eq.	Damage to car	262.33
*Meyer, Grace	4/15/35	Mtn.	Damage to bridge	161.56
*Metzger, Robert G.	3/15/38	Elect.	Damage to signal	63.39
Michals, Marie	11/24/41	Mtn.	Damage to bridge	79.29
*Mitchell, James D.	12/31/34	"	Damage to sign	152.24
*Morgan, Edgar	7/15/38	"	Damage to sign	33.49
*Morley, Edwin	12/31/40	Eq.	Damage to station wagon	58.26
Morris, Franklin	12/31/41	Mtn.	Damage to signs	39.53
*Morris, Walter S.	5/26/39	Eq.	Damage to truck	13.38
*Morrissette, Frank G.	5/24/28	Mtn.	Damage to bridge	37.53
*Mosellie, Basil	8/30/41	"	Damage to sign	28.78
*Mourllesseaux, Charles	5/ 9/30	"	Damage to guard rail	72.65
Muehlhausen Cooperage Co.	12/31/41	"	Damage to sign	13.83
*Mueller, Chris J.	3/15/38	"	Damage to sign	17.01
*Mumma, Raymond E.	5/16/41	Elect.	Damage to gate light	36.87
*Murphy, John	10/24/38	"	Damage to bridge	6.83
*Myers, Newton B.	6/15/40	"	Damage to sign	67.60
National Hauling Co.	12/15/41	Eq.	Damage to truck	28.94
*Newspaper Sales Corp.	10/31/31	Lab.	Testing	55.00
*Nazronaik, Charles	6/23/30	Mtn.	Damage to bridge	109.09
*Neit, Henry	2/28/34	"	Injuries to employee	133.03
Newburgh Transfer Inc.	12/15/41	"	Injuries to employees	836.19
*New Era Cement Co.	11/24/30	Lab.	Testing	36.77
New Jersey Bell Telephone Co.	12/31/41	"	Testing cylinders	48.00
* N Y Central Freight Ways	11/23/36	Mtn.	Injuries to employee	140.58
Nilsen, Charles A.	11/30/41	" & El.	Damage to bridge	159.32
*O'Connell, Alice	1/15/37	Mtn.	Damage to sign	21.11
*Ogden, Alfred T.	3/30/35	Eq.	Damage to car	128.53
*Olvaney, William A.	3/31/36	Mtn.	Damage to bridge	25.73
*Oroz, Louis Jr.	9/30/41	" & El.	Damage to traffic gate	43.89
*Ott, Richard	4/14/39	Mtn.	Damage to lighthouse	135.62
Palmer, Glen A.	12/15/41	"	Damage to sign	29.75
*Palmieri, Frank	1/30/37	"	Damage to guard rail	20.04
*Panaro, Michael	6/22/36	"	Injuries to employee	1,693.41
*Pascalo, Charles	8/30/40	Elect.	Injuries to employee	41.00
*Pasquale, Anthony	9/15/38	Mtn.	Damage to sign	41.84
Passaic Valley Water Co.	1/31/33	"	Repairs to pavement	4.67
*Peterson, Thelma	10/23/36	"	Damage to guard rail	9.28
*Pazinick, Ignas	11/15/37	"	Damage to sign	81.69
*Peay, Richard	8/15/39	Elect.	Damage to electric sign	73.17
*Pедуzzi, Louis	11/24/39	Mtn.	Damage to sign	29.64
*Pennsylvania Greyhound Bus	9/30/41	Eq.	Damage to dept. truck	111.65
*Peppin, Albert	10/31/37	Mtn.	Damage to bridge	44.95

ACCOUNTS RECEIVABLE

AS OF

DECEMBER 31, 1941

OUTSIDE PARTIES

<u>NAME</u>	<u>BILLED</u>	<u>DIVN.</u>	<u>DESCRIPTION</u>	<u>AMOUNT</u>
*Pepsi Cola Company	4/ 1/38	Mtn.	Damage to guard rail	\$ 55.07
*Petroleum Heat & Power Co.	7/31/33	Eq.	Damage to truck	78.45
Pfitsinger, R. J.	10/31/33	"	Damage to car	2.76
*Phila Rubber Waste Co.	3/15/33	Mtn.	Damage to guard rail	33.57
*Phillips, Ezekail	1/30/37	"	Damage to bridge	23.44
*Piscolo, Guiseppe	3/11/38	"	Damage to bridge	144.29
Pierce, Thomas P.	4/23/34	Eq.	Gas, Oil & Parts	7.52
*Pioneer Bakeries	2/15/38	Mtn.	Damage to sign	23.49
*Podalskey, Harry	2/28/37	"	Damage to guard rail	20.81
*Pohl, Adolph	10/31/39	Elect.	Damage to pole	96.09
*Poinsett, Donald	1/16/41	Mtn.	Damage to fence	59.18
*Powell, Norman	1/31/41	"	Damage to sign	77.22
*Preis Bus Co.	1/15/37	Eq.	Damage to truck	39.95
*Premock, Francis H.	4/14/39	Mtn.	Damage to guard rail	7.70
*Preston Trucking Co.	9/22/39	"	Damage to catch basin	60.18
*Price, Adam	10/31/34	"	Damage to bridge	50.51
*Price, J. A.	8/31/39	"	Injuries to employee	100.72
*Prokap, Michael	3/15/37	"	Damage to guard rail	33.01
*Pulizzaro, Michael	12/20/39	"	Damage to sign	147.59
*Querry, John E.	11/29/33	"	Damage to sign	16.85
*Quick, Fred L.	4/15/40	Eq.	Damage to car	6.89
*Quigley, John	4/29/39	Elect.	Damage to sign	7.78
*Quigley, William	4/23/39	Mtn.	Damage to reflector	2.50
*Racite, Guiseppe	5/26/39	"	Damage to sign	28.76
*Raffa, John	5/31/41	"	Injuries to employee	12.00
*Randall, Frank T.	10/15/36	"	Damage to sign	44.27
*Rayhon, Joseph	12/31/34	"	Damage to bridge	174.66
*Rebuilt Tires Inc.	1/16/40	Eq.	Sale of scrap tires	55.00
*Redmond, John	1/16/41	Mtn.	Damage to guard rail	91.29
*Reed, Harley	12/22/36	"	Damage to bridge	23.97
*Reed, Ira De H.	2/15/32	"	Damage to bridge	27.65
Reeves, C. M.	5/31/33	Eq.	Damage to car	83.73
Regeney, Walter	2/28/41	Mtn.	Damage to beacon	18.00
*Reilly Tar & Chemical Co.	3/31/36	Lab.	Testing	105.00
*Reppert, Daniel S.	10/31/35	Mtn.	Damage to sign	35.69
*Rhineish, Joseph	1/24/29	"	Damage to bridge	52.58
*Rice, Frank	7/11/29	"	Damage to bridge	65.36
*Richards, C. W. Co.	11/15/37	"	Permit for opening	25.00
*Richter, Otto	11/23/32	"	Damage to bridge	48.50
*Reichenbaum, Rosa	1/15/34	"	Damage to bridge	27.11
Rigor, Norman F.	10/31/31	Eq.	Damage to car	46.11
*Rinaldo, Susie	9/30/41	Mtn.	Repairs to A G A Signal	82.46
Risler, W. P. & Salem Express	12/31/41	"	Damage to sign	16.05
*Riverside Concrete Co.	4/30/37	Eq.	Snow plow parts	16.00
*Robbin, Ernest	2/15/38	Mtn.	Damage to sign	20.80
*Robbins, Herman	7/30/38	"	Damage to guard rail	31.65
*Robinson, Hugh C.	8/30/41	Elect.	Damage to bridge	68.32
*Robinson, Jack	8/30/41	Mtn.	Damage to signs	20.09
*Rochford, William J.	9/30/35	"	Damage to sign	25.86
Rodgers, H. W.	4/21/32	Eq.	Damage to truck	23.77
*Roe, Daniel Trucking Co.	2/21/30	Mtn.	Damage to bridge	1,953.23
*Rogers, Lawrence	2/28/38	Elect.	Damage to lighting	92.63
*Rottino, Katie	5/29/37	Mtn.	Damage to guard rail	79.38
Rumriel, H. C.	1/22/31	Eq.	Damage to car	42.59
*Ryerson, Wm. & Johanna	2/15/40	Mtn.	Damage to sign	31.57

ACCOUNTS RECEIVABLE

AS OF

DECEMBER 31, 1941

OUTSIDE PARTIES

<u>NAME</u>	<u>BILLED</u>	<u>DIVN.</u>	<u>DESCRIPTION</u>	<u>AMOUNT</u>
Sachers, H. H.	1/25/33	Eq.	Damage to car	\$ 50.17
*Salem Express Co.	7/13/36	Mtn.	Cost of clearing road	23.10
*Salis, Candelario	3/15/40	Elect.	Damage to electric sign	62.81
*Salvastano, Louis	1/15/35	Mtn.	Damage to sign	80.79
*Sanders, Fred Jr.	5/25/36	"	Damage to sign	10.37
*Sanitate, Frank	10/31/37	"	Damage to guard rail	18.09
*Sarti, Edward	11/15/33	"	Damage to bridge	37.05
*Sayers, George J.	2/15/37	"	Damage to guard rail	30.21
*Scalzo, John R.	9/30/41	Elect.	Damage to lights	149.98
*Schaltz, Leo	9/29/34	Mtn.	Damage to guard rail	17.82
*Schroeder, Max	9/30/40	Elect.	Damage to sign	68.28
*Schweiger, Elwood	3/15/40	Mtn.	Damage to guard	36.23
*Scully, Daniel	2/29/28	"	Damage to bridge	109.30
*Sharespeare, Phillip C.	3/30/35	"	Damage to beacon	100.33
Sharpe, Wilson	4/23/34	Eq.	Gas & Oil	3.99
*Shaw, Charles Jr.	8/10/31	"	Damage to car	256.55
*Shell Eastern Petroleum	8/31/36	Lab.	Testing	15.00
*Sheppard Sylvanus	7/20/33	Mtn.	Damage to guard rail	26.34
Shoemaker, Frank I.	9/30/31	Eq.	Damage to car	9.03
Shumen, Peter & Queenie	12/15/41	Mtn.	Damage to sign	22.29
*Silvers, Davis	12/15/34	"	Damage to guard rail	21.76
*Sinclair Refining Co.	3/31/36	Lab.	Testing	45.00
*Slattery, Francis	3/31/41	Mtn.	Damage to reflector	28.30
*Sloner, Arthur A.	9/22/39	Elect.	Damage to electric flasher	33.55
*Smith, Clifford	11/24/39	Mtn.	Damage to fence	108.62
*Smith, Edward	11/15/37	Eq.	Damage to car	7.72
*Smith, James	9/30/38	Eq.	Damage to car	20.50
*Smith, James	3/31/34	Mtn.	Damage to bridge	56.58
*Snow, Raymond	7/21/39	"	Damage to sign	49.60
*Solasky, John	6/14/37	"	Damage to bridge	205.87
*Sonnaggere, Peter	5/31/38	Eq.	Injuries to employee	358.40
*Sorokac, George	3/15/39	Elect.	Damage to electric sign	88.39
Sowerbutt, R. S.	6/30/39	Lab.	Calabrating truck	21.35
*Spader, A & H. Malsbury	6/27/41	Elect.	Damage to signal	102.72
*Spieger, N.	6/15/35	Mtn.	Damage to guard rail	30.84
*Spiewak, Charles	11/25/41	"	Damage to bridge	156.95
*Sprague, Charles	7/31/35	"	Damage to guard rail	17.05
*Squire, Russell	3/31/37	"	Damage to sign	28.89
*Stanberry, Alvin	9/15/34	"	Damage to bridge	467.90
Standard Oil Co. of N. J.	3/ 3/36	Lab.	Testing	510.00
*Stanton, L. W. & Co.	11/29/33	Mtn.	Damage to guard rail	10.99
Staples, & Co. Inc.	1/24/36	Lab.	Testing	12.00
*Staub, Carl	12/22/36	Mtn.	Damage to guard rail	56.46
*Stehr, John J.	6/16/41	"	Damage to sign & Post	45.90
*Steifel, Fred	9/29/34	"	Damage to guard rail	16.69
*Stein, Irving	10/24/38	"	Damage to sign	8.47
*Steiner, Frank	5/26/39	Elect.	Damage to bridge	129.55
*Stillo, Joseph	12/15/33	Mtn.	Damage to bridge	88.69
*Stout, Jonathan T.	10/16/33	Lab.	Testing	5.00
*Strong, George	12/15/31	Mtn.	Damage to bridge	60.97
*Stump, Leland	11/25/33	"	Damage to guard rail	11.60
*Subin, Ira H.	9/21/36	"	Damage to sign	9.53
*Such, Frank	4/29/39	Elect.	Damage to electric sign	120.78
*Sunnybrook Farms	9/30/41	"	Cost of laying pipe	49.55

ACCOUNTS RECEIVABLE

AS OF

DECEMBER 31, 1941

OUTSIDE PARTIES

<u>NAME</u>	<u>BILLED</u>	<u>DIVN.</u>	<u>DESCRIPTION</u>	<u>AMOUNT</u>
Swackhammer, Milton D. B.	9/13/29	Eq.	Damage to car	\$ 7.68
*Taylor, Raymond	12/22/36	Mtn.	Damage to guard rail	61.28
*Taylor, Raymond W.	6/27/41	Elect.	Damage to electric sign	118.43
Texas Company	3/31/36	Lab.	Testing	135.00
Thomas, John D.	9/22/39	Mtn.	Damage to sign & post	54.63
*Thomas, Lewis	2/28/41	Elect.	Damage to electric sign	116.04
Thomas, P. P.	10/31/26	Eq.	Lost tire tube & rim	15.00
*Thropp Foundry Co.	8/31/35	Lab.	Testing	10.00
*Timmins, Lawrence	7/22/40	Mtn.	Damage to reflector	42.96
*Tokash, Joseph	1/24/36	"	Injuries to employee	1,308.96
*Tomile, Ernest	1/22/32	Eq.	Damage to car	24.25
*Traffy, Samuel	3/15/40	Elect.	Damage to electric sign	282.30
*Trapper, R. H.	7/31/41	Mtn.	Damage to guard rail	73.48
*Travers, William Z.	8/24/36	"	Damage to guard rail	33.46
*Trenton Transit Co.	5/25/36	"	Damage to sign	12.44
*Troko, J. M.	11/24/39	Elect.	Damage to electric sign	203.90
*Troncone, D. A.	10/29/30	S & P	Set of plans	12.54
*Uetzmann, Elizabeth	2/15/37	Mtn.	Damage to guard rail	18.30
*United Wholesale Butchers Inc	7/31/41	Eq.	Damage to grader	66.26
*Urban, Joseph H.	6/27/41	Elect.	Damage to light fixtures	37.35
*Utility Construction Co.	1/31/24	Mtn.	Detour repairs	1,071.48
*Vaccaro, Dominick	12/21/40	"	Damage to sign	52.76
*Vail, David H.	8/31/39	"	Damage to guard rail	97.59
*Vanderstein, George	12/21/37	"	Damage to beacon	203.06
*Van Steyn, Peter	2/15/37	Elect.	Injuries to employee	1,364.91
*Van Syckle, Albert	1/23/39	Eq.	Damage to car	115.24
*Van Vliet, Elvin	10/31/33	Mtn.	Damage to guard rail	18.38
Varrelman, David	8/15/32	Eq.	Damage to truck	61.63
*Vesella, Ruben	9/30/39	Mtn.	Injuries to employee	4.00
Vegotsky, Max	9/30/41	Eq.	Sale of junk	535.67
*Vermule, Frank	7/31/36	Mtn.	Damage to bridge	170.42
*Villa Contracting Co.	12/21/40	"	Cost of cleaning highway	22.68
*Virginia Motor Express Co.	10/31/33	"	Damage to ballustrade	101.41
*Vitale, John	6/16/38	"	Paving Blocks	9.00
*Van Oesen, George	7/31/35	"	Damage to bridge	28.46
*Voorhees, W. H.	2/21/30	Eq.	Damage to car	10.85
Voorhees, W. W.	1/22/32	"	Damage to car	128.79
*Wagner, Popper & Morrison	4/30/35	Mtn.	Damage to bridge	20.11
*Wagner, Roy Sr. & Jr.	6/30/41	Elect.	Damage to signal	34.50
*Walker, Emerson	11/23/38	Mtn.	Damage to sign	36.49
*Walker, Thomas	4/30/41	"	Clearing derbis from highway	55.96
*Walls, George S.	2/23/39	"	Injuries to employee	356.55
*Warner, Alexander Jr.	9/ 9/31	Eq.	Damage to car	146.95
*Warner Quinlan Company	3/31/36	Lab.	Testing	450.00
*Warren Balderson Company	3/31/39	Elect.	Return of reels	138.00
*Warrick, Edmund & Leslie	9/22/39	Mtn.	Damage to sign	37.77
*Warrick, John J.	12/15/36	"	Damage to sign	144.31
*Wax, Joseph	7/31/41	"	Damage to sign	75.47
*Weber, Harold	5/15/37	"	Damage to guard rail	35.43
Weber, Henry	2/15/38	Lab.	Inspectors Equipment	1.60
*Weedo, Anthony	8/15/38	Mtn.	Damage to signs	18.09
*Weinger, Harry	8/15/39	"	Damage to reflector sign	40.22
*Weise, George	4/30/41	"	Damage to sign	41.29

ACCOUNTS RECEIVABLE

Schedule #37-N

AS OF

DECEMBER 31, 1941

OUTSIDE PARTIES

<u>NAME</u>	<u>BILLED</u>	<u>DIVN.</u>	<u>DESCRIPTION</u>	<u>AMOUNT</u>
*Wellman, William	9/20/32	Mtn.	Damage to guard rail	\$ 6.15
*Wells, Alice Ruth	11/23/32	"	Damage to bridge	44.07
*Welsch, Herbert	3/25/36	"	Damage to guard rail	52.53
*Welsch, Leo A.	11/25/35	"	Damage to sign	18.31
*West, Harry C. Jr.	10/15/37	"	Damage to sign	36.42
White, Lem H.	11/24/30	Lab.	Testing	51.21
*White, Murray S.	3/15/38	Elect.	Damage to light	36.18
*Whiteman, John	1/16/40	Mtn.	Damage to sign	14.07
Whitney, Harold	2/23/39	Eq.	Damage to car	10.26
Widutis, C. W.	9/30/33	"	Tire, Tube & Rim	6.39
Wilber, K. H.	7/15/38	Lab.	Testing	10.00
*Wilkes, Robert M.	9/30/36	Mtn.	Damage to sign	9.46
*Williams, Andrew	6/22/36	"	Damage to sign	16.71
*Williams, John W.	10/22/29	"	Damage to guard rail	37.67
*Wilson, Frank	5/31/33	Eq.	Damage to car	112.99
*Wilson Transfer Co.	10/23/36	Mtn.	Damage to guard rail	50.64
*Wohritsky, Michael	4/30/35	"	Damage to sign	71.11
Woodbury Trucking Co.	2/29/36	Lab.	Testing	15.00
*Woodruff, Howard	11/23/36	Mtn.	Damage to sign	14.55
*Wright, Arnold	9/24/29	"	Damage to bridge	282.96
*Wright, David J.	11/25/40	Eq.	Damage to Bucik car	39.75
*Wright, James S.	1/23/39	Mtn.	Damage to sign	20.00
*Wynn, Booker	11/24/39	"	Damage to sign	27.90
*Wysock, Walter	8/31/35	"	Damage to sign	18.09
*Yannielli, James	10/23/36	"	Damage to guard rail	9.99
*Yordy, Edna May	11/13/31	"	Damage to bridge	35.00
*York Motor Co.	8/30/41	"	Injuries to employee	6.29
*Young, Paul C.	8/31/39	"	Injuries to employee	1,066.31
*Zeck, Raymond	12/21/39	"	Damage to guard rail	67.93
*Zerner, Eugene	5/31/31	R of W	Taxes	318.22
*Ziegler, Agnes B.	7/22/40	Mtn	Damage to guard rail	15.93
*Zimmerman, William C.	5/15/37	"	Damage to beacon	31.97
*Zolloiwickz, Frank	7/31/35	"	Damage to sign	42.34
*Zullo, Anthony	5/31/38	Eq.	Damage to tractor	125.00
				<hr/> \$ 82,425.90 <hr/>

Note * Referred to Attorney General for collection
 x Bill for material withheld from payment

Statement of Balances of Motor Vehicle Receipts
In Closed Banks
Not Included in Assets

As of December 31st, 1941

	Amt. not Turned over on 1-1-41	Amt. Cash Recd. to Dec. 31, 1941	Balance as of Dec. 31, 1941
Motor Vehicle Fees, etc.	\$1,039,725.19	\$ 9,764.47	\$1,029,960.72

Amount of Stock Received by the State Treasurer
for Motor Vehicle Fees in Closed Banks

As of December 31st, 1941

	Amt. of Certificates and Certifs. of Participation	Bal. as of Jan. 1, 1941	Cash Recd. to Dec. 31, 1941	Bal. as of Dec. 31, 1941
Asbury Park	\$	29,981.49	\$ 720.16	\$ 29,261.33
Bankers Trust Co.		50,000.00	0	50,000.00
Broadway Bank & Trust Co. of Paterson		36,647.52	0	36,647.52
Cape May Title & Trust Co.		260.00	0	260.00
Clifton Trust Co.		26.40	0	26.40
Elizabeth " "		16,047.00	0	16,047.00
Equitable " " of Atl. City		246,471.66	0	246,471.66
1st Natl. Bank, Fort Lee		4,148.82	0	4,148.82
" " " Jamesburg		1,308.66	116.84	1,191.82
" " " New Egypt		921.19	0	921.19
" " " Washington		230.86	0	230.86
Guaranty Trust Co., Atl. City		74,549.12	760.71	73,788.41
Hamilton " " Paterson		2,220.00	0	2,220.00
Lakewood " "		23,848.34	0	23,848.34
New Brunswick Trust Co.		999.00	0	999.00
Peoples Natl. Bank, Lakewood		840.00	840.00	0
" Bank, Hawthorne		18,991.45	0	18,991.45
" " & Trust Co. of Passaic (Realty & Sur. Co.)		3,824.00	0	3,824.00
Perth Amboy Trust Co.		204,520.00	0	204,520.00
Sea Bright Natl. Bank		600.00	0	600.00
		<hr/> \$ 716,435.51	<hr/> \$ 2,437.71	<hr/> \$ 713,997.80

Statement of Balances of Motor Vehicle Receipts
Turned over to the State Treasurer in Closed or
Liquidating Banks

Name of Bank	Balance as of Jan. 1, 1941	Amt. Cash Recd. to Dec. 31, 1941	Balance as of Dec. 31, 1941
Asbury Park & Ocean Grove Bank	\$ 380.59	\$ 0	\$ 380.59
Atlantic City Natl. Bank	148,024.29	0	148,024.29
Belvidere " "	7.19	0	7.19
Chelsea 2nd " " of Atlantic City	47,068.24	2,143.10	44,925.14
Citizens Natl. Bank of Long Br.	15,981.17	2,323.55	13,657.62
" " " " " "			
(Addtl.)	128.50	0	128.50
" " Bank of New Brunswick	3,000.29	589.86	2,410.43
Collingswood Natl. Bank	275.87	0	275.87
Edgewater Trust Co.	900.42	0	900.42
1st Natl. Bank, Port Morris	460.09	0	460.09
" " " Sea Isle City	47.32	0	47.32
" " " Woodbridge	1,397.62	0	1,397.62
Glassboro Trust Co.	5,691.96	0	5,691.96
Jefferson " "	3,824.55	0	3,824.55
Lakewood " "	9,173.14	764.43	8,408.71
Mechanics Natl. Bank of Millville	6,826.35	1,455.82	5,370.53
New Brunswick Trust Co.	170.10	50.00	120.10
Ocean City Natl. Bank	29,843.83	0	29,843.83
Peoples Bank, Lakewood	808.19	0	808.19
Pt. Pleasant Beach Natl. Bank	4,030.00	0	4,030.00
Pleasantville " "	13,941.53	0	13,941.53
Rutherford " "	431.90	0	431.90
Toms River Trust Co.	450.71	0	450.71
Vineland " "	871.20	0	871.20
Warren Co. " "	84.08	0	84.08
West Orange " "	29,403.82	0	29,403.82
" " " (Addtl.)	66.73	0	66.73
	<u>\$323,289.68</u>	<u>\$ 7,326.76</u>	<u>\$315,962.92</u>

Statement of Balances as per the State
Treasurer's Records of State Highway
Funds in Closed Banks, as of Dec. 31st, 1941
(Which were not included in Assets)

Prefd. Stock or Certifs. of Participation Accounts:	Balance as of Jan. 1, 1941	Amt. Cash Recd. to Dec. 31, 1941	Balance as of Dec. 31, 1941
Name of Bank			
Bankers Trust Co. of Atl. City	\$ 50,000.00	\$ 0	\$ 50,000.00
" " " " " "	70,000.00	0	70,000.00
Clementon Natl. Bank	1,625.00	0	1,625.00
1st Natl. Bank of Spring Lake	2,592.00	0	2,592.00
Equitable Trust Co.	394,250.00	0	394,250.00
Franklin " "	3,480.00	0	3,480.00
Guaranty " " of Atl. City	98,000.00	1,000.00	97,000.00
Hamilton " " Paterson	3,900.00	0	3,900.00
Mainland Natl. Bank of Pleasant- ville	1,247.75	0	1,247.75
National Bank of America at Paterson	5,415.00	0	5,415.00
New Brunswick Trust Co.	43,601.00	0	43,601.00
Peoples Bank & Trust Co., Elizabeth	541,847.00	0	541,847.00
Perth Amboy Trust Co.	32,480.00	0	32,480.00
Total Preferred Stock & Certificates	\$1,248,437.75	\$ 1,000.00	\$1,247,437.75
Restricted Accounts	Balance as of Jan. 1, 1941	Cash Recd. to Dec. 31, 1941	Balance as of Dec. 31, 1941
Name of Bank			
Atl. City Natl. Bank	\$ 123,633.00	\$ 0	\$ 123,633.00
Chelsea 2nd " "	47,066.96	2,143.05	44,923.91
Collingswood " "	687.50	0	687.50
" " " "	550.00	0	550.00
" Trust Co.	7,450.00	0	7,450.00
1st Natl. Bank of Ocean City	31,500.00	987.00	30,513.00
Merchants Natl. Bank & Trust Co., of Millville	24,500.00	5,225.00	19,275.00
Pleasantville Natl. Bank	3,993.50	0	3,993.50
Elizabeth Trust Co. (Peoples Bank & Trust Co.)	330,000.00	0	330,000.00
1st Natl. Bank of Pleasantville (Mainland Natl. Bk. of ")	3,750.00	0	3,750.00
Elizabeth Trust Co. (Peoples Bank & Trust Co.)	216,000.00	50,000.00	166,000.00
Ocean City Natl. Bank	6,102.00	0	6,102.00
New Brunswick Trust Co.	412.17	412.17	0
Total Restricted Accounts	\$ 795,645.13	\$ 58,767.22	\$ 736,877.91
Grand Total	\$2,044,082.88	\$ 59,767.22	\$1,984,315.66



NJDOT RESEARCH LIBRARY



NJDOT RESEARCH LIBRARY



3 4310 00005 5270

ANNUAL REPORT OF THE N.J.
STATE HIGHWAY DEPARTMENT
1941

NEW JERSEY STATE HIGHWAY DEPARTMENT
REFERENCE LIBRARY
STATE HOUSE ANNEX
TRENTON, N. J.
RULES

1. Books and magazines are to be loaned to Highway Department employees only.
2. Books may be kept for two weeks and magazines for one week, and may be renewed for the same period except when the publication is in demand.
3. Please take good care of books as some are valuable and cannot be replaced.



